

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

FWD

(Import)

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

SPR/DUN-SOUTH

4350 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by:

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021
0001 2359

(Import) (Export)

SCH - PJ - NY

2000 MW 1000 MW

Impacts Total Transfer Capability 200 MW 250 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES__230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020
0456 Continuous 1600

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
1900 MW
SCH - OH - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 07/08/2020 to Thu 10/22/2020 EXT FORCE by LIPA 10/21/2020

1247 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

SPRNBRK_-W49TH_ST_345_M52

Sun 08/16/2020 to Sun 10/18/2020 UPDATED by CONED 10/15/2020

1149 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

BECK_-NIAGARA_230_PA27

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1450

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

FWD
(Import)
1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1950 MW

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Thu 12/31/2020 EXT FORCE by LI 09/03/2020

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

MOSES_-ADIRNDCK_230_MA2

Wed 09/09/2020 to Sat 11/14/2020 UPDATED by NYPA 09/04/2020

0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
2100 MW
MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1350

FWD

Fri 09/18/2020 to Sat 10/31/2020 UPDATED by NYPA 10/20/2020

(Import)

0500 Continuous 2359

SCH - OH - NY

1650 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Fri 12/31/2021 UPDATED by NYPA 10/20/2020

(Import)

0500 Continuous 2359

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHAT_DC_GC1

FWD

Sat 09/26/2020 to Tue 10/20/2020 UPDATED by HQ 09/30/2020

(Import)

2000 Continuous 2300

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sat 09/26/2020 to Tue 10/20/2020 UPDATED by HQ 09/30/2020

(Export)

2000 Continuous 2300

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-NYISO-HQ_LIMIT_500

REV

Sun 09/27/2020 to Tue 10/20/2020 UPDATED by HQ 09/30/2020

(Export)

0500 Continuous 2300

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

W49TH_ST_345KV_5

FWD

Tue 09/29/2020 to Sun 10/18/2020 UPDATED by CONED 10/15/2020

(Import)

0201 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBK_-EGRDNCTR_345_Y49

FWD

Thu 10/01/2020 to Mon 11/30/2020 UPDATED by LI 10/11/2020

(Import)

0404 Continuous 2359

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2

FWD

Sat 10/10/2020 to Mon 11/30/2020 UPDATED by LI 10/11/2020

(Import)

1815 Continuous 2359

Work scheduled by: LI

CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT1

FWD

Sat 10/10/2020 to Mon 11/30/2020 UPDATED by LI 10/11/2020

(Import)

1856 Continuous 2359

Work scheduled by: LI

CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

HOMR_NYW-PIERC_NY_345_48Mon 10/12/2020 to Fri 10/30/2020 UPDATED by PJM 10/09/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HURLYAVE-ROSETON__345_303

FWD

Tue 10/13/2020 to Fri 10/16/2020 UPDATED by CHGE 09/10/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 2120 MW
 TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS3

FWD

Sun 10/18/2020 to Sun 10/18/2020 UPDATED by CONED 10/16/2020

(Import)

0330 Continuous 0400

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD_345KV_18

FWD

Mon 10/19/2020 to Mon 10/19/2020 UPDATED by CONED 10/18/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 10/19/2020 to Tue 10/20/2020 UPDATED by CONED 10/15/2020

(Import)

0001 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5							FWD	
Mon 10/19/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>		(Import)	
0001	Continuous	0159				SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_3							FWD	
Mon 10/19/2020	to	Tue 11/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>		(Import)	
0001	Continuous	0159				SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_4							FWD	
Mon 10/19/2020	to	Tue 11/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>		(Import)	
0001	Continuous	0159				SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	

PLSNTVLE-DUNWODIE_345_W89							FWD	
Mon 10/19/2020	to	Tue 11/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>		(Import)	
0001	Continuous	0159				UPNY CONED	4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW	
						TTC with All Lines In Service	6220 MW	

SAND_BAR-PLATSBRG_115_PV20								
Mon 10/19/2020	to	Fri 11/13/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/08/2020</u>			
0600	Continuous	1800				SCH - NE - NY		
Work scheduled by: ISONE						Impacts Total Transfer Capability		
						TTC with All Lines In Service		

BERKSHIR-ALPS_____345_393							FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>		(Import)	(Export)
0630	Continuous	1600				SCH - NE - NY	950 MW	1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW	300 MW
						TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS_____345_393							FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>		(Import)	(Export)
0630	Continuous	1600				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
0630 1600

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
0630 Continuous 1600

Work scheduled by: NGrid

UPDATED by ISONE 10/16/2020

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1500 MW
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
0630 Continuous 1600

Work scheduled by: NGrid

UPDATED by ISONE 10/16/2020

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_700

Mon 10/19/2020 to Tue 11/10/2020
0630 Continuous 1600

Work scheduled by: NGrid

UPDATED by ISONE 10/16/2020

	FWD
	(Import)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_800

Mon 10/19/2020 to Tue 11/10/2020
0630 Continuous 1600

Work scheduled by: NGrid

UPDATED by ISONE 10/16/2020

		REV
		(Export)
SCH - NE - NY		1000 MW
Impacts Total Transfer Capability		600 MW
TTC with All Lines In Service		1600 MW

PANNELL_-CLAY_____345_2

Mon 10/19/2020 to Fri 10/23/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 05/07/2020

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

SCH-NE-NYISO_LIMIT_700

Mon 10/19/2020 to Fri 10/23/2020
0700 Continuous 1600

Work scheduled by: ISONE

CANCELLED by ISONE 10/16/2020

	FWD
	(Import)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday, April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 10/19/2020 to Fri 11/06/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

W49TH_ST_345KV_6

FWD

Tue 10/20/2020 to Tue 10/20/2020

(Import)

0331 Continuous 0400

EXTENDED **by CONED** **10/15/2020**

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Tue 10/20/2020 to Fri 10/23/2020

(Import)

0331 Continuous 2300

EXTENDED **by CONED** **10/15/2020**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

FWD

Tue 10/20/2020 to Fri 10/23/2020

(Import)

0331 Continuous 2300

EXTENDED **by CONED** **10/15/2020**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CHAT_DC_GC2

FWD

Wed 10/21/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2300

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Wed 10/21/2020 to Sat 11/14/2020

(Export)

0500 Continuous 2300

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-NYISO-HQ_LIMIT_500

REV

Wed 10/21/2020 to Sat 11/14/2020

(Export)

0500 Continuous 2300

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Fri 10/23/2020 to Fri 10/23/2020 **UPDATED** **by CONED** **10/18/2020**
 2130 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

FWD

Fri 10/23/2020 to Fri 10/23/2020 **EXTENDED** **by CONED** **10/15/2020**
 2230 Continuous 2300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

FWD

Sat 10/24/2020 to Fri 10/30/2020
 0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Sat 10/24/2020 to Fri 10/30/2020
 0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Sat 10/24/2020 to Fri 10/30/2020
 0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **450 MW**
 Impacts Total Transfer Capability 210 MW
 TTC with All Lines In Service 660 MW

SPRNBK_-TREMONT_345_X28

FWD

Mon 10/26/2020 to Mon 10/26/2020 **UPDATED** **by CONED** **10/18/2020**
 0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

PIERCBRK-FIVEMILE_345_37

Mon 10/26/2020 to Fri 10/30/2020
 0700 Continuous 1530

Work scheduled by: NGrid

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 10/26/2020 to Fri 10/30/2020

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS____345KV_R94301

FWD

Mon 10/26/2020 to Wed 11/25/2020

(Import)

0800 Continuous 1600

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

LEEDS____-HURLYAVE_345_301

FWD

Mon 10/26/2020 to Fri 12/04/2020

(Import)

0800 Continuous 1600

UPDATEDby CHGE10/21/2020

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

BRANCHBG-HOPATCON_500_5060

FWD

Tue 10/27/2020 to Tue 10/27/2020

(Import)

0200 Continuous 1500

UPDATEDby PJM10/15/2020

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

SCRIBA____-VOLNEY____345_21

FWD

Wed 10/28/2020 to Wed 10/28/2020

(Import)

0800 Daily(No Weekends) 1630

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

W49TH_ST_345KV_5

FWD

Fri 10/30/2020 to Sat 10/31/2020

(Import)

0301 Continuous 0300

UPDATEDby CONED10/11/2020

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Fri 10/30/2020 to Sat 10/31/2020

(Import)

0301 Continuous 0300

UPDATEDby CONED10/11/2020

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4					FWD
Sat 10/31/2020	to	Sat 10/31/2020			(Import)
0001		0030		SPR/DUN-SOUTH	3200 MW
Work scheduled by:					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
SCH-IMO-NYISO_LIMIT_1750					FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	(Import)
0001	Continuous	2359			SCH - OH - NY 2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	(Export)
0001	Continuous	2359			SCH - OH - NY 1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 2000 MW
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4					FWD
Sun 11/01/2020	to	Sun 11/01/2020			(Import)
0130		0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by:					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
EGRDNCTY_345_138_AT1					FWD
Sun 11/01/2020	to	Fri 11/13/2020	<u>CANCELLED</u>	<u>by LI</u> <u>10/16/2020</u>	(Import)
0800	Continuous	2159			CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 1500 MW
EGRDNCTY_345_138_AT2					FWD
Sun 11/01/2020	to	Fri 11/13/2020	<u>CANCELLED</u>	<u>by LI</u> <u>10/16/2020</u>	(Import)
0800	Continuous	2159			CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 1500 MW
SPRNBK_-EGRDNCTR_345_Y49					FWD
Sun 11/01/2020	to	Fri 11/13/2020	<u>CANCELLED</u>	<u>by LI</u> <u>10/16/2020</u>	(Import)
0800	Continuous	2159			CONED - LIPA 775 MW
Work scheduled by: LI					Impacts Total Transfer Capability 725 MW
					TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37

Mon 11/02/2020 to Fri 11/06/2020 UPDATED by NGRID 10/19/2020
0700 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
SCH - PJ - NY **2400 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 2800 MW

S.RIPLEY-DUNKIRK_230_68

Mon 11/02/2020 to Fri 11/20/2020 by PJM 10/20/2020
0700 Continuous 1800

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SPRNBK_-TREMONT_345_X28

Fri 11/06/2020 to Sat 11/07/2020 UPDATED by CONED 10/18/2020
0001 Continuous 0059

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_345_230_AT4

Fri 11/06/2020 to Fri 11/06/2020
0500 Continuous 2100

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1750 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

SPRNBK_-TREMONT_345_X28

Mon 11/09/2020 to Mon 11/09/2020 UPDATED by CONED 10/18/2020
0030 Continuous 0059

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

ROSETON_-ROCKTVRN_345_311

Mon 11/09/2020 to Fri 11/20/2020
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1820 MW
TTC with All Lines In Service 6220 MW

DUNWODIE-MOTTHAVN_345_71

Thu 11/12/2020 to Thu 11/12/2020 UPDATED by CONED 10/15/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

 Thu 11/12/2020 to Fri 11/13/2020 **UPDATED** **by CONED** **10/15/2020**

0001 Continuous 0100

Work scheduled by: ConEd

 FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

 Fri 11/13/2020 to Fri 11/13/2020 **UPDATED** **by CONED** **10/15/2020**

0030 Continuous 0100

Work scheduled by: ConEd

 FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

 FWD
(Import)
1550 MW
MOSES SOUTH
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
0 MW	0 MW
SCH - HQ - NY	
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

MARCY_765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

 FWD
(Import)
1750 MW
MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

 FWD
(Import)
1700 MW
MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

 FWD
(Import)
2265 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1				FWD		
Sun 11/15/2020	to	Mon 11/30/2020		(Import)		
0100	Continuous	1900		MOSES SOUTH	500 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY____765_MSU1				FWD	REV	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	(Export)	
0100	Continuous	1900		SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW	0 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY____765_MSU1				FWD		
Sun 11/15/2020	to	Mon 11/30/2020		(Import)		
0100	Continuous	1900		SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW	
				TTC with All Lines In Service	199 MW	
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040				FWD		
Sun 11/15/2020	to	Mon 11/30/2020		(Import)		
0100		1900		MOSES SOUTH	500 MW	
Work scheduled by:				Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2				FWD	REV	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	(Export)	
0100		1900		SCH - HQ - NY	850 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW	1000 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2				FWD		
Sun 11/15/2020	to	Mon 11/30/2020		(Import)		
0100		1900		SCH - HQ_CEDARS	90 MW	
Work scheduled by:				Impacts Total Transfer Capability	109 MW	
				TTC with All Lines In Service	199 MW	
STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1				FWD		
Sun 11/15/2020	to	Mon 11/30/2020		(Import)		
0100		1900		SCH - HQ_CEDARS	90 MW	
Work scheduled by:				Impacts Total Transfer Capability	109 MW	
				TTC with All Lines In Service	199 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P & MOSES____-MASSENA_230_MMS1 & MOSES____-
MASSENA_230_MMS2

FWD

(Import)

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

W49TH_ST_345KV_5

FWD

(Import)

Tue 11/17/2020 to Tue 11/17/2020
0001 Continuous 0030

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

(Import)

Tue 11/17/2020 to Tue 11/17/2020
0001 Continuous 0030

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

(Import)

Thu 11/19/2020 to Thu 11/19/2020
1830 Continuous 1900

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

(Import)

Thu 11/19/2020 to Thu 11/19/2020
1830 Continuous 1900

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

(Import)

Fri 11/20/2020 to Wed 11/25/2020 **UPDATED by CE 08/06/2020**
0001 Continuous 2300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

(Import)

Fri 11/20/2020 to Wed 11/25/2020 **UPDATED by CE 08/06/2020**
0001 Continuous 2300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28

Tue 11/24/2020 to Wed 11/25/2020 **CANCELLED** **by ConEd** **10/21/2020**

0101 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-TREMONT__345_X28

Tue 11/24/2020 to Wed 11/25/2020

0101 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 11/25/2020 to Wed 11/25/2020 **by CONED** **10/16/2020**

0301 Continuous 0330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK__345_W79

Wed 11/25/2020 to Thu 11/26/2020 **by CONED** **10/16/2020**

0301 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MOTHAVN-RAINEY__345_Q12

Wed 11/25/2020 to Thu 12/03/2020 **UPDATED** **by CONED** **10/16/2020**

0301 Continuous 0159

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 11/26/2020 to Thu 11/26/2020 **by CONED** **10/16/2020**

0130 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 11/30/2020 to Mon 12/14/2020 **UPDATED** **by NYPA** **08/27/2020**

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 11/30/2020 to Fri 12/11/2020

by LI09/14/2020

(Import)

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 11/30/2020 to Fri 12/11/2020

by LI09/14/2020

(Import)

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

MARCY____345KV_CSC

FWD

Tue 12/01/2020 to Fri 12/11/2020

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAI

FWD

Tue 12/01/2020 to Sat 02/27/2021

UPDATEDby NYPA07/27/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

LAFAYTTE-CLRKSCRN_345_4-46

FWD

Tue 12/01/2020 to Tue 12/01/2020

UPDATEDby NGRID10/05/2020

(Import)

0730 Daily(No Weekends) 1230

Work scheduled by: NGrid

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_6

FWD

Tue 12/01/2020 to Tue 12/01/2020

UPDATEDby CE08/06/2020

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Tue 12/01/2020 to Tue 12/01/2020

UPDATEDby CE08/06/2020

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday ,April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q11

Thu 12/03/2020 to Tue 12/08/2020

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH___345_NS1-38

Thu 12/03/2020 to Tue 12/15/2020

0800 Continuous 1900

Work scheduled by: RGE

UPDATEDby NYISO 06/24/2020

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Thu 12/03/2020 to Fri 12/31/2021

0800 Continuous 2359

Work scheduled by: RGE

UPDATEDby NYISO 06/24/2020

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39 & NIAGARA_-ROCHESTR_345_NR2

Thu 12/03/2020 to Fri 12/31/2021

0800 2359

Work scheduled by:

FWD

(Import)

DYSINGER EAST

1300 MW

Impacts Total Transfer Capability 1850 MW

TTC with All Lines In Service 3150 MW

BECK___-PACKARD___230_BP76

Fri 12/04/2020 to Fri 12/04/2020

0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - OH - NY

1750 MW**1400 MW**

Impacts Total Transfer Capability 550 MW

600 MW

TTC with All Lines In Service 2300 MW

2000 MW

LEEDS___345KV_R94301

Fri 12/04/2020 to Fri 12/04/2020

1500 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE 10/21/2020

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 12/06/2020 to Sun 12/06/2020

0900 Continuous 0930

Work scheduled by: Gen

FWD

(Import)

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday, April 22, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020

0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)

SCH - NE - NY

700 MW 1300 MW

Impacts Total Transfer Capability 700 MW 400 MW

TTC with All Lines In Service 1400 MW 1700 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020

0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020

0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020

0700 Continuous 1600

Work scheduled by: ISONE

REV
(Export)

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1700 MW

MARCY_-EDIC_345_U01-7

Mon 12/14/2020 to Mon 12/14/2020

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&16

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Wed 12/16/2020 to Mon 12/21/2020
0800 Continuous 0300

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS__345_93

Thu 12/17/2020 to Fri 12/18/2020
0800 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

BUCHAN_N-EASTVIEW_345_W93

Tue 12/22/2020 to Tue 12/22/2020
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 10/16/2020

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK__345_W79

Tue 12/22/2020 to Fri 12/25/2020
0001 Continuous 0259

Work scheduled by: ConEd

UPDATED by CE 10/16/2020

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 12/25/2020 to Fri 12/25/2020
0230 Continuous 0259

Work scheduled by: ConEd

UPDATED by CE 10/16/2020

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28

Sat 12/26/2020 to Tue 12/29/2020 UPDATED by CE 10/16/2020

0301 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 12/28/2020 to Fri 02/12/2021 UPDATED by CE 10/16/2020

0300 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **5930 MW**

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

SPRNBK_-TREMONT__345_X28

Wed 12/30/2020 to Wed 12/30/2020 UPDATED by CE 10/16/2020

2130 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

PORTER_-ROTTDAM_230_31

Mon 02/01/2021 to Sat 02/27/2021

0600 Continuous 1830

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY-WOOD_ST__345_F30

Sun 02/14/2021 to Tue 02/16/2021 UPDATED by CONED 09/28/2020

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Sun 02/14/2021 to Tue 02/16/2021 UPDATED by CONED 09/28/2020

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

BERKSHIR-ALPS_____345_393

Wed 02/17/2021 to Fri 02/19/2021

0730 Continuous 1600

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NE - NY **1100 MW 1700 MW**

Impacts Total Transfer Capability 300 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

ARR: 78

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday ,April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS _____345_393						FWD	REV
Wed 02/17/2021 to Fri 02/19/2021						(Import) (Export)	
0730 Continuous 1600						SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78						TTC with All Lines In Service	200 MW 200 MW
EFISHKIL-WOOD_ST ____345_F39						FWD	
Thu 02/18/2021 to Sat 02/20/2021						(Import)	
2100 Continuous 0200						UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW
						TTC with All Lines In Service	6220 MW
WOOD_ST -PLSNTVLE ____345_Y87						FWD	
Thu 02/18/2021 to Sat 02/20/2021						(Import)	
2100 Continuous 0200						UPNY CONED	5905 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	6220 MW
CHATGUAY-MASSENA ____765_7040						FWD	
Sun 02/28/2021 to Mon 03/01/2021						(Import)	
0500 Continuous 1730						MOSES SOUTH	1550 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA ____765_7040						FWD	REV
Sun 02/28/2021 to Mon 03/01/2021						(Import) (Export)	
0500 Continuous 1730						SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY _____765_MSU1						FWD	
Sun 02/28/2021 to Mon 03/01/2021						(Import)	
0500 Continuous 1730						CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA -MARCY _____765_MSU1						FWD	
Sun 02/28/2021 to Mon 03/01/2021						(Import)	
0500 Continuous 1730						MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday, April 22, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_765_MSU1	FWD	REV
Sun 02/28/2021 to Mon 03/01/2021	(Import)	(Export)
0500 Continuous 1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1025 MW 0 MW
	TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARC_765_MSU1	FWD	
Sun 02/28/2021 to Mon 03/01/2021	(Import)	
0500 Continuous 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
MASSENA_-MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040	FWD	
Sun 02/28/2021 to Mon 03/01/2021	(Import)	
0500 1730	MOSES SOUTH	500 MW
Work scheduled by:	Impacts Total Transfer Capability	2650 MW
	TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARC_765_MSU1	FWD	
Sun 02/28/2021 to Mon 03/01/2021	(Import)	
0500 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
DUNWODIE_345KV_3	FWD	
Mon 03/01/2021 to Mon 03/01/2021	(Import)	
0001 Continuous 0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5	FWD	
Mon 03/01/2021 to Mon 03/01/2021	(Import)	
0001 Continuous 0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW
EASTVIEW-SPRNBK_345_W64	FWD	
Mon 03/01/2021 to Mon 03/01/2021	(Import)	
0001 Continuous 0030	UPNY CONED	4350 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	1870 MW
	TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Mon 03/01/2021 to Mon 03/01/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 03/01/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EDIC__-N.SCTLND_345_14

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PORTER__-ROTTRDAM_230_31

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MAI

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROBNSNRD_230_64

Fri 03/12/2021 to Fri 03/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1900 MW

100 MW

2000 MW

MARCY_345KV_CSC

Sat 03/13/2021 to Sat 03/13/2021
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

07/29/2020

FWD

(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

2925 MW

EASTVIEW-SPRNBK_345_W64

Mon 03/22/2021 to Mon 03/22/2021
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED

01/23/2020

FWD

(Import)

UPNY CONED

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

4350 MW

SPRNBK_345KV_RNS5

Mon 03/22/2021 to Mon 03/22/2021
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED

01/23/2020

FWD

(Import)

SPR/DUN-SOUTH

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

3200 MW

W49TH_ST_345KV_5

Fri 03/26/2021 to Wed 05/05/2021
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CONED

10/06/2020

FWD

(Import)

SCH - PJM_HTP

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

300 MW

CLAY_-EDIC_345_2-15

Mon 03/29/2021 to Fri 04/16/2021
0800 Continuous 1730

Work scheduled by: NYPA

09/12/2020

FWD

(Import)

OSWEGO EXPORT

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

4850 MW

ROCHESTR-PANNELL_345_RP2

Wed 03/31/2021 to Mon 04/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2300 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022				FWD	REV
Sun 04/04/2021	to	Sat 04/10/2021		(Import)	(Export)
1400	Continuous	1400		SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW
DUNWODIE_345KV_3				FWD	
Mon 04/05/2021	to	Mon 04/05/2021		(Import)	
0230	Continuous	0300		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5				FWD	
Mon 04/05/2021	to	Mon 04/05/2021		(Import)	
0230	Continuous	0300		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
PLSNTVLY-WOOD_ST___345_F31				FWD	
Tue 04/27/2021	to	Wed 04/28/2021		(Import)	
0001	Continuous	0159		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS4				FWD	
Tue 04/27/2021	to	Wed 04/28/2021		(Import)	
0001	Continuous	0159		UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	2420 MW
				TTC with All Lines In Service	6220 MW
SPRNBRK___345KV_RNS4				FWD	
Sat 05/01/2021	to	Sat 05/01/2021	<u>UPDATED</u> <u>by CONED</u> <u>10/06/2020</u>	(Import)	
0001	Continuous	0030		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
SPRNBRK_-W49TH_ST_345_M52				FWD	
Sat 05/01/2021	to	Tue 05/04/2021	<u>UPDATED</u> <u>by CONED</u> <u>10/06/2020</u>	(Import)	
0001	Continuous	0300		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

FWD

Sat 05/01/2021 to Tue 05/04/2021 UPDATED by CONED 10/06/2020
0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

CLAY -EDIC 345_2-15

FWD

Mon 05/03/2021 to Fri 05/07/2021
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL -CLAY 345_2

FWD

Mon 05/03/2021 to Sun 05/30/2021
0700 Continuous 1730

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON 345_303

FWD

Mon 05/03/2021 to Fri 05/21/2021
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

SPRNBRK 345KV_RNS4

FWD

Tue 05/04/2021 to Tue 05/04/2021 UPDATED by CONED 10/06/2020
0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY -EDIC 345_1-16

FWD

Mon 05/10/2021 to Fri 05/14/2021
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARC__345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARC__345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASER__-GILBOA__345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PORTER__-ROTTRDAM_230_30

Thu 06/03/2021 to Wed 09/15/2021
0600 Continuous 0559

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

MARC__-EDIC__345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARC__345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASANNX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

PORTER__-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

EDIC__-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Thu 09/16/2021 to Sun 10/17/2021
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/22/2020

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday , April 22, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Mon 09/20/2021 to Fri 09/24/2021

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

PANNELL_-CLAY_____345_2

Mon 09/27/2021 to Fri 10/01/2021

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021

0100 Continuous 0130

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021

0100 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021

0100 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

LEEDS_-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 21, 2020 to Friday ,April 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

MOSES__-ADIRNDCK_230_MAL

FWD

Wed 12/01/2021 to Tue 05/31/2022

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA