

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS  
& SPRNBRK\_\_345KV\_R4S3\_BYPASS

FWD

(Import)

Sun 02/01/2015 to Sat 02/01/2025  
0000 0000

SPR/DUN-SOUTH

4350 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS  
& SPRNBRK\_\_345KV\_R4S3\_BYPASS

Sun 02/01/2015 to Sat 02/01/2025  
0000 0000

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by:

HUDSONP\_-FARRAGUT\_345\_B3402

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020  
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021  
0001 2359

(Import) (Export)

SCH - PJ - NY

2000 MW 1000 MW

Impacts Total Transfer Capability 200 MW 250 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

MARION\_-FARRAGUT\_345\_C3403

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020  
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES\_\_230\_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020  
0456 Continuous 1600

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1600

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
**1900 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1950 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Wed 07/08/2020 to Sat 10/24/2020 EXT FORCE by LIPA 10/22/2020

1247 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
**0 MW 0 MW**  
SCH - NPX\_CSC  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## SPRNBK\_-W49TH\_ST\_345\_M52

Sun 08/16/2020 to Sun 10/18/2020 UPDATED by CONED 10/15/2020

1149 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
**3200 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## BECK\_-NIAGARA\_230\_PA27

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## SCH-IMO-NYISO\_LIMIT\_1450

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

FWD  
(Import)  
**1750 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1950 MW

## NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Thu 12/31/2020 EXT FORCE by LI 09/03/2020

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
**375 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Wed 09/09/2020 to Sat 11/14/2020 UPDATED by NYPA 09/04/2020

0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
**2100 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1350

Fri 09/18/2020 to Sat 10/31/2020 UPDATED by NYPA 10/20/2020

0500 Continuous 2359

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1650 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1950 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Fri 09/18/2020 to Fri 12/31/2021 UPDATED by NYPA 10/20/2020

0500 Continuous 2359

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sat 09/26/2020 to Tue 10/20/2020 UPDATED by HQ 09/30/2020

2000 Continuous 2300

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sat 09/26/2020 to Tue 10/20/2020 UPDATED by HQ 09/30/2020

2000 Continuous 2300

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## SCH-NYISO-HQ\_LIMIT\_500

Sun 09/27/2020 to Tue 10/20/2020 UPDATED by HQ 09/30/2020

0500 Continuous 2300

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## W49TH\_ST\_345KV\_5

Tue 09/29/2020 to Sun 10/18/2020 UPDATED by CONED 10/15/2020

0201 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## SPRNBK\_-EGRDNCTR\_345\_Y49

Thu 10/01/2020 to Mon 11/30/2020 UPDATED by LI 10/11/2020

0404 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EGRDNCTY\_345\_138\_AT2**

FWD

Sat 10/10/2020 to Mon 11/30/2020 UPDATED by LI 10/11/2020

(Import)

1815 Continuous 2359

Work scheduled by: LI

CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

**EGRDNCTY\_345\_138\_AT1**

FWD

Sat 10/10/2020 to Mon 11/30/2020 UPDATED by LI 10/11/2020

(Import)

1856 Continuous 2359

Work scheduled by: LI

CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

**HOMR\_NYW-PIERC\_NY\_345\_48**Mon 10/12/2020 to Fri 10/30/2020 UPDATED by PJM 10/09/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**SPRNBRK\_345KV\_RNS3**

FWD

Sun 10/18/2020 to Sun 10/18/2020 UPDATED by CONED 10/16/2020

(Import)

0330 Continuous 0400

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**MILLWOOD\_345KV\_18**

FWD

Mon 10/19/2020 to Mon 10/19/2020 UPDATED by CONED 10/18/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Mon 10/19/2020 to Tue 10/20/2020 UPDATED by CONED 10/15/2020

(Import)

0001 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

FWD

Mon 10/19/2020 to Tue 10/20/2020 UPDATED by CONED 10/15/2020

(Import)

0001 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_3</b>						FWD				
Mon 10/19/2020	to	Tue 11/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)				
0001	Continuous	0159				SPR/DUN-SOUTH	<b>3800 MW</b>			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			
<b>DUNWODIE_345KV_4</b>						FWD				
Mon 10/19/2020	to	Tue 11/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)				
0001	Continuous	0159				SPR/DUN-SOUTH	<b>3800 MW</b>			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			
<b>PLSNTVLE-DUNWODIE_345_W89</b>						FWD				
Mon 10/19/2020	to	Tue 11/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)				
0001	Continuous	0159				UPNY CONED	<b>4000 MW</b>			
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW			
						TTC with All Lines In Service	6220 MW			
<b>SAND_BAR-PLATSBRG_115_PV20</b>										
Mon 10/19/2020	to	Fri 11/13/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/08/2020</u>					
0600	Continuous	1800				SCH - NE - NY				
Work scheduled by: ISONE						Impacts Total Transfer Capability				
						TTC with All Lines In Service				
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV			
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>	(Import)	(Export)			
0630	Continuous	1600				SCH - NE - NY	<b>950 MW</b>	<b>1300 MW</b>		
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW			
						TTC with All Lines In Service	1400 MW			
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV			
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>	(Import)	(Export)			
0630	Continuous	1600				SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>		
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	200 MW			
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD	REV			
Mon 10/19/2020	to	Tue 11/10/2020				(Import)	(Export)			
0630		1600				SCH - NE - NY	<b>950 MW</b>	<b>1300 MW</b>		
Work scheduled by:						Impacts Total Transfer Capability	450 MW			
						TTC with All Lines In Service	1400 MW			

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312						FWD	REV
						(Import)	(Export)
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>	SCH - NE - NY	<b>900 MW</b>
0630	Continuous	1600				Impacts Total Transfer Capability	500 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
						(Import)	(Export)
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>	SCH - NPX_1385	<b>100 MW</b>
0630	Continuous	1600				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_700						FWD	
						(Import)	
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>	SCH - NE - NY	<b>900 MW</b>
0630	Continuous	1600				Impacts Total Transfer Capability	500 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_800							REV
							(Export)
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>	SCH - NE - NY	<b>1000 MW</b>
0630	Continuous	1600				Impacts Total Transfer Capability	600 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1600 MW
PANNELL_-CLAY____345_2						FWD	
						(Import)	
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>	WEST CENTRAL	<b>1300 MW</b>
0700	Continuous	1530				Impacts Total Transfer Capability	950 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2250 MW
COOPERS_-DOLSONAV_345_CCDA42						FWD	
						(Import)	
Mon 10/19/2020	to	Fri 11/06/2020				CENTRAL EAST - VC	<b>2720 MW</b>
0700	Continuous	1730				Impacts Total Transfer Capability	255 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
W49TH_ST_345KV_6						FWD	
						(Import)	
Tue 10/20/2020	to	Tue 10/20/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>10/15/2020</u>	SCH - PJM_HTP	<b>300 MW</b>
0331	Continuous	0400				Impacts Total Transfer Capability	360 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_46**

FWD

Tue 10/20/2020 to Fri 10/23/2020 EXTENDED by CONED 10/15/2020

(Import)

0331 Continuous 2300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Tue 10/20/2020 to Fri 10/23/2020 EXTENDED by CONED 10/15/2020

(Import)

0331 Continuous 2300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**CHAT\_DC\_GC2**

FWD

Wed 10/21/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2300

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC2**

REV

Wed 10/21/2020 to Sat 11/14/2020

(Export)

0500 Continuous 2300

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**SCH-NYISO-HQ\_LIMIT\_500**

REV

Wed 10/21/2020 to Sat 11/14/2020

(Export)

0500 Continuous 2300

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**MILLWOOD\_345KV\_18**

FWD

Fri 10/23/2020 to Fri 10/23/2020 UPDATED by CONED 10/18/2020

(Import)

2130 Continuous 2200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Fri 10/23/2020 to Fri 10/23/2020 EXTENDED by CONED 10/15/2020

(Import)

2230 Continuous 2300

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Sat 10/24/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

FWD

Sat 10/24/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Sat 10/24/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

SCH - PJM\_HTP

**450 MW**

Impacts Total Transfer Capability 210 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

**SPRNBK\_-TREMONT\_345\_X28**

FWD

Mon 10/26/2020 to Mon 10/26/2020

(Import)

0001 Continuous 0030

**UPDATED by CONED 10/18/2020**

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**PIERCBRK-FIVEMILE\_345\_37**

Mon 10/26/2020 to Fri 10/30/2020

0700 Continuous 1530

SCH - PJ - NY

Impacts Total Transfer Capability

Work scheduled by: NGrid

TTC with All Lines In Service

**LEEDS\_345\_LEEDS SVC**

FWD

Mon 10/26/2020 to Fri 10/30/2020

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2975 MW

**LEEDS\_345KV\_R94301**

FWD

Mon 10/26/2020 to Wed 11/25/2020

(Import)

0800 Continuous 1600

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

Work scheduled by: NGrid

TTC with All Lines In Service 6220 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 10/26/2020 to Fri 12/04/2020

UPDATEDby CHGE10/21/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

## BRANCHBG-HOPATCON\_500\_5060

FWD

Tue 10/27/2020 to Tue 10/27/2020

UPDATEDby PJM10/15/2020

(Import)

0200 Continuous 1500

Work scheduled by: PJM

UPNY CONED

**6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

## SCRIBA\_\_\_-VOLNEY\_\_\_345\_21

FWD

Wed 10/28/2020 to Wed 10/28/2020

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## W49TH\_ST\_345KV\_5

FWD

Fri 10/30/2020 to Sat 10/31/2020

UPDATEDby CONED10/11/2020

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_7

FWD

Fri 10/30/2020 to Sat 10/31/2020

UPDATEDby CONED10/11/2020

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

## SPRNBK\_\_345KV\_RS3 &amp; SPRNBK\_\_345KV\_RS4

FWD

Sat 10/31/2020 to Sat 10/31/2020

0001 0030

Work scheduled by:

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

REV  
(Export)

1900 MW

100 MW

2000 MW

## SPRNBK\_345KV\_RS3 &amp; SPRNBK\_345KV\_RS4

Sun 11/01/2020 to Sun 11/01/2020  
0130 0200

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## PIERCBK-FIVEMILE\_345\_37

Mon 11/02/2020 to Fri 11/06/2020  
0700 Continuous 1400

UPDATED by NGRID 10/19/2020

Work scheduled by: NYSEG

SCH - PJ - NY 2400 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 2800 MW

FWD  
(Import)

2400 MW

400 MW

2800 MW

## S.RIPLEY-DUNKIRK\_230\_68

Mon 11/02/2020 to Fri 11/20/2020  
0700 Continuous 1800

by PJM 10/20/2020

Work scheduled by: NGrid

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## SPRNBK\_-TREMONT\_345\_X28

Fri 11/06/2020 to Sat 11/07/2020  
0001 Continuous 0059

UPDATED by CONED 10/18/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 4200 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

FWD  
(Import)

4200 MW

400 MW

4600 MW

## NIAGARA\_345\_230\_AT4

Fri 11/06/2020 to Fri 11/06/2020  
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY 1750 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2000 MW

REV  
(Export)

1750 MW

250 MW

2000 MW

## SPRNBK\_-TREMONT\_345\_X28

Mon 11/09/2020 to Mon 11/09/2020  
0030 Continuous 0059

UPDATED by CONED 10/18/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 4200 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

FWD  
(Import)

4200 MW

400 MW

4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 11/09/2020 to Fri 11/20/2020

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1820 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

## DUNWODIE-MOTTHAVN\_345\_71

FWD

Thu 11/12/2020 to Thu 11/12/2020

(Import)

0001 Continuous 0030

UPDATEDby CONED 10/15/2020

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_5

FWD

Thu 11/12/2020 to Fri 11/13/2020

(Import)

0001 Continuous 0100

UPDATEDby CONED 10/15/2020

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE-MOTTHAVN\_345\_71

FWD

Fri 11/13/2020 to Fri 11/13/2020

(Import)

0030 Continuous 0100

UPDATEDby CONED 10/15/2020

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## CHATGUAY-MASSENA\_765\_7040

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## CHATGUAY-MASSENA\_765\_7040

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020

(Import) (Export)

0100 Continuous 1900

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

## MARCY\_765\_345\_AT1

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY	<b>475 MW 1000 MW</b>
Impacts Total Transfer Capability	1025 MW 0 MW
TTC with All Lines In Service	1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - HQ - NY	<b>850 MW 0 MW</b>
Impacts Total Transfer Capability	650 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230\_L33P & MASSENA -MARC 765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230\_L33P & MOSES -MASSENA 230\_MMS1 & MOSES -  
MASSENA 230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

W49TH\_ST\_345KV\_5

Tue 11/17/2020 to Tue 11/17/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 300 MW  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

W49TH\_ST\_345KV\_7

Tue 11/17/2020 to Tue 11/17/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 300 MW  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

W49TH\_ST\_345KV\_5

Thu 11/19/2020 to Thu 11/19/2020  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 300 MW  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

W49TH\_ST\_345KV\_7

Thu 11/19/2020 to Thu 11/19/2020  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 300 MW  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Fri 11/20/2020 to Wed 11/25/2020 **UPDATED** **by CE** **08/06/2020**

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Fri 11/20/2020 to Wed 11/25/2020 **UPDATED** **by CE** **08/06/2020**

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**SPRNBK\_-TREMONT\_\_345\_X28**

FWD

Tue 11/24/2020 to Wed 11/25/2020

(Import)

0101 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

**SPRNBK\_-TREMONT\_\_345\_X28**

FWD

Tue 11/24/2020 to Wed 11/25/2020 **CANCELLED** **by ConEd** **10/21/2020**

(Import)

0101 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Wed 11/25/2020 to Wed 11/25/2020 **by CONED** **10/16/2020**

(Import)

0301 Continuous 0330

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**EASTVIEW-SPRNBK\_\_345\_W79**

FWD

Wed 11/25/2020 to Thu 11/26/2020 **by CONED** **10/16/2020**

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**MOTTHAVN-RAINEY\_\_345\_Q12**

FWD

Wed 11/25/2020 to Thu 12/03/2020 **UPDATED** **by CONED** **10/16/2020**

(Import)

0301 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BUCHAN\_N-EASTVIEW\_345\_W93

Thu 11/26/2020 to Thu 11/26/2020  
0130 Continuous 0300  
Work scheduled by: ConEd

by CONED 10/16/2020

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

Mon 11/30/2020 to Mon 12/14/2020  
0700 Continuous 1730  
Work scheduled by: NYPA

UPDATED by NYPA 08/27/2020

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 11/30/2020 to Fri 12/11/2020  
0800 Continuous 1600  
Work scheduled by: PJM

by LI 09/14/2020

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRIDGE-DUFFYAVE\_345\_501

Mon 11/30/2020 to Fri 12/11/2020  
0800 Continuous 1600  
Work scheduled by: PJM

by LI 09/14/2020

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## MARCY\_\_\_\_345KV\_CSC

Tue 12/01/2020 to Fri 12/11/2020  
0700 Continuous 1730  
Work scheduled by: NYPA

by LI 09/14/2020

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

Tue 12/01/2020 to Sat 02/27/2021  
0700 Continuous 1730  
Work scheduled by: NYPA

UPDATED by NYPA 07/27/2020

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LAFAYTTE-CLRKSCRN\_345\_4-46

Tue 12/01/2020 to Tue 12/01/2020  
0730 Daily(No Weekends) 1230  
Work scheduled by: NGrid

UPDATED by NGRID 10/05/2020

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Tue 12/01/2020 to Tue 12/01/2020 **UPDATED** **by CE** **08/06/2020**

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Tue 12/01/2020 to Tue 12/01/2020 **UPDATED** **by CE** **08/06/2020**

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**MOTHAVN-RAINEY\_\_345\_Q11**

FWD

Thu 12/03/2020 to Tue 12/08/2020

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Thu 12/03/2020 to Tue 12/15/2020 **UPDATED** **by NYISO** **06/24/2020**

(Import)

0800 Continuous 1900

Work scheduled by: RGE

DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Thu 12/03/2020 to Fri 12/31/2021 **UPDATED** **by NYISO** **06/24/2020**

(Import)

0800 Continuous 2359

Work scheduled by: RGE

DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39 & NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Thu 12/03/2020 to Fri 12/31/2021

(Import)

0800 2359

Work scheduled by:

DYSINGER EAST **1300 MW**  
 Impacts Total Transfer Capability 1850 MW  
 TTC with All Lines In Service 3150 MW

**BECK\_\_\_\_-PACKARD\_\_230\_BP76**

FWD

REV

Fri 12/04/2020 to Fri 12/04/2020

(Import) (Export)

0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

SCH - OH - NY **1750 MW 1400 MW**  
 Impacts Total Transfer Capability 550 MW 600 MW  
 TTC with All Lines In Service 2300 MW 2000 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_345KV\_R94301

FWD

Fri 12/04/2020 to Fri 12/04/2020 UPDATED by CHGE 10/21/2020

(Import)

1500 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## OSWEGO\_COMPLEX\_AVR\_O/S

FWD

Sun 12/06/2020 to Sun 12/06/2020

(Import)

0900 Continuous 0930

Work scheduled by: Gen

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/07/2020 to Fri 12/11/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## LONG\_MTN-CRICKVLY\_345\_398

FWD

REV

Tue 12/08/2020 to Thu 12/10/2020

(Import) (Export)

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

700 MW

1300 MW

Impacts Total Transfer Capability 700 MW 400 MW

TTC with All Lines In Service 1400 MW 1700 MW

## LONG\_MTN-CRICKVLY\_345\_398

FWD

REV

Tue 12/08/2020 to Thu 12/10/2020

(Import) (Export)

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NPX\_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

## SCH-NE-NYISO\_LIMIT\_400

FWD

Tue 12/08/2020 to Thu 12/10/2020

(Import)

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_1000

REV

Tue 12/08/2020 to Thu 12/10/2020

(Export)

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1700 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY -EDIC 345 UE1-7**

FWD

Mon 12/14/2020 to Mon 12/14/2020

(Import)

0700 Continuous 1730

OSWEGO EXPORT

**5250 MW**

Work scheduled by: NYPA

**ARR: 19&16**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**SAND\_BAR-PLATSBURG 115 PV20**

Mon 12/14/2020 to Fri 12/18/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**FRASANNX-COOPERS 345 UCC2-41**

FWD

Tue 12/15/2020 to Wed 12/16/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**MARCY -FRASANNX 345 UCC2-41**

FWD

Tue 12/15/2020 to Wed 12/16/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**STONYRDG-HILLSIDE 230 72**

FWD

Wed 12/16/2020 to Mon 12/21/2020

(Import)

0800 Continuous 0300

Work scheduled by: NYSEG

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**N.SCTLND-LEEDS 345 93**

FWD

Thu 12/17/2020 to Fri 12/18/2020

(Import)

0800 Continuous 1500

Work scheduled by: NGrid

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**BUCHAN N-EASTVIEW 345 W93**

FWD

Tue 12/22/2020 to Tue 12/22/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

**UPDATED****by CE****10/16/2020**

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W79**

FWD

Tue 12/22/2020 to Fri 12/25/2020 **UPDATED** **by CE** **10/16/2020**

(Import)

0001 Continuous 0259

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

Work scheduled by: ConEd

TTC with All Lines In Service 6220 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Fri 12/25/2020 to Fri 12/25/2020 **UPDATED** **by CE** **10/16/2020**

(Import)

0230 Continuous 0259

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

Work scheduled by: ConEd

TTC with All Lines In Service 6220 MW

**SPRNBK\_-TREMONT\_\_345\_X28**

FWD

Sat 12/26/2020 to Tue 12/29/2020 **UPDATED** **by CE** **10/16/2020**

(Import)

0301 Continuous 0300

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Mon 12/28/2020 to Fri 02/12/2021 **UPDATED** **by CE** **10/16/2020**

(Import)

0300 Continuous 0300

UPNY CONED

**5930 MW**

Impacts Total Transfer Capability 290 MW

Work scheduled by: ConEd

TTC with All Lines In Service 6220 MW

**SPRNBK\_-TREMONT\_\_345\_X28**

FWD

Wed 12/30/2020 to Wed 12/30/2020 **UPDATED** **by CE** **10/16/2020**

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**PORTER\_-ROTTRDAM\_230\_31**

FWD

Mon 02/01/2021 to Sat 02/27/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2975 MW

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

FWD

Sun 02/14/2021 to Tue 02/16/2021 **UPDATED** **by CONED** **09/28/2020**

(Import)

2000 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 2220 MW

Work scheduled by: ConEd

TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5					FWD	
Sun 02/14/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/28/2020</u>	(Import)
2000	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW
BERKSHIR-ALPS_345_393					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021			(Import)	(Export)
0730	Continuous	1600			SCH - NE - NY	1100 MW 1700 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	300 MW 0 MW
					TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-ALPS_345_393					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021			(Import)	(Export)
0730	Continuous	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
EFISHKIL-WOOD_ST_345_F39					FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE</u>	<u>04/01/2020</u>	(Import)
2100	Continuous	0200			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	2220 MW
					TTC with All Lines In Service	6220 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE</u>	<u>04/01/2020</u>	(Import)
2100	Continuous	0200			UPNY CONED	5905 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	6220 MW
CHATGUAY-MASSENA_765_7040					FWD	
Sun 02/28/2021	to	Mon 03/01/2021			(Import)	
0500	Continuous	1730			MOSES SOUTH	1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040					FWD	REV
Sun 02/28/2021	to	Mon 03/01/2021			(Import)	(Export)
0500	Continuous	1730			SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MASSENA\_-MARC\_765\_MSU1

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

### MASSENA\_-MARC\_765\_MSU1

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARC\_765\_MSU1

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730  
Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### MASSENA\_-MARC\_765\_MSU1

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

### MASSENA\_-MARC\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sun 02/28/2021 to Mon 03/01/2021  
0500 1730  
Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### STLAWRNC-MOSES\_230\_L33P & MASSENA\_-MARC\_765\_MSU1

Sun 02/28/2021 to Mon 03/01/2021  
0500 1730  
Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

### DUNWODIE\_345KV\_3

Mon 03/01/2021 to Mon 03/01/2021  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_5**

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W64**

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

UPDATEDby CONED 01/23/2020

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS5**

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

UPDATEDby CONED 01/23/2020

0001 Continuous 0030

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Mon 03/01/2021 to Mon 03/22/2021

(Import)

UPDATEDby CONED 01/23/2020

0001 Continuous 0200

UPNY CONED

**5985 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOTTHAVN-RAINEY\_345\_Q11**

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EDIC-N.SCTLND\_345\_14**

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PORTER\_\_-ROTTRDAM\_230\_31

Tue 03/02/2021 to Mon 05/31/2021  
0600 Continuous 1830

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

Tue 03/02/2021 to Mon 05/31/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-ROBNSNRD\_230\_64

Fri 03/12/2021 to Fri 03/12/2021  
0500 Continuous 1700

Work scheduled by: NYPA

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

## MARCY\_\_345KV\_CSC

Sat 03/13/2021 to Sat 03/13/2021 **UPDATED by NYPA 07/29/2020**  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## EASTVIEW-SPRNBK\_\_345\_W64

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## SPRNBK\_\_345KV\_RNS5

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_5

Fri 03/26/2021 to Wed 05/05/2021 **UPDATED by CONED 10/06/2020**  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CLAY -EDIC 345_2-15</b>				FWD	
Mon 03/29/2021	to	Fri 04/16/2021	<u>09/12/2020</u>	(Import)	
0800	Continuous	1730		OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
<b>ROCHESTR-PANNELL 345_RP2</b>				FWD	
Wed 03/31/2021	to	Mon 04/12/2021		(Import)	
0500	Continuous	1700		DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
<b>LINDN_CG-LNDVFT 345_V-3022</b>				FWD	REV
Sun 04/04/2021	to	Sat 04/10/2021		(Import)	(Export)
1400	Continuous	1400		SCH - PJM_VFT	<b>0 MW 0 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW
<b>DUNWODIE_345KV_3</b>				FWD	
Mon 04/05/2021	to	Mon 04/05/2021		(Import)	
0230	Continuous	0300		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_5</b>				FWD	
Mon 04/05/2021	to	Mon 04/05/2021		(Import)	
0230	Continuous	0300		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>PLSNTVLY-WOOD_ST 345_F31</b>				FWD	
Tue 04/27/2021	to	Wed 04/28/2021		(Import)	
0001	Continuous	0159		UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
<b>PLSNTVLY_345KV_RNS4</b>				FWD	
Tue 04/27/2021	to	Wed 04/28/2021		(Import)	
0001	Continuous	0159		UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	2420 MW
				TTC with All Lines In Service	6220 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBRK\_\_345KV\_RNS4

FWD

Sat 05/01/2021 to Sat 05/01/2021 UPDATED by CONED 10/06/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### SPRNBRK\_-W49TH\_ST\_345\_M52

FWD

Sat 05/01/2021 to Tue 05/04/2021 UPDATED by CONED 10/06/2020

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_7

FWD

Sat 05/01/2021 to Tue 05/04/2021 UPDATED by CONED 10/06/2020

(Import)

0001 Continuous 0300

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### SCH-IMO-NYISO\_LIMIT\_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

### CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

FWD

Mon 05/03/2021 to Fri 05/07/2021

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

### PANNELL\_-CLAY\_\_\_\_345\_2

FWD

Mon 05/03/2021 to Sun 05/30/2021

(Import)

0700 Continuous 1730

WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

### HURLYAVE-ROSETON\_\_345\_303

FWD

Mon 05/03/2021 to Fri 05/21/2021

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

# NYISO TRANSFER LIMITATIONS

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RNS4

FWD

Tue 05/04/2021 to Tue 05/04/2021 UPDATED by CONED 10/06/2020

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

## CLAY\_\_-EDIC\_\_345\_1-16

FWD

Mon 05/10/2021 to Fri 05/14/2021

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

## VOLNEY\_\_-MARCY\_\_345\_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2825 MW**  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 2975 MW

## VOLNEY\_\_-MARCY\_\_345\_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT **4900 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 5250 MW

## FRASER\_\_-GILBOA\_\_345\_GF5-35

FWD

Tue 06/01/2021 to Mon 06/07/2021

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

## PORTER\_\_-ROTTRDAM\_230\_30

FWD

Thu 06/03/2021 to Wed 09/15/2021

(Import)

0600 Continuous 0559

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**  
 Impacts Total Transfer Capability 170 MW  
 TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_-EDIC\_\_345\_UE1-7**

FWD

Thu 06/03/2021 to Fri 06/04/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

**5250 MW**

Work scheduled by: NYPA

**ARR: 19&16**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**MARCY\_\_345KV\_CSC**

FWD

Sat 06/05/2021 to Sat 06/05/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

**SAND\_BAR-PLATSBURG\_115\_PV20**

Tue 08/03/2021 to Tue 08/03/2021

0700 Continuous 1830

SCH - NE - NY

Work scheduled by: NYPA

Impacts Total Transfer Capability

TTC with All Lines In Service

**FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Tue 09/07/2021 to Wed 09/15/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Work scheduled by: NYPA

**ARR: 19**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**MARCY\_\_-FRASANNX\_345\_UCC2-41**

FWD

Tue 09/07/2021 to Wed 09/15/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Work scheduled by: NYPA

**ARR: 19**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Mon 09/13/2021 to Fri 09/17/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

**1400 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**PORTER\_\_-ROTTRDAM\_230\_30**

FWD

Wed 09/15/2021 to Tue 11/30/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

**2805 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**EDIC\_\_\_\_-N.SCTLND\_345\_14**

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

---

**HURLYAVE-ROSETON\_345\_303**

FWD

Thu 09/16/2021 to Sun 10/17/2021

(Import)

0800 Continuous 1600

**UPDATED****by CHGE****09/22/2020**

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

---

**PANNELL\_-CLAY\_\_\_\_345\_1**

FWD

Mon 09/20/2021 to Fri 09/24/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

---

**PANNELL\_-CLAY\_\_\_\_345\_2**

FWD

Mon 09/27/2021 to Fri 10/01/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

---

**W49TH\_ST\_345KV\_6**

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

0100 Continuous 0130

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

---

**E13THSTA-FARRAGUT\_345\_46**

FWD

Tue 09/28/2021 to Tue 10/26/2021

(Import)

0100 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Tue 09/28/2021 to Tue 10/26/2021

(Import)

0100 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 22, 2020 to Saturday ,April 23, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/18/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

**W49TH\_ST\_345KV\_6**

FWD

Tue 10/26/2021 to Tue 10/26/2021

(Import)

0230 Continuous 0300

SCH - PJM\_HTP

**300 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**SCH-IMO-NYISO\_LIMIT\_1750**

FWD

Mon 11/01/2021 to Fri 12/31/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

Work scheduled by: IESO

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Mon 11/01/2021 to Fri 12/31/2021

(Export)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

Work scheduled by: IESO

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Wed 12/01/2021 to Tue 05/31/2022

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW