

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

 Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 02/28/2021

0001 2359

Work scheduled by:

 FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1900 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

## MARION\_-FARRAGUT\_345\_C3403

 Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

 Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## NEWBRDGE\_345\_138\_BK\_1

 Wed 09/02/2020 to Sun 03/21/2021 EXT FORCE by LI 09/03/2020

1807 Continuous 2359

Work scheduled by: LI

 FWD  
(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## SPRNBRK\_-EGRDNCTR\_345\_Y49

 Thu 10/01/2020 to Fri 02/19/2021 EXT FORCE by LI 12/16/2020

0404 Continuous 2359

Work scheduled by: LI

 FWD  
(Import)

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT2

 Sat 10/10/2020 to Fri 02/19/2021 EXT FORCE by LI 12/16/2020

1815 Continuous 2359

Work scheduled by: LI

 FWD  
(Import)

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EGRDNCTY\_345\_138\_AT1

Sat 10/10/2020 to Fri 02/19/2021  
1856 Continuous 2359

EXT FORCE by LI

12/16/2020

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## KINTIGH\_-STA\_255\_345\_SH1-39

Tue 10/20/2020 to Tue 12/15/2020  
1134 Continuous 1900

UPDATED

by NYSEG

12/14/2020

Work scheduled by: NYISO

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED

by IESO

05/03/2019

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2300 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED

by IESO

05/03/2019

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

## STA\_255\_-ROCHESTR\_345\_HR1

Tue 11/03/2020 to Sun 12/20/2020  
1146 Continuous 1600

UPDATED

by NYSEG

12/14/2020

Work scheduled by: NYISO

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Sun 11/08/2020 to Fri 01/08/2021  
1341 Continuous 2359

EXT FORCE

by ISONE

11/25/2020

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

Mon 11/30/2020 to Wed 12/16/2020  
0700 Continuous 1730

UPDATED

by NYPA

12/12/2020

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Mon 11/30/2020 to Wed 12/23/2020 **EXT FORCE** **by CONED** **12/16/2020**

(Import)

1840 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**MOSES-ADIRNDCK\_230\_MAI**

FWD

Thu 12/03/2020 to Wed 12/23/2020 **UPDATED** **by NYPA** **11/30/2020**

(Import)

0700 Continuous 1400

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA-KINTIGH\_345\_NS1-38**

FWD

Thu 12/03/2020 to Tue 12/15/2020 **UPDATED** **by NYSEG** **12/16/2020**

(Import)

0800 Continuous 2359

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

**ALCOA\_PA\_115KV\_R8105**

FWD

Mon 12/14/2020 to Tue 12/15/2020

(Import)

0630 Continuous 1730

MOSES SOUTH

**3100 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

**SAND\_BAR-PLATSBURG\_115\_PV20**Mon 12/14/2020 to Thu 12/17/2020 **UPDATED** **by NYPA** **12/03/2020**

0700 Continuous 1300

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Tue 12/15/2020 to Tue 12/15/2020 **UPDATED** **by CONED** **12/17/2020**

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Tue 12/15/2020 to Tue 12/15/2020 **UPDATED** **by CONED** **12/17/2020**

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FRASANNX-COOPERS__345_UCC2-41</b>						FWD	
Tue 12/15/2020	to	Wed 12/16/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/15/2020</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<b>MARCY__-FRASANNX_345_UCC2-41</b>						FWD	
Tue 12/15/2020	to	Wed 12/16/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/15/2020</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<b>NRTH1385-NOR HBR__138_601</b>						FWD	REV
Tue 12/15/2020	to	Tue 12/15/2020				(Import)	(Export)
0800	Continuous	1300				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_602</b>						FWD	REV
Tue 12/15/2020	to	Tue 12/15/2020				(Import)	(Export)
0800		1300				SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_603</b>						FWD	REV
Tue 12/15/2020	to	Tue 12/15/2020				(Import)	(Export)
0800		1300				SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR__138_602</b>						FWD	REV
Tue 12/15/2020	to	Tue 12/15/2020				(Import)	(Export)
0800	Continuous	1300				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR__138_602 &amp; NRTH1385-NOR HBR__138_603</b>						FWD	REV
Tue 12/15/2020	to	Tue 12/15/2020				(Import)	(Export)
0800		1300				SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603					FWD	REV
Tue 12/15/2020 to Tue 12/15/2020					(Import)	(Export)
0800	Continuous	1300			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Tue 12/15/2020 to Tue 12/15/2020					(Import)	(Export)
0800	Continuous	1300			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
W49TH_ST_345KV_6					FWD	
Wed 12/16/2020 to Wed 12/16/2020					(Import)	
0230	Continuous	0259	<u>UPDATED</u>	<u>by CONED 12/17/2020</u>	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8					FWD	
Wed 12/16/2020 to Wed 12/16/2020					(Import)	
0230	Continuous	0259	<u>UPDATED</u>	<u>by CONED 12/17/2020</u>	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80					FWD	
Wed 12/16/2020 to Thu 12/17/2020					(Import)	
0700	Daily	2300			SCH - HQ_CEDARS	80 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	119 MW
					TTC with All Lines In Service	199 MW
ROCHESTR-PANNELL__345_RP1					FWD	
Thu 12/17/2020 to Thu 12/17/2020					(Import)	
0600	Continuous	0900	<u>UPDATED</u>	<u>by RGE 12/15/2020</u>	DYSINGER EAST	2300 MW
Work scheduled by: RGE					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
HOMRC_NY-MAINS_NY_345_47						
Fri 12/18/2020 to Fri 12/18/2020					SCH - PJ - NY	
0700	Continuous	1530	<u>CANCELLED</u>	<u>by NYSEG 12/18/2020</u>	Impacts Total Transfer Capability	
Work scheduled by: NYSEG					TTC with All Lines In Service	

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## STONYRDG-HILLSIDE\_230\_72

FWD

Fri 12/18/2020 to Fri 12/18/2020 EXTENDED by NYSEG 12/18/2020  
0700 Continuous 1900

(Import)

Work scheduled by: NYSEG

DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## N.SCTLND-LEEDS\_345\_93

FWD

Fri 12/18/2020 to Fri 12/18/2020 UPDATED by NGRID 12/17/2020  
0800 Continuous 1500

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## W49TH\_ST\_345KV\_6

FWD

Sat 12/19/2020 to Sat 12/19/2020 UPDATED by CONED 12/17/2020  
0130 Continuous 0159

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_8

FWD

Sat 12/19/2020 to Sat 12/19/2020 UPDATED by CONED 12/17/2020  
0130 Continuous 0159

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## MAINESBG-WATRCURE\_345\_30

FWD

Sat 12/19/2020 to Sun 12/20/2020 CANCELLED by NYSEG 12/20/2020  
0800 Daily 1530

(Import)

Work scheduled by: NYSEG

SCH - PJ - NY **2300 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2800 MW

## SHORE\_RD\_345\_138\_BK 2

FWD

Sat 12/19/2020 to Sun 12/27/2020 EXTENDED by LIPA 12/20/2020  
1452 Continuous 2359

(Import)

Work scheduled by: LI

CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

FWD

Sun 12/20/2020 to Sun 12/27/2020 UPDATED by CE 12/17/2020  
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_7**

FWD

Sun 12/20/2020 to Sun 12/27/2020 **UPDATED** **by CE** **12/17/2020**

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Sun 12/20/2020 to Sun 12/27/2020 **UPDATED** **by CE** **12/17/2020**

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**HOMRC\_NY-MAINS\_NY\_345\_47**Sun 12/20/2020 to Sun 12/20/2020 **CANCELLED** **by NYSEG** **12/20/2020**

0700 Continuous 1530

Work scheduled by: NYSEG

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**STONYRDG-HILLSIDE\_230\_72**

FWD

Mon 12/21/2020 to Wed 12/23/2020 **EXTENDED** **by NYSEG** **12/18/2020**

(Import)

0700 Continuous 0300

Work scheduled by: NYSEG

DYSINGER EAST **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**MOTTHAVN-RAINEY\_\_345\_Q12**

FWD

Sat 12/26/2020 to Thu 12/31/2020 **UPDATED** **by CONED** **12/16/2020**

(Import)

0301 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4**

FWD

Sun 01/03/2021 to Sun 01/03/2021

(Import)

0001 0030

Work scheduled by:

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4**

FWD

Mon 01/04/2021 to Mon 01/04/2021

(Import)

0130 0200

Work scheduled by:

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 01/04/2021 to Sat 02/27/2021 UPDATED by NYPA 11/30/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### SHORE\_RD\_345\_138\_BK 2

FWD

Wed 01/06/2021 to Wed 01/13/2021 UPDATED by CONED 11/25/2020

(Import)

0001 Continuous 2359

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

### PLSNTVLY-WOOD\_ST\_\_345\_F30

FWD

Sat 01/09/2021 to Mon 01/11/2021

(Import)

0001 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

### PLSNTVLY\_345KV\_RNS5

FWD

Sat 01/09/2021 to Mon 01/11/2021

(Import)

0001 Continuous 0200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

### LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Mon 01/18/2021 to Fri 03/05/2021 UPDATED by CE 11/10/2020

(Import)

0300 Continuous 0300

UPNY CONED

**5930 MW**

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

### SPRNBK\_-TREMONT\_\_345\_X28

FWD

Sat 01/23/2021 to Sun 01/24/2021

(Import)

0301 Continuous 0200

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### MOTTHAVN-RAINEY\_\_345\_Q12

FWD

Mon 01/25/2021 to Tue 02/09/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd



**NYISO TRANSFER LIMITATIONS**

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

FWD

Sat 01/30/2021 to Thu 03/11/2021

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**PORTER\_\_-ROTTRDAM\_230\_31**

FWD

Mon 02/01/2021 to Sat 02/27/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**RAMAPO\_\_\_345\_345\_PAR3500**

FWD

REV

Mon 02/08/2021 to Mon 02/15/2021

**UPDATED****by CONED 12/09/2020**

(Import) (Export)

0001 Continuous 0200

SCH - PJ - NY

**2350 MW 1250 MW**

Impacts Total Transfer Capability 450 MW 700 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by: ConEd

**RAMAPO\_\_\_345\_345\_PAR4500**

FWD

REV

Mon 02/08/2021 to Mon 02/15/2021

**UPDATED****by CONED 12/09/2020**

(Import) (Export)

0001 Continuous 0200

SCH - PJ - NY

**2350 MW 1250 MW**

Impacts Total Transfer Capability 450 MW 700 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by: ConEd

**RAMAPO\_\_\_500\_345\_BK 1500**

FWD

REV

Mon 02/08/2021 to Mon 02/15/2021

**UPDATED****by CONED 12/09/2020**

(Import) (Export)

0001 Continuous 0200

SCH - PJ - NY

**1450 MW 1200 MW**

Impacts Total Transfer Capability 1350 MW 750 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by: ConEd

**RAMAPO\_\_\_500\_345\_BK 1500**

FWD

Mon 02/08/2021 to Mon 02/15/2021

**UPDATED****by CONED 12/09/2020**

(Import)

0001 Continuous 0200

UPNY CONED

**6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**HOPATCON-RAMAPO\_\_\_500\_5018**

FWD

REV

Mon 02/08/2021 to Mon 02/15/2021

**UPDATED****by CONED 12/09/2020**

(Import) (Export)

0001 Continuous 1900

SCH - PJ - NY

**1450 MW 1200 MW**

Impacts Total Transfer Capability 1350 MW 750 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HOPATCON-RAMAPO\_\_\_\_500\_5018

FWD

Mon 02/08/2021 to Mon 02/15/2021

UPDATED

by CONED 12/09/2020

(Import)

0001 Continuous 1900

Work scheduled by: ConEd

UPNY CONED

**6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

### E13THSTA-FARRAGUT\_345\_46

FWD

Tue 02/16/2021 to Wed 02/17/2021

(Import)

0001 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### W49TH\_ST\_345KV\_6

FWD

Wed 02/17/2021 to Wed 02/17/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

### BERKSHIR-ALPS\_\_\_\_345\_393

FWD

REV

Wed 02/17/2021 to Fri 02/19/2021

(Import) (Export)

0730 Continuous 1600

Work scheduled by: NGrid

**ARR: 78**

SCH - NE - NY

**1100 MW 1700 MW**

Impacts Total Transfer Capability 300 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

### BERKSHIR-ALPS\_\_\_\_345\_393

FWD

REV

Wed 02/17/2021 to Fri 02/19/2021

(Import) (Export)

0730 Continuous 1600

Work scheduled by: NGrid

**ARR: 78**

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

### ATHENS\_\_ -PLSNTVLY\_345\_91

FWD

Mon 02/22/2021 to Wed 02/24/2021

(Import)

0600 Continuous 1800

Work scheduled by: NGrid

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

### SAND\_BAR-PLATSBRG\_115\_PV20

Mon 02/22/2021 to Fri 02/26/2021

0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-PLSNTVLY\_345\_92**

FWD

 Thu 02/25/2021 to Sat 02/27/2021 **CANCELLED by NGrid 12/15/2020**

(Import)

0600 Continuous 1800

Work scheduled by: NGrid

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

**CHATGUAY-MASSENA\_\_\_765\_7040**

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_\_765\_7040**

FWD

REV

Sun 02/28/2021 to Mon 03/01/2021

(Import) (Export)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1**

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1**

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1**

FWD

REV

Sun 02/28/2021 to Mon 03/01/2021

(Import) (Export)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

**475 MW****1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1**

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_\_\_765\_7040

Sun 02/28/2021 to Mon 03/01/2021  
0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES\_\_\_\_230\_L33P & MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 02/28/2021 to Mon 03/01/2021  
0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

MOTTHAVN-RAINEY\_\_\_\_345\_Q11

Mon 03/01/2021 to Tue 04/06/2021  
0001 Continuous 0700

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS\_\_\_\_345\_393

Mon 03/01/2021 to Sat 03/20/2021  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 12/14/2020

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NE - NY **1100 MW 1700 MW**  
Impacts Total Transfer Capability 300 MW 0 MW  
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS\_\_\_\_345\_393

Mon 03/01/2021 to Sat 03/20/2021  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 12/14/2020

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE\_LIMIT\_900

Mon 03/01/2021 to Sat 03/20/2021  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 12/14/2020

REV  
(Export)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1700 MW

EDIC\_\_\_\_-N.SCTLND\_345\_14

Tue 03/02/2021 to Mon 05/31/2021  
0600 Continuous 1830

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PORTER\_\_-ROTTRDAM\_230\_31**

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0600 Continuous 1830

Work scheduled by: NGrid

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Sat 03/06/2021 to Tue 03/09/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

FWD

Sat 03/06/2021 to Tue 03/09/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

FWD

Sat 03/06/2021 to Tue 03/09/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

FWD

Tue 03/09/2021 to Tue 03/09/2021

(Import)

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**ARR: 75****NIAGARA\_-ROBNSNRD\_230\_64**

REV

Fri 03/12/2021 to Fri 03/12/2021

(Export)

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_\_345KV\_CSC

FWD

Sat 03/13/2021 to Sat 03/13/2021 UPDATED by NYPA 07/29/2020  
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### W49TH\_ST\_345KV\_6

FWD

Tue 03/16/2021 to Tue 03/16/2021  
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_8

FWD

Tue 03/16/2021 to Tue 03/16/2021  
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_5

FWD

Fri 03/26/2021 to Wed 05/05/2021 UPDATED by CONED 10/06/2020  
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021 09/12/2020  
0800 Continuous 1730

(Import)

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### BRANCHBG-HOPATCON\_500\_5060

FWD

Wed 03/31/2021 to Wed 03/31/2021 UPDATED by PJM 11/30/2020  
0200 Continuous 1500

(Import)

Work scheduled by: PJM

UPNY CONED **6025 MW**  
Impacts Total Transfer Capability 195 MW  
TTC with All Lines In Service 6220 MW

### ROCHESTR-PANNELL\_\_345\_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021  
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3						FWD	
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/16/2020</u>	(Import)	
0001	Continuous	0030				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
EASTVIEW-SPRNBK__345_W78						FWD	
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/16/2020</u>	(Import)	
0001	Continuous	1830				UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW
						TTC with All Lines In Service	6220 MW
MILLWOOD-EASTVIEW_345_W85						FWD	
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/16/2020</u>	(Import)	
0001	Continuous	1830				UPNY CONED	<b>5985 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	6220 MW
SPRNBK__345KV_RNS3						FWD	
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/16/2020</u>	(Import)	
1800	Continuous	1830				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
LINDN_CG-LNDVFT__345_V-3022						FWD	REV
Sun 04/04/2021	to	Sat 04/10/2021				(Import)	(Export)
1400	Continuous	1400				SCH - PJM_VFT	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW 315 MW
						TTC with All Lines In Service	315 MW 315 MW
NIAGARA_-STA_255__345_NH2						FWD	
Fri 04/16/2021	to	Fri 04/16/2021				(Import)	
0500	Continuous	1700				DYSINGER EAST	<b>2350 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	3150 MW
KINTIGH_-STA_255__345_SH1-39						FWD	
Mon 04/26/2021	to	Fri 04/30/2021				(Import)	
0700	Continuous	1700				DYSINGER EAST	<b>2350 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## PLSNTVLY-WOOD\_ST\_\_345\_F31

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RNS4

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## SPRNBRK\_\_345KV\_RNS4

FWD

Sat 05/01/2021 to Sat 05/01/2021

(Import)

0001 Continuous 0030

**UPDATED by CONED 10/06/2020**SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SPRNBRK\_-W49TH\_ST\_345\_M52

FWD

Sat 05/01/2021 to Tue 05/04/2021

(Import)

0001 Continuous 0300

**UPDATED by CONED 10/06/2020**SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_7

FWD

Sat 05/01/2021 to Tue 05/04/2021

(Import)

0001 Continuous 0300

**UPDATED by CONED 10/06/2020**SCH - PJM\_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## SCH-IMO-NYISO\_LIMIT\_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

**UPDATED by IESO 05/03/2019**SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO



# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CLAY -EDIC 345\_2-15

Mon 05/03/2021 to Fri 05/07/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### PANNELL -CLAY 345\_2

Mon 05/03/2021 to Sun 05/30/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### HURLYAVE-ROSETON 345\_303

Mon 05/03/2021 to Fri 05/21/2021  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

### SHOR\_NPX-SHOREHAM 138\_CSC

Mon 05/03/2021 to Fri 05/07/2021  
0900 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

### SPRNBK 345KV\_RNS4

Tue 05/04/2021 to Tue 05/04/2021 **UPDATED by CONED 10/06/2020**  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### CLAY -EDIC 345\_1-16

Mon 05/10/2021 to Fri 05/14/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### NIAGARA -STA 255 345\_NH2

Mon 05/24/2021 to Fri 05/28/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**VOLNEY\_\_ -MARC\_\_ 345\_19**

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****VOLNEY\_\_ -MARC\_\_ 345\_19**

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19****FRASER\_\_ -GILBOA\_\_ 345\_GF5-35**

FWD

Tue 06/01/2021 to Mon 06/07/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_ -ADIRNDCK\_230\_MA2**

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**PORTER\_\_ -ROTTRDAM\_230\_30**

FWD

Thu 06/03/2021 to Wed 09/15/2021

(Import)

0600 Continuous 0559

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MARC\_\_ -EDIC\_\_ 345\_UE1-7**

FWD

Thu 06/03/2021 to Fri 06/04/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16****MARC\_\_ 345KV\_CSC**

FWD

Sat 06/05/2021 to Sat 06/05/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASANNX-COOPERS\_\_345\_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## NIAGARA\_\_345\_230\_AT4

Mon 07/12/2021 to Fri 07/23/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

## SAND\_BAR-PLATSBRG\_115\_PV20

Tue 08/03/2021 to Tue 08/03/2021  
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## FRASANNX-COOPERS\_\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## KINTIGH\_-STA\_255\_\_345\_SH1-39

Mon 09/13/2021 to Fri 09/17/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Mon 09/13/2021 to Fri 09/17/2021

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**PORTER\_-ROTTRDAM\_230\_30**

FWD

Wed 09/15/2021 to Tue 11/30/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**EDIC\_-N.SCTLND\_345\_14**

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC **2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Thu 09/16/2021 to Sun 10/17/2021

(Import)

0800 Continuous 1600

**UPDATED by CHGE 09/22/2020**UPNY CONED **4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

**PANNELL\_-CLAY\_\_\_\_345\_1**

FWD

Mon 09/20/2021 to Fri 09/24/2021

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**CLAY\_-EDIC\_\_\_\_345\_2-15**

FWD

Mon 09/20/2021 to Sat 10/16/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**PANNELL\_-CLAY\_\_\_\_345\_2**

FWD

Mon 09/27/2021 to Fri 10/01/2021

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_6

Tue 09/28/2021 to Tue 09/28/2021  
0100 Continuous 0130

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### E13THSTA-FARRAGUT\_345\_46

Tue 09/28/2021 to Tue 10/26/2021  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST-E13THSTA\_345\_M55

Tue 09/28/2021 to Tue 10/26/2021  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### LEEDS\_\_-HURLYAVE\_345\_301

Mon 10/18/2021 to Fri 11/19/2021  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

### W49TH\_ST\_345KV\_6

Tue 10/26/2021 to Tue 10/26/2021  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019  
0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2300 MW

### SCH-NYISO-IMO\_LIMIT\_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019  
0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,December 20, 2020 to Tuesday ,June 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_\_345\_FRASER SVC

FWD

Wed 12/01/2021 to Mon 02/28/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

FWD

Wed 12/01/2021 to Tue 05/31/2022

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## N.SCTLND-ALPS\_\_\_345\_2

FWD

Mon 05/02/2022 to Mon 05/09/2022

(Import)

0600 Daily 1800

SCH - NE - NY

**750 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

## N.SCTLND-ALPS\_\_\_345\_2

FWD

REV

Mon 05/02/2022 to Mon 05/09/2022

(Import) (Export)

0600 Daily 1800

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

Work scheduled by: NGrid

## HOMRC\_NY-MAINS\_NY\_345\_47

Fri 05/20/2022 to Fri 05/27/2022

**UPDATED****by PJM****11/19/2020**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

## HOMR\_NYW-PIERC\_NY\_345\_48

Fri 05/20/2022 to Fri 05/27/2022

**UPDATED****by PJM****11/19/2020**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Wed 06/01/2022 to Mon 11/14/2022

(Import)

0700 Continuous 1300

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA