

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRIDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SPRNBRK_-EGRDNCTR_345_Y49

Thu 10/01/2020 to Fri 02/19/2021 EXT FORCE by LI 02/03/2021

0404 Continuous 2359

Work scheduled by: LI

FWD
(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/10/2020 to Fri 02/19/2021 EXT FORCE by LI 02/03/2021

1815 Continuous 2359

Work scheduled by: LI

FWD
(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Sat 10/10/2020 to Fri 02/19/2021
1856 Continuous 2359

EXT FORCE by LI 02/03/2021

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/30/2020 to Wed 02/10/2021
1840 Continuous 2359

EXT FORCE by CONED 01/15/2021

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

SHORE_RD_345_138_BK 2

Sat 12/19/2020 to Sat 01/30/2021
1452 Continuous 2359

UPDATED by LIPA 01/28/2021

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Thu 12/31/2020 to Sat 01/30/2021
1100 Continuous 2359

EXT FORCE by PJM 01/28/2021

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Thu 12/31/2020 to Sat 01/30/2021
1102 Continuous 2359

EXT FORCE by PJM 01/28/2021

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2						FWD
Thu 12/31/2020	to	Sat 01/30/2021	<u>EXT FORCE</u>	<u>by PJM</u>	<u>01/28/2021</u>	(Import)
1102	Continuous	2359				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 285 MW
						TTC with All Lines In Service 660 MW
MOSES__-ADIRNDCK_230_MAI						FWD
Mon 01/04/2021	to	Sat 02/27/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/30/2020</u>	(Import)
0700	Continuous	1730				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
MOTTHAVN-RAINEY__345_Q12						FWD
Mon 01/25/2021	to	Sat 02/13/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/22/2020</u>	(Import)
0001	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
BUCHAN_S-MILLWOOD_345_W98						FWD
Sat 01/30/2021	to	Mon 02/01/2021				(Import)
0001	Continuous	0200				UPNY CONED 6135 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 85 MW
						TTC with All Lines In Service 6220 MW
MILLWOOD_345KV_18						FWD
Sat 01/30/2021	to	Mon 02/01/2021				(Import)
0001	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1870 MW
						TTC with All Lines In Service 6220 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
Mon 02/01/2021	to	Fri 12/31/2021	<u>EXTENDED</u>	<u>by HQ</u>	<u>02/02/2021</u>	(Export)
0800	Continuous	2359				SCH - HQ_CEDARS 0 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 100 MW
SCRIBA__-VOLNEY__345_21						FWD
Thu 02/04/2021	to	Fri 02/05/2021				(Import)
0800	Continuous	1630				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1500					FWD	
Fri 02/05/2021	to	Thu 02/11/2021			(Import)	
0001	Continuous	2359			SCH - OH - NY	1800 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	2300 MW
W49TH_ST_345KV_5					FWD	
Mon 02/08/2021	to	Wed 02/10/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/01/2021</u>	(Import)	
0001	Continuous	1900			SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7					FWD	
Mon 02/08/2021	to	Wed 02/10/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/01/2021</u>	(Import)	
0001	Continuous	1900			SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
HOPATCON-RAMAPO___500_5018					FWD	REV
Thu 02/11/2021	to	Sun 02/21/2021	<u>UPDATED</u>	<u>by CONED</u> <u>01/29/2021</u>	(Import)	(Export)
0001	Continuous	0200			SCH - PJ - NY	1450 MW 1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW 750 MW
					TTC with All Lines In Service	2800 MW 1950 MW
HOPATCON-RAMAPO___500_5018					FWD	
Thu 02/11/2021	to	Sun 02/21/2021	<u>UPDATED</u>	<u>by CONED</u> <u>01/29/2021</u>	(Import)	
0001	Continuous	0200			UPNY CONED	6025 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
RAMAPO___345_345_PAR3500					FWD	REV
Thu 02/11/2021	to	Sun 02/21/2021	<u>UPDATED</u>	<u>by CONED</u> <u>01/29/2021</u>	(Import)	(Export)
0001	Continuous	0200			SCH - PJ - NY	2350 MW 1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW 700 MW
					TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO___345_345_PAR4500					FWD	REV
Thu 02/11/2021	to	Sun 02/21/2021	<u>UPDATED</u>	<u>by CONED</u> <u>01/29/2021</u>	(Import)	(Export)
0001	Continuous	0200			SCH - PJ - NY	2350 MW 1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW 700 MW
					TTC with All Lines In Service	2800 MW 1950 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500						FWD	REV
Thu 02/11/2021	to	Sun 02/21/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/29/2021</u>	(Import)	(Export)
0001	Continuous	0200				1450 MW	1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2800 MW
RAMAPO___500_345_BK 1500						FWD	
Thu 02/11/2021	to	Sun 02/21/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/29/2021</u>	(Import)	
0001	Continuous	0200				6025 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
WATRCURE-OAKDALE___345_31							
Mon 02/15/2021	to	Thu 02/18/2021	<u>UPDATED</u>	<u>by NYSEG</u>	<u>01/29/2021</u>		
0800	Daily	1500					
Work scheduled by: NYSEG						Impacts Total Transfer Capability	
						TTC with All Lines In Service	
E13THSTA-FARRAGUT_345_46						FWD	
Tue 02/16/2021	to	Thu 02/18/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/03/2021</u>	(Import)	
0001	Continuous	0100				3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_8						FWD	
Tue 02/16/2021	to	Sat 04/03/2021	<u>CANCELLED</u>	<u>by ConEd</u>	<u>01/30/2021</u>	(Import)	
0301	Continuous	0300				300 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
BECK___-NIAGARA_345_PA302						FWD	REV
Tue 02/16/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>01/26/2021</u>	(Import)	(Export)
0800	Continuous	1600				1100 MW	950 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	1200 MW
						TTC with All Lines In Service	2300 MW
SCH-HQ_CEDARS-NYISO_LIMIT_120						FWD	
Tue 02/16/2021	to	Tue 02/16/2021				(Import)	
1000	Continuous	1600				120 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	79 MW
						TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE 12/29/2020</u>	(Import)	(Export)
0600	Continuous	1700			1100 MW	1700 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1400 MW
					ARR: 78	1700 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE 12/29/2020</u>	(Import)	(Export)
0600	Continuous	1700			100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
					ARR: 78	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021			(Import)	(Export)
0600		1700			1100 MW	1700 MW
Work scheduled by:					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1400 MW
					ARR: 78	1700 MW
BERKSHIR-NORTHFLD_345_312					FWD	
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE 12/29/2020</u>	(Import)	
0600	Continuous	1700			1300 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE 12/29/2020</u>	(Import)	(Export)
0600	Continuous	1700			100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_800					FWD	
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE 12/29/2020</u>	(Import)	
0600	Continuous	1700			1000 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE 12/29/2020</u>		(Export)
0600	Continuous	1700			900 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Sat 02/20/2021 to Mon 02/22/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **6135 MW**

Impacts Total Transfer Capability 85 MW

TTC with All Lines In Service 6220 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 02/22/2021 to Fri 02/26/2021
0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

PORTER__-ROTTRDAM_230_31

Mon 02/22/2021 to Sat 02/27/2021
0600 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGRID 02/03/2021

FWD

(Import)

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-ROBNSNRD_230_64

Mon 02/22/2021 to Wed 02/24/2021
0700 Continuous 1800

Work scheduled by: NYSEG

REV

(Export)

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

1900 MW

100 MW

2000 MW

FRASER___345_FRASER SVC

Mon 02/22/2021 to Fri 02/26/2021
0800 Continuous 1700

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_8

Tue 02/23/2021 to Tue 04/06/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

300 MW

360 MW

660 MW

LEEDS___345KV_R395

Tue 02/23/2021 to Tue 02/23/2021
1200 Daily(No Weekends) 1730

Work scheduled by: NGrid

UPDATED by NGRID 01/28/2021

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88						FWD	
Sun 02/28/2021	to	Tue 03/30/2021	<u>UPDATED</u>	<u>by CE</u>	<u>11/10/2020</u>	(Import)	
0001	Continuous	0200				UPNY CONED	5930 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	290 MW
						TTC with All Lines In Service	6220 MW
CHATGUAY-MASSENA__765_7040						FWD	
Sun 02/28/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/29/2021</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1550 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040						FWD	REV
Sun 02/28/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/29/2021</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sun 02/28/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/29/2021</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sun 02/28/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/29/2021</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1						FWD	REV
Sun 02/28/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/29/2021</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sun 02/28/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/29/2021</u>	(Import)	
0100	Continuous	1730				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday, August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sun 02/28/2021 to Mon 03/01/2021
0100 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES_ 230_L33P & MASSENA_-MARCY_ 765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0100 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

BERKSHIR-ALPS_ 345_393

Mon 03/01/2021 to Sat 03/20/2021
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 12/14/2020

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1100 MW 1700 MW**
Impacts Total Transfer Capability 300 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS_ 345_393

Mon 03/01/2021 to Sat 03/20/2021
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 12/14/2020

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_900

Mon 03/01/2021 to Sat 03/20/2021
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 12/14/2020

REV
(Export)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1700 MW

MOSES_-ADIRNDCK_230_MAI

Tue 03/02/2021 to Mon 05/31/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PORTER_-ROTTDAM_230_31

Tue 03/02/2021 to Mon 05/31/2021
0700 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGRID 02/03/2021

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Wed 03/03/2021 to Wed 03/03/2021
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Wed 03/03/2021 to Wed 03/03/2021
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Wed 03/03/2021 to Thu 03/04/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Wed 03/03/2021 to Sat 04/03/2021 **CANCELLED by ConEd 01/30/2021**
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_7

Thu 03/04/2021 to Thu 03/04/2021
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Thu 03/04/2021 to Thu 03/04/2021
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 03/06/2021 to Tue 04/06/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 03/09/2021 to Tue 03/09/2021

(Import)

0800 Daily(No Weekends) 1630

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NGrid

ARR: 75

TTC with All Lines In Service 5250 MW

NIAGARA-ROBNSNRD_230_64

REV

Fri 03/12/2021 to Fri 03/12/2021

(Export)

0500 Continuous 1700

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2000 MW

MARCY____345KV_CSC

FWD

Sat 03/13/2021 to Sat 03/13/2021

(Import)

0700 Continuous 1730

UPDATED**by NYPA****07/29/2020**

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

SCRIBA__-VOLNEY__345_20

FWD

Mon 03/15/2021 to Fri 03/26/2021

(Import)

0730 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5250 MW

NINEMILE-CLAY____345_8

FWD

Mon 03/22/2021 to Mon 03/22/2021

(Import)

0001 Daily(No Weekends) 0400

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5250 MW

EDIC____-N.SCTLND_345_14

FWD

Mon 03/22/2021 to Mon 05/31/2021

(Import)

0700 Continuous 1730

UPDATED**by NGRID****02/03/2021**

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_7

FWD

Tue 03/23/2021 to Fri 03/26/2021

(Import)

0001 Continuous 0200

CANCELLED**by ConEd****01/30/2021**

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Tue 03/23/2021 to Sat 04/03/2021 **CANCELLED by ConEd 01/30/2021**

(Import)

0001 Continuous 0300

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NINEMILE-CLAY 345_8

FWD

Wed 03/24/2021 to Wed 03/24/2021

(Import)

1300 Daily(No Weekends) 1700

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SPRNBK 345KV_RNS3

FWD

Fri 03/26/2021 to Fri 03/26/2021 **UPDATED by CONED 01/26/2021**

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK 345_W78

FWD

Fri 03/26/2021 to Tue 03/30/2021 **UPDATED by CONED 01/26/2021**

(Import)

0001 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 03/26/2021 to Tue 03/30/2021 **UPDATED by CONED 01/26/2021**

(Import)

0001 Continuous 2200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NINEMILE-CLAY 345_8

FWD

Sat 03/27/2021 to Sat 04/03/2021 **UPDATED by NGRID 01/19/2021**

(Import)

1300 Continuous 1700

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

CLAY -EDIC 345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021 **09/12/2020**

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Tue 03/30/2021 to Fri 04/02/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 03/30/2021 to Fri 04/02/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

FWD

Tue 03/30/2021 to Wed 03/31/2021

(Import)

0301 Continuous 2200

UPDATED by CONED 01/27/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BRANCHBG-HOPATCON_500_5060

FWD

Wed 03/31/2021 to Wed 03/31/2021

(Import)

0200 Continuous 1500

UPDATED by PJM 11/30/2020

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

ROCHESTR-PANNELL_345_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBK_-TREMONT_345_X28

FWD

Fri 04/02/2021 to Sat 04/03/2021

(Import)

0001 Continuous 0300

UPDATED by CONED 02/02/2021

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Sat 04/03/2021 to Sat 04/03/2021

(Import)

0001 Continuous 0030

UPDATED by CONED 02/02/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Sat 04/03/2021 to Sun 04/04/2021 **UPDATED by CONED 02/02/2021**

(Import)

0001 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 04/04/2021 to Sun 04/04/2021 **UPDATED by CONED 02/02/2021**

(Import)

0230 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

LINDN_CG-LNDVFT__345_V-3022

FWD

REV

Sun 04/04/2021 to Sat 04/10/2021

(Import) (Export)

1400 Continuous 1400

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

NINEMILE-CLAY__345_8

FWD

Sun 04/04/2021 to Sun 04/04/2021

(Import)

1800 Daily 2000

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

NINEMILE-CLAY__345_8

FWD

Sun 04/04/2021 to Mon 04/05/2021

(Import)

2001 Continuous 0300

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SPRNBK__345KV_RNS3

FWD

Mon 04/05/2021 to Mon 04/05/2021 **UPDATED by CONED 01/26/2021**

(Import)

1800 Continuous 1830

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Tue 04/06/2021 to Wed 04/07/2021

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Tue 04/06/2021 to Wed 04/07/2021

(Import)

0001 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

GOETHALS_345KV_5

Sat 04/10/2021 to Mon 05/10/2021

UPDATED

by CONED 01/26/2021

0200 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

LINDEN__GOETHALS_230_A2253

Sat 04/10/2021 to Mon 05/10/2021

UPDATED

by CONED 01/26/2021

0200 Continuous 0300

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

(Import) (Export)

0200 0300

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

(Import) (Export)

0200 0300

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

LINDEN__GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

(Import) (Export)

0200 0300

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

LEEDS___345KV_R94301

FWD

Mon 04/12/2021 to Mon 04/12/2021

UPDATED

by NGRID 02/01/2021

0800 Continuous 0830

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 04/12/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

NIAGARA_-STA_255__345_NH2

FWD

Fri 04/16/2021 to Fri 04/16/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345KV_R94301

FWD

Fri 04/16/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021

(Import)

1530 Continuous 1600

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

DUNWODIE_345KV_6

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 01/29/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 01/29/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 01/29/2021

(Import)

0001 Continuous 0030

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 01/29/2021

(Import)

0001 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 **UPDATED** **by CONED** **01/29/2021**
 0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Fri 04/23/2021 to Fri 04/23/2021 **UPDATED** **by CONED** **01/29/2021**
 0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Fri 04/23/2021 to Fri 04/23/2021 **UPDATED** **by CONED** **01/29/2021**
 0130 Continuous 0159

Work scheduled by: ConEd

UPNY CONED **5905 MW**
 Impacts Total Transfer Capability 315 MW
 TTC with All Lines In Service 6220 MW

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 04/26/2021 to Fri 04/30/2021
 0700 Continuous 1700

Work scheduled by: NYPA

(Import)
 DYSINGER EAST **2350 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021
 0700 Continuous 1700

Work scheduled by: NYPA

(Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

FRASER_-COOPERS__345_33

FWD

Mon 04/26/2021 to Fri 04/30/2021
 0830 Continuous 1500

Work scheduled by: NYSEG

(Import)
 CENTRAL EAST - VC **2395 MW**
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 04/27/2021 to Wed 04/28/2021
 0001 Continuous 0159

Work scheduled by: ConEd

(Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0001 Continuous 0030

UPDATEDby CONED 02/02/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD_345KV_18

FWD

Fri 04/30/2021 to Sat 05/01/2021

(Import)

0001 Continuous 0200

CANCELLEDby ConEd 02/02/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Fri 04/30/2021 to Mon 05/03/2021

(Import)

0001 Continuous 0200

UPDATEDby CONED 02/02/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F30

FWD

Fri 04/30/2021 to Tue 05/11/2021

(Import)

0001 Continuous 2200

CANCELLEDby ConEd 02/02/2021

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Fri 04/30/2021 to Tue 05/11/2021

(Import)

0001 Continuous 2200

CANCELLEDby ConEd 02/02/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93						FWD	
Mon 05/03/2021	to	Mon 05/03/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/02/2021</u>	(Import)	
0130	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW
						TTC with All Lines In Service	6220 MW
SPRNBK_-TREMONT_345_X28						FWD	
Mon 05/03/2021	to	Thu 05/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/02/2021</u>	(Import)	
0201	Continuous	0300				SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
CLAY_-EDIC_345_2-15						FWD	
Mon 05/03/2021	to	Fri 05/07/2021				(Import)	
0700	Continuous	1530				OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	5250 MW
PANNELL_-CLAY_345_2						FWD	
Mon 05/03/2021	to	Sun 05/30/2021				(Import)	
0700	Continuous	1730				WEST CENTRAL	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
HURLYAVE-ROSETON_345_303						FWD	
Mon 05/03/2021	to	Fri 05/21/2021				(Import)	
0800	Continuous	1600				UPNY CONED	4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	2120 MW
						TTC with All Lines In Service	6220 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 05/03/2021	to	Fri 05/07/2021				(Import)	(Export)
0900	Continuous	1500				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
SPRNBK_-TREMONT_345_X28						FWD	
Fri 05/07/2021	to	Fri 05/07/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/02/2021</u>	(Import)	
2130	Continuous	2200				SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Mon 05/10/2021 to Fri 05/14/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_5

Wed 05/12/2021 to Thu 05/13/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Wed 05/12/2021 to Thu 05/13/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Wed 05/12/2021 to Thu 05/13/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS3

Wed 05/12/2021 to Thu 05/13/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 05/17/2021 to Fri 07/02/2021
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-STA_255__345_NH2

Mon 05/24/2021 to Fri 05/28/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARC__345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARC__345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASER__-GILBOA__345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARC__-EDIC__345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER__-ROTTRDAM_230_30

Thu 06/03/2021 to Wed 09/15/2021
0700 Continuous 0659

Work scheduled by: NGrid

UPDATED by NGRID 01/19/2021

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

MARC__345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BECK__-NIAGARA_345_PA302

Mon 07/12/2021 to Fri 07/16/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1050 MW 900 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA_345_230_AT4

Mon 07/19/2021 to Fri 07/30/2021
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 01/26/2021

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

KINTIGH_-STA_255_345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2

Tue 08/31/2021 to Tue 09/07/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

FRASANX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYISO 02/03/2021****ARR: 19**

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY_-FRASANX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYISO 02/03/2021****ARR: 19**

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

KINTIGH_-STA_255__345_SH1-39

Mon 09/13/2021 to Fri 09/17/2021

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0700 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
0700 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Thu 09/16/2021 to Sun 10/17/2021
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/22/2020

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY____345_1

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY____-EDIC____345_2-15

Mon 09/20/2021 to Sat 10/16/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL_-CLAY____345_2

Mon 09/27/2021 to Fri 10/01/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Tue 09/28/2021 to Tue 09/28/2021 **UPDATED** **by CONED** **01/15/2021**
 0100 Continuous 0130

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Tue 09/28/2021 to Tue 10/26/2021 **UPDATED** **by CONED** **01/15/2021**
 0100 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Tue 09/28/2021 to Tue 10/26/2021 **UPDATED** **by CONED** **01/15/2021**
 0100 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

KINTIGH_-STA_255__345_SH1-39

FWD

Wed 09/29/2021 to Wed 12/01/2021
 0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST **2350 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Wed 09/29/2021 to Wed 12/01/2021
 0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

LEEDS_-HURLYAVE_345_301

FWD

Mon 10/18/2021 to Fri 11/19/2021
 0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 2120 MW
 TTC with All Lines In Service 6220 MW

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021
 0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Tue 10/26/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY__345_Q11

FWD

Wed 10/27/2021 to Wed 12/01/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

(Import)

Work scheduled by: IESO

SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

(Export)

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

W49TH_ST_345KV_6

FWD

Mon 11/15/2021 to Sat 01/15/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Mon 11/15/2021 to Sat 01/15/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CHATGUAY-MASSENA__765_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

(Import)

Work scheduled by: NYPA

MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	(Export)
0100	Continuous	1859		0 MW	0 MW
Work scheduled by: NYPA				SCH - HQ - NY	
				Impacts Total Transfer Capability	1500 MW
				TTC with All Lines In Service	1500 MW
MARCY__765_345_AT1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		1750 MW	
Work scheduled by: NYPA				MOSES SOUTH	
				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	3150 MW
MARCY__765_345_AT2				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		1700 MW	
Work scheduled by: NYPA				MOSES SOUTH	
				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		2265 MW	
Work scheduled by: NYPA				CENTRAL EAST - VC	
				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA_-MARCY__765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		500 MW	
Work scheduled by: NYPA				MOSES SOUTH	
				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	(Export)
0100	Continuous	1859		475 MW	1000 MW
Work scheduled by: NYPA				SCH - HQ - NY	
				Impacts Total Transfer Capability	1025 MW
				TTC with All Lines In Service	1500 MW
MASSENA_-MARCY__765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		90 MW	
Work scheduled by: NYPA				SCH - HQ_CEDARS	
				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021
 0100 1859

Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
 0100 1859

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **850 MW 0 MW**
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
 0100 1859

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
 0100 1859

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
 0100 1859

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

FRASER_345_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Wed 12/01/2021 to Tue 05/31/2022
 0700 Continuous 1300

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 03, 2021 to Friday , August 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

 Thu 12/02/2021 to Wed 12/22/2021
 0201 Continuous 0200

Work scheduled by: ConEd

 FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NIAGARA_-STA_255__345_NH2

 Thu 12/02/2021 to Thu 01/13/2022
 0500 Continuous 1900

Work scheduled by: NYPA

 FWD
 (Import)
 DYSINGER EAST **2350 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS_____345_2

 Mon 05/02/2022 to Mon 05/09/2022
 0600 Daily 1800

Work scheduled by: NGrid

 FWD
 (Import)
 SCH - NE - NY **750 MW**
 Impacts Total Transfer Capability 650 MW
 TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS_____345_2

 Mon 05/02/2022 to Mon 05/09/2022
 0600 Daily 1800

Work scheduled by: NGrid

 FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

HOMRC_NY-MAINS_NY_345_47

 Fri 05/20/2022 to Fri 05/27/2022
 0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

 Fri 05/20/2022 to Fri 05/27/2022
 0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

MOSES___-ADIRNDCK_230_MA2

 Wed 06/01/2022 to Mon 11/14/2022
 0700 Continuous 1300

Work scheduled by: NYPA

 FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW