

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1900 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## SPRNBRK\_-EGRDNCTR\_345\_Y49

Thu 10/01/2020 to Fri 02/26/2021 EXT FORCE by LI 02/13/2021

0404 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT2

Sat 10/10/2020 to Fri 02/26/2021 EXT FORCE by LI 02/13/2021

1815 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EGRDNCTY\_345\_138\_AT1

FWD

Sat 10/10/2020 to Fri 02/26/2021 EXT FORCE by LI 02/13/2021

(Import)

1856 Continuous 2359

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

## SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

## SCH-NYISO-IMO\_LIMIT\_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Mon 11/30/2020 to Sat 02/27/2021 EXT FORCE by CONED 02/14/2021

(Import)

1840 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## MOSES\_\_-ADIRNDCK\_230\_MAI

FWD

Mon 01/04/2021 to Fri 02/26/2021 UPDATED by NYPA 11/30/2020

(Import)

0700 Continuous 1930

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

REV

Mon 02/01/2021 to Wed 02/17/2021 UPDATED by HQ 02/18/2021

(Export)

0800 Continuous 2359

SCH - HQ\_CEDARS

**0 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

## SCH-IMO-NYISO\_LIMIT\_1500

FWD

Fri 02/05/2021 to Thu 02/18/2021 EXTENDED by NYISO 02/10/2021

(Import)

0001 Continuous 2359

SCH - OH - NY

**1800 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYISO

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2					FWD	
Wed 02/10/2021	to	Wed 02/24/2021			(Import)	
0116	Continuous	1800			SCH - NE - NY	<b>900 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS_____345_2					FWD	REV
Wed 02/10/2021	to	Wed 02/24/2021			(Import)	(Export)
0116	Continuous	1800			SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
WATRCURE-OAKDALE__345_31						
Mon 02/15/2021	to	Mon 02/15/2021	<u>UPDATED</u>	<u>by NYSEG</u> <u>02/15/2021</u>	SCH - PJ - NY	
0800	Daily	1500			Impacts Total Transfer Capability	
Work scheduled by: NYSEG					TTC with All Lines In Service	
E13THSTA-FARRAGUT_345_46					FWD	
Tue 02/16/2021	to	Thu 02/18/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/16/2021</u>	(Import)	
0001	Continuous	0100			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
FITZPTRK-EDIC_____345_FE-1					FWD	
Tue 02/16/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/13/2021</u>	(Import)	
0700	Daily(No Weekends)	1600			CENTRAL EAST - VC	<b>2825 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
FITZPTRK-EDIC_____345_FE-1					FWD	
Tue 02/16/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/13/2021</u>	(Import)	
0700	Daily(No Weekends)	1600			OSWEGO EXPORT	<b>4800 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	5250 MW
SCH-HQ_CEDARS-NYISO_LIMIT_120					FWD	
Tue 02/16/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by HQ</u> <u>02/12/2021</u>	(Import)	
1000	Continuous	1600			SCH - HQ_CEDARS	<b>120 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	79 MW
					TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-IMO\_NIAGARA\_CB\_3002

Wed 02/17/2021 to Wed 02/17/2021  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1650 MW	1400 MW
Impacts Total Transfer Capability	650 MW	600 MW
TTC with All Lines In Service	2300 MW	2000 MW

## PIERCBRK-FIVEMILE\_345\_37

Wed 02/17/2021 to Fri 02/19/2021  
0515 Continuous 1930

Work scheduled by: NGrid

**CANCELLED** by PJM **02/17/2021**

	FWD
	(Import)
SCH - PJ - NY	2700 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	2800 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

Wed 02/17/2021 to Fri 02/19/2021  
0600 Continuous 1700

Work scheduled by: NGrid

**UPDATED** by NYISO **02/18/2021**

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1100 MW	1700 MW
Impacts Total Transfer Capability	300 MW	0 MW
TTC with All Lines In Service	1400 MW	1700 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

Wed 02/17/2021 to Fri 02/19/2021  
0600 Continuous 1700

Work scheduled by: NGrid

**UPDATED** by NYISO **02/18/2021**

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-ALPS\_\_\_\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

Wed 02/17/2021 to Fri 02/19/2021  
0600 1700

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1100 MW	1700 MW
Impacts Total Transfer Capability	300 MW	0 MW
TTC with All Lines In Service	1400 MW	1700 MW

## BERKSHIR-NORTHFLD\_345\_312

Wed 02/17/2021 to Fri 02/19/2021  
0600 Continuous 1700

Work scheduled by: NGrid

**UPDATED** by NYISO **02/18/2021**

	FWD
	(Import)
SCH - NE - NY	1300 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	1400 MW

## BERKSHIR-NORTHFLD\_345\_312

Wed 02/17/2021 to Fri 02/19/2021  
0600 Continuous 1700

Work scheduled by: NGrid

**UPDATED** by NYISO **02/18/2021**

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_900</b>						FWD
Wed 02/17/2021	to	Thu 02/18/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/16/2021</u>	(Import)
0700	Daily	2259				<b>1100 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1400 MW
<b>SCH-NYISO-NE_LIMIT_800</b>						REV
Wed 02/17/2021	to	Thu 02/18/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/16/2021</u>	(Export)
0700	Daily	2259				<b>1000 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1700 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/16/2021</u>	(Import)
2300	Daily	0659				<b>1000 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1400 MW
<b>SCH-NYISO-NE_LIMIT_700</b>						REV
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/16/2021</u>	(Export)
2300	Daily	0659				<b>900 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 1700 MW
<b>SCH-NE-NYISO_LIMIT_900</b>						FWD
Fri 02/19/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/16/2021</u>	(Import)
0700	Daily	1700				<b>1100 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1400 MW
<b>SCH-NYISO-NE_LIMIT_800</b>						REV
Fri 02/19/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/16/2021</u>	(Export)
0700	Daily	1700				<b>1000 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1700 MW
<b>MILLWOOD_345KV_18</b>						FWD
Sat 02/20/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/18/2021</u>	(Import)
0001	Continuous	0030				<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1870 MW
						TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Sat 02/20/2021 to Sat 02/20/2021 **UPDATED** **by CONED** **02/18/2021**  
 0001 Continuous 1800

(Import)

Work scheduled by: ConEd

UPNY CONED **5930 MW**  
 Impacts Total Transfer Capability 290 MW  
 TTC with All Lines In Service 6220 MW

**BUCHAN\_S-MILLWOOD\_345\_W98**

FWD

Sat 02/20/2021 to Thu 02/25/2021 **UPDATED** **by CONED** **02/18/2021**  
 0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **6135 MW**  
 Impacts Total Transfer Capability 85 MW  
 TTC with All Lines In Service 6220 MW

**MILLWOOD\_345KV\_18**

FWD

Sat 02/20/2021 to Sat 02/20/2021 **UPDATED** **by CONED** **02/18/2021**  
 1730 Continuous 1800

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**BUCHAN\_S-MILLWOOD\_345\_W98**

FWD

Sun 02/21/2021 to Tue 02/23/2021 **CANCELLED** **by NYISO** **02/16/2021**  
 0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **6135 MW**  
 Impacts Total Transfer Capability 85 MW  
 TTC with All Lines In Service 6220 MW

**MILLWOOD\_345KV\_18**

FWD

Sun 02/21/2021 to Tue 02/23/2021 **CANCELLED** **by NYISO** **02/16/2021**  
 0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**NIAGARA\_-ROBNSNRD\_230\_64**

REV

Mon 02/22/2021 to Wed 02/24/2021 **UPDATED** **by NYPA** **02/16/2021**  
 0500 Continuous 1800

(Export)

Work scheduled by: NYSEG

SCH - OH - NY **1900 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 2000 MW

**SAND\_BAR-PLATSBRG\_115\_PV20**

Mon 02/22/2021 to Fri 02/26/2021 **UPDATED** **by NYPA** **02/10/2021**  
 0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PORTER\_\_-ROTTRDAM\_230\_31

Mon 02/22/2021 to Sat 02/27/2021 UPDATED by NGRID 02/03/2021  
0600 Continuous 1730

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

### FRASER\_\_345\_FRASER SVC

Mon 02/22/2021 to Fri 02/26/2021  
0800 Continuous 1700

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

### MILLWOOD\_345KV\_18

Tue 02/23/2021 to Thu 02/25/2021 UPDATED by CONED 02/18/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

### EDIC\_\_\_\_-N.SCTLND\_345\_14

Wed 02/24/2021 to Fri 02/26/2021  
0430 Continuous 2000

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

### EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_-ROTTRDAM\_230\_31

Wed 02/24/2021 to Fri 02/26/2021  
0430 2000

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2070 MW**  
Impacts Total Transfer Capability 905 MW  
TTC with All Lines In Service 2975 MW

### N.SCTLND-LEEDS\_\_\_\_345\_93

Wed 02/24/2021 to Fri 02/26/2021  
0430 Continuous 2000

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### NRTH1385-NOR HBR\_\_138\_601

Thu 02/25/2021 to Thu 02/25/2021 UPDATED by ISONE 02/20/2021  
0800 Continuous 1600

Work scheduled by: ISONE

FWD	REV	
(Import)	(Export)	
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021			(Import)	(Export)
0800		1600			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021			(Import)	(Export)
0800		1600			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021	<u>UPDATED</u>	<u>by ISONE 02/20/2021</u>	(Import)	(Export)
0800	Continuous	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021			(Import)	(Export)
0800		1600			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021	<u>UPDATED</u>	<u>by ISONE 02/20/2021</u>	(Import)	(Export)
0800	Continuous	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021	<u>UPDATED</u>	<u>by ISONE 02/20/2021</u>	(Import)	(Export)
0800	Continuous	1600			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
CHATGUAY-MASSENA__765_7040					FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA 02/04/2021</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>						FWD	REV
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	(Export)
0500	Continuous	1730				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1000 MW
							1500 MW
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	1730				CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	REV
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	0 MW
							1500 MW
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
<b>MASSENA_-MARCY____765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>						FWD	
Sat 02/27/2021	to	Mon 03/01/2021				(Import)	
0500		1730				MOSES SOUTH	<b>500 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>STLAWRNC-MOSES____230_L33P &amp; MASSENA_-MARCY____765_MSU1</b>						FWD	
Sat 02/27/2021	to	Mon 03/01/2021				(Import)	
0500		1730				SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY_____765_345_AT2</b>					FWD		
Sat 02/27/2021	to	Tue 03/02/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	0530					
Work scheduled by: NYPA					MOSES SOUTH	<b>1700 MW</b>	
					Impacts Total Transfer Capability	1450 MW	
					TTC with All Lines In Service	3150 MW	
<b>MARCY_____765_345_AT1</b>					FWD		
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0600	Continuous	1730					
Work scheduled by: NYPA					MOSES SOUTH	<b>1750 MW</b>	
					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	3150 MW	
<b>LADENTWN-BUCHAN_S_345_Y88</b>					FWD		
Sun 02/28/2021	to	Tue 03/30/2021	<u>UPDATED</u>	<u>by CE</u>	<u>11/10/2020</u>	(Import)	
0001	Continuous	0200					
Work scheduled by: ConEd					UPNY CONED	<b>5930 MW</b>	
					Impacts Total Transfer Capability	290 MW	
					TTC with All Lines In Service	6220 MW	
<b>CHAT_DC_GC1</b>					FWD		
Sun 02/28/2021	to	Mon 03/01/2021				(Import)	
0500	Continuous	1700					
Work scheduled by: HQ					MOSES SOUTH	<b>2850 MW</b>	
					Impacts Total Transfer Capability	300 MW	
					TTC with All Lines In Service	3150 MW	
<b>CHAT_DC_GC1</b>					REV		
Sun 02/28/2021	to	Mon 03/01/2021				(Export)	
0500	Continuous	1700					
Work scheduled by: HQ					SCH - HQ - NY	<b>500 MW</b>	
					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1000 MW	
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>					FWD		
Sun 02/28/2021	to	Mon 03/01/2021				(Import)	
0500		1700					
Work scheduled by:					MOSES SOUTH	<b>2550 MW</b>	
					Impacts Total Transfer Capability	600 MW	
					TTC with All Lines In Service	3150 MW	
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>					FWD REV		
Sun 02/28/2021	to	Mon 03/01/2021				(Import) (Export)	
0500		1700					
Work scheduled by:					SCH - HQ - NY	<b>1370 MW 0 MW</b>	
					Impacts Total Transfer Capability	130 MW 1000 MW	
					TTC with All Lines In Service	1500 MW 1000 MW	

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC2

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1700

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC2

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1700

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 03/01/2021 to Sat 03/20/2021 UPDATED by NGRID 12/14/2020  
0700 Continuous 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NE - NY **1100 MW 1700 MW**  
Impacts Total Transfer Capability 300 MW 0 MW  
TTC with All Lines In Service 1400 MW 1700 MW

### BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 03/01/2021 to Sat 03/20/2021 UPDATED by NGRID 12/14/2020  
0700 Continuous 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

### SCH-NYISO-NE\_LIMIT\_900

Mon 03/01/2021 to Sat 03/20/2021 UPDATED by NGRID 12/14/2020  
0700 Continuous 1600

Work scheduled by: NGrid

REV  
(Export)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1700 MW

### W49TH\_ST\_345KV\_8

Tue 03/02/2021 to Tue 04/06/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### PORTER\_-ROTTDAM\_230\_31

Tue 03/02/2021 to Mon 05/31/2021 UPDATED by NGRID 02/08/2021  
0600 Continuous 1730

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_\_-ADIRNDCK\_230\_Ma1

FWD

Tue 03/02/2021 to Mon 05/10/2021  
0700 Continuous 1159

UPDATED by NYPA 02/11/2021

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## DUNWODIE\_345KV\_7

FWD

Wed 03/03/2021 to Wed 03/03/2021  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

FWD

Wed 03/03/2021 to Wed 03/03/2021  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_72

FWD

Wed 03/03/2021 to Thu 03/04/2021  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_7

FWD

Thu 03/04/2021 to Thu 03/04/2021  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

FWD

Thu 03/04/2021 to Thu 03/04/2021  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_6

FWD

Sat 03/06/2021 to Tue 04/06/2021  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Tue 03/09/2021 to Tue 03/09/2021

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

**ARR: 75**

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**NIAGARA -ROBNSNRD\_230\_64**

Fri 03/12/2021 to Fri 03/12/2021

0500 Continuous 1700

Work scheduled by: NYPA

REV

(Export)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

**MARCY\_\_\_345KV\_CSC**

Sat 03/13/2021 to Sat 03/13/2021

0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED****by NYPA****07/29/2020**

FWD

(Import)

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

**SCRIBA -VOLNEY\_\_\_345\_20**

Mon 03/15/2021 to Fri 03/26/2021

0730 Continuous 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**LEEDS\_\_\_345KV\_R395**

Fri 03/19/2021 to Fri 03/19/2021

1200 Daily(No Weekends) 1730

Work scheduled by: NGrid

**UPDATED****by NGRID****02/11/2021**

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

**NINEMILE-CLAY\_\_\_345\_8**

Mon 03/22/2021 to Mon 03/22/2021

0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

**EDIC\_\_\_-N.SCTLND\_345\_14**

Mon 03/22/2021 to Mon 05/31/2021

0700 Continuous 1730

Work scheduled by: NGrid

**UPDATED****by NGRID****02/08/2021**

FWD

(Import)

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_\_\_-ROTTDAM\_230\_31

Mon 03/22/2021 to Mon 05/31/2021  
0700 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2070 MW**  
Impacts Total Transfer Capability 905 MW  
TTC with All Lines In Service 2975 MW

NINEMILE-CLAY\_\_\_\_345\_8

Wed 03/24/2021 to Wed 03/24/2021  
1300 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

SPRNBK\_\_\_\_345KV\_RNS3

Fri 03/26/2021 to Fri 03/26/2021 UPDATED by CONED 01/26/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK\_\_\_\_345\_W78

Fri 03/26/2021 to Tue 03/30/2021 UPDATED by CONED 01/26/2021  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW\_345\_W85

Fri 03/26/2021 to Tue 03/30/2021 UPDATED by CONED 01/26/2021  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **5985 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 6220 MW

HUDSONTP-W49TH\_ST\_345\_Y56

Sat 03/27/2021 to Fri 04/02/2021 UPDATED by CONED 02/19/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

W49TH\_ST\_345KV\_7

Sat 03/27/2021 to Fri 04/02/2021 UPDATED by CONED 02/19/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NINEMILE-CLAY\_\_\_\_\_345\_8

Sat 03/27/2021 to Sat 04/03/2021 UPDATED by NGRID 01/19/2021  
1300 Continuous 1700

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## CLAY\_\_\_\_\_EDIC\_\_\_\_\_345\_2-15

Mon 03/29/2021 to Fri 04/16/2021 09/12/2020  
0800 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## BRANCHBG-HOPATCON\_500\_5060

Wed 03/31/2021 to Wed 03/31/2021 UPDATED by PJM 11/30/2020  
0200 Continuous 1500

Work scheduled by: PJM

FWD  
(Import)  
UPNY CONED **6025 MW**  
Impacts Total Transfer Capability 195 MW  
TTC with All Lines In Service 6220 MW

## ROCHESTR-PANNELL\_\_\_345\_RP2

Wed 03/31/2021 to Mon 04/12/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## SPRNBK\_-TREMONT\_\_\_345\_X28

Fri 04/02/2021 to Sat 04/03/2021 UPDATED by CONED 02/02/2021  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Sat 04/03/2021 to Sat 04/03/2021 UPDATED by CONED 02/02/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## EASTVIEW-SPRNBK\_\_\_345\_W79

Sat 04/03/2021 to Sun 04/04/2021 UPDATED by CONED 02/02/2021  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Sun 04/04/2021 to Sun 04/04/2021 UPDATED by CONED 02/02/2021  
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

**LINDN\_CG-LNDVFT\_\_\_345\_V-3022**

FWD

REV

Sun 04/04/2021 to Sat 04/10/2021  
1400 Continuous 1400

(Import) (Export)

Work scheduled by: PJM

SCH - PJM\_VFT **0 MW** **0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

**NINEMILE-CLAY\_\_\_345\_8**

FWD

Sun 04/04/2021 to Sun 04/04/2021  
1800 Daily 2000

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

**NINEMILE-CLAY\_\_\_345\_8**

FWD

Sun 04/04/2021 to Mon 04/05/2021  
2001 Continuous 0300

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

**WATRCURE-OAKDALE\_\_345\_31**

Mon 04/05/2021 to Thu 04/08/2021  
0800 Daily(No Weekends) 1500

Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**SPRNBRK\_\_345KV\_RNS3**

FWD

Mon 04/05/2021 to Mon 04/05/2021 UPDATED by CONED 01/26/2021  
1800 Continuous 1830

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**MILLWOOD\_345KV\_18**

FWD

Wed 04/07/2021 to Thu 04/15/2021  
0001 Continuous 1800

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GOETHALS\_345KV\_5

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021  
0200 Continuous 0300

Work scheduled by: PJM

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## LINDEN\_\_-GOETHALS\_230\_A2253

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021  
0200 Continuous 0300

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402

Sat 04/10/2021 to Mon 05/10/2021  
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2550 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

## LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_-FARRAGUT\_345\_C3403

Sat 04/10/2021 to Mon 05/10/2021  
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2550 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

## LINDEN\_\_-GOETHALS\_230\_A2253 & MARION\_\_-FARRAGUT\_345\_C3403

Sat 04/10/2021 to Mon 05/10/2021  
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2550 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

## W49TH\_ST-E13THSTA\_345\_M55

Mon 04/12/2021 to Tue 04/13/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## W49TH\_ST\_345KV\_6

Mon 04/12/2021 to Tue 04/13/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	<b>300 MW</b>
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## S.RIPLEY-DUNKIRK\_\_230\_68

Mon 04/12/2021 to Fri 04/23/2021

0630 Continuous 1700

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## LEEDS\_\_345KV\_R94301

Mon 04/12/2021 to Mon 04/12/2021

0800 Continuous 0830

Work scheduled by: CHGE

UPDATED

by NGRID 02/01/2021

FWD  
(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## LEEDS\_\_-HURLYAVE\_345\_301

Mon 04/12/2021 to Fri 04/16/2021

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED

by NGRID 02/01/2021

FWD  
(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

## NIAGARA\_-STA\_255\_\_345\_NH2

Fri 04/16/2021 to Fri 04/16/2021

0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

## LEEDS\_\_345KV\_R94301

Fri 04/16/2021 to Fri 04/16/2021

1530 Continuous 1600

Work scheduled by: CHGE

UPDATED

by NGRID 02/01/2021

FWD  
(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Mon 04/19/2021 to Tue 04/20/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 02/19/2021

FWD  
(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

## PLSNTVLY\_345KV\_RNS5

Mon 04/19/2021 to Tue 04/20/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 02/19/2021

FWD  
(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_6**

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 0230

Work scheduled by: ConEd

UPNY CONED **5905 MW**  
Impacts Total Transfer Capability 315 MW  
TTC with All Lines In Service 6220 MW

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 0159

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

**DUNWODIE\_345KV\_6**

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021  
0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021  
0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021  
0130 Continuous 0159

Work scheduled by: ConEd

UPNY CONED **5905 MW**  
Impacts Total Transfer Capability 315 MW  
TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## KINTIGH\_-STA\_255\_\_345\_SH1-39

Mon 04/26/2021 to Fri 04/30/2021

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 04/26/2021 to Fri 04/30/2021

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Mon 04/26/2021 to Fri 05/21/2021

0800 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## FRASER\_-COOPERS\_\_345\_33

Mon 04/26/2021 to Fri 04/30/2021

0830 Continuous 1500

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F31

Tue 04/27/2021 to Wed 04/28/2021

0001 Continuous 0159

Work scheduled by: ConEd

**CANCELLED by ConEd 02/17/2021**

FWD

(Import)

UPNY CONED 4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

## PLSNTVLY\_345KV\_RNS4

Tue 04/27/2021 to Wed 04/28/2021

0001 Continuous 0159

Work scheduled by: ConEd

**CANCELLED by ConEd 02/17/2021**

FWD

(Import)

UPNY CONED 3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Fri 04/30/2021 to Fri 04/30/2021

0001 Continuous 0030

Work scheduled by: ConEd

**UPDATED by CONED 02/02/2021**

FWD

(Import)

UPNY CONED 4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79						FWD					
Fri 04/30/2021	to	Mon 05/03/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/02/2021</u>	(Import)					
0001	Continuous	0200				UPNY CONED	<b>4350 MW</b>				
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW				
						TTC with All Lines In Service	6220 MW				
SCH-IMO-NYISO_LIMIT_1600						FWD					
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)					
0001	Continuous	2359				SCH - OH - NY	<b>1900 MW</b>				
Work scheduled by: IESO						Impacts Total Transfer Capability	50 MW				
						TTC with All Lines In Service	1950 MW				
BUCHAN_N-EASTVIEW_345_W93						FWD					
Mon 05/03/2021	to	Mon 05/03/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/02/2021</u>	(Import)					
0130	Continuous	0200				UPNY CONED	<b>4350 MW</b>				
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW				
						TTC with All Lines In Service	6220 MW				
SPRNBK_-TREMONT__345_X28						FWD					
Mon 05/03/2021	to	Thu 05/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/02/2021</u>	(Import)					
0201	Continuous	0300				SPR/DUN-SOUTH	<b>4200 MW</b>				
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW				
						TTC with All Lines In Service	4600 MW				
NRTH1385-NOR HBR__138_601						FWD	REV				
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)				
0600	Continuous	2359				SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>			
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW	100 MW			
						TTC with All Lines In Service	200 MW	200 MW			
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV				
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)				
0600		2359				SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	200 MW	200 MW			
						TTC with All Lines In Service	200 MW	200 MW			
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603						FWD	REV				
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)				
0600		2359				SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	200 MW	200 MW			
						TTC with All Lines In Service	200 MW	200 MW			

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600	Continuous	2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
CLAY____-EDIC____345_2-15				FWD	
Mon 05/03/2021	to	Fri 05/07/2021		(Import)	
0700	Continuous	1530	OSWEGO EXPORT	4850 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
FIVEMILE-STOLLERD_345_29					
Mon 05/03/2021	to	Fri 05/14/2021			
0700	Continuous	1400	SCH - PJ - NY		
Work scheduled by: NYSEG				Impacts Total Transfer Capability	
				TTC with All Lines In Service	
PANNELL_-CLAY____345_2				FWD	
Mon 05/03/2021	to	Sun 05/30/2021		(Import)	
0700	Continuous	1730	WEST CENTRAL	1300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HURLYAVE-ROSETON\_\_345\_303

Mon 05/03/2021 to Fri 05/21/2021  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/03/2021 to Fri 05/07/2021  
0900 Continuous 1500

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

### SPRNBK\_-TREMONT\_\_345\_X28

Fri 05/07/2021 to Fri 05/07/2021  
2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 02/02/2021

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

### CLAY\_-EDIC\_\_345\_1-16

Mon 05/10/2021 to Fri 05/14/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 05/10/2021 to Tue 06/01/2021  
1200 Continuous 0659

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### DUNWODIE\_345KV\_5

Wed 05/12/2021 to Thu 05/13/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_7

Wed 05/12/2021 to Thu 05/13/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_-DUNWODIE\_345\_W75**

FWD

Wed 05/12/2021 to Thu 05/13/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**SPRNBK\_345KV\_RNS3**

FWD

Wed 05/12/2021 to Thu 05/13/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**SAND\_BAR-PLATSBURG\_115\_PV20**

Mon 05/17/2021 to Fri 07/02/2021

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

---

**NIAGARA\_-STA\_255\_345\_NH2**

FWD

Mon 05/24/2021 to Fri 05/28/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**VOLNEY\_-MARC\_345\_19**

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**


---

**VOLNEY\_-MARC\_345\_19**

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19**


---

**FRASER\_-GILBOA\_345\_GF5-35**

FWD

Tue 06/01/2021 to Mon 06/07/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA



# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 06/01/2021 to Sun 11/14/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### MARCY\_\_\_-EDIC\_\_\_345\_UE1-7

Thu 06/03/2021 to Fri 06/04/2021  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### PORTER\_\_\_-ROTTRDAM\_230\_30

Thu 06/03/2021 to Wed 09/15/2021  
0700 Continuous 0659

Work scheduled by: NGrid

UPDATED by NGRID 01/19/2021

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_\_345KV\_CSC

Sat 06/05/2021 to Sat 06/05/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### ATHENS\_\_\_-PLSNTVLY\_345\_91

Tue 06/08/2021 to Wed 06/16/2021  
0600 Continuous 2000

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

### GILBOA\_\_\_-N.SCTLND\_345\_GNS-1

Wed 06/09/2021 to Wed 06/09/2021  
0800 Daily 1200

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

### LEEDS\_\_\_-PLSNTVLY\_345\_92

Thu 06/17/2021 to Thu 06/24/2021  
0600 Continuous 2000

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASANNX-COOPERS\_\_345\_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## BECK\_\_-NIAGARA\_345\_PA302

Mon 07/12/2021 to Fri 07/16/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **900 MW 800 MW**  
Impacts Total Transfer Capability 1050 MW 900 MW  
TTC with All Lines In Service 1950 MW 1700 MW

## NIAGARA\_345\_230\_AT4

Mon 07/19/2021 to Fri 07/30/2021  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

## NIAGARA\_-STA\_255\_345\_NH2

Mon 07/26/2021 to Fri 07/30/2021  
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

## SAND\_BAR-PLATSBURG\_115\_PV20

Tue 08/03/2021 to Tue 08/03/2021  
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## KINTIGH\_-STA\_255\_345\_SH1-39

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

### KINTIGH\_-STA\_255\_\_345\_SH1-39

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

### FRASANX-COOPERS\_\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYISO 02/03/2021**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_-FRASANX\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYISO 02/03/2021**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### KINTIGH\_-STA\_255\_\_345\_SH1-39

Mon 09/13/2021 to Fri 09/17/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 09/13/2021 to Fri 09/17/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PORTER\_\_-ROTTRDAM\_230\_30

Wed 09/15/2021 to Tue 11/30/2021  
0700 Continuous 1730

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## EDIC\_\_\_\_-N.SCTLND\_345\_14

Thu 09/16/2021 to Sun 11/14/2021  
0700 Continuous 1730

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

## EDIC\_\_\_\_-N.SCTLND\_345\_14 &amp; PORTER\_\_-ROTTRDAM\_230\_30

Thu 09/16/2021 to Sun 11/14/2021  
0700 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2070 MW**  
Impacts Total Transfer Capability 905 MW  
TTC with All Lines In Service 2975 MW

## HURLYAVE-ROSETON\_\_345\_303

Thu 09/16/2021 to Sun 10/17/2021  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/22/2020

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Sat 09/18/2021 to Fri 11/05/2021  
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## PANNELL\_-CLAY\_\_\_\_345\_1

Mon 09/20/2021 to Fri 09/24/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Mon 09/20/2021 to Sat 10/16/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_345\_2

Mon 09/27/2021 to Fri 10/01/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## W49TH\_ST\_345KV\_6

Tue 09/28/2021 to Tue 09/28/2021 UPDATED by CONED 01/15/2021  
0100 Continuous 0130

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## E13THSTA-FARRAGUT\_345\_46

Tue 09/28/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST-E13THSTA\_345\_M55

Tue 09/28/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## KINTIGH\_-STA\_255\_\_345\_SH1-39

Wed 09/29/2021 to Wed 12/01/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Wed 09/29/2021 to Wed 12/01/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_\_\_\_-HURLYAVE\_345\_301

Mon 10/18/2021 to Fri 11/19/2021  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GOETHALS\_345KV\_5

Thu 10/21/2021 to Sat 11/20/2021

0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

## W49TH\_ST\_345KV\_6

Tue 10/26/2021 to Tue 10/26/2021

0230 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CONED 01/15/2021

SCH - PJM\_HTP

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

**300 MW**

## SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Fri 12/31/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATED

by IESO 05/03/2019

SCH - OH - NY

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

FWD

(Import)

**2050 MW**

## SCH-NYISO-IMO\_LIMIT\_1600

Mon 11/01/2021 to Fri 12/31/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATED

by IESO 05/03/2019

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**1900 MW**

100 MW

2000 MW

## CHATGUAY-MASSENA\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

**1550 MW**

## CHATGUAY-MASSENA\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD

(Import) (Export)

**0 MW 0 MW**

## MARCY\_765\_345\_AT1

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

**1750 MW**

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_230\_MMS2

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 20, 2021 to Monday ,August 22, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_230\_L33P & MASSENA\_\_\_-MARCY\_\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

FRASER\_\_\_345\_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_-ADIRNDCK\_\_\_230\_MA1

Wed 12/01/2021 to Tue 05/31/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY\_\_\_345\_Q12

Thu 12/02/2021 to Wed 12/22/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

NIAGARA\_\_\_-STA\_255\_\_\_345\_NH2

Thu 12/02/2021 to Thu 01/13/2022  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW



**NYISO TRANSFER LIMITATIONS**

Saturday ,February 20, 2021 to Monday ,August 22, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**N.SCTLND-ALPS\_\_\_\_\_345\_2**

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800

Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **750 MW**  
Impacts Total Transfer Capability 650 MW  
TTC with All Lines In Service 1400 MW

**N.SCTLND-ALPS\_\_\_\_\_345\_2**

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**HOMRC\_NY-MAINS\_NY\_345\_47**

Fri 05/20/2022 to Fri 05/27/2022  
0800 Continuous 1600

Work scheduled by: PJM

**UPDATED by PJM 11/19/2020**

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**HOMR\_NYW-PIERC\_NY\_345\_48**

Fri 05/20/2022 to Fri 05/27/2022  
0800 Continuous 1600

Work scheduled by: PJM

**UPDATED by PJM 11/19/2020**

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Wed 06/01/2022 to Mon 11/14/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW