

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV

(Import) (Export)

SCH - PJ - NY

**2550 MW 1900 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

**MARION\_-FARRAGUT\_345\_C3403**Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**STLAWRNC-MOSES\_230\_L33P**Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**NEWBRDGE\_345\_138\_BK\_1**Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**SPRNBRK\_-EGRDNCTR\_345\_Y49**Thu 10/01/2020 to Fri 02/19/2021 UPDATED by CE 02/04/2021

0404 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

**EGRDNCTY\_345\_138\_AT2**Sat 10/10/2020 to Fri 02/19/2021 UPDATED by CE 02/04/2021

1815 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EGRDNCTY\_345\_138\_AT1

FWD

Sat 10/10/2020 to Fri 02/19/2021 UPDATED by CE 02/04/2021

(Import)

1856 Continuous 2359

Work scheduled by: LI

CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

## SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **2050 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 2300 MW

## SCH-NYISO-IMO\_LIMIT\_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **1900 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 2000 MW

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Mon 11/30/2020 to Wed 02/10/2021 EXT FORCE by CONED 01/15/2021

(Import)

1840 Continuous 2359

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 2220 MW  
 TTC with All Lines In Service 6220 MW

## SHORE\_RD\_345\_138\_BK 2

FWD

Sat 12/19/2020 to Sat 01/30/2021 UPDATED by LIPA 01/28/2021

(Import)

1452 Continuous 2359

Work scheduled by: LI

CONED - LIPA **1350 MW**  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 1500 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

Thu 12/31/2020 to Sat 01/30/2021 EXT FORCE by PJM 01/28/2021

(Import)

1100 Continuous 2359

Work scheduled by: PJM

SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

FWD

Thu 12/31/2020 to Sat 01/30/2021 EXT FORCE by PJM 01/28/2021

(Import)

1102 Continuous 2359

Work scheduled by: PJM

SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRIDGE\_345\_138\_BK\_2**

FWD

Thu 12/31/2020 to Sat 01/30/2021 EXT FORCE by PJM 01/28/2021

(Import)

1102 Continuous 2359

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

**MOSES -ADIRNDCK\_230\_MAI**

FWD

Mon 01/04/2021 to Fri 02/26/2021 UPDATED by NYPA 11/30/2020

(Import)

0700 Continuous 1930

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOTHAVN-RAINEY\_345\_Q12**

FWD

Mon 01/25/2021 to Sat 02/13/2021 UPDATED by CONED 12/22/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**BUCHAN\_S-MILLWOOD\_345\_W98**

FWD

Sat 01/30/2021 to Mon 02/01/2021

(Import)

0001 Continuous 0200

UPNY CONED

**6135 MW**

Impacts Total Transfer Capability 85 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**MILLWOOD\_345KV\_18**

FWD

Sat 01/30/2021 to Mon 02/01/2021

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**SCH-NYISO-HQ CEDARS\_LIMIT\_0**

REV

Mon 02/01/2021 to Fri 12/31/2021 EXTENDED by HQ 02/02/2021

(Export)

0800 Continuous 2359

SCH - HQ\_CEDARS

**0 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

**SCRIBA -VOLNEY\_345\_21**

FWD

Thu 02/04/2021 to Fri 02/05/2021

(Import)

0800 Continuous 1630

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1500**

FWD

Fri 02/05/2021 to Thu 02/11/2021

(Import)

0001 Continuous 2359

SCH - OH - NY

**1800 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYISO

**W49TH\_ST\_345KV\_5**

FWD

Mon 02/08/2021 to Wed 02/10/2021

(Import)

0001 Continuous 1900

UPDATEDby CONED 02/01/2021

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_7**

FWD

Mon 02/08/2021 to Wed 02/10/2021

(Import)

0001 Continuous 1900

UPDATEDby CONED 02/01/2021

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MARCY\_\_\_345KV\_CSC**

FWD

Mon 02/08/2021 to Mon 02/08/2021

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**HOPATCON-RAMAPO\_\_\_500\_5018**

FWD

REV

Thu 02/11/2021 to Sun 02/21/2021

(Import) (Export)

0001 Continuous 0200

UPDATEDby CONED 01/29/2021

SCH - PJ - NY

**1450 MW 1200 MW**

Impacts Total Transfer Capability 1350 MW 750 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by: ConEd

**HOPATCON-RAMAPO\_\_\_500\_5018**

FWD

Thu 02/11/2021 to Sun 02/21/2021

(Import)

0001 Continuous 0200

UPDATEDby CONED 01/29/2021

UPNY CONED

**6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**RAMAPO\_\_\_345\_345\_PAR3500**

FWD

REV

Thu 02/11/2021 to Sun 02/21/2021

(Import) (Export)

0001 Continuous 0200

UPDATEDby CONED 01/29/2021

SCH - PJ - NY

**2350 MW 1250 MW**

Impacts Total Transfer Capability 450 MW 700 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>RAMAPO___345_345_PAR4500</b>						FWD	REV
Thu 02/11/2021	to	Sun 02/21/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/29/2021</u>	(Import)	(Export)
0001	Continuous	0200				<b>2350 MW</b>	<b>1250 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2800 MW
<b>RAMAPO___500_345_BK 1500</b>						FWD	REV
Thu 02/11/2021	to	Sun 02/21/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/29/2021</u>	(Import)	(Export)
0001	Continuous	0200				<b>1450 MW</b>	<b>1200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2800 MW
<b>RAMAPO___500_345_BK 1500</b>						FWD	
Thu 02/11/2021	to	Sun 02/21/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/29/2021</u>	(Import)	
0001	Continuous	0200				<b>6025 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
<b>WATRCURE-OAKDALE___345_31</b>							
Mon 02/15/2021	to	Thu 02/18/2021	<u>UPDATED</u>	<u>by NYSEG</u>	<u>01/29/2021</u>	SCH - PJ - NY	
0800	Daily	1500				Impacts Total Transfer Capability	
Work scheduled by: NYSEG						TTC with All Lines In Service	
<b>E13THSTA-FARRAGUT_345_46</b>						FWD	
Tue 02/16/2021	to	Thu 02/18/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/03/2021</u>	(Import)	
0001	Continuous	0100				<b>3800 MW</b>	
Work scheduled by: ConEd						SPR/DUN-SOUTH	
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<b>W49TH_ST_345KV_8</b>						FWD	
Tue 02/16/2021	to	Sat 04/03/2021	<u>CANCELLED</u>	<u>by ConEd</u>	<u>01/30/2021</u>	(Import)	
0301	Continuous	0300				<b>300 MW</b>	
Work scheduled by: ConEd						SCH - PJM_HTP	
						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
<b>BECK___-NIAGARA___345_PA302</b>						FWD	REV
Tue 02/16/2021	to	Fri 02/19/2021	<u>CANCELLED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	(Export)
0800	Continuous	1600				<b>1100 MW</b>	<b>950 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	1200 MW
						TTC with All Lines In Service	2300 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_120

Tue 02/16/2021 to Tue 02/16/2021  
1000 Continuous 1600

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS **120 MW**  
Impacts Total Transfer Capability 79 MW  
TTC with All Lines In Service 199 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Wed 02/17/2021 to Fri 02/19/2021  
0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by ISONE 12/29/2020

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NE - NY **1100 MW 1700 MW**  
Impacts Total Transfer Capability 300 MW 0 MW  
TTC with All Lines In Service 1400 MW 1700 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Wed 02/17/2021 to Fri 02/19/2021  
0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by ISONE 12/29/2020

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

Wed 02/17/2021 to Fri 02/19/2021  
0600 1700

Work scheduled by:

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NE - NY **1100 MW 1700 MW**  
Impacts Total Transfer Capability 300 MW 0 MW  
TTC with All Lines In Service 1400 MW 1700 MW

## BERKSHIR-NORTHFLD\_345\_312

Wed 02/17/2021 to Fri 02/19/2021  
0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by ISONE 12/29/2020

FWD  
(Import)  
SCH - NE - NY **1300 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1400 MW

## BERKSHIR-NORTHFLD\_345\_312

Wed 02/17/2021 to Fri 02/19/2021  
0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by ISONE 12/29/2020

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## SCH-NE-NYISO\_LIMIT\_800

Wed 02/17/2021 to Fri 02/19/2021  
0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by ISONE 12/29/2020

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-NE\_LIMIT\_700

REV

Wed 02/17/2021 to Fri 02/19/2021 **UPDATED by ISONE 12/29/2020**

(Export)

0600 Continuous 1700

Work scheduled by: NGrid

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1700 MW

### BUCHAN\_S-MILLWOOD\_345\_W97

FWD

Sat 02/20/2021 to Mon 02/22/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**6135 MW**

Impacts Total Transfer Capability

85 MW

TTC with All Lines In Service

6220 MW

### SAND\_BAR-PLATSBURG\_115\_PV20

Mon 02/22/2021 to Fri 02/26/2021

0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

### PORTER\_-ROTTDAM\_230\_31

FWD

Mon 02/22/2021 to Sat 02/27/2021 **UPDATED by NGRID 02/03/2021**

(Import)

0600 Continuous 1730

Work scheduled by: NGrid

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability

170 MW

TTC with All Lines In Service

2975 MW

### NIAGARA\_-ROBNSNRD\_230\_64

REV

Mon 02/22/2021 to Wed 02/24/2021

(Export)

0700 Continuous 1800

Work scheduled by: NYSEG

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

### FRASER\_345\_FRASER SVC

FWD

Mon 02/22/2021 to Fri 02/26/2021

(Import)

0800 Continuous 1700

Work scheduled by: NYSEG

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability

40 MW

TTC with All Lines In Service

2975 MW

### W49TH\_ST\_345KV\_8

FWD

Tue 02/23/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R395						FWD					
Tue 02/23/2021	to	Tue 02/23/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>01/28/2021</u>	(Import)					
1200	Daily(No Weekends)	1730				UPNY CONED	3800 MW				
Work scheduled by: NGrid						Impacts Total Transfer Capability	2420 MW				
						TTC with All Lines In Service	6220 MW				
CHATGUAY-MASSENA__765_7040						FWD					
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)					
0500	Continuous	1730				MOSES SOUTH	1550 MW				
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW				
						TTC with All Lines In Service	3150 MW				
CHATGUAY-MASSENA__765_7040						FWD		REV			
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	(Export)				
0500	Continuous	1730				SCH - HQ - NY	0 MW	0 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW	1000 MW			
						TTC with All Lines In Service	1500 MW	1000 MW			
MASSENA_-MARCY____765_MSU1						FWD					
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)					
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW				
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW				
						TTC with All Lines In Service	2975 MW				
MASSENA_-MARCY____765_MSU1						FWD					
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)					
0500	Continuous	1730				MOSES SOUTH	500 MW				
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW				
						TTC with All Lines In Service	3150 MW				
MASSENA_-MARCY____765_MSU1						FWD		REV			
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	(Export)				
0500	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW			
						TTC with All Lines In Service	1500 MW	1000 MW			
MASSENA_-MARCY____765_MSU1						FWD					
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)					
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW				
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW				
						TTC with All Lines In Service	199 MW				



**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_\_\_765\_7040

Sat 02/27/2021 to Mon 03/01/2021  
0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES\_\_\_\_230\_L33P & MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 02/27/2021 to Mon 03/01/2021  
0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

MARCY\_\_\_\_765\_345\_AT2

Sat 02/27/2021 to Tue 03/02/2021  
0500 Continuous 0530

Work scheduled by: NYPA

UPDATED by NYPA 02/04/2021

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

MARCY\_\_\_\_765\_345\_AT1

Sat 02/27/2021 to Mon 03/01/2021  
0600 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 02/04/2021

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN\_S\_345\_Y88

Sun 02/28/2021 to Tue 03/30/2021  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 11/10/2020

FWD  
(Import)  
UPNY CONED **5930 MW**  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 6220 MW

BERKSHIR-ALPS\_\_\_\_345\_393

Mon 03/01/2021 to Sat 03/20/2021  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 12/14/2020

ARR: 78

FWD	REV
(Import)	(Export)
SCH - NE - NY <b>1100 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability 300 MW	0 MW
TTC with All Lines In Service 1400 MW	1700 MW

BERKSHIR-ALPS\_\_\_\_345\_393

Mon 03/01/2021 to Sat 03/20/2021  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 12/14/2020

ARR: 78

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-NE\_LIMIT\_900

Mon 03/01/2021 to Sat 03/20/2021 UPDATED by NGRID 12/14/2020

0700 Continuous 1600

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**1100 MW**

600 MW

1700 MW

### MOSES-ADIRNDCK\_230\_MAI

Tue 03/02/2021 to Mon 05/31/2021

0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**2300 MW**

850 MW

3150 MW

### PORTER-ROTTDAM\_230\_31

Tue 03/02/2021 to Mon 05/31/2021 UPDATED by NGRID 02/03/2021

0700 Continuous 1730

Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**2805 MW**

170 MW

2975 MW

### DUNWODIE\_345KV\_7

Wed 03/03/2021 to Wed 03/03/2021

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**3800 MW**

800 MW

4600 MW

### DUNWODIE\_345KV\_8

Wed 03/03/2021 to Wed 03/03/2021

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**3800 MW**

800 MW

4600 MW

### DUNWODIE-MOTTHAVN\_345\_72

Wed 03/03/2021 to Thu 03/04/2021

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**3800 MW**

800 MW

4600 MW

### W49TH\_ST\_345KV\_6

Wed 03/03/2021 to Sat 04/03/2021 CANCELLED by ConEd 01/30/2021

0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**300 MW**

360 MW

660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_7

Thu 03/04/2021 to Thu 03/04/2021  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_8

Thu 03/04/2021 to Thu 03/04/2021  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST\_345KV\_6

Sat 03/06/2021 to Tue 04/06/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Tue 03/09/2021 to Tue 03/09/2021  
0800 Daily(No Weekends) 1630  
Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

ARR: 75

### NIAGARA\_-ROBNSNRD\_230\_64

Fri 03/12/2021 to Fri 03/12/2021  
0500 Continuous 1700  
Work scheduled by: NYPA

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

### MARCY\_\_\_345KV\_CSC

Sat 03/13/2021 to Sat 03/13/2021 UPDATED by NYPA 07/29/2020  
0700 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### SCRIBA\_-VOLNEY\_\_\_345\_20

Mon 03/15/2021 to Fri 03/26/2021  
0730 Continuous 1700  
Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NINEMILE-CLAY\_\_\_\_\_345\_8**

Mon 03/22/2021 to Mon 03/22/2021

0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

**EDIC\_\_\_\_\_N.SCTLND\_345\_14**

Mon 03/22/2021 to Mon 05/31/2021

0700 Continuous 1730

Work scheduled by: NGrid

UPDATEDby NGRID 02/03/2021

FWD

(Import)

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

**W49TH\_ST\_345KV\_7**

Tue 03/23/2021 to Fri 03/26/2021

0001 Continuous 0200

Work scheduled by: ConEd

CANCELLEDby ConEd 01/30/2021

FWD

(Import)

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

Tue 03/23/2021 to Sat 04/03/2021

0001 Continuous 0300

Work scheduled by: ConEd

CANCELLEDby ConEd 01/30/2021

FWD

(Import)

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NINEMILE-CLAY\_\_\_\_\_345\_8**

Wed 03/24/2021 to Wed 03/24/2021

1300 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

**SPRNBRK\_\_345KV\_RNS3**

Fri 03/26/2021 to Fri 03/26/2021

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED 01/26/2021

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBRK\_\_345\_W78**

Fri 03/26/2021 to Tue 03/30/2021

0001 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CONED 01/26/2021

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Fri 03/26/2021 to Tue 03/30/2021 UPDATED by CONED 01/26/2021

(Import)

0001 Continuous 2200

UPNY CONED

**5985 MW**

Impacts Total Transfer Capability 235 MW

Work scheduled by: ConEd

TTC with All Lines In Service 6220 MW

**NINEMILE-CLAY\_345\_8**

FWD

Sat 03/27/2021 to Sat 04/03/2021 UPDATED by NGRID 01/19/2021

(Import)

1300 Continuous 1700

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5250 MW

**CLAY-EDIC\_345\_2-15**

FWD

Mon 03/29/2021 to Fri 04/16/2021 09/12/2020

(Import)

0800 Continuous 1730

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: NYPA

TTC with All Lines In Service 5250 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Tue 03/30/2021 to Fri 04/02/2021

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

FWD

Tue 03/30/2021 to Fri 04/02/2021

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Tue 03/30/2021 to Wed 03/31/2021 UPDATED by CONED 01/27/2021

(Import)

0301 Continuous 2200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Wed 03/31/2021 to Wed 03/31/2021 UPDATED by PJM 11/30/2020

(Import)

0200 Continuous 1500

UPNY CONED

**6025 MW**

Impacts Total Transfer Capability 195 MW

Work scheduled by: PJM

TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2					FWD	
Wed 03/31/2021	to	Mon 04/12/2021			(Import)	
0500	Continuous	1700			DYSINGER EAST	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
SPRNBRK_-TREMONT__345_X28					FWD	
Fri 04/02/2021	to	Sat 04/03/2021	<u>UPDATED</u>	<u>by CONED 02/02/2021</u>	(Import)	
0001	Continuous	0300			SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Sat 04/03/2021	to	Sat 04/03/2021	<u>UPDATED</u>	<u>by CONED 02/02/2021</u>	(Import)	
0001	Continuous	0030			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
EASTVIEW-SPRNBRK__345_W79					FWD	
Sat 04/03/2021	to	Sun 04/04/2021	<u>UPDATED</u>	<u>by CONED 02/02/2021</u>	(Import)	
0001	Continuous	0300			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Sun 04/04/2021	to	Sun 04/04/2021	<u>UPDATED</u>	<u>by CONED 02/02/2021</u>	(Import)	
0230	Continuous	0300			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Sun 04/04/2021	to	Sat 04/10/2021			(Import)	(Export)
1400	Continuous	1400			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
NINEMILE-CLAY__345_8					FWD	
Sun 04/04/2021	to	Sun 04/04/2021			(Import)	
1800	Daily	2000			OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NINEMILE-CLAY\_\_\_\_\_345\_8

Sun 04/04/2021 to Mon 04/05/2021

2001 Continuous 0300

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

## SPRNBRK\_\_345KV\_RNS3

Mon 04/05/2021 to Mon 04/05/2021

1800 Continuous 1830

Work scheduled by: ConEd

UPDATEDby CONED 01/26/2021

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Tue 04/06/2021 to Wed 04/07/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

## PLSNTVLY\_345KV\_RNS5

Tue 04/06/2021 to Wed 04/07/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## GOETHALS\_345KV\_5

Sat 04/10/2021 to Mon 05/10/2021

0200 Continuous 0300

Work scheduled by: PJM

UPDATEDby CONED 01/26/2021

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

## LINDEN\_\_-GOETHALS\_230\_A2253

Sat 04/10/2021 to Mon 05/10/2021

0200 Continuous 0300

Work scheduled by: PJM

UPDATEDby CONED 01/26/2021

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402

Sat 04/10/2021 to Mon 05/10/2021

0200 Continuous 0300

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN___-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION___-FARRAGUT_345_C3403					FWD	REV		
					(Import)	(Export)		
Sat 04/10/2021	to	Mon 05/10/2021			SCH - PJ - NY	2550 MW 1900 MW		
0200		0300			Impacts Total Transfer Capability	250 MW 50 MW		
Work scheduled by:					TTC with All Lines In Service	2800 MW 1950 MW		
LINDEN___-GOETHALS_230_A2253 & MARION___-FARRAGUT_345_C3403					FWD	REV		
					(Import)	(Export)		
Sat 04/10/2021	to	Mon 05/10/2021			SCH - PJ - NY	2550 MW 1900 MW		
0200		0300			Impacts Total Transfer Capability	250 MW 50 MW		
Work scheduled by:					TTC with All Lines In Service	2800 MW 1950 MW		
LEEDS___345KV_R94301					FWD			
					(Import)			
Mon 04/12/2021	to	Mon 04/12/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/01/2021</u>	UPNY CONED	3800 MW		
0800	Continuous	0830			Impacts Total Transfer Capability	2420 MW		
Work scheduled by: CHGE					TTC with All Lines In Service	6220 MW		
LEEDS___-HURLYAVE_345_301					FWD			
					(Import)			
Mon 04/12/2021	to	Fri 04/16/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/01/2021</u>	UPNY CONED	4100 MW		
0800	Continuous	1600			Impacts Total Transfer Capability	2120 MW		
Work scheduled by: CHGE					TTC with All Lines In Service	6220 MW		
NIAGARA_-STA_255__345_NH2					FWD			
					(Import)			
Fri 04/16/2021	to	Fri 04/16/2021			DYSINGER EAST	2350 MW		
0500	Continuous	1700			Impacts Total Transfer Capability	800 MW		
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW		
LEEDS___345KV_R94301					FWD			
					(Import)			
Fri 04/16/2021	to	Fri 04/16/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/01/2021</u>	UPNY CONED	3800 MW		
1530	Continuous	1600			Impacts Total Transfer Capability	2420 MW		
Work scheduled by: CHGE					TTC with All Lines In Service	6220 MW		
DUNWODIE_345KV_6					FWD			
					(Import)			
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>01/29/2021</u>	SPR/DUN-SOUTH	3800 MW		
0001	Continuous	0030			Impacts Total Transfer Capability	800 MW		
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW		



**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 01/29/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 01/29/2021

(Import)

0001 Continuous 0030

UPNY CONED **5905 MW**

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 01/29/2021

(Import)

0001 Continuous 0159

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_6**

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 01/29/2021

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 01/29/2021

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 01/29/2021

(Import)

0130 Continuous 0159

UPNY CONED **5905 MW**

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**KINTIGH\_-STA\_255\_345\_SH1-39**

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_-COOPERS\_\_345\_33**

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0830 Continuous 1500

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPDATEDby CONED 02/04/2021

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPDATEDby CONED 02/04/2021

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0001 Continuous 0030

UPDATEDby CONED 02/02/2021

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**MILLWOOD\_345KV\_18**

FWD

Fri 04/30/2021 to Sat 05/01/2021

(Import)

0001 Continuous 0200

CANCELLEDby ConEd 02/02/2021

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_345\_W79**

FWD

Fri 04/30/2021 to Mon 05/03/2021

(Import)

0001 Continuous 0200

UPDATEDby CONED 02/02/2021

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

FWD

Fri 04/30/2021 to Tue 05/11/2021 **CANCELLED** **by ConEd** **02/02/2021**

(Import)

0001 Continuous 2200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS5**

FWD

Fri 04/30/2021 to Tue 05/11/2021 **CANCELLED** **by ConEd** **02/02/2021**

(Import)

0001 Continuous 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED** **by IESO** **05/03/2019**

(Import)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Mon 05/03/2021 to Mon 05/03/2021 **UPDATED** **by CONED** **02/02/2021**

(Import)

0130 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**SPRNBK\_-TREMONT\_\_345\_X28**

FWD

Mon 05/03/2021 to Thu 05/06/2021 **UPDATED** **by CONED** **02/02/2021**

(Import)

0201 Continuous 0300

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15**

FWD

Mon 05/03/2021 to Fri 05/07/2021

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**PANNELL\_-CLAY\_\_\_\_345\_2**

FWD

Mon 05/03/2021 to Sun 05/30/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HURLYAVE-ROSETON\_\_345\_303

Mon 05/03/2021 to Fri 05/21/2021  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/03/2021 to Fri 05/07/2021  
0900 Continuous 1500

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

### SPRNBK\_-TREMONT\_\_345\_X28

Fri 05/07/2021 to Fri 05/07/2021  
2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 02/02/2021

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

### CLAY\_-EDIC\_\_345\_1-16

Mon 05/10/2021 to Fri 05/14/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### DUNWODIE\_345KV\_5

Wed 05/12/2021 to Thu 05/13/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_7

Wed 05/12/2021 to Thu 05/13/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_-DUNWODIE\_345\_W75

Wed 05/12/2021 to Thu 05/13/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_\_345KV\_RNS3**

FWD

Wed 05/12/2021 to Thu 05/13/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SAND\_BAR-PLATSBURG\_115\_PV20**

Mon 05/17/2021 to Fri 07/02/2021

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

**NIAGARA\_-STA\_255\_\_345\_NH2**

FWD

Mon 05/24/2021 to Fri 05/28/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**VOLNEY\_-MARCY\_\_345\_19**

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****VOLNEY\_-MARCY\_\_345\_19**

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19****FRASER\_-GILBOA\_\_345\_GF5-35**

FWD

Tue 06/01/2021 to Mon 06/07/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-EDIC\_\_\_345\_UE1-7**

Thu 06/03/2021 to Fri 06/04/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19&16**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**PORTER\_\_\_-ROTTDAM\_230\_30**

Thu 06/03/2021 to Wed 09/15/2021  
0700 Continuous 0659

Work scheduled by: NGrid

**UPDATED****by NGRID 01/19/2021**

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_345KV\_CSC**

Sat 06/05/2021 to Sat 06/05/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**FRASANNX-COOPERS\_\_\_345\_UCC2-41**

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**BECK\_\_\_-NIAGARA\_\_\_345\_PA302**

Mon 07/12/2021 to Fri 07/16/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **900 MW 800 MW**  
Impacts Total Transfer Capability 1050 MW 900 MW  
TTC with All Lines In Service 1950 MW 1700 MW

**NIAGARA\_\_\_345\_230\_AT4**

Mon 07/19/2021 to Fri 07/30/2021  
0500 Continuous 1700

Work scheduled by: NYPA

**UPDATED****by NYPA 01/26/2021**

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SAND\_BAR-PLATSBURG\_115\_PV20**

Tue 08/03/2021 to Tue 08/03/2021  
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**KINTIGH\_-STA\_255\_\_345\_SH1-39**

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**KINTIGH\_-STA\_255\_\_345\_SH1-39**

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**NIAGARA\_-STA\_255\_\_345\_NH2**

Tue 08/31/2021 to Tue 09/07/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

**FRASANNX-COOPERS\_\_345\_UCC2-41**

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**UPDATED****by NYISO 02/03/2021****ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

FWD

Tue 09/07/2021 to Wed 09/15/2021

UPDATEDby NYISO 02/03/2021

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**KINTIGH\_-STA\_255\_\_345\_SH1-39**

FWD

Mon 09/13/2021 to Fri 09/17/2021

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Mon 09/13/2021 to Fri 09/17/2021

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**PORTER\_\_\_-ROTTDAM\_230\_30**

FWD

Wed 09/15/2021 to Tue 11/30/2021

(Import)

0700 Continuous 1730

Work scheduled by: NGrid

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

**EDIC\_\_\_-N.SCTLND\_345\_14**

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1730

Work scheduled by: NGrid

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Thu 09/16/2021 to Sun 10/17/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE 09/22/2020

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

**HOMRC\_NY-MAINS\_NY\_345\_47**

Sat 09/18/2021 to Fri 11/05/2021

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service



**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PANNELL\_-CLAY\_\_\_\_\_345\_1**

Mon 09/20/2021 to Fri 09/24/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**CLAY\_-EDIC\_\_\_\_\_345\_2-15**

Mon 09/20/2021 to Sat 10/16/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**PANNELL\_-CLAY\_\_\_\_\_345\_2**

Mon 09/27/2021 to Fri 10/01/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**W49TH\_ST\_345KV\_6**

Tue 09/28/2021 to Tue 09/28/2021 **UPDATED by CONED 01/15/2021**  
0100 Continuous 0130

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

Tue 09/28/2021 to Tue 10/26/2021 **UPDATED by CONED 01/15/2021**  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Tue 09/28/2021 to Tue 10/26/2021 **UPDATED by CONED 01/15/2021**  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**KINTIGH\_-STA\_255\_\_345\_SH1-39**

Wed 09/29/2021 to Wed 12/01/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Wed 09/29/2021 to Wed 12/01/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_-HURLYAVE\_345\_301

Mon 10/18/2021 to Fri 11/19/2021  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

## GOETHALS\_345KV\_5

Thu 10/21/2021 to Sat 11/20/2021  
0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## W49TH\_ST\_345KV\_6

Tue 10/26/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## MOTTHAVN-RAINEY\_\_345\_Q11

Wed 10/27/2021 to Wed 12/01/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019  
0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2300 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019  
0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_6

Mon 11/15/2021 to Sat 01/15/2022  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_8

Mon 11/15/2021 to Sat 01/15/2022  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### CHATGUAY-MASSENA\_\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859  
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b> <b>0 MW</b>
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

### MARCY\_\_\_\_765\_345\_AT1

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859  
Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

### MARCY\_\_\_\_765\_345\_AT2

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859  
Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021  
 0100 Continuous 1859

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021  
 0100 Continuous 1859

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **475 MW 1000 MW**  
 Impacts Total Transfer Capability 1025 MW 0 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021  
 0100 Continuous 1859

Work scheduled by: NYPA

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

**MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Mon 11/15/2021 to Tue 11/30/2021  
 0100 1859

Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Mon 11/15/2021 to Tue 11/30/2021  
 0100 1859

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Mon 11/15/2021 to Tue 11/30/2021  
 0100 1859

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

**STLAWRNC-MOSES\_230\_L33P & MASSENA\_-MARCY\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021  
 0100 1859

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_\_230\_L33P & MOSES\_\_\_\_-MASSENA\_\_\_\_230\_MMS1 & MOSES\_\_\_\_-  
MASSENA\_\_\_\_230\_MMS2

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

FRASER\_\_\_\_345\_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_\_-ADIRNDCK\_\_\_\_230\_MAI

Wed 12/01/2021 to Tue 05/31/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY\_\_\_\_345\_Q12

Thu 12/02/2021 to Wed 12/22/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

NIAGARA\_\_\_\_-STA\_255\_\_\_\_345\_NH2

Thu 12/02/2021 to Thu 01/13/2022  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS\_\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800

Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **750 MW**  
Impacts Total Transfer Capability 650 MW  
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS\_\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 04, 2021 to Saturday ,August 06, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HOMRC\_NY-MAINS\_NY\_345\_47**

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**HOMR\_NYW-PIERC\_NY\_345\_48**

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Wed 06/01/2022 to Mon 11/14/2022

0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW