

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1900 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Mon 10/31/2022

0456 Continuous 1600

Work scheduled by: IESO

EXT FORCE by IESO 10/01/2020

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## NEWBRIDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Tue 02/01/2022

1807 Continuous 2359

Work scheduled by: LI

EXT FORCE by LI 01/12/2021

FWD  
(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## SPRNBRK\_-EGRDNCTR\_345\_Y49

Thu 10/01/2020 to Mon 02/15/2021

0404 Continuous 2359

Work scheduled by: LI

EXTENDED by CE 02/12/2021

FWD  
(Import)

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT2

Sat 10/10/2020 to Mon 02/15/2021

1815 Continuous 2359

Work scheduled by: LI

EXTENDED by CE 02/12/2021

FWD  
(Import)

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EGRDNCTY\_345\_138\_AT1

FWD

Sat 10/10/2020 to Mon 02/15/2021 EXTENDED by CE 02/12/2021

(Import)

1856 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

## SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

## SCH-NYISO-IMO\_LIMIT\_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Mon 11/30/2020 to Sun 02/14/2021 EXT FORCE by CONED 02/09/2021

(Import)

1840 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## MOSES\_\_-ADIRNDCK\_230\_MAI

FWD

Mon 01/04/2021 to Fri 02/26/2021 UPDATED by NYPA 11/30/2020

(Import)

0700 Continuous 1930

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOTTHAVN-RAINEY\_\_345\_Q12

FWD

Mon 01/25/2021 to Sat 02/13/2021 UPDATED by CONED 12/22/2020

(Import)

0001 Continuous 2100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

REV

Mon 02/01/2021 to Sat 02/13/2021 UPDATED by HQ 02/09/2021

(Export)

0800 Continuous 2359

SCH - HQ\_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

**NYISO TRANSFER LIMITATIONS**

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1500**

FWD

Fri 02/05/2021 to Thu 02/18/2021 **EXTENDED** **by NYISO** **02/10/2021**

(Import)

0001 Continuous 2359

SCH - OH - NY

**1800 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYISO

**W49TH\_ST\_345KV\_5**

FWD

Mon 02/08/2021 to Mon 02/08/2021 **UPDATED** **by CONED** **02/07/2021**

(Import)

0301 Continuous 0330

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_7**

FWD

Mon 02/08/2021 to Mon 02/08/2021 **UPDATED** **by CONED** **02/07/2021**

(Import)

0301 Continuous 0330

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**FIVEMILE-STOLLERD\_345\_29**Mon 02/08/2021 to Thu 02/11/2021 **EXT FORCE** **by NGRID** **02/10/2021**

0305 Continuous 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

**MARCY\_\_\_\_345KV\_CSC**

FWD

Mon 02/08/2021 to Mon 02/08/2021

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**EDIC\_\_\_\_-N.SCTLND\_345\_14**

FWD

Wed 02/10/2021 to Thu 02/11/2021

(Import)

0116 Continuous 2359

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**N.SCTLND-LEEDS\_\_\_\_345\_93**

FWD

Wed 02/10/2021 to Thu 02/11/2021

(Import)

0116 Continuous 2359

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2					FWD		
Wed 02/10/2021	to	Wed 02/24/2021			(Import)		
0116	Continuous	1800			SCH - NE - NY	900 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1400 MW	
N.SCTLND-ALPS_____345_2					FWD	REV	
Wed 02/10/2021	to	Wed 02/24/2021			(Import)	(Export)	
0116	Continuous	1800			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
W49TH_ST_345KV_5					FWD		
Wed 02/10/2021	to	Wed 02/10/2021	<u>UPDATED</u>	<u>by CONED 02/07/2021</u>	(Import)		
1830	Continuous	1900			SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW	
					TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_7					FWD		
Wed 02/10/2021	to	Wed 02/10/2021	<u>UPDATED</u>	<u>by CONED 02/07/2021</u>	(Import)		
1830	Continuous	1900			SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW	
					TTC with All Lines In Service	660 MW	
HOPATCON-RAMAPO____500_5018					FWD	REV	
Thu 02/11/2021	to	Sun 02/21/2021	<u>CANCELLED</u>	<u>by ConEd 02/09/2021</u>	(Import)	(Export)	
0001	Continuous	0200			SCH - PJ - NY	1450 MW	1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW	750 MW
					TTC with All Lines In Service	2800 MW	1950 MW
HOPATCON-RAMAPO____500_5018					FWD		
Thu 02/11/2021	to	Sun 02/21/2021	<u>CANCELLED</u>	<u>by ConEd 02/09/2021</u>	(Import)		
0001	Continuous	0200			UPNY CONED	6025 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	195 MW	
					TTC with All Lines In Service	6220 MW	
RAMAPO____345_345_PAR3500					FWD	REV	
Thu 02/11/2021	to	Sun 02/21/2021	<u>CANCELLED</u>	<u>by ConEd 02/09/2021</u>	(Import)	(Export)	
0001	Continuous	0200			SCH - PJ - NY	2350 MW	1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW	700 MW
					TTC with All Lines In Service	2800 MW	1950 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_\_345\_345\_PAR4500

Thu 02/11/2021 to Sun 02/21/2021  
0001 Continuous 0200

CANCELLED by ConEd 02/09/2021

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2350 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	450 MW	700 MW
TTC with All Lines In Service	2800 MW	1950 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Thu 02/11/2021 to Sun 02/21/2021  
0001 Continuous 0200

CANCELLED by ConEd 02/09/2021

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1450 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	1350 MW	750 MW
TTC with All Lines In Service	2800 MW	1950 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Thu 02/11/2021 to Sun 02/21/2021  
0001 Continuous 0200

CANCELLED by ConEd 02/09/2021

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>6025 MW</b>
Impacts Total Transfer Capability	195 MW
TTC with All Lines In Service	6220 MW

## EDIC\_\_\_-N.SCTLND\_345\_14

Sat 02/13/2021 to Sat 02/13/2021  
0600 Daily 2000

CANCELLED by NGRID 02/11/2021

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	<b>2240 MW</b>
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

## N.SCTLND-LEEDS\_\_\_345\_93

Sat 02/13/2021 to Sat 02/13/2021  
0600 Daily 2000

CANCELLED by NGRID 02/11/2021

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

## WATRCURE-OAKDALE\_\_\_345\_31

Mon 02/15/2021 to Tue 02/16/2021  
0800 Daily 1500

UPDATED by NYSEG 02/11/2021

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

## E13THSTA-FARRAGUT\_345\_46

Tue 02/16/2021 to Thu 02/18/2021  
0001 Continuous 0100

EXTENDED by CONED 02/03/2021

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FITZPTRK-EDIC\_\_\_\_\_345\_FE-1

Tue 02/16/2021 to Tue 02/16/2021

0700 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

## FITZPTRK-EDIC\_\_\_\_\_345\_FE-1

Tue 02/16/2021 to Tue 02/16/2021

0700 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**4800 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_120

Tue 02/16/2021 to Tue 02/16/2021

1000 Continuous 1600

Work scheduled by: HQ

UPDATEDby HQ02/12/2021

FWD

(Import)

SCH - HQ\_CEDARS

**120 MW**

Impacts Total Transfer Capability 79 MW

TTC with All Lines In Service 199 MW

## SCH-NYISO-IMO\_NIAGARA\_CB\_3002

Wed 02/17/2021 to Wed 02/17/2021

0500 Continuous 1700

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

**1650 MW 1400 MW**

Impacts Total Transfer Capability 650 MW 600 MW

TTC with All Lines In Service 2300 MW 2000 MW

## PIERCBRK-FIVEMILE\_345\_37

Wed 02/17/2021 to Fri 02/19/2021

0515 Continuous 1930

Work scheduled by: NGrid

FWD

(Import)

SCH - PJ - NY

**2700 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2800 MW

## PIERCBRK-FIVEMILE\_345\_37

Wed 02/17/2021 to Fri 02/19/2021

0515 Daily(No Weekends) 1930

Work scheduled by: NGrid

CANCELLEDby NGrid02/11/2021

FWD

(Import)

SCH - PJ - NY

**2700 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2800 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Wed 02/17/2021 to Fri 02/19/2021

0600 Continuous 1700

Work scheduled by: NGrid

UPDATEDby ISONE02/11/2021

FWD

REV

(Import) (Export)

SCH - NE - NY

**1100 MW 1700 MW**

Impacts Total Transfer Capability 300 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

ARR: 78

**NYISO TRANSFER LIMITATIONS**

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021	<b>UPDATED</b>	<b>by ISONE 02/11/2021</b>	(Import)	(Export)
0600	Continuous	1700			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
					ARR: 78	
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021			(Import)	(Export)
0600		1700			SCH - NE - NY	<b>1100 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1400 MW
					ARR: 78	
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	
Wed 02/17/2021	to	Fri 02/19/2021	<b>UPDATED</b>	<b>by ISONE 02/11/2021</b>	(Import)	
0600	Continuous	1700			SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021	<b>UPDATED</b>	<b>by ISONE 02/11/2021</b>	(Import)	(Export)
0600	Continuous	1700			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>SCH-NE-NYISO_LIMIT_900</b>					FWD	
Wed 02/17/2021	to	Fri 02/19/2021			(Import)	
0600	Daily	2259			SCH - NE - NY	<b>1100 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_800</b>						REV
Wed 02/17/2021	to	Fri 02/19/2021				(Export)
0600	Daily	2259			SCH - NE - NY	<b>1000 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1700 MW
<b>SCH-NE-NYISO_LIMIT_800</b>					FWD	
Wed 02/17/2021	to	Fri 02/19/2021			(Import)	
2300	Daily	0659			SCH - NE - NY	<b>1000 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1400 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_700

REV

Wed 02/17/2021 to Fri 02/19/2021  
2300 Daily 0659

Work scheduled by: ISONE

SCH - NE - NY

(Export)

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

800 MW

1700 MW

## MILLWOOD\_345KV\_18

FWD

Thu 02/18/2021 to Thu 02/18/2021  
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

(Import)

Impacts Total Transfer Capability

4350 MW

TTC with All Lines In Service

1870 MW

6220 MW

## BUCHAN\_S-MILLWOOD\_345\_W98

FWD

Thu 02/18/2021 to Thu 02/18/2021  
0001 Continuous 1800

Work scheduled by: ConEd

UPNY CONED

(Import)

Impacts Total Transfer Capability

6135 MW

TTC with All Lines In Service

85 MW

6220 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Thu 02/18/2021 to Thu 02/18/2021  
0001 Continuous 1800

Work scheduled by: ConEd

UPNY CONED

(Import)

Impacts Total Transfer Capability

5930 MW

TTC with All Lines In Service

290 MW

6220 MW

## MILLWOOD\_345KV\_18

FWD

Thu 02/18/2021 to Thu 02/18/2021  
1730 Continuous 1800

Work scheduled by: ConEd

UPNY CONED

(Import)

Impacts Total Transfer Capability

4350 MW

TTC with All Lines In Service

1870 MW

6220 MW

## BUCHAN\_S-MILLWOOD\_345\_W97

FWD

Sat 02/20/2021 to Mon 02/22/2021  
0001 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 02/12/2021

UPNY CONED

(Import)

Impacts Total Transfer Capability

6135 MW

TTC with All Lines In Service

85 MW

6220 MW

## BUCHAN\_S-MILLWOOD\_345\_W98

FWD

Sun 02/21/2021 to Tue 02/23/2021  
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

(Import)

Impacts Total Transfer Capability

6135 MW

TTC with All Lines In Service

85 MW

6220 MW



# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MILLWOOD\_345KV\_18

FWD

Sun 02/21/2021 to Tue 02/23/2021

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

## SAND\_BAR-PLATSBRG\_115\_PV20

Mon 02/22/2021 to Fri 02/26/2021

UPDATEDby NYPA02/10/2021

0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## PORTER\_-ROTTRDAM\_230\_31

FWD

Mon 02/22/2021 to Sat 02/27/2021

UPDATEDby NGRID02/03/2021

0600 Continuous 1730

Work scheduled by: NGrid

(Import)

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

## NIAGARA\_-ROBNSNRD\_230\_64

REV

Mon 02/22/2021 to Wed 02/24/2021

(Export)

0700 Continuous 1800

Work scheduled by: NYSEG

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

## FRASER\_\_\_345\_FRASER SVC

FWD

Mon 02/22/2021 to Fri 02/26/2021

(Import)

0800 Continuous 1700

Work scheduled by: NYSEG

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

## W49TH\_ST\_345KV\_8

FWD

Tue 02/23/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

## NRTH1385-NOR HBR\_\_138\_601

FWD

REV

Thu 02/25/2021 to Thu 02/25/2021

(Import) (Export)

0800 Continuous 1600

Work scheduled by: ISONE

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602**

Thu 02/25/2021 to Thu 02/25/2021  
0800 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

Thu 02/25/2021 to Thu 02/25/2021  
0800 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_602**

Thu 02/25/2021 to Thu 02/25/2021  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Thu 02/25/2021 to Thu 02/25/2021  
0800 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_603**

Thu 02/25/2021 to Thu 02/25/2021  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NRTHPORT\_138\_NNC**

Thu 02/25/2021 to Thu 02/25/2021  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 02/27/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>1550 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>						FWD	REV
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	(Export)
0500	Continuous	1730				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1000 MW
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	1730				CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	REV
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	0 MW
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
<b>MASSENA_-MARCY____765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>						FWD	
Sat 02/27/2021	to	Mon 03/01/2021				(Import)	
0500		1730				MOSES SOUTH	<b>500 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>STLAWRNC-MOSES____230_L33P &amp; MASSENA_-MARCY____765_MSU1</b>						FWD	
Sat 02/27/2021	to	Mon 03/01/2021				(Import)	
0500		1730				SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Sat 02/27/2021 to Tue 03/02/2021  
0500 Continuous 0530

UPDATEDby NYPA02/04/2021

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

FWD

(Import)

## MARCY\_\_\_\_765\_345\_AT1

Sat 02/27/2021 to Mon 03/01/2021  
0600 Continuous 1730

UPDATEDby NYPA02/04/2021

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

FWD

(Import)

## LADENTWN-BUCHAN\_S\_345\_Y88

Sun 02/28/2021 to Tue 03/30/2021  
0001 Continuous 0200

UPDATEDby CE11/10/2020

Work scheduled by: ConEd

UPNY CONED  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 6220 MW

FWD

(Import)

## CHAT\_DC\_GC1

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1700

Work scheduled by: HQ

MOSES SOUTH  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

FWD

(Import)

## CHAT\_DC\_GC1

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

REV

(Export)

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sun 02/28/2021 to Mon 03/01/2021  
0500 1700

Work scheduled by:

MOSES SOUTH  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

FWD

(Import)

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sun 02/28/2021 to Mon 03/01/2021  
0500 1700

Work scheduled by:

SCH - HQ - NY  
Impacts Total Transfer Capability 130 MW  
TTC with All Lines In Service 1500 MW

FWD

(Import)

REV

(Export)

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHAT\_DC\_GC2

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1700

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1700

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

Mon 03/01/2021 to Sat 03/20/2021  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 12/14/2020

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NE - NY **1100 MW 1700 MW**  
Impacts Total Transfer Capability 300 MW 0 MW  
TTC with All Lines In Service 1400 MW 1700 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

Mon 03/01/2021 to Sat 03/20/2021  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 12/14/2020

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## SCH-NYISO-NE\_LIMIT\_900

Mon 03/01/2021 to Sat 03/20/2021  
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 12/14/2020

REV  
(Export)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1700 MW

## PORTER\_\_-ROTTRDAM\_230\_31

Tue 03/02/2021 to Mon 05/31/2021  
0600 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGRID 02/08/2021

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

Tue 03/02/2021 to Mon 05/10/2021  
0700 Continuous 1159

Work scheduled by: NYPA

UPDATED by NYPA 02/11/2021

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_7**

Wed 03/03/2021 to Wed 03/03/2021  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

Wed 03/03/2021 to Wed 03/03/2021  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_72**

Wed 03/03/2021 to Thu 03/04/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_7**

Thu 03/04/2021 to Thu 03/04/2021  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

Thu 03/04/2021 to Thu 03/04/2021  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Sat 03/06/2021 to Tue 04/06/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Tue 03/09/2021 to Tue 03/09/2021  
0800 Daily(No Weekends) 1630  
Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**ARR: 75**

**NYISO TRANSFER LIMITATIONS**

Friday ,February 12, 2021 to Sunday ,August 14, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-ROBNSNRD\_230\_64**

REV

Fri 03/12/2021 to Fri 03/12/2021

(Export)

0500 Continuous 1700

SCH - OH - NY

**1900 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

**MARCY\_345KV\_CSC**

FWD

Sat 03/13/2021 to Sat 03/13/2021

(Import)

0700 Continuous 1730

UPDATEDby NYPA07/29/2020

CENTRAL EAST - VC

**2925 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service

2975 MW

**SCRIBA\_-VOLNEY\_345\_20**

FWD

Mon 03/15/2021 to Fri 03/26/2021

(Import)

0730 Continuous 1700

OSWEGO EXPORT

**5250 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service

5250 MW

**LEEDS\_345KV\_R395**

FWD

Fri 03/19/2021 to Fri 03/19/2021

(Import)

1200 Daily(No Weekends) 1730

UPDATEDby NGRID02/11/2021

UPNY CONED

**3800 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service

6220 MW

**NINEMILE-CLAY\_345\_8**

FWD

Mon 03/22/2021 to Mon 03/22/2021

(Import)

0001 Daily(No Weekends) 0400

OSWEGO EXPORT

**5150 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service

5250 MW

**EDIC\_-N.SCTLND\_345\_14**

FWD

Mon 03/22/2021 to Mon 05/31/2021

(Import)

0700 Continuous 1730

UPDATEDby NGRID02/08/2021

CENTRAL EAST - VC

**2240 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service

2975 MW

**EDIC\_-N.SCTLND\_345\_14 & PORTER\_-ROTTRDAM\_230\_31**

FWD

Mon 03/22/2021 to Mon 05/31/2021

(Import)

0700 1730

CENTRAL EAST - VC

**2070 MW**

Work scheduled by:

Impacts Total Transfer Capability 905 MW

TTC with All Lines In Service

2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NINEMILE-CLAY\_\_\_\_\_345\_8

Wed 03/24/2021 to Wed 03/24/2021  
1300 Daily(No Weekends) 1700  
Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT 5150 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## SPRNBK\_345KV\_RNS3

Fri 03/26/2021 to Fri 03/26/2021  
0001 Continuous 0030  
Work scheduled by: ConEd

UPDATED by CONED 01/26/2021

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_345\_W78

Fri 03/26/2021 to Tue 03/30/2021  
0001 Continuous 2200  
Work scheduled by: ConEd

UPDATED by CONED 01/26/2021

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## MILLWOOD-EASTVIEW\_345\_W85

Fri 03/26/2021 to Tue 03/30/2021  
0001 Continuous 2200  
Work scheduled by: ConEd

UPDATED by CONED 01/26/2021

FWD  
(Import)  
UPNY CONED 5985 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 6220 MW

## NINEMILE-CLAY\_\_\_\_\_345\_8

Sat 03/27/2021 to Sat 04/03/2021  
1300 Continuous 1700  
Work scheduled by: NGrid

UPDATED by NGRID 01/19/2021

FWD  
(Import)  
OSWEGO EXPORT 5150 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## CLAY\_\_\_\_\_EDIC\_\_\_\_\_345\_2-15

Mon 03/29/2021 to Fri 04/16/2021  
0800 Continuous 1730  
Work scheduled by: NYPA

09/12/2020

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

Tue 03/30/2021 to Fri 04/02/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW



# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_7**

FWD

Tue 03/30/2021 to Fri 04/02/2021

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Tue 03/30/2021 to Wed 03/31/2021

(Import)

0301 Continuous 2200

UPDATEDby CONED 01/27/2021

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Wed 03/31/2021 to Wed 03/31/2021

(Import)

0200 Continuous 1500

UPDATEDby PJM 11/30/2020

UPNY CONED

**6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Wed 03/31/2021 to Mon 04/12/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**SPRNBK\_-TREMONT\_\_345\_X28**

FWD

Fri 04/02/2021 to Sat 04/03/2021

(Import)

0001 Continuous 0300

UPDATEDby CONED 02/02/2021

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Sat 04/03/2021 to Sat 04/03/2021

(Import)

0001 Continuous 0030

UPDATEDby CONED 02/02/2021

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_345\_W79**

FWD

Sat 04/03/2021 to Sun 04/04/2021

(Import)

0001 Continuous 0300

UPDATEDby CONED 02/02/2021

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Sun 04/04/2021 to Sun 04/04/2021 **UPDATED by CONED 02/02/2021**

(Import)

0230 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**LINDN\_CG-LNDVFT\_345\_V-3022**

FWD

REV

Sun 04/04/2021 to Sat 04/10/2021

(Import) (Export)

1400 Continuous 1400

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

**NINEMILE-CLAY\_345\_8**

FWD

Sun 04/04/2021 to Sun 04/04/2021

(Import)

1800 Daily 2000

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**NINEMILE-CLAY\_345\_8**

FWD

Sun 04/04/2021 to Mon 04/05/2021

(Import)

2001 Continuous 0300

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**SPRNBK\_345KV\_RNS3**

FWD

Mon 04/05/2021 to Mon 04/05/2021 **UPDATED by CONED 01/26/2021**

(Import)

1800 Continuous 1830

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Tue 04/06/2021 to Wed 04/07/2021

(Import)

0001 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS5**

FWD

Tue 04/06/2021 to Wed 04/07/2021

(Import)

0001 Continuous 0200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GOETHALS\_345KV\_5

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021  
0200 Continuous 0300

Work scheduled by: PJM

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### LINDEN\_\_-GOETHALS\_230\_A2253

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021  
0200 Continuous 0300

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402

Sat 04/10/2021 to Mon 05/10/2021  
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2550 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

### LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_-FARRAGUT\_345\_C3403

Sat 04/10/2021 to Mon 05/10/2021  
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2550 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

### LINDEN\_\_-GOETHALS\_230\_A2253 & MARION\_\_-FARRAGUT\_345\_C3403

Sat 04/10/2021 to Mon 05/10/2021  
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2550 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

### LEEDS\_\_\_\_345KV\_R94301

Mon 04/12/2021 to Mon 04/12/2021 UPDATED by NGRID 02/01/2021  
0800 Continuous 0830

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>3800 MW</b>
Impacts Total Transfer Capability	2420 MW
TTC with All Lines In Service	6220 MW

### LEEDS\_\_\_\_-HURLYAVE\_345\_301

Mon 04/12/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	2120 MW
TTC with All Lines In Service	6220 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-STA\_255\_\_345\_NH2

Fri 04/16/2021 to Fri 04/16/2021  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_\_345KV\_R94301

Fri 04/16/2021 to Fri 04/16/2021 UPDATED  
1530 Continuous 1600  
Work scheduled by: CHGE

by NGRID 02/01/2021

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

## DUNWODIE\_345KV\_6

Tue 04/20/2021 to Tue 04/20/2021 UPDATED  
0001 Continuous 0030  
Work scheduled by: ConEd

by CONED 01/29/2021

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Tue 04/20/2021 to Tue 04/20/2021 UPDATED  
0001 Continuous 0030  
Work scheduled by: ConEd

by CONED 01/29/2021

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Tue 04/20/2021 to Tue 04/20/2021 UPDATED  
0001 Continuous 0030  
Work scheduled by: ConEd

by CONED 01/29/2021

FWD  
(Import)  
UPNY CONED **5905 MW**  
Impacts Total Transfer Capability 315 MW  
TTC with All Lines In Service 6220 MW

## PLSNTVLE-DUNWODIE\_345\_W90

Tue 04/20/2021 to Fri 04/23/2021 UPDATED  
0001 Continuous 0159  
Work scheduled by: ConEd

by CONED 01/29/2021

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

## DUNWODIE\_345KV\_6

Fri 04/23/2021 to Fri 04/23/2021 UPDATED  
0130 Continuous 0159  
Work scheduled by: ConEd

by CONED 01/29/2021

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 01/29/2021  
0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 01/29/2021  
0130 Continuous 0159

Work scheduled by: ConEd

UPNY CONED **5905 MW**  
Impacts Total Transfer Capability 315 MW  
TTC with All Lines In Service 6220 MW

**KINTIGH\_-STA\_255\_345\_SH1-39**

FWD

Mon 04/26/2021 to Fri 04/30/2021  
0700 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Mon 04/26/2021 to Fri 04/30/2021  
0700 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**FRASER\_-COOPERS\_345\_33**

FWD

Mon 04/26/2021 to Fri 04/30/2021  
0830 Continuous 1500

Work scheduled by: NYSEG

CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

**PLSNTVLY-WOOD\_ST\_345\_F31**

FWD

Tue 04/27/2021 to Wed 04/28/2021 UPDATED by CONED 02/04/2021  
0001 Continuous 0159

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Tue 04/27/2021 to Wed 04/28/2021 UPDATED by CONED 02/04/2021  
0001 Continuous 0159

Work scheduled by: ConEd

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93						FWD				
Fri 04/30/2021	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/02/2021</u>	(Import)				
0001	Continuous	0030				UPNY CONED	4350 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW			
						TTC with All Lines In Service	6220 MW			
EASTVIEW-SPRNBK__345_W79						FWD				
Fri 04/30/2021	to	Mon 05/03/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/02/2021</u>	(Import)				
0001	Continuous	0200				UPNY CONED	4350 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW			
						TTC with All Lines In Service	6220 MW			
SCH-IMO-NYISO_LIMIT_1600						FWD				
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)				
0001	Continuous	2359				SCH - OH - NY	1900 MW			
Work scheduled by: IESO						Impacts Total Transfer Capability	50 MW			
						TTC with All Lines In Service	1950 MW			
BUCHAN_N-EASTVIEW_345_W93						FWD				
Mon 05/03/2021	to	Mon 05/03/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/02/2021</u>	(Import)				
0130	Continuous	0200				UPNY CONED	4350 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW			
						TTC with All Lines In Service	6220 MW			
SPRNBK_-TREMONT__345_X28						FWD				
Mon 05/03/2021	to	Thu 05/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/02/2021</u>	(Import)				
0201	Continuous	0300				SPR/DUN-SOUTH	4200 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW			
						TTC with All Lines In Service	4600 MW			
NRTH1385-NOR HBR__138_601						FWD	REV			
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)			
0600	Continuous	2359				SCH - NPX_1385	100 MW	100 MW		
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	200 MW			
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV			
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)			
0600		2359				SCH - NPX_1385	0 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	200 MW			
						TTC with All Lines In Service	200 MW			

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 05/03/2021 to Mon 05/24/2021  
0600 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_602

Mon 05/03/2021 to Mon 05/24/2021  
0600 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 05/03/2021 to Mon 05/24/2021  
0600 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_603

Mon 05/03/2021 to Mon 05/24/2021  
0600 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NRTHPORT\_138\_NNC

Mon 05/03/2021 to Mon 05/24/2021  
0600 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## CLAY\_\_-EDIC\_\_345\_2-15

Mon 05/03/2021 to Fri 05/07/2021  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

## FIVEMILE-STOLLERD\_345\_29

Mon 05/03/2021 to Fri 05/14/2021  
0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 05/03/2021 to Sun 05/30/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## HURLYAVE-ROSETON\_\_\_345\_303

Mon 05/03/2021 to Fri 05/21/2021

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED 4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/03/2021 to Fri 05/07/2021

0900 Continuous 1500

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX\_CSC 0 MW 0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

## SPRNBK\_-TREMONT\_\_\_345\_X28

Fri 05/07/2021 to Fri 05/07/2021

2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 02/02/2021

FWD

(Import)

SPR/DUN-SOUTH 4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

## CLAY\_\_\_\_\_EDIC\_\_\_\_\_345\_1-16

Mon 05/10/2021 to Fri 05/14/2021

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 05/10/2021 to Tue 06/01/2021

1200 Continuous 0659

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## DUNWODIE\_345KV\_5

Wed 05/12/2021 to Thu 05/13/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW



# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_7

Wed 05/12/2021 to Thu 05/13/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBRK\_-DUNWODIE\_345\_W75

Wed 05/12/2021 to Thu 05/13/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBRK\_\_345KV\_RNS3

Wed 05/12/2021 to Thu 05/13/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SAND\_BAR-PLATSBRG\_115\_PV20

Mon 05/17/2021 to Fri 07/02/2021  
0600 Continuous 1800  
Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### NIAGARA\_-STA\_255\_\_345\_NH2

Mon 05/24/2021 to Fri 05/28/2021  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### VOLNEY\_-MARCY\_\_\_\_345\_19

Tue 06/01/2021 to Wed 06/02/2021  
0700 Continuous 1730  
Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

### VOLNEY\_-MARCY\_\_\_\_345\_19

Tue 06/01/2021 to Wed 06/02/2021  
0700 Continuous 1730  
Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_-GILBOA\_\_345\_GF5-35

Tue 06/01/2021 to Mon 06/07/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Tue 06/01/2021 to Sun 11/14/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_-EDIC\_\_345\_UE1-7

Thu 06/03/2021 to Fri 06/04/2021  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## PORTER\_\_-ROTTRDAM\_230\_30

Thu 06/03/2021 to Wed 09/15/2021  
0700 Continuous 0659

Work scheduled by: NGrid

UPDATED by NGRID 01/19/2021

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_345KV\_CSC

Sat 06/05/2021 to Sat 06/05/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## ATHENS\_\_-PLSNTVLY\_345\_91

Tue 06/08/2021 to Wed 06/16/2021  
0600 Continuous 2000

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Wed 06/09/2021 to Wed 06/09/2021  
0800 Daily 1200

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-PLSNTVLY\_345\_92**

Thu 06/17/2021 to Thu 06/24/2021  
0600 Continuous 2000

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

**FRASANNX-COOPERS\_\_\_345\_UCC2-41**

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**BECK\_\_\_-NIAGARA\_345\_PA302**

Mon 07/12/2021 to Fri 07/16/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **900 MW 800 MW**  
Impacts Total Transfer Capability 1050 MW 900 MW  
TTC with All Lines In Service 1950 MW 1700 MW

**NIAGARA\_345\_230\_AT4**

Mon 07/19/2021 to Fri 07/30/2021  
0500 Continuous 1700

Work scheduled by: NYPA

**UPDATED by NYPA 01/26/2021**

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

**SAND\_BAR-PLATSBRG\_115\_PV20**

Tue 08/03/2021 to Tue 08/03/2021  
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**KINTIGH\_-STA\_255\_\_\_345\_SH1-39**

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## KINTIGH\_-STA\_255\_\_345\_SH1-39

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-STA\_255\_\_345\_NH2

Tue 08/31/2021 to Tue 09/07/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYISO 02/03/2021**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_-FRASANNX\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYISO 02/03/2021**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## KINTIGH\_-STA\_255\_\_345\_SH1-39

Mon 09/13/2021 to Fri 09/17/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Mon 09/13/2021 to Fri 09/17/2021

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**PORTER\_-ROTTDAM\_230\_30**

FWD

Wed 09/15/2021 to Tue 11/30/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**EDIC\_-N.SCTLND\_345\_14**

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**EDIC\_-N.SCTLND\_345\_14 & PORTER\_-ROTTDAM\_230\_30**

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 1730

CENTRAL EAST - VC **2070 MW**

Impacts Total Transfer Capability 905 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Thu 09/16/2021 to Sun 10/17/2021

(Import)

0800 Continuous 1600

**UPDATED by CHGE 09/22/2020**UPNY CONED **4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

**HOMRC\_NY-MAINS\_NY\_345\_47**

Sat 09/18/2021 to Fri 11/05/2021

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

**PANNELL\_-CLAY\_\_345\_1**

FWD

Mon 09/20/2021 to Fri 09/24/2021

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CLAY -EDIC 345\_2-15**

Mon 09/20/2021 to Sat 10/16/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

---

**PANNELL -CLAY 345\_2**

Mon 09/27/2021 to Fri 10/01/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**W49TH\_ST\_345KV\_6**

Tue 09/28/2021 to Tue 09/28/2021 UPDATED by CONED 01/15/2021  
0100 Continuous 0130

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

---

**E13THSTA-FARRAGUT\_345\_46**

Tue 09/28/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

---

**W49TH\_ST-E13THSTA\_345\_M55**

Tue 09/28/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

---

**KINTIGH\_-STA\_255\_345\_SH1-39**

Wed 09/29/2021 to Wed 12/01/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

---

**NIAGARA\_-KINTIGH\_345\_NS1-38**

Wed 09/29/2021 to Wed 12/01/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

---

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/18/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

**GOETHALS\_345KV\_5**

Thu 10/21/2021 to Sat 11/20/2021

0001 Continuous 0200

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Tue 10/26/2021 to Tue 10/26/2021

(Import)

0230 Continuous 0300

**UPDATED by CONED 01/15/2021**

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

FWD

Wed 10/27/2021 to Wed 12/01/2021

(Import)

0001 Continuous 0200

**CANCELLED by ConEd 02/10/2021**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_1750**

FWD

Mon 11/01/2021 to Fri 12/31/2021

(Import)

0001 Continuous 2359

**UPDATED by IESO 05/03/2019**

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Mon 11/01/2021 to Fri 12/31/2021

(Export)

0001 Continuous 2359

**UPDATED by IESO 05/03/2019**

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

**W49TH\_ST\_345KV\_6**

FWD

Mon 11/15/2021 to Sat 01/15/2022

(Import)

0001 Continuous 0300

**CANCELLED by ConEd 02/10/2021**

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

FWD

Mon 11/15/2021 to Sat 01/15/2022 **CANCELLED by ConEd 02/10/2021**

(Import)

0001 Continuous 0300

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 Continuous 1859

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**MARCY\_\_765\_345\_AT1**

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_765\_345\_AT2**

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MASSENA\_-MARCY\_\_765\_MSU1**

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_765\_MSU1**

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA



# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1			FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	(Export)
0100	Continuous	1859	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100	Continuous	1859	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100		1859	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	(Export)
0100		1859	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100		1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100		1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100		1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_\_345\_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022  
0700 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Wed 12/01/2021 to Tue 05/31/2022  
0700 Continuous 1300  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOTHAVN-RAINEY\_\_\_345\_Q12

Thu 12/02/2021 to Wed 12/22/2021  
0201 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## NIAGARA\_-STA\_255\_\_\_345\_NH2

Thu 12/02/2021 to Thu 01/13/2022  
0500 Continuous 1900  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

## N.SCTLND-ALPS\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800  
Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **750 MW**  
Impacts Total Transfer Capability 650 MW  
TTC with All Lines In Service 1400 MW

## N.SCTLND-ALPS\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800  
Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NPX_1385	<b>100 MW 100 MW</b>
Impacts Total Transfer Capability	100 MW 100 MW
TTC with All Lines In Service	200 MW 200 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**  
0800 Continuous 1600  
Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**NYISO TRANSFER LIMITATIONS**

Friday ,February 12, 2021 to Sunday ,August 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR\_NYW-PIERC\_NY\_345\_48

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MOSES-ADIRNDCK\_230\_MA2

Wed 06/01/2022 to Mon 11/14/2022

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW