

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE by CONED 08/28/2020**

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE by CONED 08/28/2020**

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33PMon 04/30/2018 to Mon 10/31/2022 **EXT FORCE by IESO 10/01/2020**

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1Wed 09/02/2020 to Tue 02/01/2022 **EXT FORCE by LI 01/12/2021**

1807 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SPRNBRK_-EGRDNCTR_345_Y49Thu 10/01/2020 to Mon 04/19/2021 **EXT FORCE by LI 02/23/2021**

0404 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2Sat 10/10/2020 to Mon 04/19/2021 **EXT FORCE by LI 02/23/2021**

1815 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Sat 10/10/2020 to Mon 04/19/2021
1856 Continuous 2359

EXT FORCE by LI 02/23/2021

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/30/2020 to Sat 03/06/2021
1840 Continuous 2359

EXT FORCE by CONED 02/23/2021

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

MOSES__-ADIRNDCK_230_MAI

Mon 01/04/2021 to Fri 02/26/2021
0700 Continuous 1930

UPDATED by NYPA 11/30/2020

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS____345_2

Wed 02/10/2021 to Thu 03/04/2021
0116 Continuous 2100

by NGRID 02/22/2021

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS____345_2

Wed 02/10/2021 to Thu 03/04/2021
0116 Continuous 2100

by NGRID 02/22/2021

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

FWD

Sat 02/20/2021 to Tue 02/23/2021 **EXTENDED** **by CONED** **02/21/2021**

(Import)

0001 Continuous 0001

UPNY CONED

5930 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

BUCHAN_S-MILLWOOD_345_W98

FWD

Sat 02/20/2021 to Thu 02/25/2021 **EXTENDED** **by CONED** **02/21/2021**

(Import)

0001 Continuous 0200

UPNY CONED

6135 MW

Impacts Total Transfer Capability 85 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NIAGARA_-ROBNSNRD_230_64

REV

Mon 02/22/2021 to Fri 02/26/2021 **EXTENDED** **by NYPA** **02/24/2021**

(Export)

0500 Continuous 1800

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYSEG

SAND_BAR-PLATSBRG_115_PV20Mon 02/22/2021 to Tue 02/23/2021 **UPDATED** **by ISONE** **02/23/2021**

0600 Daily 0559

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

PORTER_-ROTTRDAM_230_31

FWD

Mon 02/22/2021 to Sat 02/27/2021 **UPDATED** **by NGRID** **02/03/2021**

(Import)

0600 Continuous 1730

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MILLWOOD_345KV_18

FWD

Tue 02/23/2021 to Thu 02/25/2021 **EXTENDED** **by CONED** **02/21/2021**

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SAND_BAR-PLATSBRG_115_PV20Tue 02/23/2021 to Tue 02/23/2021 **UPDATED** **by ISONE** **02/23/2021**

0600 Daily 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20Tue 02/23/2021 to Mon 05/17/2021 **EXT FORCE by ISONE 02/26/2021**

1801 Continuous 0559

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P & SAND_BAR-PLATSBURG_115_PV20 & MASSENA_-MARC_765_MSU1

Tue 02/23/2021 to Mon 05/17/2021

1801 0559

Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

FWD

(Import)

90 MW**NEPTUNE_-DUFFYAVE_345_NEPTUNE**

Wed 02/24/2021 to Wed 02/24/2021

0800 Continuous 1200

Work scheduled by: PJM

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

0 MW**NEWBRIDGE-DUFFYAVE_345_501**

Wed 02/24/2021 to Wed 02/24/2021

0800 Continuous 1200

Work scheduled by: PJM

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

0 MW**NEWBRIDGE_345_138_BK_2**

Wed 02/24/2021 to Wed 02/24/2021

0800 Continuous 1200

Work scheduled by: PJM

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

375 MW**N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_601**

Thu 02/25/2021 to Thu 02/25/2021

0800 1600

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

FWD

(Import) (Export)

0 MW**0 MW****N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_602**

Thu 02/25/2021 to Thu 02/25/2021

0800 1600

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

FWD

(Import) (Export)

0 MW**0 MW**

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2 & NRTH1385-NOR HBR__138_603					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021			(Import)	(Export)
0800		1600			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021	<u>UPDATED</u>	<u>by NYISO 02/24/2021</u>	(Import)	(Export)
0800	Continuous	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021			(Import)	(Export)
0800		1600			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021			(Import)	(Export)
0800		1600			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021	<u>UPDATED</u>	<u>by NYISO 02/24/2021</u>	(Import)	(Export)
0800	Continuous	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021			(Import)	(Export)
0800		1600			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Thu 02/25/2021	to	Thu 02/25/2021	<u>UPDATED</u>	<u>by NYISO 02/24/2021</u>	(Import)	(Export)
0800	Continuous	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NRTH1385-NRTHPORT_138_NNC							
Thu 02/25/2021	to	Thu 02/25/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/24/2021</u>	SCH - NPX_1385	0 MW
0800	Continuous	1600				Impacts Total Transfer Capability	200 MW
Work scheduled by: ISONE						TTC with All Lines In Service	200 MW
CHATGUAY-MASSENA_765_7040						FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	1550 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040						FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	1730				SCH - HQ - NY	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	1730				SCH - HQ - NY	475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040

Sat 02/27/2021 to Mon 03/01/2021
 0500 1730

Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20 & MASSENA_-MARCY____765_MSU1

Sat 02/27/2021 to Mon 03/01/2021
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1

Sat 02/27/2021 to Mon 03/01/2021
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

MARCY____765_345_AT2

Sat 02/27/2021 to Tue 03/02/2021
 0500 Continuous 0530

Work scheduled by: NYPA

UPDATED by NYPA 02/04/2021

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 02/27/2021 to Mon 03/01/2021
 0507 Continuous 1700

Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 02/27/2021 to Mon 03/01/2021
 0507 Continuous 1700

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 02/27/2021 to Mon 03/01/2021
 0507 1700

Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **2550 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 02/27/2021 to Mon 03/01/2021
0507 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sat 02/27/2021 to Mon 03/01/2021
0507 Continuous 1700

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sat 02/27/2021 to Mon 03/01/2021
0507 Continuous 1700

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

MARCY____765_345_AT1

Sat 02/27/2021 to Mon 03/01/2021
0600 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 02/04/2021

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY____345KV_CSC

Sat 02/27/2021 to Mon 03/01/2021
1842 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

CHAT_DC_GC1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1700

Work scheduled by: HQ

CANCELLED by NYISO 02/27/2021

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1700

Work scheduled by: HQ

CANCELLED by NYISO 02/27/2021

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 02/28/2021 to Mon 03/01/2021 **CANCELLED by NYISO 02/27/2021**
0500 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 02/28/2021 to Mon 03/01/2021 **CANCELLED by NYISO 02/27/2021**
0500 Continuous 1700

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-NE-NYISO_LIMIT_900

Mon 03/01/2021 to Mon 03/01/2021
0600 Daily 2259

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Mon 03/01/2021 to Mon 03/01/2021
0600 Daily 2259

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1700 MW

BERKSHIR-ALPS_____345_393

Mon 03/01/2021 to Sat 03/20/2021 **UPDATED by NGRID 12/14/2020**
0600 Continuous 1700

Work scheduled by: ConEd

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1100 MW 1700 MW**
Impacts Total Transfer Capability 300 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS_____345_393

Mon 03/01/2021 to Sat 03/20/2021 **UPDATED by NGRID 12/14/2020**
0600 Continuous 1700

Work scheduled by: ConEd

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 03/01/2021 to Sat 03/20/2021
0600 1700

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1100 MW 1700 MW**
Impacts Total Transfer Capability 300 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Mon 03/01/2021 to Sat 03/20/2021
0600 Continuous 1700

UPDATED by NGRID 12/14/2020

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

BERKSHIR-NORTHFLD_345_312

Mon 03/01/2021 to Sat 03/20/2021
0600 Continuous 1700

UPDATED by NGRID 12/14/2020

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_700

Mon 03/01/2021 to Fri 03/19/2021
0700 Daily 2259

CANCELLED by NYISO 02/28/2021

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1700 MW

SCH-NE-NYISO_LIMIT_800

Mon 03/01/2021 to Sat 03/20/2021
2300 Daily 0659

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_800

Mon 03/01/2021 to Sat 03/20/2021
2300 Daily 0659

CANCELLED by NYISO 02/28/2021

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Mon 03/01/2021 to Sat 03/20/2021
2300 Daily 0659

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1700 MW

W49TH_ST_345KV_8

Tue 03/02/2021 to Tue 04/06/2021
0201 Continuous 0200

UPDATED by CONED 02/19/2021

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14					FWD
Tue 03/02/2021	to	Thu 03/04/2021	UPDATED	by NYISO 02/23/2021	(Import)
0430	Continuous	2100			CENTRAL EAST - VC 2240 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 735 MW
					TTC with All Lines In Service 2975 MW
EDIC____-N.SCTLND_345_14 & MARCY_SO_SERIES_COMP_I/S					FWD
Tue 03/02/2021	to	Thu 03/04/2021			(Import)
0430		2100			CENTRAL EAST - VC 2005 MW
Work scheduled by:					Impacts Total Transfer Capability 970 MW
					TTC with All Lines In Service 2975 MW
MARCY_SO_SERIES_COMP_I/S					FWD
Tue 03/02/2021	to	Thu 03/04/2021			(Import)
0430	Continuous	2100			CENTRAL EAST - VC 2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 2975 MW
N.SCTLND-LEEDS____345_93					FWD
Tue 03/02/2021	to	Thu 03/04/2021	UPDATED	by NYISO 02/23/2021	(Import)
0430	Continuous	2100			CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 325 MW
					TTC with All Lines In Service 2975 MW
SCH-NYISO-NE_LIMIT_400					REV
Tue 03/02/2021	to	Thu 03/04/2021	UPDATED	by NYISO 02/23/2021	(Export)
0430	Continuous	2100			SCH - NE - NY 600 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 1100 MW
					TTC with All Lines In Service 1700 MW
EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_31					FWD
Tue 03/02/2021	to	Thu 03/04/2021			(Import)
0600		2100			CENTRAL EAST - VC 2070 MW
Work scheduled by:					Impacts Total Transfer Capability 905 MW
					TTC with All Lines In Service 2975 MW
PORTER____-ROTTRDAM_230_31 & MARCY_SO_SERIES_COMP_I/S					FWD
Tue 03/02/2021	to	Thu 03/04/2021			(Import)
0600		2100			CENTRAL EAST - VC 2570 MW
Work scheduled by:					Impacts Total Transfer Capability 405 MW
					TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31

FWD

Tue 03/02/2021 to Mon 05/31/2021

UPDATEDby NGRID 02/22/2021

(Import)

0600 Continuous 1730

Work scheduled by: NGrid

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_900

FWD

Tue 03/02/2021 to Fri 03/19/2021

(Import)

0700 Daily 2259

Work scheduled by: ISONE

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

REV

Tue 03/02/2021 to Fri 03/19/2021

(Export)

0700 Daily 2259

Work scheduled by: ISONE

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1700 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Tue 03/02/2021 to Mon 05/10/2021

(Import)

0700 Continuous 1159

Work scheduled by: NYPA

UPDATEDby NYPA 02/11/2021

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_7

FWD

Wed 03/03/2021 to Wed 03/03/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

CANCELLEDby ConEd 02/28/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Wed 03/03/2021 to Wed 03/03/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

CANCELLEDby ConEd 02/28/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

FWD

Wed 03/03/2021 to Thu 03/04/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

CANCELLEDby ConEd 02/28/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	REV
Thu 03/04/2021	to	Wed 03/17/2021		(Import)	(Export)
0001	Continuous	0200	SCH - PJ - NY	1450 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW
				TTC with All Lines In Service	2800 MW
HOPATCON-RAMAPO___500_5018				FWD	
Thu 03/04/2021	to	Wed 03/17/2021		(Import)	
0001	Continuous	0200	UPNY CONED	6025 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	195 MW
				TTC with All Lines In Service	6220 MW
RAMAPO___345_345_PAR3500				FWD	REV
Thu 03/04/2021	to	Wed 03/17/2021		(Import)	(Export)
0001	Continuous	0200	SCH - PJ - NY	2350 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	2800 MW
RAMAPO___345_345_PAR4500				FWD	REV
Thu 03/04/2021	to	Wed 03/17/2021		(Import)	(Export)
0001	Continuous	0200	SCH - PJ - NY	2350 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	2800 MW
RAMAPO___500_345_BK 1500				FWD	REV
Thu 03/04/2021	to	Wed 03/17/2021		(Import)	(Export)
0001	Continuous	0200	SCH - PJ - NY	1450 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW
				TTC with All Lines In Service	2800 MW
RAMAPO___500_345_BK 1500				FWD	
Thu 03/04/2021	to	Wed 03/17/2021		(Import)	
0001	Continuous	0200	UPNY CONED	6025 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	195 MW
				TTC with All Lines In Service	6220 MW
DUNWODIE_345KV_7				FWD	
Thu 03/04/2021	to	Thu 03/04/2021	<u>CANCELLED by ConEd 02/28/2021</u>	(Import)	
0130	Continuous	0200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Thu 03/04/2021 to Thu 03/04/2021 **CANCELLED** by **ConEd** **02/28/2021**
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Sat 03/06/2021 to Tue 04/06/2021 **UPDATED** by **CONED** **02/19/2021**
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FITZPTRK-EDIC____345_FE-1

FWD

Sat 03/06/2021 to Sat 03/06/2021 **UPDATED** by **NYISO** **02/24/2021**
0730 Daily 1600

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC____345_FE-1

FWD

Sat 03/06/2021 to Sat 03/06/2021 **UPDATED** by **NYISO** **02/24/2021**
0730 Daily 1600

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

LADENTWN-BUCHAN_S_345_Y88

FWD

Sun 03/07/2021 to Tue 04/06/2021 **UPDATED** by **CE** **02/25/2021**
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **5930 MW**
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 6220 MW

OSWEGO__-ELBRIDGE_345_17

FWD

Tue 03/09/2021 to Tue 03/09/2021 **UPDATED** by **NGRID** **02/23/2021**
0800 Daily(No Weekends) 1000

(Import)

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 03/09/2021 to Tue 03/09/2021 **UPDATED** by **NGRID** **02/23/2021**
0800 Daily(No Weekends) 1630

(Import)

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__-ELBRIDGE_345_17

Tue 03/09/2021 to Tue 03/09/2021

UPDATED

by NGRID 02/23/2021

1430 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SCH-HQ-NYISO_LIMIT_1400

Wed 03/10/2021 to Wed 03/10/2021

0001 Continuous 0100

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_3

Thu 03/11/2021 to Thu 03/11/2021

EXT FORCE

by CONED 02/23/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Thu 03/11/2021 to Thu 03/11/2021

EXT FORCE

by CONED 02/23/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 03/11/2021 to Thu 03/11/2021

EXT FORCE

by CONED 02/23/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

NIAGARA_-ROBNSNRD_230_64

Fri 03/12/2021 to Fri 03/12/2021

0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

MARCY____345KV_CSC

Sat 03/13/2021 to Sat 03/13/2021

UPDATED

by NYPA 02/24/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1400

FWD

Mon 03/15/2021 to Mon 03/15/2021

(Import)

0001 Continuous 0100

SCH - HQ - NY

1400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 03/15/2021 to Thu 04/01/2021

(Export)

0500 Continuous 2000

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

SCRIBA__VOLNEY__345_20

FWD

Mon 03/15/2021 to Fri 03/26/2021

(Import)

0730 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

LEEDS__345KV_R395

FWD

Fri 03/19/2021 to Fri 03/19/2021

(Import)

1200 Daily(No Weekends) 1730

UPDATED by NGRID 02/11/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_900

FWD

Sat 03/20/2021 to Sat 03/20/2021

(Import)

0700 Daily 1700

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_700

REV

Sat 03/20/2021 to Sat 03/20/2021

(Export)

0700 Daily 1700

CANCELLED by NYISO 02/28/2021

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_800

REV

Sat 03/20/2021 to Sat 03/20/2021

(Export)

0700 Daily 1700

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 03/21/2021 to Sun 03/21/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 03/21/2021 to Sun 03/21/2021
0001 Continuous 0200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/21/2021 to Sun 03/21/2021
0001 0200

Work scheduled by:

FWD

(Import)

MOSES SOUTH **2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/21/2021 to Sun 03/21/2021
0001 0200

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - HQ - NY **1370 MW 0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 03/21/2021 to Sun 03/21/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 03/21/2021 to Sun 03/21/2021
0001 Continuous 0200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 03/21/2021 to Sun 03/21/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY **1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY_____345_8

Mon 03/22/2021 to Mon 03/22/2021

0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDRAM_230_31

Mon 03/22/2021 to Mon 05/31/2021

0600 1730

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

2070 MW

Impacts Total Transfer Capability 905 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Mon 03/22/2021 to Mon 05/31/2021

0600 Continuous 1830

Work scheduled by: NGrid

UPDATED**by NGRID 02/22/2021**

FWD

(Import)

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

NINEMILE-CLAY_____345_8

Wed 03/24/2021 to Wed 03/24/2021

1300 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

SPRNBK__345KV_RNS3

Fri 03/26/2021 to Fri 03/26/2021

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED**by CONED 01/26/2021**

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W78

Fri 03/26/2021 to Tue 03/30/2021

0001 Continuous 2200

Work scheduled by: ConEd

UPDATED**by CONED 01/26/2021**

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/26/2021 to Tue 03/30/2021

0001 Continuous 2200

Work scheduled by: ConEd

UPDATED**by CONED 01/26/2021**

FWD

(Import)

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Sat 03/27/2021 to Fri 04/02/2021 UPDATED by CONED 02/19/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Sat 03/27/2021 to Fri 04/02/2021 UPDATED by CONED 02/19/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

NINEMILE-CLAY_____345_8

FWD

Sat 03/27/2021 to Sat 04/03/2021 UPDATED by NGRID 01/19/2021

(Import)

1300 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

FWD

Mon 03/29/2021 to Mon 03/29/2021 EXT FORCE by CONED 02/23/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Mon 03/29/2021 to Mon 03/29/2021 EXT FORCE by CONED 02/23/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 03/29/2021 to Mon 03/29/2021 EXT FORCE by CONED 02/23/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

CLAY_____-EDIC_____345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021 09/12/2020

(Import)

0800 Continuous 1730

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BRANCHBG-HOPATCON_500_5060

FWD

Wed 03/31/2021 to Wed 03/31/2021 **UPDATED by PJM 11/30/2020**

(Import)

0200 Continuous 1500

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

ROCHESTR-PANNELL_345_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

0001 Continuous 0030

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W78

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

0001 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

2130 Continuous 2200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28				FWD	
Fri 04/02/2021	to	Sat 04/03/2021	<u>UPDATED</u> <u>by CONED</u> <u>02/24/2021</u>	(Import)	
0001	Continuous	0300		SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	4600 MW
LINDN_CG-LNDVFT_345_V-3022				FWD	REV
Sun 04/04/2021	to	Sat 04/10/2021		(Import)	(Export)
1400	Continuous	1400		SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW
NINEMILE-CLAY_345_8				FWD	
Sun 04/04/2021	to	Sun 04/04/2021		(Import)	
1800	Daily	2000		OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	5250 MW
NINEMILE-CLAY_345_8				FWD	
Sun 04/04/2021	to	Mon 04/05/2021		(Import)	
2001	Continuous	0300		OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	5250 MW
WATRCURE-OAKDALE_345_31					
Mon 04/05/2021	to	Thu 04/08/2021		SCH - PJ - NY	
0800	Daily(No Weekends)	1500		Impacts Total Transfer Capability	
Work scheduled by: NYSEG				TTC with All Lines In Service	
SPRNBK_345KV_RNS3				FWD	
Mon 04/05/2021	to	Mon 04/05/2021	<u>UPDATED</u> <u>by CONED</u> <u>01/26/2021</u>	(Import)	
1800	Continuous	1830		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
MILLWOOD_345KV_18				FWD	
Wed 04/07/2021	to	Thu 04/15/2021		(Import)	
0001	Continuous	1800		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1870 MW
				TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021
0200 Continuous 0300

Work scheduled by: PJM

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021
0200 Continuous 0300

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 04/10/2021 to Mon 05/10/2021
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Sat 04/10/2021 to Mon 05/10/2021
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sat 04/10/2021 to Mon 05/10/2021
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

W49TH_ST-E13THSTA_345_M55

Mon 04/12/2021 to Tue 04/13/2021 UPDATED by CONED 02/19/2021
0201 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST_345KV_6

Mon 04/12/2021 to Tue 04/13/2021 UPDATED by CONED 02/19/2021
0201 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Mon 04/12/2021 to Fri 04/23/2021

0630 Continuous 1700

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LEEDS__345KV_R94301

Mon 04/12/2021 to Mon 04/12/2021

0800 Continuous 0830

Work scheduled by: CHGE

UPDATEDby NGRID 02/01/2021FWD
(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

LEEDS__-HURLYAVE_345_301

Mon 04/12/2021 to Fri 04/16/2021

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby NGRID 02/01/2021FWD
(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

NIAGARA_-STA_255__345_NH2

Fri 04/16/2021 to Fri 04/16/2021

0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

LEEDS__345KV_R94301

Fri 04/16/2021 to Fri 04/16/2021

1530 Continuous 1600

Work scheduled by: CHGE

UPDATEDby NGRID 02/01/2021FWD
(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

SPRNBK_-TREMONT__345_X28

Sat 04/17/2021 to Mon 05/03/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 04/19/2021 to Tue 04/20/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 02/23/2021FWD
(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 04/19/2021 to Tue 04/20/2021 UPDATED by CONED 02/23/2021

(Import)

0001 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

Work scheduled by: ConEd

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

KINTIGH_-STA_255_345_SH1-39

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

HOMRC_NY-MAINS_NY_345_47

Mon 04/26/2021 to Fri 05/21/2021

0800 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASER_-COOPERS_345_33

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0830 Continuous 1500

Work scheduled by: NYSEG

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 04/30/2021 to Mon 05/03/2021 UPDATED by CONED 02/24/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK_345_W79

FWD

Fri 04/30/2021 to Mon 05/03/2021 UPDATED by CONED 02/24/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94					FWD		
Fri 04/30/2021	to	Mon 05/03/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/24/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	5765 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	455 MW	
					TTC with All Lines In Service	6220 MW	
SCH-IMO-NYISO_LIMIT_1600					FWD		
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)	
0001	Continuous	2359				SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	50 MW	
					TTC with All Lines In Service	1950 MW	
SPRNBK_-TREMONT__345_X28					FWD		
Mon 05/03/2021	to	Thu 05/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/24/2021</u>	(Import)	
0201	Continuous	0300				SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	4600 MW	
NRTH1385-NOR HBR__138_601					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)
0600	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)
0600		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)
0600		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)
0600	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

CLAY__-EDIC__345_2-15

Mon 05/03/2021 to Fri 05/07/2021
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

FIVEMILE-STOLLERD_345_29

Mon 05/03/2021 to Fri 05/14/2021
0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

PANNELL_-CLAY__345_2

Mon 05/03/2021 to Sun 05/30/2021
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

HURLYAVE-ROSETON__345_303

Mon 05/03/2021 to Fri 05/21/2021
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	2120 MW
TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 05/03/2021	to	Fri 05/07/2021		(Import)	(Export)
0900	Continuous	1500		0 MW	0 MW
Work scheduled by: LI				SCH - NPX_CSC	
				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
SPRNBRK_-TREMONT_345_X28				FWD	
Fri 05/07/2021	to	Fri 05/07/2021	<u>UPDATED</u> <u>by CONED</u> <u>02/24/2021</u>	(Import)	
2130	Continuous	2200		SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	4600 MW
CLAY_-EDIC_345_1-16				FWD	
Mon 05/10/2021	to	Fri 05/14/2021		(Import)	
0700	Continuous	1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
MOSES_-ADIRNDCK_230_MA2				FWD	
Mon 05/10/2021	to	Tue 06/01/2021		(Import)	
1200	Continuous	0659		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
DUNWODIE_345KV_5				FWD	
Wed 05/12/2021	to	Thu 05/13/2021		(Import)	
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_7				FWD	
Wed 05/12/2021	to	Thu 05/13/2021		(Import)	
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
SPRNBRK_-DUNWODIE_345_W75				FWD	
Wed 05/12/2021	to	Thu 05/13/2021		(Import)	
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS3

FWD

Wed 05/12/2021 to Thu 05/13/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SAND_BAR-PLATSBURG_115_PV20

Mon 05/17/2021 to Fri 07/02/2021

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

NIAGARA_-STA_255__345_NH2

FWD

Mon 05/24/2021 to Fri 05/28/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

VOLNEY_-MARCY__345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

VOLNEY_-MARCY__345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

FRASER_-GILBOA__345_GF5-35

FWD

Tue 06/01/2021 to Mon 06/07/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDICK_230_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-EDIC___345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER___-ROTTRDAM_230_30

Thu 06/03/2021 to Wed 09/15/2021
0700 Continuous 0659

Work scheduled by: NGrid

UPDATED by NGRID 01/19/2021

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ATHENS___-PLSNTVLY_345_91

Tue 06/08/2021 to Wed 06/16/2021
0600 Continuous 2000

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

GILBOA___-N.SCTLND_345_GNS-1

Wed 06/09/2021 to Wed 06/09/2021
0800 Daily 1200

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

BECK___-NIAGARA_345_PA301

Wed 06/16/2021 to Thu 06/17/2021
0500 Continuous 2330

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1050 MW 900 MW
TTC with All Lines In Service 1950 MW 1700 MW

LEEDS___-PLSNTVLY_345_92

Thu 06/17/2021 to Thu 06/24/2021
0600 Continuous 2000

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301					FWD	REV
Fri 06/25/2021 to Fri 06/25/2021					(Import)	(Export)
0500	Continuous	1700			SCH - OH - NY	900 MW 800 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW 900 MW
					TTC with All Lines In Service	1950 MW 1700 MW
FRASANNX-COOPERS__345_UCC2-41					FWD	
Fri 06/25/2021 to Tue 08/10/2021					(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
ARR: 19					TTC with All Lines In Service	2975 MW
MARCY____-FRASANNX_345_UCC2-41					FWD	
Fri 06/25/2021 to Tue 08/10/2021					(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
ARR: 19					TTC with All Lines In Service	2975 MW
BECK____-NIAGARA__345_PA302					FWD	REV
Mon 07/12/2021 to Fri 07/16/2021					(Import)	(Export)
0500	Continuous	1700			SCH - OH - NY	900 MW 800 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW 900 MW
					TTC with All Lines In Service	1950 MW 1700 MW
NIAGARA__345_230_AT4					FWD	REV
Mon 07/19/2021 to Fri 07/30/2021					(Import)	(Export)
0500	Continuous	1700	UPDATED	by NYPA 02/19/2021	SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW 300 MW
					TTC with All Lines In Service	1950 MW 1700 MW
NIAGARA_-STA_255__345_NH2					FWD	
Mon 07/26/2021 to Fri 07/30/2021					(Import)	
0500	Continuous	1900	UPDATED	by NYPA 02/19/2021	DYSINGER EAST	2350 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	3150 MW
SAND_BAR-PLATSBRG_115_PV20						
Tue 08/03/2021 to Tue 08/03/2021					SCH - NE - NY	
0700	Continuous	1830			Impacts Total Transfer Capability	
Work scheduled by: NYPA					TTC with All Lines In Service	

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

KINTIGH_-STA_255__345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 02/03/2021

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 02/03/2021

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

KINTIGH_-STA_255__345_SH1-39

Mon 09/13/2021 to Fri 09/17/2021

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 09/13/2021 to Fri 09/17/2021

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PORTER_-ROTTDAM_230_30

FWD

Wed 09/15/2021 to Tue 11/30/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC_-N.SCTLND_345_14

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC_-N.SCTLND_345_14 & PORTER_-ROTTDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 1730

CENTRAL EAST - VC **2070 MW**

Impacts Total Transfer Capability 905 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

HURLYAVE-ROSETON__345_303

FWD

Thu 09/16/2021 to Sun 10/17/2021

(Import)

0800 Continuous 1600

UPDATED by CHGE 09/22/2020UPNY CONED **4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

PANNELL_-CLAY__345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15

Mon 09/20/2021 to Sat 10/16/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL -CLAY 345_2

Mon 09/27/2021 to Fri 10/01/2021

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021

0100 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021

0100 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021

0100 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KINTIGH_-STA_255_345_SH1-39

Wed 09/29/2021 to Wed 12/01/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Wed 09/29/2021 to Wed 12/01/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/18/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021

0001 Continuous 0200

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Tue 10/26/2021 to Tue 10/26/2021

UPDATEDby CONED01/15/2021

(Import)

0230 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

CHATGUAY-MASSENA_765_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 Continuous 1859

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

1750 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

CENTRAL EAST - VC

2265 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 Continuous 1859

SCH - HQ - NY

475 MW**1000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1025 MW

0 MW

TTC with All Lines In Service 1500 MW

1000 MW

MASSENA_-MARCY____765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

SCH - HQ_CEDARS

90 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

500 MW

Work scheduled by:

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
 0100 1859

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **850 MW 0 MW**
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
 0100 1859

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
 0100 1859

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -
 MASSENA 230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
 0100 1859

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

FRASER 345_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230_MAI

Wed 12/01/2021 to Tue 05/31/2022
 0700 Continuous 1300

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY 345_Q12

Thu 12/02/2021 to Wed 12/22/2021
 0201 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 28, 2021 to Tuesday ,August 30, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

FWD

Thu 12/02/2021 to Thu 01/13/2022

(Import)

0500 Continuous 1900

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

N.SCTLND-ALPS____345_2

FWD

Mon 05/02/2022 to Mon 05/09/2022

(Import)

0600 Daily 1800

SCH - NE - NY **750 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

N.SCTLND-ALPS____345_2

FWD

REV

Mon 05/02/2022 to Mon 05/09/2022

(Import) (Export)

0600 Daily 1800

SCH - NPX_1385 **100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022

UPDATED**by PJM****11/19/2020**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022

UPDATED**by PJM****11/19/2020**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

MOSES_-ADIRNDCK_230_MA2

FWD

Wed 06/01/2022 to Mon 11/14/2022

(Import)

0700 Continuous 1300

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA