

**NYISO TRANSFER LIMITATIONS**

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1900 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

**MARION\_-FARRAGUT\_345\_C3403**Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**STLAWRNC-MOSES\_230\_L33P**Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**NEWBRDGE\_345\_138\_BK\_1**Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**SPRNBRK\_-EGRDNCTR\_345\_Y49**Thu 10/01/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

0404 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

**EGRDNCTY\_345\_138\_AT2**Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

1815 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EGRDNCTY\_345\_138\_AT1

FWD

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

(Import)

1856 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

## SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

## SCH-NYISO-IMO\_LIMIT\_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Mon 11/30/2020 to Mon 03/08/2021 UPDATED by CONED 03/09/2021

(Import)

1840 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## SAND\_BAR-PLATSBURG\_115\_PV20

Tue 02/23/2021 to Mon 05/17/2021 EXT FORCE by ISONE 02/26/2021

1801 Continuous 0559

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

## BERKSHIR-ALPS\_345\_393

FWD

REV

Mon 03/01/2021 to Tue 03/09/2021 UPDATED by NGRID 03/08/2021

(Import) (Export)

0600 Continuous 1600

SCH - NE - NY

1100 MW 1700 MW

Impacts Total Transfer Capability 300 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

Work scheduled by: NGrid

ARR: 78

## BERKSHIR-ALPS\_345\_393

FWD

REV

Mon 03/01/2021 to Tue 03/09/2021 UPDATED by NGRID 03/08/2021

(Import) (Export)

0600 Continuous 1600

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312**

Mon 03/01/2021 to Tue 03/09/2021  
0600 1600

Work scheduled by:

**ARR: 78**

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**1100 MW 1700 MW**

300 MW 0 MW

1400 MW 1700 MW

**BERKSHIR-NORTHFLD\_345\_312**

Mon 03/01/2021 to Tue 03/09/2021  
0600 Continuous 1600

Work scheduled by: NGrid

**UPDATED****by NGRID 03/08/2021**

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**1300 MW**

100 MW

1400 MW

**BERKSHIR-NORTHFLD\_345\_312**

Mon 03/01/2021 to Tue 03/09/2021  
0600 Continuous 1600

Work scheduled by: NGrid

**UPDATED****by NGRID 03/08/2021**

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**100 MW 100 MW**

100 MW 100 MW

200 MW 200 MW

**SCH-NE-NYISO\_LIMIT\_800**

Mon 03/01/2021 to Tue 03/09/2021  
2300 Daily 0659

Work scheduled by: ISONE

**UPDATED****by ISONE 03/08/2021**

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**1000 MW**

400 MW

1400 MW

**SCH-NYISO-NE\_LIMIT\_700**

Mon 03/01/2021 to Tue 03/09/2021  
2300 Daily 0659

Work scheduled by: ISONE

**UPDATED****by ISONE 03/08/2021**

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV  
(Export)

**900 MW**

800 MW

1700 MW

**W49TH\_ST\_345KV\_8**

Tue 03/02/2021 to Mon 04/26/2021  
0201 Continuous 0200

Work scheduled by: ConEd

**UPDATED****by CONED 03/11/2021**

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**300 MW**

360 MW

660 MW

**PORTER\_-ROTTDAM\_230\_31**

Tue 03/02/2021 to Mon 05/31/2021  
0600 Continuous 1730

Work scheduled by: NGrid

**UPDATED****by NGRID 03/10/2021**

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2805 MW**

170 MW

2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NE-NYISO\_LIMIT\_900

Tue 03/02/2021 to Mon 03/08/2021 UPDATED by ISONE 03/08/2021  
0700 Daily 2259

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_800

Tue 03/02/2021 to Mon 03/08/2021 UPDATED by ISONE 03/08/2021  
0700 Daily 2259

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1700 MW

## MOSES\_\_-ADIRNDCK\_230\_Ma1

Tue 03/02/2021 to Mon 05/10/2021 UPDATED by NYPA 02/11/2021  
0700 Continuous 1159

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## HOPATCON-RAMAPO\_\_500\_5018

Fri 03/05/2021 to Sat 03/20/2021 EXTENDED by CONED 03/12/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1450 MW 1200 MW**  
Impacts Total Transfer Capability 1350 MW 750 MW  
TTC with All Lines In Service 2800 MW 1950 MW

## HOPATCON-RAMAPO\_\_500\_5018

Fri 03/05/2021 to Sat 03/20/2021 EXTENDED by CONED 03/12/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **6025 MW**  
Impacts Total Transfer Capability 195 MW  
TTC with All Lines In Service 6220 MW

## RAMAPO\_\_345\_345\_PAR3500

Fri 03/05/2021 to Sat 03/20/2021 EXTENDED by CONED 03/12/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2350 MW 1250 MW**  
Impacts Total Transfer Capability 450 MW 700 MW  
TTC with All Lines In Service 2800 MW 1950 MW

## RAMAPO\_\_345\_345\_PAR4500

Fri 03/05/2021 to Sat 03/20/2021 EXTENDED by CONED 03/12/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2350 MW 1250 MW**  
Impacts Total Transfer Capability 450 MW 700 MW  
TTC with All Lines In Service 2800 MW 1950 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>RAMAPO___500_345_BK 1500</b>							
Fri 03/05/2021	to	Sat 03/20/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/12/2021</u>		
0001	Continuous	0200				SCH - PJ - NY	<b>1450 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2800 MW
<b>RAMAPO___500_345_BK 1500</b>						FWD	
Fri 03/05/2021	to	Sat 03/20/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/12/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	<b>6025 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
<b>EFISHKIL-WOOD_ST__345_F38</b>						FWD	
Mon 03/08/2021	to	Mon 03/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/09/2021</u>	(Import)	
0001	Continuous	2200				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW
						TTC with All Lines In Service	6220 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>						FWD	
Mon 03/08/2021	to	Mon 03/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/09/2021</u>	(Import)	
0001	Continuous	2200				UPNY CONED	<b>5935 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	6220 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>						FWD	
Tue 03/09/2021	to	Thu 04/08/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/05/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	<b>5930 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	290 MW
						TTC with All Lines In Service	6220 MW
<b>SCH-NE-NYISO_LIMIT_900</b>						FWD	
Tue 03/09/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)	
0700	Daily	1600				SCH - NE - NY	<b>1100 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_800</b>							REV
Tue 03/09/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>		(Export)
0700	Daily	1600				SCH - NE - NY	<b>1000 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1700 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### OSWEGO\_\_-ELBRIDGE\_345\_17

Tue 03/09/2021 to Tue 03/09/2021

UPDATED

by NGRID 03/10/2021

0800 Daily(No Weekends) 1000

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

FWD

(Import)

5250 MW

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Tue 03/09/2021 to Tue 03/09/2021

UPDATED

by NGRID 03/10/2021

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

FWD

(Import)

5250 MW

### OSWEGO\_\_-ELBRIDGE\_345\_17

Tue 03/09/2021 to Tue 03/09/2021

UPDATED

by NGRID 03/10/2021

1430 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

FWD

(Import)

5250 MW

### STLAWRNC-MOSES\_\_\_\_230\_L33P & STLAWRNC-MOSES\_\_\_\_230\_L34P

Wed 03/10/2021 to Thu 03/11/2021

1555

2359

Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2700 MW

### STLAWRNC-MOSES\_\_\_\_230\_L33P & STLAWRNC-MOSES\_\_\_\_230\_L34P

Wed 03/10/2021 to Thu 03/11/2021

1555

2359

Work scheduled by:

SCH - HQ\_CEDARS

Impacts Total Transfer Capability 199 MW

TTC with All Lines In Service 199 MW

FWD

(Import)

0 MW

### STLAWRNC-MOSES\_\_\_\_230\_L33P & STLAWRNC-MOSES\_\_\_\_230\_L34P & SAND\_BAR-PLATSBURG\_115\_PV20

Wed 03/10/2021 to Thu 03/11/2021

1555

2359

Work scheduled by:

SCH - HQ\_CEDARS

Impacts Total Transfer Capability 199 MW

TTC with All Lines In Service 199 MW

FWD

(Import)

0 MW

### STLAWRNC-MOSES\_\_\_\_230\_L34P

Wed 03/10/2021 to Thu 03/11/2021

FORCED

by NYPA 03/10/2021

1555

Continuous

2359

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_900</b>						FWD	
Thu 03/11/2021	to	Fri 03/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)	
0700	Daily	2259				<b>1100 MW</b>	
Work scheduled by: ISONE						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_800</b>						REV	
Thu 03/11/2021	to	Fri 03/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Export)	
0700	Daily	2259				<b>1000 MW</b>	
Work scheduled by: ISONE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1700 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/08/2021</u>	(Import)	(Export)
0700	Continuous	1700				<b>1100 MW</b>	<b>1700 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
							1700 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/08/2021</u>	(Import)	(Export)
0700	Continuous	1700				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Thu 03/11/2021	to	Sat 03/20/2021				(Import)	(Export)
0700		1700				<b>1100 MW</b>	<b>1700 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
							1700 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/08/2021</u>	(Import)	
0700	Continuous	1700				<b>1300 MW</b>	
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/08/2021</u>	(Import)	(Export)
0700	Continuous	1700				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_800</b>						FWD
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)
2300	Daily	0659				SCH - NE - NY <b>1000 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1400 MW
<b>SCH-NYISO-NE_LIMIT_700</b>						REV
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Export)
2300	Daily	0659				SCH - NE - NY <b>900 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 1700 MW
<b>SCH-HQ-NYISO_LIMIT_1400</b>						FWD
Fri 03/12/2021	to	Fri 03/12/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>03/01/2021</u>	(Import)
0001	Continuous	0100				SCH - HQ - NY <b>1400 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 1500 MW
<b>NIAGARA_-ROBNSNRD_230_64</b>						REV
Fri 03/12/2021	to	Fri 03/12/2021				(Export)
0500	Continuous	1700				SCH - OH - NY <b>1900 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
<b>SCH-HQ-NYISO_LIMIT_1400</b>						FWD
Mon 03/15/2021	to	Mon 03/15/2021				(Import)
0001	Continuous	0100				SCH - HQ - NY <b>1400 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 1500 MW
<b>SCH-NYISO-HQ_CEDARS_LIMIT_0</b>						REV
Mon 03/15/2021	to	Thu 04/01/2021				(Export)
0500	Continuous	2000				SCH - HQ_CEDARS <b>0 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 100 MW
<b>SCRIBA_-VOLNEY_345_20</b>						FWD
Mon 03/15/2021	to	Fri 03/26/2021				(Import)
0730	Continuous	1700				OSWEGO EXPORT <b>5250 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW



**NYISO TRANSFER LIMITATIONS**

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Wed 03/17/2021 to Mon 04/12/2021 UPDATED by CONED 03/11/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**LEEDS\_345KV\_R395**

FWD

Fri 03/19/2021 to Fri 03/19/2021 CANCELLED by NGrid 03/12/2021

(Import)

1200 Daily(No Weekends) 1730

Work scheduled by: NGrid

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

**SCH-NE-NYISO\_LIMIT\_900**

FWD

Sat 03/20/2021 to Sat 03/20/2021 UPDATED by ISONE 03/08/2021

(Import)

0700 Daily 1700

Work scheduled by: ISONE

SCH - NE - NY

**1100 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

**SCH-NYISO-NE\_LIMIT\_800**

REV

Sat 03/20/2021 to Sat 03/20/2021 UPDATED by ISONE 03/08/2021

(Export)

0700 Daily 1700

Work scheduled by: ISONE

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1700 MW

**CHAT\_DC\_GC1**

FWD

Sat 03/20/2021 to Sun 03/21/2021 UPDATED by HQ 03/10/2021

(Import)

2000 Continuous 0500

Work scheduled by: HQ

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

REV

Sat 03/20/2021 to Sun 03/21/2021 UPDATED by HQ 03/10/2021

(Export)

2000 Continuous 0500

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

**CHAT\_DC\_GC1**

FWD

Sun 03/21/2021 to Sun 03/21/2021 CANCELLED by HQ 03/10/2021

(Import)

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1</b>						REV
Sun 03/21/2021	to	Sun 03/21/2021	<b><u>CANCELLED</u></b>	<b><u>by HQ</u></b>	<b><u>03/10/2021</u></b>	(Export)
0001	Continuous	0200				<b>500 MW</b>
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
<b>CHAT_DC_GC2</b>						FWD
Sun 03/21/2021	to	Sun 03/21/2021	<b><u>CANCELLED</u></b>	<b><u>by HQ</u></b>	<b><u>03/10/2021</u></b>	(Import)
0001	Continuous	0200				<b>2850 MW</b>
Work scheduled by: HQ					MOSES SOUTH	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>						REV
Sun 03/21/2021	to	Sun 03/21/2021	<b><u>CANCELLED</u></b>	<b><u>by HQ</u></b>	<b><u>03/10/2021</u></b>	(Export)
0001	Continuous	0200				<b>500 MW</b>
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
<b>SCH-HQ-NYISO_LIMIT_1150</b>						FWD
Sun 03/21/2021	to	Sun 03/21/2021	<b><u>CANCELLED</u></b>	<b><u>by HQ</u></b>	<b><u>03/10/2021</u></b>	(Import)
0001	Continuous	0200				<b>1150 MW</b>
Work scheduled by: HQ					SCH - HQ - NY	1150 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	1500 MW
<b>NINEMILE-CLAY_____345_8</b>						FWD
Mon 03/22/2021	to	Mon 03/22/2021				(Import)
0001	Daily(No Weekends)	0400				<b>5150 MW</b>
Work scheduled by: NGrid					OSWEGO EXPORT	5150 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5250 MW
<b>EDIC____-N.SCTLND_345_14 &amp; PORTER____-ROTTDAM_230_31</b>						FWD
Mon 03/22/2021	to	Mon 05/31/2021				(Import)
0600		1730				<b>1500 MW</b>
Work scheduled by:					CENTRAL EAST - VC	1500 MW
					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW
<b>EDIC____-N.SCTLND_345_14</b>						FWD
Mon 03/22/2021	to	Mon 05/31/2021	<b><u>UPDATED</u></b>	<b><u>by NGRID</u></b>	<b><u>03/10/2021</u></b>	(Import)
0600	Continuous	1830				<b>1670 MW</b>
Work scheduled by: NGrid					CENTRAL EAST - VC	1670 MW
					Impacts Total Transfer Capability	1305 MW
					TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 12, 2021 to Sunday ,September11, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NINEMILE-CLAY\_\_\_\_\_345\_8**

FWD

Wed 03/24/2021 to Wed 03/24/2021

UPDATEDby NGRID03/03/2021

(Import)

0001 Daily(No Weekends) 0359

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**SPRNBK\_\_\_\_\_345KV\_RNS3**

FWD

Fri 03/26/2021 to Fri 03/26/2021

UPDATEDby CONED01/26/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_\_\_\_345\_W78**

FWD

Fri 03/26/2021 to Tue 03/30/2021

UPDATEDby CONED01/26/2021

(Import)

0001 Continuous 2200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Fri 03/26/2021 to Tue 03/30/2021

UPDATEDby CONED01/26/2021

(Import)

0001 Continuous 2200

UPNY CONED

**5985 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**NINEMILE-CLAY\_\_\_\_\_345\_8**

FWD

Sun 03/28/2021 to Sat 04/03/2021

UPDATEDby NGRID03/03/2021

(Import)

2300 Continuous 0200

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**DUNWODIE\_345KV\_3**

FWD

Mon 03/29/2021 to Mon 03/29/2021

UPDATEDby CONED03/09/2021

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_4**

FWD

Mon 03/29/2021 to Mon 03/29/2021

UPDATEDby CONED03/09/2021

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W89

Mon 03/29/2021 to Mon 03/29/2021 UPDATED by CONED 03/09/2021  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 03/11/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_7

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 03/11/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## BRANCHBG-HOPATCON\_500\_5060

Wed 03/31/2021 to Wed 03/31/2021 UPDATED by PJM 11/30/2020  
0200 Continuous 1500

Work scheduled by: PJM

FWD  
(Import)  
UPNY CONED **6025 MW**  
Impacts Total Transfer Capability 195 MW  
TTC with All Lines In Service 6220 MW

## ROCHESTR-PANNELL\_345\_RP2

Wed 03/31/2021 to Mon 04/12/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MILLWOOD-EASTVIEW\_345\_W85

Thu 04/01/2021 to Thu 04/01/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **5985 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 6220 MW

## SPRNBK\_345KV\_RNS3

Thu 04/01/2021 to Thu 04/01/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EASTVIEW-SPRNBK\_\_345\_W78

Thu 04/01/2021 to Thu 04/01/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

## MILLWOOD-EASTVIEW\_345\_W85

Thu 04/01/2021 to Thu 04/01/2021

2130 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

## SPRNBK\_\_345KV\_RNS3

Thu 04/01/2021 to Thu 04/01/2021

2130 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

Sun 04/04/2021 to Sat 04/10/2021

1400 Continuous 1400

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJM\_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

## NINEMILE-CLAY\_\_345\_8

Sun 04/04/2021 to Sun 04/04/2021

1600 Daily 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

## WATRCURE-OAKDALE\_\_345\_31

Mon 04/05/2021 to Thu 04/08/2021

0800 Daily(No Weekends) 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## SPRNBK\_\_345KV\_RNS3

Mon 04/05/2021 to Mon 04/05/2021

1800 Continuous 1830

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD\_345KV\_18**

FWD

Thu 04/08/2021 to Fri 04/16/2021 UPDATED by CONED 03/05/2021

(Import)

0201 Continuous 1800

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**SPRNBK\_-TREMONT\_345\_X28**

FWD

Fri 04/09/2021 to Sat 04/10/2021 by CONED 03/12/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**GOETHALS\_345KV\_5**Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021

0200 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

**LINDEN\_-GOETHALS\_230\_A2253**Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021

0200 Continuous 0300

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

**LINDEN\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

(Import) (Export)

0200 0300

SCH - PJ - NY

**2550 MW 1900 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

**LINDEN\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

(Import) (Export)

0200 0300

SCH - PJ - NY

**2550 MW 1900 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

**LINDEN\_-GOETHALS\_230\_A2253 & MARION\_-FARRAGUT\_345\_C3403**

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

(Import) (Export)

0200 0300

SCH - PJ - NY

**2550 MW 1900 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST-E13THSTA\_345\_M55

FWD

Mon 04/12/2021 to Tue 04/13/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 2200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_6

FWD

Mon 04/12/2021 to Tue 04/13/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 2200

SCH - PJM\_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### S.RIPLEY-DUNKIRK\_\_230\_68

Mon 04/12/2021 to Fri 04/23/2021

0630 Continuous 1700

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

### LEEDS\_\_\_\_345KV\_R94301

FWD

Mon 04/12/2021 to Mon 04/12/2021 UPDATED by NGRID 02/01/2021

(Import)

0800 Continuous 0830

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

### LEEDS\_\_\_\_-HURLYAVE\_345\_301

FWD

Mon 04/12/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

### W49TH\_ST\_345KV\_6

FWD

Tue 04/13/2021 to Mon 04/26/2021 UPDATED by CONED 03/11/2021

(Import)

2201 Continuous 0200

SCH - PJM\_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### NIAGARA\_-STA\_255\_\_345\_NH2

FWD

Fri 04/16/2021 to Fri 04/16/2021

0500 Continuous 1700

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LEEDS____345KV_R94301</b>					FWD
Fri 04/16/2021	to	Fri 04/16/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/01/2021</u>	(Import)
1530	Continuous	1600			UPNY CONED <b>3800 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW
<b>SPRNBK_-TREMONT__345_X28</b>					FWD
Sat 04/17/2021	to	Mon 05/03/2021			(Import)
0001	Continuous	0200			SPR/DUN-SOUTH <b>4200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 4600 MW
<b>PLSNTVLY-WOOD_ST__345_F30</b>					FWD
Mon 04/19/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/23/2021</u>	(Import)
0001	Continuous	0200			UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 2220 MW
					TTC with All Lines In Service 6220 MW
<b>PLSNTVLY_345KV_RNS5</b>					FWD
Mon 04/19/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/23/2021</u>	(Import)
0001	Continuous	0200			UPNY CONED <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW
<b>DUNWODIE_345KV_6</b>					FWD
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/19/2021</u>	(Import)
0201	Continuous	0230			SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_8</b>					FWD
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/19/2021</u>	(Import)
0201	Continuous	0230			SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>					FWD
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/19/2021</u>	(Import)
0201	Continuous	0230			UPNY CONED <b>5905 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 315 MW
					TTC with All Lines In Service 6220 MW



# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLE-DUNWODIE\_345\_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0159

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

### MAINESBG-WATRCURE\_345\_30

FWD

Tue 04/20/2021 to Wed 04/21/2021

(Import)

0800 Continuous 1530

SCH - PJ - NY

**2300 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2800 MW

Work scheduled by: NYSEG

### DUNWODIE\_345KV\_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### DUNWODIE\_345KV\_8

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

UPNY CONED

**5905 MW**

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

### KINTIGH\_-STA\_255\_345\_SH1-39

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### NIAGARA\_-KINTIGH\_345\_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOMRC\_NY-MAINS\_NY\_345\_47

Mon 04/26/2021 to Sat 05/29/2021 **EXTENDED** **by NYSEG** **03/10/2021**  
0800 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## FRASER\_\_-COOPERS\_\_345\_33

Mon 04/26/2021 to Fri 04/30/2021  
0830 Continuous 1500

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

## RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Fri 04/30/2021 to Mon 05/03/2021 **by CONED** **03/12/2021**  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **5765 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 6220 MW

## SCH-IMO-NYISO\_LIMIT\_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED** **by IESO** **05/03/2019**  
0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1950 MW

## NRTH1385-NOR HBR\_\_138\_601

Mon 05/03/2021 to Mon 05/24/2021  
0600 Continuous 2359

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Impacts Total Transfer Capability	100 MW 100 MW
TTC with All Lines In Service	200 MW 200 MW

## NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602

Mon 05/03/2021 to Mon 05/24/2021  
0600 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Impacts Total Transfer Capability	200 MW 200 MW
TTC with All Lines In Service	200 MW 200 MW

## NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 05/03/2021 to Mon 05/24/2021  
0600 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Impacts Total Transfer Capability	200 MW 200 MW
TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602			FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021	(Import)	(Export)
0600	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603			FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021	(Import)	(Export)
0600		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603			FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021	(Import)	(Export)
0600	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC			FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021	(Import)	(Export)
0600	Continuous	2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
CLAY____-EDIC____345_2-15			FWD	
Mon 05/03/2021	to	Fri 05/07/2021	(Import)	
0700	Continuous	1530	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	5250 MW
FIVEMILE-STOLLERD_345_29				
Mon 05/03/2021	to	Fri 05/14/2021	SCH - PJ - NY	
0700	Continuous	1400	Impacts Total Transfer Capability	
Work scheduled by: NYSEG			TTC with All Lines In Service	
PANNELL_-CLAY____345_2			FWD	
Mon 05/03/2021	to	Sun 05/30/2021	(Import)	
0700	Continuous	1730	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HURLYAVE-ROSETON\_\_345\_303

Mon 05/03/2021 to Fri 05/21/2021  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/03/2021 to Fri 05/07/2021  
0900 Continuous 1500

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Fri 05/07/2021 to Mon 05/10/2021  
0001 Continuous 0200

Work scheduled by: ConEd

by CONED 03/12/2021

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## EASTVIEW-SPRNBK\_\_345\_W79

Fri 05/07/2021 to Mon 05/10/2021  
0001 Continuous 0200

Work scheduled by: ConEd

by CONED 03/12/2021

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## SPRNBK\_-TREMONT\_\_345\_X28

Mon 05/10/2021 to Thu 05/13/2021  
0201 Continuous 2200

Work scheduled by: ConEd

by CONED 03/12/2021

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16

Mon 05/10/2021 to Fri 05/14/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 05/10/2021 to Tue 06/01/2021  
1200 Continuous 0659

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4

Sat 05/15/2021 to Sat 05/15/2021  
0301 2230

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Mon 05/17/2021 to Tue 05/18/2021  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 03/10/2021

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_7

Mon 05/17/2021 to Tue 05/18/2021  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 03/10/2021

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_-DUNWODIE\_345\_W75

Mon 05/17/2021 to Tue 05/18/2021  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 03/10/2021

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_\_345KV\_RNS3

Mon 05/17/2021 to Tue 05/18/2021  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 03/10/2021

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SAND\_BAR-PLATSBRG\_115\_PV20

Mon 05/17/2021 to Fri 07/02/2021  
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## E13THSTA-FARRAGUT\_345\_46

Sat 05/22/2021 to Sat 05/22/2021  
0001 Continuous 1830

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-STA\_255\_345\_NH2**

FWD

Mon 05/24/2021 to Fri 05/28/2021

(Import)

0500 Continuous 1700

DYSINGER EAST 2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**VOLNEY\_-MARC\_345\_19**

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC 2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****VOLNEY\_-MARC\_345\_19**

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT 4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19****FRASER\_-GILBOA\_345\_GF5-35**

FWD

Tue 06/01/2021 to Mon 06/07/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC 2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARC\_-EDIC\_345\_UE1-7**

FWD

Thu 06/03/2021 to Fri 06/04/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT 5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16****PORTER\_-ROTTDAM\_230\_30**

FWD

Thu 06/03/2021 to Wed 09/15/2021

(Import)

0700 Continuous 0659

CENTRAL EAST - VC 2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**UPDATED by NGRID 01/19/2021**

**NYISO TRANSFER LIMITATIONS**

Friday ,March 12, 2021 to Sunday ,September11, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_345KV\_CSC**

FWD

Sat 06/05/2021 to Sat 06/05/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ATHENS\_\_-PLSNTVLY\_345\_91**

FWD

Tue 06/08/2021 to Wed 06/16/2021

(Import)

0600 Continuous 2000

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

FWD

Wed 06/09/2021 to Wed 06/09/2021

(Import)

0800 Daily 1200

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**BECK\_\_\_-NIAGARA\_345\_PA301**

FWD

REV

Wed 06/16/2021 to Thu 06/17/2021

(Import) (Export)

0500 Continuous 2330

SCH - OH - NY

**900 MW 800 MW**

Impacts Total Transfer Capability 1050 MW 900 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

**LEEDS\_\_\_-PLSNTVLY\_345\_92**

FWD

Thu 06/17/2021 to Thu 06/24/2021

(Import)

0600 Continuous 2000

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

**BECK\_\_\_-NIAGARA\_345\_PA301**

FWD

REV

Fri 06/25/2021 to Fri 06/25/2021

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**900 MW 800 MW**

Impacts Total Transfer Capability 1050 MW 900 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

**FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Fri 06/25/2021 to Tue 08/10/2021

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### BECK\_\_\_-NIAGARA\_345\_PA302

Mon 07/12/2021 to Fri 07/16/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **900 MW 800 MW**  
Impacts Total Transfer Capability 1050 MW 900 MW  
TTC with All Lines In Service 1950 MW 1700 MW

### NIAGARA\_345\_230\_AT4

Mon 07/19/2021 to Fri 07/30/2021  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

### NIAGARA\_-STA\_255\_345\_NH2

Mon 07/26/2021 to Fri 07/30/2021  
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### SAND\_BAR-PLATSBURG\_115\_PV20

Tue 08/03/2021 to Tue 08/03/2021  
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### KINTIGH\_-STA\_255\_345\_SH1-39

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-KINTIGH\_345\_NS1-38

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### KINTIGH\_-STA\_255\_\_345\_SH1-39

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-STA\_255\_\_345\_NH2

Wed 09/01/2021 to Tue 09/21/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### FRASANNX-COOPERS\_\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYISO 02/03/2021**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_-FRASANNX\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYISO 02/03/2021**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### PORTER\_-ROTTRDAM\_230\_30

Wed 09/15/2021 to Tue 11/30/2021  
0700 Continuous 1730

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

### EDIC\_-N.SCTLND\_345\_14

Thu 09/16/2021 to Sun 11/14/2021  
0700 Continuous 1730

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **1670 MW**  
Impacts Total Transfer Capability 1305 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 12, 2021 to Sunday ,September11, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC\_\_\_\_-N.SCTLND\_345\_14 &amp; PORTER\_\_\_\_-ROTTDAM\_230\_30

FWD

Thu 09/16/2021 to Sun 11/14/2021  
 0700 1730

(Import)

CENTRAL EAST - VC **1500 MW**  
 Impacts Total Transfer Capability 1475 MW  
 TTC with All Lines In Service 2975 MW

Work scheduled by:

HURLYAVE-ROSETON\_\_\_\_345\_303

FWD

Thu 09/16/2021 to Sun 10/17/2021  
 0800 Continuous 1600

(Import)

UPDATED by CHGE 09/22/2020

UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 2120 MW  
 TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

HOMRC\_NY-MAINS\_NY\_345\_47

Sat 09/18/2021 to Fri 11/05/2021  
 0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability  
 TTC with All Lines In Service

Work scheduled by: PJM

PANNELL\_-CLAY\_\_\_\_345\_1

FWD

Mon 09/20/2021 to Fri 09/24/2021  
 0700 Continuous 1530

(Import)

WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

FWD

Mon 09/20/2021 to Sat 10/16/2021  
 0700 Continuous 1730

(Import)

OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

KINTIGH\_-STA\_255\_\_345\_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021  
 0500 Continuous 0459

(Import)

UPDATED by NYPA 03/04/2021

DYSINGER EAST **2350 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA\_-KINTIGH\_\_345\_NS1-38

FWD

Mon 09/27/2021 to Wed 09/29/2021  
 0500 Continuous 0459

(Import)

UPDATED by NYPA 03/04/2021

DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,March 12, 2021 to Sunday ,September11, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PANNELL\_-CLAY\_\_\_\_\_345\_2**

FWD

Mon 09/27/2021 to Fri 10/01/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

0100 Continuous 0130

**UPDATED****by CONED 01/15/2021**

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**E13THSTA-FARRAGUT\_345\_46**

FWD

Tue 09/28/2021 to Tue 10/26/2021

(Import)

0100 Continuous 0300

**UPDATED****by CONED 01/15/2021**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Tue 09/28/2021 to Tue 10/26/2021

(Import)

0100 Continuous 0300

**UPDATED****by CONED 01/15/2021**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**KINTIGH\_-STA\_255\_\_345\_SH1-39**

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/18/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

**NYISO TRANSFER LIMITATIONS**

Friday ,March 12, 2021 to Sunday ,September11, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**GOETHALS\_345KV\_5**Thu 10/21/2021 to Sat 11/20/2021 UPDATED by CONED 03/05/2021

0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

**W49TH\_ST\_345KV\_6**Tue 10/26/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)

SCH - PJM\_HTP

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 360 MW

660 MW

**SCH-IMO-NYISO\_LIMIT\_1750**Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)

SCH - OH - NY

Impacts Total Transfer Capability 2050 MW

TTC with All Lines In Service 250 MW

2300 MW

**SCH-NYISO-IMO\_LIMIT\_1600**Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)

SCH - OH - NY

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 100 MW

2000 MW

**LINDN\_CG-LNDVFT\_\_345\_V-3022**

Tue 11/02/2021 to Fri 11/05/2021

0800 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)

SCH - PJM\_VFT

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

315 MW 315 MW

**MASSENA\_-MARCY\_\_765\_MSU1 & PORTER\_-ROTTDAM\_230\_30**

Mon 11/15/2021 to Tue 11/30/2021

0100 1730

Work scheduled by:

FWD  
(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability 1500 MW

TTC with All Lines In Service 1475 MW

2975 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

FWD  
(Import)

MOSES SOUTH

Impacts Total Transfer Capability 1550 MW

TTC with All Lines In Service 1600 MW

3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHATGUAY-MASSENA\_\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

SCH - HQ - NY

FWD	REV
(Import)	(Export)

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_\_765\_345\_AT1

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

FWD
(Import)

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

## MARCY\_\_765\_345\_AT2

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

FWD
(Import)

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD
(Import)

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

MOSES SOUTH

FWD
(Import)

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

SCH - HQ - NY

FWD	REV
(Import)	(Export)

475 MW 1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

SCH - HQ\_CEDARS

FWD
(Import)

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

## Seasonal Limits

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY 850 MW 0 MW  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_230\_L33P & MASSENA\_-MARCY\_\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

FRASER\_\_\_345\_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2935 MW  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_-ADIRNDCK\_\_\_230\_MAI

Wed 12/01/2021 to Tue 05/31/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 12, 2021 to Sunday ,September11, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOTTHAVN-RAINEY\_\_\_345\_Q12

Thu 12/02/2021 to Wed 12/22/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## NIAGARA\_-STA\_255\_\_345\_NH2

Thu 12/02/2021 to Thu 01/13/2022  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

## N.SCTLND-ALPS\_\_\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800

Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **750 MW**  
Impacts Total Transfer Capability 650 MW  
TTC with All Lines In Service 1400 MW

## N.SCTLND-ALPS\_\_\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Fri 05/20/2022 to Fri 05/27/2022  
0800 Continuous 1600

Work scheduled by: PJM

**UPDATED by PJM 11/19/2020**

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## HOMR\_NYW-PIERC\_NY\_345\_48

Fri 05/20/2022 to Fri 05/27/2022  
0800 Continuous 1600

Work scheduled by: PJM

**UPDATED by PJM 11/19/2020**

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Wed 06/01/2022 to Mon 11/14/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW