

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33PMon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SPRNBRK_-EGRDNCTR_345_Y49Thu 10/01/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

0404 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

1815 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

FWD

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

(Import)

1856 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

SAND_BAR-PLATSBURG_115_PV20

Tue 02/23/2021 to Mon 05/17/2021 UPDATED by NYISO 03/16/2021

1801 Continuous 0559

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

W49TH_ST_345KV_8

FWD

Tue 03/02/2021 to Fri 04/30/2021 UPDATED by CONED 03/16/2021

(Import)

0201 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PORTER_-ROTTRDAM_230_31

FWD

Tue 03/02/2021 to Mon 05/31/2021 UPDATED by NGRID 03/10/2021

(Import)

0600 Continuous 1730

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES_-ADIRNDCK_230_MAI

FWD

Tue 03/02/2021 to Mon 05/10/2021 UPDATED by NYPA 02/11/2021

(Import)

0700 Continuous 1159

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	(Export)
0001	Continuous	0200				1450 MW	1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2800 MW
HOPATCON-RAMAPO___500_5018						FWD	
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	
0001	Continuous	0200				6025 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO___345_345_PAR3500						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	(Export)
0001	Continuous	0200				2350 MW	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2800 MW
RAMAPO___345_345_PAR4500						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	(Export)
0001	Continuous	0200				2350 MW	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2800 MW
RAMAPO___500_345_BK 1500						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	(Export)
0001	Continuous	0200				1450 MW	1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2800 MW
RAMAPO___500_345_BK 1500						FWD	
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	
0001	Continuous	0200				6025 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
LADENTWN-BUCHAN_S_345_Y88						FWD	
Tue 03/09/2021	to	Thu 04/08/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/05/2021</u>	(Import)	
0001	Continuous	0200				5930 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	290 MW
						TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900					FWD		
Thu 03/11/2021	to	Tue 03/23/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)	
0700	Daily	2259					
Work scheduled by: ISONE					SCH - NE - NY	1100 MW	
					Impacts Total Transfer Capability	300 MW	
					TTC with All Lines In Service	1400 MW	
BERKSHIR-ALPS_____345_393					FWD		REV
Thu 03/11/2021	to	Wed 03/24/2021	<u>EXTENDED</u>	<u>by NGRID</u>	<u>03/17/2021</u>	(Import)	(Export)
0700	Continuous	1600					
Work scheduled by: NGrid					SCH - NE - NY	1100 MW	1700 MW
					Impacts Total Transfer Capability	300 MW	0 MW
					TTC with All Lines In Service	1400 MW	1700 MW
BERKSHIR-ALPS_____345_393					FWD		REV
Thu 03/11/2021	to	Wed 03/24/2021	<u>EXTENDED</u>	<u>by NGRID</u>	<u>03/17/2021</u>	(Import)	(Export)
0700	Continuous	1600					
Work scheduled by: NGrid					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD		REV
Thu 03/11/2021	to	Wed 03/24/2021				(Import)	(Export)
0700		1600					
Work scheduled by:					SCH - NE - NY	1100 MW	1700 MW
					Impacts Total Transfer Capability	300 MW	0 MW
					TTC with All Lines In Service	1400 MW	1700 MW
BERKSHIR-NORTHFLD_345_312					FWD		
Thu 03/11/2021	to	Wed 03/24/2021	<u>EXTENDED</u>	<u>by NGRID</u>	<u>03/17/2021</u>	(Import)	
0700	Continuous	1600					
Work scheduled by: NGrid					SCH - NE - NY	1300 MW	
					Impacts Total Transfer Capability	100 MW	
					TTC with All Lines In Service	1400 MW	
BERKSHIR-NORTHFLD_345_312					FWD		REV
Thu 03/11/2021	to	Wed 03/24/2021	<u>EXTENDED</u>	<u>by NGRID</u>	<u>03/17/2021</u>	(Import)	(Export)
0700	Continuous	1600					
Work scheduled by: NGrid					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
SCH-NYISO-NE_LIMIT_800							REV
Thu 03/11/2021	to	Wed 03/24/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Export)	
0700	Daily	2259					
Work scheduled by: ISONE					SCH - NE - NY	1000 MW	
					Impacts Total Transfer Capability	700 MW	
					TTC with All Lines In Service	1700 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800						FWD
Thu 03/11/2021	to	Sat 03/20/2021	UPDATED	by ISONE	03/08/2021	(Import)
2300	Daily	0659				1000 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Thu 03/11/2021	to	Sat 03/20/2021	UPDATED	by ISONE	03/08/2021	(Export)
2300	Daily	0659				900 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 1700 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
Mon 03/15/2021	to	Thu 04/01/2021				(Export)
0500	Continuous	2000				0 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 100 MW
SCRIBA__-VOLNEY__345_20						FWD
Mon 03/15/2021	to	Fri 03/26/2021	UPDATED	by NGRID	03/15/2021	(Import)
0730	Continuous	1700				5250 MW
Work scheduled by: NGrid						OSWEGO EXPORT 0 MW
						TTC with All Lines In Service 5250 MW
BUCHAN_S-MILLWOOD_345_W97						FWD
Mon 03/15/2021	to	Tue 03/16/2021	FORCED	by CE	03/15/2021	(Import)
1110	Continuous	1600				6135 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 85 MW
						TTC with All Lines In Service 6220 MW
LEEDS__-ATHENS__345_95						FWD
Thu 03/18/2021	to	Thu 03/18/2021				(Import)
0800	Daily(No Weekends)	1500				3800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 2420 MW
						TTC with All Lines In Service 6220 MW
LEEDS__345KV_R395						FWD
Thu 03/18/2021	to	Thu 03/18/2021				(Import)
0800	Daily(No Weekends)	1500				3800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 2420 MW
						TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Sat 03/20/2021 to Sun 03/21/2021 UPDATED by HQ 03/10/2021
2000 Continuous 0500

(Import)

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sat 03/20/2021 to Sun 03/21/2021 UPDATED by HQ 03/10/2021
2000 Continuous 0500

(Export)

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

W49TH_ST_345KV_6

FWD

Sun 03/21/2021 to Mon 04/12/2021 UPDATED by CONED 03/16/2021
0001 Continuous 0200

(Import)

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-NE-NYISO_LIMIT_800

FWD

Sun 03/21/2021 to Wed 03/24/2021 UPDATED by ISONE 03/08/2021
2300 Daily 0659

(Import)

SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_700

REV

Sun 03/21/2021 to Wed 03/24/2021 UPDATED by ISONE 03/08/2021
2300 Daily 0659

(Export)

SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

NINEMILE-CLAY 345_8

FWD

Mon 03/22/2021 to Mon 03/22/2021
0001 Daily(No Weekends) 0400

(Import)

OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

EDIC -N.SCTLND_345_14 & PORTER -ROTTDAM_230_31

FWD

Mon 03/22/2021 to Mon 05/31/2021
0600 1730

(Import)

CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

FWD

Mon 03/22/2021 to Mon 05/31/2021
0600 Continuous 1830

UPDATED

by NGRID 03/10/2021

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

NINEMILE-CLAY____345_8

FWD

Wed 03/24/2021 to Wed 03/24/2021
0001 Daily(No Weekends) 0359

UPDATED

by NGRID 03/03/2021

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

SCH-NE-NYISO_LIMIT_900

FWD

Wed 03/24/2021 to Wed 03/24/2021
0700 Daily 1600

UPDATED

by ISONE 03/08/2021

(Import)

Work scheduled by: ISONE

SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SPRNBK__345KV_RNS3

FWD

Fri 03/26/2021 to Fri 03/26/2021
0001 Continuous 0030

UPDATED

by CONED 01/26/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W78

FWD

Fri 03/26/2021 to Tue 03/30/2021
0001 Continuous 2200

UPDATED

by CONED 01/26/2021

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 03/26/2021 to Tue 03/30/2021
0001 Continuous 2200

UPDATED

by CONED 01/26/2021

(Import)

Work scheduled by: ConEd

UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

NINEMILE-CLAY____345_8

FWD

Sun 03/28/2021 to Sat 04/03/2021
2300 Continuous 0200

UPDATED

by NGRID 03/03/2021

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Tue 03/30/2021 to Fri 04/02/2021
0001 Continuous 0200

UPDATED by CONED 03/16/2021

Work scheduled by: ConEd

FWD
(Import)
0 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Tue 03/30/2021 to Fri 04/02/2021
0001 Continuous 0200

UPDATED by CONED 03/16/2021

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

BRANCHBG-HOPATCON_500_5060

Wed 03/31/2021 to Wed 03/31/2021
0200 Continuous 1500

UPDATED by PJM 11/30/2020

Work scheduled by: PJM

FWD
(Import)
6025 MW
UPNY CONED
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

ROCHESTR-PANNELL__345_RP2

Wed 03/31/2021 to Mon 04/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
2300 MW
DYSINGER EAST
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MILLWOOD-EASTVIEW_345_W85

Thu 04/01/2021 to Thu 04/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
5985 MW
UPNY CONED
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS3

Thu 04/01/2021 to Thu 04/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W78

Thu 04/01/2021 to Thu 04/01/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Thu 04/01/2021 to Thu 04/01/2021 EXT FORCE by CONED 03/13/2021
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Thu 04/01/2021 to Thu 04/01/2021 EXT FORCE by CONED 03/13/2021
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 04/01/2021 to Thu 04/01/2021 EXT FORCE by CONED 03/13/2021
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

Thu 04/01/2021 to Thu 04/01/2021
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5985 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 6220 MW

SPRNBRK__345KV_RNS3

Thu 04/01/2021 to Thu 04/01/2021
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/04/2021 to Sat 04/10/2021
 1400 Continuous 1400
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJM_VFT **0 MW 0 MW**
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

NINEMILE-CLAY__345_8

Sun 04/04/2021 to Sun 04/04/2021 UPDATED by NGRID 03/04/2021
 1600 Daily 1700
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5150 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Mon 04/05/2021 to Thu 04/08/2021

0800 Daily(No Weekends) 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SPRNBK__345KV_RNS3

Mon 04/05/2021 to Mon 04/05/2021

1800 Continuous 1830

Work scheduled by: ConEd

UPDATED**by CONED 01/26/2021**

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW**MILLWOOD_345KV_18**

Thu 04/08/2021 to Fri 04/16/2021

0201 Continuous 1800

Work scheduled by: ConEd

CANCELLED**by ConEd 03/16/2021**

UPNY CONED

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

FWD

(Import)

4350 MW**SPRNBK_-TREMONT__345_X28**

Fri 04/09/2021 to Sat 04/10/2021

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED**by CONED 03/17/2021**

SPR/DUN-SOUTH

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

4200 MW**EASTVIEW-SPRNBK__345_W79**

Sat 04/10/2021 to Sun 04/11/2021

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED**by CONED 03/17/2021**

UPNY CONED

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

FWD

(Import)

4350 MW**GOETHALS_345KV_5**

Sat 04/10/2021 to Mon 05/10/2021

0200 Continuous 0300

Work scheduled by: PJM

UPDATED**by CONED 01/26/2021**

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Sat 04/10/2021 to Mon 05/10/2021

0200 Continuous 0300

Work scheduled by: PJM

UPDATED**by CONED 01/26/2021**

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 04/10/2021 to Mon 05/10/2021
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Sat 04/10/2021 to Mon 05/10/2021
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sat 04/10/2021 to Mon 05/10/2021
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

S.RIPLEY-DUNKIRK__230_68

Mon 04/12/2021 to Fri 04/23/2021
0630 Continuous 1700

Work scheduled by: NGrid

SCH - PJ - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

LEEDS____345KV_R94301

Mon 04/12/2021 to Mon 04/12/2021
0800 Continuous 0830

Work scheduled by: CHGE

UPDATED by NGRID 02/01/2021

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	2420 MW
TTC with All Lines In Service	6220 MW

LEEDS____-HURLYAVE_345_301

Mon 04/12/2021 to Fri 04/16/2021
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by NGRID 02/01/2021

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	2120 MW
TTC with All Lines In Service	6220 MW

W49TH_ST_345KV_6

Tue 04/13/2021 to Fri 04/30/2021
2201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/16/2021

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

Fri 04/16/2021 to Fri 04/16/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

LEEDS__345KV_R94301

Fri 04/16/2021 to Fri 04/16/2021
1530 Continuous 1600

Work scheduled by: CHGE

UPDATED by NGRID 02/01/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 04/19/2021 to Tue 04/20/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 02/23/2021

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Mon 04/19/2021 to Tue 04/20/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 02/23/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

DUNWODIE_345KV_6

Tue 04/20/2021 to Tue 04/20/2021
0201 Continuous 0230

Work scheduled by: ConEd

UPDATED by CONED 02/19/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Tue 04/20/2021 to Tue 04/20/2021
0201 Continuous 0230

Work scheduled by: ConEd

UPDATED by CONED 02/19/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Tue 04/20/2021 to Tue 04/20/2021
0201 Continuous 0230

Work scheduled by: ConEd

UPDATED by CONED 02/19/2021

FWD
(Import)
UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MAINESBG-WATRCURE_345_30

FWD

Tue 04/20/2021 to Wed 04/21/2021

(Import)

0800 Continuous 1530

SCH - PJ - NY

2300 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2800 MW

Work scheduled by: NYSEG

DUNWODIE_345KV_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

KINTIGH_-STA_255_345_SH1-39

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Mon 04/26/2021 to Sat 05/29/2021 EXTENDED by NYSEG 03/10/2021

0800 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASER--COOPERS_345_33

Mon 04/26/2021 to Fri 04/30/2021

0830 Continuous 1500

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK_345_W79

Fri 04/30/2021 to Fri 04/30/2021

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 03/17/2021

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 04/30/2021 to Mon 05/10/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/17/2021

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_5

Fri 04/30/2021 to Fri 04/30/2021

0201 Continuous 0231

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 04/30/2021 to Fri 04/30/2021

0201 Continuous 0231

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD

(Import)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600	Continuous	2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Mon 05/03/2021 to Fri 05/07/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FIVEMILE-STOLLERD_345_29

Mon 05/03/2021 to Fri 05/14/2021
0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY____345_2

Mon 05/03/2021 to Sun 05/30/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON__345_303

Mon 05/03/2021 to Fri 05/21/2021
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/03/2021 to Sat 05/08/2021 **EXTENDED by ISONE 03/15/2021**
0900 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

EASTVIEW-SPRNBRK__345_W79

Fri 05/07/2021 to Mon 05/10/2021 **UPDATED by CONED 03/17/2021**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

RAMAPO__-BUCHAN_N_345_Y94

Fri 05/07/2021 to Mon 05/10/2021 **UPDATED by CONED 03/17/2021**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5765 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Fri 05/07/2021 to Fri 05/07/2021
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 05/07/2021 to Fri 05/07/2021
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SPRNBK_-TREMONT_345_X28

Mon 05/10/2021 to Wed 05/26/2021 UPDATED by CONED 03/18/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

CLAY_-EDIC_345_1-16

Mon 05/10/2021 to Fri 05/14/2021
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/10/2021 to Tue 06/01/2021
1200 Continuous 0659
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

W49TH_ST-E13THSTA_345_M55

Sat 05/15/2021 to Mon 05/17/2021 UPDATED by CONED 03/15/2021
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 05/15/2021 to Mon 05/17/2021 UPDATED by CONED 03/15/2021
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Sat 05/15/2021 to Sat 05/15/2021
0301 2230

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 05/17/2021 to Tue 05/18/2021
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 03/15/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Mon 05/17/2021 to Tue 05/18/2021
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 03/15/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Mon 05/17/2021 to Tue 05/18/2021
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 03/15/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS3

Mon 05/17/2021 to Tue 05/18/2021
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 03/15/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 05/17/2021 to Fri 07/02/2021
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BUCHAN_S-MILLWOOD_345_W97

Thu 05/20/2021 to Sat 05/22/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6135 MW**
Impacts Total Transfer Capability 85 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Sat 05/22/2021 to Sat 05/22/2021
0001 Continuous 1830
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA -STA_255_345_NH2

Mon 05/24/2021 to Fri 05/28/2021
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

VOLNEY -MARC_345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY -MARC_345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASER -GILBOA_345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARC_ -EDIC_345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

FWD

Thu 06/03/2021 to Wed 09/15/2021 UPDATED by NGRID 01/19/2021

(Import)

0700 Continuous 0659

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY__345KV_CSC

FWD

Sat 06/05/2021 to Sat 06/05/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ATHENS__-PLSNTVLY_345_91

FWD

Tue 06/08/2021 to Wed 06/16/2021

(Import)

0600 Continuous 2000

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

GILBOA__-N.SCTLND_345_GNS-1

FWD

Wed 06/09/2021 to Wed 06/09/2021

(Import)

0800 Daily 1200

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

BECK__-NIAGARA_345_PA301

FWD

REV

Wed 06/16/2021 to Thu 06/17/2021

(Import) (Export)

0500 Continuous 2330

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1050 MW 900 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

LEEDS__-PLSNTVLY_345_92

FWD

Thu 06/17/2021 to Thu 06/24/2021

(Import)

0600 Continuous 2000

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

BECK__-NIAGARA_345_PA301

FWD

REV

Fri 06/25/2021 to Fri 06/25/2021

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1050 MW 900 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BECK__-NIAGARA_345_PA302

Mon 07/12/2021 to Fri 07/16/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1050 MW 900 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA_345_230_AT4

Mon 07/19/2021 to Fri 07/30/2021
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA_-STA_255_345_NH2

Mon 07/26/2021 to Fri 07/30/2021
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

KINTIGH_-STA_255_345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 08/09/2021 to Sun 08/15/2021

(Import)

0500 Continuous 1900

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 08/16/2021 to Sun 08/22/2021

(Import)

0500 Continuous 1900

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 08/16/2021 to Sun 08/22/2021

(Import)

0500 Continuous 1900

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-STA_255__345_NH2

FWD

Wed 09/01/2021 to Tue 09/21/2021

(Import)

0500 Continuous 1900

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS__345_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021

(Import)

0700 Continuous 1730

UPDATED by NYISO 02/03/2021

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY_-FRASANNX_345_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021

(Import)

0700 Continuous 1730

UPDATED by NYISO 02/03/2021

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

PORTER_-ROTTDAM_230_30

FWD

Wed 09/15/2021 to Tue 11/30/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 1730

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

HURLYAVE-ROSETON__345_303

FWD

Thu 09/16/2021 to Sun 10/17/2021

(Import)

0800 Continuous 1600

UPDATED by CHGE 09/22/2020

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

PANNELL_-CLAY____345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CLAY____-EDIC____345_2-15

FWD

Mon 09/20/2021 to Sat 10/16/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021

(Import)

0500 Continuous 0459

UPDATED by NYPA 03/04/2021

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 09/27/2021 to Wed 09/29/2021

UPDATEDby NYPA03/04/2021

(Import)

0500 Continuous 0459

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_345_2

FWD

Mon 09/27/2021 to Fri 10/01/2021

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

FWD

Tue 09/28/2021 to Tue 09/28/2021

UPDATEDby CONED01/15/2021

(Import)

0100 Continuous 0130

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Tue 09/28/2021 to Tue 10/26/2021

UPDATEDby CONED01/15/2021

(Import)

0100 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Tue 09/28/2021 to Tue 10/26/2021

UPDATEDby CONED01/15/2021

(Import)

0100 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

KINTIGH_-STA_255_345_SH1-39

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/18/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021

UPDATEDby CONED 03/05/2021

0001 Continuous 0200

STATEN ISLAND

Work scheduled by: ConEd

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST_345KV_6

FWD

Tue 10/26/2021 to Tue 10/26/2021

(Import)

0230 Continuous 0300

UPDATEDby CONED 01/15/2021

SCH - PJM_HTP

300 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO 05/03/2019

SCH - OH - NY

2050 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021

(Export)

0001 Continuous 2359

UPDATEDby IESO 05/03/2019

SCH - OH - NY

1900 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Tue 11/02/2021 to Fri 11/05/2021

(Import) (Export)

0800 Continuous 1500

SCH - PJM_VFT

0 MW

0 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

MASSENA_-MARCY___765_MSU1 & PORTER_-ROTTDAM_230_30

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1730

CENTRAL EAST - VC

1500 MW

Work scheduled by:

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by: NYPA

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1859

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 1859

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1859

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1859

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES___230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-
MASSENA_230_MMS2

FWD

(Import)

Mon 11/15/2021 to Tue 11/30/2021

SCH - HQ_CEDARS

90 MW

0100 1859

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

FRASER___345_FRASER SVC

FWD

Wed 12/01/2021 to Mon 02/28/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Wed 12/01/2021 to Tue 05/31/2022

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY___345_Q12

FWD

Thu 12/02/2021 to Wed 12/22/2021

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-STA_255___345_NH2

FWD

Thu 12/02/2021 to Thu 01/13/2022

(Import)

0500 Continuous 1900

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

N.SCTLND-ALPS_____345_2

FWD

Mon 05/02/2022 to Mon 05/09/2022

(Import)

0600 Daily 1800

SCH - NE - NY

750 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

N.SCTLND-ALPS_____345_2

FWD

REV

Mon 05/02/2022 to Mon 05/09/2022

(Import) (Export)

0600 Daily 1800

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022

UPDATEDby PJM11/19/2020

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022

UPDATEDby PJM11/19/2020

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Sunday ,March 21, 2021 to Tuesday ,September20, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 06/01/2022 to Mon 11/14/2022

(Import)

0700 Continuous 1300

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK__345KV_RNS5

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0001 Continuous 0030

UPDATEDby CONED 09/17/2020

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Mon 09/19/2022 to Wed 09/21/2022

(Import)

0001 Continuous 2200

UPDATEDby CONED 09/17/2020

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd