

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

SCH - PJM\_NEPTUNE

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## SPRNBRK\_-EGRDNCTR\_345\_Y49

Thu 10/01/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

0404 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

CONED - LIPA

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT2

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

1815 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

CONED - LIPA

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EGRDNCTY\_345\_138\_AT1

FWD

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

(Import)

1856 Continuous 2359

CONED - LIPA **1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

### SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY **2050 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

### SCH-NYISO-IMO\_LIMIT\_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

### PLSNTVLE-DUNWODIE\_345\_W89

FWD

Mon 11/30/2020 to Mon 03/08/2021 EXT FORCE by CONED 03/05/2021

(Import)

1840 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

### N.SCTLND-ALPS\_\_\_\_\_345\_2

FWD

Wed 02/10/2021 to Thu 03/04/2021 UPDATED by NGRID 03/01/2021

(Import)

0116 Continuous 2100

SCH - NE - NY **900 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

### N.SCTLND-ALPS\_\_\_\_\_345\_2

FWD

REV

Wed 02/10/2021 to Thu 03/04/2021 UPDATED by NGRID 03/01/2021

(Import) (Export)

0116 Continuous 2100

SCH - NPX\_1385 **100 MW** **100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

### SAND\_BAR-PLATSBRG\_115\_PV20

Tue 02/23/2021 to Mon 05/17/2021 EXT FORCE by ISONE 02/26/2021

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD					
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)					
0500	Continuous	1730				MOSES SOUTH	<b>1550 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW				
						TTC with All Lines In Service	3150 MW				
CHATGUAY-MASSENA__765_7040						FWD	REV				
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	(Export)				
0500	Continuous	1730				SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW				
						TTC with All Lines In Service	1500 MW				
MASSENA_-MARCY____765_MSU1						FWD					
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)					
0500	Continuous	1730				CENTRAL EAST - VC	<b>2265 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW				
						TTC with All Lines In Service	2975 MW				
MASSENA_-MARCY____765_MSU1						FWD					
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)					
0500	Continuous	1730				MOSES SOUTH	<b>500 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW				
						TTC with All Lines In Service	3150 MW				
MASSENA_-MARCY____765_MSU1						FWD	REV				
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)	(Export)				
0500	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW				
						TTC with All Lines In Service	1500 MW				
MASSENA_-MARCY____765_MSU1						FWD					
Sat 02/27/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2021</u>	(Import)					
0500	Continuous	1730				SCH - HQ_CEDARS	<b>90 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW				
						TTC with All Lines In Service	199 MW				
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD					
Sat 02/27/2021	to	Mon 03/01/2021				(Import)					
0500		1730				MOSES SOUTH					
Work scheduled by:						Impacts Total Transfer Capability	2650 MW				
						TTC with All Lines In Service	3150 MW				

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_\_\_\_\_765\_MSU1 & SAND\_BAR-PLATSBURG\_115\_PV20 & STLAWRNC-MOSES\_\_\_\_\_230\_L33P**

FWD

(Import)

Sat 02/27/2021 to Mon 03/01/2021  
 0500 1730

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

**SAND\_BAR-PLATSBURG\_115\_PV20 & MASSENA\_-MARCY\_\_\_\_\_765\_MSU1**

FWD

(Import)

Sat 02/27/2021 to Mon 03/01/2021  
 0500 1730

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

**STLAWRNC-MOSES\_\_\_\_\_230\_L33P & MASSENA\_-MARCY\_\_\_\_\_765\_MSU1**

FWD

(Import)

Sat 02/27/2021 to Mon 03/01/2021  
 0500 1730

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

**MARCY\_\_\_\_\_765\_345\_AT2**

FWD

(Import)

Sat 02/27/2021 to Tue 03/02/2021  
 0500 Continuous 0530

UPDATEDby NYPA02/04/2021

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

**CHAT\_DC\_GC1**

FWD

(Import)

Sat 02/27/2021 to Mon 03/01/2021  
 0507 Continuous 1700

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1**

REV

(Export)

Sat 02/27/2021 to Mon 03/01/2021  
 0507 Continuous 1700

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

(Import)

Sat 02/27/2021 to Mon 03/01/2021  
 0507 1700

MOSES SOUTH

**2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sat 02/27/2021 to Mon 03/01/2021  
0507 1700

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

### CHAT\_DC\_GC2

Sat 02/27/2021 to Mon 03/01/2021  
0507 Continuous 1700

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

### CHAT\_DC\_GC2

Sat 02/27/2021 to Mon 03/01/2021  
0507 Continuous 1700

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	<b>500 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

### MARCY\_\_\_\_765\_345\_AT1

Sat 02/27/2021 to Mon 03/01/2021  
0600 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 02/04/2021**

**ARR: 19**

	FWD (Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

### MARCY\_\_\_\_345KV\_CSC

Sat 02/27/2021 to Mon 03/01/2021  
1842 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	<b>2925 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

### SCH-NE-NYISO\_LIMIT\_900

Mon 03/01/2021 to Mon 03/01/2021  
0600 Daily 2259

Work scheduled by: ISONE

	FWD (Import)
SCH - NE - NY	<b>1100 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

### SCH-NYISO-NE\_LIMIT\_800

Mon 03/01/2021 to Mon 03/01/2021  
0600 Daily 2259

Work scheduled by: ISONE

	REV (Export)
SCH - NE - NY	<b>1000 MW</b>
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1700 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Mon 03/01/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/03/2021</u>	(Import)	(Export)
0600	Continuous	1700				<b>1100 MW</b>	<b>1700 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	300 MW 0 MW
ARR: 78						TTC with All Lines In Service	1400 MW 1700 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Mon 03/01/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/03/2021</u>	(Import)	(Export)
0600	Continuous	1700				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78						TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Mon 03/01/2021	to	Sat 03/20/2021				(Import)	(Export)
0600		1700				<b>1100 MW</b>	<b>1700 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	300 MW 0 MW
ARR: 78						TTC with All Lines In Service	1400 MW 1700 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	
Mon 03/01/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/03/2021</u>	(Import)	
0600	Continuous	1700				<b>1300 MW</b>	
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Mon 03/01/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/03/2021</u>	(Import)	(Export)
0600	Continuous	1700				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NYISO-NE_LIMIT_700</b>							REV
Mon 03/01/2021	to	Fri 03/19/2021	<u>CANCELLED</u>	<u>by NYISO</u>	<u>02/28/2021</u>		(Export)
0700	Daily	2259				<b>900 MW</b>	
Work scheduled by: ISONE						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1700 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD	
Mon 03/01/2021	to	Sat 03/20/2021				(Import)	
2300	Daily	0659				<b>1000 MW</b>	
Work scheduled by: ISONE						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	1400 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_800**

FWD

Mon 03/01/2021 to Sat 03/20/2021 **CANCELLED** **by NYISO** **02/28/2021**

(Import)

2300 Daily 0659

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**SCH-NYISO-NE\_LIMIT\_700**

REV

Mon 03/01/2021 to Sat 03/20/2021

(Export)

2300 Daily 0659

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

**W49TH\_ST\_345KV\_8**

FWD

Tue 03/02/2021 to Sun 04/04/2021 **UPDATED** **by CONED** **02/19/2021**

(Import)

0201 Continuous 0200

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**EDIC\_\_\_\_-N.SCTLND\_345\_14**

FWD

Tue 03/02/2021 to Thu 03/04/2021 **UPDATED** **by NYISO** **03/02/2021**

(Import)

0430 Continuous 2100

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**EDIC\_\_\_\_-N.SCTLND\_345\_14 & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Tue 03/02/2021 to Thu 03/04/2021

(Import)

0430 2100

CENTRAL EAST - VC

**2005 MW**

Impacts Total Transfer Capability 970 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Tue 03/02/2021 to Thu 03/04/2021

(Import)

0430 Continuous 2100

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**N.SCTLND-LEEDS\_\_\_\_345\_93**

FWD

Tue 03/02/2021 to Thu 03/04/2021 **UPDATED** **by NYISO** **03/02/2021**

(Import)

0430 Continuous 2100

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-NE\_LIMIT\_400**

REV

Tue 03/02/2021 to Thu 03/04/2021 **UPDATED by NYISO 03/02/2021**

(Export)

0430 Continuous 2100

Work scheduled by: NGrid

SCH - NE - NY

**600 MW**

Impacts Total Transfer Capability

1100 MW

TTC with All Lines In Service

1700 MW

**EDIC\_\_-N.SCTLND\_345\_14 & PORTER\_\_-ROTTRDAM\_230\_31**

FWD

Tue 03/02/2021 to Thu 03/04/2021

(Import)

0600 2100

Work scheduled by:

CENTRAL EAST - VC

**2070 MW**

Impacts Total Transfer Capability 905 MW

TTC with All Lines In Service

2975 MW

**PORTER\_\_-ROTTRDAM\_230\_31 & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Tue 03/02/2021 to Thu 03/04/2021

(Import)

0600 2100

Work scheduled by:

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service

2975 MW

**PORTER\_\_-ROTTRDAM\_230\_31**

FWD

Tue 03/02/2021 to Mon 05/31/2021 **UPDATED by NGRID 02/22/2021**

(Import)

0600 Continuous 1730

Work scheduled by: NGrid

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service

2975 MW

**SCH-NE-NYISO\_LIMIT\_900**

FWD

Tue 03/02/2021 to Fri 03/19/2021

(Import)

0700 Daily 2259

Work scheduled by: ISONE

SCH - NE - NY

**1100 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service

1400 MW

**SCH-NYISO-NE\_LIMIT\_800**

REV

Tue 03/02/2021 to Fri 03/19/2021

(Export)

0700 Daily 2259

Work scheduled by: ISONE

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1700 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Tue 03/02/2021 to Mon 05/10/2021 **UPDATED by NYPA 02/11/2021**

(Import)

0700 Continuous 1159

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service

3150 MW



**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_7**

FWD

Wed 03/03/2021 to Wed 03/03/2021 **CANCELLED** by **ConEd** **02/28/2021**

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Wed 03/03/2021 to Wed 03/03/2021 **CANCELLED** by **ConEd** **02/28/2021**

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE-MOTTHAVN\_345\_72**

FWD

Wed 03/03/2021 to Thu 03/04/2021 **CANCELLED** by **ConEd** **02/28/2021**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCRIBA\_-VOLNEY\_345\_21**

FWD

Wed 03/03/2021 to Wed 03/03/2021

(Import)

0800 Daily(No Weekends) 1630

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**DUNWODIE\_345KV\_7**

FWD

Thu 03/04/2021 to Thu 03/04/2021 **CANCELLED** by **ConEd** **02/28/2021**

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Thu 03/04/2021 to Thu 03/04/2021 **CANCELLED** by **ConEd** **02/28/2021**

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**OSWEGO\_-VOLNEY\_345\_11**

FWD

Thu 03/04/2021 to Thu 03/04/2021

(Import)

0800 Daily(No Weekends) 1630

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018						FWD	REV
Fri 03/05/2021	to	Fri 03/19/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/04/2021</u>	(Import)	(Export)
0001	Continuous	0200				SCH - PJ - NY	1450 MW 1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW 750 MW
						TTC with All Lines In Service	2800 MW 1950 MW
HOPATCON-RAMAPO___500_5018						FWD	
Fri 03/05/2021	to	Fri 03/19/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/04/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO___345_345_PAR3500						FWD	REV
Fri 03/05/2021	to	Fri 03/19/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/04/2021</u>	(Import)	(Export)
0001	Continuous	0200				SCH - PJ - NY	2350 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW 700 MW
						TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO___345_345_PAR4500						FWD	REV
Fri 03/05/2021	to	Fri 03/19/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/04/2021</u>	(Import)	(Export)
0001	Continuous	0200				SCH - PJ - NY	2350 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW 700 MW
						TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO___500_345_BK 1500						FWD	REV
Fri 03/05/2021	to	Fri 03/19/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/04/2021</u>	(Import)	(Export)
0001	Continuous	0200				SCH - PJ - NY	1450 MW 1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW 750 MW
						TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO___500_345_BK 1500						FWD	
Fri 03/05/2021	to	Fri 03/19/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/04/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
VOLNEY___-CLAY___345_6						FWD	
Fri 03/05/2021	to	Fri 03/05/2021				(Import)	
0900	Daily(No Weekends)	1630				OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LEEDS___-ATHENS___345_95</b>					FWD
Fri 03/05/2021	to	Fri 03/05/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>03/01/2021</u>	(Import)
0930	Daily(No Weekends)	1400			
Work scheduled by: NGrid					UPNY CONED <b>3800 MW</b>
					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW
<b>FITZPTRK-EDIC___345_FE-1</b>					FWD
Sat 03/06/2021	to	Sat 03/06/2021	<u>UPDATED</u>	<u>by NYISO</u> <u>02/24/2021</u>	(Import)
0730	Daily	1600			
Work scheduled by: NGrid					CENTRAL EAST - VC <b>2825 MW</b>
					Impacts Total Transfer Capability 150 MW
					TTC with All Lines In Service 2975 MW
<b>FITZPTRK-EDIC___345_FE-1</b>					FWD
Sat 03/06/2021	to	Sat 03/06/2021	<u>UPDATED</u>	<u>by NYISO</u> <u>02/24/2021</u>	(Import)
0730	Daily	1600			
Work scheduled by: NGrid					OSWEGO EXPORT <b>4800 MW</b>
					Impacts Total Transfer Capability 450 MW
					TTC with All Lines In Service 5250 MW
<b>EFISHKIL-WOOD_ST__345_F38</b>					FWD
Mon 03/08/2021	to	Mon 03/08/2021	<u>EXT FORCE</u>	<u>by CONED</u> <u>03/05/2021</u>	(Import)
0001	Continuous	2200			
Work scheduled by: ConEd					UPNY CONED <b>4000 MW</b>
					Impacts Total Transfer Capability 2220 MW
					TTC with All Lines In Service 6220 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>					FWD
Mon 03/08/2021	to	Mon 03/08/2021	<u>EXT FORCE</u>	<u>by CONED</u> <u>03/05/2021</u>	(Import)
0001	Continuous	2200			
Work scheduled by: ConEd					UPNY CONED <b>5935 MW</b>
					Impacts Total Transfer Capability 285 MW
					TTC with All Lines In Service 6220 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>					FWD
Tue 03/09/2021	to	Thu 04/08/2021	<u>UPDATED</u>	<u>by CE</u> <u>03/05/2021</u>	(Import)
0001	Continuous	0200			
Work scheduled by: ConEd					UPNY CONED <b>5930 MW</b>
					Impacts Total Transfer Capability 290 MW
					TTC with All Lines In Service 6220 MW
<b>OSWEGO___-ELBRIDGE_345_17</b>					FWD
Tue 03/09/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/23/2021</u>	(Import)
0800	Daily(No Weekends)	1000			
Work scheduled by: NGrid					OSWEGO EXPORT <b>5250 MW</b>
					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 5250 MW
					ARR: 75

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Tue 03/09/2021 to Tue 03/09/2021

UPDATED

by NGRID 02/23/2021

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

FWD

(Import)

5250 MW

### OSWEGO\_-ELBRIDGE\_345\_17

Tue 03/09/2021 to Tue 03/09/2021

UPDATED

by NGRID 02/23/2021

1430 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

FWD

(Import)

5250 MW

### DUNWODIE\_345KV\_3

Wed 03/10/2021 to Wed 03/10/2021

EXT FORCE

by CONED 03/05/2021

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

### DUNWODIE\_345KV\_4

Wed 03/10/2021 to Wed 03/10/2021

EXT FORCE

by CONED 03/05/2021

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Wed 03/10/2021 to Wed 03/10/2021

EXT FORCE

by CONED 03/05/2021

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

FWD

(Import)

4000 MW

### SCH-HQ-NYISO\_LIMIT\_1400

Fri 03/12/2021 to Fri 03/12/2021

UPDATED

by HQ 03/01/2021

0001 Continuous 0100

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

1400 MW

### NIAGARA\_-ROBNSNRD\_230\_64

Fri 03/12/2021 to Fri 03/12/2021

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

REV

(Export)

1900 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_345KV\_CSC

FWD

Sat 03/13/2021 to Sat 03/13/2021 **CANCELLED** **by NYPA** **03/05/2021**  
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## SCH-HQ-NYISO\_LIMIT\_1400

FWD

Mon 03/15/2021 to Mon 03/15/2021  
0001 Continuous 0100

(Import)

Work scheduled by: HQ

SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

REV

Mon 03/15/2021 to Thu 04/01/2021  
0500 Continuous 2000

(Export)

Work scheduled by: HQ

SCH - HQ\_CEDARS **0 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 100 MW

## SCRIBA\_\_-VOLNEY\_\_\_\_345\_20

FWD

Mon 03/15/2021 to Fri 03/26/2021  
0730 Continuous 1700

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## LEEDS\_\_\_\_345KV\_R395

FWD

Fri 03/19/2021 to Fri 03/19/2021 **UPDATED** **by NGRID** **02/11/2021**  
1200 Daily(No Weekends) 1730

(Import)

Work scheduled by: NGrid

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

## SCH-NE-NYISO\_LIMIT\_900

FWD

Sat 03/20/2021 to Sat 03/20/2021  
0700 Daily 1700

(Import)

Work scheduled by: ISONE

SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_700

REV

Sat 03/20/2021 to Sat 03/20/2021 **CANCELLED** **by NYISO** **02/28/2021**  
0700 Daily 1700

(Export)

Work scheduled by: ISONE

SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1700 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-NE\_LIMIT\_800**

Sat 03/20/2021 to Sat 03/20/2021  
0700 Daily 1700

Work scheduled by: ISONE

REV  
(Export)  
**1000 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1700 MW

**CHAT\_DC\_GC1**

Sat 03/20/2021 to Sat 03/20/2021  
2000 Continuous 2359

Work scheduled by: HQ

FWD  
(Import)  
**2850 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Sat 03/20/2021 to Sat 03/20/2021  
2000 Continuous 2359

Work scheduled by: HQ

REV  
(Export)  
**500 MW**  
SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sat 03/20/2021 to Sat 03/20/2021  
2000 Continuous 2359

Work scheduled by: HQ

FWD  
(Import)  
**1150 MW**  
SCH - HQ - NY  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**CHAT\_DC\_GC1**

Sun 03/21/2021 to Sun 03/21/2021  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
**2850 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Sun 03/21/2021 to Sun 03/21/2021  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
**500 MW**  
SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 03/21/2021 to Sun 03/21/2021  
0001 0200

Work scheduled by:

FWD  
(Import)  
**2550 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 03/21/2021 to Sun 03/21/2021  
 0001 0200

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **1370 MW 0 MW**  
 Impacts Total Transfer Capability 130 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC2**

Sun 03/21/2021 to Sun 03/21/2021  
 0001 Continuous 0200

Work scheduled by: HQ

FWD  
 (Import)  
 MOSES SOUTH **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sun 03/21/2021 to Sun 03/21/2021  
 0001 Continuous 0200

Work scheduled by: HQ

REV  
 (Export)  
 SCH - HQ - NY **500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sun 03/21/2021 to Sun 03/21/2021  
 0001 Continuous 0200

Work scheduled by: HQ

FWD  
 (Import)  
 SCH - HQ - NY **1150 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 1500 MW

**NINEMILE-CLAY\_\_\_\_\_345\_8**

Mon 03/22/2021 to Mon 03/22/2021  
 0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

FWD  
 (Import)  
 OSWEGO EXPORT **5150 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 5250 MW

**EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_\_\_-ROTTDAM\_230\_31**

Mon 03/22/2021 to Mon 05/31/2021  
 0600 1730

Work scheduled by:

FWD  
 (Import)  
 CENTRAL EAST - VC **2070 MW**  
 Impacts Total Transfer Capability 905 MW  
 TTC with All Lines In Service 2975 MW

**EDIC\_\_\_\_-N.SCTLND\_345\_14**

Mon 03/22/2021 to Mon 05/31/2021  
 0600 Continuous 1830

Work scheduled by: NGrid

**UPDATED by NGRID 02/22/2021**

FWD  
 (Import)  
 CENTRAL EAST - VC **2240 MW**  
 Impacts Total Transfer Capability 735 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NINEMILE-CLAY\_\_\_\_\_345\_8

Wed 03/24/2021 to Wed 03/24/2021

UPDATEDby NGRID 03/03/2021

0001 Daily(No Weekends) 0359

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

## SPRNBK\_\_\_\_\_345KV\_RNS3

Fri 03/26/2021 to Fri 03/26/2021

UPDATEDby CONED 01/26/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_\_\_\_\_345\_W78

Fri 03/26/2021 to Tue 03/30/2021

UPDATEDby CONED 01/26/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

## MILLWOOD-EASTVIEW\_\_\_\_\_345\_W85

Fri 03/26/2021 to Tue 03/30/2021

UPDATEDby CONED 01/26/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**5985 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

## W49TH\_ST\_345KV\_6

Sat 03/27/2021 to Fri 04/02/2021

UPDATEDby CONED 02/19/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

## NINEMILE-CLAY\_\_\_\_\_345\_8

Sun 03/28/2021 to Sat 04/03/2021

UPDATEDby NGRID 03/03/2021

2300 Continuous 0200

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

## DUNWODIE\_345KV\_3

Mon 03/29/2021 to Mon 03/29/2021

EXT FORCEby CONED 03/05/2021

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW



# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_4

FWD

Mon 03/29/2021 to Mon 03/29/2021 EXT FORCE by CONED 03/05/2021

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Mon 03/29/2021 to Mon 03/29/2021 EXT FORCE by CONED 03/05/2021

(Import)

0130 Continuous 0200

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

## CLAY -EDIC 345\_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021 CANCELLED by NYPA 03/05/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 02/19/2021

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

0 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_7

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 02/19/2021

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

300 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

## BRANCHBG-HOPATCON\_500\_5060

FWD

Wed 03/31/2021 to Wed 03/31/2021 UPDATED by PJM 11/30/2020

(Import)

0200 Continuous 1500

UPNY CONED

6025 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

## ROCHESTR-PANNELL\_345\_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Thu 04/01/2021 to Thu 04/01/2021  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED

**5985 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

**SPRNBRK\_\_345KV\_RNS3**

FWD

Thu 04/01/2021 to Thu 04/01/2021  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBRK\_\_345\_W78**

FWD

Thu 04/01/2021 to Thu 04/01/2021  
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Thu 04/01/2021 to Thu 04/01/2021  
2130 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED

**5985 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

**SPRNBRK\_\_345KV\_RNS3**

FWD

Thu 04/01/2021 to Thu 04/01/2021  
2130 Continuous 2200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**SPRNBRK\_-TREMONT\_\_345\_X28**

FWD

Fri 04/02/2021 to Sat 04/03/2021  
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

**LINDN\_CG-LNDVFT\_\_345\_V-3022**

FWD

REV

Sun 04/04/2021 to Sat 04/10/2021  
1400 Continuous 1400

(Import) (Export)

Work scheduled by: PJM

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NINEMILE-CLAY\_\_\_\_345\_8

Sun 04/04/2021 to Sun 04/04/2021 UPDATED by NGRID 03/04/2021  
1600 Daily 1700

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## NINEMILE-CLAY\_\_\_\_345\_8

Sun 04/04/2021 to Mon 04/05/2021 CANCELLED by NGrid 03/04/2021  
2001 Continuous 0300

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## WATRCURE-OAKDALE\_\_345\_31

Mon 04/05/2021 to Thu 04/08/2021  
0800 Daily(No Weekends) 1500

Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## SPRNBRK\_\_345KV\_RNS3

Mon 04/05/2021 to Mon 04/05/2021 UPDATED by CONED 01/26/2021  
1800 Continuous 1830

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MILLWOOD\_345KV\_18

Thu 04/08/2021 to Fri 04/16/2021 UPDATED by CONED 03/05/2021  
0201 Continuous 1800

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## GOETHALS\_345KV\_5

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021  
0200 Continuous 0300

Work scheduled by: PJM

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## LINDEN\_\_-GOETHALS\_230\_A2253

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021  
0200 Continuous 0300

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LINDEN\_\_ -GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402**

Sat 04/10/2021 to Mon 05/10/2021  
 0200 0300

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2550 MW 1900 MW**  
 Impacts Total Transfer Capability 250 MW 50 MW  
 TTC with All Lines In Service 2800 MW 1950 MW

**LINDEN\_\_ -GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_ - FARRAGUT\_345\_C3403**

Sat 04/10/2021 to Mon 05/10/2021  
 0200 0300

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2550 MW 1900 MW**  
 Impacts Total Transfer Capability 250 MW 50 MW  
 TTC with All Lines In Service 2800 MW 1950 MW

**LINDEN\_\_ -GOETHALS\_230\_A2253 & MARION\_\_ -FARRAGUT\_345\_C3403**

Sat 04/10/2021 to Mon 05/10/2021  
 0200 0300

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2550 MW 1900 MW**  
 Impacts Total Transfer Capability 250 MW 50 MW  
 TTC with All Lines In Service 2800 MW 1950 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Mon 04/12/2021 to Tue 04/13/2021 **UPDATED by CONED 02/19/2021**  
 0201 Continuous 2200

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Mon 04/12/2021 to Tue 04/13/2021 **UPDATED by CONED 02/19/2021**  
 0201 Continuous 2200

Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**S.RIPLEY-DUNKIRK\_\_230\_68**

Mon 04/12/2021 to Fri 04/23/2021  
 0630 Continuous 1700

Work scheduled by: NGrid

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**LEEDS\_\_345KV\_R94301**

Mon 04/12/2021 to Mon 04/12/2021 **UPDATED by NGRID 02/01/2021**  
 0800 Continuous 0830

Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 2420 MW  
 TTC with All Lines In Service 6220 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 04/12/2021 to Fri 04/16/2021

UPDATEDby NGRID 02/01/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

**NIAGARA\_-STA\_255\_\_345\_NH2**

FWD

Fri 04/16/2021 to Fri 04/16/2021

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

**LEEDS\_\_\_345KV\_R94301**

FWD

Fri 04/16/2021 to Fri 04/16/2021

UPDATEDby NGRID 02/01/2021

(Import)

1530 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

**SPRNBK\_-TREMONT\_\_345\_X28**

FWD

Sat 04/17/2021 to Mon 05/03/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

FWD

Mon 04/19/2021 to Tue 04/20/2021

UPDATEDby CONED 02/23/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

**PLSNTVLY\_345KV\_RNS5**

FWD

Mon 04/19/2021 to Tue 04/20/2021

UPDATEDby CONED 02/23/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

**DUNWODIE\_345KV\_6**

FWD

Tue 04/20/2021 to Tue 04/20/2021

UPDATEDby CONED 02/19/2021

(Import)

0201 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_8

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 0230

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 0230

(Import)

Work scheduled by: ConEd

UPNY CONED **5905 MW**  
Impacts Total Transfer Capability 315 MW  
TTC with All Lines In Service 6220 MW

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 0159

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

## DUNWODIE\_345KV\_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021  
0130 Continuous 0159

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021  
0130 Continuous 0159

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021  
0130 Continuous 0159

(Import)

Work scheduled by: ConEd

UPNY CONED **5905 MW**  
Impacts Total Transfer Capability 315 MW  
TTC with All Lines In Service 6220 MW

## KINTIGH\_-STA\_255\_\_345\_SH1-39

FWD

Mon 04/26/2021 to Fri 04/30/2021  
0700 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## HOMRC\_NY-MAINS\_NY\_345\_47

Mon 04/26/2021 to Fri 05/21/2021

0800 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

## FRASER\_-COOPERS\_\_345\_33

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0830 Continuous 1500

CENTRAL EAST - VC 2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Fri 04/30/2021 to Mon 05/03/2021

UPDATEDby CONED 03/02/2021

(Import)

0001 Continuous 0200

UPNY CONED 4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## EASTVIEW-SPRNBK\_\_345\_W79

FWD

Fri 04/30/2021 to Mon 05/03/2021

UPDATEDby CONED 03/02/2021

(Import)

0001 Continuous 0200

UPNY CONED 4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## RAMAPO\_-BUCHAN\_N\_345\_Y94

FWD

Fri 04/30/2021 to Mon 05/03/2021

UPDATEDby CONED 03/02/2021

(Import)

0001 Continuous 0200

UPNY CONED 5765 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## SCH-IMO-NYISO\_LIMIT\_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

UPDATEDby IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28					FWD		
Mon 05/03/2021	to	Fri 05/07/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/02/2021</u>	(Import)	
0201	Continuous	2200				SPR/DUN-SOUTH	<b>4200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
NRTH1385-NOR HBR__138_601						FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)
0600	Continuous	2359				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)
0600		2359				SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603						FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)
0600		2359				SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602						FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)
0600	Continuous	2359				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603						FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)
0600		2359				SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603						FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)
0600	Continuous	2359				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW



**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NRTH1385-NRTHPORT\_138\_NNC**

Mon 05/03/2021 to Mon 05/24/2021  
 0600 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**CLAY -EDIC 345\_2-15**

Mon 05/03/2021 to Fri 05/07/2021  
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
OSWEGO EXPORT	<b>4850 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

**FIVEMILE-STOLLERD\_345\_29**

Mon 05/03/2021 to Fri 05/14/2021  
 0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

**PANNELL -CLAY 345\_2**

Mon 05/03/2021 to Sun 05/30/2021  
 0700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
WEST CENTRAL	<b>1300 MW</b>
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

**HURLYAVE-ROSETON\_345\_303**

Mon 05/03/2021 to Fri 05/21/2021  
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	2120 MW
TTC with All Lines In Service	6220 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Mon 05/03/2021 to Fri 05/07/2021  
 0900 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

**CLAY -EDIC 345\_1-16**

Mon 05/10/2021 to Fri 05/14/2021  
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
OSWEGO EXPORT	<b>4850 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 05/10/2021 to Tue 06/01/2021  
1200 Continuous 0659

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### DUNWODIE\_345KV\_5

Wed 05/12/2021 to Thu 05/13/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_7

Wed 05/12/2021 to Thu 05/13/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_-DUNWODIE\_345\_W75

Wed 05/12/2021 to Thu 05/13/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_\_345KV\_RNS3

Wed 05/12/2021 to Thu 05/13/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SAND\_BAR-PLATSBURG\_115\_PV20

Mon 05/17/2021 to Fri 07/02/2021  
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### E13THSTA-FARRAGUT\_345\_46

Sat 05/22/2021 to Sat 05/22/2021  
0001 Continuous 1830

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_\_-STA\_255\_\_345\_NH2

FWD

Mon 05/24/2021 to Fri 05/28/2021

(Import)

0500 Continuous 1700

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## VOLNEY\_\_-MARCY\_\_345\_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

## VOLNEY\_\_-MARCY\_\_345\_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19**

## FRASER\_\_-GILBOA\_\_345\_GF5-35

FWD

Tue 06/01/2021 to Mon 06/07/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MARCY\_\_-EDIC\_\_345\_UE1-7

FWD

Thu 06/03/2021 to Fri 06/04/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16**

## PORTER\_\_-ROTTRDAM\_230\_30

FWD

Thu 06/03/2021 to Wed 09/15/2021

(Import)

0700 Continuous 0659

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**UPDATED****by NGRID 01/19/2021**

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_345KV\_CSC

Sat 06/05/2021 to Sat 06/05/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## ATHENS\_\_-PLSNTVLY\_345\_91

Tue 06/08/2021 to Wed 06/16/2021  
0600 Continuous 2000

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Wed 06/09/2021 to Wed 06/09/2021  
0800 Daily 1200

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## BECK\_\_\_\_-NIAGARA\_\_345\_PA301

Wed 06/16/2021 to Thu 06/17/2021  
0500 Continuous 2330

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY <b>900 MW</b>	<b>800 MW</b>
Impacts Total Transfer Capability 1050 MW	900 MW
TTC with All Lines In Service 1950 MW	1700 MW

## LEEDS\_\_-PLSNTVLY\_345\_92

Thu 06/17/2021 to Thu 06/24/2021  
0600 Continuous 2000

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

## BECK\_\_\_\_-NIAGARA\_\_345\_PA301

Fri 06/25/2021 to Fri 06/25/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY <b>900 MW</b>	<b>800 MW</b>
Impacts Total Transfer Capability 1050 MW	900 MW
TTC with All Lines In Service 1950 MW	1700 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

ARR: 19

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

FWD

Fri 06/25/2021 to Tue 08/10/2021

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Mon 07/12/2021 to Fri 07/16/2021

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**900 MW 800 MW**

Impacts Total Transfer Capability 1050 MW 900 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

**NIAGARA\_345\_230\_AT4**

FWD

REV

Mon 07/19/2021 to Fri 07/30/2021

(Import) (Export)

0500 Continuous 1700

**UPDATED****by NYPA****02/19/2021**

SCH - OH - NY

**1900 MW 1400 MW**

Impacts Total Transfer Capability 50 MW 300 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

**NIAGARA\_-STA\_255\_345\_NH2**

FWD

Mon 07/26/2021 to Fri 07/30/2021

(Import)

0500 Continuous 1900

**UPDATED****by NYPA****02/19/2021**

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**SAND\_BAR-PLATSBURG\_115\_PV20**

Tue 08/03/2021 to Tue 08/03/2021

0700 Continuous 1830

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

**KINTIGH\_-STA\_255\_345\_SH1-39**

FWD

Mon 08/09/2021 to Sun 08/15/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Mon 08/09/2021 to Sun 08/15/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### KINTIGH\_-STA\_255\_\_345\_SH1-39

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-STA\_255\_\_345\_NH2

Wed 09/01/2021 to Tue 09/21/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### FRASANX-COOPERS\_\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYISO 02/03/2021**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_-FRASANX\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYISO 02/03/2021**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### PORTER\_-ROTTRDAM\_230\_30

Wed 09/15/2021 to Tue 11/30/2021  
0700 Continuous 1730

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

### EDIC\_-N.SCTLND\_345\_14

Thu 09/16/2021 to Sun 11/14/2021  
0700 Continuous 1730

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC\_\_\_\_-N.SCTLND\_345\_14 &amp; PORTER\_\_\_\_-ROTTDAM\_230\_30

FWD

Thu 09/16/2021 to Sun 11/14/2021  
0700 1730

(Import)

CENTRAL EAST - VC 2070 MW  
Impacts Total Transfer Capability 905 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by:

HURLYAVE-ROSETON\_\_\_\_345\_303

FWD

Thu 09/16/2021 to Sun 10/17/2021  
0800 Continuous 1600

(Import)

UPDATED by CHGE 09/22/2020

UPNY CONED 4100 MW  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

HOMRC\_NY-MAINS\_NY\_345\_47

Sat 09/18/2021 to Fri 11/05/2021  
0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability  
TTC with All Lines In Service

Work scheduled by: PJM

PANNELL\_-CLAY\_\_\_\_345\_1

FWD

Mon 09/20/2021 to Fri 09/24/2021  
0700 Continuous 1530

(Import)

WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

FWD

Mon 09/20/2021 to Sat 10/16/2021  
0700 Continuous 1730

(Import)

OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

KINTIGH\_-STA\_255\_\_\_\_345\_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021  
0500 Continuous 0459

(Import)

UPDATED by NYPA 03/04/2021

DYSINGER EAST 2350 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA\_-KINTIGH\_\_\_\_345\_NS1-38

FWD

Mon 09/27/2021 to Wed 09/29/2021  
0500 Continuous 0459

(Import)

UPDATED by NYPA 03/04/2021

DYSINGER EAST 1400 MW  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,March 05, 2021 to Sunday ,September04, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PANNELL\_-CLAY\_\_\_\_\_345\_2**

FWD

Mon 09/27/2021 to Fri 10/01/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

UPDATEDby CONED 01/15/2021

0100 Continuous 0130

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**E13THSTA-FARRAGUT\_345\_46**

FWD

Tue 09/28/2021 to Tue 10/26/2021

(Import)

UPDATEDby CONED 01/15/2021

0100 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Tue 09/28/2021 to Tue 10/26/2021

(Import)

UPDATEDby CONED 01/15/2021

0100 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**KINTIGH\_-STA\_255\_\_345\_SH1-39**

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/18/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE



# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GOETHALS\_345KV\_5

Thu 10/21/2021 to Sat 11/20/2021 UPDATED by CONED 03/05/2021

0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

## W49TH\_ST\_345KV\_6

Tue 10/26/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

## CHATGUAY-MASSENA\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

FWD  
(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

FWD REV  
(Import) (Export)

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_765\_345\_AT1

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

FWD  
(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

**1700 MW**

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

CENTRAL EAST - VC

**2265 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

**500 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 Continuous 1859

SCH - HQ - NY

**475 MW 1000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

SCH - HQ\_CEDARS

**90 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1859

MOSES SOUTH

**500 MW**

Work scheduled by:

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

## MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 1859

SCH - HQ - NY

**850 MW 0 MW**

Work scheduled by:

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_230\_L33P & MASSENA\_\_\_-MARCY\_\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

FRASER\_\_\_345\_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_-ADIRNDCK\_\_\_230\_MA1

Wed 12/01/2021 to Tue 05/31/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY\_\_\_345\_Q12

Thu 12/02/2021 to Wed 12/22/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

NIAGARA\_\_\_-STA\_255\_\_\_345\_NH2

Thu 12/02/2021 to Thu 01/13/2022  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 05, 2021 to Sunday ,September04, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### N.SCTLND-ALPS\_\_\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800

Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **750 MW**  
Impacts Total Transfer Capability 650 MW  
TTC with All Lines In Service 1400 MW

### N.SCTLND-ALPS\_\_\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

### HOMRC\_NY-MAINS\_NY\_345\_47

Fri 05/20/2022 to Fri 05/27/2022  
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### HOMR\_NYW-PIERC\_NY\_345\_48

Fri 05/20/2022 to Fri 05/27/2022  
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Wed 06/01/2022 to Mon 11/14/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW