

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

2550 MW 1900 MW

250 MW 50 MW

2800 MW 1950 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

375 MW

285 MW

660 MW

SPRNBRK_-EGRDNCTR_345_Y49

Thu 10/01/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

0404 Continuous 2359

Work scheduled by: LI

FWD
(Import)

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

775 MW

725 MW

1500 MW

EGRDNCTY_345_138_AT2

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

1815 Continuous 2359

Work scheduled by: LI

FWD
(Import)

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

1250 MW

250 MW

1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Sat 10/10/2020 to Mon 04/19/2021
1856 Continuous 2359

EXT FORCE by LI 02/23/2021

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/30/2020 to Mon 03/08/2021
1840 Continuous 2200

EXT FORCE by CONED 03/13/2021

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 02/23/2021 to Mon 05/17/2021
1801 Continuous 0559

EXT FORCE by ISONE 02/26/2021

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BERKSHIR-ALPS_345_393

Mon 03/01/2021 to Tue 03/09/2021
0600 Continuous 1600

UPDATED by NGRID 03/08/2021

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1100 MW 1700 MW**
Impacts Total Transfer Capability 300 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS_345_393

Mon 03/01/2021 to Tue 03/09/2021
0600 Continuous 1600

UPDATED by NGRID 03/08/2021

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 03/01/2021	to	Tue 03/09/2021			(Import)	(Export)
0600		1600			SCH - NE - NY	1100 MW 1700 MW
Work scheduled by:					Impacts Total Transfer Capability	300 MW 0 MW
ARR: 78					TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-NORTHFLD_345_312					FWD	
Mon 03/01/2021	to	Tue 03/09/2021	UPDATED	by NGRID 03/08/2021	(Import)	
0600	Continuous	1600			SCH - NE - NY	1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 03/01/2021	to	Tue 03/09/2021	UPDATED	by NGRID 03/08/2021	(Import)	(Export)
0600	Continuous	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_800					FWD	
Mon 03/01/2021	to	Tue 03/09/2021	UPDATED	by ISONE 03/08/2021	(Import)	
2300	Daily	0659			SCH - NE - NY	1000 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Mon 03/01/2021	to	Tue 03/09/2021	UPDATED	by ISONE 03/08/2021		(Export)
2300	Daily	0659			SCH - NE - NY	900 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1700 MW
W49TH_ST_345KV_8					FWD	
Tue 03/02/2021	to	Mon 04/26/2021	UPDATED	by CONED 03/11/2021	(Import)	
0201	Continuous	0200			SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
PORTER_-ROTTDAM_230_31					FWD	
Tue 03/02/2021	to	Mon 05/31/2021	UPDATED	by NGRID 03/10/2021	(Import)	
0600	Continuous	1730			CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Tue 03/02/2021 to Mon 03/08/2021 UPDATED by ISONE 03/08/2021
 0700 Daily 2259
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **1100 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Tue 03/02/2021 to Mon 03/08/2021 UPDATED by ISONE 03/08/2021
 0700 Daily 2259
 Work scheduled by: ISONE

REV
 (Export)
 SCH - NE - NY **1000 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1700 MW

MOSES__-ADIRNDCK_230_MAL

Tue 03/02/2021 to Mon 05/10/2021 UPDATED by NYPA 02/11/2021
 0700 Continuous 1159
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

HOPATCON-RAMAPO__500_5018

Fri 03/05/2021 to Sat 03/20/2021 EXTENDED by CONED 03/12/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1450 MW 1200 MW**
 Impacts Total Transfer Capability 1350 MW 750 MW
 TTC with All Lines In Service 2800 MW 1950 MW

HOPATCON-RAMAPO__500_5018

Fri 03/05/2021 to Sat 03/20/2021 EXTENDED by CONED 03/12/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **6025 MW**
 Impacts Total Transfer Capability 195 MW
 TTC with All Lines In Service 6220 MW

RAMAPO__345_345_PAR3500

Fri 03/05/2021 to Sat 03/20/2021 EXTENDED by CONED 03/12/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2350 MW 1250 MW**
 Impacts Total Transfer Capability 450 MW 700 MW
 TTC with All Lines In Service 2800 MW 1950 MW

RAMAPO__345_345_PAR4500

Fri 03/05/2021 to Sat 03/20/2021 EXTENDED by CONED 03/12/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2350 MW 1250 MW**
 Impacts Total Transfer Capability 450 MW 700 MW
 TTC with All Lines In Service 2800 MW 1950 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
RAMAPO___500_345_BK 1500							
Fri 03/05/2021	to	Sat 03/20/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/12/2021</u>	SCH - PJ - NY	1450 MW
0001	Continuous	0200				Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2800 MW
RAMAPO___500_345_BK 1500						FWD	
Fri 03/05/2021	to	Sat 03/20/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/12/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
EFISHKIL-WOOD_ST__345_F38						FWD	
Mon 03/08/2021	to	Mon 03/08/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/13/2021</u>	(Import)	
0001	Continuous	2200				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW
						TTC with All Lines In Service	6220 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD	
Mon 03/08/2021	to	Mon 03/08/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/13/2021</u>	(Import)	
0001	Continuous	2200				UPNY CONED	5935 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	6220 MW
LADENTWN-BUCHAN_S_345_Y88						FWD	
Tue 03/09/2021	to	Thu 04/08/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/05/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	5930 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	290 MW
						TTC with All Lines In Service	6220 MW
SCH-NE-NYISO_LIMIT_900						FWD	
Tue 03/09/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)	
0700	Daily	1600				SCH - NE - NY	1100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_800							REV
Tue 03/09/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>		(Export)
0700	Daily	1600				SCH - NE - NY	1000 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__-ELBRIDGE_345_17

Tue 03/09/2021 to Tue 03/09/2021

UPDATED

by NGRID 03/10/2021

0800 Daily(No Weekends) 1000

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD

(Import)

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 03/09/2021 to Tue 03/09/2021

UPDATED

by NGRID 03/10/2021

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD

(Import)

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

OSWEGO__-ELBRIDGE_345_17

Tue 03/09/2021 to Tue 03/09/2021

UPDATED

by NGRID 03/10/2021

1430 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD

(Import)

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

STLAWRNC-MOSES____230_L33P & STLAWRNC-MOSES____230_L34P

Wed 03/10/2021 to Thu 03/11/2021

1555 2359

Work scheduled by:

MOSES SOUTH

FWD

(Import)

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L33P & STLAWRNC-MOSES____230_L34P

Wed 03/10/2021 to Thu 03/11/2021

1555 2359

Work scheduled by:

SCH - HQ_CEDARS

FWD

(Import)

0 MW

Impacts Total Transfer Capability 199 MW

TTC with All Lines In Service 199 MW

STLAWRNC-MOSES____230_L33P & STLAWRNC-MOSES____230_L34P & SAND_BAR-PLATSBURG_115_PV20

Wed 03/10/2021 to Thu 03/11/2021

1555 2359

Work scheduled by:

SCH - HQ_CEDARS

FWD

(Import)

0 MW

Impacts Total Transfer Capability 199 MW

TTC with All Lines In Service 199 MW

STLAWRNC-MOSES____230_L34P

Wed 03/10/2021 to Thu 03/11/2021

1555 Continuous 2359

Work scheduled by: NYPA

FORCED

by NYPA 03/10/2021

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900						FWD	
Thu 03/11/2021	to	Fri 03/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)	
0700	Daily	2259				1100 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_800						REV	
Thu 03/11/2021	to	Fri 03/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Export)	
0700	Daily	2259				1000 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1700 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/08/2021</u>	(Import)	(Export)
0700	Continuous	1700				1100 MW	1700 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
							1700 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/08/2021</u>	(Import)	(Export)
0700	Continuous	1700				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Thu 03/11/2021	to	Sat 03/20/2021				(Import)	(Export)
0700		1700				1100 MW	1700 MW
Work scheduled by:						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
							1700 MW
BERKSHIR-NORTHFLD_345_312						FWD	
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/08/2021</u>	(Import)	
0700	Continuous	1700				1300 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/08/2021</u>	(Import)	(Export)
0700	Continuous	1700				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800						FWD
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)
2300	Daily	0659				SCH - NE - NY 1000 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Export)
2300	Daily	0659				SCH - NE - NY 900 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 1700 MW
SCH-HQ-NYISO_LIMIT_1400						FWD
Fri 03/12/2021	to	Fri 03/12/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>03/01/2021</u>	(Import)
0001	Continuous	0100				SCH - HQ - NY 1400 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 1500 MW
NIAGARA_-ROBNSNRD_230_64						REV
Fri 03/12/2021	to	Fri 03/12/2021				(Export)
0500	Continuous	1700				SCH - OH - NY 1900 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
SCH-HQ-NYISO_LIMIT_1400						FWD
Mon 03/15/2021	to	Mon 03/15/2021				(Import)
0001	Continuous	0100				SCH - HQ - NY 1400 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 1500 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
Mon 03/15/2021	to	Thu 04/01/2021				(Export)
0500	Continuous	2000				SCH - HQ_CEDARS 0 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 100 MW
SCRIBA_-VOLNEY_345_20						FWD
Mon 03/15/2021	to	Fri 03/26/2021				(Import)
0730	Continuous	1700				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Wed 03/17/2021 to Mon 04/12/2021 UPDATED by CONED 03/11/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

LEEDS_345KV_R395

FWD

Fri 03/19/2021 to Fri 03/19/2021 CANCELLED by NGrid 03/12/2021

(Import)

1200 Daily(No Weekends) 1730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_900

FWD

Sat 03/20/2021 to Sat 03/20/2021 UPDATED by ISONE 03/08/2021

(Import)

0700 Daily 1700

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_800

REV

Sat 03/20/2021 to Sat 03/20/2021 UPDATED by ISONE 03/08/2021

(Export)

0700 Daily 1700

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

CHAT_DC_GC1

FWD

Sat 03/20/2021 to Sun 03/21/2021 UPDATED by HQ 03/10/2021

(Import)

2000 Continuous 0500

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sat 03/20/2021 to Sun 03/21/2021 UPDATED by HQ 03/10/2021

(Export)

2000 Continuous 0500

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1

FWD

Sun 03/21/2021 to Sun 03/21/2021 CANCELLED by HQ 03/10/2021

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

REV

Sun 03/21/2021 to Sun 03/21/2021 **CANCELLED by HQ 03/10/2021**
 0001 Continuous 0200

(Export)

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

CHAT_DC_GC2

FWD

Sun 03/21/2021 to Sun 03/21/2021 **CANCELLED by HQ 03/10/2021**
 0001 Continuous 0200

(Import)

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

CHAT_DC_GC2

REV

Sun 03/21/2021 to Sun 03/21/2021 **CANCELLED by HQ 03/10/2021**
 0001 Continuous 0200

(Export)

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

SCH-HQ-NYISO_LIMIT_1150

FWD

Sun 03/21/2021 to Sun 03/21/2021 **CANCELLED by HQ 03/10/2021**
 0001 Continuous 0200

(Import)

Work scheduled by: HQ

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

NINEMILE-CLAY_____345_8

FWD

Mon 03/22/2021 to Mon 03/22/2021
 0001 Daily(No Weekends) 0400

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

5250 MW

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_31

FWD

Mon 03/22/2021 to Mon 05/31/2021
 0600 1730

(Import)

Work scheduled by:

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability

1475 MW

TTC with All Lines In Service

2975 MW

EDIC____-N.SCTLND_345_14

FWD

Mon 03/22/2021 to Mon 05/31/2021 **UPDATED by NGRID 03/10/2021**
 0600 Continuous 1830

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability

1305 MW

TTC with All Lines In Service

2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY_____345_8

Wed 03/24/2021 to Wed 03/24/2021

UPDATEDby NGRID03/03/2021

0001 Daily(No Weekends) 0359

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

SPRNBK_____345KV_RNS3

Fri 03/26/2021 to Fri 03/26/2021

UPDATEDby CONED01/26/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_____345_W78

Fri 03/26/2021 to Tue 03/30/2021

UPDATEDby CONED01/26/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_____345_W85

Fri 03/26/2021 to Tue 03/30/2021

UPDATEDby CONED01/26/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

NINEMILE-CLAY_____345_8

Sun 03/28/2021 to Sat 04/03/2021

UPDATEDby NGRID03/03/2021

2300 Continuous 0200

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 03/30/2021 to Fri 04/02/2021

UPDATEDby CONED03/11/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Tue 03/30/2021 to Fri 04/02/2021

UPDATEDby CONED03/11/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BRANCHBG-HOPATCON_500_5060

FWD

Wed 03/31/2021 to Wed 03/31/2021 UPDATED by PJM 11/30/2020
0200 Continuous 1500

(Import)

Work scheduled by: PJM

UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

ROCHESTR-PANNELL_345_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 04/01/2021 to Thu 04/01/2021
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBK_345KV_RNS3

FWD

Thu 04/01/2021 to Thu 04/01/2021
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W78

FWD

Thu 04/01/2021 to Thu 04/01/2021
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

DUNWODIE_345KV_3

FWD

Thu 04/01/2021 to Thu 04/01/2021 EXT FORCE by CONED 03/13/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Thu 04/01/2021 to Thu 04/01/2021 EXT FORCE by CONED 03/13/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Thu 04/01/2021 to Thu 04/01/2021
0130 Continuous 0200
Work scheduled by: ConEd

EXT FORCE by CONED 03/13/2021

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

Thu 04/01/2021 to Thu 04/01/2021
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBRK__345KV_RNS3

Thu 04/01/2021 to Thu 04/01/2021
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/04/2021 to Sat 04/10/2021
1400 Continuous 1400
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NINEMILE-CLAY____345_8

Sun 04/04/2021 to Sun 04/04/2021
1600 Daily 1700
Work scheduled by: NGrid

UPDATED by NGRID 03/04/2021

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

WATRCURE-OAKDALE_345_31

Mon 04/05/2021 to Thu 04/08/2021
0800 Daily(No Weekends) 1500
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SPRNBRK__345KV_RNS3

Mon 04/05/2021 to Mon 04/05/2021
1800 Continuous 1830
Work scheduled by: ConEd

UPDATED by CONED 01/26/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Thu 04/08/2021 to Fri 04/16/2021 UPDATED by CONED 03/05/2021

(Import)

0201 Continuous 1800

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

SPRNBK_-TREMONT_345_X28

FWD

Fri 04/09/2021 to Sat 04/10/2021 by CONED 03/12/2021

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

GOETHALS_345KV_5

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021

0200 Continuous 0300

Work scheduled by: PJM

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021

0200 Continuous 0300

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

0200 0300

Work scheduled by:

(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

0200 0300

Work scheduled by:

(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

LINDEN_-GOETHALS_230_A2253 & MARION_-FARRAGUT_345_C3403

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

0200 0300

Work scheduled by:

(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Mon 04/12/2021 to Tue 04/13/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 2200

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 04/12/2021 to Tue 04/13/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 2200

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

S.RIPLEY-DUNKIRK__230_68

Mon 04/12/2021 to Fri 04/23/2021

0630 Continuous 1700

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: NGrid

LEEDS____345KV_R94301

FWD

Mon 04/12/2021 to Mon 04/12/2021 UPDATED by NGRID 02/01/2021

(Import)

0800 Continuous 0830

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

LEEDS____-HURLYAVE_345_301

FWD

Mon 04/12/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

W49TH_ST_345KV_6

FWD

Tue 04/13/2021 to Mon 04/26/2021 UPDATED by CONED 03/11/2021

(Import)

2201 Continuous 0200

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NIAGARA_-STA_255__345_NH2

FWD

Fri 04/16/2021 to Fri 04/16/2021

0500 Continuous 1700

(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R94301					FWD
Fri 04/16/2021	to	Fri 04/16/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/01/2021</u>	(Import)
1530	Continuous	1600			UPNY CONED 3800 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW
SPRNBK_-TREMONT__345_X28					FWD
Sat 04/17/2021	to	Mon 05/03/2021			(Import)
0001	Continuous	0200			SPR/DUN-SOUTH 4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 4600 MW
PLSNTVLY-WOOD_ST__345_F30					FWD
Mon 04/19/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/23/2021</u>	(Import)
0001	Continuous	0200			UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 2220 MW
					TTC with All Lines In Service 6220 MW
PLSNTVLY_345KV_RNS5					FWD
Mon 04/19/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/23/2021</u>	(Import)
0001	Continuous	0200			UPNY CONED 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW
DUNWODIE_345KV_6					FWD
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/19/2021</u>	(Import)
0201	Continuous	0230			SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8					FWD
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/19/2021</u>	(Import)
0201	Continuous	0230			SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/19/2021</u>	(Import)
0201	Continuous	0230			UPNY CONED 5905 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 315 MW
					TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MAINESBG-WATRCURE_345_30

FWD

Tue 04/20/2021 to Wed 04/21/2021

(Import)

0800 Continuous 1530

SCH - PJ - NY

2300 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2800 MW

Work scheduled by: NYSEG

DUNWODIE_345KV_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

KINTIGH_-STA_255_345_SH1-39

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Mon 04/26/2021 to Sat 05/29/2021 **EXTENDED** **by NYSEG** **03/10/2021**
0800 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASER__-COOPERS__345_33

Mon 04/26/2021 to Fri 04/30/2021
0830 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

RAMAPO__-BUCHAN_N_345_Y94

Fri 04/30/2021 to Mon 05/03/2021 **by CONED** **03/12/2021**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5765 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 6220 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED** **by IESO** **05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

NRTH1385-NOR HBR__138_601

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_1385	100 MW 100 MW
Impacts Total Transfer Capability	100 MW 100 MW
TTC with All Lines In Service	200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 05/03/2021 to Mon 05/24/2021
0600 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385	0 MW 0 MW
Impacts Total Transfer Capability	200 MW 200 MW
TTC with All Lines In Service	200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385	0 MW 0 MW
Impacts Total Transfer Capability	200 MW 200 MW
TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

CLAY__-EDIC__345_2-15

Mon 05/03/2021 to Fri 05/07/2021
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

FIVEMILE-STOLLERD_345_29

Mon 05/03/2021 to Fri 05/14/2021
0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY__345_2

Mon 05/03/2021 to Sun 05/30/2021
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 05/03/2021 to Fri 05/21/2021
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/03/2021 to Fri 05/07/2021
0900 Continuous 1500

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 05/07/2021 to Mon 05/10/2021
0001 Continuous 0200

Work scheduled by: ConEd

by CONED 03/12/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK__345_W79

Fri 05/07/2021 to Mon 05/10/2021
0001 Continuous 0200

Work scheduled by: ConEd

by CONED 03/12/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SPRNBK_-TREMONT__345_X28

Mon 05/10/2021 to Thu 05/13/2021
0201 Continuous 2200

Work scheduled by: ConEd

by CONED 03/12/2021

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

CLAY____-EDIC____345_1-16

Mon 05/10/2021 to Fri 05/14/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES____-ADIRNDCK_230_MA2

Mon 05/10/2021 to Tue 06/01/2021
1200 Continuous 0659

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Sat 05/15/2021 to Sat 05/15/2021
 0301 2230

Work scheduled by:

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Mon 05/17/2021 to Tue 05/18/2021 **UPDATED by CE 03/10/2021**
 0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

FWD

Mon 05/17/2021 to Tue 05/18/2021 **UPDATED by CE 03/10/2021**
 0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

FWD

Mon 05/17/2021 to Tue 05/18/2021 **UPDATED by CE 03/10/2021**
 0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS3

FWD

Mon 05/17/2021 to Tue 05/18/2021 **UPDATED by CE 03/10/2021**
 0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 05/17/2021 to Fri 07/02/2021
 0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

E13THSTA-FARRAGUT_345_46

FWD

Sat 05/22/2021 to Sat 05/22/2021
 0001 Continuous 1830

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__-STA_255__345_NH2

Mon 05/24/2021 to Fri 05/28/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

VOLNEY__-MARC__345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARC__345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASER__-GILBOA__345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARC__-EDIC__345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER__-ROTTRDAM_230_30

Thu 06/03/2021 to Wed 09/15/2021
0700 Continuous 0659

Work scheduled by: NGrid

UPDATED by NGRID 01/19/2021

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ATHENS__-PLSNTVLY_345_91

Tue 06/08/2021 to Wed 06/16/2021
0600 Continuous 2000
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

GILBOA__-N.SCTLND_345_GNS-1

Wed 06/09/2021 to Wed 06/09/2021
0800 Daily 1200
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

BECK____-NIAGARA_345_PA301

Wed 06/16/2021 to Thu 06/17/2021
0500 Continuous 2330
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	900 MW 800 MW
Impacts Total Transfer Capability	1050 MW 900 MW
TTC with All Lines In Service	1950 MW 1700 MW

LEEDS__-PLSNTVLY_345_92

Thu 06/17/2021 to Thu 06/24/2021
0600 Continuous 2000
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

BECK____-NIAGARA_345_PA301

Fri 06/25/2021 to Fri 06/25/2021
0500 Continuous 1700
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	900 MW 800 MW
Impacts Total Transfer Capability	1050 MW 900 MW
TTC with All Lines In Service	1950 MW 1700 MW

FRASANNX-COOPERS__345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BECK___-NIAGARA_345_PA302

Mon 07/12/2021 to Fri 07/16/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1050 MW 900 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA_345_230_AT4

Mon 07/19/2021 to Fri 07/30/2021
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA_-STA_255_345_NH2

Mon 07/26/2021 to Fri 07/30/2021
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

KINTIGH_-STA_255_345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 08/16/2021 to Sun 08/22/2021

(Import)

0500 Continuous 1900

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 08/16/2021 to Sun 08/22/2021

(Import)

0500 Continuous 1900

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-STA_255__345_NH2

FWD

Wed 09/01/2021 to Tue 09/21/2021

(Import)

0500 Continuous 1900

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANX-COOPERS__345_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021

(Import)

0700 Continuous 1730

UPDATED by NYISO 02/03/2021CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY_-FRASANX_345_UCC2-41**

FWD

Tue 09/07/2021 to Wed 09/15/2021

(Import)

0700 Continuous 1730

UPDATED by NYISO 02/03/2021CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**PORTER_-ROTTRDAM_230_30**

FWD

Wed 09/15/2021 to Tue 11/30/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC_-N.SCTLND_345_14

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **1670 MW**

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021
0700 1730

(Import)

CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

Work scheduled by:

HURLYAVE-ROSETON____345_303

FWD

Thu 09/16/2021 to Sun 10/17/2021
0800 Continuous 1600

(Import)

UPDATED by CHGE 09/22/2020

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021
0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: PJM

PANNELL_-CLAY____345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530

(Import)

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CLAY____-EDIC____345_2-15

FWD

Mon 09/20/2021 to Sat 10/16/2021
0700 Continuous 1730

(Import)

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

KINTIGH_-STA_255____345_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

(Import)

UPDATED by NYPA 03/04/2021

DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH____345_NS1-38

FWD

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

(Import)

UPDATED by NYPA 03/04/2021

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY____345_2

Mon 09/27/2021 to Fri 10/01/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KINTIGH_-STA_255__345_SH1-39

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS____-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021 UPDATED by CONED 03/05/2021
0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/02/2021 to Fri 11/05/2021
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

MASSENA_-MARCY__765_MSU1 & PORTER_-ROTTDAM_230_30

Mon 11/15/2021 to Tue 11/30/2021
0100 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA__765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	1670 MW
Impacts Total Transfer Capability	1305 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

	FWD
	(Import)
SCH - HQ_CEDARS	90 MW
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

FRASER_345_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2935 MW
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 13, 2021 to Monday ,September12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

Thu 12/02/2021 to Wed 12/22/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-STA_255___345_NH2

Thu 12/02/2021 to Thu 01/13/2022
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS_____345_2

Mon 05/02/2022 to Mon 05/09/2022
0600 Daily 1800

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **750 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS_____345_2

Mon 05/02/2022 to Mon 05/09/2022
0600 Daily 1800

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MOSES___-ADIRNDCK_230_MA2

Wed 06/01/2022 to Mon 11/14/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW