

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

SPRNBRK_-EGRDNCTR_345_Y49

Thu 10/01/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

0404 Continuous 2359

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

EGRDNCTY_345_138_AT2

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

1815 Continuous 2359

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Sat 10/10/2020 to Mon 04/19/2021
1856 Continuous 2359

EXT FORCE by LI 02/23/2021

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD
(Import)
2050 MW
SCH - OH - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV
(Export)
1900 MW
SCH - OH - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

SAND_BAR-PLATSBRG_115_PV20

Tue 02/23/2021 to Mon 05/17/2021
1801 Continuous 0559

UPDATED by NYISO 03/16/2021

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_8

Tue 03/02/2021 to Fri 04/30/2021
0201 Continuous 0200

UPDATED by CONED 03/16/2021

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

PORTER_-ROTTRDAM_230_31

Tue 03/02/2021 to Mon 05/31/2021
0600 Continuous 1730

UPDATED by NGRID 03/10/2021

Work scheduled by: NGrid

FWD
(Import)
2805 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Tue 03/02/2021 to Mon 05/10/2021
0700 Continuous 1159

UPDATED by NYPA 02/11/2021

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	(Export)
0001	Continuous	0200				1450 MW	1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2800 MW
HOPATCON-RAMAPO___500_5018						FWD	
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	
0001	Continuous	0200				6025 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO___345_345_PAR3500						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	(Export)
0001	Continuous	0200				2350 MW	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2800 MW
RAMAPO___345_345_PAR4500						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	(Export)
0001	Continuous	0200				2350 MW	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2800 MW
RAMAPO___500_345_BK 1500						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	(Export)
0001	Continuous	0200				1450 MW	1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2800 MW
RAMAPO___500_345_BK 1500						FWD	
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	
0001	Continuous	0200				6025 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
LADENTWN-BUCHAN_S_345_Y88						FWD	
Tue 03/09/2021	to	Thu 04/08/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/05/2021</u>	(Import)	
0001	Continuous	0200				5930 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	290 MW
						TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Thu 03/11/2021 to Tue 03/23/2021 UPDATED by ISONE 03/08/2021
0700 Daily 2259

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

BERKSHIR-ALPS_____345_393

Thu 03/11/2021 to Wed 03/24/2021 EXTENDED by NGRID 03/17/2021
0700 Continuous 1600

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1100 MW 1700 MW**
Impacts Total Transfer Capability 300 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS_____345_393

Thu 03/11/2021 to Wed 03/24/2021 EXTENDED by NGRID 03/17/2021
0700 Continuous 1600

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Thu 03/11/2021 to Wed 03/24/2021
0700 1600

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1100 MW 1700 MW**
Impacts Total Transfer Capability 300 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-NORTHFLD_345_312

Thu 03/11/2021 to Wed 03/24/2021 EXTENDED by NGRID 03/17/2021
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

BERKSHIR-NORTHFLD_345_312

Thu 03/11/2021 to Wed 03/24/2021 EXTENDED by NGRID 03/17/2021
0700 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_800

Thu 03/11/2021 to Wed 03/24/2021 UPDATED by ISONE 03/08/2021
0700 Daily 2259

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800

Thu 03/11/2021 to Sat 03/20/2021 UPDATED by ISONE 03/08/2021
2300 Daily 0659

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Thu 03/11/2021 to Sat 03/20/2021 UPDATED by ISONE 03/08/2021
2300 Daily 0659

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1700 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/15/2021 to Thu 04/01/2021
0500 Continuous 2000

Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

SCRIBA_-VOLNEY_345_20

Mon 03/15/2021 to Fri 03/26/2021 UPDATED by NGRID 03/15/2021
0730 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

CHAT_DC_GC1

Sat 03/20/2021 to Sun 03/21/2021 UPDATED by HQ 03/10/2021
2000 Continuous 0500

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 03/20/2021 to Sun 03/21/2021 UPDATED by HQ 03/10/2021
2000 Continuous 0500

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

W49TH_ST_345KV_6

Sun 03/21/2021 to Mon 04/12/2021 UPDATED by CONED 03/16/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018						FWD	REV
Sun 03/21/2021	to	Tue 03/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/24/2021</u>	(Import)	(Export)
1723	Continuous	2300				SCH - PJ - NY	1450 MW 1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW 750 MW
						TTC with All Lines In Service	2800 MW 1950 MW
HOPATCON-RAMAPO___500_5018						FWD	
Sun 03/21/2021	to	Tue 03/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/24/2021</u>	(Import)	
1723	Continuous	2300				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO___500_345_BK 1500						FWD	REV
Sun 03/21/2021	to	Tue 03/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/24/2021</u>	(Import)	(Export)
1723	Continuous	2300				SCH - PJ - NY	1450 MW 1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW 750 MW
						TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO___500_345_BK 1500						FWD	
Sun 03/21/2021	to	Tue 03/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/24/2021</u>	(Import)	
1723	Continuous	2300				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO___345_345_PAR3500						FWD	REV
Sun 03/21/2021	to	Tue 03/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/24/2021</u>	(Import)	(Export)
1737	Continuous	2300				SCH - PJ - NY	2350 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW 700 MW
						TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO___345_345_PAR4500						FWD	REV
Sun 03/21/2021	to	Tue 03/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/24/2021</u>	(Import)	(Export)
1737	Continuous	2300				SCH - PJ - NY	2350 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW 700 MW
						TTC with All Lines In Service	2800 MW 1950 MW
SCH-NE-NYISO_LIMIT_800						FWD	
Sun 03/21/2021	to	Wed 03/24/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)	
2300	Daily	0659				SCH - NE - NY	1000 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700						REV
Sun 03/21/2021	to	Wed 03/24/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Export)
2300	Daily	0659				900 MW
Work scheduled by: ISONE					SCH - NE - NY	800 MW
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	
NINEMILE-CLAY_____345_8						FWD
Mon 03/22/2021	to	Mon 03/22/2021				(Import)
0001	Daily(No Weekends)	0400				5150 MW
Work scheduled by: NGrid					OSWEGO EXPORT	100 MW
					Impacts Total Transfer Capability	5250 MW
					TTC with All Lines In Service	
EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_31						FWD
Mon 03/22/2021	to	Mon 05/31/2021				(Import)
0600		1730				1500 MW
Work scheduled by:					CENTRAL EAST - VC	1475 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	
EDIC____-N.SCTLND_345_14						FWD
Mon 03/22/2021	to	Mon 05/31/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/10/2021</u>	(Import)
0600	Continuous	1830				1670 MW
Work scheduled by: NGrid					CENTRAL EAST - VC	1305 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	
NINEMILE-CLAY_____345_8						FWD
Wed 03/24/2021	to	Wed 03/24/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/03/2021</u>	(Import)
0001	Daily(No Weekends)	0359				5150 MW
Work scheduled by: NGrid					OSWEGO EXPORT	100 MW
					Impacts Total Transfer Capability	5250 MW
					TTC with All Lines In Service	
SCH-NE-NYISO_LIMIT_900						FWD
Wed 03/24/2021	to	Wed 03/24/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)
0700	Daily	1600				1100 MW
Work scheduled by: ISONE					SCH - NE - NY	300 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	
SPRNBK____345KV_RNS3						FWD
Fri 03/26/2021	to	Fri 03/26/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/26/2021</u>	(Import)
0001	Continuous	0030				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

FWD

Fri 03/26/2021 to Tue 03/30/2021 UPDATED by CONED 01/26/2021

(Import)

0001 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 03/26/2021 to Tue 03/30/2021 UPDATED by CONED 01/26/2021

(Import)

0001 Continuous 2200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

LEEDS__-ATHENS__345_95

FWD

Fri 03/26/2021 to Fri 03/26/2021

(Import)

0830 Daily 1700

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

LEEDS__345KV_R395

FWD

Fri 03/26/2021 to Fri 03/26/2021

(Import)

0830 Daily 1700

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

NINEMILE-CLAY__345_8

FWD

Sun 03/28/2021 to Sat 04/03/2021 UPDATED by NGRID 03/03/2021

(Import)

2300 Continuous 0200

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

HUDSONTP-W49TH_ST_345_Y56

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 03/16/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 03/16/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BRANCHBG-HOPATCON_500_5060

FWD

Wed 03/31/2021 to Wed 03/31/2021
0200 Continuous 1500

UPDATED

by PJM

11/30/2020

Work scheduled by: PJM

UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

ROCHESTR-PANNELL_345_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 04/01/2021 to Thu 04/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBK_345KV_RNS3

FWD

Thu 04/01/2021 to Thu 04/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W78

FWD

Thu 04/01/2021 to Thu 04/01/2021
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 04/01/2021 to Thu 04/01/2021
2130 Continuous 2200

Work scheduled by: ConEd

UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBK_345KV_RNS3

FWD

Thu 04/01/2021 to Thu 04/01/2021
2130 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Fri 04/02/2021 to Fri 04/02/2021 EXT FORCE by CONED 03/13/2021
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Fri 04/02/2021 to Fri 04/02/2021 EXT FORCE by CONED 03/13/2021
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 04/02/2021 to Fri 04/02/2021 EXT FORCE by CONED 03/13/2021
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 04/04/2021 to Sat 04/10/2021
 1400 Continuous 1400
 Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NINEMILE-CLAY___345_8

Sun 04/04/2021 to Sun 04/04/2021 UPDATED by NGRID 03/04/2021
 1600 Daily 1700
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5150 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 5250 MW

WATRCURE-OAKDALE___345_31

Mon 04/05/2021 to Thu 04/08/2021
 0800 Daily(No Weekends) 1500
 Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SPRNBK___345KV_RNS3

Mon 04/05/2021 to Mon 04/05/2021 UPDATED by CONED 01/26/2021
 1800 Continuous 1830
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS___345_93

Wed 04/07/2021 to Wed 04/07/2021
0700 Daily(No Weekends) 1600
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS___345_94

Thu 04/08/2021 to Thu 04/08/2021
0700 Daily(No Weekends) 1600
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SPRNBK_-TREMONT___345_X28

Fri 04/09/2021 to Sat 04/10/2021 UPDATED by CONED 03/25/2021
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK___345_W79

Sat 04/10/2021 to Sun 04/11/2021 UPDATED by CONED 03/25/2021
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

GOETHALS_345KV_5

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021
0200 Continuous 0300
Work scheduled by: PJM

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021
0200 Continuous 0300
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 04/10/2021 to Mon 05/10/2021
0200 0300
Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJ - NY	2550 MW 1900 MW
Impacts Total Transfer Capability	250 MW 50 MW
TTC with All Lines In Service	2800 MW 1950 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-
FARRAGUT_345_C3403

Sat 04/10/2021 to Mon 05/10/2021
0200 0300

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

2550 MW 1900 MW

250 MW 50 MW

2800 MW 1950 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sat 04/10/2021 to Mon 05/10/2021
0200 0300

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

2550 MW 1900 MW

250 MW 50 MW

2800 MW 1950 MW

CHAT_DC_GC1

Sat 04/10/2021 to Sat 04/10/2021
0600 Continuous 1600

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2850 MW

300 MW

3150 MW

CHAT_DC_GC1

Sat 04/10/2021 to Sat 04/10/2021
0600 Continuous 1600

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV
(Export)

500 MW

500 MW

1000 MW

S.RIPLEY-DUNKIRK__230_68

Mon 04/12/2021 to Fri 04/23/2021
0630 Continuous 1700

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LEEDS__345KV_R94301

Mon 04/12/2021 to Mon 04/12/2021
0800 Continuous 0830

Work scheduled by: CHGE

UPDATED by NGRID 02/01/2021

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

3800 MW

2420 MW

6220 MW

LEEDS__-HURLYAVE_345_301

Mon 04/12/2021 to Fri 04/16/2021
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by NGRID 02/01/2021

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

4100 MW

2120 MW

6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Tue 04/13/2021 to Fri 04/30/2021 UPDATED by CONED 03/16/2021
2201 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NIAGARA_STA_255_345_NH2

FWD

Fri 04/16/2021 to Fri 04/16/2021
0500 Continuous 1700

Work scheduled by: NYPA

(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

LEEDS_345KV_R94301

FWD

Fri 04/16/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021
1530 Continuous 1600

Work scheduled by: CHGE

(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Sat 04/17/2021 to Tue 04/20/2021 UPDATED by CONED 03/22/2021
0001 Continuous 0200

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

FWD

Sat 04/17/2021 to Tue 04/20/2021 UPDATED by CONED 03/22/2021
0001 Continuous 0200

Work scheduled by: ConEd

(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

DUNWODIE_345KV_6

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021
0201 Continuous 0230

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021
0201 Continuous 0230

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021
0201 Continuous 0230

(Import)

Work scheduled by: ConEd

UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0201 Continuous 0159

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

MAINESBG-WATRCURE_345_30

FWD

Tue 04/20/2021 to Wed 04/21/2021
0800 Continuous 1530

(Import)

Work scheduled by: NYSEG

SCH - PJ - NY **2300 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2800 MW

DUNWODIE_345KV_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0130 Continuous 0159

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0130 Continuous 0159

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0130 Continuous 0159

(Import)

Work scheduled by: ConEd

UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 04/23/2021 to Fri 04/23/2021
0201 Continuous 1800

(Import)

Work scheduled by: ConEd

UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Sat 04/24/2021 to Sun 04/25/2021

(Import)

2000 Continuous 0500

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sat 04/24/2021 to Sun 04/25/2021

(Export)

2000 Continuous 0500

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

KINTIGH_-STA_255_345_SH1-39

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HOMRC_NY-MAINS_NY_345_47

Mon 04/26/2021 to Sat 05/29/2021

EXTENDED by NYSEG 03/10/2021

0800 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

FRASER_-COOPERS_345_33

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0830 Continuous 1500

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EFISHKIL-WOOD_ST_345_F38

FWD

Tue 04/27/2021 to Tue 04/27/2021

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Tue 04/27/2021 to Tue 04/27/2021

(Import)

0001 Continuous 0030

UPNY CONED

5935 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY_345_Q11

FWD

Wed 04/28/2021 to Sat 05/08/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F38

FWD

Wed 04/28/2021 to Wed 04/28/2021

(Import)

1730 Continuous 1800

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Wed 04/28/2021 to Wed 04/28/2021

(Import)

1730 Continuous 1800

UPNY CONED

5935 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0001 Continuous 0030

UPDATED

by CONED 03/25/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 04/30/2021 to Mon 05/10/2021

(Import)

0001 Continuous 0200

UPDATED

by CONED 03/25/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0201 Continuous 0231

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Fri 04/30/2021 to Fri 04/30/2021
0201 Continuous 0231
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359
Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

NRTH1385-NOR HBR_138_601

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359
Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 05/03/2021 to Mon 05/24/2021
0600 2359
Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385 0 MW	0 MW
Impacts Total Transfer Capability 200 MW	200 MW
TTC with All Lines In Service 200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 2359
Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385 0 MW	0 MW
Impacts Total Transfer Capability 200 MW	200 MW
TTC with All Lines In Service 200 MW	200 MW

NRTH1385-NOR HBR_138_602

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359
Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 2359
Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385 0 MW	0 MW
Impacts Total Transfer Capability 200 MW	200 MW
TTC with All Lines In Service 200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600	Continuous	2359		SCH - NPX_1385	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600	Continuous	2359		SCH - NPX_1385	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
CLAY__-EDIC__345_2-15				FWD	
Mon 05/03/2021	to	Fri 05/07/2021		(Import)	
0700	Continuous	1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
FIVEMILE-STOLLERD_345_29					
Mon 05/03/2021	to	Fri 05/14/2021		SCH - PJ - NY	
0700	Continuous	1400		Impacts Total Transfer Capability	
Work scheduled by: NYSEG				TTC with All Lines In Service	
PANNELL_-CLAY__345_2				FWD	
Mon 05/03/2021	to	Sun 05/30/2021		(Import)	
0700	Continuous	1730		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
HURLYAVE-ROSETON__345_303				FWD	
Mon 05/03/2021	to	Fri 05/21/2021		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	2120 MW
				TTC with All Lines In Service	6220 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 05/03/2021	to	Sat 05/08/2021	<u>EXTENDED</u> <u>by ISONE</u> <u>03/15/2021</u>	(Import)	(Export)
0900	Continuous	1600		SCH - NPX_CSC	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROTTRDAM-EASTOVER_230_38

Tue 05/04/2021 to Tue 05/04/2021
0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

ARR: 77

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1400 MW

200 MW

1600 MW

EASTVIEW-SPRNBK_345_W79

Fri 05/07/2021 to Mon 05/10/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 03/25/2021

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

RAMAPO_-BUCHAN_N_345_Y94

Fri 05/07/2021 to Mon 05/10/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 03/25/2021

FWD

(Import)

UPNY CONED

5765 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_5

Fri 05/07/2021 to Fri 05/07/2021
0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 05/07/2021 to Fri 05/07/2021
0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SPRNBK_-TREMONT_345_X28

Mon 05/10/2021 to Wed 05/26/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 03/18/2021

FWD

(Import)

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

CLAY_-EDIC_345_1-16

Mon 05/10/2021 to Fri 05/14/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 05/10/2021 to Tue 06/01/2021
1200 Continuous 0659

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

Sat 05/15/2021 to Sat 05/15/2021
0301 2230

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS3

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-STA_255_345_NH2

Mon 05/17/2021 to Fri 05/21/2021 UPDATED by NYPA 03/23/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 05/17/2021 to Fri 07/02/2021

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BUCHAN_S-MILLWOOD_345_W97

Thu 05/20/2021 to Sat 05/22/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

6135 MW

Impacts Total Transfer Capability 85 MW

TTC with All Lines In Service 6220 MW

W49TH_ST-E13THSTA_345_M55

Thu 05/20/2021 to Sat 05/22/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 03/25/2021

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Thu 05/20/2021 to Sat 05/22/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 03/25/2021

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Sat 05/22/2021 to Sat 05/22/2021

0001 Continuous 1830

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST_345_F31

Mon 05/24/2021 to Tue 05/25/2021

0001 Continuous 0159

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS4

Mon 05/24/2021 to Tue 05/25/2021

0001 Continuous 0159

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305

FWD

Wed 05/26/2021 to Thu 05/27/2021

(Import)

0001 Continuous 0200

UPNY CONED

5990 MW

Impacts Total Transfer Capability 230 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

VOLNEY_-MARC_345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

VOLNEY_-MARC_345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

FRASER_-GILBOA_345_GF5-35

FWD

Tue 06/01/2021 to Mon 06/07/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARC_-EDIC_345_UE1-7

FWD

Thu 06/03/2021 to Fri 06/04/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

PORTER_-ROTTDAM_230_30

FWD

Thu 06/03/2021 to Wed 09/15/2021

(Import)

0700 Continuous 0659

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ATHENS__-PLSNTVLY_345_91

Tue 06/08/2021 to Wed 06/16/2021
0600 Continuous 2000
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

GILBOA__-N.SCTLND_345_GNS-1

Wed 06/09/2021 to Wed 06/09/2021
0800 Daily 1200
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

BECK____-NIAGARA__345_PA301

Wed 06/16/2021 to Thu 06/17/2021
0500 Continuous 2330
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 900 MW	800 MW
Impacts Total Transfer Capability 1050 MW	900 MW
TTC with All Lines In Service 1950 MW	1700 MW

LEEDS__-PLSNTVLY_345_92

Thu 06/17/2021 to Thu 06/24/2021
0600 Continuous 2000
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

BECK____-NIAGARA__345_PA301

Fri 06/25/2021 to Fri 06/25/2021
0500 Continuous 1700
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 900 MW	800 MW
Impacts Total Transfer Capability 1050 MW	900 MW
TTC with All Lines In Service 1950 MW	1700 MW

FRASANNX-COOPERS__345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BECK___-NIAGARA_345_PA302

Mon 07/12/2021 to Fri 07/16/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1050 MW 900 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA_345_230_AT4

Mon 07/19/2021 to Fri 07/30/2021
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA_-STA_255_345_NH2

Mon 07/26/2021 to Fri 07/30/2021
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

KINTIGH_-STA_255_345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2

Wed 09/01/2021 to Tue 09/21/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021 **UPDATED by NYISO 02/03/2021**
0700 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021 **UPDATED by NYISO 02/03/2021**
0700 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

PORTER_-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0700 Continuous 1730
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
0700 Continuous 1730
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021
0700 1730

(Import)

CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

Work scheduled by:

HURLYAVE-ROSETON____345_303

FWD

Thu 09/16/2021 to Sun 10/17/2021
0800 Continuous 1600

(Import)

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021
0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: PJM

PANNELL_-CLAY____345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530

(Import)

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CLAY____-EDIC____345_2-15

FWD

Mon 09/20/2021 to Sat 10/16/2021
0700 Continuous 1730

(Import)

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

KINTIGH_-STA_255____345_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

(Import)

DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH____345_NS1-38

FWD

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY____345_2

Mon 09/27/2021 to Fri 10/01/2021

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021

0100 Continuous 0130

Work scheduled by: ConEd

UPDATED

by CONED 01/15/2021

FWD

(Import)

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021

0100 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CONED 01/15/2021

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021

0100 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CONED 01/15/2021

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

KINTIGH_-STA_255__345_SH1-39

Wed 09/29/2021 to Wed 12/01/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Wed 09/29/2021 to Wed 12/01/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

LEEDS____-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021 UPDATED by CONED 03/05/2021

0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/02/2021 to Fri 11/05/2021

0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)

SCH - PJM_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

MASSENA_-MARCY__765_MSU1 & PORTER_-ROTTDAM_230_30

Mon 11/15/2021 to Tue 11/30/2021

0100 1730

Work scheduled by:

FWD
(Import)

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA__765_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	(Export)
0100	Continuous	1859		SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MARCY__765_345_AT1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		MOSES SOUTH	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1400 MW
ARR: 19				TTC with All Lines In Service	3150 MW
MARCY__765_345_AT2				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		MOSES SOUTH	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
ARR: 19				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		CENTRAL EAST - VC	1670 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1305 MW
				TTC with All Lines In Service	2975 MW
MASSENA_-MARCY__765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		MOSES SOUTH	500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	(Export)
0100	Continuous	1859		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY__765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA___230_MMS1 & MOSES___-
MASSENA___230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

FRASER___345_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK___230_MAI

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

Thu 12/02/2021 to Thu 01/13/2022
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY__345_Q12

Sun 12/05/2021 to Sat 12/25/2021
0001 Continuous 0159

Work scheduled by: ConEd

UPDATED by CONED 03/25/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

N.SCTLND-ALPS____345_2

Mon 05/02/2022 to Mon 05/09/2022
0600 Daily 1800

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **750 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS____345_2

Mon 05/02/2022 to Mon 05/09/2022
0600 Daily 1800

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MOSES____-ADIRNDCK_230_MA2

Wed 06/01/2022 to Mon 11/14/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 25, 2021 to Saturday ,September24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Mon 09/19/2022 to Mon 09/19/2022 UPDATED by CONED 09/17/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Mon 09/19/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd