

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE by CONED 08/28/2020**

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV

(Import) (Export)

SCH - PJ - NY

**2550 MW 1900 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

**MARION\_-FARRAGUT\_345\_C3403**Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE by CONED 08/28/2020**

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**STLAWRNC-MOSES\_230\_L33P**Mon 04/30/2018 to Mon 10/31/2022 **EXT FORCE by IESO 10/01/2020**

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**NEWBRDGE\_345\_138\_BK\_1**Wed 09/02/2020 to Tue 02/01/2022 **EXT FORCE by LI 01/12/2021**

1807 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**SPRNBRK\_-EGRDNCTR\_345\_Y49**Thu 10/01/2020 to Mon 04/19/2021 **EXT FORCE by LI 02/23/2021**

0404 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

**EGRDNCTY\_345\_138\_AT2**Sat 10/10/2020 to Mon 04/19/2021 **EXT FORCE by LI 02/23/2021**

1815 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EGRDNCTY\_345\_138\_AT1

FWD

Sat 10/10/2020 to Mon 04/19/2021  
1856 Continuous 2359

EXT FORCE by LI 02/23/2021

Work scheduled by: LI

CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2300 MW

### SCH-NYISO-IMO\_LIMIT\_1600

REV

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

### PLSNTVLE-DUNWODIE\_345\_W89

FWD

Mon 11/30/2020 to Mon 03/08/2021  
1840 Continuous 2200

UPDATED by CONED 03/06/2021

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

### N.SCTLND-ALPS\_\_\_\_\_345\_2

FWD

Wed 02/10/2021 to Thu 03/04/2021  
0116 Continuous 2100

UPDATED by NGRID 03/01/2021

Work scheduled by: NGrid

SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1400 MW

### N.SCTLND-ALPS\_\_\_\_\_345\_2

FWD

REV

Wed 02/10/2021 to Thu 03/04/2021  
0116 Continuous 2100

UPDATED by NGRID 03/01/2021

Work scheduled by: NGrid

SCH - NPX\_1385 **100 MW** **100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

### SAND\_BAR-PLATSBRG\_115\_PV20

Tue 02/23/2021 to Mon 05/17/2021  
1801 Continuous 0559

EXT FORCE by ISONE 02/26/2021

Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_\_765\_345\_AT2

Sat 02/27/2021 to Tue 03/02/2021  
0500 Continuous 0530

UPDATED by NYPA 02/04/2021

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### BERKSHIR-ALPS\_\_\_\_345\_393

Mon 03/01/2021 to Sat 03/20/2021  
0600 Continuous 1700

UPDATED by NGRID 03/03/2021

Work scheduled by: NGrid

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NE - NY **1100 MW 1700 MW**  
Impacts Total Transfer Capability 300 MW 0 MW  
TTC with All Lines In Service 1400 MW 1700 MW

### BERKSHIR-ALPS\_\_\_\_345\_393

Mon 03/01/2021 to Sat 03/20/2021  
0600 Continuous 1700

UPDATED by NGRID 03/03/2021

Work scheduled by: NGrid

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

### BERKSHIR-ALPS\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312

Mon 03/01/2021 to Sat 03/20/2021  
0600 1700

UPDATED by NGRID 03/03/2021

Work scheduled by:

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NE - NY **1100 MW 1700 MW**  
Impacts Total Transfer Capability 300 MW 0 MW  
TTC with All Lines In Service 1400 MW 1700 MW

### BERKSHIR-NORTHFLD\_345\_312

Mon 03/01/2021 to Sat 03/20/2021  
0600 Continuous 1700

UPDATED by NGRID 03/03/2021

Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **1300 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1400 MW

### BERKSHIR-NORTHFLD\_345\_312

Mon 03/01/2021 to Sat 03/20/2021  
0600 Continuous 1700

UPDATED by NGRID 03/03/2021

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

### SCH-NE-NYISO\_LIMIT\_800

Mon 03/01/2021 to Sat 03/20/2021  
2300 Daily 0659

UPDATED by NGRID 03/03/2021

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NYISO-NE_LIMIT_700</b>						REV
Mon 03/01/2021	to	Sat 03/20/2021				(Export)
2300	Daily	0659			SCH - NE - NY	<b>900 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1700 MW
<b>W49TH_ST_345KV_8</b>						FWD
Tue 03/02/2021	to	Sun 04/04/2021	<b><u>UPDATED</u></b>	<b><u>by CONED</u></b>	<b><u>02/19/2021</u></b>	(Import)
0201	Continuous	0200			SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<b>EDIC____-N.SCTLND_345_14</b>						FWD
Tue 03/02/2021	to	Thu 03/04/2021	<b><u>UPDATED</u></b>	<b><u>by NYISO</u></b>	<b><u>03/02/2021</u></b>	(Import)
0430	Continuous	2100			CENTRAL EAST - VC	<b>2240 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	735 MW
					TTC with All Lines In Service	2975 MW
<b>EDIC____-N.SCTLND_345_14 &amp; MARCY_SO_SERIES_COMP_I/S</b>						FWD
Tue 03/02/2021	to	Thu 03/04/2021				(Import)
0430		2100			CENTRAL EAST - VC	<b>2005 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	970 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY_SO_SERIES_COMP_I/S</b>						FWD
Tue 03/02/2021	to	Thu 03/04/2021				(Import)
0430	Continuous	2100			CENTRAL EAST - VC	<b>2740 MW</b>
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
<b>N.SCTLND-LEEDS____345_93</b>						FWD
Tue 03/02/2021	to	Thu 03/04/2021	<b><u>UPDATED</u></b>	<b><u>by NYISO</u></b>	<b><u>03/02/2021</u></b>	(Import)
0430	Continuous	2100			CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
<b>SCH-NYISO-NE_LIMIT_400</b>						REV
Tue 03/02/2021	to	Thu 03/04/2021	<b><u>UPDATED</u></b>	<b><u>by NYISO</u></b>	<b><u>03/02/2021</u></b>	(Export)
0430	Continuous	2100			SCH - NE - NY	<b>600 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	1700 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_\_\_-ROTTRDAM\_230\_31

FWD

Tue 03/02/2021 to Thu 03/04/2021

(Import)

0600

2100

CENTRAL EAST - VC

**2070 MW**

Impacts Total Transfer Capability 905 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER\_\_\_\_-ROTTRDAM\_230\_31 & MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Tue 03/02/2021 to Thu 03/04/2021

(Import)

0600

2100

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER\_\_\_\_-ROTTRDAM\_230\_31

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0600

Continuous

1730

UPDATED

by NGRID 02/22/2021

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

SCH-NE-NYISO\_LIMIT\_900

FWD

Tue 03/02/2021 to Fri 03/19/2021

(Import)

0700

Daily

2259

SCH - NE - NY

**1100 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-NE\_LIMIT\_800

REV

Tue 03/02/2021 to Fri 03/19/2021

(Export)

0700

Daily

2259

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

FWD

Tue 03/02/2021 to Mon 05/10/2021

(Import)

0700

Continuous

1159

UPDATED

by NYPA 02/11/2021

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCRIBA\_\_\_\_-VOLNEY\_\_\_\_345\_21

FWD

Wed 03/03/2021 to Wed 03/03/2021

(Import)

0800

Daily(No Weekends) 1630

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__ -VOLNEY__ 345_11					FWD	
Thu 03/04/2021 to Thu 03/04/2021					(Import)	
0800 Daily(No Weekends) 1630					OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
HOPATCON-RAMAPO__ 500_5018					FWD	REV
Fri 03/05/2021 to Fri 03/19/2021					(Import)	(Export)
0001 Continuous 0200					SCH - PJ - NY	1450 MW 1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW 750 MW
					TTC with All Lines In Service	2800 MW 1950 MW
HOPATCON-RAMAPO__ 500_5018					FWD	
Fri 03/05/2021 to Fri 03/19/2021					(Import)	
0001 Continuous 0200					UPNY CONED	6025 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
RAMAPO__ 345_345_PAR3500					FWD	REV
Fri 03/05/2021 to Fri 03/19/2021					(Import)	(Export)
0001 Continuous 0200					SCH - PJ - NY	2350 MW 1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW 700 MW
					TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO__ 345_345_PAR4500					FWD	REV
Fri 03/05/2021 to Fri 03/19/2021					(Import)	(Export)
0001 Continuous 0200					SCH - PJ - NY	2350 MW 1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW 700 MW
					TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO__ 500_345_BK 1500					FWD	REV
Fri 03/05/2021 to Fri 03/19/2021					(Import)	(Export)
0001 Continuous 0200					SCH - PJ - NY	1450 MW 1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW 750 MW
					TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO__ 500_345_BK 1500					FWD	
Fri 03/05/2021 to Fri 03/19/2021					(Import)	
0001 Continuous 0200					UPNY CONED	6025 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**VOLNEY\_\_-CLAY\_\_\_\_345\_6**

FWD

Fri 03/05/2021 to Fri 03/05/2021

(Import)

0900 Daily(No Weekends) 1630

OSWEGO EXPORT

**5250 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**LEEDS\_\_-ATHENS\_\_\_\_345\_95**

FWD

Fri 03/05/2021 to Fri 03/05/2021

(Import)

0930 Daily(No Weekends) 1400

**UPDATED****by NGRID 03/01/2021**

UPNY CONED

**3800 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

**FITZPTRK-EDIC\_\_\_\_345\_FE-1**

FWD

Sat 03/06/2021 to Sat 03/06/2021

(Import)

0730 Daily 1600

**UPDATED****by NYISO 02/24/2021**

CENTRAL EAST - VC

**2825 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

**FITZPTRK-EDIC\_\_\_\_345\_FE-1**

FWD

Sat 03/06/2021 to Sat 03/06/2021

(Import)

0730 Daily 1600

**UPDATED****by NYISO 02/24/2021**

OSWEGO EXPORT

**4800 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

**EFISHKIL-WOOD\_ST\_\_345\_F38**

FWD

Mon 03/08/2021 to Mon 03/08/2021

(Import)

0001 Continuous 2200

**UPDATED****by CONED 03/06/2021**

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y86**

FWD

Mon 03/08/2021 to Mon 03/08/2021

(Import)

0001 Continuous 2200

**UPDATED****by CONED 03/06/2021**

UPNY CONED

**5935 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 6220 MW

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Tue 03/09/2021 to Thu 04/08/2021

(Import)

0001 Continuous 0200

**UPDATED****by CE 03/05/2021**

UPNY CONED

**5930 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**OSWEGO\_\_-ELBRIDGE\_345\_17**

Tue 03/09/2021 to Tue 03/09/2021

UPDATEDby NGRID02/23/2021

0800 Daily(No Weekends) 1000

Work scheduled by: NGrid

**ARR: 75**

OSWEGO EXPORT

FWD

(Import)

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Tue 03/09/2021 to Tue 03/09/2021

UPDATEDby NGRID02/23/2021

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

**ARR: 75**

OSWEGO EXPORT

FWD

(Import)

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**OSWEGO\_\_-ELBRIDGE\_345\_17**

Tue 03/09/2021 to Tue 03/09/2021

UPDATEDby NGRID02/23/2021

1430 Daily(No Weekends) 1630

Work scheduled by: NGrid

**ARR: 75**

OSWEGO EXPORT

FWD

(Import)

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**DUNWODIE\_345KV\_3**

Wed 03/10/2021 to Wed 03/10/2021

UPDATEDby CONED03/06/2021

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD

(Import)

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_4**

Wed 03/10/2021 to Wed 03/10/2021

UPDATEDby CONED03/06/2021

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD

(Import)

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Wed 03/10/2021 to Wed 03/10/2021

UPDATEDby CONED03/06/2021

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

FWD

(Import)

**4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

**SCH-HQ-NYISO\_LIMIT\_1400**

Fri 03/12/2021 to Fri 03/12/2021

UPDATEDby HQ03/01/2021

0001 Continuous 0100

Work scheduled by: HQ

SCH - HQ - NY

FWD

(Import)

**1400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_-ROBNSNRD\_230\_64

Fri 03/12/2021 to Fri 03/12/2021  
0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

REV  
(Export)

1900 MW

### MARCY\_345KV\_CSC

Sat 03/13/2021 to Sat 03/13/2021  
0700 Continuous 1730

Work scheduled by: NYPA

CANCELLED by NYPA 03/05/2021

FWD  
(Import)  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

FWD  
(Import)

2925 MW

### SCH-HQ-NYISO\_LIMIT\_1400

Mon 03/15/2021 to Mon 03/15/2021  
0001 Continuous 0100

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

FWD  
(Import)

1400 MW

### SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 03/15/2021 to Thu 04/01/2021  
0500 Continuous 2000

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ\_CEDARS  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 100 MW

REV  
(Export)

0 MW

### SCRIBA\_-VOLNEY\_345\_20

Mon 03/15/2021 to Fri 03/26/2021  
0730 Continuous 1700

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD  
(Import)

5250 MW

### LEEDS\_345KV\_R395

Fri 03/19/2021 to Fri 03/19/2021  
1200 Daily(No Weekends) 1730

Work scheduled by: NGrid

UPDATED by NGRID 02/11/2021

FWD  
(Import)  
UPNY CONED  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

FWD  
(Import)

3800 MW

### SCH-NE-NYISO\_LIMIT\_900

Sat 03/20/2021 to Sat 03/20/2021  
0700 Daily 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

FWD  
(Import)

1100 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-NE\_LIMIT\_800**

REV

Sat 03/20/2021 to Sat 03/20/2021  
0700 Daily 1700

Work scheduled by: ISONE

SCH - NE - NY

(Export)

Impacts Total Transfer Capability

**1000 MW**

TTC with All Lines In Service

700 MW

1700 MW

**CHAT\_DC\_GC1**

FWD

Sat 03/20/2021 to Sat 03/20/2021  
2000 Continuous 2359

Work scheduled by: HQ

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

**2850 MW**

TTC with All Lines In Service

300 MW

3150 MW

**CHAT\_DC\_GC1**

REV

Sat 03/20/2021 to Sat 03/20/2021  
2000 Continuous 2359

Work scheduled by: HQ

SCH - HQ - NY

(Export)

Impacts Total Transfer Capability

**500 MW**

TTC with All Lines In Service

500 MW

1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

FWD

Sat 03/20/2021 to Sat 03/20/2021  
2000 Continuous 2359

Work scheduled by: HQ

SCH - HQ - NY

(Import)

Impacts Total Transfer Capability

**1150 MW**

TTC with All Lines In Service

350 MW

1500 MW

**CHAT\_DC\_GC1**

FWD

Sun 03/21/2021 to Sun 03/21/2021  
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

**2850 MW**

TTC with All Lines In Service

300 MW

3150 MW

**CHAT\_DC\_GC1**

REV

Sun 03/21/2021 to Sun 03/21/2021  
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

(Export)

Impacts Total Transfer Capability

**500 MW**

TTC with All Lines In Service

500 MW

1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

Sun 03/21/2021 to Sun 03/21/2021  
0001 0200

Work scheduled by:

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

**2550 MW**

TTC with All Lines In Service

600 MW

3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sun 03/21/2021 to Sun 03/21/2021  
0001 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## CHAT\_DC\_GC2

Sun 03/21/2021 to Sun 03/21/2021  
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

## CHAT\_DC\_GC2

Sun 03/21/2021 to Sun 03/21/2021  
0001 Continuous 0200

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	<b>500 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

## SCH-HQ-NYISO\_LIMIT\_1150

Sun 03/21/2021 to Sun 03/21/2021  
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	<b>1150 MW</b>
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

## NINEMILE-CLAY\_\_\_\_\_345\_8

Mon 03/22/2021 to Mon 03/22/2021  
0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	<b>5150 MW</b>
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	5250 MW

## EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_\_\_-ROTTDAM\_230\_31

Mon 03/22/2021 to Mon 05/31/2021  
0600 1730

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	<b>2070 MW</b>
Impacts Total Transfer Capability	905 MW
TTC with All Lines In Service	2975 MW

## EDIC\_\_\_\_-N.SCTLND\_345\_14

Mon 03/22/2021 to Mon 05/31/2021  
0600 Continuous 1830

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	<b>2240 MW</b>
Impacts Total Transfer Capability	735 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NINEMILE-CLAY\_\_\_\_\_345\_8

Wed 03/24/2021 to Wed 03/24/2021  
0001 Daily(No Weekends) 0359  
Work scheduled by: NGrid

UPDATED by NGRID 03/03/2021

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

### SPRNBK\_\_345KV\_RNS3

Fri 03/26/2021 to Fri 03/26/2021  
0001 Continuous 0030  
Work scheduled by: ConEd

UPDATED by CONED 01/26/2021

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### EASTVIEW-SPRNBK\_\_345\_W78

Fri 03/26/2021 to Tue 03/30/2021  
0001 Continuous 2200  
Work scheduled by: ConEd

UPDATED by CONED 01/26/2021

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

### MILLWOOD-EASTVIEW\_345\_W85

Fri 03/26/2021 to Tue 03/30/2021  
0001 Continuous 2200  
Work scheduled by: ConEd

UPDATED by CONED 01/26/2021

FWD  
(Import)  
UPNY CONED **5985 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 6220 MW

### W49TH\_ST\_345KV\_6

Sat 03/27/2021 to Fri 04/02/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

UPDATED by CONED 02/19/2021

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### NINEMILE-CLAY\_\_\_\_\_345\_8

Sun 03/28/2021 to Sat 04/03/2021  
2300 Continuous 0200  
Work scheduled by: NGrid

UPDATED by NGRID 03/03/2021

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

### DUNWODIE\_345KV\_3

Mon 03/29/2021 to Mon 03/29/2021  
0130 Continuous 0200  
Work scheduled by: ConEd

UPDATED by CONED 03/06/2021

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_4**

FWD

Mon 03/29/2021 to Mon 03/29/2021 UPDATED by CONED 03/06/2021  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Mon 03/29/2021 to Mon 03/29/2021 UPDATED by CONED 03/06/2021  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

**CLAY -EDIC 345\_2-15**

FWD

Mon 03/29/2021 to Fri 04/16/2021 CANCELLED by NYPA 03/05/2021  
0800 Continuous 1730

(Import)

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 02/19/2021  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 02/19/2021  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Wed 03/31/2021 to Wed 03/31/2021 UPDATED by PJM 11/30/2020  
0200 Continuous 1500

(Import)

Work scheduled by: PJM

UPNY CONED **6025 MW**  
Impacts Total Transfer Capability 195 MW  
TTC with All Lines In Service 6220 MW

**ROCHESTR-PANNELL\_345\_RP2**

FWD

Wed 03/31/2021 to Mon 04/12/2021  
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

0001 Continuous 0030

UPNY CONED

**5985 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS3**

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_345\_W78**

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

0001 Continuous 2200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

2130 Continuous 2200

UPNY CONED

**5985 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS3**

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBK\_-TREMONT\_\_345\_X28**

FWD

Fri 04/02/2021 to Sat 04/03/2021

(Import)

0001 Continuous 0300

**UPDATED by CONED 03/02/2021**

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**LINDN\_CG-LNDVFT\_\_345\_V-3022**

FWD

REV

Sun 04/04/2021 to Sat 04/10/2021

(Import) (Export)

1400 Continuous 1400

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

**CENTRAL EAST** 3100MW  
**CENTRAL EAST - VC** 2975MW  
**TOTAL EAST** 6500MW  
**UPNY CONED** 6220MW  
**SPR/DUN-SOUTH** 4600MW  
**DYSINGER EAST** 3150MW  
**MOSES SOUTH** 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NINEMILE-CLAY** 345\_8

Sun 04/04/2021 to Sun 04/04/2021 **UPDATED** by NGRID 03/04/2021  
 1600 Daily 1700

Work scheduled by: NGrid

FWD  
 (Import)  
**OSWEGO EXPORT** 5150 MW  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 5250 MW

**NINEMILE-CLAY** 345\_8

Sun 04/04/2021 to Mon 04/05/2021 **CANCELLED** by NGrid 03/04/2021  
 2001 Continuous 0300

Work scheduled by: NGrid

FWD  
 (Import)  
**OSWEGO EXPORT** 5150 MW  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 5250 MW

**WATRCURE-OAKDALE** 345\_31

Mon 04/05/2021 to Thu 04/08/2021  
 0800 Daily(No Weekends) 1500

Work scheduled by: NYSEG

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**SPRNBK** 345KV\_RNS3

Mon 04/05/2021 to Mon 04/05/2021 **UPDATED** by CONED 01/26/2021  
 1800 Continuous 1830

Work scheduled by: ConEd

FWD  
 (Import)  
**SPR/DUN-SOUTH** 3800 MW  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**MILLWOOD** 345KV\_18

Thu 04/08/2021 to Fri 04/16/2021 **UPDATED** by CONED 03/05/2021  
 0201 Continuous 1800

Work scheduled by: ConEd

FWD  
 (Import)  
**UPNY CONED** 4350 MW  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**GOETHALS** 345KV\_5

Sat 04/10/2021 to Mon 05/10/2021 **UPDATED** by CONED 01/26/2021  
 0200 Continuous 0300

Work scheduled by: PJM

STATEN ISLAND  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**LINDEN** -GOETHALS\_230\_A2253

Sat 04/10/2021 to Mon 05/10/2021 **UPDATED** by CONED 01/26/2021  
 0200 Continuous 0300

Work scheduled by: PJM

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LINDEN\_\_ -GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402

Sat 04/10/2021 to Mon 05/10/2021  
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

### LINDEN\_\_ -GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_ -FARRAGUT\_345\_C3403

Sat 04/10/2021 to Mon 05/10/2021  
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

### LINDEN\_\_ -GOETHALS\_230\_A2253 & MARION\_\_ -FARRAGUT\_345\_C3403

Sat 04/10/2021 to Mon 05/10/2021  
0200 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

### W49TH\_ST-E13THSTA\_345\_M55

Mon 04/12/2021 to Tue 04/13/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

### W49TH\_ST\_345KV\_6

Mon 04/12/2021 to Tue 04/13/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

### S.RIPLEY-DUNKIRK\_\_230\_68

Mon 04/12/2021 to Fri 04/23/2021  
0630 Continuous 1700

Work scheduled by: NGrid

SCH - PJ - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

### LEEDS\_\_345KV\_R94301

Mon 04/12/2021 to Mon 04/12/2021 UPDATED by NGRID 02/01/2021  
0800 Continuous 0830

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	2420 MW
TTC with All Lines In Service	6220 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 04/12/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

### NIAGARA\_-STA\_255\_345\_NH2

FWD

Fri 04/16/2021 to Fri 04/16/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### LEEDS\_\_\_345KV\_R94301

FWD

Fri 04/16/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021

(Import)

1530 Continuous 1600

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

### SPRNBK\_-TREMONT\_345\_X28

FWD

Sat 04/17/2021 to Mon 05/03/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### PLSNTVLY-WOOD\_ST\_345\_F30

FWD

Mon 04/19/2021 to Tue 04/20/2021 UPDATED by CONED 02/23/2021

(Import)

0001 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

### PLSNTVLY\_345KV\_RNS5

FWD

Mon 04/19/2021 to Tue 04/20/2021 UPDATED by CONED 02/23/2021

(Import)

0001 Continuous 0200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

### DUNWODIE\_345KV\_6

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_8

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 0230

Work scheduled by: ConEd

UPNY CONED **5905 MW**  
Impacts Total Transfer Capability 315 MW  
TTC with All Lines In Service 6220 MW

### PLSNTVLE-DUNWODIE\_345\_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021  
0201 Continuous 0159

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

### DUNWODIE\_345KV\_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021  
0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_8

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021  
0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021  
0130 Continuous 0159

Work scheduled by: ConEd

UPNY CONED **5905 MW**  
Impacts Total Transfer Capability 315 MW  
TTC with All Lines In Service 6220 MW

### KINTIGH\_-STA\_255\_345\_SH1-39

FWD

Mon 04/26/2021 to Fri 04/30/2021  
0700 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**HOMRC\_NY-MAINS\_NY\_345\_47**

Mon 04/26/2021 to Fri 05/21/2021

0800 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

**FRASER\_-COOPERS\_\_345\_33**

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0830 Continuous 1500

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Fri 04/30/2021 to Mon 05/03/2021

**UPDATED****by CONED 03/02/2021**

(Import)

0001 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_345\_W79**

FWD

Fri 04/30/2021 to Mon 05/03/2021

**UPDATED****by CONED 03/02/2021**

(Import)

0001 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**RAMAPO\_-BUCHAN\_N\_345\_Y94**

FWD

Fri 04/30/2021 to Mon 05/03/2021

**UPDATED****by CONED 03/02/2021**

(Import)

0001 Continuous 0200

UPNY CONED **5765 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Sat 05/01/2021 to Sun 10/31/2021

**UPDATED****by IESO 05/03/2019**

(Import)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_-TREMONT\_\_345\_X28**

FWD

Mon 05/03/2021 to Fri 05/07/2021 **UPDATED by CONED 03/02/2021**

(Import)

0201 Continuous 2200

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**NRTH1385-NOR HBR\_\_138\_601**

FWD

REV

Mon 05/03/2021 to Mon 05/24/2021

(Import) (Export)

0600 Continuous 2359

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

Work scheduled by: LI

TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602**

FWD

REV

Mon 05/03/2021 to Mon 05/24/2021

(Import) (Export)

0600 2359

SCH - NPX\_1385

**0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

Work scheduled by:

TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

FWD

REV

Mon 05/03/2021 to Mon 05/24/2021

(Import) (Export)

0600 2359

SCH - NPX\_1385

**0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

Work scheduled by:

TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_\_138\_602**

FWD

REV

Mon 05/03/2021 to Mon 05/24/2021

(Import) (Export)

0600 Continuous 2359

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

Work scheduled by: LI

TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

FWD

REV

Mon 05/03/2021 to Mon 05/24/2021

(Import) (Export)

0600 2359

SCH - NPX\_1385

**0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

Work scheduled by:

TTC with All Lines In Service 200 MW 200 MW

**NRTH1385-NOR HBR\_\_138\_603**

FWD

REV

Mon 05/03/2021 to Mon 05/24/2021

(Import) (Export)

0600 Continuous 2359

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

Work scheduled by: LI

TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NRTH1385-NRTHPORT\_138\_NNC

Mon 05/03/2021 to Mon 05/24/2021  
0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## CLAY -EDIC 345\_2-15

Mon 05/03/2021 to Fri 05/07/2021  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

## FIVEMILE-STOLLERD\_345\_29

Mon 05/03/2021 to Fri 05/14/2021  
0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

## PANNELL -CLAY 345\_2

Mon 05/03/2021 to Sun 05/30/2021  
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

## HURLYAVE-ROSETON\_345\_303

Mon 05/03/2021 to Fri 05/21/2021  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	2120 MW
TTC with All Lines In Service	6220 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/03/2021 to Fri 05/07/2021  
0900 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

## CLAY -EDIC 345\_1-16

Mon 05/10/2021 to Fri 05/14/2021  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 05/10/2021 to Tue 06/01/2021

(Import)

1200 Continuous 0659

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**DUNWODIE\_345KV\_5**

FWD

Wed 05/12/2021 to Thu 05/13/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_7**

FWD

Wed 05/12/2021 to Thu 05/13/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBK\_-DUNWODIE\_345\_W75**

FWD

Wed 05/12/2021 to Thu 05/13/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS3**

FWD

Wed 05/12/2021 to Thu 05/13/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SAND\_BAR-PLATSBURG\_115\_PV20**

Mon 05/17/2021 to Fri 07/02/2021

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

**E13THSTA-FARRAGUT\_345\_46**

FWD

Sat 05/22/2021 to Sat 05/22/2021

(Import)

0001 Continuous 1830

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-STA\_255\_345\_NH2**

FWD

Mon 05/24/2021 to Fri 05/28/2021

(Import)

0500 Continuous 1700

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**VOLNEY\_-MARC\_345\_19**

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****VOLNEY\_-MARC\_345\_19**

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19****FRASER\_-GILBOA\_345\_GF5-35**

FWD

Tue 06/01/2021 to Mon 06/07/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARC\_-EDIC\_345\_UE1-7**

FWD

Thu 06/03/2021 to Fri 06/04/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16****PORTER\_-ROTTDAM\_230\_30**

FWD

Thu 06/03/2021 to Wed 09/15/2021

(Import)

0700 Continuous 0659

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_345KV\_CSC

Sat 06/05/2021 to Sat 06/05/2021  
0700 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## ATHENS\_\_-PLSNTVLY\_345\_91

Tue 06/08/2021 to Wed 06/16/2021  
0600 Continuous 2000  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Wed 06/09/2021 to Wed 06/09/2021  
0800 Daily 1200  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## BECK\_\_\_\_-NIAGARA\_345\_PA301

Wed 06/16/2021 to Thu 06/17/2021  
0500 Continuous 2330  
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>900 MW 800 MW</b>
Impacts Total Transfer Capability	1050 MW 900 MW
TTC with All Lines In Service	1950 MW 1700 MW

## LEEDS\_\_-PLSNTVLY\_345\_92

Thu 06/17/2021 to Thu 06/24/2021  
0600 Continuous 2000  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

## BECK\_\_\_\_-NIAGARA\_345\_PA301

Fri 06/25/2021 to Fri 06/25/2021  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>900 MW 800 MW</b>
Impacts Total Transfer Capability	1050 MW 900 MW
TTC with All Lines In Service	1950 MW 1700 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

ARR: 19



# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### BECK\_\_\_-NIAGARA\_345\_PA302

Mon 07/12/2021 to Fri 07/16/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **900 MW 800 MW**  
Impacts Total Transfer Capability 1050 MW 900 MW  
TTC with All Lines In Service 1950 MW 1700 MW

### NIAGARA\_345\_230\_AT4

Mon 07/19/2021 to Fri 07/30/2021  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

### NIAGARA\_-STA\_255\_345\_NH2

Mon 07/26/2021 to Fri 07/30/2021  
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### SAND\_BAR-PLATSBURG\_115\_PV20

Tue 08/03/2021 to Tue 08/03/2021  
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### KINTIGH\_-STA\_255\_345\_SH1-39

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-KINTIGH\_345\_NS1-38

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### KINTIGH\_-STA\_255\_\_345\_SH1-39

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-STA\_255\_\_345\_NH2

Wed 09/01/2021 to Tue 09/21/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

### FRASANX-COOPERS\_\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYISO 02/03/2021**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_-FRASANX\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYISO 02/03/2021**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### PORTER\_-ROTTRDAM\_230\_30

Wed 09/15/2021 to Tue 11/30/2021  
0700 Continuous 1730

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

### EDIC\_-N.SCTLND\_345\_14

Thu 09/16/2021 to Sun 11/14/2021  
0700 Continuous 1730

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC\_\_\_\_-N.SCTLND\_345\_14 &amp; PORTER\_\_\_\_-ROTTDAM\_230\_30

FWD

Thu 09/16/2021 to Sun 11/14/2021  
0700 1730

(Import)

CENTRAL EAST - VC **2070 MW**  
Impacts Total Transfer Capability 905 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by:

HURLYAVE-ROSETON\_\_\_\_345\_303

FWD

Thu 09/16/2021 to Sun 10/17/2021  
0800 Continuous 1600

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

HOMRC\_NY-MAINS\_NY\_345\_47

Sat 09/18/2021 to Fri 11/05/2021  
0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability  
TTC with All Lines In Service

Work scheduled by: PJM

PANNELL\_-CLAY\_\_\_\_345\_1

FWD

Mon 09/20/2021 to Fri 09/24/2021  
0700 Continuous 1530

(Import)

WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

FWD

Mon 09/20/2021 to Sat 10/16/2021  
0700 Continuous 1730

(Import)

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

KINTIGH\_-STA\_255\_\_\_\_345\_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021  
0500 Continuous 0459

(Import)

DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA\_-KINTIGH\_\_\_\_345\_NS1-38

FWD

Mon 09/27/2021 to Wed 09/29/2021  
0500 Continuous 0459

(Import)

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PANNELL\_-CLAY\_\_\_\_\_345\_2**

FWD

Mon 09/27/2021 to Fri 10/01/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

0100 Continuous 0130

UPDATEDby CONED 01/15/2021

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**E13THSTA-FARRAGUT\_345\_46**

FWD

Tue 09/28/2021 to Tue 10/26/2021

(Import)

0100 Continuous 0300

UPDATEDby CONED 01/15/2021

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Tue 09/28/2021 to Tue 10/26/2021

(Import)

0100 Continuous 0300

UPDATEDby CONED 01/15/2021

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**KINTIGH\_-STA\_255\_\_345\_SH1-39**

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/18/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GOETHALS\_345KV\_5

Thu 10/21/2021 to Sat 11/20/2021 UPDATED by CONED 03/05/2021

0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### W49TH\_ST\_345KV\_6

Tue 10/26/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2300 MW

### SCH-NYISO-IMO\_LIMIT\_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

### CHATGUAY-MASSENA\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### MARCY\_765\_345\_AT1

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

ARR: 19

**NYISO TRANSFER LIMITATIONS**

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_765\_345\_AT2**

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

**1700 MW**

Work scheduled by: NYPA

**ARR: 19**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

CENTRAL EAST - VC

**2265 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

MOSES SOUTH

**500 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 Continuous 1859

SCH - HQ - NY

**475 MW 1000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

SCH - HQ\_CEDARS

**90 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1859

MOSES SOUTH

**500 MW**

Work scheduled by:

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 1859

SCH - HQ - NY

**850 MW 0 MW**

Work scheduled by:

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_230\_L33P & MASSENA\_\_\_-MARCY\_\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

FRASER\_\_\_345\_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_-ADIRNDCK\_\_\_230\_MA1

Wed 12/01/2021 to Tue 05/31/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY\_\_\_345\_Q12

Thu 12/02/2021 to Wed 12/22/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

NIAGARA\_\_\_-STA\_255\_\_\_345\_NH2

Thu 12/02/2021 to Thu 01/13/2022  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,March 07, 2021 to Tuesday ,September06, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## N.SCTLND-ALPS\_\_\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800

Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **750 MW**  
Impacts Total Transfer Capability 650 MW  
TTC with All Lines In Service 1400 MW

## N.SCTLND-ALPS\_\_\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Fri 05/20/2022 to Fri 05/27/2022  
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## HOMR\_NYW-PIERC\_NY\_345\_48

Fri 05/20/2022 to Fri 05/27/2022  
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Wed 06/01/2022 to Mon 11/14/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW