

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SPRNBRK_-EGRDNCTR_345_Y49

Thu 10/01/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

0404 Continuous 2359

Work scheduled by: LI

FWD
(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

1815 Continuous 2359

Work scheduled by: LI

FWD
(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Sat 10/10/2020 to Mon 04/19/2021
1856 Continuous 2359

EXT FORCE by LI 02/23/2021

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD
(Import)
2050 MW
SCH - OH - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV
(Export)
1900 MW
SCH - OH - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 02/23/2021 to Mon 05/17/2021
1801 Continuous 0559

UPDATED by NYISO 03/16/2021

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_8

Tue 03/02/2021 to Fri 04/30/2021
0201 Continuous 0200

UPDATED by CONED 03/16/2021

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

PORTER_-ROTTRDAM_230_31

Tue 03/02/2021 to Mon 05/31/2021
0600 Continuous 1730

UPDATED by NGRID 03/10/2021

Work scheduled by: NGrid

FWD
(Import)
2805 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Tue 03/02/2021 to Mon 05/10/2021
0700 Continuous 1159

UPDATED by NYPA 02/11/2021

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/12/2021</u>	(Import)	(Export)
0001	Continuous	0200				SCH - PJ - NY	1450 MW 1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW 750 MW
						TTC with All Lines In Service	2800 MW 1950 MW
HOPATCON-RAMAPO___500_5018						FWD	
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/12/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO___345_345_PAR3500						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/12/2021</u>	(Import)	(Export)
0001	Continuous	0200				SCH - PJ - NY	2350 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW 700 MW
						TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO___345_345_PAR4500						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/12/2021</u>	(Import)	(Export)
0001	Continuous	0200				SCH - PJ - NY	2350 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW 700 MW
						TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO___500_345_BK 1500						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/12/2021</u>	(Import)	(Export)
0001	Continuous	0200				SCH - PJ - NY	1450 MW 1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW 750 MW
						TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO___500_345_BK 1500						FWD	
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/12/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
LADENTWN-BUCHAN_S_345_Y88						FWD	
Tue 03/09/2021	to	Thu 04/08/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/05/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	5930 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	290 MW
						TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Thu 03/11/2021 to Fri 03/19/2021 UPDATED by ISONE 03/08/2021

0700 Daily 2259

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

BERKSHIR-ALPS_____345_393

Thu 03/11/2021 to Wed 03/24/2021 EXTENDED by NGRID 03/17/2021

0700 Continuous 1600

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1100 MW 1700 MW**
Impacts Total Transfer Capability 300 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS_____345_393

Thu 03/11/2021 to Wed 03/24/2021 EXTENDED by NGRID 03/17/2021

0700 Continuous 1600

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Thu 03/11/2021 to Wed 03/24/2021

0700 1600

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1100 MW 1700 MW**
Impacts Total Transfer Capability 300 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-NORTHFLD_345_312

Thu 03/11/2021 to Wed 03/24/2021 EXTENDED by NGRID 03/17/2021

0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

BERKSHIR-NORTHFLD_345_312

Thu 03/11/2021 to Wed 03/24/2021 EXTENDED by NGRID 03/17/2021

0700 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_800

Thu 03/11/2021 to Wed 03/24/2021 UPDATED by ISONE 03/08/2021

0700 Daily 2259

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800						FWD
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)
2300	Daily	0659				SCH - NE - NY 1000 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Export)
2300	Daily	0659				SCH - NE - NY 900 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 1700 MW
SCH-HQ-NYISO_LIMIT_1400						FWD
Mon 03/15/2021	to	Mon 03/15/2021				(Import)
0001	Continuous	0100				SCH - HQ - NY 1400 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 1500 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
Mon 03/15/2021	to	Thu 04/01/2021				(Export)
0500	Continuous	2000				SCH - HQ_CEDARS 0 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 100 MW
SCRIBA__-VOLNEY__345_20						FWD
Mon 03/15/2021	to	Fri 03/26/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/15/2021</u>	(Import)
0730	Continuous	1700				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
BUCHAN_S-MILLWOOD_345_W97						FWD
Mon 03/15/2021	to	Tue 03/16/2021	<u>FORCED</u>	<u>by CE</u>	<u>03/15/2021</u>	(Import)
1110	Continuous	1600				UPNY CONED 6135 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 85 MW
						TTC with All Lines In Service 6220 MW
LEEDS__-ATHENS__345_95						FWD
Thu 03/18/2021	to	Thu 03/18/2021				(Import)
0800	Daily(No Weekends)	1500				UPNY CONED 3800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 2420 MW
						TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R395

Thu 03/18/2021 to Thu 03/18/2021

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

SCH-NE-NYISO_LIMIT_900

Sat 03/20/2021 to Sat 03/20/2021

0700 Daily 1700

Work scheduled by: ISONE

UPDATEDby ISONE 03/08/2021

FWD

(Import)

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

CHAT_DC_GC1

Sat 03/20/2021 to Sun 03/21/2021

2000 Continuous 0500

Work scheduled by: HQ

UPDATEDby HQ 03/10/2021

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 03/20/2021 to Sun 03/21/2021

2000 Continuous 0500

Work scheduled by: HQ

UPDATEDby HQ 03/10/2021

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

W49TH_ST_345KV_6

Sun 03/21/2021 to Mon 04/12/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 03/16/2021

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Sun 03/21/2021 to Tue 03/23/2021

0700 Daily 2259

Work scheduled by: ISONE

UPDATEDby ISONE 03/08/2021

FWD

(Import)

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_800

Sun 03/21/2021 to Wed 03/24/2021

2300 Daily 0659

Work scheduled by: ISONE

UPDATEDby ISONE 03/08/2021

FWD

(Import)

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700						REV
Sun 03/21/2021	to	Wed 03/24/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Export)
2300	Daily	0659				900 MW
Work scheduled by: ISONE					SCH - NE - NY	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1700 MW
NINEMILE-CLAY_____345_8						FWD
Mon 03/22/2021	to	Mon 03/22/2021				(Import)
0001	Daily(No Weekends)	0400				5150 MW
Work scheduled by: NGrid					OSWEGO EXPORT	
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5250 MW
EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_31						FWD
Mon 03/22/2021	to	Mon 05/31/2021				(Import)
0600		1730				1500 MW
Work scheduled by:					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW
EDIC____-N.SCTLND_345_14						FWD
Mon 03/22/2021	to	Mon 05/31/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/10/2021</u>	(Import)
0600	Continuous	1830				1670 MW
Work scheduled by: NGrid					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	1305 MW
					TTC with All Lines In Service	2975 MW
NINEMILE-CLAY_____345_8						FWD
Wed 03/24/2021	to	Wed 03/24/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/03/2021</u>	(Import)
0001	Daily(No Weekends)	0359				5150 MW
Work scheduled by: NGrid					OSWEGO EXPORT	
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5250 MW
SCH-NE-NYISO_LIMIT_900						FWD
Wed 03/24/2021	to	Wed 03/24/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)
0700	Daily	1600				1100 MW
Work scheduled by: ISONE					SCH - NE - NY	
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1400 MW
SPRNBK__345KV_RNS3						FWD
Fri 03/26/2021	to	Fri 03/26/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/26/2021</u>	(Import)
0001	Continuous	0030				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

FWD

Fri 03/26/2021 to Tue 03/30/2021 UPDATED by CONED 01/26/2021

(Import)

0001 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 03/26/2021 to Tue 03/30/2021 UPDATED by CONED 01/26/2021

(Import)

0001 Continuous 2200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NINEMILE-CLAY____345_8

FWD

Sun 03/28/2021 to Sat 04/03/2021 UPDATED by NGRID 03/03/2021

(Import)

2300 Continuous 0200

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

HUDSONTP-W49TH_ST_345_Y56

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 03/16/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 03/16/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

BRANCHBG-HOPATCON_500_5060

FWD

Wed 03/31/2021 to Wed 03/31/2021 UPDATED by PJM 11/30/2020

(Import)

0200 Continuous 1500

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

ROCHESTR-PANNELL__345_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 04/01/2021 to Thu 04/01/2021
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

SPRNBRK_345KV_RNS3

FWD

Thu 04/01/2021 to Thu 04/01/2021
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK_345_W78

FWD

Thu 04/01/2021 to Thu 04/01/2021
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

DUNWODIE_345KV_3

FWD

Thu 04/01/2021 to Thu 04/01/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

EXT FORCE by CONED 03/13/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Thu 04/01/2021 to Thu 04/01/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

EXT FORCE by CONED 03/13/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 04/01/2021 to Thu 04/01/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

EXT FORCE by CONED 03/13/2021

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 04/01/2021 to Thu 04/01/2021
2130 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS3

Thu 04/01/2021 to Thu 04/01/2021
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/04/2021 to Sat 04/10/2021
1400 Continuous 1400
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NINEMILE-CLAY__345_8

Sun 04/04/2021 to Sun 04/04/2021 UPDATED by NGRID 03/04/2021
1600 Daily 1700
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

WATRCURE-OAKDALE__345_31

Mon 04/05/2021 to Thu 04/08/2021
0800 Daily(No Weekends) 1500
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SPRNBRK__345KV_RNS3

Mon 04/05/2021 to Mon 04/05/2021 UPDATED by CONED 01/26/2021
1800 Continuous 1830
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD_345KV_18

Thu 04/08/2021 to Fri 04/16/2021 CANCELLED by ConEd 03/16/2021
0201 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SPRNBRK_-TREMONT__345_X28

Fri 04/09/2021 to Sat 04/10/2021 UPDATED by CONED 03/17/2021
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Sat 04/10/2021 to Sun 04/11/2021 UPDATED by CONED 03/17/2021

(Import)

0001 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

GOETHALS_345KV_5

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021

0200 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

LINDEN__-GOETHALS_230_A2253

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021

0200 Continuous 0300

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

(Import) (Export)

0200 0300

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-

FWD

REV

FARRAGUT_345_C3403

(Import) (Export)

Sat 04/10/2021 to Mon 05/10/2021

SCH - PJ - NY

2550 MW 1900 MW

0200 0300

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

(Import) (Export)

0200 0300

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

S.RIPLEY-DUNKIRK__230_68

Mon 04/12/2021 to Fri 04/23/2021

0630 Continuous 1700

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R94301					FWD
Mon 04/12/2021	to	Mon 04/12/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/01/2021</u>	(Import)
0800	Continuous	0830			UPNY CONED 3800 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW
LEEDS___-HURLYAVE_345_301					FWD
Mon 04/12/2021	to	Fri 04/16/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/01/2021</u>	(Import)
0800	Continuous	1600			UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 2120 MW
					TTC with All Lines In Service 6220 MW
W49TH_ST_345KV_6					FWD
Tue 04/13/2021	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by CONED</u> <u>03/16/2021</u>	(Import)
2201	Continuous	0200			SCH - PJM_HTP 300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
NIAGARA_-STA_255__345_NH2					FWD
Fri 04/16/2021	to	Fri 04/16/2021			(Import)
0500	Continuous	1700			DYSINGER EAST 2350 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 3150 MW
LEEDS___345KV_R94301					FWD
Fri 04/16/2021	to	Fri 04/16/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/01/2021</u>	(Import)
1530	Continuous	1600			UPNY CONED 3800 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW
PLSNTVLY-WOOD_ST__345_F30					FWD
Mon 04/19/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/23/2021</u>	(Import)
0001	Continuous	0200			UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 2220 MW
					TTC with All Lines In Service 6220 MW
PLSNTVLY_345KV_RNS5					FWD
Mon 04/19/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/23/2021</u>	(Import)
0001	Continuous	0200			UPNY CONED 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021
0201 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021
0201 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021
0201 Continuous 0230

Work scheduled by: ConEd

UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0201 Continuous 0159

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

MAINESBG-WATRCURE_345_30

FWD

Tue 04/20/2021 to Wed 04/21/2021
0800 Continuous 1530

Work scheduled by: NYSEG

SCH - PJ - NY **2300 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2800 MW

DUNWODIE_345KV_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0130 Continuous 0159

(Import)

Work scheduled by: ConEd

UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

KINTIGH_-STA_255_345_SH1-39

FWD

Mon 04/26/2021 to Fri 04/30/2021
0700 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021
0700 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HOMRC_NY-MAINS_NY_345_47

Mon 04/26/2021 to Sat 05/29/2021 EXTENDED by NYSEG 03/10/2021
0800 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASER_-COOPERS_345_33

FWD

Mon 04/26/2021 to Fri 04/30/2021
0830 Continuous 1500

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK_345_W79

FWD

Fri 04/30/2021 to Fri 04/30/2021 UPDATED by CONED 03/17/2021
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 04/30/2021 to Mon 05/10/2021 UPDATED by CONED 03/17/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600					FWD		
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)	
0001	Continuous	2359				1900 MW	
Work scheduled by: IESO					SCH - OH - NY	50 MW	
					Impacts Total Transfer Capability	1950 MW	
					TTC with All Lines In Service		
NRTH1385-NOR HBR__138_601					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)	
0600	Continuous	2359			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)	
0600		2359			SCH - NPX_1385	0 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)	
0600		2359			SCH - NPX_1385	0 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)	
0600	Continuous	2359			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)	
0600		2359			SCH - NPX_1385	0 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_603					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)	
0600	Continuous	2359			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW** **0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

CLAY -EDIC 345_2-15

Mon 05/03/2021 to Fri 05/07/2021
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FIVEMILE-STOLLERD_345_29

Mon 05/03/2021 to Fri 05/14/2021
0700 Continuous 1400
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL -CLAY 345_2

Mon 05/03/2021 to Sun 05/30/2021
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON_345_303

Mon 05/03/2021 to Fri 05/21/2021
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/03/2021 to Sat 05/08/2021 EXTENDED by ISONE 03/15/2021
0900 Continuous 1600
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

EASTVIEW-SPRNBK_345_W79

Fri 05/07/2021 to Mon 05/10/2021 UPDATED by CONED 03/17/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Fri 05/07/2021 to Mon 05/10/2021 UPDATED by CONED 03/17/2021

(Import)

0001 Continuous 0200

UPNY CONED

5765 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBRK_-TREMONT__345_X28

FWD

Mon 05/10/2021 to Wed 05/26/2021 UPDATED by CONED 03/18/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY__-EDIC__345_1-16

FWD

Mon 05/10/2021 to Fri 05/14/2021

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 05/10/2021 to Tue 06/01/2021

(Import)

1200 Continuous 0659

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

W49TH_ST-E13THSTA_345_M55

FWD

Sat 05/15/2021 to Mon 05/17/2021 UPDATED by CONED 03/15/2021

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Sat 05/15/2021 to Mon 05/17/2021 UPDATED by CONED 03/15/2021

(Import)

0201 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RS3 & SPRNBRK_345KV_RS4

FWD

Sat 05/15/2021 to Sat 05/15/2021

(Import)

0301 2230

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-DUNWODIE_345_W75

FWD

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS3

FWD

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SAND_BAR-PLATSBURG_115_PV20

Mon 05/17/2021 to Fri 07/02/2021

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

BUCHAN_S-MILLWOOD_345_W97

FWD

Thu 05/20/2021 to Sat 05/22/2021

0001 Continuous 0200

UPNY CONED **6135 MW**

Impacts Total Transfer Capability 85 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Sat 05/22/2021 to Sat 05/22/2021

0001 Continuous 1830

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__-STA_255__345_NH2

Mon 05/24/2021 to Fri 05/28/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

VOLNEY__-MARCY__345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY__345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASER__-GILBOA__345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY__-EDIC__345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER__-ROTTRDAM_230_30

Thu 06/03/2021 to Wed 09/15/2021
0700 Continuous 0659

Work scheduled by: NGrid

UPDATED by NGRID 01/19/2021

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ATHENS__-PLSNTVLY_345_91

Tue 06/08/2021 to Wed 06/16/2021
0600 Continuous 2000

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

GILBOA__-N.SCTLND_345_GNS-1

Wed 06/09/2021 to Wed 06/09/2021
0800 Daily 1200

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

BECK____-NIAGARA__345_PA301

Wed 06/16/2021 to Thu 06/17/2021
0500 Continuous 2330

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 900 MW	800 MW
Impacts Total Transfer Capability 1050 MW	900 MW
TTC with All Lines In Service 1950 MW	1700 MW

LEEDS__-PLSNTVLY_345_92

Thu 06/17/2021 to Thu 06/24/2021
0600 Continuous 2000

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

BECK____-NIAGARA__345_PA301

Fri 06/25/2021 to Fri 06/25/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 900 MW	800 MW
Impacts Total Transfer Capability 1050 MW	900 MW
TTC with All Lines In Service 1950 MW	1700 MW

FRASANNX-COOPERS__345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BECK___-NIAGARA_345_PA302

Mon 07/12/2021 to Fri 07/16/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1050 MW 900 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA_345_230_AT4

Mon 07/19/2021 to Fri 07/30/2021
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA_-STA_255_345_NH2

Mon 07/26/2021 to Fri 07/30/2021
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

KINTIGH_-STA_255_345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2

Wed 09/01/2021 to Tue 09/21/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021 **UPDATED by NYISO 02/03/2021**
0700 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021 **UPDATED by NYISO 02/03/2021**
0700 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

PORTER_-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0700 Continuous 1730
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
0700 Continuous 1730
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 1730

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

HURLYAVE-ROSETON____345_303

FWD

Thu 09/16/2021 to Sun 10/17/2021

(Import)

0800 Continuous 1600

UPDATEDby CHGE09/22/2020

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

PANNELL_-CLAY____345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CLAY____-EDIC____345_2-15

FWD

Mon 09/20/2021 to Sat 10/16/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

KINTIGH_-STA_255____345_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021

(Import)

0500 Continuous 0459

UPDATEDby NYPA03/04/2021

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH____345_NS1-38

FWD

Mon 09/27/2021 to Wed 09/29/2021

(Import)

0500 Continuous 0459

UPDATEDby NYPA03/04/2021

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY____345_2

Mon 09/27/2021 to Fri 10/01/2021

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021

0100 Continuous 0130

Work scheduled by: ConEd

UPDATED

by CONED 01/15/2021

FWD

(Import)

SCH - PJM_HTP 300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021

0100 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CONED 01/15/2021

FWD

(Import)

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021

0100 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CONED 01/15/2021

FWD

(Import)

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

KINTIGH_-STA_255__345_SH1-39

Wed 09/29/2021 to Wed 12/01/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Wed 09/29/2021 to Wed 12/01/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

LEEDS____-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED 4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021 UPDATED by CONED 03/05/2021

0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)

SCH - PJM_HTP

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 360 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY

Impacts Total Transfer Capability 2050 MW

TTC with All Lines In Service 250 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)

SCH - OH - NY

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 100 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/02/2021 to Fri 11/05/2021

0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)

SCH - PJM_VFT

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

MASSENA_-MARCY__765_MSU1 & PORTER_-ROTTDAM_230_30

Mon 11/15/2021 to Tue 11/30/2021

0100 1730

Work scheduled by:

FWD
(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability 1500 MW

TTC with All Lines In Service 1475 MW

CHATGUAY-MASSENA__765_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)

MOSES SOUTH

Impacts Total Transfer Capability 1550 MW

TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040				FWD	REV
Mon 11/15/2021 to Tue 11/30/2021				(Import)	(Export)
0100	Continuous	1859		SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MARCY__765_345_AT1				FWD	
Mon 11/15/2021 to Tue 11/30/2021				(Import)	
0100	Continuous	1859		MOSES SOUTH	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1400 MW
ARR: 19				TTC with All Lines In Service	3150 MW
MARCY__765_345_AT2				FWD	
Mon 11/15/2021 to Tue 11/30/2021				(Import)	
0100	Continuous	1859		MOSES SOUTH	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
ARR: 19				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1				FWD	
Mon 11/15/2021 to Tue 11/30/2021				(Import)	
0100	Continuous	1859		CENTRAL EAST - VC	1670 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1305 MW
				TTC with All Lines In Service	2975 MW
MASSENA_-MARCY__765_MSU1				FWD	
Mon 11/15/2021 to Tue 11/30/2021				(Import)	
0100	Continuous	1859		MOSES SOUTH	500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1				FWD	REV
Mon 11/15/2021 to Tue 11/30/2021				(Import)	(Export)
0100	Continuous	1859		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY__765_MSU1				FWD	
Mon 11/15/2021 to Tue 11/30/2021				(Import)	
0100	Continuous	1859		SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

FRASER_345_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 18, 2021 to Saturday ,September17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

Thu 12/02/2021 to Wed 12/22/2021
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA -STA 255___345_NH2

Thu 12/02/2021 to Thu 01/13/2022
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS___345_2

Mon 05/02/2022 to Mon 05/09/2022
0600 Daily 1800
Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **750 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS___345_2

Mon 05/02/2022 to Mon 05/09/2022
0600 Daily 1800
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MOSES___-ADIRNDCK_230_MA2

Wed 06/01/2022 to Mon 11/14/2022
0700 Continuous 1300
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW