

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

SCH - PJM\_NEPTUNE

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## SPRNBRK\_-EGRDNCTR\_345\_Y49

Thu 10/01/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

0404 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

CONED - LIPA

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT2

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

1815 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

CONED - LIPA

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EGRDNCTY\_345\_138\_AT1**

FWD

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

(Import)

1856 Continuous 2359

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**SCH-IMO-NYISO\_LIMIT\_1750**

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

**SAND\_BAR-PLATSBURG\_115\_PV20**Tue 02/23/2021 to Mon 05/17/2021 UPDATED by NYISO 03/16/2021

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

**W49TH\_ST\_345KV\_8**

FWD

Tue 03/02/2021 to Fri 04/30/2021 UPDATED by CONED 03/16/2021

(Import)

0201 Continuous 0200

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**PORTER\_-ROTTDAM\_230\_31**

FWD

Tue 03/02/2021 to Mon 05/31/2021 UPDATED by NGRID 03/10/2021

(Import)

0600 Continuous 1730

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MOSES\_-ADIRNDICK\_230\_MAI**

FWD

Tue 03/02/2021 to Mon 05/10/2021 UPDATED by NYPA 02/11/2021

(Import)

0700 Continuous 1159

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	(Export)
0001	Continuous	0200				1450 MW	1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2800 MW
HOPATCON-RAMAPO___500_5018						FWD	
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	
0001	Continuous	0200				6025 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO___345_345_PAR3500						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	(Export)
0001	Continuous	0200				2350 MW	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2800 MW
RAMAPO___345_345_PAR4500						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	(Export)
0001	Continuous	0200				2350 MW	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2800 MW
RAMAPO___500_345_BK 1500						FWD	REV
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	(Export)
0001	Continuous	0200				1450 MW	1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2800 MW
RAMAPO___500_345_BK 1500						FWD	
Fri 03/05/2021	to	Sun 03/21/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/19/2021</u>	(Import)	
0001	Continuous	0200				6025 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
LADENTWN-BUCHAN_S_345_Y88						FWD	
Tue 03/09/2021	to	Thu 04/08/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/05/2021</u>	(Import)	
0001	Continuous	0200				5930 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	290 MW
						TTC with All Lines In Service	6220 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_900**

Thu 03/11/2021 to Tue 03/23/2021 **UPDATED** by ISONE 03/08/2021  
0700 Daily 2259

Work scheduled by: ISONE

FWD  
(Import)  
**1100 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Thu 03/11/2021 to Wed 03/24/2021 **EXTENDED** by NGRID 03/17/2021  
0700 Continuous 1600

Work scheduled by: NGrid

**ARR: 78**

FWD REV  
(Import) (Export)  
**1100 MW 1700 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 300 MW 0 MW  
TTC with All Lines In Service 1400 MW 1700 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Thu 03/11/2021 to Wed 03/24/2021 **EXTENDED** by NGRID 03/17/2021  
0700 Continuous 1600

Work scheduled by: NGrid

**ARR: 78**

FWD REV  
(Import) (Export)  
**100 MW 100 MW**  
SCH - NPX\_1385  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312**

Thu 03/11/2021 to Wed 03/24/2021  
0700 1600

Work scheduled by:

**ARR: 78**

FWD REV  
(Import) (Export)  
**1100 MW 1700 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 300 MW 0 MW  
TTC with All Lines In Service 1400 MW 1700 MW

**BERKSHIR-NORTHFLD\_345\_312**

Thu 03/11/2021 to Wed 03/24/2021 **EXTENDED** by NGRID 03/17/2021  
0700 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
**1300 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1400 MW

**BERKSHIR-NORTHFLD\_345\_312**

Thu 03/11/2021 to Wed 03/24/2021 **EXTENDED** by NGRID 03/17/2021  
0700 Continuous 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
**100 MW 100 MW**  
SCH - NPX\_1385  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**SCH-NYISO-NE\_LIMIT\_800**

Thu 03/11/2021 to Wed 03/24/2021 **UPDATED** by ISONE 03/08/2021  
0700 Daily 2259

Work scheduled by: ISONE

REV  
(Export)  
**1000 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1700 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,March 22, 2021 to Wednesday,September21, 2022

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_800**

FWD

Thu 03/11/2021 to Sat 03/20/2021 **UPDATED** **by ISONE** **03/08/2021**

(Import)

2300 Daily 0659

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**SCH-NYISO-NE\_LIMIT\_700**

REV

Thu 03/11/2021 to Sat 03/20/2021 **UPDATED** **by ISONE** **03/08/2021**

(Export)

2300 Daily 0659

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

REV

Mon 03/15/2021 to Thu 04/01/2021

(Export)

0500 Continuous 2000

SCH - HQ\_CEDARS

**0 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

**SCRIBA\_-VOLNEY\_345\_20**

FWD

Mon 03/15/2021 to Fri 03/26/2021 **UPDATED** **by NGRID** **03/15/2021**

(Import)

0730 Continuous 1700

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**LEEDS\_-ATHENS\_345\_95**

FWD

Thu 03/18/2021 to Thu 03/18/2021

(Import)

0800 Daily(No Weekends) 1500

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

**LEEDS\_345KV\_R395**

FWD

Thu 03/18/2021 to Thu 03/18/2021

(Import)

0800 Daily(No Weekends) 1500

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

**CHAT\_DC\_GC1**

FWD

Sat 03/20/2021 to Sun 03/21/2021 **UPDATED** **by HQ** **03/10/2021**

(Import)

2000 Continuous 0500

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1</b>						REV
Sat 03/20/2021	to	Sun 03/21/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>03/10/2021</u>	(Export)
2000	Continuous	0500				<b>500 MW</b>
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
<b>W49TH_ST_345KV_6</b>						FWD
Sun 03/21/2021	to	Mon 04/12/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/16/2021</u>	(Import)
0001	Continuous	0200				<b>300 MW</b>
Work scheduled by: ConEd					SCH - PJM_HTP	360 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<b>HOPATCON-RAMAPO___500_5018</b>						FWD REV
Sun 03/21/2021	to	Wed 03/24/2021				(Import) (Export)
1723	Continuous	2300				<b>1450 MW 1200 MW</b>
Work scheduled by: ConEd					SCH - PJ - NY	1350 MW 750 MW
					Impacts Total Transfer Capability	2800 MW 1950 MW
					TTC with All Lines In Service	
<b>HOPATCON-RAMAPO___500_5018</b>						FWD
Sun 03/21/2021	to	Wed 03/24/2021				(Import)
1723	Continuous	2300				<b>6025 MW</b>
Work scheduled by: ConEd					UPNY CONED	195 MW
					Impacts Total Transfer Capability	6220 MW
					TTC with All Lines In Service	
<b>RAMAPO___500_345_BK 1500</b>						FWD REV
Sun 03/21/2021	to	Wed 03/24/2021				(Import) (Export)
1723	Continuous	2300				<b>1450 MW 1200 MW</b>
Work scheduled by: ConEd					SCH - PJ - NY	1350 MW 750 MW
					Impacts Total Transfer Capability	2800 MW 1950 MW
					TTC with All Lines In Service	
<b>RAMAPO___500_345_BK 1500</b>						FWD
Sun 03/21/2021	to	Wed 03/24/2021				(Import)
1723	Continuous	2300				<b>6025 MW</b>
Work scheduled by: ConEd					UPNY CONED	195 MW
					Impacts Total Transfer Capability	6220 MW
					TTC with All Lines In Service	
<b>RAMAPO___345_345_PAR3500</b>						FWD REV
Sun 03/21/2021	to	Wed 03/24/2021				(Import) (Export)
1737	Continuous	2300				<b>2350 MW 1250 MW</b>
Work scheduled by: ConEd					SCH - PJ - NY	450 MW 700 MW
					Impacts Total Transfer Capability	2800 MW 1950 MW
					TTC with All Lines In Service	

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_\_345\_345\_PAR4500

Sun 03/21/2021 to Wed 03/24/2021

1737 Continuous 2300

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2350 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	450 MW	700 MW
TTC with All Lines In Service	2800 MW	1950 MW

## SCH-NE-NYISO\_LIMIT\_800

Sun 03/21/2021 to Wed 03/24/2021

2300 Daily 0659

Work scheduled by: ISONE

UPDATED by ISONE 03/08/2021

	FWD
	(Import)
SCH - NE - NY	<b>1000 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1400 MW

## SCH-NYISO-NE\_LIMIT\_700

Sun 03/21/2021 to Wed 03/24/2021

2300 Daily 0659

Work scheduled by: ISONE

UPDATED by ISONE 03/08/2021

	REV
	(Export)
SCH - NE - NY	<b>900 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1700 MW

## NINEMILE-CLAY\_\_\_345\_8

Mon 03/22/2021 to Mon 03/22/2021

0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	<b>5150 MW</b>
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	5250 MW

## EDIC\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_-ROTTDAM\_230\_31

Mon 03/22/2021 to Mon 05/31/2021

0600 1730

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	<b>1500 MW</b>
Impacts Total Transfer Capability	1475 MW
TTC with All Lines In Service	2975 MW

## EDIC\_\_\_-N.SCTLND\_345\_14

Mon 03/22/2021 to Mon 05/31/2021

0600 Continuous 1830

Work scheduled by: NGrid

UPDATED by NGRID 03/10/2021

	FWD
	(Import)
CENTRAL EAST - VC	<b>1670 MW</b>
Impacts Total Transfer Capability	1305 MW
TTC with All Lines In Service	2975 MW

## NINEMILE-CLAY\_\_\_345\_8

Wed 03/24/2021 to Wed 03/24/2021

0001 Daily(No Weekends) 0359

Work scheduled by: NGrid

UPDATED by NGRID 03/03/2021

	FWD
	(Import)
OSWEGO EXPORT	<b>5150 MW</b>
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_900**

FWD

Wed 03/24/2021 to Wed 03/24/2021 UPDATED by ISONE 03/08/2021  
0700 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY (Import) **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

**SPRNBK\_345KV\_RNS3**

FWD

Fri 03/26/2021 to Fri 03/26/2021 UPDATED by CONED 01/26/2021  
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH (Import) **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBK\_345\_W78**

FWD

Fri 03/26/2021 to Tue 03/30/2021 UPDATED by CONED 01/26/2021  
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED (Import) **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Fri 03/26/2021 to Tue 03/30/2021 UPDATED by CONED 01/26/2021  
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED (Import) **5985 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 6220 MW

**NINEMILE-CLAY\_345\_8**

FWD

Sun 03/28/2021 to Sat 04/03/2021 UPDATED by NGRID 03/03/2021  
2300 Continuous 0200

Work scheduled by: NGrid

OSWEGO EXPORT (Import) **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 03/16/2021  
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP (Import) **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 03/16/2021  
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP (Import) **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW



# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BRANCHBG-HOPATCON\_500\_5060

FWD

Wed 03/31/2021 to Wed 03/31/2021  
0200 Continuous 1500

UPDATEDby PJM11/30/2020

(Import)

Work scheduled by: PJM

UPNY CONED

**6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

## ROCHESTR-PANNELL\_345\_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021  
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## MILLWOOD-EASTVIEW\_345\_W85

FWD

Thu 04/01/2021 to Thu 04/01/2021  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED

**5985 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

## SPRNBK\_345KV\_RNS3

FWD

Thu 04/01/2021 to Thu 04/01/2021  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_345\_W78

FWD

Thu 04/01/2021 to Thu 04/01/2021  
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

## DUNWODIE\_345KV\_3

FWD

Thu 04/01/2021 to Thu 04/01/2021  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

EXT FORCEby CONED03/13/2021

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_4

FWD

Thu 04/01/2021 to Thu 04/01/2021  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

EXT FORCEby CONED03/13/2021

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W89

Thu 04/01/2021 to Thu 04/01/2021  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

## MILLWOOD-EASTVIEW\_345\_W85

Thu 04/01/2021 to Thu 04/01/2021  
2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **5985 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 6220 MW

## SPRNBRK\_\_345KV\_RNS3

Thu 04/01/2021 to Thu 04/01/2021  
2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

Sun 04/04/2021 to Sat 04/10/2021  
1400 Continuous 1400

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## NINEMILE-CLAY\_\_\_\_345\_8

Sun 04/04/2021 to Sun 04/04/2021  
1600 Daily 1700

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## WATRCURE-OAKDALE\_345\_31

Mon 04/05/2021 to Thu 04/08/2021  
0800 Daily(No Weekends) 1500

Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## SPRNBRK\_\_345KV\_RNS3

Mon 04/05/2021 to Mon 04/05/2021  
1800 Continuous 1830

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_-TREMONT\_345\_X28

FWD

Fri 04/09/2021 to Sat 04/10/2021 UPDATED by CONED 03/17/2021

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_345\_W79

FWD

Sat 04/10/2021 to Sun 04/11/2021 UPDATED by CONED 03/17/2021

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

## GOETHALS\_345KV\_5

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021

0200 Continuous 0300

Work scheduled by: PJM

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

## LINDEN\_-GOETHALS\_230\_A2253

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021

0200 Continuous 0300

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## LINDEN\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

0200 0300

Work scheduled by:

(Import) (Export)

SCH - PJ - NY **2550 MW 1900 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

## LINDEN\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

0200 0300

Work scheduled by:

(Import) (Export)

SCH - PJ - NY **2550 MW 1900 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

## LINDEN\_-GOETHALS\_230\_A2253 & MARION\_-FARRAGUT\_345\_C3403

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

0200 0300

Work scheduled by:

(Import) (Export)

SCH - PJ - NY **2550 MW 1900 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## S.RIPLEY-DUNKIRK\_\_230\_68

Mon 04/12/2021 to Fri 04/23/2021

0630 Continuous 1700

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## LEEDS\_\_345KV\_R94301

Mon 04/12/2021 to Mon 04/12/2021

0800 Continuous 0830

Work scheduled by: CHGE

UPDATEDby NGRID 02/01/2021FWD  
(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## LEEDS\_\_-HURLYAVE\_345\_301

Mon 04/12/2021 to Fri 04/16/2021

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby NGRID 02/01/2021FWD  
(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

## W49TH\_ST\_345KV\_6

Tue 04/13/2021 to Fri 04/30/2021

2201 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 03/16/2021FWD  
(Import)

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

## NIAGARA\_-STA\_255\_\_345\_NH2

Fri 04/16/2021 to Fri 04/16/2021

0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

## LEEDS\_\_345KV\_R94301

Fri 04/16/2021 to Fri 04/16/2021

1530 Continuous 1600

Work scheduled by: CHGE

UPDATEDby NGRID 02/01/2021FWD  
(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Sat 04/17/2021 to Tue 04/20/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 03/22/2021FWD  
(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS5

FWD

Sat 04/17/2021 to Tue 04/20/2021 UPDATED by CONED 03/22/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## DUNWODIE\_345KV\_6

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

Work scheduled by: ConEd

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0159

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

## MAINESBG-WATRCURE\_345\_30

FWD

Tue 04/20/2021 to Wed 04/21/2021

(Import)

0800 Continuous 1530

Work scheduled by: NYSEG

SCH - PJ - NY

2300 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2800 MW

## DUNWODIE\_345KV\_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

FWD

Fri 04/23/2021 to Fri 04/23/2021 **UPDATED** **by CONED** **02/19/2021**  
0130 Continuous 0159

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Fri 04/23/2021 to Fri 04/23/2021 **UPDATED** **by CONED** **02/19/2021**  
0130 Continuous 0159

(Import)

Work scheduled by: ConEd

UPNY CONED **5905 MW**  
Impacts Total Transfer Capability 315 MW  
TTC with All Lines In Service 6220 MW

**KINTIGH\_-STA\_255\_345\_SH1-39**

FWD

Mon 04/26/2021 to Fri 04/30/2021  
0700 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Mon 04/26/2021 to Fri 04/30/2021  
0700 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**HOMRC\_NY-MAINS\_NY\_345\_47**

Mon 04/26/2021 to Sat 05/29/2021 **EXTENDED** **by NYSEG** **03/10/2021**  
0800 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**FRASER\_-COOPERS\_345\_33**

FWD

Mon 04/26/2021 to Fri 04/30/2021  
0830 Continuous 1500

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

**EFISHKIL-WOOD\_ST\_345\_F38**

FWD

Tue 04/27/2021 to Tue 04/27/2021  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Tue 04/27/2021 to Tue 04/27/2021

(Import)

0001 Continuous 0030

UPNY CONED

5935 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## EFISHKIL-WOOD\_ST\_\_345\_F38

FWD

Wed 04/28/2021 to Wed 04/28/2021

(Import)

1730 Continuous 1800

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Wed 04/28/2021 to Wed 04/28/2021

(Import)

1730 Continuous 1800

UPNY CONED

5935 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## EASTVIEW-SPRNBK\_\_345\_W79

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0001 Continuous 0030

UPDATEDby CONED 03/17/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Fri 04/30/2021 to Mon 05/10/2021

(Import)

0001 Continuous 0200

UPDATEDby CONED 03/17/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_5

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0201 Continuous 0231

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_7

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0201 Continuous 0231

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600					FWD		
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)	
0001	Continuous	2359				1900 MW	
Work scheduled by: IESO					SCH - OH - NY	50 MW	
					Impacts Total Transfer Capability	1950 MW	
					TTC with All Lines In Service		
NRTH1385-NOR HBR__138_601					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)	
0600	Continuous	2359			100 MW	100 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)	
0600		2359			0 MW	0 MW	
Work scheduled by:					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)	
0600		2359			0 MW	0 MW	
Work scheduled by:					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)	
0600	Continuous	2359			100 MW	100 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)	
0600		2359			0 MW	0 MW	
Work scheduled by:					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_603					FWD	REV	
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)	
0600	Continuous	2359			100 MW	100 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW



# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NRTH1385-NRTHPORT\_138\_NNC

Mon 05/03/2021 to Mon 05/24/2021  
0600 Continuous 2359  
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## CLAY -EDIC 345\_2-15

Mon 05/03/2021 to Fri 05/07/2021  
0700 Continuous 1530  
Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

## FIVEMILE-STOLLERD\_345\_29

Mon 05/03/2021 to Fri 05/14/2021  
0700 Continuous 1400  
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

## PANNELL -CLAY 345\_2

Mon 05/03/2021 to Sun 05/30/2021  
0700 Continuous 1730  
Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

## HURLYAVE-ROSETON\_345\_303

Mon 05/03/2021 to Fri 05/21/2021  
0800 Continuous 1600  
Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	2120 MW
TTC with All Lines In Service	6220 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/03/2021 to Sat 05/08/2021 EXTENDED by ISONE 03/15/2021  
0900 Continuous 1600  
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

## ROTTDAM-EASTOVER\_230\_38

Tue 05/04/2021 to Tue 05/04/2021  
0830 Daily(No Weekends) 1130  
Work scheduled by: NGrid

	REV
	(Export)
SCH - NE - NY	1400 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1600 MW

ARR: 77

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W79**

FWD

Fri 05/07/2021 to Mon 05/10/2021 UPDATED by CONED 03/17/2021

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Fri 05/07/2021 to Mon 05/10/2021 UPDATED by CONED 03/17/2021

(Import)

0001 Continuous 0200

UPNY CONED

**5765 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_5**

FWD

Fri 05/07/2021 to Fri 05/07/2021

(Import)

0130 Continuous 0200

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_7**

FWD

Fri 05/07/2021 to Fri 05/07/2021

(Import)

0130 Continuous 0200

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**SPRNBK\_-TREMONT\_\_345\_X28**

FWD

Mon 05/10/2021 to Wed 05/26/2021 UPDATED by CONED 03/18/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**CLAY\_\_-EDIC\_\_345\_1-16**

FWD

Mon 05/10/2021 to Fri 05/14/2021

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 05/10/2021 to Tue 06/01/2021

(Import)

1200 Continuous 0659

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST-E13THSTA\_345\_M55

Sat 05/15/2021 to Mon 05/17/2021 UPDATED by CONED 03/15/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_6

Sat 05/15/2021 to Mon 05/17/2021 UPDATED by CONED 03/15/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## SPRNBRK\_\_345KV\_RS3 & SPRNBRK\_\_345KV\_RS4

Sat 05/15/2021 to Sat 05/15/2021  
0301 2230

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_7

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SPRNBRK\_-DUNWODIE\_345\_W75

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SPRNBRK\_\_345KV\_RNS3

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 05/17/2021 to Fri 07/02/2021

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## BUCHAN\_S-MILLWOOD\_345\_W97

Thu 05/20/2021 to Sat 05/22/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**6135 MW**

Impacts Total Transfer Capability 85 MW

TTC with All Lines In Service 6220 MW

## E13THSTA-FARRAGUT\_345\_46

Sat 05/22/2021 to Sat 05/22/2021

0001 Continuous 1830

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## NIAGARA\_-STA\_255\_345\_NH2

Mon 05/24/2021 to Fri 05/28/2021

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

## VOLNEY\_-MARCY\_345\_19

Tue 06/01/2021 to Wed 06/02/2021

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

## VOLNEY\_-MARCY\_345\_19

Tue 06/01/2021 to Wed 06/02/2021

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

## FRASER\_-GILBOA\_345\_GF5-35

Tue 06/01/2021 to Mon 06/07/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 06/01/2021 to Sun 11/14/2021

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## MARCY\_\_\_-EDIC\_\_\_345\_UE1-7

Thu 06/03/2021 to Fri 06/04/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&amp;16

## PORTER\_\_\_-ROTTRDAM\_230\_30

Thu 06/03/2021 to Wed 09/15/2021

0700 Continuous 0659

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

UPDATED by NGRID 01/19/2021

## MARCY\_\_\_345KV\_CSC

Sat 06/05/2021 to Sat 06/05/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

## ATHENS\_\_\_-PLSNTVLY\_345\_91

Tue 06/08/2021 to Wed 06/16/2021

0600 Continuous 2000

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## GILBOA\_\_\_-N.SCTLND\_345\_GNS-1

Wed 06/09/2021 to Wed 06/09/2021

0800 Daily 1200

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

## BECK\_\_\_-NIAGARA\_345\_PA301

Wed 06/16/2021 to Thu 06/17/2021

0500 Continuous 2330

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY **900 MW 800 MW**

Impacts Total Transfer Capability 1050 MW 900 MW

TTC with All Lines In Service 1950 MW 1700 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-PLSNTVLY\_345\_92

Thu 06/17/2021 to Thu 06/24/2021  
0600 Continuous 2000

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

## BECK\_\_\_-NIAGARA\_345\_PA301

Fri 06/25/2021 to Fri 06/25/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 900 MW 800 MW  
Impacts Total Transfer Capability 1050 MW 900 MW  
TTC with All Lines In Service 1950 MW 1700 MW

## FRASANNX-COOPERS\_345\_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## BECK\_\_\_-NIAGARA\_345\_PA302

Mon 07/12/2021 to Fri 07/16/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 900 MW 800 MW  
Impacts Total Transfer Capability 1050 MW 900 MW  
TTC with All Lines In Service 1950 MW 1700 MW

## NIAGARA\_345\_230\_AT4

Mon 07/19/2021 to Fri 07/30/2021 UPDATED by NYPA 02/19/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1900 MW 1400 MW  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

## NIAGARA\_-STA\_255\_345\_NH2

Mon 07/26/2021 to Fri 07/30/2021 UPDATED by NYPA 02/19/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 2350 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Tue 08/03/2021 to Tue 08/03/2021  
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## KINTIGH\_-STA\_255\_\_345\_SH1-39

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## KINTIGH\_-STA\_255\_\_345\_SH1-39

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_-STA\_255\_\_345\_NH2

Wed 09/01/2021 to Tue 09/21/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYISO 02/03/2021

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

FWD

Tue 09/07/2021 to Wed 09/15/2021 **UPDATED by NYISO 02/03/2021**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****PORTER\_\_\_-ROTTDAM\_230\_30**

FWD

Wed 09/15/2021 to Tue 11/30/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**EDIC\_\_\_-N.SCTLND\_345\_14**

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **1670 MW**

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**EDIC\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_\_-ROTTDAM\_230\_30**

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 1730

CENTRAL EAST - VC **1500 MW**

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Thu 09/16/2021 to Sun 10/17/2021 **UPDATED by CHGE 09/22/2020**

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

**HOMRC\_NY-MAINS\_NY\_345\_47**

Sat 09/18/2021 to Fri 11/05/2021

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

**PANNELL\_\_\_-CLAY\_\_\_345\_1**

FWD

Mon 09/20/2021 to Fri 09/24/2021

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA



# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CLAY -EDIC 345\_2-15

Mon 09/20/2021 to Sat 10/16/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## KINTIGH -STA 255\_345\_SH1-39

Mon 09/27/2021 to Wed 09/29/2021  
0500 Continuous 0459

Work scheduled by: NYPA

UPDATED by NYPA 03/04/2021

FWD  
(Import)  
DYSINGER EAST 2350 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA -KINTIGH 345\_NS1-38

Mon 09/27/2021 to Wed 09/29/2021  
0500 Continuous 0459

Work scheduled by: NYPA

UPDATED by NYPA 03/04/2021

FWD  
(Import)  
DYSINGER EAST 1400 MW  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## PANNELL -CLAY 345\_2

Mon 09/27/2021 to Fri 10/01/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## W49TH\_ST\_345KV\_6

Tue 09/28/2021 to Tue 09/28/2021  
0100 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD  
(Import)  
SCH - PJM\_HTP 300 MW  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## E13THSTA-FARRAGUT\_345\_46

Tue 09/28/2021 to Tue 10/26/2021  
0100 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST-E13THSTA\_345\_M55

Tue 09/28/2021 to Tue 10/26/2021  
0100 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**KINTIGH\_-STA\_255\_\_345\_SH1-39**

Wed 09/29/2021 to Wed 12/01/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2350 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

Wed 09/29/2021 to Wed 12/01/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

Mon 10/18/2021 to Fri 11/19/2021  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

**GOETHALS\_345KV\_5**

Thu 10/21/2021 to Sat 11/20/2021 **UPDATED by CONED 03/05/2021**  
0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**W49TH\_ST\_345KV\_6**

Tue 10/26/2021 to Tue 10/26/2021 **UPDATED by CONED 01/15/2021**  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**SCH-IMO-NYISO\_LIMIT\_1750**

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**  
0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2300 MW

**SCH-NYISO-IMO\_LIMIT\_1600**

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**  
0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Tue 11/02/2021 to Fri 11/05/2021

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM\_VFT

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

FWD REV  
(Import) (Export)

0 MW 0 MW

MASSENA -MARCY\_\_\_765\_MSU1 & PORTER\_\_\_-ROTTRDAM\_230\_30

Mon 11/15/2021 to Tue 11/30/2021

0100 1730

Work scheduled by:

CENTRAL EAST - VC

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

FWD  
(Import)

1500 MW

CHATGUAY-MASSENA\_\_\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

FWD  
(Import)

1550 MW

CHATGUAY-MASSENA\_\_\_765\_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD REV  
(Import) (Export)

0 MW 0 MW

MARCY\_\_\_765\_345\_AT1

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

FWD  
(Import)

1750 MW

MARCY\_\_\_765\_345\_AT2

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FWD  
(Import)

1700 MW

MASSENA -MARCY\_\_\_765\_MSU1

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

FWD  
(Import)

1670 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MASSENA\_-MARCY\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

---

**MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

---

**STLAWRNC-MOSES\_230\_L33P & MASSENA\_-MARCY\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_\_230\_L33P & MOSES\_\_\_\_-MASSENA\_\_\_\_230\_MMS1 & MOSES\_\_\_\_-  
MASSENA\_\_\_\_230\_MMS2

Mon 11/15/2021 to Tue 11/30/2021  
0100 1859

Work scheduled by:

SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

FRASER\_\_\_\_345\_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022  
0700 Continuous 1730

Work scheduled by: NYPA

FWD (Import)  
CENTRAL EAST - VC 2935 MW  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_\_-ADIRNDCK\_\_\_\_230\_MAI

Wed 12/01/2021 to Tue 05/31/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD (Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY\_\_\_\_345\_Q12

Thu 12/02/2021 to Wed 12/22/2021  
0201 Continuous 0200

Work scheduled by: ConEd

FWD (Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

NIAGARA\_\_\_\_-STA\_255\_\_\_\_345\_NH2

Thu 12/02/2021 to Thu 01/13/2022  
0500 Continuous 1900

Work scheduled by: NYPA

FWD (Import)  
DYSINGER EAST 2350 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS\_\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800

Work scheduled by: NGrid

FWD (Import)  
SCH - NE - NY 750 MW  
Impacts Total Transfer Capability 650 MW  
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS\_\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 100 MW 100 MW  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Monday ,March 22, 2021 to Wednesday,September21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOMRC\_NY-MAINS\_NY\_345\_47

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## HOMR\_NYW-PIERC\_NY\_345\_48

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## MOSES\_\_-ADIRNDCK\_230\_MA2

Wed 06/01/2022 to Mon 11/14/2022

0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## SPRNBRK\_\_345KV\_RNS5

Mon 09/19/2022 to Mon 09/19/2022 UPDATED by CONED 09/17/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBRK\_-W49TH\_ST\_345\_M51

Mon 09/19/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBRK\_\_345KV\_RNS5

Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW