

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SPRNBRK_-EGRDNCTR_345_Y49

Thu 10/01/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

0404 Continuous 2359

Work scheduled by: LI

FWD
(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

1815 Continuous 2359

Work scheduled by: LI

FWD
(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday , September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

FWD

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

(Import)

1856 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: IESO

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 11/30/2020 to Mon 03/08/2021 UPDATED by CONED 03/09/2021

(Import)

1840 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SAND_BAR-PLATSBURG_115_PV20Tue 02/23/2021 to Mon 05/17/2021 EXT FORCE by ISONE 02/26/2021

1801 Continuous 0559

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

STLAWRNC-MOSES____230_L33P & SAND_BAR-PLATSBURG_115_PV20 & STLAWRNC-MOSES____230_L34P

FWD

(Import)

Tue 02/23/2021 to Mon 05/17/2021

1801 0559

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 199 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

BERKSHIR-ALPS____345_393

FWD

REV

Mon 03/01/2021 to Tue 03/09/2021 UPDATED by NGRID 03/08/2021

(Import) (Export)

0600 Continuous 1600

SCH - NE - NY

1100 MW 1700 MW

Impacts Total Transfer Capability 300 MW

0 MW

TTC with All Lines In Service

1400 MW 1700 MW

Work scheduled by: NGrid

ARR: 78

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Mon 03/01/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/08/2021</u>	(Import)	(Export)
0600	Continuous	1600				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 03/01/2021	to	Tue 03/09/2021				(Import)	(Export)
0600		1600				SCH - NE - NY	1100 MW
Work scheduled by:						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	
Mon 03/01/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/08/2021</u>	(Import)	
0600	Continuous	1600				SCH - NE - NY	1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 03/01/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/08/2021</u>	(Import)	(Export)
0600	Continuous	1600				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_800						FWD	
Mon 03/01/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)	
2300	Daily	0659				SCH - NE - NY	1000 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700							REV
Mon 03/01/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>		(Export)
2300	Daily	0659				SCH - NE - NY	900 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1700 MW
W49TH_ST_345KV_8						FWD	
Tue 03/02/2021	to	Sun 04/04/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)	
0201	Continuous	0200				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday , September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31

FWD

Tue 03/02/2021 to Mon 05/31/2021 UPDATED by NGRID 03/10/2021

(Import)

0600 Continuous 1730

Work scheduled by: NGrid

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_900

FWD

Tue 03/02/2021 to Mon 03/08/2021 UPDATED by ISONE 03/08/2021

(Import)

0700 Daily 2259

Work scheduled by: ISONE

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

REV

Tue 03/02/2021 to Mon 03/08/2021 UPDATED by ISONE 03/08/2021

(Export)

0700 Daily 2259

Work scheduled by: ISONE

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1700 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Tue 03/02/2021 to Mon 05/10/2021 UPDATED by NYPA 02/11/2021

(Import)

0700 Continuous 1159

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

HOPATCON-RAMAPO__500_5018

FWD

REV

Fri 03/05/2021 to Fri 03/19/2021 EXTENDED by CONED 03/04/2021

(Import) (Export)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

1450 MW 1200 MW

Impacts Total Transfer Capability 1350 MW 750 MW

TTC with All Lines In Service 2800 MW 1950 MW

HOPATCON-RAMAPO__500_5018

FWD

Fri 03/05/2021 to Fri 03/19/2021 EXTENDED by CONED 03/04/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

RAMAPO__345_345_PAR3500

FWD

REV

Fri 03/05/2021 to Fri 03/19/2021 EXTENDED by CONED 03/04/2021

(Import) (Export)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

2350 MW 1250 MW

Impacts Total Transfer Capability 450 MW 700 MW

TTC with All Lines In Service 2800 MW 1950 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500					FWD	REV
Fri 03/05/2021	to	Fri 03/19/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/04/2021</u>	(Import) (Export)
0001	Continuous	0200				
Work scheduled by: ConEd					SCH - PJ - NY	2350 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	2800 MW
RAMAPO___500_345_BK 1500					FWD	REV
Fri 03/05/2021	to	Fri 03/19/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/04/2021</u>	(Import) (Export)
0001	Continuous	0200				
Work scheduled by: ConEd					SCH - PJ - NY	1450 MW
					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	2800 MW
RAMAPO___500_345_BK 1500					FWD	
Fri 03/05/2021	to	Fri 03/19/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/04/2021</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	6025 MW
					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
VOLNEY___-CLAY___345_6					FWD	
Fri 03/05/2021	to	Fri 03/05/2021				(Import)
0900	Daily(No Weekends)	1630				
Work scheduled by: NGrid					OSWEGO EXPORT	5250 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
LEEDS___-ATHENS___345_95					FWD	
Fri 03/05/2021	to	Fri 03/05/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/01/2021</u>	(Import)
0930	Daily(No Weekends)	1400				
Work scheduled by: NGrid					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW
FITZPTRK-EDIC___345_FE-1					FWD	
Sat 03/06/2021	to	Sat 03/06/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/24/2021</u>	(Import)
0730	Daily	1600				
Work scheduled by: NGrid					CENTRAL EAST - VC	2825 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
FITZPTRK-EDIC___345_FE-1					FWD	
Sat 03/06/2021	to	Sat 03/06/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/24/2021</u>	(Import)
0730	Daily	1600				
Work scheduled by: NGrid					OSWEGO EXPORT	4800 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38						FWD
Mon 03/08/2021	to	Mon 03/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/09/2021</u>	(Import)
0001	Continuous	2200				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 2220 MW
						TTC with All Lines In Service 6220 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD
Mon 03/08/2021	to	Mon 03/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/09/2021</u>	(Import)
0001	Continuous	2200				UPNY CONED 5935 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 285 MW
						TTC with All Lines In Service 6220 MW
LADENTWN-BUCHAN_S_345_Y88						FWD
Tue 03/09/2021	to	Thu 04/08/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/05/2021</u>	(Import)
0001	Continuous	0200				UPNY CONED 5930 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 290 MW
						TTC with All Lines In Service 6220 MW
SCH-NE-NYISO_LIMIT_900						FWD
Tue 03/09/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Import)
0700	Daily	1600				SCH - NE - NY 1100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_800						REV
Tue 03/09/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Export)
0700	Daily	1600				SCH - NE - NY 1000 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1700 MW
OSWEGO_-ELBRIDGE_345_17						FWD
Tue 03/09/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/10/2021</u>	(Import)
0800	Daily(No Weekends)	1000				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid				ARR: 75		Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
ELBRIDGE-LAFAYTTE_345_17-LE						FWD
Tue 03/09/2021	to	Tue 03/09/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/10/2021</u>	(Import)
0800	Daily(No Weekends)	1630				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid				ARR: 75		Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday , September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__ -ELBRIDGE_345_17

Tue 03/09/2021 to Tue 03/09/2021 UPDATED by NGRID 03/10/2021

1430 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

STLAWRNC-MOSES____230_L33P & STLAWRNC-MOSES____230_L34P

Wed 03/10/2021 to Thu 03/11/2021

1555 2359

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2700 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L33P & STLAWRNC-MOSES____230_L34P

Wed 03/10/2021 to Thu 03/11/2021

1555 2359

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 199 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES____230_L34P

Wed 03/10/2021 to Thu 03/11/2021 FORCED by NYPA 03/10/2021

1555 Continuous 2359

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_900

Thu 03/11/2021 to Fri 03/19/2021 UPDATED by ISONE 03/08/2021

0700 Daily 2259

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Thu 03/11/2021 to Fri 03/19/2021 UPDATED by ISONE 03/08/2021

0700 Daily 2259

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1700 MW

BERKSHIR-ALPS____345_393

Thu 03/11/2021 to Sat 03/20/2021 UPDATED by NGRID 03/08/2021

0700 Continuous 1700

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1100 MW 1700 MW**
Impacts Total Transfer Capability 300 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday , September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393					FWD	REV
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>03/08/2021</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Thu 03/11/2021	to	Sat 03/20/2021			(Import)	(Export)
0700		1700			SCH - NE - NY	1100 MW
Work scheduled by:					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>03/08/2021</u>	(Import)	
0700	Continuous	1700			SCH - NE - NY	1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>03/08/2021</u>	(Import)	(Export)
0700	Continuous	1700			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_800					FWD	
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by ISONE</u> <u>03/08/2021</u>	(Import)	
2300	Daily	0659			SCH - NE - NY	1000 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Thu 03/11/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by ISONE</u> <u>03/08/2021</u>		(Export)
2300	Daily	0659			SCH - NE - NY	900 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1700 MW
SCH-HQ-NYISO_LIMIT_1400					FWD	
Fri 03/12/2021	to	Fri 03/12/2021	<u>UPDATED</u>	<u>by HQ</u> <u>03/01/2021</u>	(Import)	
0001	Continuous	0100			SCH - HQ - NY	1400 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROBNSNRD_230_64

Fri 03/12/2021 to Fri 03/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

REV
(Export)

1900 MW

MARCY_345KV_CSC

Sat 03/13/2021 to Sat 03/13/2021
0700 Continuous 1730

Work scheduled by: NYPA

CANCELLED by NYPA 03/05/2021

CENTRAL EAST - VC
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

2925 MW

SCH-HQ-NYISO_LIMIT_1400

Mon 03/15/2021 to Mon 03/15/2021
0001 Continuous 0100

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

1400 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/15/2021 to Thu 04/01/2021
0500 Continuous 2000

Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

REV
(Export)

0 MW

SCRIBA_-VOLNEY_345_20

Mon 03/15/2021 to Fri 03/26/2021
0730 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD
(Import)

5250 MW

LEEDS_345KV_R395

Fri 03/19/2021 to Fri 03/19/2021
1200 Daily(No Weekends) 1730

Work scheduled by: NGrid

UPDATED by NGRID 02/11/2021

UPNY CONED
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

FWD
(Import)

3800 MW

SCH-NE-NYISO_LIMIT_900

Sat 03/20/2021 to Sat 03/20/2021
0700 Daily 1700

Work scheduled by: ISONE

UPDATED by ISONE 03/08/2021

SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

FWD
(Import)

1100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800						REV
Sat 03/20/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/08/2021</u>	(Export)
0700	Daily	1700				1000 MW
Work scheduled by: ISONE						700 MW
						1700 MW
CHAT_DC_GC1						FWD
Sat 03/20/2021	to	Sun 03/21/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>03/10/2021</u>	(Import)
2000	Continuous	0500				2850 MW
Work scheduled by: HQ						300 MW
						3150 MW
CHAT_DC_GC1						REV
Sat 03/20/2021	to	Sun 03/21/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>03/10/2021</u>	(Export)
2000	Continuous	0500				500 MW
Work scheduled by: HQ						500 MW
						1000 MW
CHAT_DC_GC1						FWD
Sun 03/21/2021	to	Sun 03/21/2021	<u>CANCELLED</u>	<u>by HQ</u>	<u>03/10/2021</u>	(Import)
0001	Continuous	0200				2850 MW
Work scheduled by: HQ						300 MW
						3150 MW
CHAT_DC_GC1						REV
Sun 03/21/2021	to	Sun 03/21/2021	<u>CANCELLED</u>	<u>by HQ</u>	<u>03/10/2021</u>	(Export)
0001	Continuous	0200				500 MW
Work scheduled by: HQ						500 MW
						1000 MW
CHAT_DC_GC2						FWD
Sun 03/21/2021	to	Sun 03/21/2021	<u>CANCELLED</u>	<u>by HQ</u>	<u>03/10/2021</u>	(Import)
0001	Continuous	0200				2850 MW
Work scheduled by: HQ						300 MW
						3150 MW
CHAT_DC_GC2						REV
Sun 03/21/2021	to	Sun 03/21/2021	<u>CANCELLED</u>	<u>by HQ</u>	<u>03/10/2021</u>	(Export)
0001	Continuous	0200				500 MW
Work scheduled by: HQ						500 MW
						1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sun 03/21/2021 to Sun 03/21/2021 **CANCELLED** by HQ **03/10/2021**
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
1150 MW
SCH - HQ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NINEMILE-CLAY_345_8

Mon 03/22/2021 to Mon 03/22/2021
0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

FWD
(Import)
5150 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

EDIC_-N.SCTLND_345_14 & PORTER_-ROTTDAM_230_31

Mon 03/22/2021 to Mon 05/31/2021
0600 1730

Work scheduled by:

FWD
(Import)
1500 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14

Mon 03/22/2021 to Mon 05/31/2021 **UPDATED** by NGRID **03/10/2021**
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
1670 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

NINEMILE-CLAY_345_8

Wed 03/24/2021 to Wed 03/24/2021 **UPDATED** by NGRID **03/03/2021**
0001 Daily(No Weekends) 0359

Work scheduled by: NGrid

FWD
(Import)
5150 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

SPRNBRK_345KV_RNS3

Fri 03/26/2021 to Fri 03/26/2021 **UPDATED** by CONED **01/26/2021**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK_345_W78

Fri 03/26/2021 to Tue 03/30/2021 **UPDATED** by CONED **01/26/2021**
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday , September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 03/26/2021 to Tue 03/30/2021 UPDATED by CONED 01/26/2021

(Import)

0001 Continuous 2200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Sat 03/27/2021 to Fri 04/02/2021 UPDATED by CONED 02/19/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NINEMILE-CLAY_____345_8

FWD

Sun 03/28/2021 to Sat 04/03/2021 UPDATED by NGRID 03/03/2021

(Import)

2300 Continuous 0200

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

DUNWODIE_345KV_3

FWD

Mon 03/29/2021 to Mon 03/29/2021 UPDATED by CONED 03/09/2021

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Mon 03/29/2021 to Mon 03/29/2021 UPDATED by CONED 03/09/2021

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 03/29/2021 to Mon 03/29/2021 UPDATED by CONED 03/09/2021

(Import)

0130 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

CLAY_____-EDIC_____345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021 CANCELLED by NYPA 03/05/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday , September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 02/19/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 02/19/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

BRANCHBG-HOPATCON_500_5060

FWD

Wed 03/31/2021 to Wed 03/31/2021 UPDATED by PJM 11/30/2020

(Import)

0200 Continuous 1500

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

ROCHESTR-PANNELL__345_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

0001 Continuous 0030

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS3

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBRK__345_W78

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

0001 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Thu 04/01/2021 to Thu 04/01/2021
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBRK_345KV_RNS3

Thu 04/01/2021 to Thu 04/01/2021
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-TREMONT_345_X28

Fri 04/02/2021 to Sat 04/03/2021 UPDATED by CONED 03/10/2021
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/04/2021 to Sat 04/10/2021
1400 Continuous 1400
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NINEMILE-CLAY_345_8

Sun 04/04/2021 to Sun 04/04/2021 UPDATED by NGRID 03/04/2021
1600 Daily 1700
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

WATRCURE-OAKDALE_345_31

Mon 04/05/2021 to Thu 04/08/2021
0800 Daily(No Weekends) 1500
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SPRNBRK_345KV_RNS3

Mon 04/05/2021 to Mon 04/05/2021 UPDATED by CONED 01/26/2021
1800 Continuous 1830
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Thu 04/08/2021 to Fri 04/16/2021 UPDATED by CONED 03/05/2021

(Import)

0201 Continuous 1800

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

GOETHALS_345KV_5

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021

0200 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

LINDEN_-GOETHALS_230_A2253

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021

0200 Continuous 0300

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

(Import) (Export)

0200 0300

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-

FWD

REV

FARRAGUT_345_C3403

(Import) (Export)

Sat 04/10/2021 to Mon 05/10/2021

SCH - PJ - NY

2550 MW 1900 MW

0200 0300

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

LINDEN_-GOETHALS_230_A2253 & MARION_-FARRAGUT_345_C3403

FWD

REV

Sat 04/10/2021 to Mon 05/10/2021

(Import) (Export)

0200 0300

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

W49TH_ST-E13THSTA_345_M55

FWD

Mon 04/12/2021 to Tue 04/13/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 2200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday , September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Mon 04/12/2021 to Tue 04/13/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 2200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

S.RIPLEY-DUNKIRK__230_68

Mon 04/12/2021 to Fri 04/23/2021

0630 Continuous 1700

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

LEEDS__345KV_R94301

FWD

Mon 04/12/2021 to Mon 04/12/2021 UPDATED by NGRID 02/01/2021

(Import)

0800 Continuous 0830

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

LEEDS__-HURLYAVE_345_301

FWD

Mon 04/12/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

NIAGARA_-STA_255__345_NH2

FWD

Fri 04/16/2021 to Fri 04/16/2021

0500 Continuous 1700

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS__345KV_R94301

FWD

Fri 04/16/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021

(Import)

1530 Continuous 1600

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

SPRNBK_-TREMONT__345_X28

FWD

Sat 04/17/2021 to Mon 05/03/2021

0001 Continuous 0200

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

FWD

Mon 04/19/2021 to Tue 04/20/2021 UPDATED by CONED 02/23/2021

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Mon 04/19/2021 to Tue 04/20/2021 UPDATED by CONED 02/23/2021

(Import)

0001 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MAINESBG-WATRCURE_345_30

FWD

Tue 04/20/2021 to Wed 04/21/2021

(Import)

0800 Continuous 1530

SCH - PJ - NY

2300 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2800 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday ,September09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HOMRC_NY-MAINS_NY_345_47Mon 04/26/2021 to Sat 05/29/2021 EXTENDED by NYSEG 03/10/2021

0800 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

FRASER_-COOPERS__345_33

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0830 Continuous 1500

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93						FWD	
Fri 04/30/2021	to	Mon 05/03/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW
						TTC with All Lines In Service	6220 MW
EASTVIEW-SPRNBK__345_W79						FWD	
Fri 04/30/2021	to	Mon 05/03/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW
						TTC with All Lines In Service	6220 MW
RAMAPO__-BUCHAN_N_345_Y94						FWD	
Fri 04/30/2021	to	Mon 05/03/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	5765 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	6220 MW
SCH-IMO-NYISO_LIMIT_1600						FWD	
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)	
0001	Continuous	2359				SCH - OH - NY	1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	1950 MW
SPRNBK_-TREMONT__345_X28						FWD	
Mon 05/03/2021	to	Fri 05/07/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2021</u>	(Import)	
0201	Continuous	2200				SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
NRTH1385-NOR HBR__138_601						FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)
0600	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021				(Import)	(Export)
0600		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

CLAY__-EDIC__345_2-15

Mon 05/03/2021 to Fri 05/07/2021
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

FIVEMILE-STOLLERD_345_29

Mon 05/03/2021 to Fri 05/14/2021
0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2					FWD	
Mon 05/03/2021	to	Sun 05/30/2021			(Import)	
0700	Continuous	1730			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
HURLYAVE-ROSETON_____345_303					FWD	
Mon 05/03/2021	to	Fri 05/21/2021			(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	2120 MW
					TTC with All Lines In Service	6220 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 05/03/2021	to	Fri 05/07/2021			(Import)	(Export)
0900	Continuous	1500			SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
CLAY_____EDIC_____345_1-16					FWD	
Mon 05/10/2021	to	Fri 05/14/2021			(Import)	
0700	Continuous	1530			OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
MOSES____-ADIRNDCK_230_MA2					FWD	
Mon 05/10/2021	to	Tue 06/01/2021			(Import)	
1200	Continuous	0659			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
DUNWODIE_345KV_5					FWD	
Mon 05/17/2021	to	Tue 05/18/2021	UPDATED	by CE	(Import)	
0001	Continuous	0200		03/10/2021	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_7					FWD	
Mon 05/17/2021	to	Tue 05/18/2021	UPDATED	by CE	(Import)	
0001	Continuous	0200		03/10/2021	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75

FWD

Mon 05/17/2021 to Tue 05/18/2021

UPDATEDby CE03/10/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS3

FWD

Mon 05/17/2021 to Tue 05/18/2021

UPDATEDby CE03/10/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 05/17/2021 to Fri 07/02/2021

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

E13THSTA-FARRAGUT_345_46

FWD

Sat 05/22/2021 to Sat 05/22/2021

0001 Continuous 1830

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-STA_255_345_NH2

FWD

Mon 05/24/2021 to Fri 05/28/2021

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

VOLNEY_-MARCY_345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER - GILBOA 345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES - ADIRNDCK 230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY - EDIC 345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER - ROTTRDAM 230_30

Thu 06/03/2021 to Wed 09/15/2021
0700 Continuous 0659

Work scheduled by: NGrid

UPDATED by NGRID 01/19/2021

FWD
(Import)
CENTRAL EAST - VC 2805 MW
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

MARCY 345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ATHENS - PLSNTVLY 345_91

Tue 06/08/2021 to Wed 06/16/2021
0600 Continuous 2000

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

GILBOA - N.SCTLND 345_GNS-1

Wed 06/09/2021 to Wed 06/09/2021
0800 Daily 1200

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2520 MW
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Wed 06/16/2021 to Thu 06/17/2021
0500 Continuous 2330
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1050 MW	900 MW
TTC with All Lines In Service	1950 MW	1700 MW

LEEDS____-PLSNTVLY_345_92

Thu 06/17/2021 to Thu 06/24/2021
0600 Continuous 2000
Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	2420 MW
TTC with All Lines In Service	6220 MW

BECK____-NIAGARA__345_PA301

Fri 06/25/2021 to Fri 06/25/2021
0500 Continuous 1700
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1050 MW	900 MW
TTC with All Lines In Service	1950 MW	1700 MW

FRASANNX-COOPERS__345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MARCY____-FRASANNX_345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

BECK____-NIAGARA__345_PA302

Mon 07/12/2021 to Fri 07/16/2021
0500 Continuous 1700
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1050 MW	900 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA__345_230_AT4

Mon 07/19/2021 to Fri 07/30/2021
0500 Continuous 1700
Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

FWD

Mon 07/26/2021 to Fri 07/30/2021

UPDATEDby NYPA02/19/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021

0700 Continuous 1830

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 08/09/2021 to Sun 08/15/2021

0500 Continuous 1900

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 08/09/2021 to Sun 08/15/2021

0500 Continuous 1900

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 08/16/2021 to Sun 08/22/2021

0500 Continuous 1900

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 08/16/2021 to Sun 08/22/2021

0500 Continuous 1900

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-STA_255__345_NH2

FWD

Wed 09/01/2021 to Tue 09/21/2021

0500 Continuous 1900

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday , September 09, 2022

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 6220MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021
 0700 Continuous 1730

UPDATEDby NYISO 02/03/2021

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021
 0700 Continuous 1730

UPDATEDby NYISO 02/03/2021

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30

FWD

Wed 09/15/2021 to Tue 11/30/2021
 0700 Continuous 1730

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

EDIC__-N.SCTLND_345_14

FWD

Thu 09/16/2021 to Sun 11/14/2021
 0700 Continuous 1730

Work scheduled by: NGrid

CENTRAL EAST - VC **1670 MW**
 Impacts Total Transfer Capability 1305 MW
 TTC with All Lines In Service 2975 MW

EDIC__-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021
 0700 1730

Work scheduled by:

CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

FWD

Thu 09/16/2021 to Sun 10/17/2021
 0800 Continuous 1600

UPDATEDby CHGE 09/22/2020

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 2120 MW
 TTC with All Lines In Service 6220 MW

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021
 0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY_-EDIC_____345_2-15

Mon 09/20/2021 to Sat 10/16/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

KINTIGH_-STA_255___345_SH1-39

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

Work scheduled by: NYPA

UPDATED by NYPA 03/04/2021

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH___345_NS1-38

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

Work scheduled by: NYPA

UPDATED by NYPA 03/04/2021

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_____345_2

Mon 09/27/2021 to Fri 10/01/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

UPDATED by CONED 01/15/2021

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KINTIGH_STA_255_345_SH1-39

FWD

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA-KINTIGH_345_NS1-38

FWD

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS-HURLYAVE_345_301

FWD

Mon 10/18/2021 to Fri 11/19/2021
0800 Continuous 1600

Work scheduled by: CHGE

(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021
0001 Continuous 0200

UPDATED by CONED 03/05/2021

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

FWD

Tue 10/26/2021 to Tue 10/26/2021
0230 Continuous 0300

UPDATED by CONED 01/15/2021

Work scheduled by: ConEd

(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1900 MW

100 MW

2000 MW

LINDN_CG-LNDVFT_345_V-3022

Tue 11/02/2021 to Fri 11/05/2021

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

0 MW

0 MW

315 MW

315 MW

315 MW

315 MW

MASSENA -MARCY_765_MSU1 & PORTER -ROTTRDAM_230_30

Mon 11/15/2021 to Tue 11/30/2021

0100 1730

Work scheduled by:

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1500 MW

1475 MW

2975 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1550 MW

1600 MW

3150 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import) (Export)

0 MW

0 MW

1500 MW

1000 MW

1500 MW

1000 MW

MARCY_765_345_AT1

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1750 MW

1400 MW

3150 MW

ARR: 19

MARCY_765_345_AT2

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1700 MW

1450 MW

3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1				FWD		
Mon 11/15/2021	to	Tue 11/30/2021		(Import)		
0100	Continuous	1859		CENTRAL EAST - VC	1670 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1305 MW	
				TTC with All Lines In Service	2975 MW	
MASSENA_-MARCY___765_MSU1				FWD		
Mon 11/15/2021	to	Tue 11/30/2021		(Import)		
0100	Continuous	1859		MOSES SOUTH	500 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1				FWD	REV	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	(Export)	
0100	Continuous	1859		SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW	0 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1				FWD		
Mon 11/15/2021	to	Tue 11/30/2021		(Import)		
0100	Continuous	1859		SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW	
				TTC with All Lines In Service	199 MW	
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040				FWD		
Mon 11/15/2021	to	Tue 11/30/2021		(Import)		
0100		1859		MOSES SOUTH	500 MW	
Work scheduled by:				Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2				FWD	REV	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	(Export)	
0100		1859		SCH - HQ - NY	850 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW	1000 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2				FWD		
Mon 11/15/2021	to	Tue 11/30/2021		(Import)		
0100		1859		SCH - HQ_CEDARS	90 MW	
Work scheduled by:				Impacts Total Transfer Capability	109 MW	
				TTC with All Lines In Service	199 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1			FWD
Mon 11/15/2021	to	Tue 11/30/2021	(Import)
0100		1859	
Work scheduled by:			SCH - HQ_CEDARS 90 MW
			Impacts Total Transfer Capability 109 MW
			TTC with All Lines In Service 199 MW
STLAWRNC-MOSES____230_L33P & MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2			FWD
Mon 11/15/2021	to	Tue 11/30/2021	(Import)
0100		1859	
Work scheduled by:			SCH - HQ_CEDARS 90 MW
			Impacts Total Transfer Capability 109 MW
			TTC with All Lines In Service 199 MW
FRASER____345_FRASER SVC			FWD
Wed 12/01/2021	to	Mon 02/28/2022	(Import)
0700	Continuous	1730	
Work scheduled by: NYPA			CENTRAL EAST - VC 2935 MW
			Impacts Total Transfer Capability 40 MW
			TTC with All Lines In Service 2975 MW
MOSES____-ADIRNDCK_230_MA1			FWD
Wed 12/01/2021	to	Tue 05/31/2022	(Import)
0700	Continuous	1300	
Work scheduled by: NYPA			MOSES SOUTH 2300 MW
			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
MOTTHAVN-RAINEY____345_Q12			FWD
Thu 12/02/2021	to	Wed 12/22/2021	(Import)
0201	Continuous	0200	
Work scheduled by: ConEd			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
NIAGARA_-STA_255__345_NH2			FWD
Thu 12/02/2021	to	Thu 01/13/2022	(Import)
0500	Continuous	1900	
Work scheduled by: NYPA			DYSINGER EAST 2350 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 3150 MW
N.SCTLND-ALPS____345_2			FWD
Mon 05/02/2022	to	Mon 05/09/2022	(Import)
0600	Daily	1800	
Work scheduled by: NGrid			SCH - NE - NY 750 MW
			Impacts Total Transfer Capability 650 MW
			TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 10, 2021 to Friday, September 09, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2					FWD	REV
Mon 05/02/2022	to	Mon 05/09/2022			(Import)	(Export)
0600	Daily	1800			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

HOMRC_NY-MAINS_NY_345_47						
Fri 05/20/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by PJM</u>	<u>11/19/2020</u>	
0800	Continuous	1600			SCH - PJ - NY	
Work scheduled by: PJM					Impacts Total Transfer Capability	
					TTC with All Lines In Service	

HOMR_NYW-PIERC_NY_345_48						
Fri 05/20/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by PJM</u>	<u>11/19/2020</u>	
0800	Continuous	1600			SCH - PJ - NY	
Work scheduled by: PJM					Impacts Total Transfer Capability	
					TTC with All Lines In Service	

MOSES____-ADIRNDCK_230_MA2					FWD	
Wed 06/01/2022	to	Mon 11/14/2022			(Import)	
0700	Continuous	1300			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW