

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE by CONED 08/28/2020**

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV
 (Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE by CONED 08/28/2020**

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33PMon 04/30/2018 to Mon 10/31/2022 **EXT FORCE by IESO 10/01/2020**

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1Wed 09/02/2020 to Tue 02/01/2022 **EXT FORCE by LI 01/12/2021**

1807 Continuous 2359

Work scheduled by: LI

FWD
 (Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SPRNBRK_-EGRDNCTR_345_Y49Thu 10/01/2020 to Mon 04/19/2021 **EXT FORCE by LI 02/23/2021**

0404 Continuous 2359

Work scheduled by: LI

FWD
 (Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2Sat 10/10/2020 to Mon 04/19/2021 **EXT FORCE by LI 02/23/2021**

1815 Continuous 2359

Work scheduled by: LI

FWD
 (Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

FWD

Sat 10/10/2020 to Mon 04/19/2021

EXT FORCE by LI02/23/2021

(Import)

1856 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

SAND_BAR-PLATSBRG_115_PV20

Tue 02/23/2021 to Mon 05/17/2021

UPDATEDby NYISO03/16/2021

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

W49TH_ST_345KV_8

FWD

Tue 03/02/2021 to Fri 04/30/2021

UPDATEDby CONED03/16/2021

(Import)

0201 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PORTER_-ROTTRDAM_230_31

FWD

Tue 03/02/2021 to Mon 05/31/2021

UPDATEDby NGRID03/10/2021

(Import)

0600 Continuous 1730

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES_-ADIRNDCK_230_MAI

FWD

Tue 03/02/2021 to Mon 05/10/2021

UPDATEDby NYPA02/11/2021

(Import)

0700 Continuous 1159

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|----------------------------|------------|----------------|-----------------|-----------------|-------------------|-----------------------------------|----------|
| HOPATCON-RAMAPO___500_5018 | | | | | | FWD | REV |
| Fri 03/05/2021 | to | Sun 03/21/2021 | <u>EXTENDED</u> | <u>by CONED</u> | <u>03/19/2021</u> | (Import) | (Export) |
| 0001 | Continuous | 0200 | | | | 1450 MW | 1200 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 1350 MW |
| | | | | | | TTC with All Lines In Service | 2800 MW |
| HOPATCON-RAMAPO___500_5018 | | | | | | FWD | |
| Fri 03/05/2021 | to | Sun 03/21/2021 | <u>EXTENDED</u> | <u>by CONED</u> | <u>03/19/2021</u> | (Import) | |
| 0001 | Continuous | 0200 | | | | 6025 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 195 MW |
| | | | | | | TTC with All Lines In Service | 6220 MW |
| RAMAPO___345_345_PAR3500 | | | | | | FWD | REV |
| Fri 03/05/2021 | to | Sun 03/21/2021 | <u>EXTENDED</u> | <u>by CONED</u> | <u>03/19/2021</u> | (Import) | (Export) |
| 0001 | Continuous | 0200 | | | | 2350 MW | 1250 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 450 MW |
| | | | | | | TTC with All Lines In Service | 2800 MW |
| RAMAPO___345_345_PAR4500 | | | | | | FWD | REV |
| Fri 03/05/2021 | to | Sun 03/21/2021 | <u>EXTENDED</u> | <u>by CONED</u> | <u>03/19/2021</u> | (Import) | (Export) |
| 0001 | Continuous | 0200 | | | | 2350 MW | 1250 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 450 MW |
| | | | | | | TTC with All Lines In Service | 2800 MW |
| RAMAPO___500_345_BK 1500 | | | | | | FWD | REV |
| Fri 03/05/2021 | to | Sun 03/21/2021 | <u>EXTENDED</u> | <u>by CONED</u> | <u>03/19/2021</u> | (Import) | (Export) |
| 0001 | Continuous | 0200 | | | | 1450 MW | 1200 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 1350 MW |
| | | | | | | TTC with All Lines In Service | 2800 MW |
| RAMAPO___500_345_BK 1500 | | | | | | FWD | |
| Fri 03/05/2021 | to | Sun 03/21/2021 | <u>EXTENDED</u> | <u>by CONED</u> | <u>03/19/2021</u> | (Import) | |
| 0001 | Continuous | 0200 | | | | 6025 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 195 MW |
| | | | | | | TTC with All Lines In Service | 6220 MW |
| LADENTWN-BUCHAN_S_345_Y88 | | | | | | FWD | |
| Tue 03/09/2021 | to | Thu 04/08/2021 | <u>UPDATED</u> | <u>by CE</u> | <u>03/05/2021</u> | (Import) | |
| 0001 | Continuous | 0200 | | | | 5930 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 290 MW |
| | | | | | | TTC with All Lines In Service | 6220 MW |

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Thu 03/11/2021 to Tue 03/23/2021 **UPDATED** by ISONE 03/08/2021
0700 Daily 2259

Work scheduled by: ISONE

FWD
(Import)
1100 MW
SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

BERKSHIR-ALPS_____345_393

Thu 03/11/2021 to Wed 03/24/2021 **EXTENDED** by NGRID 03/17/2021
0700 Continuous 1600

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
1100 MW 1700 MW
SCH - NE - NY
Impacts Total Transfer Capability 300 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS_____345_393

Thu 03/11/2021 to Wed 03/24/2021 **EXTENDED** by NGRID 03/17/2021
0700 Continuous 1600

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Thu 03/11/2021 to Wed 03/24/2021
0700 1600

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
1100 MW 1700 MW
SCH - NE - NY
Impacts Total Transfer Capability 300 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-NORTHFLD_345_312

Thu 03/11/2021 to Wed 03/24/2021 **EXTENDED** by NGRID 03/17/2021
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
1300 MW
SCH - NE - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

BERKSHIR-NORTHFLD_345_312

Thu 03/11/2021 to Wed 03/24/2021 **EXTENDED** by NGRID 03/17/2021
0700 Continuous 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_800

Thu 03/11/2021 to Wed 03/24/2021 **UPDATED** by ISONE 03/08/2021
0700 Daily 2259

Work scheduled by: ISONE

REV
(Export)
1000 MW
SCH - NE - NY
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800

FWD

Thu 03/11/2021 to Sat 03/20/2021 **UPDATED** **by ISONE** **03/08/2021**
 2300 Daily 0659

(Import)

Work scheduled by: ISONE

SCH - NE - NY **1000 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

REV

Thu 03/11/2021 to Sat 03/20/2021 **UPDATED** **by ISONE** **03/08/2021**
 2300 Daily 0659

(Export)

Work scheduled by: ISONE

SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 1700 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 03/15/2021 to Thu 04/01/2021
 0500 Continuous 2000

(Export)

Work scheduled by: HQ

SCH - HQ_CEDARS **0 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 100 MW

SCRIBA_-VOLNEY_345_20

FWD

Mon 03/15/2021 to Fri 03/26/2021 **UPDATED** **by NGRID** **03/15/2021**
 0730 Continuous 1700

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

LEEDS_-ATHENS_345_95

FWD

Thu 03/18/2021 to Thu 03/18/2021
 0800 Daily(No Weekends) 1500

(Import)

Work scheduled by: NGrid

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

LEEDS_345KV_R395

FWD

Thu 03/18/2021 to Thu 03/18/2021
 0800 Daily(No Weekends) 1500

(Import)

Work scheduled by: NGrid

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

CHAT_DC_GC1

FWD

Sat 03/20/2021 to Sun 03/21/2021 **UPDATED** **by HQ** **03/10/2021**
 2000 Continuous 0500

(Import)

Work scheduled by: HQ

MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

REV

Sat 03/20/2021 to Sun 03/21/2021 UPDATED by HQ 03/10/2021
2000 Continuous 0500

Work scheduled by: HQ

SCH - HQ - NY (Export) **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

W49TH_ST_345KV_6

FWD

Sun 03/21/2021 to Mon 04/12/2021 UPDATED by CONED 03/16/2021
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP (Import) **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

HOPATCON-RAMAPO___500_5018

FWD

REV

Sun 03/21/2021 to Wed 03/24/2021
1723 Continuous 2300

Work scheduled by: ConEd

SCH - PJ - NY (Import) (Export) **1450 MW 1200 MW**
Impacts Total Transfer Capability 1350 MW 750 MW
TTC with All Lines In Service 2800 MW 1950 MW

HOPATCON-RAMAPO___500_5018

FWD

Sun 03/21/2021 to Wed 03/24/2021
1723 Continuous 2300

Work scheduled by: ConEd

UPNY CONED (Import) **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

RAMAPO___500_345_BK 1500

FWD

REV

Sun 03/21/2021 to Wed 03/24/2021
1723 Continuous 2300

Work scheduled by: ConEd

SCH - PJ - NY (Import) (Export) **1450 MW 1200 MW**
Impacts Total Transfer Capability 1350 MW 750 MW
TTC with All Lines In Service 2800 MW 1950 MW

RAMAPO___500_345_BK 1500

FWD

Sun 03/21/2021 to Wed 03/24/2021
1723 Continuous 2300

Work scheduled by: ConEd

UPNY CONED (Import) **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

RAMAPO___345_345_PAR3500

FWD

REV

Sun 03/21/2021 to Wed 03/24/2021
1737 Continuous 2300

Work scheduled by: ConEd

SCH - PJ - NY (Import) (Export) **2350 MW 1250 MW**
Impacts Total Transfer Capability 450 MW 700 MW
TTC with All Lines In Service 2800 MW 1950 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|--|--------------------|----------------|----------------|----------------------------|-----------------------------------|------------------------|
| RAMAPO___345_345_PAR4500 | | | | | FWD | REV |
| Sun 03/21/2021 | to | Wed 03/24/2021 | | | (Import) | (Export) |
| 1737 | Continuous | 2300 | | | SCH - PJ - NY | 2350 MW 1250 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 450 MW 700 MW |
| | | | | | TTC with All Lines In Service | 2800 MW 1950 MW |
| SCH-NE-NYISO_LIMIT_800 | | | | | FWD | |
| Sun 03/21/2021 | to | Wed 03/24/2021 | <u>UPDATED</u> | <u>by ISONE 03/08/2021</u> | (Import) | |
| 2300 | Daily | 0659 | | | SCH - NE - NY | 1000 MW |
| Work scheduled by: ISONE | | | | | Impacts Total Transfer Capability | 400 MW |
| | | | | | TTC with All Lines In Service | 1400 MW |
| SCH-NYISO-NE_LIMIT_700 | | | | | | REV |
| Sun 03/21/2021 | to | Wed 03/24/2021 | <u>UPDATED</u> | <u>by ISONE 03/08/2021</u> | | (Export) |
| 2300 | Daily | 0659 | | | SCH - NE - NY | 900 MW |
| Work scheduled by: ISONE | | | | | Impacts Total Transfer Capability | 800 MW |
| | | | | | TTC with All Lines In Service | 1700 MW |
| NINEMILE-CLAY___345_8 | | | | | FWD | |
| Mon 03/22/2021 | to | Mon 03/22/2021 | | | (Import) | |
| 0001 | Daily(No Weekends) | 0400 | | | OSWEGO EXPORT | 5150 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | TTC with All Lines In Service | 5250 MW |
| EDIC___-N.SCTLND_345_14 & PORTER__-ROTTDAM_230_31 | | | | | FWD | |
| Mon 03/22/2021 | to | Mon 05/31/2021 | | | (Import) | |
| 0600 | | 1730 | | | CENTRAL EAST - VC | 1500 MW |
| Work scheduled by: | | | | | Impacts Total Transfer Capability | 1475 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| EDIC___-N.SCTLND_345_14 | | | | | FWD | |
| Mon 03/22/2021 | to | Mon 05/31/2021 | <u>UPDATED</u> | <u>by NGRID 03/10/2021</u> | (Import) | |
| 0600 | Continuous | 1830 | | | CENTRAL EAST - VC | 1670 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 1305 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| NINEMILE-CLAY___345_8 | | | | | FWD | |
| Wed 03/24/2021 | to | Wed 03/24/2021 | <u>UPDATED</u> | <u>by NGRID 03/03/2021</u> | (Import) | |
| 0001 | Daily(No Weekends) | 0359 | | | OSWEGO EXPORT | 5150 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | TTC with All Lines In Service | 5250 MW |

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

FWD

Wed 03/24/2021 to Wed 03/24/2021 UPDATED by ISONE 03/08/2021
0700 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SPRNBK_345KV_RNS3

FWD

Fri 03/26/2021 to Fri 03/26/2021 UPDATED by CONED 01/26/2021
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W78

FWD

Fri 03/26/2021 to Tue 03/30/2021 UPDATED by CONED 01/26/2021
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 03/26/2021 to Tue 03/30/2021 UPDATED by CONED 01/26/2021
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

NINEMILE-CLAY_345_8

FWD

Sun 03/28/2021 to Sat 04/03/2021 UPDATED by NGRID 03/03/2021
2300 Continuous 0200

Work scheduled by: NGrid

OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

HUDSONTP-W49TH_ST_345_Y56

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 03/16/2021
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Tue 03/30/2021 to Fri 04/02/2021 UPDATED by CONED 03/16/2021
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BRANCHBG-HOPATCON_500_5060

FWD

Wed 03/31/2021 to Wed 03/31/2021 **UPDATED** **by PJM** **11/30/2020**

(Import)

0200 Continuous 1500

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

ROCHESTR-PANNELL_345_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

0001 Continuous 0030

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W78

FWD

Thu 04/01/2021 to Thu 04/01/2021

(Import)

0001 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Thu 04/01/2021 to Thu 04/01/2021 **EXT FORCE** **by CONED** **03/13/2021**

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Thu 04/01/2021 to Thu 04/01/2021 **EXT FORCE** **by CONED** **03/13/2021**

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Thu 04/01/2021 to Thu 04/01/2021
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

Thu 04/01/2021 to Thu 04/01/2021
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBRK__345KV_RNS3

Thu 04/01/2021 to Thu 04/01/2021
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/04/2021 to Sat 04/10/2021
1400 Continuous 1400

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NINEMILE-CLAY____345_8

Sun 04/04/2021 to Sun 04/04/2021
1600 Daily 1700

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

WATRCURE-OAKDALE_345_31

Mon 04/05/2021 to Thu 04/08/2021
0800 Daily(No Weekends) 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SPRNBRK__345KV_RNS3

Mon 04/05/2021 to Mon 04/05/2021
1800 Continuous 1830

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28

Fri 04/09/2021 to Sat 04/10/2021 UPDATED by CONED 03/17/2021

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W79

Sat 04/10/2021 to Sun 04/11/2021 UPDATED by CONED 03/17/2021

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

GOETHALS_345KV_5

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021

0200 Continuous 0300

Work scheduled by: PJM

STATEN ISLAND

Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Sat 04/10/2021 to Mon 05/10/2021 UPDATED by CONED 01/26/2021

0200 Continuous 0300

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 04/10/2021 to Mon 05/10/2021

0200 0300

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY **2550 MW 1900 MW**
Impacts Total Transfer Capability 250 MW 50 MW
TTC with All Lines In Service 2800 MW 1950 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Sat 04/10/2021 to Mon 05/10/2021

0200 0300

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY **2550 MW 1900 MW**
Impacts Total Transfer Capability 250 MW 50 MW
TTC with All Lines In Service 2800 MW 1950 MW

LINDEN_-GOETHALS_230_A2253 & MARION_-FARRAGUT_345_C3403

Sat 04/10/2021 to Mon 05/10/2021

0200 0300

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY **2550 MW 1900 MW**
Impacts Total Transfer Capability 250 MW 50 MW
TTC with All Lines In Service 2800 MW 1950 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sat 04/10/2021 to Sat 04/10/2021
0600 Continuous 1600
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 04/10/2021 to Sat 04/10/2021
0600 Continuous 1600
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

S.RIPLEY-DUNKIRK__230_68

Mon 04/12/2021 to Fri 04/23/2021
0630 Continuous 1700
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LEEDS____345KV_R94301

Mon 04/12/2021 to Mon 04/12/2021 UPDATED by NGRID 02/01/2021
0800 Continuous 0830
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

LEEDS____-HURLYAVE_345_301

Mon 04/12/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

Tue 04/13/2021 to Fri 04/30/2021 UPDATED by CONED 03/16/2021
2201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NIAGARA_-STA_255__345_NH2

Fri 04/16/2021 to Fri 04/16/2021
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|---------------------------|------------|----------------|----------------|-----------------------------------|---|
| LEEDS____345KV_R94301 | | | | | FWD |
| Fri 04/16/2021 | to | Fri 04/16/2021 | <u>UPDATED</u> | <u>by NGRID</u> <u>02/01/2021</u> | (Import) |
| 1530 | Continuous | 1600 | | | UPNY CONED 3800 MW |
| Work scheduled by: CHGE | | | | | Impacts Total Transfer Capability 2420 MW |
| | | | | | TTC with All Lines In Service 6220 MW |
| PLSNTVLY-WOOD_ST__345_F30 | | | | | FWD |
| Sat 04/17/2021 | to | Tue 04/20/2021 | <u>UPDATED</u> | <u>by CONED</u> <u>03/22/2021</u> | (Import) |
| 0001 | Continuous | 0200 | | | UPNY CONED 4000 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability 2220 MW |
| | | | | | TTC with All Lines In Service 6220 MW |
| PLSNTVLY_345KV_RNS5 | | | | | FWD |
| Sat 04/17/2021 | to | Tue 04/20/2021 | <u>UPDATED</u> | <u>by CONED</u> <u>03/22/2021</u> | (Import) |
| 0001 | Continuous | 0200 | | | UPNY CONED 3800 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability 2420 MW |
| | | | | | TTC with All Lines In Service 6220 MW |
| DUNWODIE_345KV_6 | | | | | FWD |
| Tue 04/20/2021 | to | Tue 04/20/2021 | <u>UPDATED</u> | <u>by CONED</u> <u>02/19/2021</u> | (Import) |
| 0201 | Continuous | 0230 | | | SPR/DUN-SOUTH 3800 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability 800 MW |
| | | | | | TTC with All Lines In Service 4600 MW |
| DUNWODIE_345KV_8 | | | | | FWD |
| Tue 04/20/2021 | to | Tue 04/20/2021 | <u>UPDATED</u> | <u>by CONED</u> <u>02/19/2021</u> | (Import) |
| 0201 | Continuous | 0230 | | | SPR/DUN-SOUTH 3800 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability 800 MW |
| | | | | | TTC with All Lines In Service 4600 MW |
| WOOD_ST_-PLSNTVLE_345_Y87 | | | | | FWD |
| Tue 04/20/2021 | to | Tue 04/20/2021 | <u>UPDATED</u> | <u>by CONED</u> <u>02/19/2021</u> | (Import) |
| 0201 | Continuous | 0230 | | | UPNY CONED 5905 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability 315 MW |
| | | | | | TTC with All Lines In Service 6220 MW |
| PLSNTVLE-DUNWODIE_345_W90 | | | | | FWD |
| Tue 04/20/2021 | to | Fri 04/23/2021 | <u>UPDATED</u> | <u>by CONED</u> <u>02/19/2021</u> | (Import) |
| 0201 | Continuous | 0159 | | | UPNY CONED 4000 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability 2220 MW |
| | | | | | TTC with All Lines In Service 6220 MW |

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Tue 04/20/2021 to Wed 04/21/2021
0800 Continuous 1530
Work scheduled by: NYSEG

FWD
(Import)
SCH - PJ - NY **2300 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2800 MW

DUNWODIE_345KV_6

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0130 Continuous 0159
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0130 Continuous 0159
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0130 Continuous 0159
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

Fri 04/23/2021 to Fri 04/23/2021
0201 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

CHAT_DC_GC1

Sat 04/24/2021 to Sun 04/25/2021
2000 Continuous 0500
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 04/24/2021 to Sun 04/25/2021
2000 Continuous 0500
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HOMRC_NY-MAINS_NY_345_47

Mon 04/26/2021 to Sat 05/29/2021

EXTENDED by NYSEG 03/10/2021

0800 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

FRASER_-COOPERS__345_33

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0830 Continuous 1500

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EFISHKIL-WOOD_ST__345_F38

FWD

Tue 04/27/2021 to Tue 04/27/2021

(Import)

0001 Continuous 0030

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Tue 04/27/2021 to Tue 04/27/2021

(Import)

0001 Continuous 0030

UPNY CONED **5935 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q11

FWD

Wed 04/28/2021 to Sat 05/08/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38

FWD

Wed 04/28/2021 to Wed 04/28/2021

(Import)

1730 Continuous 1800

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Wed 04/28/2021 to Wed 04/28/2021

(Import)

1730 Continuous 1800

UPNY CONED

5935 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0001 Continuous 0030

UPDATED**by CONED 03/17/2021**

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 04/30/2021 to Mon 05/10/2021

(Import)

0001 Continuous 0200

UPDATED**by CONED 03/17/2021**

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0201 Continuous 0231

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0201 Continuous 0231

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATED**by IESO 05/03/2019**

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | |
|---|------------|----------------|-----------------------------------|---------------|
| NRTH1385-NOR HBR__138_601 | | | FWD | REV |
| Mon 05/03/2021 | to | Mon 05/24/2021 | (Import) | (Export) |
| 0600 | Continuous | 2359 | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: LI | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602 | | | FWD | REV |
| Mon 05/03/2021 | to | Mon 05/24/2021 | (Import) | (Export) |
| 0600 | | 2359 | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603 | | | FWD | REV |
| Mon 05/03/2021 | to | Mon 05/24/2021 | (Import) | (Export) |
| 0600 | | 2359 | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_602 | | | FWD | REV |
| Mon 05/03/2021 | to | Mon 05/24/2021 | (Import) | (Export) |
| 0600 | Continuous | 2359 | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: LI | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603 | | | FWD | REV |
| Mon 05/03/2021 | to | Mon 05/24/2021 | (Import) | (Export) |
| 0600 | | 2359 | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_603 | | | FWD | REV |
| Mon 05/03/2021 | to | Mon 05/24/2021 | (Import) | (Export) |
| 0600 | Continuous | 2359 | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: LI | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NRTHPORT_138_NNC | | | FWD | REV |
| Mon 05/03/2021 | to | Mon 05/24/2021 | (Import) | (Export) |
| 0600 | Continuous | 2359 | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: LI | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Mon 05/03/2021 to Fri 05/07/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FIVEMILE-STOLLERD_345_29

Mon 05/03/2021 to Fri 05/14/2021
0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY____345_2

Mon 05/03/2021 to Sun 05/30/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON__345_303

Mon 05/03/2021 to Fri 05/21/2021
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/03/2021 to Sat 05/08/2021 **EXTENDED by ISONE 03/15/2021**
0900 Continuous 1600

Work scheduled by: LI

| | |
|--|-------------|
| FWD | REV |
| (Import) | (Export) |
| SCH - NPX_CSC 0 MW | 0 MW |
| Impacts Total Transfer Capability 330 MW | 330 MW |
| TTC with All Lines In Service 330 MW | 330 MW |

ROTTRDAM-EASTOVER_230_38

Tue 05/04/2021 to Tue 05/04/2021
0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

ARR: 77

| | |
|--|----------------|
| | REV |
| | (Export) |
| SCH - NE - NY 1400 MW | 1400 MW |
| Impacts Total Transfer Capability 200 MW | 200 MW |
| TTC with All Lines In Service 1600 MW | 1600 MW |

EASTVIEW-SPRNBK__345_W79

Fri 05/07/2021 to Mon 05/10/2021 **UPDATED by CONED 03/17/2021**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Fri 05/07/2021 to Mon 05/10/2021

UPDATEDby CONED 03/17/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

5765 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_5

FWD

Fri 05/07/2021 to Fri 05/07/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Fri 05/07/2021 to Fri 05/07/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SPRNBK_-TREMONT__345_X28

FWD

Mon 05/10/2021 to Wed 05/26/2021

UPDATEDby CONED 03/18/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

CLAY__-EDIC__345_1-16

FWD

Mon 05/10/2021 to Fri 05/14/2021

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 05/10/2021 to Tue 06/01/2021

(Import)

1200 Continuous 0659

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

W49TH_ST-E13THSTA_345_M55

FWD

Sat 05/15/2021 to Mon 05/17/2021

UPDATEDby CONED 03/15/2021

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Sat 05/15/2021 to Mon 05/17/2021 UPDATED by CONED 03/15/2021
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Sat 05/15/2021 to Sat 05/15/2021
0301 2230

(Import)

Work scheduled by:

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

FWD

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

FWD

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS3

FWD

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-STA_255_345_NH2

FWD

Mon 05/17/2021 to Fri 05/21/2021 UPDATED by NYPA 03/23/2021
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 05/17/2021 to Fri 07/02/2021

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BUCHAN_S-MILLWOOD_345_W97

Thu 05/20/2021 to Sat 05/22/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

6135 MW

Impacts Total Transfer Capability 85 MW

TTC with All Lines In Service 6220 MW

E13THSTA-FARRAGUT_345_46

Sat 05/22/2021 to Sat 05/22/2021

0001 Continuous 1830

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

VOLNEY_-MARCY_345_19

Tue 06/01/2021 to Wed 06/02/2021

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Tue 06/01/2021 to Wed 06/02/2021

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

FRASER_-GILBOA_345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDICK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC____345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER__-ROTTRDAM_230_30

Thu 06/03/2021 to Wed 09/15/2021
0700 Continuous 0659

Work scheduled by: NGrid

UPDATED by NGRID 01/19/2021

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ATHENS__-PLSNTVLY_345_91

Tue 06/08/2021 to Wed 06/16/2021
0600 Continuous 2000

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

GILBOA__-N.SCTLND_345_GNS-1

Wed 06/09/2021 to Wed 06/09/2021
0800 Daily 1200

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

BECK____-NIAGARA_345_PA301

Wed 06/16/2021 to Thu 06/17/2021
0500 Continuous 2330

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1050 MW 900 MW
TTC with All Lines In Service 1950 MW 1700 MW

LEEDS__-PLSNTVLY_345_92

Thu 06/17/2021 to Thu 06/24/2021
0600 Continuous 2000

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|---------------------------------------|------------|------|----------------|---------------------------|-----------------------------------|------------------------|
| BECK____-NIAGARA__345_PA301 | | | | | FWD | REV |
| Fri 06/25/2021 to Fri 06/25/2021 | | | | | (Import) | (Export) |
| 0500 | Continuous | 1700 | | | SCH - OH - NY | 900 MW 800 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 1050 MW 900 MW |
| | | | | | TTC with All Lines In Service | 1950 MW 1700 MW |
| FRASANNX-COOPERS__345_UCC2-41 | | | | | FWD | |
| Fri 06/25/2021 to Tue 08/10/2021 | | | | | (Import) | |
| 0700 | Continuous | 1530 | | | CENTRAL EAST - VC | 2500 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 475 MW |
| ARR: 19 | | | | | TTC with All Lines In Service | 2975 MW |
| MARCY____-FRASANNX_345_UCC2-41 | | | | | FWD | |
| Fri 06/25/2021 to Tue 08/10/2021 | | | | | (Import) | |
| 0700 | Continuous | 1530 | | | CENTRAL EAST - VC | 2500 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 475 MW |
| ARR: 19 | | | | | TTC with All Lines In Service | 2975 MW |
| BECK____-NIAGARA__345_PA302 | | | | | FWD | REV |
| Mon 07/12/2021 to Fri 07/16/2021 | | | | | (Import) | (Export) |
| 0500 | Continuous | 1700 | | | SCH - OH - NY | 900 MW 800 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 1050 MW 900 MW |
| | | | | | TTC with All Lines In Service | 1950 MW 1700 MW |
| NIAGARA__345_230_AT4 | | | | | FWD | REV |
| Mon 07/19/2021 to Fri 07/30/2021 | | | | | (Import) | (Export) |
| 0500 | Continuous | 1700 | UPDATED | by NYPA 02/19/2021 | SCH - OH - NY | 1900 MW 1400 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 50 MW 300 MW |
| | | | | | TTC with All Lines In Service | 1950 MW 1700 MW |
| NIAGARA_-STA_255__345_NH2 | | | | | FWD | |
| Mon 07/26/2021 to Fri 07/30/2021 | | | | | (Import) | |
| 0500 | Continuous | 1900 | UPDATED | by NYPA 02/19/2021 | DYSINGER EAST | 2350 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 800 MW |
| | | | | | TTC with All Lines In Service | 3150 MW |
| SAND_BAR-PLATSBRG_115_PV20 | | | | | | |
| Tue 08/03/2021 to Tue 08/03/2021 | | | | | SCH - NE - NY | |
| 0700 | Continuous | 1830 | | | Impacts Total Transfer Capability | |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | |

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-STA_255__345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2

Wed 09/01/2021 to Tue 09/21/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021 **UPDATED by NYISO 02/03/2021**
0700 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021 **UPDATED by NYISO 02/03/2021**
0700 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0700 Continuous 1730

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
0700 Continuous 1730

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30

Thu 09/16/2021 to Sun 11/14/2021
0700 1730

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Thu 09/16/2021 to Sun 10/17/2021
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/22/2020

FWD

(Import)

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY____345_1

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY____-EDIC____345_2-15

Mon 09/20/2021 to Sat 10/16/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

UPDATED**by NYPA****03/04/2021**

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

UPDATED**by NYPA****03/04/2021**

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY____345_2

FWD

Mon 09/27/2021 to Fri 10/01/2021
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

FWD

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130

UPDATED**by CONED****01/15/2021**

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

UPDATED**by CONED****01/15/2021**

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

UPDATED**by CONED****01/15/2021**

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KINTIGH_-STA_255__345_SH1-39

FWD

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS_-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021 UPDATED by CONED 03/05/2021
0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/02/2021 to Fri 11/05/2021
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & PORTER_-ROTTDAM_230_30

Mon 11/15/2021 to Tue 11/30/2021
0100 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA___765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 6220MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | |
|---|------------|----------------|-----------------------------------|-----------------|
| MASSENA_-MARCY_765_MSU1 | | | FWD | REV |
| Mon 11/15/2021 | to | Tue 11/30/2021 | (Import) | (Export) |
| 0100 | Continuous | 1859 | SCH - HQ - NY | 475 MW 1000 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 1025 MW 0 MW |
| | | | TTC with All Lines In Service | 1500 MW 1000 MW |
| MASSENA_-MARCY_765_MSU1 | | | FWD | |
| Mon 11/15/2021 | to | Tue 11/30/2021 | (Import) | |
| 0100 | Continuous | 1859 | SCH - HQ_CEDARS | 90 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 109 MW |
| | | | TTC with All Lines In Service | 199 MW |
| MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040 | | | FWD | |
| Mon 11/15/2021 | to | Tue 11/30/2021 | (Import) | |
| 0100 | | 1859 | MOSES SOUTH | 500 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 2650 MW |
| | | | TTC with All Lines In Service | 3150 MW |
| MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2 | | | FWD | REV |
| Mon 11/15/2021 | to | Tue 11/30/2021 | (Import) | (Export) |
| 0100 | | 1859 | SCH - HQ - NY | 850 MW 0 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 650 MW 1000 MW |
| | | | TTC with All Lines In Service | 1500 MW 1000 MW |
| MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2 | | | FWD | |
| Mon 11/15/2021 | to | Tue 11/30/2021 | (Import) | |
| 0100 | | 1859 | SCH - HQ_CEDARS | 90 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 109 MW |
| | | | TTC with All Lines In Service | 199 MW |
| STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1 | | | FWD | |
| Mon 11/15/2021 | to | Tue 11/30/2021 | (Import) | |
| 0100 | | 1859 | SCH - HQ_CEDARS | 90 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 109 MW |
| | | | TTC with All Lines In Service | 199 MW |
| STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2 | | | FWD | |
| Mon 11/15/2021 | to | Tue 11/30/2021 | (Import) | |
| 0100 | | 1859 | SCH - HQ_CEDARS | 90 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 109 MW |
| | | | TTC with All Lines In Service | 199 MW |

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Wed 12/01/2021 to Mon 02/28/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Wed 12/01/2021 to Tue 05/31/2022

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOTHAVN-RAINEY___345_Q12

FWD

Thu 12/02/2021 to Wed 12/22/2021

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-STA_255___345_NH2

FWD

Thu 12/02/2021 to Thu 01/13/2022

(Import)

0500 Continuous 1900

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

N.SCTLND-ALPS___345_2

FWD

Mon 05/02/2022 to Mon 05/09/2022

(Import)

0600 Daily 1800

SCH - NE - NY

750 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

N.SCTLND-ALPS___345_2

FWD

REV

Mon 05/02/2022 to Mon 05/09/2022

(Import) (Export)

0600 Daily 1800

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022

UPDATED**by PJM****11/19/2020**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Tuesday ,March 23, 2021 to Thursday ,September22, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MOSES__-ADIRNDCK_230_MA2

Wed 06/01/2022 to Mon 11/14/2022

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

SPRNBRK__345KV_RNS5Mon 09/19/2022 to Mon 09/19/2022 UPDATED by CONED 09/17/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51Mon 09/19/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

2130 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW