

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SPRNBRK_-EGRDNCTR_345_Y49

Thu 10/01/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

0404 Continuous 2359

Work scheduled by: LI

FWD
(Import)

CONED - LIPA

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

1815 Continuous 2359

Work scheduled by: LI

FWD
(Import)

CONED - LIPA

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

FWD

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

(Import)

1856 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

SAND_BAR-PLATSBRG_115_PV20Tue 02/23/2021 to Mon 05/17/2021 UPDATED by NYISO 03/16/2021

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

W49TH_ST_345KV_8

FWD

Tue 03/02/2021 to Fri 04/30/2021 UPDATED by CONED 04/02/2021

(Import)

0201 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PORTER_-ROTTRDAM_230_31

FWD

Tue 03/02/2021 to Mon 05/31/2021 UPDATED by NGRID 03/10/2021

(Import)

0600 Continuous 1730

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES_-ADIRNDCK_230_MAI

FWD

Tue 03/02/2021 to Mon 05/10/2021 UPDATED by NYPA 02/11/2021

(Import)

0700 Continuous 1159

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

FWD

Tue 03/09/2021 to Fri 04/09/2021 EXTENDED by CE 04/02/2021

(Import)

0001 Continuous 0200

UPNY CONED

5930 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 03/15/2021 to Fri 04/30/2021 EXTENDED by HQ 04/02/2021

(Export)

0500 Continuous 2000

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

W49TH_ST_345KV_6

FWD

Sun 03/21/2021 to Fri 04/30/2021 UPDATED by CONED 04/02/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_31

FWD

Mon 03/22/2021 to Mon 05/31/2021

(Import)

0600 1730

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

EDIC____-N.SCTLND_345_14

FWD

Mon 03/22/2021 to Mon 05/31/2021 UPDATED by NGRID 03/10/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EASTVIEW-SPRNBK__345_W78

FWD

Fri 03/26/2021 to Sun 03/28/2021 EXTENDED by CONED 03/31/2021

(Import)

0001 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 03/26/2021 to Sun 03/28/2021 EXTENDED by CONED 03/31/2021

(Import)

0001 Continuous 2200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY _____345_8					FWD	
Sun 03/28/2021	to	Sat 04/03/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>04/01/2021</u>	(Import)
2300	Continuous	0200				
Work scheduled by: NGrid					OSWEGO EXPORT	5150 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5250 MW
S.RIPLEY-DUNKIRK _____230_68						
Mon 03/29/2021	to	Fri 04/09/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/30/2021</u>	
1129	Continuous	1700				
Work scheduled by: NGrid					SCH - PJ - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
HUDSONTP-W49TH_ST _____345_Y56					FWD	
Tue 03/30/2021	to	Fri 04/02/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>04/02/2021</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SCH - PJM_HTP	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
W49TH_ST _____345KV_7					FWD	
Tue 03/30/2021	to	Fri 04/02/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>04/02/2021</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SCH - PJM_HTP	300 MW
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
BRANCHBG-HOPATCON _____500_5060					FWD	
Wed 03/31/2021	to	Wed 03/31/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>11/30/2020</u>	(Import)
0200	Continuous	1500				
Work scheduled by: PJM					UPNY CONED	6025 MW
					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
ROCHESTR-PANNELL _____345_RP2					FWD	
Wed 03/31/2021	to	Mon 04/12/2021				(Import)
0500	Continuous	1700				
Work scheduled by: NYPA					DYSINGER EAST	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
SHOR_NPX-SHOREHAM _____138_CSC					FWD	REV
Thu 04/01/2021	to	Thu 04/01/2021	<u>FORCED</u>	<u>by LI</u>	<u>03/31/2021</u>	(Import) (Export)
0001	Daily	2359				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Sun 04/04/2021 to Sat 04/10/2021

1400 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NINEMILE-CLAY___345_8

Sun 04/04/2021 to Sun 04/04/2021

1600 Daily 1700

Work scheduled by: NGrid

UPDATED by NGRID 03/04/2021

	FWD
	(Import)
OSWEGO EXPORT	5150 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	5250 MW

MILLWOOD-EASTVIEW_345_W85

Mon 04/05/2021 to Mon 04/05/2021

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 04/02/2021

	FWD
	(Import)
UPNY CONED	5985 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	6220 MW

SPRNBK___345KV_RNS3

Mon 04/05/2021 to Mon 04/05/2021

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 04/02/2021

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

EASTVIEW-SPRNBK___345_W78

Mon 04/05/2021 to Mon 04/05/2021

0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 04/02/2021

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

WATRCURE-OAKDALE___345_31

Mon 04/05/2021 to Thu 04/08/2021

0800 Daily(No Weekends) 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MILLWOOD-EASTVIEW_345_W85

Mon 04/05/2021 to Mon 04/05/2021

2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 04/02/2021

	FWD
	(Import)
UPNY CONED	5985 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS3

FWD

Mon 04/05/2021 to Mon 04/05/2021 UPDATED by CONED 04/02/2021

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

N.SCTLND-LEEDS__345_93

FWD

Wed 04/07/2021 to Wed 04/07/2021

(Import)

0700 Daily(No Weekends) 1600

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

DUNWODIE_345KV_3

FWD

Wed 04/07/2021 to Wed 04/07/2021 EXT FORCE by CONED 04/02/2021

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Wed 04/07/2021 to Wed 04/07/2021 EXT FORCE by CONED 04/02/2021

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 04/07/2021 to Wed 04/07/2021 EXT FORCE by CONED 04/02/2021

(Import)

2230 Continuous 2300

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

LEEDS__345KV_R94301

FWD

Thu 04/08/2021 to Thu 04/08/2021

(Import)

0700 Daily(No Weekends) 0800

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

N.SCTLND-LEEDS__345_94

FWD

Thu 04/08/2021 to Thu 04/08/2021

(Import)

0700 Daily(No Weekends) 1600

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R94301					FWD
Thu 04/08/2021	to	Thu 04/08/2021			(Import)
1500	Daily(No Weekends)	1600		UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW
SPRNBK_-TREMONT__345_X28					FWD
Fri 04/09/2021	to	Sat 04/10/2021	<u>UPDATED</u>	<u>by CONED 03/25/2021</u>	(Import)
0001	Continuous	0300			SPR/DUN-SOUTH 4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 4600 MW
EASTVIEW-SPRNBK__345_W79					FWD
Sat 04/10/2021	to	Sun 04/11/2021	<u>UPDATED</u>	<u>by CONED 03/25/2021</u>	(Import)
0001	Continuous	0300			UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1870 MW
					TTC with All Lines In Service 6220 MW
CHAT_DC_GC1					FWD
Sat 04/10/2021	to	Sat 04/10/2021			(Import)
0600	Continuous	1600			MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
CHAT_DC_GC1					REV
Sat 04/10/2021	to	Sat 04/10/2021			(Export)
0600	Continuous	1600			SCH - HQ - NY 500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW
S.RIPLEY-DUNKIRK__230_68					
Mon 04/12/2021	to	Fri 04/23/2021			SCH - PJ - NY
0630	Continuous	1700			Impacts Total Transfer Capability
Work scheduled by: NGrid					TTC with All Lines In Service
LEEDS____345KV_R94301					FWD
Mon 04/12/2021	to	Mon 04/12/2021	<u>UPDATED</u>	<u>by NGRID 02/01/2021</u>	(Import)
0800	Continuous	0830			UPNY CONED 3800 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-HURLYAVE_345_301

FWD

Mon 04/12/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

NIAGARA_-STA_255__345_NH2

FWD

Fri 04/16/2021 to Fri 04/16/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS____345KV_R94301

FWD

Fri 04/16/2021 to Fri 04/16/2021 UPDATED by NGRID 02/01/2021

(Import)

1530 Continuous 1600

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

DUNWODIE_345KV_6

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Tue 04/20/2021 to Tue 04/20/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0230

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

FWD

Tue 04/20/2021 to Wed 04/21/2021
0800 Continuous 1530

Work scheduled by: NYSEG

SCH - PJ - NY (Import)
2300 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2800 MW

DUNWODIE_345KV_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH (Import)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH (Import)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021
0130 Continuous 0159

Work scheduled by: ConEd

UPNY CONED (Import)
5905 MW
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 04/02/2021
0201 Continuous 0230

Work scheduled by: ConEd

UPNY CONED (Import)
4000 MW
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 04/02/2021
0201 Continuous 0230

Work scheduled by: ConEd

UPNY CONED (Import)
3800 MW
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 04/02/2021
0201 Continuous 1800

Work scheduled by: ConEd

UPNY CONED (Import)
5985 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Fri 04/23/2021 to Sat 04/24/2021 **UPDATED** **by CONED** **04/02/2021**

(Import)

0201 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

CHAT_DC_GC1

FWD

Sat 04/24/2021 to Sun 04/25/2021

(Import)

2000 Continuous 0500

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sat 04/24/2021 to Sun 04/25/2021

(Export)

2000 Continuous 0500

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

PLSNTVLY-WOOD_ST_345_F30

FWD

Mon 04/26/2021 to Tue 04/27/2021 **UPDATED** **by CONED** **04/02/2021**

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Mon 04/26/2021 to Tue 04/27/2021 **UPDATED** **by CONED** **04/02/2021**

(Import)

0001 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

KINTIGH_-STA_255_345_SH1-39

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Mon 04/26/2021 to Sat 05/29/2021 EXTENDED by NYSEG 03/10/2021
0800 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASER__COOPERS__345_33

Mon 04/26/2021 to Fri 04/30/2021
0830 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

EFISHKIL-WOOD_ST__345_F38

Tue 04/27/2021 to Tue 04/27/2021 CANCELLED by ConEd 04/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

WOOD_ST_-PLSNTVLE_345_Y86

Tue 04/27/2021 to Tue 04/27/2021 CANCELLED by ConEd 04/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5935 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 6220 MW

ALCOA_PA_115KV_R8105

Tue 04/27/2021 to Thu 04/29/2021
0630 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY__345_Q11

Wed 04/28/2021 to Sat 05/08/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F38

Wed 04/28/2021 to Wed 04/28/2021 CANCELLED by ConEd 04/01/2021
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Wed 04/28/2021 to Wed 04/28/2021 CANCELLED by ConEd 04/01/2021

(Import)

1730 Continuous 1800

UPNY CONED

5935 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Fri 04/30/2021 to Fri 04/30/2021 UPDATED by CONED 03/25/2021

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 04/30/2021 to Mon 05/10/2021 UPDATED by CONED 03/25/2021

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0201 Continuous 0231

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0201 Continuous 0231

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

NRTH1385-NOR HBR_138_601

FWD

REV

Mon 05/03/2021 to Mon 05/24/2021

(Import) (Export)

0600 Continuous 2359

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 05/03/2021 to Mon 05/24/2021
0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

CLAY__-EDIC__345_2-15

Mon 05/03/2021 to Fri 05/07/2021
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Mon 05/03/2021 to Fri 05/14/2021

0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

PANNELL -CLAY_345_2

Mon 05/03/2021 to Sun 05/30/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON_345_303

Mon 05/03/2021 to Fri 05/21/2021

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/03/2021 to Sat 05/08/2021

0900 Continuous 1600

Work scheduled by: LI

EXTENDED by ISONE 03/15/2021

FWD

(Import) (Export)

SCH - NPX_CSC

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

ROTTDAM-EASTOVER_230_38

Tue 05/04/2021 to Tue 05/04/2021

0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

ARR: 77

REV

(Export)

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1600 MW

EASTVIEW-SPRNBRK_345_W79

Fri 05/07/2021 to Mon 05/10/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/25/2021

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

RAMAPO_-BUCHAN_N_345_Y94

Fri 05/07/2021 to Mon 05/10/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/25/2021

FWD

(Import)

UPNY CONED

5765 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Fri 05/07/2021 to Fri 05/07/2021
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 05/07/2021 to Fri 05/07/2021
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Mon 05/10/2021 to Mon 05/10/2021
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 05/10/2021 to Mon 05/10/2021
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 05/10/2021 to Thu 05/13/2021
0001 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

SPRNBK_-TREMONT_345_X28

Mon 05/10/2021 to Wed 05/26/2021 **UPDATED by CONED 03/18/2021**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

CLAY_-EDIC_345_1-16

Mon 05/10/2021 to Fri 05/14/2021
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 05/10/2021 to Tue 06/01/2021
1200 Continuous 0659

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_7

Thu 05/13/2021 to Thu 05/13/2021
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Thu 05/13/2021 to Thu 05/13/2021
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **350 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

NRTH1385-NOR HBR_138_601 & CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
0001 2200

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385 0 MW	0 MW
Impacts Total Transfer Capability 200 MW	200 MW
TTC with All Lines In Service 200 MW	200 MW

NRTH1385-NOR HBR_138_602 & CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
0001 2200

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385 0 MW	0 MW
Impacts Total Transfer Capability 200 MW	200 MW
TTC with All Lines In Service 200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603 & CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
0001 2200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 05/14/2021 to Sat 05/15/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

RAMAPO__-BUCHAN_N_345_Y94

Fri 05/14/2021 to Sat 05/15/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 5765 MW
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Sat 05/15/2021 to Sat 05/15/2021
0301 2230

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3						FWD	
Mon 05/17/2021	to	Tue 05/18/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/15/2021</u>	(Import)	
0201	Continuous	0200				3800 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH	
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
							FWD
NIAGARA__STA_255__345_NH2						(Import)	
Mon 05/17/2021	to	Fri 05/21/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/23/2021</u>	2350 MW	
0500	Continuous	1700				800 MW	
Work scheduled by: NYPA						DYSINGER EAST	
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	3150 MW
SAND_BAR-PLATSBRG_115_PV20							
Mon 05/17/2021	to	Fri 07/02/2021					
0600	Continuous	1800					
Work scheduled by: ISONE						SCH - NE - NY	
						Impacts Total Transfer Capability	
						TTC with All Lines In Service	
GOETHALS_345KV_5							
Wed 05/19/2021	to	Sat 05/22/2021					
0100	Continuous	0100					
Work scheduled by: ConEd						STATEN ISLAND	
						Impacts Total Transfer Capability	
						TTC with All Lines In Service	
LINDEN__GOETHALS_230_A2253						FWD	REV
Wed 05/19/2021	to	Sat 05/22/2021				(Import)	(Export)
0100	Continuous	0100				2050 MW	1150 MW
Work scheduled by: ConEd						150 MW	100 MW
						2200 MW	1250 MW
LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402						FWD	REV
Wed 05/19/2021	to	Sat 05/22/2021				(Import)	(Export)
0100		0100				2000 MW	1000 MW
Work scheduled by:						200 MW	250 MW
						2200 MW	1250 MW
LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403						FWD	REV
Wed 05/19/2021	to	Sat 05/22/2021				(Import)	(Export)
0100		0100				2000 MW	1000 MW
Work scheduled by:						200 MW	250 MW
						2200 MW	1250 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Wed 05/19/2021 to Sat 05/22/2021
0100 0100

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

BUCHAN_S-MILLWOOD_345_W97

Thu 05/20/2021 to Sat 05/22/2021
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	6135 MW
Impacts Total Transfer Capability	85 MW
TTC with All Lines In Service	6220 MW

W49TH_ST_345KV_6

Thu 05/20/2021 to Sat 05/22/2021 UPDATED by CONED 03/30/2021
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

W49TH_ST-E13THSTA_345_M55

Thu 05/20/2021 to Mon 05/24/2021 UPDATED by CONED 03/30/2021
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

E13THSTA-FARRAGUT_345_46

Sat 05/22/2021 to Sat 05/22/2021 CANCELLED by ConEd 03/30/2021
0001 Continuous 1830

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

E13THSTA-FARRAGUT_345_46

Sat 05/22/2021 to Mon 05/24/2021 UPDATED by CONED 03/30/2021
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

PLSNTVLY-WOOD_ST__345_F31

Mon 05/24/2021 to Tue 05/25/2021
0001 Continuous 0159

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	2220 MW
TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Mon 05/24/2021 to Tue 05/25/2021

(Import)

0001 Continuous 0159

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 05/24/2021 to Mon 05/24/2021

(Import)

0130 Continuous 0200

UPDATED

by CONED 03/30/2021

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

ROSETON_-EFISHKIL_345_RFK305

FWD

Wed 05/26/2021 to Thu 05/27/2021

(Import)

0001 Continuous 0200

UPNY CONED

5990 MW

Impacts Total Transfer Capability 230 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

VOLNEY_-MARCY_345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

VOLNEY_-MARCY_345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

FRASER_-GILBOA_345_GF5-35

FWD

Tue 06/01/2021 to Mon 06/07/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC____345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER__-ROTTRDAM_230_30

Thu 06/03/2021 to Wed 09/15/2021
0700 Continuous 0659

Work scheduled by: NGrid

UPDATED by NGRID 01/19/2021

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ATHENS__-PLSNTVLY_345_91

Tue 06/08/2021 to Wed 06/16/2021
0600 Continuous 2000

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

GILBOA__-N.SCTLND_345_GNS-1

Wed 06/09/2021 to Wed 06/09/2021
0800 Daily 1200

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

BECK____-NIAGARA_345_PA301

Wed 06/16/2021 to Thu 06/17/2021
0500 Continuous 2330

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1050 MW 900 MW
TTC with All Lines In Service 1950 MW 1700 MW

LEEDS__-PLSNTVLY_345_92

Thu 06/17/2021 to Thu 06/24/2021
0600 Continuous 2000

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Fri 06/25/2021 to Fri 06/25/2021
0500 Continuous 1700
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1050 MW	900 MW
TTC with All Lines In Service	1950 MW	1700 MW

FRASANNX-COOPERS__345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MARCY____-FRASANNX_345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

BECK____-NIAGARA__345_PA302

Mon 07/12/2021 to Fri 07/16/2021
0500 Continuous 1700
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1050 MW	900 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA__345_230_AT4

Mon 07/19/2021 to Fri 07/30/2021 UPDATED by NYPA 02/19/2021
0500 Continuous 1700
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA_-STA_255__345_NH2

Mon 07/26/2021 to Fri 07/30/2021 UPDATED by NYPA 02/19/2021
0500 Continuous 1900
Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2350 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	3150 MW

SAND_BAR-PLATSBRG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-STA_255__345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2

Wed 09/01/2021 to Tue 09/21/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021 **UPDATED by NYISO 02/03/2021**
0700 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021 **UPDATED by NYISO 02/03/2021**
0700 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0700 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
0700 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30

Thu 09/16/2021 to Sun 11/14/2021
0700 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Thu 09/16/2021 to Sun 10/17/2021
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/22/2020

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY____345_1

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY____-EDIC____345_2-15

Mon 09/20/2021 to Sat 10/16/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

UPDATED by NYPA 03/04/2021

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

UPDATED by NYPA 03/04/2021

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY____345_2

Mon 09/27/2021 to Fri 10/01/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130

UPDATED by CONED 01/15/2021

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

UPDATED by CONED 01/15/2021

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

UPDATED by CONED 01/15/2021

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KINTIGH_-STA_255__345_SH1-39

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS_-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021 UPDATED by CONED 03/05/2021
0001 Continuous 0200
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359
Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359
Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/02/2021 to Fri 11/05/2021
0800 Continuous 1500
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & PORTER_-ROTTDAM_230_30

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

1730

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

CHATGUAY-MASSENA___765_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100

Continuous

1859

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY___765_345_AT1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY___765_345_AT2

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY___765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY___765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1			FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	(Export)
0100	Continuous	1859	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100	Continuous	1859	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100		1859	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2			FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	(Export)
0100		1859	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100		1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100		1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100		1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Wed 12/01/2021 to Mon 02/28/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Wed 12/01/2021 to Tue 05/31/2022

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-STA_255___345_NH2

FWD

Thu 12/02/2021 to Thu 01/13/2022

(Import)

0500 Continuous 1900

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY___345_Q12

FWD

Sun 12/05/2021 to Sat 12/25/2021

(Import)

0001 Continuous 0159

UPDATEDby CONED 03/25/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LEEDS___-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Mon 02/21/2022

(Import)

0600 Continuous 1900

UPDATEDby NGRID 03/31/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: NGrid

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022

UPDATEDby CONED 03/26/2021

0001 Continuous 0200

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

LINDEN___-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022

UPDATEDby CONED 03/26/2021

0001 Continuous 0200

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2					FWD	
Mon 05/02/2022	to	Mon 05/09/2022			(Import)	
0600	Daily	1800			SCH - NE - NY	750 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	650 MW
					TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS_____345_2					FWD	REV
Mon 05/02/2022	to	Mon 05/09/2022			(Import)	(Export)
0600	Daily	1800			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
HOMRC_NY-MAINS_NY_345_47						
Fri 05/20/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by PJM</u> <u>11/19/2020</u>	SCH - PJ - NY	
0800	Continuous	1600			Impacts Total Transfer Capability	
Work scheduled by: PJM					TTC with All Lines In Service	
HOMR_NYW-PIERC_NY_345_48						
Fri 05/20/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by PJM</u> <u>11/19/2020</u>	SCH - PJ - NY	
0800	Continuous	1600			Impacts Total Transfer Capability	
Work scheduled by: PJM					TTC with All Lines In Service	
MOSES____-ADIRNDCK_230_MA2					FWD	
Wed 06/01/2022	to	Mon 11/14/2022			(Import)	
0700	Continuous	1300			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
SPRNBRK__345KV_RNS5					FWD	
Mon 09/19/2022	to	Mon 09/19/2022	<u>UPDATED</u>	<u>by CONED</u> <u>09/17/2020</u>	(Import)	
0001	Continuous	0030			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_-W49TH_ST_345_M51					FWD	
Mon 09/19/2022	to	Wed 09/21/2022	<u>UPDATED</u>	<u>by CONED</u> <u>09/17/2020</u>	(Import)	
0001	Continuous	2200			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 02, 2021 to Sunday ,October 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd