

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2800 MW 1950 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SPRNBRK_-EGRDNCTR_345_Y49

Thu 10/01/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

0404 Continuous 2359

Work scheduled by: LI

FWD
(Import)

CONED - LIPA

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/10/2020 to Mon 04/19/2021 EXT FORCE by LI 02/23/2021

1815 Continuous 2359

Work scheduled by: LI

FWD
(Import)

CONED - LIPA

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

FWD

Sat 10/10/2020 to Mon 04/19/2021

EXT FORCE by LI02/23/2021

(Import)

1856 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

SAND_BAR-PLATSBRG_115_PV20

Tue 02/23/2021 to Mon 05/17/2021

UPDATEDby NYISO03/16/2021

1801 Continuous 0559

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

W49TH_ST_345KV_8

FWD

Tue 03/02/2021 to Fri 04/30/2021

UPDATEDby CONED04/02/2021

(Import)

0201 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PORTER_-ROTTRDAM_230_31

FWD

Tue 03/02/2021 to Mon 05/31/2021

UPDATEDby NGRID03/10/2021

(Import)

0600 Continuous 1730

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES_-ADIRNDCK_230_MAI

FWD

Tue 03/02/2021 to Mon 05/10/2021

UPDATEDby NYPA02/11/2021

(Import)

0700 Continuous 1159

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

FWD

Tue 03/09/2021 to Fri 04/09/2021 EXTENDED by CE 04/02/2021

(Import)

0001 Continuous 0200

UPNY CONED

5930 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 03/15/2021 to Fri 04/30/2021 EXTENDED by HQ 04/02/2021

(Export)

0500 Continuous 2000

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

W49TH_ST_345KV_6

FWD

Sun 03/21/2021 to Fri 04/30/2021 UPDATED by CONED 04/02/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_31

FWD

Mon 03/22/2021 to Mon 05/31/2021

(Import)

0600 1730

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

EDIC____-N.SCTLND_345_14

FWD

Mon 03/22/2021 to Mon 05/31/2021 UPDATED by NGRID 03/10/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NINEMILE-CLAY____345_8

FWD

Sun 03/28/2021 to Mon 04/05/2021 EXTENDED by NGRID 04/03/2021

(Import)

2300 Continuous 0700

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

S.RIPLEY-DUNKIRK____230_68

Mon 03/29/2021 to Fri 04/09/2021 UPDATED by NYISO 03/30/2021

SCH - PJ - NY

1129 Continuous 1700

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Tue 03/30/2021 to Fri 04/02/2021
0001 Continuous 0200

UPDATED by CONED 04/02/2021

Work scheduled by: ConEd

FWD
(Import)
0 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Tue 03/30/2021 to Fri 04/02/2021
0001 Continuous 0200

UPDATED by CONED 04/02/2021

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

ROCHESTR-PANNELL_345_RP2

Wed 03/31/2021 to Mon 04/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
2300 MW
DYSINGER EAST
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/04/2021 to Sat 04/10/2021
1400 Continuous 1400

Work scheduled by: PJM

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - PJM_VFT
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

SPRNBK_345KV_RNS3

Mon 04/05/2021 to Mon 04/05/2021
0001 Continuous 0030

UPDATED by CONED 04/05/2021

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W78

Mon 04/05/2021 to Mon 04/05/2021
0001 Continuous 2200

UPDATED by CONED 04/05/2021

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

Mon 04/05/2021 to Mon 04/05/2021
0001 Continuous 2200

UPDATED by CONED 04/05/2021

Work scheduled by: ConEd

FWD
(Import)
5985 MW
UPNY CONED
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Mon 04/05/2021 to Thu 04/08/2021

0800 Daily(No Weekends) 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SPRNBRK__345KV_RNS3

Mon 04/05/2021 to Mon 04/05/2021

2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 04/05/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NINEMILE-CLAY____345_8

Tue 04/06/2021 to Tue 04/06/2021

1600 Daily 1800

Work scheduled by: NGrid

UPDATED by NGRID 04/03/2021

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

N.SCTLND-LEEDS____345_93

Wed 04/07/2021 to Wed 04/07/2021

0700 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_3

Wed 04/07/2021 to Wed 04/07/2021

2230 Continuous 2300

Work scheduled by: ConEd

EXT FORCE by CONED 04/02/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Wed 04/07/2021 to Wed 04/07/2021

2230 Continuous 2300

Work scheduled by: ConEd

EXT FORCE by CONED 04/02/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Wed 04/07/2021 to Wed 04/07/2021

2230 Continuous 2300

Work scheduled by: ConEd

EXT FORCE by CONED 04/02/2021

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R94301

Thu 04/08/2021 to Thu 04/08/2021
0700 Daily(No Weekends) 0800
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

N.SCTLND-LEEDS____345_94

Thu 04/08/2021 to Thu 04/08/2021
0700 Daily(No Weekends) 1600
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC

Thu 04/08/2021 to Thu 04/08/2021
0700 Continuous 1830
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

LEEDS____345KV_R94301

Thu 04/08/2021 to Thu 04/08/2021
1500 Daily(No Weekends) 1600
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

CHAT_DC_GC1

Sat 04/10/2021 to Sat 04/10/2021
0600 Continuous 1600
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 04/10/2021 to Sat 04/10/2021
0600 Continuous 1600
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

S.RIPLEY-DUNKIRK__230_68

Mon 04/12/2021 to Fri 04/23/2021
0630 Continuous 1700
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R94301					FWD
Mon 04/12/2021	to	Mon 04/12/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/01/2021</u>	(Import)
0800	Continuous	0830			
Work scheduled by: CHGE					UPNY CONED 3800 MW
					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW
LEEDS____-HURLYAVE_345_301					FWD
Mon 04/12/2021	to	Fri 04/16/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/01/2021</u>	(Import)
0800	Continuous	1600			
Work scheduled by: CHGE					UPNY CONED 4100 MW
					Impacts Total Transfer Capability 2120 MW
					TTC with All Lines In Service 6220 MW
NIAGARA_-STA_255__345_NH2					FWD
Fri 04/16/2021	to	Fri 04/16/2021			(Import)
0500	Continuous	1700			
Work scheduled by: NYPA					DYSINGER EAST 2350 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 3150 MW
LEEDS____345KV_R94301					FWD
Fri 04/16/2021	to	Fri 04/16/2021	<u>UPDATED</u>	<u>by NGRID</u> <u>02/01/2021</u>	(Import)
1530	Continuous	1600			
Work scheduled by: CHGE					UPNY CONED 3800 MW
					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW
DUNWODIE_345KV_6					FWD
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/19/2021</u>	(Import)
0201	Continuous	0230			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8					FWD
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/19/2021</u>	(Import)
0201	Continuous	0230			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u> <u>02/19/2021</u>	(Import)
0201	Continuous	0230			
Work scheduled by: ConEd					UPNY CONED 5905 MW
					Impacts Total Transfer Capability 315 MW
					TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Tue 04/20/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0201 Continuous 0159

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

MAINESBG-WATRCURE_345_30

FWD

Tue 04/20/2021 to Wed 04/21/2021

(Import)

0800 Continuous 1530

Work scheduled by: NYSEG

SCH - PJ - NY

2300 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2800 MW

DUNWODIE_345KV_6

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 02/19/2021

(Import)

0130 Continuous 0159

Work scheduled by: ConEd

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 04/02/2021

(Import)

0201 Continuous 0230

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

FWD

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 04/02/2021

(Import)

0201 Continuous 0230

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

Fri 04/23/2021 to Fri 04/23/2021 UPDATED by CONED 04/02/2021
0201 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

Fri 04/23/2021 to Sat 04/24/2021 UPDATED by CONED 04/02/2021
0201 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

CHAT_DC_GC1

Sat 04/24/2021 to Sun 04/25/2021
2000 Continuous 0500

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 04/24/2021 to Sun 04/25/2021
2000 Continuous 0500

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 04/26/2021 to Tue 04/27/2021 UPDATED by CONED 04/02/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Mon 04/26/2021 to Tue 04/27/2021 UPDATED by CONED 04/02/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

KINTIGH_-STA_255_345_SH1-39

Mon 04/26/2021 to Fri 04/30/2021
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0700 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HOMRC_NY-MAINS_NY_345_47

Mon 04/26/2021 to Sat 05/29/2021

EXTENDED by NYSEG 03/10/2021

0800 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

FRASER_-COOPERS__345_33

FWD

Mon 04/26/2021 to Fri 04/30/2021

(Import)

0830 Continuous 1500

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

ALCOA_PA_115KV_R8105

FWD

Tue 04/27/2021 to Thu 04/29/2021

(Import)

0630 Continuous 1830

MOSES SOUTH **3100 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

MOTTHAVN-RAINEY__345_Q11

FWD

Wed 04/28/2021 to Sat 05/08/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0201 Continuous 0231

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Fri 04/30/2021 to Fri 04/30/2021

(Import)

0201 Continuous 0231

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93					FWD	
Fri 04/30/2021	to	Sun 05/09/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>04/07/2021</u>	(Import)
0700	Continuous	2359				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
SCH-IMO-NYISO_LIMIT_1600					FWD	
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1950 MW
NRTH1385-NOR HBR_138_601					FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)
0600	Continuous	2359				
Work scheduled by: LI					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602					FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)
0600		2359				
Work scheduled by:					SCH - NPX_1385	0 MW 0 MW
					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603					FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)
0600		2359				
Work scheduled by:					SCH - NPX_1385	0 MW 0 MW
					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602					FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)
0600	Continuous	2359				
Work scheduled by: LI					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603					FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021			(Import)	(Export)
0600		2359				
Work scheduled by:					SCH - NPX_1385	0 MW 0 MW
					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600	Continuous	2359		SCH - NPX_1385	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Mon 05/03/2021	to	Mon 05/24/2021		(Import)	(Export)
0600	Continuous	2359		SCH - NPX_1385	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
CLAY__-EDIC__345_2-15				FWD	
Mon 05/03/2021	to	Fri 05/07/2021		(Import)	
0700	Continuous	1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
FIVEMILE-STOLLERD_345_29					
Mon 05/03/2021	to	Fri 05/14/2021		SCH - PJ - NY	
0700	Continuous	1400		Impacts Total Transfer Capability	
Work scheduled by: NYSEG				TTC with All Lines In Service	
PANNELL_-CLAY__345_2				FWD	
Mon 05/03/2021	to	Sun 05/30/2021		(Import)	
0700	Continuous	1730		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
HURLYAVE-ROSETON__345_303				FWD	
Mon 05/03/2021	to	Fri 05/21/2021		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	2120 MW
				TTC with All Lines In Service	6220 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 05/03/2021	to	Sat 05/08/2021	<u>EXTENDED</u> <u>by ISONE</u> <u>03/15/2021</u>	(Import)	(Export)
0900	Continuous	1600		SCH - NPX_CSC	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROTTDAM-EASTOVER_230_38

Tue 05/04/2021 to Tue 05/04/2021
0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

ARR: 77

REV
(Export)
1400 MW
SCH - NE - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1600 MW

RAMAPO_-BUCHAN_N_345_Y94

Fri 05/07/2021 to Sun 05/09/2021
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 04/07/2021

FWD
(Import)
UPNY CONED **5765 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_5

Fri 05/07/2021 to Fri 05/07/2021
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 05/07/2021 to Fri 05/07/2021
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

EASTVIEW-SPRNBK_345_W79

Sat 05/08/2021 to Sun 05/09/2021
0700 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 04/07/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_7

Mon 05/10/2021 to Mon 05/10/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 05/10/2021 to Mon 05/10/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Mon 05/10/2021 to Thu 05/13/2021

0001 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

SPRNBK_-TREMONT_345_X28

Mon 05/10/2021 to Wed 05/26/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/18/2021

FWD
(Import)
SPR/DUN-SOUTH 4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

CLAY_-EDIC_345_1-16

Mon 05/10/2021 to Fri 05/14/2021

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/10/2021 to Tue 06/01/2021

1200 Continuous 0659

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_7

Thu 05/13/2021 to Thu 05/13/2021

2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Thu 05/13/2021 to Thu 05/13/2021

2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY 350 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
0001 Continuous 2200
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
0001 2200
Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_602 & CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
0001 2200
Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_603 & CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
0001 2200
Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 05/14/2021 to Sat 05/15/2021
0001 Continuous 0200
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

RAMAPO_-BUCHAN_N_345_Y94

Fri 05/14/2021 to Sat 05/15/2021
0001 Continuous 0200
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	5765 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	6220 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

Sat 05/15/2021 to Sat 05/15/2021
0301 2230
Work scheduled by:

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-DUNWODIE_345_W75

FWD

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS3

FWD

Mon 05/17/2021 to Tue 05/18/2021 UPDATED by CE 03/15/2021

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-STA_255_345_NH2

FWD

Mon 05/17/2021 to Fri 05/21/2021 UPDATED by NYPA 03/23/2021

(Import)

0500 Continuous 1700

DYSINGER EAST **2350 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SAND_BAR-PLATSBURG_115_PV20

Mon 05/17/2021 to Fri 07/02/2021

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

GOETHALS_345KV_5Wed 05/19/2021 to Mon 05/24/2021 EXTENDED by CE 04/05/2021

0100 Continuous 0200

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253

Wed 05/19/2021 to Mon 05/24/2021 EXTENDED by CE 04/05/2021

0100 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Wed 05/19/2021 to Mon 05/24/2021

0100 0200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Wed 05/19/2021 to Mon 05/24/2021

0100 0200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Wed 05/19/2021 to Mon 05/24/2021

0100 0200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

BUCHAN_S-MILLWOOD_345_W97

Thu 05/20/2021 to Sat 05/22/2021

0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	6135 MW
Impacts Total Transfer Capability	85 MW
TTC with All Lines In Service	6220 MW

W49TH_ST_345KV_6

Thu 05/20/2021 to Sat 05/22/2021 UPDATED by CONED 03/30/2021

0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

W49TH_ST-E13THSTA_345_M55

Thu 05/20/2021 to Mon 05/24/2021 UPDATED by CONED 03/30/2021

0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

FWD

Sat 05/22/2021 to Mon 05/24/2021 **UPDATED by CONED 03/30/2021**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31

FWD

Mon 05/24/2021 to Tue 05/25/2021

(Import)

0001 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Mon 05/24/2021 to Tue 05/25/2021

(Import)

0001 Continuous 0159

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 05/24/2021 to Mon 05/24/2021 **UPDATED by CONED 03/30/2021**

(Import)

0130 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

ROSETON_-EFISHKIL_345_RFK305

FWD

Wed 05/26/2021 to Thu 05/27/2021

(Import)

0001 Continuous 0200

UPNY CONED

5990 MW

Impacts Total Transfer Capability 230 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

VOLNEY_-MARCY_345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**VOLNEY_-MARCY_345_19**

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY__-EDIC__345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER__-ROTTDAM_230_30

Thu 06/03/2021 to Wed 09/15/2021
0700 Continuous 0659

Work scheduled by: NGrid

UPDATED by NGRID 01/19/2021

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

MARCY__345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ATHENS__-PLSNTVLY_345_91

Tue 06/08/2021 to Wed 06/16/2021
0600 Continuous 2000

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

GILBOA__-N.SCTLND_345_GNS-1

Wed 06/09/2021 to Wed 06/09/2021
0800 Daily 1200

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Wed 06/16/2021 to Thu 06/17/2021
0500 Continuous 2330

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1050 MW	900 MW
TTC with All Lines In Service	1950 MW	1700 MW

LEEDS____-PLSNTVLY_345_92

Thu 06/17/2021 to Thu 06/24/2021
0600 Continuous 2000

Work scheduled by: NGrid

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	2420 MW
TTC with All Lines In Service	6220 MW

BECK____-NIAGARA__345_PA301

Fri 06/25/2021 to Fri 06/25/2021
0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1050 MW	900 MW
TTC with All Lines In Service	1950 MW	1700 MW

FRASANNX-COOPERS__345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MARCY____-FRASANNX_345_UCC2-41

Fri 06/25/2021 to Tue 08/10/2021
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

BECK____-NIAGARA__345_PA302

Mon 07/12/2021 to Fri 07/16/2021
0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1050 MW	900 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA__345_230_AT4

Mon 07/19/2021 to Fri 07/30/2021
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

FWD

Mon 07/26/2021 to Fri 07/30/2021
0500 Continuous 1900

UPDATEDby NYPA02/19/2021

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2

FWD

Wed 09/01/2021 to Tue 09/21/2021
0500 Continuous 1900

Work scheduled by: NYPA

(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday , October 07, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

UPDATED

by NYISO 02/03/2021

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

UPDATED

by NYISO 02/03/2021

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30

FWD

Wed 09/15/2021 to Tue 11/30/2021
0700 Continuous 1730

Work scheduled by: NGrid

(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC__-N.SCTLND_345_14

FWD

Thu 09/16/2021 to Sun 11/14/2021
0700 Continuous 1730

Work scheduled by: NGrid

(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

EDIC__-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021
0700 1730

Work scheduled by:

(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

FWD

Thu 09/16/2021 to Sun 10/17/2021
0800 Continuous 1600

UPDATED

by CHGE 09/22/2020

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY_-EDIC_____345_2-15

Mon 09/20/2021 to Sat 10/16/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

KINTIGH_-STA_255__345_SH1-39

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

Work scheduled by: NYPA

UPDATED by NYPA 03/04/2021

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

Work scheduled by: NYPA

UPDATED by NYPA 03/04/2021

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_____345_2

Mon 09/27/2021 to Fri 10/01/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Tue 09/28/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021

(Import)

0100 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

KINTIGH_STA_255_345_SH1-39

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

2350 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA-KINTIGH_345_NS1-38

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS-HURLYAVE_345_301

FWD

Mon 10/18/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021 UPDATED by CONED 03/05/2021

0001 Continuous 0200

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Tue 10/26/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021

(Import)

0230 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Tue 11/02/2021 to Fri 11/05/2021

(Import) (Export)

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

MASSENA -MARCY___765_MSU1 & PORTER__-ROTTRDAM_230_30

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1730

Work scheduled by:

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability

1475 MW

TTC with All Lines In Service

2975 MW

CHATGUAY-MASSENA___765_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

Work scheduled by: NYPA

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

CHATGUAY-MASSENA___765_7040

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 Continuous 1859

Work scheduled by: NYPA

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

MARCY___765_345_AT1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

Work scheduled by: NYPA

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

ARR: 19

MARCY___765_345_AT2

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

Work scheduled by: NYPA

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		CENTRAL EAST - VC	1670 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1305 MW
				TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		MOSES SOUTH	500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	(Export)
0100	Continuous	1859		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859		SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100		1859		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	(Export)
0100		1859		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100		1859		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1				FWD
Mon 11/15/2021	to	Tue 11/30/2021		(Import)
0100		1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability 109 MW
				TTC with All Lines In Service 199 MW
STLAWRNC-MOSES____230_L33P & MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2				FWD
Mon 11/15/2021	to	Tue 11/30/2021		(Import)
0100		1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability 109 MW
				TTC with All Lines In Service 199 MW
FRASER____345_FRASER SVC				FWD
Wed 12/01/2021	to	Mon 02/28/2022		(Import)
0700	Continuous	1730	CENTRAL EAST - VC	2935 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 40 MW
				TTC with All Lines In Service 2975 MW
MOSES____-ADIRNDCK_230_MA1				FWD
Wed 12/01/2021	to	Tue 05/31/2022		(Import)
0700	Continuous	1300	MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
NIAGARA_-STA_255__345_NH2				FWD
Thu 12/02/2021	to	Thu 01/13/2022		(Import)
0500	Continuous	1900	DYSINGER EAST	2350 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 3150 MW
MOTTHAVN-RAINEY____345_Q12				FWD
Sun 12/05/2021	to	Sat 12/25/2021	UPDATED by CONED 03/25/2021	(Import)
0001	Continuous	0159	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
LEEDS____-PLSNTVLY_345_92				FWD
Thu 02/17/2022	to	Mon 02/21/2022	UPDATED by NGRID 03/31/2021	(Import)
0600	Continuous	1900	UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 2420 MW
				TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021

0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

N.SCTLND-ALPS_____345_2

Mon 05/02/2022 to Mon 05/09/2022

0600 Daily 1800

Work scheduled by: NGrid

FWD

(Import)

SCH - NE - NY

750 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS_____345_2

Mon 05/02/2022 to Mon 05/09/2022

0600 Daily 1800

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MOSES____-ADIRNDCK_230_MA2

Wed 06/01/2022 to Mon 11/14/2022

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 07, 2021 to Friday ,October 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

 Mon 09/19/2022 to Mon 09/19/2022 UPDATED by CONED 09/17/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

 Mon 09/19/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

 Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

 Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

 Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd