

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **2000 MW 1150 MW**
Impacts Total Transfer Capability 250 MW 100 MW
TTC with All Lines In Service 2250 MW 1250 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 07/08/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 05/17/2021 to Tue 07/06/2021 UPDATED by ISONE 06/25/2021

0600 Continuous 0900

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_140

FWD

Tue 06/15/2021 to Thu 07/22/2021
0200 Continuous 1900

(Import)

Work scheduled by: HQ

SCH - HQ_CEDARS

140 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 190 MW

SCH-NYISO-HQ_LIMIT_800

REV

Mon 07/05/2021 to Tue 07/06/2021
0500 Continuous 1900

(Export)

Work scheduled by: HQ

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

MARCY___345KV_CSC

FWD

Mon 07/05/2021 to Wed 07/07/2021
2347 Continuous 1535

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 07/06/2021 to Thu 07/15/2021
1300 Continuous 1400

UPDATED**by NYPA****07/09/2021**

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SPRNBRK_-W49TH_ST_345_M51

FWD

Tue 07/06/2021 to Thu 07/08/2021
1825 Continuous 2359

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK___345KV_RNS5

FWD

Tue 07/06/2021 to Thu 07/08/2021
1825 Continuous 2359

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

PORTER_-ROTTDAM_230_30

FWD

Thu 07/08/2021 to Wed 09/15/2021
0600 Continuous 1830

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/04/2021
0600 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1400

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/06/2021
0600 Continuous 1300

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1950 MW

SCH-NYISO-IMO_LIMIT_1200

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/06/2021
0600 Continuous 1300

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1700 MW

CHAT_DC_GC1

Thu 07/08/2021 to Thu 07/08/2021 UPDATED by NYISO 06/30/2021
0800 Continuous 1200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Thu 07/08/2021 to Thu 07/08/2021 UPDATED by NYISO 06/30/2021
0800 Continuous 1200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 07/10/2021 to Tue 07/13/2021 EXT FORCE by CONED 07/10/2021
1237 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

BECK____-NIAGARA_345_PA302

Mon 07/12/2021 to Fri 07/16/2021 CANCELLED by NYPA 07/09/2021
0500 Continuous 2330

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1050 MW 900 MW
TTC with All Lines In Service 1950 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

Sat 07/17/2021 to Sat 07/17/2021
0700 Daily(No Weekends) 1500
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NIAGARA_345_230_AT4

Mon 07/19/2021 to Fri 07/30/2021 UPDATED by NYPA 06/30/2021
0500 Continuous 1700
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 07/19/2021 to Thu 08/26/2021 UPDATED by NYPA 07/09/2021
0700 Continuous 1530
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 07/19/2021 to Thu 08/26/2021 UPDATED by NYPA 07/09/2021
0700 Continuous 1530
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

CEDARS__-ROSEMNTB_115_2/22

Fri 07/23/2021 to Fri 07/23/2021 UPDATED by NYISO 07/08/2021
0700 Continuous 1900
Work scheduled by: HQ

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

DENNISON-ROSEMNTB_115_2/22

Fri 07/23/2021 to Fri 07/23/2021 UPDATED by NYISO 07/08/2021
0700 Continuous 1900
Work scheduled by: HQ

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Fri 07/23/2021 to Fri 07/23/2021 UPDATED by NYISO 07/08/2021
0700 Continuous 1900
Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 07/25/2021 to Sun 07/25/2021
0000 Continuous 0200

UPDATED by HQ 07/06/2021

Work scheduled by: HQ

FWD
(Import)
2850 MW
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 07/25/2021 to Sun 07/25/2021
0000 Continuous 0200

UPDATED by HQ 07/06/2021

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 07/25/2021 to Sun 07/25/2021
0000 0200

Work scheduled by:

FWD
(Import)
2550 MW
MOSES SOUTH
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 07/25/2021 to Sun 07/25/2021
0000 0200

Work scheduled by:

FWD REV
(Import) (Export)
1370 MW 0 MW
SCH - HQ - NY
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 07/25/2021 to Sun 07/25/2021
0000 Continuous 0200

UPDATED by HQ 07/06/2021

Work scheduled by: HQ

FWD
(Import)
2850 MW
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 07/25/2021 to Sun 07/25/2021
0000 Continuous 0200

UPDATED by HQ 07/06/2021

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 07/25/2021 to Sun 07/25/2021
0000 Continuous 0200

UPDATED by HQ 07/06/2021

Work scheduled by: HQ

FWD
(Import)
1150 MW
SCH - HQ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

FWD

Mon 07/26/2021 to Fri 07/30/2021

UPDATEDby NYPA02/19/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHAT_DC_GC1

FWD

Sun 08/01/2021 to Sun 08/01/2021

UPDATEDby HQ07/06/2021

(Import)

0000 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sun 08/01/2021 to Sun 08/01/2021

UPDATEDby HQ07/06/2021

(Export)

0000 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sun 08/01/2021 to Sun 08/01/2021

(Import)

0000 0200

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sun 08/01/2021 to Sun 08/01/2021

(Import) (Export)

0000 0200

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

CHAT_DC_GC2

FWD

Sun 08/01/2021 to Sun 08/01/2021

UPDATEDby HQ07/06/2021

(Import)

0000 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Sun 08/01/2021 to Sun 08/01/2021

UPDATEDby HQ07/06/2021

(Export)

0000 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sun 08/01/2021 to Sun 08/01/2021 UPDATED by HQ 07/06/2021
0000 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
1150 MW
SCH - HQ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

CEDARS__-ROSEMNTB_115_2/22

Mon 08/02/2021 to Tue 08/03/2021
0500 Continuous 1900

Work scheduled by: HQ

FWD REV
(Import) (Export)
95 MW 40 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

DENNISON-ROSEMNTB_115_2/22

Mon 08/02/2021 to Tue 08/03/2021
0500 Continuous 1900

Work scheduled by: HQ

FWD REV
(Import) (Export)
95 MW 40 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 08/02/2021 to Tue 08/03/2021
0500 Continuous 1900

Work scheduled by: HQ

FWD
(Import)
80 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

CEDARS__-ROSEMNTA_115_1/11

Wed 08/04/2021 to Thu 08/05/2021
0500 Continuous 1900

Work scheduled by: HQ

FWD REV
(Import) (Export)
95 MW 40 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

DENNISON-ROSEMNTA_115_1/11

Wed 08/04/2021 to Thu 08/05/2021
0500 Continuous 1900

Work scheduled by: HQ

FWD REV
(Import) (Export)
95 MW 40 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 08/04/2021 to Thu 08/05/2021
0500 Continuous 1900

Work scheduled by: HQ

FWD
(Import)
80 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-STA_255__345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2

Wed 09/01/2021 to Tue 09/21/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Mon 09/06/2021 to Mon 09/06/2021
0001 0030

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 09/06/2021 to Mon 09/06/2021
0001 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Mon 09/06/2021 to Mon 09/06/2021
2201 2230

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FRASANX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 02/03/2021

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 02/03/2021

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 06/17/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 06/17/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 06/17/2021

FWD
(Import)
UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W90

Wed 09/08/2021 to Sat 09/11/2021
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Thu 09/09/2021 to Thu 09/09/2021
0001 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Sat 09/11/2021 to Sat 09/11/2021
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 09/11/2021 to Sat 09/11/2021
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 09/11/2021 to Sat 09/11/2021
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_6

Sun 09/12/2021 to Sun 09/12/2021
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sun 09/12/2021 to Sun 09/12/2021
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Sun 09/12/2021 to Sun 09/12/2021
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Sun 09/12/2021 to Sun 09/12/2021
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 7260 MW
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

PANNELL_-CLAY_345_2

Mon 09/13/2021 to Fri 09/17/2021
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 05/12/2021

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Wed 09/15/2021 to Wed 10/13/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Wed 09/15/2021 to Wed 10/13/2021
0001 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Wed 09/15/2021 to Wed 10/13/2021
0001 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PORTER_-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
1830 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGRID 05/11/2021

FWD
(Import)
CENTRAL EAST - VC 2805 MW
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

DUNWODIE-SHORE_RD_345_Y50

Thu 09/16/2021 to Sat 09/18/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA 800 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Thu 09/16/2021 to Sat 09/18/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Thu 09/16/2021 to Sat 09/18/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Thu 09/16/2021 to Sat 09/18/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 09/16/2021 to Sat 09/18/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

EDIC____-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021 **UPDATED by NGRID 05/11/2021**
0700 Continuous 1730
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_30

Thu 09/16/2021 to Sun 11/14/2021
0700 1730
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Thu 09/16/2021 to Sun 10/17/2021 **UPDATED by CHGE 09/22/2020**
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

FWD

Sat 09/18/2021 to Sat 09/18/2021 UPDATED by CONED 06/08/2021
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 09/18/2021 to Tue 09/28/2021 UPDATED by CONED 06/08/2021
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY_345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY_-EDIC_345_2-15

FWD

Mon 09/20/2021 to Sat 10/16/2021
0700 Continuous 1730

Work scheduled by: NYPA

(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

EFISHKIL-WOOD_ST_345_F38

FWD

Sat 09/25/2021 to Tue 09/28/2021 UPDATED by CONED 06/08/2021
0001 Continuous 1000

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Sat 09/25/2021 to Tue 09/28/2021 UPDATED by CONED 06/08/2021
0001 Continuous 1000

Work scheduled by: ConEd

(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

UPDATEDby NYPA03/04/2021

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

UPDATEDby NYPA03/04/2021

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

FWD

Tue 09/28/2021 to Tue 09/28/2021
0930 Continuous 1000

UPDATEDby CONED06/08/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Tue 09/28/2021 to Tue 09/28/2021
0930 Continuous 1000

UPDATEDby CONED06/08/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F38

FWD

Wed 09/29/2021 to Wed 09/29/2021
0130 Continuous 0200

UPDATEDby CONED06/08/2021

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 09/29/2021 to Wed 09/29/2021
0130 Continuous 0200

UPDATEDby CONED06/08/2021

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Wed 09/29/2021 to Wed 09/29/2021
0130 Continuous 0200

UPDATEDby CONED06/08/2021

(Import)

Work scheduled by: ConEd

UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

Wed 10/13/2021 to Wed 10/13/2021
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W85

Thu 10/14/2021 to Thu 10/14/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_72

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W78

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

FWD

Thu 10/14/2021 to Sat 11/20/2021 UPDATED by CONED 06/20/2021

(Import)

0001 Continuous 0030

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-DUNWODIE_345_W75

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS3

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Thu 10/14/2021 to Sun 12/05/2021 UPDATED by CONED 06/20/2021

(Import)

0001 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0001 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Sat 10/16/2021 to Sat 10/16/2021
0030 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_71

Sat 10/16/2021 to Mon 10/18/2021
0101 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Sat 10/16/2021 to Mon 10/18/2021
0101 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LEEDS__-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 10/20/2021 to Thu 10/21/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

Wed 10/20/2021 to Thu 10/21/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 11/01/2021 to Fri 12/10/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Tue 11/02/2021 to Fri 11/05/2021

(Import) (Export)

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

MILLWOOD_345KV_18

FWD

Wed 11/03/2021 to Wed 11/10/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

FWD

Wed 11/03/2021 to Tue 11/09/2021

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 11/03/2021 to Tue 11/09/2021

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

GOETHALS_345KV_5

Fri 11/12/2021 to Tue 11/16/2021 UPDATED by CONED 06/30/2021

0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & MASSENA_-MARCY____765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

1730

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

CHATGUAY-MASSENA__765_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

UPDATEDby NYISO 06/03/2021

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100

Continuous

1859

UPDATEDby NYISO 06/03/2021

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY____765_345_AT1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

UPDATEDby NYISO 06/03/2021

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY____765_345_AT2

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

UPDATEDby NYISO 06/03/2021

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY____765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

UPDATEDby NYISO 06/03/2021

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

UPDATEDby NYISO 06/03/2021

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u> <u>06/03/2021</u>	(Import)	(Export)
0100	Continuous	1859			475 MW	1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1					FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u> <u>06/03/2021</u>	(Import)	
0100	Continuous	1859			90 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Mon 11/15/2021	to	Tue 11/30/2021			(Import)	
0100		1859			500 MW	
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021			(Import)	(Export)
0100		1859			850 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	
Mon 11/15/2021	to	Tue 11/30/2021			(Import)	
0100		1859			90 MW	
Work scheduled by:					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1					FWD	
Mon 11/15/2021	to	Tue 11/30/2021			(Import)	
0100		1859			90 MW	
Work scheduled by:					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	
Mon 11/15/2021	to	Tue 11/30/2021			(Import)	
0100		1859			90 MW	
Work scheduled by:					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 11/19/2021 to Fri 11/19/2021
0001 Continuous 0030

UPDATEDby CE06/28/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W78

FWD

Fri 11/19/2021 to Wed 11/24/2021
0001 Continuous 0200

UPDATEDby CE06/28/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_72

FWD

Sat 11/20/2021 to Wed 11/24/2021
0001 Continuous 0200

UPDATEDby CONED06/07/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sat 11/20/2021 to Wed 11/24/2021
0001 Continuous 0200

UPDATEDby CONED06/07/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Wed 11/24/2021 to Sun 11/28/2021
0001 0200

Work scheduled by:

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Wed 11/24/2021 to Wed 11/24/2021
0130 Continuous 0200

UPDATEDby CE06/28/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Wed 11/24/2021 to Sun 11/28/2021
0201 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

FWD

Wed 11/24/2021 to Sun 11/28/2021

(Import)

0201 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS4

FWD

Sun 11/28/2021 to Sun 11/28/2021

(Import)

0300 Continuous 0330

UPDATEDby CONED 06/20/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M52

FWD

Sun 11/28/2021 to Wed 12/01/2021

(Import)

0300 Continuous 0200

UPDATEDby CONED 06/20/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-PACKARD_230_61

FWD

REV

Tue 11/30/2021 to Mon 12/06/2021

(Import) (Export)

0615 Continuous 1900

SCH - OH - NY

1200 MW 1850 MW

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

SPRNBRK_345KV_RNS4

FWD

Wed 12/01/2021 to Wed 12/01/2021

(Import)

0130 Continuous 0200

UPDATEDby CONED 06/20/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FITZPTRK-EDIC_345_FE-1

FWD

Wed 12/01/2021 to Thu 12/09/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

FITZPTRK-EDIC_345_FE-1

FWD

Wed 12/01/2021 to Thu 12/09/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Wed 12/01/2021 to Tue 05/31/2022

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2

Thu 12/02/2021 to Thu 01/13/2022

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

BUCHAN_S-MILLWOOD_345_W98

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7560 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBRK__345_W64

Sun 12/12/2021 to Tue 12/14/2021

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Sun 12/12/2021 to Tue 12/14/2021

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Sun 12/12/2021 to Tue 12/14/2021

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 12/22/2021 to Thu 12/23/2021

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Wed 12/22/2021 to Thu 12/23/2021

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

FRASER__345_FRASER SVC

FWD

Tue 01/04/2022 to Mon 02/28/2022

(Import)

0700 Continuous 1730

UPDATEDby NYPA05/25/2021

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA_-PACKARD__230_61

FWD

REV

Mon 01/17/2022 to Fri 01/21/2022

(Import) (Export)

0615 Continuous 1900

SCH - OH - NY

1200 MW 1850 MW

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

FRASANX-COOPERS__345_UCC2-41

FWD

Mon 02/07/2022 to Sat 02/12/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY_-FRASANX_345_UCC2-41

FWD

Mon 02/07/2022 to Sat 02/12/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

FWD

Sat 02/12/2022 to Wed 02/16/2022

UPDATEDby NGRID 05/07/2021

(Import)

0600 Continuous 1900

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

MARCY__-EDIC__345_UE1-7

FWD

Wed 02/23/2022 to Mon 02/28/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

NIAGARA_-STA_255__345_NH2

FWD

Sat 02/26/2022 to Mon 02/28/2022

(Import)

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030
0600 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 03/26/2021

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 03/26/2021

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022
0100 2200

Work scheduled by:

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 03/21/2022 to Wed 03/23/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

ATHENS__-PLSNTVLY_345_91

FWD

Sat 03/26/2022 to Sun 05/01/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 03/26/2022 to Sun 05/01/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 03/29/2022 to Wed 03/30/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT__345_X28

FWD

Tue 04/05/2022 to Wed 04/06/2022

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 04/06/2022 to Wed 04/06/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Wed 04/06/2022 to Thu 04/07/2022

(Import)

0001 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 04/07/2022 to Thu 04/07/2022

(Import)

0230 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PANNELL -CLAY_345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PORTER -ROTTRDAM_230_30

FWD

Wed 04/13/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC -FRASER_345_EF24-40

FWD

Thu 04/21/2022 to Tue 06/14/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 04/23/2022 to Tue 04/26/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

PLSNTVLY-WOOD_ST_345_F31

FWD

Wed 04/27/2022 to Fri 04/29/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Mon 05/02/2022 to Thu 05/05/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

N.SCTLND-ALPS____345_2

Mon 05/02/2022 to Mon 05/09/2022

0600 Daily 1800

Work scheduled by: NGrid

FWD

(Import)

SCH - NE - NY

750 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS____345_2

Mon 05/02/2022 to Mon 05/09/2022

0600 Daily 1800

Work scheduled by: NGrid

FWD

(Import)

REV

(Export)

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

SPRNBK_-TREMONT__345_X28

Tue 05/03/2022 to Mon 05/09/2022

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 05/05/2022 to Thu 05/05/2022

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022

0800 Continuous 1600

Work scheduled by: PJM

UPDATEDby PJM11/19/2020

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022

0800 Continuous 1600

Work scheduled by: PJM

UPDATEDby PJM11/19/2020

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Saturday ,July 10, 2021 to Monday ,January 09, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

 Mon 09/19/2022 to Mon 09/19/2022 UPDATED by CONED 09/17/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

 Mon 09/19/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

 Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

 Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

 Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd