

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **2000 MW 1150 MW**
Impacts Total Transfer Capability 250 MW 100 MW
TTC with All Lines In Service 2250 MW 1250 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 07/08/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRIDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

SCH-HQ_CEDARS-NYISO_LIMIT_140

Tue 06/15/2021 to Thu 07/22/2021 UPDATED by HQ 07/15/2021

0200 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **140 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 190 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Tue 07/06/2021 to Thu 07/15/2021 UPDATED by NYPA 07/09/2021
1300 Continuous 1400

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PORTER_-ROTTDAM_230_30

Thu 07/08/2021 to Wed 09/15/2021 UPDATED by NYISO 07/04/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDICK_230_MA2

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/04/2021
0600 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1400

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/06/2021
0600 Continuous 1300

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1950 MW

SCH-NYISO-IMO_LIMIT_1200

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/06/2021
0600 Continuous 1300

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1700 MW

SPRNBK_-W49TH_ST_345_M51

Sat 07/10/2021 to Mon 07/12/2021 EXT FORCE by CONED 07/10/2021
1237 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

LAFAYTTE-CLRKSCRN_345_4-46

Sat 07/17/2021 to Sat 07/17/2021
0600 Daily 1400

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

Sat 07/17/2021 to Sat 07/17/2021
0700 Daily(No Weekends) 1500
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NIAGARA_345_230_AT4

Mon 07/19/2021 to Fri 07/30/2021
0500 Continuous 1700
Work scheduled by: NYPA

UPDATED by NYPA 06/30/2021

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 07/19/2021 to Thu 08/26/2021
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYPA 07/09/2021

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 07/19/2021 to Thu 08/26/2021
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYPA 07/09/2021

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

CEDARS__-ROSEMNTB_115_2/22

Fri 07/23/2021 to Fri 07/23/2021
0700 Continuous 1900
Work scheduled by: HQ

UPDATED by NYISO 07/08/2021

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

DENNISON-ROSEMNTB_115_2/22

Fri 07/23/2021 to Fri 07/23/2021
0700 Continuous 1900
Work scheduled by: HQ

UPDATED by NYISO 07/08/2021

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Fri 07/23/2021 to Fri 07/23/2021
0700 Continuous 1900
Work scheduled by: HQ

UPDATED by NYISO 07/08/2021

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 07/25/2021 to Sun 07/25/2021 **UPDATED** **by HQ** **07/06/2021**
 0000 Continuous 0200
 Work scheduled by: HQ

FWD
 (Import)
2850 MW
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 07/25/2021 to Sun 07/25/2021 **UPDATED** **by HQ** **07/06/2021**
 0000 Continuous 0200
 Work scheduled by: HQ

REV
 (Export)
500 MW
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 07/25/2021 to Sun 07/25/2021
 0000 0200
 Work scheduled by:

FWD
 (Import)
2550 MW
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 07/25/2021 to Sun 07/25/2021
 0000 0200
 Work scheduled by:

FWD REV
 (Import) (Export)
1370 MW 0 MW
 Impacts Total Transfer Capability 130 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 07/25/2021 to Sun 07/25/2021 **UPDATED** **by HQ** **07/06/2021**
 0000 Continuous 0200
 Work scheduled by: HQ

FWD
 (Import)
2850 MW
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 07/25/2021 to Sun 07/25/2021 **UPDATED** **by HQ** **07/06/2021**
 0000 Continuous 0200
 Work scheduled by: HQ

REV
 (Export)
500 MW
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 07/25/2021 to Sun 07/25/2021 **UPDATED** **by HQ** **07/06/2021**
 0000 Continuous 0200
 Work scheduled by: HQ

FWD
 (Import)
1150 MW
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

FWD

Mon 07/26/2021 to Fri 07/30/2021

UPDATEDby NYPA02/19/2021

(Import)

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

FWD

Sun 08/01/2021 to Sun 08/01/2021

UPDATEDby HQ07/06/2021

(Import)

0000 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Sun 08/01/2021 to Sun 08/01/2021

UPDATEDby HQ07/06/2021

(Export)

0000 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sun 08/01/2021 to Sun 08/01/2021

(Import)

0000 0200

Work scheduled by:

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sun 08/01/2021 to Sun 08/01/2021

(Import) (Export)

0000 0200

Work scheduled by:

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

FWD

Sun 08/01/2021 to Sun 08/01/2021

(Import)

0000 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

REV

Sun 08/01/2021 to Sun 08/01/2021

(Export)

0000 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150					FWD		
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200				1150 MW	
Work scheduled by: HQ					SCH - HQ - NY	Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	1500 MW	
BECK__-NIAGARA__345_PA302					FWD	REV	
Mon 08/02/2021	to	Sat 08/07/2021			(Import)	(Export)	
0400	Continuous	0030			SCH - OH - NY	900 MW	800 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW	900 MW
					TTC with All Lines In Service	1950 MW	1700 MW
CEDARS__-ROSEMNTB_115_2/22					FWD	REV	
Mon 08/02/2021	to	Tue 08/03/2021			(Import)	(Export)	
0500	Continuous	1900			SCH - HQ_CEDARS	95 MW	40 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	95 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
DENNISON-ROSEMNTB_115_2/22					FWD	REV	
Mon 08/02/2021	to	Tue 08/03/2021			(Import)	(Export)	
0500	Continuous	1900			SCH - HQ_CEDARS	95 MW	40 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	95 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80					FWD		
Mon 08/02/2021	to	Tue 08/03/2021			(Import)		
0500	Continuous	1900			SCH - HQ_CEDARS	80 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	110 MW	
					TTC with All Lines In Service	190 MW	
CEDARS__-ROSEMNTA_115_1/11					FWD	REV	
Wed 08/04/2021	to	Thu 08/05/2021			(Import)	(Export)	
0500	Continuous	1900			SCH - HQ_CEDARS	95 MW	40 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	95 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
DENNISON-ROSEMNTA_115_1/11					FWD	REV	
Wed 08/04/2021	to	Thu 08/05/2021			(Import)	(Export)	
0500	Continuous	1900			SCH - HQ_CEDARS	95 MW	40 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	95 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_80

FWD

Wed 08/04/2021 to Thu 08/05/2021

(Import)

0500 Continuous 1900

SCH - HQ_CEDARS

80 MW

Impacts Total Transfer Capability 110 MW

TTC with All Lines In Service 190 MW

Work scheduled by: HQ

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 08/09/2021 to Sun 08/15/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 08/09/2021 to Sun 08/15/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 08/16/2021 to Sun 08/22/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 08/16/2021 to Sun 08/22/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FITZPTRK-EDIC____345_FE-1

FWD

Fri 08/27/2021 to Thu 09/02/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

FITZPTRK-EDIC____345_FE-1

FWD

Fri 08/27/2021 to Thu 09/02/2021

(Import)

0600 Continuous 1830

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC____345_FE-1 & PORTER__-ROTTRDAM_230_30

FWD

Fri 08/27/2021 to Thu 09/02/2021

(Import)

0600

1830

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

NIAGARA_-STA_255__345_NH2

FWD

Wed 09/01/2021 to Tue 09/21/2021

(Import)

0500

Continuous

1900

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4

FWD

Mon 09/06/2021 to Mon 09/06/2021

(Import)

0001

0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

W49TH_ST-E13THSTA_345_M54

FWD

Mon 09/06/2021 to Mon 09/06/2021

(Import)

0001

Continuous

0500

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4

FWD

Mon 09/06/2021 to Mon 09/06/2021

(Import)

2201

2230

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

ROSETON_-ROCKTVRN_345_311

FWD

Tue 09/07/2021 to Fri 09/10/2021

(Import)

0700

Continuous

1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

FRASANNX-COOPERS__345_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021

(Import)

0700

Continuous

1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

UPDATEDby NYISO 02/03/2021

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

UPDATEDby NYISO 02/03/2021

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

FWD

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

UPDATEDby CONED 06/17/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

UPDATEDby CONED 06/17/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

UPDATEDby CONED 06/17/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Wed 09/08/2021 to Wed 09/15/2021
0001 Continuous 2200

UPDATEDby CONED 07/14/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_45

FWD

Thu 09/09/2021 to Thu 09/09/2021
0001 Continuous 0500

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Sat 09/11/2021 to Sat 09/11/2021
0001 Continuous 1800

UPDATEDby CONED 07/14/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Sat 09/11/2021 to Sat 09/11/2021 UPDATED by CONED 07/14/2021
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 09/11/2021 to Wed 09/15/2021 UPDATED by CONED 07/14/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

PANNELL_-CLAY____345_2

Mon 09/13/2021 to Fri 09/17/2021 UPDATED by NYPA 05/12/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Wed 09/15/2021 to Wed 10/13/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Wed 09/15/2021 to Wed 10/13/2021
0001 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Wed 09/15/2021 to Wed 10/13/2021
0001 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PORTER_-ROTTDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021 UPDATED by NGRID 05/11/2021
1830 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Wed 09/15/2021 to Wed 09/15/2021 UPDATED by CONED 07/14/2021
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Wed 09/15/2021 to Wed 09/15/2021 UPDATED by CONED 07/14/2021
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **800 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

FWD

 Thu 09/16/2021 to Sun 11/14/2021 **UPDATED** **by NGRID** **05/11/2021**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 1730

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

HURLYAVE-ROSETON__345_303

FWD

 Thu 09/16/2021 to Sun 10/17/2021 **UPDATED** **by CHGE** **09/22/2020**

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

DUNWODIE_345KV_3

FWD

 Sat 09/18/2021 to Sat 09/18/2021 **UPDATED** **by CONED** **06/08/2021**

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

 Sat 09/18/2021 to Tue 09/28/2021 **UPDATED** **by CONED** **06/08/2021**

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

PANNELL_-CLAY____345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Mon 09/20/2021 to Sat 10/16/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

EFISHKIL-WOOD_ST__345_F38

Sat 09/25/2021 to Tue 09/28/2021
0001 Continuous 1000

Work scheduled by: ConEd

UPDATED by CONED 06/08/2021

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Sat 09/25/2021 to Tue 09/28/2021
0001 Continuous 1000

Work scheduled by: ConEd

UPDATED by CONED 06/08/2021

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

KINTIGH_-STA_255__345_SH1-39

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

Work scheduled by: NYPA

UPDATED by NYPA 03/04/2021

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

Work scheduled by: NYPA

UPDATED by NYPA 03/04/2021

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 09/28/2021 to Tue 09/28/2021
0930 Continuous 1000

Work scheduled by: ConEd

UPDATED by CONED 06/08/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Tue 09/28/2021 to Tue 09/28/2021
0930 Continuous 1000

Work scheduled by: ConEd

UPDATED by CONED 06/08/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38

FWD

Wed 09/29/2021 to Wed 09/29/2021 UPDATED by CONED 06/08/2021
0130 Continuous 0200

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 09/29/2021 to Wed 09/29/2021 UPDATED by CONED 06/08/2021
0130 Continuous 0200

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Wed 09/29/2021 to Wed 09/29/2021 UPDATED by CONED 06/08/2021
0130 Continuous 0200

Work scheduled by: ConEd

(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

KINTIGH_-STA_255__345_SH1-39

FWD

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

FWD

Wed 10/13/2021 to Wed 10/13/2021
2230 Continuous 2300

Work scheduled by: ConEd

(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 10/14/2021 to Thu 10/14/2021
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W78

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

Thu 10/14/2021 to Sat 11/20/2021 **UPDATED by CONED 06/20/2021**
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_5

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Thu 10/14/2021 to Sun 12/05/2021

(Import)

0001 Continuous 0300

UPDATEDby CONED 06/20/2021

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0001 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by:

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 10/16/2021 to Sat 10/16/2021

(Import)

0030 Continuous 0100

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0101 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0101 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/18/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

Work scheduled by: CHGE

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Wed 10/20/2021 to Thu 10/21/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

Wed 10/20/2021 to Thu 10/21/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 11/01/2021 to Fri 12/10/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359
Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359
Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/02/2021 to Fri 11/05/2021
0800 Continuous 1500
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

MILLWOOD_345KV_18

Wed 11/03/2021 to Wed 11/10/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W98

Wed 11/03/2021 to Tue 11/09/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 11/03/2021 to Tue 11/09/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

GOETHALS_345KV_5

Fri 11/12/2021 to Tue 11/16/2021 UPDATED by CONED 06/30/2021
0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

PORTER_-ROTTDAM_230_30 & MASSENA_-MARCY_765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021 UPDATED by NYISO 06/03/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021 UPDATED by NYISO 06/03/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Mon 11/15/2021 to Tue 11/30/2021 UPDATED by NYISO 06/03/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2						FWD					
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)					
0100	Continuous	1859				MOSES SOUTH	1700 MW				
Impacts Total Transfer Capability						1450 MW					
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW				
MASSENA_-MARCY____765_MSU1						FWD					
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)					
0100	Continuous	1859				CENTRAL EAST - VC	1670 MW				
Impacts Total Transfer Capability						1305 MW					
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW				
MASSENA_-MARCY____765_MSU1						FWD					
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)					
0100	Continuous	1859				MOSES SOUTH	500 MW				
Impacts Total Transfer Capability						2650 MW					
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW				
MASSENA_-MARCY____765_MSU1						FWD					
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import) (Export)					
0100	Continuous	1859				SCH - HQ - NY	475 MW	1000 MW			
Impacts Total Transfer Capability						1025 MW	0 MW				
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW	1000 MW			
MASSENA_-MARCY____765_MSU1						FWD					
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)					
0100	Continuous	1859				SCH - HQ_CEDARS	90 MW				
Impacts Total Transfer Capability						109 MW					
Work scheduled by: NYPA						TTC with All Lines In Service	199 MW				
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD					
Mon 11/15/2021	to	Tue 11/30/2021				(Import)					
0100		1859				MOSES SOUTH	500 MW				
Impacts Total Transfer Capability						2650 MW					
Work scheduled by:						TTC with All Lines In Service	3150 MW				
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD					
Mon 11/15/2021	to	Tue 11/30/2021				(Import) (Export)					
0100		1859				SCH - HQ - NY	850 MW	0 MW			
Impacts Total Transfer Capability						650 MW	1000 MW				
Work scheduled by:						TTC with All Lines In Service	1500 MW	1000 MW			

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

1859

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES_230_L33P & MASSENA -MARC_765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

1859

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES_230_L33P & MOSES -MASSENA_230_MMS1 & MOSES -
MASSENA_230_MMS2

FWD

(Import)

Mon 11/15/2021 to Tue 11/30/2021

0100

1859

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

MILLWOOD-EASTVIEW_345_W85

FWD

(Import)

Fri 11/19/2021 to Fri 11/19/2021

UPDATEDby CE06/28/2021

0001

Continuous

0030

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W78

FWD

(Import)

Fri 11/19/2021 to Wed 11/24/2021

UPDATEDby CE06/28/2021

0001

Continuous

0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_72

FWD

(Import)

Sat 11/20/2021 to Wed 11/24/2021

UPDATEDby CONED06/07/2021

0001

Continuous

0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

(Import)

Sat 11/20/2021 to Wed 11/24/2021

UPDATEDby CONED06/07/2021

0001

Continuous

0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Wed 11/24/2021 to Sun 11/28/2021
0001 0200

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

Wed 11/24/2021 to Wed 11/24/2021
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/28/2021

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_71

Wed 11/24/2021 to Sun 11/28/2021
0201 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Wed 11/24/2021 to Sun 11/28/2021
0201 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS4

Sun 11/28/2021 to Sun 11/28/2021
0300 Continuous 0330

Work scheduled by: ConEd

UPDATED by CONED 06/20/2021

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M52

Sun 11/28/2021 to Wed 12/01/2021
0300 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/20/2021

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-PACKARD__230_61

Tue 11/30/2021 to Mon 12/06/2021
0615 Continuous 1900

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1850 MW**
Impacts Total Transfer Capability 1100 MW 150 MW
TTC with All Lines In Service 2300 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Wed 12/01/2021 to Wed 12/01/2021 UPDATED by CONED 06/20/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FITZPTRK-EDIC__345_FE-1

FWD

Wed 12/01/2021 to Thu 12/09/2021 CANCELLED by NGrid 07/14/2021
0700 Continuous 1730

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC__345_FE-1

FWD

Wed 12/01/2021 to Thu 12/09/2021 CANCELLED by NGrid 07/14/2021
0700 Continuous 1730

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2

FWD

Thu 12/02/2021 to Thu 01/13/2022
0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BUCHAN_S-MILLWOOD_345_W98

FWD

Tue 12/07/2021 to Fri 12/10/2021
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

FWD

Tue 12/07/2021 to Fri 12/10/2021
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Tue 12/07/2021 to Fri 12/10/2021

(Import)

0201 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Sun 12/12/2021 to Tue 12/14/2021

(Import)

2000 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sun 12/12/2021 to Tue 12/14/2021

(Import)

2000 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Sun 12/12/2021 to Tue 12/14/2021

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 12/22/2021 to Thu 12/23/2021

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Wed 12/22/2021 to Thu 12/23/2021

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

FRASER__345_FRASER SVC

FWD

Tue 01/04/2022 to Mon 02/28/2022

(Import)

0700 Continuous 1730

UPDATEDby NYPA05/25/2021

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__PACKARD__230_61				FWD	REV
Mon 01/17/2022	to	Fri 01/21/2022		(Import)	(Export)
0615	Continuous	1900		SCH - OH - NY	1200 MW 1850 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1100 MW 150 MW
				TTC with All Lines In Service	2300 MW 2000 MW
FRASANNX-COOPERS__345_UCC2-41				FWD	
Mon 02/07/2022	to	Sat 02/12/2022		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
ARR: 19				TTC with All Lines In Service	2975 MW
MARCY__FRASANNX_345_UCC2-41				FWD	
Mon 02/07/2022	to	Sat 02/12/2022		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
ARR: 19				TTC with All Lines In Service	2975 MW
ATHENS__PLSNTVLY_345_91				FWD	
Sat 02/12/2022	to	Wed 02/16/2022	UPDATED by NGRID 05/07/2021	(Import)	
0600	Continuous	1900		UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4				FWD	
Thu 02/17/2022	to	Sat 02/19/2022		(Import)	
0001		2200		UPNY CONED	3800 MW
Work scheduled by:				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
LEEDS__PLSNTVLY_345_92				FWD	
Thu 02/17/2022	to	Fri 03/25/2022		(Import)	
0001	Continuous	2200		UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
PLSNTVLY_345KV_RNS5				FWD	
Thu 02/17/2022	to	Fri 03/25/2022		(Import)	
0001	Continuous	2200		UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Sun 02/20/2022 to Mon 02/21/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

MARCY__-EDIC__345_UE1-7

Wed 02/23/2022 to Mon 02/28/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD

(Import)

OSWEGO EXPORT 5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

NIAGARA_-STA_255__345_NH2

Sat 02/26/2022 to Mon 02/28/2022

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

PORTER__-ROTTDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030

0600 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC 2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__ -GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022

0100 2200

Work scheduled by:

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 03/21/2022 to Wed 03/23/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 03/26/2022 to Mon 03/28/2022

0001 2200

Work scheduled by:

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

ATHENS__ -PLSNTVLY_345_91

Sat 03/26/2022 to Sun 05/01/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 03/26/2022 to Sun 05/01/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F31

Tue 03/29/2022 to Wed 03/30/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28

Tue 04/05/2022 to Wed 04/06/2022
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 04/06/2022 to Wed 04/06/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

Wed 04/06/2022 to Thu 04/07/2022
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 04/07/2022 to Thu 04/07/2022
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

PANNELL_-CLAY____345_1

Mon 04/11/2022 to Fri 04/15/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PORTER_-ROTTDAM_230_30

Wed 04/13/2022 to Tue 12/31/2030
0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC_-FRASER__345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 04/23/2022 to Tue 04/26/2022
0001 2200

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 04/27/2022 to Fri 04/29/2022
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 05/02/2022 to Mon 05/02/2022
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

FWD

Mon 05/02/2022 to Thu 05/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

N.SCTLND-ALPS____345_2

FWD

Mon 05/02/2022 to Mon 05/09/2022
0600 Daily 1800

Work scheduled by: NGrid

SCH - NE - NY **750 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS____345_2

FWD

REV

Mon 05/02/2022 to Mon 05/09/2022
0600 Daily 1800

Work scheduled by: NGrid

(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SPRNBK_-TREMONT__345_X28

FWD

Tue 05/03/2022 to Mon 05/09/2022
0001 Continuous 0300

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 05/05/2022 to Thu 05/05/2022
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022
0800 Continuous 1600

UPDATEDby PJM11/19/2020

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022
0800 Continuous 1600

UPDATEDby PJM11/19/2020

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SPRNBRK__345KV_RNS5

FWD

Mon 09/19/2022 to Mon 09/19/2022
0001 Continuous 0030

UPDATEDby CONED09/17/2020

Work scheduled by: ConEd

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

FWD

Mon 09/19/2022 to Wed 09/21/2022
0001 Continuous 2200

UPDATEDby CONED09/17/2020

Work scheduled by: ConEd

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

FWD

Wed 09/21/2022 to Wed 09/21/2022
2130 Continuous 2200

UPDATEDby CONED09/17/2020

Work scheduled by: ConEd

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

FWD

Sat 10/01/2022 to Mon 10/17/2022
0001 Continuous 0300

UPDATEDby CONED08/01/2020

Work scheduled by: ConEd

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 15, 2021 to Saturday ,January 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Sat 10/01/2022 to Mon 10/17/2022

UPDATEDby CONED 08/01/2020

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd