

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday, January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

FWD

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

(Import)

0001 Continuous 2359

SCH - PJ - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: ConEd

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

FWD

REV

Mon 01/15/2018 to Tue 11/30/2021

(Import) (Export)

0001 2359

SCH - PJ - NY

**2000 MW 1150 MW**

Impacts Total Transfer Capability 250 MW 100 MW

TTC with All Lines In Service 2250 MW 1250 MW

Work scheduled by:

## MARION\_-FARRAGUT\_345\_C3403

FWD

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

(Import)

0001 Continuous 2359

SCH - PJ - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: ConEd

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 07/08/2021

0456 Continuous 1600

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

## NEWBRDGE\_345\_138\_BK\_1

FWD

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

(Import)

1807 Continuous 2359

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

## SCH-IMO-NYISO\_LIMIT\_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_140

FWD

Tue 06/15/2021 to Thu 07/22/2021

(Import)

0200 Continuous 1900

SCH - HQ\_CEDARS

**140 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 190 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Tue 07/06/2021 to Thu 07/15/2021 UPDATED by NYPA 07/09/2021

1300 Continuous 1400

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## PORTER\_-ROTTDAM\_230\_30

Thu 07/08/2021 to Wed 09/15/2021 UPDATED by NYISO 07/04/2021

0600 Continuous 1830

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_-ADIRNDICK\_230\_MA2

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/04/2021

0600 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## SCH-IMO-NYISO\_LIMIT\_1400

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/06/2021

0600 Continuous 1300

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1700 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1950 MW

## SCH-NYISO-IMO\_LIMIT\_1200

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/06/2021

0600 Continuous 1300

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1500 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1700 MW

## SPRNBK\_-W49TH\_ST\_345\_M51

Sat 07/10/2021 to Mon 07/12/2021 EXT FORCE by CONED 07/10/2021

1237 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## BECK\_-NIAGARA\_345\_PA302

Mon 07/12/2021 to Fri 07/16/2021 CANCELLED by NYPA 07/09/2021

0500 Continuous 2330

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **900 MW 800 MW**  
Impacts Total Transfer Capability 1050 MW 900 MW  
TTC with All Lines In Service 1950 MW 1700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LAFAYTTE-CLRKSCRN\_345\_4-46**

Sat 07/17/2021 to Sat 07/17/2021  
0600 Daily 1400

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**ATHENS\_\_-PLSNTVLY\_345\_91**

Sat 07/17/2021 to Sat 07/17/2021  
0700 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

**NIAGARA\_\_345\_230\_AT4**

Mon 07/19/2021 to Fri 07/30/2021 **UPDATED by NYPA 06/30/2021**  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

**FRASANNX-COOPERS\_\_345\_UCC2-41**

Mon 07/19/2021 to Thu 08/26/2021 **UPDATED by NYPA 07/09/2021**  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_-FRASANNX\_345\_UCC2-41**

Mon 07/19/2021 to Thu 08/26/2021 **UPDATED by NYPA 07/09/2021**  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**CEDARS\_\_-ROSEMNTB\_115\_2/22**

Fri 07/23/2021 to Fri 07/23/2021 **UPDATED by NYISO 07/08/2021**  
0700 Continuous 1900

Work scheduled by: HQ

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **95 MW 40 MW**  
Impacts Total Transfer Capability 95 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**DENNISON-ROSEMNTB\_115\_2/22**

Fri 07/23/2021 to Fri 07/23/2021 **UPDATED by NYISO 07/08/2021**  
0700 Continuous 1900

Work scheduled by: HQ

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **95 MW 40 MW**  
Impacts Total Transfer Capability 95 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-HQ_CEDARS-NYISO_LIMIT_80</b>						FWD	
Fri 07/23/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/08/2021</u>	(Import)	
0700	Continuous	1900				<b>80 MW</b>	
Work scheduled by: HQ						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	110 MW
						TTC with All Lines In Service	190 MW
<b>CHAT_DC_GC1</b>						FWD	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200				<b>2850 MW</b>	
Work scheduled by: HQ						MOSES SOUTH	
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>						REV	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)	
0000	Continuous	0200				<b>500 MW</b>	
Work scheduled by: HQ						SCH - HQ - NY	
						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	
Sun 07/25/2021	to	Sun 07/25/2021				(Import)	
0000		0200				<b>2550 MW</b>	
Work scheduled by:						MOSES SOUTH	
						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	REV
Sun 07/25/2021	to	Sun 07/25/2021				(Import)	(Export)
0000		0200				<b>1370 MW</b>	<b>0 MW</b>
Work scheduled by:						SCH - HQ - NY	
						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>CHAT_DC_GC2</b>						FWD	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200				<b>2850 MW</b>	
Work scheduled by: HQ						MOSES SOUTH	
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>						REV	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)	
0000	Continuous	0200				<b>500 MW</b>	
Work scheduled by: HQ						SCH - HQ - NY	
						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday, January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-HQ-NYISO_LIMIT_1150</b>						FWD	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200				SCH - HQ - NY	<b>1150 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	1500 MW
<b>NIAGARA -STA_255_345_NH2</b>						FWD	
Mon 07/26/2021	to	Fri 07/30/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/19/2021</u>	(Import)	
0500	Continuous	1900				DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1750 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>						FWD	
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>						REV	
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)	
0000	Continuous	0200				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	
Sun 08/01/2021	to	Sun 08/01/2021				(Import)	
0000		0200				MOSES SOUTH	<b>2550 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	REV
Sun 08/01/2021	to	Sun 08/01/2021				(Import)	(Export)
0000		0200				SCH - HQ - NY	<b>1370 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>CHAT_DC_GC2</b>						FWD	
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday ,January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC2</b>							REV
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		(Export)
0000	Continuous	0200				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>SCH-HQ-NYISO_LIMIT_1150</b>							FWD
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		(Import)
0000	Continuous	0200				SCH - HQ - NY	<b>1150 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	1500 MW
<b>CEDARS__-ROSEMNTB_115_2/22</b>							FWD REV
Mon 08/02/2021	to	Tue 08/03/2021					(Import) (Export)
0500	Continuous	1900				SCH - HQ_CEDARS	<b>95 MW 40 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
<b>DENNISON-ROSEMNTB_115_2/22</b>							FWD REV
Mon 08/02/2021	to	Tue 08/03/2021					(Import) (Export)
0500	Continuous	1900				SCH - HQ_CEDARS	<b>95 MW 40 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
<b>SCH-HQ_CEDARS-NYISO_LIMIT_80</b>							FWD
Mon 08/02/2021	to	Tue 08/03/2021					(Import)
0500	Continuous	1900				SCH - HQ_CEDARS	<b>80 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	110 MW
						TTC with All Lines In Service	190 MW
<b>CEDARS__-ROSEMNTA_115_1/11</b>							FWD REV
Wed 08/04/2021	to	Thu 08/05/2021					(Import) (Export)
0500	Continuous	1900				SCH - HQ_CEDARS	<b>95 MW 40 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
<b>DENNISON-ROSEMNTA_115_1/11</b>							FWD REV
Wed 08/04/2021	to	Thu 08/05/2021					(Import) (Export)
0500	Continuous	1900				SCH - HQ_CEDARS	<b>95 MW 40 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday ,January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_80

FWD

Wed 08/04/2021 to Thu 08/05/2021

(Import)

0500 Continuous 1900

SCH - HQ\_CEDARS

**80 MW**

Impacts Total Transfer Capability 110 MW

TTC with All Lines In Service 190 MW

Work scheduled by: HQ

## KINTIGH\_-STA\_255\_\_345\_SH1-39

FWD

Mon 08/09/2021 to Sun 08/15/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

FWD

Mon 08/09/2021 to Sun 08/15/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## KINTIGH\_-STA\_255\_\_345\_SH1-39

FWD

Mon 08/16/2021 to Sun 08/22/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

FWD

Mon 08/16/2021 to Sun 08/22/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## FITZPTRK-EDIC\_\_\_\_345\_FE-1

FWD

Fri 08/27/2021 to Thu 09/02/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## FITZPTRK-EDIC\_\_\_\_345\_FE-1

FWD

Fri 08/27/2021 to Thu 09/02/2021

(Import)

0600 Continuous 1830

OSWEGO EXPORT

**4800 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC\_\_\_\_345\_FE-1 &amp; PORTER\_\_-ROTTRDAM\_230\_30

FWD

Fri 08/27/2021 to Thu 09/02/2021

(Import)

0600

1830

CENTRAL EAST - VC

**2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

NIAGARA\_-STA\_255\_\_345\_NH2

FWD

Wed 09/01/2021 to Tue 09/21/2021

(Import)

0500

Continuous

1900

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK\_\_345KV\_RS3 &amp; SPRNBRK\_\_345KV\_RS4

FWD

Mon 09/06/2021 to Mon 09/06/2021

(Import)

0001

0030

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

W49TH\_ST-E13THSTA\_345\_M54

FWD

Mon 09/06/2021 to Mon 09/06/2021

(Import)

0001

Continuous

0500

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK\_\_345KV\_RS3 &amp; SPRNBRK\_\_345KV\_RS4

FWD

Mon 09/06/2021 to Mon 09/06/2021

(Import)

2201

2230

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021

(Import)

0700

Continuous

1730

UPDATEDby NYISO 02/03/2021

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

MARCY\_\_-FRASANNX\_345\_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021

(Import)

0700

Continuous

1730

UPDATEDby NYISO 02/03/2021

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**



# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday ,January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_6**

FWD

Wed 09/08/2021 to Wed 09/08/2021 UPDATED by CONED 06/17/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Wed 09/08/2021 to Wed 09/08/2021 UPDATED by CONED 06/17/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Wed 09/08/2021 to Wed 09/08/2021 UPDATED by CONED 06/17/2021

(Import)

0001 Continuous 0030

UPNY CONED **7260 MW**

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Wed 09/08/2021 to Wed 09/15/2021 UPDATED by CONED 07/14/2021

(Import)

0001 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**E13THSTA-FARRAGUT\_345\_45**

FWD

Thu 09/09/2021 to Thu 09/09/2021

(Import)

0001 Continuous 0500

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_6**

FWD

Sat 09/11/2021 to Sat 09/11/2021 UPDATED by CONED 07/14/2021

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Sat 09/11/2021 to Sat 09/11/2021 UPDATED by CONED 07/14/2021

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday, January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Sat 09/11/2021 to Wed 09/15/2021 UPDATED by CONED 07/14/2021

(Import)

0001 Continuous 2200

UPNY CONED

**7260 MW**

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## PANNELL\_-CLAY\_345\_2

FWD

Mon 09/13/2021 to Fri 09/17/2021 UPDATED by NYPA 05/12/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

## W49TH\_ST\_345KV\_6

FWD

Wed 09/15/2021 to Wed 10/13/2021

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## E13THSTA-FARRAGUT\_345\_46

FWD

Wed 09/15/2021 to Wed 10/13/2021

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## W49TH\_ST-E13THSTA\_345\_M55

FWD

Wed 09/15/2021 to Wed 10/13/2021

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PORTER\_-ROTTRDAM\_230\_30

FWD

Wed 09/15/2021 to Tue 11/30/2021 UPDATED by NGRID 05/11/2021

(Import)

1830 Continuous 1730

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## DUNWODIE\_345KV\_6

FWD

Wed 09/15/2021 to Wed 09/15/2021 UPDATED by CONED 07/14/2021

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

FWD

Wed 09/15/2021 to Wed 09/15/2021 UPDATED by CONED 07/14/2021

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE-SHORE\_RD\_345\_Y50**

FWD

Thu 09/16/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0200

CONED - LIPA **800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_4**

FWD

Thu 09/16/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_6**

FWD

Thu 09/16/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 1**

FWD

Thu 09/16/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0200

CONED - LIPA **1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 2**

FWD

Thu 09/16/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0200

CONED - LIPA **1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**EDIC\_\_\_\_-N.SCTLND\_345\_14**

FWD

Thu 09/16/2021 to Sun 11/14/2021 UPDATED by NGRID 05/11/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **1670 MW**

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday, January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_\_\_-ROTTDAM\_230\_30

FWD

Thu 09/16/2021 to Sun 11/14/2021  
0700 1730

(Import)

CENTRAL EAST - VC **1500 MW**  
Impacts Total Transfer Capability 1475 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by:

HURLYAVE-ROSETON\_\_\_\_345\_303

FWD

Thu 09/16/2021 to Sun 10/17/2021 UPDATED by CHGE 09/22/2020  
0800 Continuous 1600

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 3715 MW  
TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

DUNWODIE\_345KV\_3

FWD

Sat 09/18/2021 to Sat 09/18/2021 UPDATED by CONED 06/08/2021  
0001 Continuous 0030

(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE\_345\_W89

FWD

Sat 09/18/2021 to Tue 09/28/2021 UPDATED by CONED 06/08/2021  
0001 Continuous 0030

(Import)

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

HOMRC\_NY-MAINS\_NY\_345\_47

Sat 09/18/2021 to Fri 11/05/2021  
0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability  
TTC with All Lines In Service

Work scheduled by: PJM

PANNELL\_-CLAY\_\_\_\_345\_1

FWD

Mon 09/20/2021 to Fri 09/24/2021  
0700 Continuous 1530

(Import)

WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

FWD

Mon 09/20/2021 to Sat 10/16/2021  
0700 Continuous 1730

(Import)

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday, January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EFISHKIL-WOOD\_ST\_\_345\_F38

FWD

Sat 09/25/2021 to Tue 09/28/2021

UPDATEDby CONED06/08/2021

(Import)

0001 Continuous 1000

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Sat 09/25/2021 to Tue 09/28/2021

UPDATEDby CONED06/08/2021

(Import)

0001 Continuous 1000

UPNY CONED

**7210 MW**

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## KINTIGH\_-STA\_255\_\_345\_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021

UPDATEDby NYPA03/04/2021

(Import)

0500 Continuous 0459

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

FWD

Mon 09/27/2021 to Wed 09/29/2021

UPDATEDby NYPA03/04/2021

(Import)

0500 Continuous 0459

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## DUNWODIE\_345KV\_3

FWD

Tue 09/28/2021 to Tue 09/28/2021

UPDATEDby CONED06/08/2021

(Import)

0930 Continuous 1000

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_4

FWD

Tue 09/28/2021 to Tue 09/28/2021

UPDATEDby CONED06/08/2021

(Import)

0930 Continuous 1000

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## EFISHKIL-WOOD\_ST\_\_345\_F38

FWD

Wed 09/29/2021 to Wed 09/29/2021

UPDATEDby CONED06/08/2021

(Import)

0130 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday ,January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Wed 09/29/2021 to Wed 09/29/2021 UPDATED by CONED 06/08/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Wed 09/29/2021 to Wed 09/29/2021 UPDATED by CONED 06/08/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**7210 MW**

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

## KINTIGH\_-STA\_255\_345\_SH1-39

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_-KINTIGH\_345\_NS1-38

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## W49TH\_ST\_345KV\_6

FWD

Wed 10/13/2021 to Wed 10/13/2021

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

## MILLWOOD-EASTVIEW\_345\_W85

FWD

Thu 10/14/2021 to Thu 10/14/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

## DUNWODIE-MOTTHAVN\_345\_72

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday ,January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBK\_345\_W78**

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

**W49TH\_ST\_345KV\_7**

FWD

Thu 10/14/2021 to Sat 11/20/2021

(Import)

0001 Continuous 0030

UPDATEDby CONED 06/20/2021

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

**DUNWODIE\_345KV\_5**

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_7**

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**SPRNBK\_-DUNWODIE\_345\_W75**

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**SPRNBK\_345KV\_RNS3**

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_5**

FWD

Thu 10/14/2021 to Sun 12/05/2021 UPDATED by CONED 06/20/2021

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**SPRNBRK\_345KV\_RS3 & SPRNBRK\_345KV\_RS4**

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0001 0200

Work scheduled by:

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Sat 10/16/2021 to Sat 10/16/2021

(Import)

0030 Continuous 0100

Work scheduled by: ConEd

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0101 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_3**

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0101 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**LEEDS\_-HURLYAVE\_345\_301**

FWD

Mon 10/18/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Wed 10/20/2021 to Thu 10/21/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday ,January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Wed 10/20/2021 to Thu 10/21/2021

(Import)

0001 Continuous 0200

UPNY CONED

**7580 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**BUCHAN\_S-MILLWOOD\_345\_W97**

FWD

Mon 11/01/2021 to Fri 12/10/2021

(Import)

0001 Continuous 0200

UPNY CONED

**7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_1750**

FWD

Mon 11/01/2021 to Fri 12/31/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Mon 11/01/2021 to Fri 12/31/2021

(Export)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

**LINDN\_CG-LNDVFT\_\_345\_V-3022**

FWD

REV

Tue 11/02/2021 to Fri 11/05/2021

(Import) (Export)

0800 Continuous 1500

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

**MILLWOOD\_345KV\_18**

FWD

Wed 11/03/2021 to Wed 11/10/2021

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**BUCHAN\_S-MILLWOOD\_345\_W98**

FWD

Wed 11/03/2021 to Tue 11/09/2021

(Import)

0201 Continuous 0200

UPNY CONED

**7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Wed 11/03/2021 to Tue 11/09/2021

(Import)

0201 Continuous 0200

UPNY CONED

**7560 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## GOETHALS\_345KV\_5

Fri 11/12/2021 to Tue 11/16/2021

UPDATEDby CONED 06/30/2021

0001 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

## PORTER\_\_-ROTTRDAM\_230\_30 & MASSENA\_-MARCY\_\_\_765\_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1730

CENTRAL EAST - VC

**1500 MW**

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## CHATGUAY-MASSENA\_\_765\_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021

UPDATEDby NYISO 06/03/2021

0100 Continuous 1859

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## CHATGUAY-MASSENA\_\_765\_7040

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

UPDATEDby NYISO 06/03/2021

0100 Continuous 1859

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

## MARCY\_\_\_765\_345\_AT1

FWD

Mon 11/15/2021 to Tue 11/30/2021

UPDATEDby NYISO 06/03/2021

0100 Continuous 1859

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_\_\_765\_345\_AT2

FWD

Mon 11/15/2021 to Tue 11/30/2021

UPDATEDby NYISO 06/03/2021

0100 Continuous 1859

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday ,January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				CENTRAL EAST - VC	1670 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1305 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY___765_MSU1						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY___765_MSU1						FWD	REV			
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	(Export)			
0100	Continuous	1859				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY___765_MSU1						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				SCH - HQ_CEDARS	90 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040						FWD				
Mon 11/15/2021	to	Tue 11/30/2021				(Import)				
0100		1859				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2						FWD	REV			
Mon 11/15/2021	to	Tue 11/30/2021				(Import)	(Export)			
0100		1859				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2						FWD				
Mon 11/15/2021	to	Tue 11/30/2021				(Import)				
0100		1859				SCH - HQ_CEDARS	90 MW			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1					FWD
Mon 11/15/2021	to	Tue 11/30/2021			(Import)
0100		1859		SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 109 MW
					TTC with All Lines In Service 199 MW
STLAWRNC-MOSES____230_L33P & MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2					FWD
Mon 11/15/2021	to	Tue 11/30/2021			(Import)
0100		1859		SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 109 MW
					TTC with All Lines In Service 199 MW
MILLWOOD-EASTVIEW_345_W85					FWD
Fri 11/19/2021	to	Fri 11/19/2021	<u>UPDATED</u>	<u>by CE</u> <u>06/28/2021</u>	(Import)
0001	Continuous	0030		UPNY CONED	<b>7550 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 265 MW
					TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK__345_W78					FWD
Fri 11/19/2021	to	Wed 11/24/2021	<u>UPDATED</u>	<u>by CE</u> <u>06/28/2021</u>	(Import)
0001	Continuous	0200		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
DUNWODIE-MOTTHAVN_345_72					FWD
Sat 11/20/2021	to	Wed 11/24/2021	<u>UPDATED</u>	<u>by CONED</u> <u>06/07/2021</u>	(Import)
0001	Continuous	0200		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8					FWD
Sat 11/20/2021	to	Wed 11/24/2021	<u>UPDATED</u>	<u>by CONED</u> <u>06/07/2021</u>	(Import)
0001	Continuous	0200		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4					FWD
Wed 11/24/2021	to	Sun 11/28/2021			(Import)
0001		0200		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MILLWOOD-EASTVIEW\_345\_W85

FWD

Wed 11/24/2021 to Wed 11/24/2021  
0130 Continuous 0200

UPDATEDby CE06/28/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

## DUNWODIE-MOTTHAVN\_345\_71

FWD

Wed 11/24/2021 to Sun 11/28/2021  
0201 Continuous 0100

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_3

FWD

Wed 11/24/2021 to Sun 11/28/2021  
0201 Continuous 0100

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## SPRNBRK\_345KV\_RNS4

FWD

Sun 11/28/2021 to Sun 11/28/2021  
0300 Continuous 0330

UPDATEDby CONED06/20/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## SPRNBRK\_-W49TH\_ST\_345\_M52

FWD

Sun 11/28/2021 to Wed 12/01/2021  
0300 Continuous 0200

UPDATEDby CONED06/20/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## NIAGARA\_-PACKARD\_230\_61

FWD

REV

Tue 11/30/2021 to Mon 12/06/2021  
0615 Continuous 1900

(Import) (Export)

Work scheduled by: NGrid

SCH - OH - NY

**1200 MW 1850 MW**

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

## SPRNBRK\_345KV\_RNS4

FWD

Wed 12/01/2021 to Wed 12/01/2021  
0130 Continuous 0200

UPDATEDby CONED06/20/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FITZPTRK-EDIC\_\_\_\_\_345\_FE-1

Wed 12/01/2021 to Thu 12/09/2021 **CANCELLED by NGrid 07/14/2021**

0700 Continuous 1730

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2825 MW**  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 2975 MW

## FITZPTRK-EDIC\_\_\_\_\_345\_FE-1

Wed 12/01/2021 to Thu 12/09/2021 **CANCELLED by NGrid 07/14/2021**

0700 Continuous 1730

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT **4800 MW**  
 Impacts Total Transfer Capability 450 MW  
 TTC with All Lines In Service 5250 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

Wed 12/01/2021 to Tue 05/31/2022

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

## NIAGARA\_-STA\_255\_\_345\_NH2

Thu 12/02/2021 to Thu 01/13/2022

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

## BUCHAN\_S-MILLWOOD\_345\_W98

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7680 MW**  
 Impacts Total Transfer Capability 135 MW  
 TTC with All Lines In Service 7815 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7560 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 7815 MW

## MILLWOOD\_345KV\_18

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 3465 MW  
 TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday ,January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W64**

Sun 12/12/2021 to Tue 12/14/2021  
2000 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

**MILLWOOD-EASTVIEW\_345\_W99**

Sun 12/12/2021 to Tue 12/14/2021  
2000 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

**SPRNBK\_\_345KV\_RNS5**

Sun 12/12/2021 to Tue 12/14/2021  
2000 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Wed 12/22/2021 to Thu 12/23/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

**EASTVIEW-SPRNBK\_\_345\_W79**

Wed 12/22/2021 to Thu 12/23/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

**FRASER\_\_345\_FRASER SVC**

Tue 01/04/2022 to Mon 02/28/2022 **UPDATED by NYPA 05/25/2021**  
0700 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

**NIAGARA\_-PACKARD\_\_230\_61**

Mon 01/17/2022 to Fri 01/21/2022  
0615 Continuous 1900  
Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1850 MW**  
Impacts Total Transfer Capability 1100 MW 150 MW  
TTC with All Lines In Service 2300 MW 2000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 02/07/2022 to Sat 02/12/2022  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

Mon 02/07/2022 to Sat 02/12/2022  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## ATHENS\_\_-PLSNTVLY\_345\_91

Sat 02/12/2022 to Wed 02/16/2022  
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/07/2021

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

Thu 02/17/2022 to Sat 02/19/2022  
0001 2200

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## LEEDS\_\_-PLSNTVLY\_345\_92

Thu 02/17/2022 to Fri 03/25/2022  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY\_345KV\_RNS5

Thu 02/17/2022 to Fri 03/25/2022  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Sun 02/20/2022 to Mon 02/21/2022  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_-EDIC\_\_345\_UE1-7**

Wed 02/23/2022 to Mon 02/28/2022  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19&16**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**NIAGARA\_-STA\_255\_\_345\_NH2**

Sat 02/26/2022 to Mon 02/28/2022  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**PORTER\_\_-ROTTRDAM\_230\_31**

Tue 03/01/2022 to Tue 12/31/2030  
0600 Continuous 2359

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

**FRASANNX-COOPERS\_\_345\_UCC2-41**

Tue 03/01/2022 to Wed 04/20/2022  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_-FRASANNX\_345\_UCC2-41**

Tue 03/01/2022 to Wed 04/20/2022  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**GOETHALS\_345KV\_5**

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**  
0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**LINDEN\_\_-GOETHALS\_230\_A2253**

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**  
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Thu 03/17/2022 to Sun 03/20/2022  
0100 2200

Work scheduled by:

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

FWD

Mon 03/21/2022 to Wed 03/23/2022  
0001 Continuous 2200

Work scheduled by: ConEd

(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022  
0001 2200

Work scheduled by:

(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## ATHENS\_\_-PLSNTVLY\_345\_91

FWD

Sat 03/26/2022 to Sun 05/01/2022  
0001 Continuous 2200

Work scheduled by: ConEd

(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY\_345KV\_RNS4

FWD

Sat 03/26/2022 to Sun 05/01/2022  
0001 Continuous 2200

Work scheduled by: ConEd

(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F31

FWD

Tue 03/29/2022 to Wed 03/30/2022  
0001 Continuous 2200

Work scheduled by: ConEd

(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## SPRNBK\_-TREMONT\_\_345\_X28

FWD

Tue 04/05/2022 to Wed 04/06/2022  
0001 Continuous 0300

Work scheduled by: ConEd

(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday ,January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BUCHAN\_N-EASTVIEW\_345\_W93

Wed 04/06/2022 to Wed 04/06/2022  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## EASTVIEW-SPRNBK\_345\_W79

Wed 04/06/2022 to Thu 04/07/2022  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Thu 04/07/2022 to Thu 04/07/2022  
0230 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## PANNELL\_-CLAY\_345\_1

Mon 04/11/2022 to Fri 04/15/2022  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## PORTER\_-ROTTRDAM\_230\_30

Wed 04/13/2022 to Tue 12/31/2030  
0600 Continuous 2359  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## EDIC\_-FRASER\_345\_EF24-40

Thu 04/21/2022 to Tue 06/14/2022  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Sat 04/23/2022 to Tue 04/26/2022  
0001 2200  
Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY-WOOD\_ST\_\_345\_F31

Wed 04/27/2022 to Fri 04/29/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Mon 05/02/2022 to Mon 05/02/2022

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

## EASTVIEW-SPRNBK\_\_345\_W79

Mon 05/02/2022 to Thu 05/05/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

## N.SCTLND-ALPS\_\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022

0600 Daily 1800

Work scheduled by: NGrid

FWD

(Import)

SCH - NE - NY

750 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1400 MW

## N.SCTLND-ALPS\_\_\_\_345\_2

Mon 05/02/2022 to Mon 05/09/2022

0600 Daily 1800

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

## SPRNBK\_-TREMONT\_\_345\_X28

Tue 05/03/2022 to Mon 05/09/2022

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Thu 05/05/2022 to Thu 05/05/2022

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 14, 2021 to Friday , January 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOMRC\_NY-MAINS\_NY\_345\_47

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## HOMR\_NYW-PIERC\_NY\_345\_48

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## SPRNBRK\_\_345KV\_RNS5

Mon 09/19/2022 to Mon 09/19/2022 UPDATED by CONED 09/17/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBRK\_-W49TH\_ST\_345\_M51

Mon 09/19/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBRK\_\_345KV\_RNS5

Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBRK\_-W49TH\_ST\_345\_M51

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020

0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBRK\_\_345KV\_RNS5

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020

0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW