

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

(Import)

0001 Continuous 2359

SCH - PJ - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Tue 11/30/2021

(Import) (Export)

0001 2359

SCH - PJ - NY

2000 MW 1150 MW

Impacts Total Transfer Capability 250 MW 100 MW

TTC with All Lines In Service 2250 MW 1250 MW

Work scheduled by:

MARION_-FARRAGUT_345_C3403

FWD

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

(Import)

0001 Continuous 2359

SCH - PJ - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 07/08/2021

0456 Continuous 1600

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

NEWBRDGE_345_138_BK_1

FWD

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

(Import)

1807 Continuous 2359

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

PORTER_-ROTTDAM_230_30

FWD

Thu 07/08/2021 to Wed 09/15/2021 UPDATED by NYISO 07/04/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/04/2021

(Import)

0600 Continuous 1300

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1400

FWD

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/06/2021

(Import)

0600 Continuous 1300

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1200

REV

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/06/2021

(Export)

0600 Continuous 1300

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: IESO

DUNWODIE-SHORE_RD_345_Y50

FWD

Sat 07/17/2021 to Mon 08/23/2021 UPDATED by CE 07/21/2021

(Import)

1053 Continuous 2359

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 1

FWD

Sat 07/17/2021 to Mon 08/23/2021 UPDATED by CE 07/21/2021

(Import)

1053 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 2

FWD

Sat 07/17/2021 to Mon 08/23/2021 UPDATED by CE 07/21/2021

(Import)

1053 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NIAGARA_345_230_AT4

FWD

REV

Mon 07/19/2021 to Wed 07/28/2021 UPDATED by NYPA 07/28/2021

(Import) (Export)

0500 Continuous 1400

SCH - OH - NY

1900 MW 1400 MW

Impacts Total Transfer Capability 50 MW 300 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

Fri 07/23/2021 to Mon 08/02/2021
0700 Continuous 1530

UPDATED

by NYPA

07/16/2021

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FWD

(Import)

2500 MW

MARCY__-FRASANX_345_UCC2-41

Fri 07/23/2021 to Mon 08/02/2021
0700 Continuous 1530

UPDATED

by NYPA

07/16/2021

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FWD

(Import)

2500 MW

EASTVIEW-SPRNBK__345_W64

Sat 07/24/2021 to Sun 07/25/2021
0001 Continuous 1000

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

4350 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sun 07/25/2021 to Sun 07/25/2021
0001 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD

(Import)

0 MW

NEWBRDGE-DUFFYAVE_345_501

Sun 07/25/2021 to Sun 07/25/2021
0001 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD

(Import)

0 MW

NEWBRDGE_345_138_BK_2

Sun 07/25/2021 to Sun 07/25/2021
0001 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD

(Import)

375 MW

MILLWOOD-EASTVIEW_345_W99

Sun 07/25/2021 to Sun 07/25/2021
0930 Continuous 1000

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

7550 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

Sun 07/25/2021 to Sun 07/25/2021
0930 Continuous 1000
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

OSWEGO__VOLNEY__345_12

Sat 07/31/2021 to Sat 07/31/2021
0630 Daily 1500
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

CHAT_DC_GC1

Sun 08/01/2021 to Sun 08/01/2021 UPDATED by HQ 07/25/2021
0000 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 08/01/2021 to Sun 08/01/2021 UPDATED by HQ 07/25/2021
0000 Continuous 0200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 08/01/2021 to Sun 08/01/2021
0000 0200
Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 08/01/2021 to Sun 08/01/2021
0000 0200
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 08/01/2021 to Sun 08/01/2021 UPDATED by HQ 07/25/2021
0000 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/25/2021</u>	SCH - HQ - NY	REV
0000	Continuous	0200				Impacts Total Transfer Capability	(Export) 500 MW
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
							1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/25/2021</u>	SCH - HQ - NY	FWD
0000	Continuous	0200				Impacts Total Transfer Capability	(Import) 1150 MW
Work scheduled by: HQ						TTC with All Lines In Service	350 MW
							1500 MW

BECK__-NIAGARA_345_PA302

Mon 08/02/2021	to	Sat 08/07/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>	SCH - OH - NY	FWD	REV
0400	Continuous	0030				Impacts Total Transfer Capability	(Import) 900 MW	(Export) 800 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1050 MW	900 MW
							1950 MW	1700 MW

CEDARS__-ROSEMNTB_115_2/22

Mon 08/02/2021	to	Tue 08/03/2021				SCH - HQ_CEDARS	FWD	REV
0500	Continuous	1900				Impacts Total Transfer Capability	(Import) 95 MW	(Export) 40 MW
Work scheduled by: HQ						TTC with All Lines In Service	95 MW	0 MW
							190 MW	40 MW

CEDARS__-ROSEMNTB_115_2/22

Mon 08/02/2021	to	Tue 08/03/2021	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/29/2021</u>	SCH - HQ_CEDARS	FWD	REV
0500	Continuous	1900				Impacts Total Transfer Capability	(Import) 95 MW	(Export) 40 MW
Work scheduled by: HQ						TTC with All Lines In Service	95 MW	0 MW
							190 MW	40 MW

DENNISON-ROSEMNTB_115_2/22

Mon 08/02/2021	to	Tue 08/03/2021	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/29/2021</u>	SCH - HQ_CEDARS	FWD	REV
0500	Continuous	1900				Impacts Total Transfer Capability	(Import) 95 MW	(Export) 40 MW
Work scheduled by: HQ						TTC with All Lines In Service	95 MW	0 MW
							190 MW	40 MW

DENNISON-ROSEMNTB_115_2/22

Mon 08/02/2021	to	Tue 08/03/2021				SCH - HQ_CEDARS	FWD	REV
0500	Continuous	1900				Impacts Total Transfer Capability	(Import) 95 MW	(Export) 40 MW
Work scheduled by: HQ						TTC with All Lines In Service	95 MW	0 MW
							190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 08/02/2021 to Tue 08/03/2021
0500 Continuous 1900

CANCELLED by HQ 07/29/2021

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 08/02/2021 to Tue 08/03/2021
0500 Continuous 1900

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

SCH-NYISO-HQ_LIMIT_800

Mon 08/02/2021 to Tue 08/03/2021
0500 Continuous 1900

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

FRASER__-COOPERS__345_33

Tue 08/03/2021 to Tue 08/03/2021
0800 Daily 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

CEDARS__-ROSEMNTA_115_1/11

Wed 08/04/2021 to Thu 08/05/2021
0500 Continuous 1900

CANCELLED by HQ 07/29/2021

Work scheduled by: HQ

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

CEDARS__-ROSEMNTA_115_1/11

Wed 08/04/2021 to Thu 08/05/2021
0500 Continuous 1900

Work scheduled by: HQ

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

DENNISON-ROSEMNTA_115_1/11

Wed 08/04/2021 to Thu 08/05/2021
0500 Continuous 1900

CANCELLED by HQ 07/29/2021

Work scheduled by: HQ

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTA_115_1/11					FWD	REV
Wed 08/04/2021	to	Thu 08/05/2021			(Import)	(Export)
0500	Continuous	1900			SCH - HQ_CEDARS	95 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	95 MW
					TTC with All Lines In Service	190 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80					FWD	
Wed 08/04/2021	to	Thu 08/05/2021	CANCELLED	by HQ	(Import)	
0500	Continuous	1900		07/29/2021	SCH - HQ_CEDARS	80 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	110 MW
					TTC with All Lines In Service	190 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80					FWD	
Wed 08/04/2021	to	Thu 08/05/2021			(Import)	
0500	Continuous	1900			SCH - HQ_CEDARS	80 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	110 MW
					TTC with All Lines In Service	190 MW
EDIC____-FRASER____345_EF24-40					FWD	
Wed 08/04/2021	to	Wed 08/04/2021			(Import)	
0800	Daily	1600			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
FRASANNX-COOPERS____345_UCC2-41					FWD	
Thu 08/05/2021	to	Thu 08/26/2021	UPDATED	by NYPA	(Import)	
0700	Continuous	1530		07/16/2021	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MARCY____-FRASANNX_345_UCC2-41					FWD	
Thu 08/05/2021	to	Thu 08/26/2021	UPDATED	by NYPA	(Import)	
0700	Continuous	1530		07/16/2021	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
KINTIGH_-STA_255____345_SH1-39					FWD	
Mon 08/09/2021	to	Sun 08/15/2021			(Import)	
0500	Continuous	1900			DYSINGER EAST	1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Mon 08/16/2021 to Mon 08/16/2021
0000 Continuous 0200

Work scheduled by: HQ

UPDATED by HQ 07/25/2021

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Mon 08/16/2021 to Mon 08/16/2021
0000 Continuous 0200

Work scheduled by: HQ

UPDATED by HQ 07/25/2021

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Mon 08/16/2021 to Mon 08/16/2021
0000 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Mon 08/16/2021 to Mon 08/16/2021
0000 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Mon 08/16/2021 to Mon 08/16/2021
0000 Continuous 0200

Work scheduled by: HQ

UPDATED by HQ 07/25/2021

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 08/16/2021 to Mon 08/16/2021
0000 Continuous 0200

Work scheduled by: HQ

UPDATED by HQ 07/25/2021

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

FWD

Mon 08/16/2021 to Mon 08/16/2021
0000 Continuous 0200

UPDATED**by HQ****07/25/2021**

(Import)

Work scheduled by: HQ

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

KINTIGH_STA_255_345_SH1-39

FWD

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

NIAGARA-KINTIGH_345_NS1-38

FWD

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

FWD

Mon 08/16/2021 to Sun 08/22/2021
0700 Continuous 2300

(Import)

Work scheduled by: HQ

SCH - HQ_CEDARS

80 MW

Impacts Total Transfer Capability 110 MW

TTC with All Lines In Service 190 MW

NIAGARA_STA_255_345_NH2

FWD

Mon 08/23/2021 to Fri 08/27/2021
0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC_345_FE-1

FWD

Fri 08/27/2021 to Thu 09/02/2021
0600 Continuous 1830

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC_345_FE-1

FWD

Fri 08/27/2021 to Thu 09/02/2021
0600 Continuous 1830

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC____345_FE-1 & PORTER____-ROTTRDAM_230_30

Fri 08/27/2021 to Thu 09/02/2021
0600 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 08/30/2021 to Sun 09/05/2021
0700 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

N.SCTLND-LEEDS____345_93

Mon 08/30/2021 to Mon 08/30/2021
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-STA_255____345_NH2

Wed 09/01/2021 to Tue 09/21/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LAFAYTTE-CLRKSCRN_345_4-46

Wed 09/01/2021 to Wed 09/01/2021
0630 Daily 1400

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SPRNBK____345KV_RS3 & SPRNBK____345KV_RS4

Mon 09/06/2021 to Mon 09/06/2021
0001 0030

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 09/06/2021 to Tue 09/07/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 07/24/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Mon 09/06/2021 to Mon 09/06/2021
2201 2230

Work scheduled by:

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

ROSETON_-ROCKTVRN_345_311

FWD

Tue 09/07/2021 to Fri 09/10/2021
0700 Continuous 1600

Work scheduled by: CHGE

07/15/2021

(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

FRASANNX-COOPERS__345_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYISO02/03/2021

ARR: 19

(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYISO02/03/2021

ARR: 19

(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

FWD

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED06/17/2021

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED06/17/2021

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED06/17/2021

(Import)
UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Wed 09/08/2021 to Wed 09/15/2021 UPDATED by CONED 07/14/2021

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Thu 09/09/2021 to Thu 09/09/2021

(Import)

0001 Continuous 0500

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Sat 09/11/2021 to Sat 09/11/2021 UPDATED by CONED 07/14/2021

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 09/11/2021 to Sat 09/11/2021 UPDATED by CONED 07/14/2021

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 09/11/2021 to Wed 09/15/2021 UPDATED by CONED 07/14/2021

(Import)

0001 Continuous 2200

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 09/13/2021 to Tue 09/14/2021 UPDATED by CHGE 07/30/2021

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

PANNELL_-CLAY_345_2

FWD

Mon 09/13/2021 to Fri 09/17/2021 UPDATED by NYPA 05/12/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Wed 09/15/2021 to Wed 10/13/2021
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Wed 09/15/2021 to Wed 10/13/2021
0001 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Wed 09/15/2021 to Wed 10/13/2021
0001 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PORTER_-ROTTDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021 **UPDATED by NGRID 05/11/2021**
1830 Continuous 1730
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

Wed 09/15/2021 to Wed 09/15/2021 **UPDATED by CONED 07/14/2021**
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Wed 09/15/2021 to Wed 09/15/2021 **UPDATED by CONED 07/14/2021**
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Thu 09/16/2021 to Sat 09/18/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Thu 09/16/2021 to Sat 09/18/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Thu 09/16/2021 to Sat 09/18/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Thu 09/16/2021 to Sat 09/18/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 09/16/2021 to Sat 09/18/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

EDIC____-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021 **UPDATED by NGRID 05/11/2021**
0700 Continuous 1730
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_30

Thu 09/16/2021 to Sun 11/14/2021
0700 1730
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Thu 09/16/2021 to Sun 10/17/2021 **UPDATED by CHGE 09/22/2020**
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

FWD

Sat 09/18/2021 to Sat 09/18/2021 UPDATED by CONED 07/30/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 09/18/2021 to Tue 09/28/2021 UPDATED by CONED 07/30/2021

(Import)

0001 Continuous 1000

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021 UPDATED by PJM 07/23/2021

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

PANNELL_-CLAY_345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_2-15

FWD

Mon 09/20/2021 to Sat 10/16/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

EFISHKIL-WOOD_ST_345_F38

FWD

Sat 09/25/2021 to Tue 09/28/2021 UPDATED by CONED 07/30/2021

(Import)

0001 Continuous 1000

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Sat 09/25/2021 to Tue 09/28/2021 UPDATED by CONED 07/30/2021

(Import)

0001 Continuous 1000

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700

REV

Sat 09/25/2021 to Thu 09/30/2021
0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

(Export)

900 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1600 MW

KINTIGH_STA_255_345_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

Work scheduled by: NYPA

UPDATEDby NYPA03/04/2021

(Import)

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

NIAGARA-KINTIGH_345_NS1-38

FWD

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

Work scheduled by: NYPA

UPDATEDby NYPA03/04/2021

(Import)

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Mon 09/27/2021 to Fri 10/08/2021
0800 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

DUNWODIE_345KV_3

FWD

Tue 09/28/2021 to Tue 09/28/2021
0930 Continuous 1000

Work scheduled by: ConEd

UPDATEDby CONED07/30/2021

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Tue 09/28/2021 to Tue 09/28/2021
0930 Continuous 1000

Work scheduled by: ConEd

UPDATEDby CONED07/30/2021

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST_345_F38

FWD

Wed 09/29/2021 to Wed 09/29/2021
0130 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED07/30/2021

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 09/29/2021 to Wed 09/29/2021 UPDATED by CONED 07/30/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Wed 09/29/2021 to Wed 09/29/2021 UPDATED by CONED 07/30/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

KINTIGH_-STA_255_345_SH1-39

FWD

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

FWD

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Tue 10/05/2021 to Tue 10/05/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_6

FWD

Wed 10/13/2021 to Wed 10/13/2021
2230 Continuous 2300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 10/14/2021 to Thu 10/14/2021
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W78

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Thu 10/14/2021 to Sat 11/20/2021

(Import)

0001 Continuous 0030

UPDATED by CONED 06/20/2021

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_-DUNWODIE_345_W75

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Thu 10/14/2021 to Sun 12/05/2021

(Import)

0001 Continuous 0300

UPDATED by CONED 06/20/2021

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0001 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by:

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 10/16/2021 to Sat 10/16/2021

(Import)

0030 Continuous 0100

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0101 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0101 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 10/18/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

Work scheduled by: CHGE

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Wed 10/20/2021 to Thu 10/21/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

Wed 10/20/2021 to Thu 10/21/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 11/01/2021 to Fri 12/10/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

LINDN_CG-LNDVFT___345_V-3022

Tue 11/02/2021 to Fri 11/05/2021
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

MILLWOOD_345KV_18

Wed 11/03/2021 to Wed 11/10/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W98

FWD

Wed 11/03/2021 to Tue 11/09/2021

(Import)

0201 Continuous 0200

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 11/03/2021 to Tue 11/09/2021

(Import)

0201 Continuous 0200

UPNY CONED

7560 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

GOETHALS_345KV_5

Fri 11/12/2021 to Tue 11/16/2021

UPDATEDby CONED 06/30/2021

0001 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

PORTER_-ROTTDAM_230_30 & MASSENA_-MARCY_765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1730

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

CHATGUAY-MASSENA_765_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

UPDATEDby NYISO 06/03/2021

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 Continuous 1859

UPDATEDby NYISO 06/03/2021

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY_765_345_AT1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 Continuous 1859

UPDATEDby NYISO 06/03/2021

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED by NYISO 06/03/2021**

(Import)

0100 Continuous 1859

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MASSENA_-MARCY____765_MSU1**

FWD

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED by NYISO 06/03/2021**

(Import)

0100 Continuous 1859

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED by NYISO 06/03/2021**

(Import)

0100 Continuous 1859

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED by NYISO 06/03/2021**

(Import) (Export)

0100 Continuous 1859

SCH - HQ - NY

475 MW 1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED by NYISO 06/03/2021**

(Import)

0100 Continuous 1859

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1859

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 1859

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MASSENA___-MARC___765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

MILLWOOD-EASTVIEW_345_W85

Fri 11/19/2021 to Fri 11/19/2021 UPDATED by CE 06/28/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK___345_W78

Fri 11/19/2021 to Wed 11/24/2021 UPDATED by CE 06/28/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_72

Sat 11/20/2021 to Wed 11/24/2021 UPDATED by CONED 06/07/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 11/20/2021 to Wed 11/24/2021 UPDATED by CONED 06/07/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Wed 11/24/2021 to Sun 11/28/2021
0001 0200

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

Wed 11/24/2021 to Wed 11/24/2021
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/28/2021

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_71

Wed 11/24/2021 to Sun 11/28/2021
0201 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Wed 11/24/2021 to Sun 11/28/2021
0201 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS4

Sun 11/28/2021 to Sun 11/28/2021
0300 Continuous 0330

Work scheduled by: ConEd

UPDATED by CONED 06/20/2021

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M52

Sun 11/28/2021 to Wed 12/01/2021
0300 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/20/2021

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-PACKARD__230_61

Tue 11/30/2021 to Mon 12/06/2021
0615 Continuous 1900

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1850 MW**
Impacts Total Transfer Capability 1100 MW 150 MW
TTC with All Lines In Service 2300 MW 2000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

FWD

Wed 12/01/2021 to Wed 12/01/2021 UPDATED by CONED 06/20/2021

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Wed 12/01/2021 to Tue 05/31/2022

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-STA_255__345_NH2

FWD

Thu 12/02/2021 to Thu 01/13/2022

(Import)

0500 Continuous 1900

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY__345KV_CSC

FWD

Mon 12/06/2021 to Fri 12/17/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BUCHAN_S-MILLWOOD_345_W98

FWD

Tue 12/07/2021 to Fri 12/10/2021

(Import)

0201 Continuous 0200

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

FWD

Tue 12/07/2021 to Fri 12/10/2021

(Import)

0201 Continuous 0200

UPNY CONED

7560 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD_345KV_18

FWD

Tue 12/07/2021 to Fri 12/10/2021

(Import)

0201 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Sun 12/12/2021 to Tue 12/14/2021
2000 Continuous 0200

UPDATEDby CE07/21/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Sun 12/12/2021 to Tue 12/14/2021
2000 Continuous 0200

UPDATEDby CE07/21/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Sun 12/12/2021 to Tue 12/14/2021
2000 Continuous 0200

UPDATEDby CE07/21/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 12/22/2021 to Thu 12/23/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

FWD

Wed 12/22/2021 to Thu 12/23/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

FRASER__345_FRASER SVC

FWD

Tue 01/04/2022 to Mon 02/28/2022
0700 Continuous 1730

UPDATEDby NYPA05/25/2021

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-PACKARD__230_61

FWD

REV

Mon 01/17/2022 to Fri 01/21/2022
0615 Continuous 1900

(Import) (Export)

Work scheduled by: NGrid

SCH - OH - NY

1200 MW 1850 MW

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 02/07/2022 to Sat 02/12/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 02/07/2022 to Sat 02/12/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

ATHENS__-PLSNTVLY_345_91

FWD

Sat 02/12/2022 to Wed 02/16/2022

(Import)

0600 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

UPDATED by NGRID 05/07/2021

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

LEEDS__-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7

Wed 02/23/2022 to Mon 02/28/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA_-STA_255__345_NH2

Sat 02/26/2022 to Mon 02/28/2022

0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

PORTER__-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030

0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 03/17/2022 to Sun 03/20/2022
0100 2200

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

FWD

Mon 03/21/2022 to Wed 03/23/2022
0001 Continuous 2200

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022
0001 2200

Work scheduled by:

(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

FWD

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

Work scheduled by: ConEd

(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

FWD

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

Work scheduled by: ConEd

(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 03/29/2022 to Wed 03/30/2022
0001 Continuous 2200

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT__345_X28

FWD

Tue 04/05/2022 to Wed 04/06/2022
0001 Continuous 0300

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Wed 04/06/2022 to Wed 04/06/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W79

Wed 04/06/2022 to Thu 04/07/2022
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 04/07/2022 to Thu 04/07/2022
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

PANNELL_-CLAY_345_1

Mon 04/11/2022 to Fri 04/15/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PORTER_-ROTTDAM_230_30

Wed 04/13/2022 to Tue 12/31/2030
0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

PANNELL_-CLAY_345_2

Mon 04/18/2022 to Fri 04/22/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

EDIC_-FRASER_345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F31

Wed 04/27/2022 to Fri 04/29/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NIAGARA__345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1750 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 05/02/2022 to Mon 05/02/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBRK__345_W79

Mon 05/02/2022 to Thu 05/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP2

Mon 05/02/2022 to Fri 05/06/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS____345_2

Mon 05/02/2022 to Mon 05/09/2022
0600 Daily 1800

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **750 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2				FWD	REV
Mon 05/02/2022	to	Mon 05/09/2022		(Import)	(Export)
0600	Daily	1800		SCH - NPX_1385	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
SPRNBRK_-TREMONT__345_X28				FWD	
Tue 05/03/2022	to	Mon 05/09/2022		(Import)	
0001	Continuous	0300		SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	4600 MW
BUCHAN_N-EASTVIEW_345_W93				FWD	
Thu 05/05/2022	to	Thu 05/05/2022		(Import)	
0130	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	3465 MW
				TTC with All Lines In Service	7815 MW
FRASER_____345_FRASER SVC				FWD	
Mon 05/09/2022	to	Fri 05/13/2022		(Import)	
0800	Continuous	1700		CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	40 MW
				TTC with All Lines In Service	2975 MW
HOMRC_NY-MAINS_NY_345_47					
Fri 05/20/2022	to	Fri 05/27/2022	UPDATED by PJM 11/19/2020	SCH - PJ - NY	
0800	Continuous	1600		Impacts Total Transfer Capability	
Work scheduled by: PJM				TTC with All Lines In Service	
HOMR_NYW-PIERC_NY_345_48					
Fri 05/20/2022	to	Fri 05/27/2022	UPDATED by PJM 11/19/2020	SCH - PJ - NY	
0800	Continuous	1600		Impacts Total Transfer Capability	
Work scheduled by: PJM				TTC with All Lines In Service	
PANNELL_-CLAY_____345_1				FWD	
Mon 09/12/2022	to	Fri 09/16/2022		(Import)	
0700	Continuous	1530		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 30, 2021 to Sunday ,January 29, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__ -GILBOA__ 345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

SPRNBRK__ 345KV_RNS5

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED 09/17/2020

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK__ -W49TH_ST_345_M51

FWD

Mon 09/19/2022 to Wed 09/21/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CONED 09/17/2020

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

PANNELL__ -CLAY__ 345_2

FWD

Mon 09/19/2022 to Fri 09/23/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

SPRNBRK__ 345KV_RNS5

FWD

Wed 09/21/2022 to Wed 09/21/2022

(Import)

2130 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CONED 09/17/2020

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK__ -W49TH_ST_345_M51

FWD

Sat 10/01/2022 to Mon 10/17/2022

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED 08/01/2020

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK__ 345KV_RNS5

FWD

Sat 10/01/2022 to Mon 10/17/2022

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED 08/01/2020

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW