

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJ - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 11/30/2021

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2000 MW 1150 MW**  
Impacts Total Transfer Capability 250 MW 100 MW  
TTC with All Lines In Service 2250 MW 1250 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJ - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 07/08/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## SCH-IMO-NYISO\_LIMIT\_1600

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1950 MW

## SAND\_BAR-PLATSBRG\_115\_PV20

Mon 05/17/2021 to Tue 07/06/2021 UPDATED by ISONE 06/25/2021

0600 Continuous 0900

Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_140

Tue 06/15/2021 to Thu 07/22/2021  
0200 Continuous 1900

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS **140 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 190 MW

## EFISHKIL-WOOD\_ST\_\_345\_F38

Sat 07/03/2021 to Sat 07/03/2021  
0001 Continuous 2230

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Sat 07/03/2021 to Sat 07/03/2021  
0001 Continuous 2230

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

Sat 07/03/2021 to Sat 07/03/2021  
0001 Continuous 2230

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7210 MW**  
Impacts Total Transfer Capability 605 MW  
TTC with All Lines In Service 7815 MW

## SCH-NYISO-HQ\_LIMIT\_800

Mon 07/05/2021 to Tue 07/06/2021  
0500 Continuous 1900

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

## MARCY\_\_\_\_345KV\_CSC

Mon 07/05/2021 to Wed 07/07/2021  
2347 Continuous 1535

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## SAND\_BAR-PLATSBRG\_115\_PV20

Tue 07/06/2021 to Thu 07/15/2021  
1300 Continuous 1400

Work scheduled by: NYPA

**UPDATED by NYPA 06/23/2021**  
SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBRK\_-W49TH\_ST\_345\_M51

Tue 07/06/2021 to Thu 07/08/2021

1825 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## SPRNBRK\_345KV\_RNS5

Tue 07/06/2021 to Thu 07/08/2021

1825 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## SCH-IMO-NYISO\_LIMIT\_1200

Wed 07/07/2021 to Wed 07/07/2021

0500 Continuous 1700

Work scheduled by: NYPA

CANCELLED by NYISO 07/04/2021

FWD

(Import)

SCH - OH - NY **1500 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 1950 MW

## SCH-IMO\_NY\_NIAG\_CB\_3122\_W/BB

Wed 07/07/2021 to Wed 07/07/2021

0500 Continuous 1700

Work scheduled by: NYPA

CANCELLED by NYISO 07/04/2021

FWD

(Import) (Export)

SCH - OH - NY **1700 MW 1400 MW**

Impacts Total Transfer Capability 250 MW 300 MW

TTC with All Lines In Service 1950 MW 1700 MW

## SCH-NYISO-IMO\_LIMIT\_900

Wed 07/07/2021 to Wed 07/07/2021

0500 Continuous 1700

Work scheduled by: NYPA

CANCELLED by NYISO 07/04/2021

REV

(Export)

SCH - OH - NY **1200 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1700 MW

## PORTER\_-ROTTRDAM\_230\_30

Thu 07/08/2021 to Wed 09/15/2021

0600 Continuous 1830

Work scheduled by: NGrid

UPDATED by NYISO 07/04/2021

FWD

(Import)

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Thu 07/08/2021 to Sun 11/14/2021

0600 Continuous 1300

Work scheduled by: NYPA

UPDATED by NYISO 07/04/2021

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-IMO-NYISO\_LIMIT\_1400

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/06/2021  
0600 Continuous 1300

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1700 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1950 MW

### SCH-NYISO-IMO\_LIMIT\_1200

Thu 07/08/2021 to Sun 11/14/2021 UPDATED by NYISO 07/06/2021  
0600 Continuous 1300

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1500 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1700 MW

### CHAT\_DC\_GC1

Thu 07/08/2021 to Thu 07/08/2021 UPDATED by NYISO 06/30/2021  
0800 Continuous 1200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC1

Thu 07/08/2021 to Thu 07/08/2021 UPDATED by NYISO 06/30/2021  
0800 Continuous 1200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### BECK\_\_\_\_-NIAGARA\_\_345\_PA302

Mon 07/12/2021 to Fri 07/16/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **900 MW 800 MW**  
Impacts Total Transfer Capability 1050 MW 900 MW  
TTC with All Lines In Service 1950 MW 1700 MW

### CEDARS\_\_-ROSEMNTB\_115\_2/22

Tue 07/13/2021 to Tue 07/13/2021 UPDATED by NYISO 07/08/2021  
0700 Continuous 1900

Work scheduled by: HQ

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **95 MW 40 MW**  
Impacts Total Transfer Capability 95 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

### DENNISON-ROSEMNTB\_115\_2/22

Tue 07/13/2021 to Tue 07/13/2021 UPDATED by NYISO 07/08/2021  
0700 Continuous 1900

Work scheduled by: HQ

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **95 MW 40 MW**  
Impacts Total Transfer Capability 95 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_80

Tue 07/13/2021 to Tue 07/13/2021 UPDATED by NYISO 07/08/2021  
0700 Continuous 1900

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS **80 MW**  
Impacts Total Transfer Capability 110 MW  
TTC with All Lines In Service 190 MW

## ATHENS\_\_-PLSNTVLY\_345\_91

Sat 07/17/2021 to Sat 07/17/2021  
0700 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## NIAGARA\_\_345\_230\_AT4

Mon 07/19/2021 to Fri 07/30/2021 UPDATED by NYPA 06/30/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 07/19/2021 to Fri 09/03/2021 UPDATED by NYPA 06/29/2021  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

Mon 07/19/2021 to Fri 09/03/2021 UPDATED by NYPA 06/29/2021  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## CHAT\_DC\_GC1

Sun 07/25/2021 to Sun 07/25/2021 UPDATED by HQ 07/06/2021  
0000 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sun 07/25/2021 to Sun 07/25/2021 UPDATED by HQ 07/06/2021  
0000 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sun 07/25/2021 to Sun 07/25/2021  
0000 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sun 07/25/2021 to Sun 07/25/2021  
0000 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## CHAT\_DC\_GC2

Sun 07/25/2021 to Sun 07/25/2021 UPDATED by HQ 07/06/2021  
0000 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Sun 07/25/2021 to Sun 07/25/2021 UPDATED by HQ 07/06/2021  
0000 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## SCH-HQ-NYISO\_LIMIT\_1150

Sun 07/25/2021 to Sun 07/25/2021 UPDATED by HQ 07/06/2021  
0000 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

## NIAGARA\_-STA\_255\_345\_NH2

Mon 07/26/2021 to Fri 07/30/2021 UPDATED by NYPA 02/19/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sun 08/01/2021 to Sun 08/01/2021 UPDATED by HQ 07/06/2021  
0000 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1**

Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	SCH - HQ - NY	REV
0000	Continuous	0200				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
							500 MW
							1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 08/01/2021	to	Sun 08/01/2021				MOSES SOUTH	FWD
0000		0200				Impacts Total Transfer Capability	(Import)
Work scheduled by:						TTC with All Lines In Service	2550 MW
							600 MW
							3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 08/01/2021	to	Sun 08/01/2021				SCH - HQ - NY	FWD	REV
0000		0200				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by:						TTC with All Lines In Service	1370 MW	0 MW
							130 MW	1000 MW
							1500 MW	1000 MW

**CHAT\_DC\_GC2**

Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	MOSES SOUTH	FWD
0000	Continuous	0200				Impacts Total Transfer Capability	(Import)
Work scheduled by: HQ						TTC with All Lines In Service	2850 MW
							300 MW
							3150 MW

**CHAT\_DC\_GC2**

Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	SCH - HQ - NY	REV
0000	Continuous	0200				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
							500 MW
							1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	SCH - HQ - NY	FWD
0000	Continuous	0200				Impacts Total Transfer Capability	(Import)
Work scheduled by: HQ						TTC with All Lines In Service	1150 MW
							350 MW
							1500 MW

**KINTIGH\_-STA\_255\_\_345\_SH1-39**

Mon 08/09/2021	to	Sun 08/15/2021				DYSINGER EAST	FWD
0500	Continuous	1900				Impacts Total Transfer Capability	(Import)
Work scheduled by: NYPA						TTC with All Lines In Service	1400 MW
							1750 MW
							3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Mon 08/09/2021 to Sun 08/15/2021

(Import)

0500 Continuous 1900

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**KINTIGH\_-STA\_255\_\_345\_SH1-39**

FWD

Mon 08/16/2021 to Sun 08/22/2021

(Import)

0500 Continuous 1900

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Mon 08/16/2021 to Sun 08/22/2021

(Import)

0500 Continuous 1900

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**NIAGARA\_-STA\_255\_\_345\_NH2**

FWD

Wed 09/01/2021 to Tue 09/21/2021

(Import)

0500 Continuous 1900

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4**

FWD

Mon 09/06/2021 to Mon 09/06/2021

(Import)

0001 0030

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

---

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Mon 09/06/2021 to Mon 09/06/2021

(Import)

0001 Continuous 0500

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4**

FWD

Mon 09/06/2021 to Mon 09/06/2021

(Import)

2201 2230

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:



# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

UPDATEDby NYISO 02/03/2021

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

UPDATEDby NYISO 02/03/2021

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## DUNWODIE\_345KV\_6

FWD

Wed 09/08/2021 to Wed 09/08/2021  
0001 Continuous 0030

UPDATEDby CONED 06/17/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

FWD

Wed 09/08/2021 to Wed 09/08/2021  
0001 Continuous 0030

UPDATEDby CONED 06/17/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Wed 09/08/2021 to Wed 09/08/2021  
0001 Continuous 0030

UPDATEDby CONED 06/17/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Wed 09/08/2021 to Sat 09/11/2021  
0001 Continuous 1800

(Import)

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

## E13THSTA-FARRAGUT\_345\_45

FWD

Thu 09/09/2021 to Thu 09/09/2021  
0001 Continuous 0500

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_6

Sat 09/11/2021 to Sat 09/11/2021  
0001 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_8

Sat 09/11/2021 to Sat 09/11/2021  
0001 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

Sat 09/11/2021 to Sat 09/11/2021  
0001 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7260 MW**  
Impacts Total Transfer Capability 555 MW  
TTC with All Lines In Service 7815 MW

### DUNWODIE\_345KV\_6

Sun 09/12/2021 to Sun 09/12/2021  
1730 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_8

Sun 09/12/2021 to Sun 09/12/2021  
1730 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### PLSNTVLE-DUNWODIE\_345\_W90

Sun 09/12/2021 to Sun 09/12/2021  
1730 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

Sun 09/12/2021 to Sun 09/12/2021  
1730 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7260 MW**  
Impacts Total Transfer Capability 555 MW  
TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_345\_2

FWD

Mon 09/13/2021 to Fri 09/17/2021

UPDATEDby NYPA05/12/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

## W49TH\_ST\_345KV\_6

FWD

Wed 09/15/2021 to Wed 10/13/2021

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## E13THSTA-FARRAGUT\_345\_46

FWD

Wed 09/15/2021 to Wed 10/13/2021

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## W49TH\_ST-E13THSTA\_345\_M55

FWD

Wed 09/15/2021 to Wed 10/13/2021

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PORTER\_-ROTTRDAM\_230\_30

FWD

Wed 09/15/2021 to Tue 11/30/2021

UPDATEDby NGRID05/11/2021

(Import)

1830 Continuous 1730

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## DUNWODIE-SHORE\_RD\_345\_Y50

FWD

Thu 09/16/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0200

CONED - LIPA

**800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_4

FWD

Thu 09/16/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_6

FWD

Thu 09/16/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### SHORE\_RD\_345\_138\_BK\_1

FWD

Thu 09/16/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0200

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

### SHORE\_RD\_345\_138\_BK\_2

FWD

Thu 09/16/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0200

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

### EDIC\_\_\_\_-N.SCTLND\_345\_14

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1730

UPDATED

by NGRID 05/11/2021

CENTRAL EAST - VC

**1670 MW**

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

### EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_-ROTTRDAM\_230\_30

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0700 1730

CENTRAL EAST - VC

**1500 MW**

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

### HURLYAVE-ROSETON\_\_345\_303

FWD

Thu 09/16/2021 to Sun 10/17/2021

(Import)

0800 Continuous 1600

UPDATED

by CHGE 09/22/2020

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

### DUNWODIE\_345KV\_3

FWD

Sat 09/18/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0030

UPDATED

by CONED 06/08/2021

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Sat 09/18/2021 to Tue 09/28/2021 UPDATED by CONED 06/08/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Sat 09/18/2021 to Fri 11/05/2021

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## PANNELL\_-CLAY\_\_\_\_345\_1

FWD

Mon 09/20/2021 to Fri 09/24/2021

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## CLAY\_-EDIC\_\_\_\_345\_2-15

FWD

Mon 09/20/2021 to Sat 10/16/2021

0700 Continuous 1730

Work scheduled by: NYPA

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

## EFISHKIL-WOOD\_ST\_345\_F38

FWD

Sat 09/25/2021 to Tue 09/28/2021 UPDATED by CONED 06/08/2021

(Import)

0001 Continuous 1000

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Sat 09/25/2021 to Tue 09/28/2021 UPDATED by CONED 06/08/2021

(Import)

0001 Continuous 1000

Work scheduled by: ConEd

UPNY CONED

**7210 MW**

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

## KINTIGH\_-STA\_255\_345\_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021 UPDATED by NYPA 03/04/2021

(Import)

0500 Continuous 0459

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 09/27/2021 to Wed 09/29/2021  
0500 Continuous 0459

UPDATED by NYPA 03/04/2021

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## DUNWODIE\_345KV\_3

Tue 09/28/2021 to Tue 09/28/2021  
0930 Continuous 1000

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_4

Tue 09/28/2021 to Tue 09/28/2021  
0930 Continuous 1000

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## EFISHKIL-WOOD\_ST\_\_345\_F38

Wed 09/29/2021 to Wed 09/29/2021  
0130 Continuous 0200

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Wed 09/29/2021 to Wed 09/29/2021  
0130 Continuous 0200

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

Wed 09/29/2021 to Wed 09/29/2021  
0130 Continuous 0200

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7210 MW**  
Impacts Total Transfer Capability 605 MW  
TTC with All Lines In Service 7815 MW

## KINTIGH\_-STA\_255\_\_345\_SH1-39

Wed 09/29/2021 to Wed 12/01/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 7815MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Wed 09/29/2021 to Wed 12/01/2021

(Import)

0500 Continuous 1900

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Wed 10/13/2021 to Wed 10/13/2021

(Import)

2230 Continuous 2300

SCH - PJM\_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Thu 10/14/2021 to Thu 10/14/2021

(Import)

0001 Continuous 0030

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**DUNWODIE-MOTTHAVN\_345\_72**

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBRK\_\_345\_W78**

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_7**

FWD

Thu 10/14/2021 to Sat 11/20/2021

(Import)

0001 Continuous 0030

SCH - PJM\_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**UPDATED by CONED 06/20/2021**

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_5

Thu 10/14/2021 to Sun 11/28/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_7

Thu 10/14/2021 to Sun 11/28/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_-DUNWODIE\_345\_W75

Thu 10/14/2021 to Sun 11/28/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_345KV\_RNS3

Thu 10/14/2021 to Sun 11/28/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST\_345KV\_5

Thu 10/14/2021 to Sun 12/05/2021 **UPDATED by CONED 06/20/2021**  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### SPRNBK\_345KV\_RS3 & SPRNBK\_345KV\_RS4

Sat 10/16/2021 to Mon 10/18/2021  
0001 0200  
Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### MILLWOOD-EASTVIEW\_345\_W85

Sat 10/16/2021 to Sat 10/16/2021  
0030 Continuous 0100  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE-MOTTHAVN\_345\_71

Sat 10/16/2021 to Mon 10/18/2021  
0101 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_3

Sat 10/16/2021 to Mon 10/18/2021  
0101 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## LEEDS\_\_-HURLYAVE\_345\_301

Mon 10/18/2021 to Fri 11/19/2021  
0800 Continuous 1600  
Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 3715 MW  
TTC with All Lines In Service 7815 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Wed 10/20/2021 to Thu 10/21/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Wed 10/20/2021 to Thu 10/21/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7580 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 7815 MW

## BUCHAN\_S-MILLWOOD\_345\_W97

Mon 11/01/2021 to Fri 12/10/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7680 MW**  
Impacts Total Transfer Capability 135 MW  
TTC with All Lines In Service 7815 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**  
0001 Continuous 2359  
Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2300 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-IMO\_LIMIT\_1600

REV

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

FWD

REV

Tue 11/02/2021 to Fri 11/05/2021

(Import) (Export)

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

## MILLWOOD\_345KV\_18

FWD

Wed 11/03/2021 to Wed 11/10/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability

3465 MW

TTC with All Lines In Service

7815 MW

## BUCHAN\_S-MILLWOOD\_345\_W98

FWD

Wed 11/03/2021 to Tue 11/09/2021

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**7680 MW**

Impacts Total Transfer Capability

135 MW

TTC with All Lines In Service

7815 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Wed 11/03/2021 to Tue 11/09/2021

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**7560 MW**

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

7815 MW

## GOETHALS\_345KV\_5

Fri 11/12/2021 to Tue 11/16/2021 UPDATED by CONED 06/30/2021

0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

## PORTER\_-ROTTDAM\_230\_30 &amp; MASSENA\_-MARCY\_\_\_765\_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1730

Work scheduled by:

CENTRAL EAST - VC

**1500 MW**

Impacts Total Transfer Capability

1475 MW

TTC with All Lines In Service

2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>7815MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

UPDATED by NYISO 06/03/2021

Work scheduled by: NYPA

FWD  
(Import)  
**MOSES SOUTH 1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

UPDATED by NYISO 06/03/2021

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
**SCH - HQ - NY 0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_765\_345\_AT1**

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

UPDATED by NYISO 06/03/2021

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
**MOSES SOUTH 1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**MARCY\_\_765\_345\_AT2**

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

UPDATED by NYISO 06/03/2021

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
**MOSES SOUTH 1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

UPDATED by NYISO 06/03/2021

Work scheduled by: NYPA

FWD  
(Import)  
**CENTRAL EAST - VC 1670 MW**  
Impacts Total Transfer Capability 1305 MW  
TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

UPDATED by NYISO 06/03/2021

Work scheduled by: NYPA

FWD  
(Import)  
**MOSES SOUTH 500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021  
0100 Continuous 1859

UPDATED by NYISO 06/03/2021

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
**SCH - HQ - NY 475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)
0100	Continuous	1859				
Work scheduled by: NYPA					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Mon 11/15/2021	to	Tue 11/30/2021				(Import)
0100		1859				
Work scheduled by:					MOSES SOUTH	500 MW
					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2					FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021				(Import) (Export)
0100		1859				
Work scheduled by:					SCH - HQ - NY	850 MW 0 MW
					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2					FWD	
Mon 11/15/2021	to	Tue 11/30/2021				(Import)
0100		1859				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1					FWD	
Mon 11/15/2021	to	Tue 11/30/2021				(Import)
0100		1859				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2					FWD	
Mon 11/15/2021	to	Tue 11/30/2021				(Import)
0100		1859				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
MILLWOOD-EASTVIEW_345_W85					FWD	
Fri 11/19/2021	to	Fri 11/19/2021	<u>UPDATED</u>	<u>by CE</u>	<u>06/28/2021</u>	(Import)
0001	Continuous	0030				
Work scheduled by: ConEd					UPNY CONED	7550 MW
					Impacts Total Transfer Capability	265 MW
					TTC with All Lines In Service	7815 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W78**

FWD

Fri 11/19/2021 to Wed 11/24/2021  
0001 Continuous 0200

UPDATEDby CE06/28/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

**DUNWODIE-MOTTHAVN\_345\_72**

FWD

Sat 11/20/2021 to Wed 11/24/2021  
0001 Continuous 0200

UPDATEDby CONED06/07/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

FWD

Sat 11/20/2021 to Wed 11/24/2021  
0001 Continuous 0200

UPDATEDby CONED06/07/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4**

FWD

Wed 11/24/2021 to Sun 11/28/2021  
0001 0200

(Import)

Work scheduled by:

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Wed 11/24/2021 to Wed 11/24/2021  
0130 Continuous 0200

UPDATEDby CE06/28/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Wed 11/24/2021 to Sun 11/28/2021  
0201 Continuous 0100

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_3**

FWD

Wed 11/24/2021 to Sun 11/28/2021  
0201 Continuous 0100

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK__345KV_RNS4</b>					FWD		
Sun 11/28/2021	to	Sun 11/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)	
0300	Continuous	0330				SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
<b>SPRNBK_-W49TH_ST_345_M52</b>					FWD		
Sun 11/28/2021	to	Wed 12/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)	
0300	Continuous	0200				SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
<b>NIAGARA_-PACKARD__230_61</b>					FWD		
Tue 11/30/2021	to	Mon 12/06/2021				(Import)	(Export)
0615	Continuous	1900				SCH - OH - NY	<b>1200 MW 1850 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	1100 MW 150 MW
						TTC with All Lines In Service	2300 MW 2000 MW
<b>SPRNBK__345KV_RNS4</b>					FWD		
Wed 12/01/2021	to	Wed 12/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)	
0130	Continuous	0200				SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
<b>FITZPTRK-EDIC____345_FE-1</b>					FWD		
Wed 12/01/2021	to	Thu 12/09/2021				(Import)	
0700	Continuous	1730				CENTRAL EAST - VC	<b>2825 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW
<b>FITZPTRK-EDIC____345_FE-1</b>					FWD		
Wed 12/01/2021	to	Thu 12/09/2021				(Import)	
0700	Continuous	1730				OSWEGO EXPORT	<b>4800 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	5250 MW
<b>MOSES____-ADIRNDCK_230_MAL</b>					FWD		
Wed 12/01/2021	to	Tue 05/31/2022				(Import)	
0700	Continuous	1300				MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-STA\_255\_\_345\_NH2**

FWD

Thu 12/02/2021 to Thu 01/13/2022

(Import)

0500 Continuous 1900

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BUCHAN\_S-MILLWOOD\_345\_W98**

FWD

Tue 12/07/2021 to Fri 12/10/2021

(Import)

0201 Continuous 0200

UPNY CONED **7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Tue 12/07/2021 to Fri 12/10/2021

(Import)

0201 Continuous 0200

UPNY CONED **7560 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**MILLWOOD\_345KV\_18**

FWD

Tue 12/07/2021 to Fri 12/10/2021

(Import)

0201 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Sun 12/12/2021 to Tue 12/14/2021

(Import)

2000 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Sun 12/12/2021 to Tue 12/14/2021

(Import)

2000 Continuous 0200

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS5**

FWD

Sun 12/12/2021 to Tue 12/14/2021

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Wed 12/22/2021 to Thu 12/23/2021

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### EASTVIEW-SPRNBK\_345\_W79

FWD

Wed 12/22/2021 to Thu 12/23/2021

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### FRASER\_345\_FRASER SVC

FWD

Tue 01/04/2022 to Mon 02/28/2022

(Import)

0700 Continuous 1730

UPDATED

by NYPA

05/25/2021

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

### NIAGARA\_-PACKARD\_230\_61

FWD

REV

Mon 01/17/2022 to Fri 01/21/2022

(Import) (Export)

0615 Continuous 1900

SCH - OH - NY

1200 MW 1850 MW

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

### ATHENS\_-PLSNTVLY\_345\_91

FWD

Sat 02/12/2022 to Wed 02/16/2022

(Import)

0600 Continuous 1900

UPDATED

by NGRID

05/07/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

### LEEDS\_-PLSNTVLY\_345\_92

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd



# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## PLSNTVLY-WOOD\_ST\_\_345\_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## NIAGARA\_-STA\_255\_\_345\_NH2

FWD

Sat 02/26/2022 to Mon 02/28/2022

(Import)

0500 Continuous 1900

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## PORTER\_-ROTTDAM\_230\_31

FWD

Tue 03/01/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## GOETHALS\_345KV\_5

Sat 03/05/2022 to Mon 04/04/2022

**UPDATED****by CONED 03/26/2021**

0001 Continuous 0200

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

## LINDEN\_-GOETHALS\_230\_A2253

Sat 03/05/2022 to Mon 04/04/2022

**UPDATED****by CONED 03/26/2021**

0001 Continuous 0200

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Thu 03/17/2022 to Sun 03/20/2022

(Import)

0100 Continuous 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY-WOOD\_ST\_\_345\_F30

FWD

Mon 03/21/2022 to Wed 03/23/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

### ATHENS\_\_-PLSNTVLY\_345\_91

FWD

Sat 03/26/2022 to Sun 05/01/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### PLSNTVLY\_345KV\_RNS4

FWD

Sat 03/26/2022 to Sun 05/01/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### PLSNTVLY-WOOD\_ST\_\_345\_F31

FWD

Tue 03/29/2022 to Wed 03/30/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### SPRNBK\_\_-TREMONT\_\_345\_X28

FWD

Tue 04/05/2022 to Wed 04/06/2022

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Wed 04/06/2022 to Wed 04/06/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W79**

Wed 04/06/2022 to Thu 04/07/2022  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 3465 MW  
 TTC with All Lines In Service 7815 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Thu 04/07/2022 to Thu 04/07/2022  
 0230 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 3465 MW  
 TTC with All Lines In Service 7815 MW

**PANNELL\_-CLAY\_\_\_\_345\_1**

Mon 04/11/2022 to Fri 04/15/2022  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**PORTER\_-ROTTDAM\_230\_30**

Wed 04/13/2022 to Tue 12/31/2030  
 0600 Continuous 2359  
 Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2805 MW**  
 Impacts Total Transfer Capability 170 MW  
 TTC with All Lines In Service 2975 MW

**EDIC\_-FRASER\_\_\_\_345\_EF24-40**

Thu 04/21/2022 to Tue 06/14/2022  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

Sat 04/23/2022 to Tue 04/26/2022  
 0001 2200  
 Work scheduled by:

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 4015 MW  
 TTC with All Lines In Service 7815 MW

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

Wed 04/27/2022 to Fri 04/29/2022  
 0001 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 3815 MW  
 TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BUCHAN\_N-EASTVIEW\_345\_W93

Mon 05/02/2022 to Mon 05/02/2022  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## EASTVIEW-SPRNBK\_345\_W79

Mon 05/02/2022 to Thu 05/05/2022  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## N.SCTLND-ALPS\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800  
Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **750 MW**  
Impacts Total Transfer Capability 650 MW  
TTC with All Lines In Service 1400 MW

## N.SCTLND-ALPS\_345\_2

Mon 05/02/2022 to Mon 05/09/2022  
0600 Daily 1800  
Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

## SPRNBK\_-TREMONT\_345\_X28

Tue 05/03/2022 to Mon 05/09/2022  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Thu 05/05/2022 to Thu 05/05/2022  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**  
0800 Continuous 1600  
Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Thursday ,July 08, 2021 to Saturday ,January 07, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HOMR\_NYW-PIERC\_NY\_345\_48

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### SPRNBRK\_345KV\_RNS5

Mon 09/19/2022 to Mon 09/19/2022 UPDATED by CONED 09/17/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### SPRNBRK\_-W49TH\_ST\_345\_M51

Mon 09/19/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### SPRNBRK\_345KV\_RNS5

Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020

2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### SPRNBRK\_-W49TH\_ST\_345\_M51

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020

0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### SPRNBRK\_345KV\_RNS5

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020

0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW