

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SCH - PJ - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021

0001 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

2000 MW 1150 MW

Impacts Total Transfer Capability 250 MW 100 MW

TTC with All Lines In Service 2250 MW 1250 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SCH - PJ - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 07/08/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRIDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

DUNWODIE-SHORE_RD_345_Y50

Sat 07/17/2021 to Sun 09/19/2021 EXT FORCE by CE 09/12/2021

1053 Continuous 0200

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|--|------------|----------------|------------------|--------------|-------------------|---|
| SHORE_RD_345_138_BK 1 | | | | | | FWD |
| Sat 07/17/2021 | to | Sun 09/19/2021 | <u>EXT FORCE</u> | <u>by CE</u> | <u>09/12/2021</u> | (Import) |
| 1053 | Continuous | 0200 | | | | CONED - LIPA 1350 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability 150 MW |
| | | | | | | TTC with All Lines In Service 1500 MW |
| SHORE_RD_345_138_BK 2 | | | | | | FWD |
| Sat 07/17/2021 | to | Sun 09/19/2021 | <u>EXT FORCE</u> | <u>by CE</u> | <u>09/12/2021</u> | (Import) |
| 1053 | Continuous | 0200 | | | | CONED - LIPA 1350 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability 150 MW |
| | | | | | | TTC with All Lines In Service 1500 MW |
| EGRDNCTY_345_138_AT1 | | | | | | FWD |
| Fri 08/06/2021 | to | Fri 10/15/2021 | <u>EXT FORCE</u> | <u>by LI</u> | <u>08/11/2021</u> | (Import) |
| 1939 | Continuous | 2359 | | | | CONED - LIPA 1250 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability 250 MW |
| | | | | | | TTC with All Lines In Service 1500 MW |
| EGRDNCTY_345_138_AT2 | | | | | | FWD |
| Fri 08/06/2021 | to | Fri 10/15/2021 | <u>EXT FORCE</u> | <u>by LI</u> | <u>08/11/2021</u> | (Import) |
| 1939 | Continuous | 2359 | | | | CONED - LIPA 1250 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability 250 MW |
| | | | | | | TTC with All Lines In Service 1500 MW |
| SPRNBK_-EGRDNCTR_345_Y49 & DUNWODIE-SHORE_RD_345_Y50 | | | | | | FWD |
| Fri 08/06/2021 | to | Sun 09/19/2021 | | | | (Import) |
| 1953 | | 0200 | | | | CONED - LIPA 25 MW |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability 1475 MW |
| | | | | | | TTC with All Lines In Service 1500 MW |
| SPRNBK_-EGRDNCTR_345_Y49 | | | | | | FWD |
| Fri 08/06/2021 | to | Fri 10/15/2021 | <u>EXT FORCE</u> | <u>by LI</u> | <u>08/11/2021</u> | (Import) |
| 1953 | Continuous | 2359 | | | | CONED - LIPA 775 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability 725 MW |
| | | | | | | TTC with All Lines In Service 1500 MW |
| SCH-NYISO-NE_LIMIT_700 | | | | | | REV |
| Sat 08/28/2021 | to | Wed 09/08/2021 | | | | (Export) |
| 0700 | Daily | 2259 | | | | SCH - NE - NY 900 MW |
| Work scheduled by: ISONE | | | | | | Impacts Total Transfer Capability 700 MW |
| | | | | | | TTC with All Lines In Service 1600 MW |

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Sat 08/28/2021 to Wed 09/08/2021
 2300 Daily 0659

Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **800 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1400 MW

NIAGARA_KINTIGH_345_NS1-38

Tue 09/07/2021 to Wed 09/15/2021
 0500 Continuous 2300

Work scheduled by: NYPA

UPDATED by NYPA 09/02/2021

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/07/2021 to Thu 09/30/2021
 0500 Continuous 1900

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ_CEDARS **0 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 100 MW

FITZPTRK-EDIC_345_FE-1

Tue 09/07/2021 to Sat 09/11/2021
 0600 Continuous 1830

Work scheduled by: NGrid

UPDATED by NGRID 08/19/2021

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC_345_FE-1

Tue 09/07/2021 to Sat 09/11/2021
 0600 Continuous 1830

Work scheduled by: NGrid

UPDATED by NGRID 08/19/2021

FWD
 (Import)
 OSWEGO EXPORT **4800 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 5250 MW

MOSES-ADIRNDCK_230_MA2

Tue 09/07/2021 to Sun 11/14/2021
 0600 Continuous 1300

Work scheduled by: NYPA

UPDATED by NYPA 09/01/2021

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1400

Tue 09/07/2021 to Sun 11/14/2021
 0600 Continuous 1300

Work scheduled by: IESO

UPDATED by NYPA 09/01/2021

FWD
 (Import)
 SCH - OH - NY **1700 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1950 MW

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1200

REV

Tue 09/07/2021 to Sun 11/14/2021 UPDATED by NYPA 09/01/2021

(Export)

0600 Continuous 1300

Work scheduled by: IESO

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1700 MW

ROSETON_-ROCKTVRN_345_311

FWD

Tue 09/07/2021 to Wed 09/08/2021 07/15/2021

(Import)

0700 Continuous 1615

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

FWD

Tue 09/07/2021 to Fri 10/08/2021

(Import)

0700 Continuous 2300

Work scheduled by: HQ

SCH - HQ_CEDARS

80 MW

Impacts Total Transfer Capability 110 MW

TTC with All Lines In Service 190 MW

SCH-NYISO-NE_LIMIT_1100

REV

Tue 09/07/2021 to Wed 09/08/2021 UPDATED by ISONE 09/04/2021

(Export)

2300 Daily 0700

Work scheduled by: ISONE

SCH - NE - NY

1300 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1600 MW

DUNWODIE_345KV_6

FWD

Wed 09/08/2021 to Wed 09/08/2021 UPDATED by CONED 06/17/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Wed 09/08/2021 to Wed 09/08/2021 UPDATED by CONED 06/17/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 09/08/2021 to Wed 09/08/2021 UPDATED by CONED 06/17/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Wed 09/08/2021 to Sun 09/12/2021 UPDATED by CONED 09/03/2021

(Import)

0001 Continuous 1800

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PIERCBRK-FIVEMILE_345_37

Wed 09/08/2021 to Thu 09/09/2021

0730 Continuous 1630

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HURLYAVE-ROSETON_345_303

FWD

Fri 09/10/2021 to Tue 09/14/2021 UPDATED by CHGE 09/09/2021

(Import)

0800 Daily 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

DUNWODIE_345KV_6

FWD

Sat 09/11/2021 to Sat 09/11/2021 UPDATED by CONED 09/03/2021

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 09/11/2021 to Sat 09/11/2021 UPDATED by CONED 09/03/2021

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 09/11/2021 to Sun 09/12/2021 UPDATED by CONED 09/03/2021

(Import)

0001 Continuous 0200

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

FRASER_345_FRASER SVC

FWD

Sat 09/11/2021 to Sat 09/11/2021

(Import)

0800 Continuous 1000

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Sat 09/11/2021 to Sat 09/11/2021

(Import)

1500 Continuous 1700

Work scheduled by: NYSEG

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

FWD

Sun 09/12/2021 to Sun 09/12/2021

(Import)

1730 Continuous 1800

Work scheduled by: ConEd

UPDATED by CONED 09/03/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sun 09/12/2021 to Sun 09/12/2021

(Import)

1730 Continuous 1800

Work scheduled by: ConEd

UPDATED by CONED 09/03/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

FWD

Mon 09/13/2021 to Mon 09/13/2021

(Import)

0001 Continuous 0500

Work scheduled by: ConEd

CANCELLED by ConEd 09/12/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

VOLNEY__-CLAY___345_6

FWD

Mon 09/13/2021 to Mon 09/13/2021

(Import)

0700 Daily(No Weekends) 1730

Work scheduled by: NGrid

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 09/13/2021 to Wed 09/15/2021

(Import)

0700 Continuous 1600

Work scheduled by: CHGE

UPDATED by NYPA 08/25/2021

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

PANNELL_-CLAY___345_2

FWD

Mon 09/13/2021 to Fri 09/17/2021

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 05/12/2021

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 09/13/2021 to Fri 09/17/2021

(Import)

0800 Continuous 1100

CENTRAL EAST - VC **2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

W49TH_ST_345KV_6

FWD

Wed 09/15/2021 to Wed 09/15/2021

(Import)

UPDATEDby CONED 09/09/2021

0001 Continuous 0030

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Wed 09/15/2021 to Wed 10/13/2021

(Import)

UPDATEDby CONED 09/09/2021

0001 Continuous 2300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

FWD

Wed 09/15/2021 to Wed 10/13/2021

(Import)

UPDATEDby CONED 09/09/2021

0001 Continuous 2300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PORTER__-ROTTRDAM_230_30

FWD

Wed 09/15/2021 to Tue 11/30/2021

(Import)

UPDATEDby NGRID 08/31/2021

0700 Continuous 1730

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 09/15/2021 to Sat 09/18/2021

(Import)

2100 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Wed 09/15/2021 to Sat 09/18/2021

(Import)

2100 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Wed 09/15/2021 to Sat 09/18/2021

(Import)

2100 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

EDIC____-N.SCTLND_345_14

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0600 Continuous 1830

Work scheduled by: NGrid

UPDATEDby NGRID 08/31/2021

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0600 1830

Work scheduled by:

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

FWD

Thu 09/16/2021 to Fri 09/24/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE 08/31/2021

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_3

FWD

Sat 09/18/2021 to Sat 09/18/2021

(Import)

0201 Continuous 0231

Work scheduled by: ConEd

UPDATEDby CONED 09/02/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 09/18/2021 to Tue 09/28/2021

(Import)

0201 Continuous 1000

Work scheduled by: ConEd

UPDATEDby CONED 09/02/2021

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021

UPDATEDby PJM 07/23/2021

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021

UPDATEDby NYPA08/25/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PIERCBRK-FIVEMILE_345_37

Wed 09/22/2021 to Wed 09/22/2021

CANCELLEDby PJM09/13/2021

0730 Continuous 1100

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

EFISHKIL-WOOD_ST_345_F38

FWD

Sat 09/25/2021 to Tue 09/28/2021

UPDATEDby CONED09/02/2021

(Import)

0001 Continuous 1000

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Sat 09/25/2021 to Tue 09/28/2021

UPDATEDby CONED09/02/2021

(Import)

0001 Continuous 1000

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SCH-NYISO-NE_LIMIT_1000

REV

Sat 09/25/2021 to Sun 10/24/2021

(Export)

0700 Continuous 1600

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

CHAT_DC_GC1

FWD

Sun 09/26/2021 to Sun 09/26/2021

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sun 09/26/2021 to Sun 09/26/2021

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 09/26/2021 to Sun 09/26/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/27/2021 to Fri 10/01/2021 **EXTENDED by NYPA 08/20/2021**
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Mon 09/27/2021 to Fri 10/08/2021
0800 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/27/2021 to Fri 10/29/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_3

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

0930 Continuous 1000

Work scheduled by: ConEd

UPDATEDby CONED 09/02/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

0930 Continuous 1000

Work scheduled by: ConEd

UPDATEDby CONED 09/02/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F38

FWD

Wed 09/29/2021 to Wed 09/29/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 09/02/2021

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 09/29/2021 to Wed 09/29/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 09/02/2021

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Wed 09/29/2021 to Wed 09/29/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 09/02/2021

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

FWD

Thu 09/30/2021 to Thu 09/30/2021

(Import)

0800 Continuous 1600

Work scheduled by: ORU

UPDATEDby ORU 08/13/2021

UPNY CONED

7560 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

FWD

Sat 10/02/2021 to Sun 10/17/2021

UPDATEDby NYPA08/20/2021

(Import)

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

FWD

Sun 10/03/2021 to Tue 11/23/2021

(Import)

0500 Continuous 2000

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Sun 10/03/2021 to Tue 11/23/2021

(Export)

0500 Continuous 2000

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_800

REV

Mon 10/04/2021 to Tue 10/05/2021

(Export)

0400 Continuous 1900

Work scheduled by: HQ

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

CLAY_-EDIC__345_2-15

FWD

Mon 10/04/2021 to Sat 10/30/2021

UPDATEDby NYPA08/16/2021

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Tue 10/05/2021 to Tue 10/05/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

SCH-NYISO-HQ_LIMIT_800

REV

Wed 10/06/2021 to Thu 10/07/2021

(Export)

0400 Continuous 1900

Work scheduled by: HQ

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Thu 10/07/2021 to Thu 10/07/2021 **CANCELLED** **by ConEd** **09/11/2021**

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BUCHAN_S-MILLWOOD_345_W98

FWD

Thu 10/07/2021 to Fri 10/08/2021 **CANCELLED** **by ConEd** **09/11/2021**

(Import)

0001 Continuous 2200

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD_345KV_18

FWD

Fri 10/08/2021 to Fri 10/08/2021 **CANCELLED** **by ConEd** **09/11/2021**

(Import)

2130 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Wed 10/13/2021 to Wed 10/13/2021 **UPDATED** **by CONED** **09/09/2021**

(Import)

2230 Continuous 2300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 10/14/2021 to Thu 10/14/2021

(Import)

0001 Continuous 0030

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_72

FWD

Thu 10/14/2021 to Sat 10/16/2021 **UPDATED** **by CONED** **08/04/2021**

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Thu 10/14/2021 to Sat 10/16/2021 **UPDATED** **by CONED** **08/04/2021**

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_5

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS3

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0001 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by:

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 10/16/2021 to Sat 10/16/2021

(Import)

0030 Continuous 0100

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0101 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

FWD

Sat 10/16/2021 to Mon 10/18/2021

(Import)

0101 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 10/18/2021 to Sat 12/04/2021

(Import)

0500 Continuous 1900

UPDATEDby NYPA08/20/2021

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 10/20/2021 to Thu 10/21/2021

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

RAMAPO_-BUCHAN_N_345_Y94

FWD

Wed 10/20/2021 to Thu 10/21/2021

(Import)

0001 Continuous 0200

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_900

FWD

Thu 10/21/2021 to Fri 10/29/2021

(Import)

1700 Continuous 1600

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

Work scheduled by: ISONE

TTC with All Lines In Service 1400 MW

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Tue 10/26/2021 to Sun 11/21/2021

(Import) (Export)

0600 Continuous 1600

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

Work scheduled by: ISONE

TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Sat 10/30/2021 to Sat 10/30/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_5

Sat 10/30/2021 to Sun 12/05/2021 UPDATED by CONED 06/20/2021
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 11/01/2021 to Fri 12/10/2021 UPDATED by CE 09/10/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

HURLYAVE-ROSETON_345_303

Mon 11/01/2021 to Fri 11/19/2021
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

Tue 11/02/2021 to Tue 11/02/2021
0200 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Tue 11/02/2021 to Fri 11/05/2021
 0800 Continuous 1500

Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJM_VFT **0 MW 0 MW**
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

MILLWOOD_345KV_18

Wed 11/03/2021 to Fri 11/12/2021
 0001 Continuous 1800

Work scheduled by: ConEd

UPDATED**by CE****09/10/2021**

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

Wed 11/03/2021 to Tue 11/09/2021
 0201 Continuous 0200

Work scheduled by: ConEd

UPDATED**by CE****09/10/2021**

FWD
 (Import)
 UPNY CONED **7680 MW**
 Impacts Total Transfer Capability 135 MW
 TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 11/03/2021 to Tue 11/09/2021
 0201 Continuous 0200

Work scheduled by: ConEd

UPDATED**by CE****09/10/2021**

FWD
 (Import)
 UPNY CONED **7560 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 7815 MW

HOMRC_NY-MAINS_NY_345_47

Fri 11/05/2021 to Mon 11/08/2021
 1601 Continuous 0800

Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

GOETHALS_345KV_5

Fri 11/12/2021 to Tue 11/16/2021
 0001 Continuous 0300

Work scheduled by: ConEd

UPDATED**by CONED****06/30/2021**

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PORTER_-ROTTDAM_230_30 & MASSENA_-MARCY___765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
 0100 1730

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | | | | |
|----------------------------|------------|----------------|----------------|-----------------|-------------------|-----------------------------------|----------------|----------------|--|--|
| CHATGUAY-MASSENA__765_7040 | | | | | | FWD | | | | |
| Mon 11/15/2021 | to | Tue 11/30/2021 | <u>UPDATED</u> | <u>by NYISO</u> | <u>06/03/2021</u> | (Import) | | | | |
| 0100 | Continuous | 1859 | | | | MOSES SOUTH | 1550 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1600 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| CHATGUAY-MASSENA__765_7040 | | | | | | FWD | REV | | | |
| Mon 11/15/2021 | to | Tue 11/30/2021 | <u>UPDATED</u> | <u>by NYISO</u> | <u>06/03/2021</u> | (Import) | (Export) | | | |
| 0100 | Continuous | 1859 | | | | SCH - HQ - NY | 0 MW | 0 MW | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1500 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW | | | |
| MARCY____765_345_AT1 | | | | | | FWD | | | | |
| Mon 11/15/2021 | to | Tue 11/30/2021 | <u>UPDATED</u> | <u>by NYISO</u> | <u>06/03/2021</u> | (Import) | | | | |
| 0100 | Continuous | 1859 | | | | MOSES SOUTH | 1750 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1400 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MARCY____765_345_AT2 | | | | | | FWD | | | | |
| Mon 11/15/2021 | to | Tue 11/30/2021 | <u>UPDATED</u> | <u>by NYISO</u> | <u>06/03/2021</u> | (Import) | | | | |
| 0100 | Continuous | 1859 | | | | MOSES SOUTH | 1700 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1450 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | |
| Mon 11/15/2021 | to | Tue 11/30/2021 | <u>UPDATED</u> | <u>by NYISO</u> | <u>06/03/2021</u> | (Import) | | | | |
| 0100 | Continuous | 1859 | | | | CENTRAL EAST - VC | 1670 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1305 MW | | | |
| | | | | | | TTC with All Lines In Service | 2975 MW | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | |
| Mon 11/15/2021 | to | Tue 11/30/2021 | <u>UPDATED</u> | <u>by NYISO</u> | <u>06/03/2021</u> | (Import) | | | | |
| 0100 | Continuous | 1859 | | | | MOSES SOUTH | 500 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 2650 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | REV | | | |
| Mon 11/15/2021 | to | Tue 11/30/2021 | <u>UPDATED</u> | <u>by NYISO</u> | <u>06/03/2021</u> | (Import) | (Export) | | | |
| 0100 | Continuous | 1859 | | | | SCH - HQ - NY | 475 MW | 1000 MW | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1025 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW | | | |
| | | | | | | | | | | |

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

UPDATEDby NYISO 06/03/2021

(Import)

0100 Continuous 1859

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by: NYPA

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1859

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 1859

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1859

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1859

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES___230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

(Import)

Mon 11/15/2021 to Tue 11/30/2021

SCH - HQ_CEDARS

90 MW

0100 1859

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

S.RIPLEY-DUNKIRK___230_68

Tue 11/16/2021 to Sat 12/04/2021

0700 Continuous 1730

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 11/19/2021 to Fri 11/19/2021
0001 Continuous 0030

UPDATEDby CE06/28/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W78

FWD

Fri 11/19/2021 to Wed 11/24/2021
0001 Continuous 0200

UPDATEDby CE06/28/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

FWD

Sat 11/20/2021 to Sat 11/20/2021
0001 Continuous 0030

UPDATEDby CONED06/20/2021

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

DUNWODIE-MOTTHAVN_345_72

FWD

Sat 11/20/2021 to Wed 11/24/2021
0001 Continuous 0200

UPDATEDby CONED06/07/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sat 11/20/2021 to Wed 11/24/2021
0001 Continuous 0200

UPDATEDby CONED06/07/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Wed 11/24/2021 to Sun 11/28/2021
0001 0200

(Import)

Work scheduled by:

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Wed 11/24/2021 to Wed 11/24/2021
0130 Continuous 0200

UPDATEDby CE06/28/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

FWD

Wed 11/24/2021 to Sun 11/28/2021

(Import)

0201 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

FWD

Wed 11/24/2021 to Sun 11/28/2021

(Import)

0201 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

FWD

Thu 11/25/2021 to Fri 12/03/2021

(Import)

0001 Continuous 0200

UPDATEDby CONED 06/20/2021

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

SPRNBRK_345KV_RNS4

FWD

Sun 11/28/2021 to Sun 11/28/2021

(Import)

0300 Continuous 0330

UPDATEDby CONED 06/20/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M52

FWD

Sun 11/28/2021 to Wed 12/01/2021

(Import)

0300 Continuous 0200

UPDATEDby CONED 06/20/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

NIAGARA_-PACKARD_230_61

FWD

REV

Tue 11/30/2021 to Mon 12/06/2021

(Import) (Export)

0615 Continuous 1900

SCH - OH - NY

1200 MW 1850 MW

Impacts Total Transfer Capability 1100 MW 150 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2300 MW 2000 MW

SPRNBRK_345KV_RNS4

FWD

Wed 12/01/2021 to Wed 12/01/2021

(Import)

0130 Continuous 0200

UPDATEDby CONED 06/20/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Wed 12/01/2021 to Tue 05/31/2022

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MILLWOOD_345KV_18

FWD

Mon 12/06/2021 to Fri 12/10/2021

(Import)

UPDATEDby CE09/10/2021

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MARCY___345KV_CSC

FWD

Mon 12/06/2021 to Fri 12/17/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BUCHAN_S-MILLWOOD_345_W98

FWD

Tue 12/07/2021 to Fri 12/10/2021

(Import)

UPDATEDby CE09/10/2021

0201 Continuous 0200

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

FWD

Tue 12/07/2021 to Fri 12/10/2021

(Import)

UPDATEDby CE09/10/2021

0201 Continuous 0200

UPNY CONED

7560 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Sun 12/12/2021 to Tue 12/14/2021

(Import)

CANCELLEDby ConEd09/09/2021

2000 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sun 12/12/2021 to Tue 12/14/2021

(Import)

CANCELLEDby ConEd09/09/2021

2000 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Sun 12/12/2021 to Tue 12/14/2021 **CANCELLED** **by ConEd** **09/09/2021**

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER__345_FRASER SVC

FWD

Tue 01/04/2022 to Mon 02/28/2022 **UPDATED** **by NYPA** **05/25/2021**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA__PACKARD__230_61

FWD

REV

Mon 01/17/2022 to Fri 01/21/2022

(Import) (Export)

0615 Continuous 1900

SCH - OH - NY

1200 MW 1850 MW

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

NIAGARA__STA_255__345_NH2

FWD

Fri 01/21/2022 to Fri 03/04/2022 **UPDATED** **by NYPA** **08/20/2021**

(Import)

0500 Continuous 1900

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 02/07/2022 to Sat 02/12/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY__FRASANNX_345_UCC2-41**

FWD

Mon 02/07/2022 to Sat 02/12/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**ATHENS__PLSNTVLY_345_91**

FWD

Sat 02/12/2022 to Wed 02/16/2022 **UPDATED** **by NGRID** **05/07/2021**

(Import)

0600 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022
0001 2200

Work scheduled by:

(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022
0001 Continuous 2200

Work scheduled by: ConEd

(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W64

FWD

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

FWD

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 02/22/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
0001 Continuous 0200

Work scheduled by: ConEd

(Import)
UPNY CONED 7550 MW
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Wed 02/23/2022 to Mon 02/28/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER -ROTTDAM 230 31

Tue 03/01/2022 to Tue 12/31/2030

0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2805 MW
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS 345 UCC2-41

Tue 03/01/2022 to Wed 04/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY -FRASANNX 345 UCC2-41

Tue 03/01/2022 to Wed 04/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

GOETHALS 345KV 5

Sat 03/05/2022 to Mon 04/04/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN -GOETHALS 230 A2253

Sat 03/05/2022 to Mon 04/04/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

INDPDNCE-SCRIBA 345 25

Thu 03/10/2022 to Wed 03/16/2022

0800 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 03/17/2022 to Sun 03/20/2022
0100 2200

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

FWD

Mon 03/21/2022 to Wed 03/23/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022
0001 2200

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

FWD

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

FWD

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 03/29/2022 to Wed 03/30/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT__345_X28

FWD

Tue 04/05/2022 to Wed 04/06/2022

(Import)

0201 Continuous 0300

SPR/DUN-SOUTH

4200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 04/06/2022 to Wed 04/06/2022

(Import)

0301 Continuous 0330

UPDATED**by CONED 08/19/2021**

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

FWD

Wed 04/06/2022 to Thu 04/07/2022

(Import)

0301 Continuous 0300

UPDATED**by CONED 08/19/2021**

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 04/07/2022 to Thu 04/07/2022

(Import)

0230 Continuous 0300

UPDATED**by CONED 08/19/2021**

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

FWD

Thu 04/07/2022 to Thu 04/07/2022

(Import)

0301 Continuous 0330

UPDATED**by CONED 08/31/2021**

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Thu 04/07/2022 to Thu 04/07/2022

(Import)

0301 Continuous 0330

UPDATED**by CONED 08/31/2021**

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 2200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PANNELL -CLAY_345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PORTER -ROTTRDAM_230_30

FWD

Wed 04/13/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PANNELL -CLAY_345_2

FWD

Mon 04/18/2022 to Fri 04/22/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

EDIC -FRASER_345_EF24-40

FWD

Thu 04/21/2022 to Tue 06/14/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 04/23/2022 to Tue 04/26/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

EASTVIEW-SPRNBK_345_W64

FWD

Tue 04/26/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021

(Import)

2130 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Tue 04/26/2022 to Tue 04/26/2022 **UPDATED by CONED 08/31/2021**

(Import)

2130 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 04/27/2022 to Fri 04/29/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

NIAGARA__345_230_AT4

REV

Fri 04/29/2022 to Fri 04/29/2022

(Export)

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY **1750 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 2000 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

FWD

Mon 05/02/2022 to Thu 05/05/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS____345_2

FWD

Mon 05/02/2022 to Mon 05/09/2022

(Import)

0600 Daily 1800

Work scheduled by: NGrid

SCH - NE - NY **750 MW**
 Impacts Total Transfer Capability 650 MW
 TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| N.SCTLND-ALPS_____345_2 | | | | | FWD | REV |
|----------------------------------|------------|------|----------------|----------------------------|-----------------------------------|-----------------|
| Mon 05/02/2022 to Mon 05/09/2022 | | | | | (Import) | (Export) |
| 0600 | Daily | 1800 | | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| BUCHAN_N-EASTVIEW_345_W93 | | | | | FWD | |
| Thu 05/05/2022 to Thu 05/05/2022 | | | | | (Import) | |
| 0130 | Continuous | 0200 | | | UPNY CONED | 4350 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 3465 MW |
| | | | | | TTC with All Lines In Service | 7815 MW |
| SPRNBK_-TREMONT_345_X28 | | | | | FWD | |
| Fri 05/06/2022 to Mon 05/09/2022 | | | | | (Import) | |
| 0201 | Continuous | 1800 | <u>UPDATED</u> | <u>by CONED 08/19/2021</u> | SPR/DUN-SOUTH | 4200 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 400 MW |
| | | | | | TTC with All Lines In Service | 4600 MW |
| FRASER_____345_FRASER SVC | | | | | FWD | |
| Mon 05/09/2022 to Fri 05/13/2022 | | | | | (Import) | |
| 0800 | Continuous | 1700 | | | CENTRAL EAST - VC | 2935 MW |
| Work scheduled by: NYSEG | | | | | Impacts Total Transfer Capability | 40 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| HOMRC_NY-MAINS_NY_345_47 | | | | | | |
| Fri 05/20/2022 to Fri 05/27/2022 | | | | | | |
| 0800 | Continuous | 1600 | <u>UPDATED</u> | <u>by PJM 11/19/2020</u> | SCH - PJ - NY | |
| Work scheduled by: PJM | | | | | Impacts Total Transfer Capability | |
| | | | | | TTC with All Lines In Service | |
| HOMR_NYW-PIERC_NY_345_48 | | | | | | |
| Fri 05/20/2022 to Fri 05/27/2022 | | | | | | |
| 0800 | Continuous | 1600 | <u>UPDATED</u> | <u>by PJM 11/19/2020</u> | SCH - PJ - NY | |
| Work scheduled by: PJM | | | | | Impacts Total Transfer Capability | |
| | | | | | TTC with All Lines In Service | |
| NIAGARA_-PACKARD_230_62 | | | | | FWD | REV |
| Sat 06/18/2022 to Sat 06/18/2022 | | | | | (Import) | (Export) |
| 0500 | Continuous | 1700 | | | SCH - OH - NY | 700 MW 1550 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 1250 MW 150 MW |
| | | | | | TTC with All Lines In Service | 1950 MW 1700 MW |

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

| | | |
|-----------------------------------|----------------|----------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - OH - NY | 1900 MW | 1400 MW |
| Impacts Total Transfer Capability | 50 MW | 300 MW |
| TTC with All Lines In Service | 1950 MW | 1700 MW |

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

| |
|-----------------------------------|
| SCH - OH - NY |
| Impacts Total Transfer Capability |
| TTC with All Lines In Service |

ROCHESTR-PANNELL__345_RP1

Mon 07/25/2022 to Fri 07/29/2022
0500 Continuous 2100

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| DYSINGER EAST | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

PANNELL_-CLAY____345_1

Mon 09/12/2022 to Fri 09/16/2022
0700 Continuous 1530

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| WEST CENTRAL | 1300 MW |
| Impacts Total Transfer Capability | 950 MW |
| TTC with All Lines In Service | 2250 MW |

FRASER__-GILBOA__345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| CENTRAL EAST - VC | 2650 MW |
| Impacts Total Transfer Capability | 325 MW |
| TTC with All Lines In Service | 2975 MW |

SPRNBRK__345KV_RNS5

Mon 09/19/2022 to Mon 09/19/2022 **UPDATED** **by CONED** **09/17/2020**
0001 Continuous 0030

Work scheduled by: ConEd

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| SPR/DUN-SOUTH | 3200 MW |
| Impacts Total Transfer Capability | 1400 MW |
| TTC with All Lines In Service | 4600 MW |

SPRNBRK_-W49TH_ST_345_M51

Mon 09/19/2022 to Wed 09/21/2022 **UPDATED** **by CONED** **09/17/2020**
0001 Continuous 2200

Work scheduled by: ConEd

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| SPR/DUN-SOUTH | 3200 MW |
| Impacts Total Transfer Capability | 1400 MW |
| TTC with All Lines In Service | 4600 MW |

NYISO TRANSFER LIMITATIONS

Monday ,September13, 2021 to Wednesday, March 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

FWD

Mon 09/19/2022 to Fri 09/23/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2250 MW

SPRNBRK__345KV_RNS5

FWD

Wed 09/21/2022 to Wed 09/21/2022

(Import)

UPDATEDby CONED 09/17/2020

2130 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

FWD

Sat 10/01/2022 to Mon 10/17/2022

(Import)

UPDATEDby CONED 08/01/2020

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

FWD

Sat 10/01/2022 to Mon 10/17/2022

(Import)

UPDATEDby CONED 08/01/2020

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW