

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJ - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 11/30/2021

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2000 MW 1150 MW**  
Impacts Total Transfer Capability 250 MW 100 MW  
TTC with All Lines In Service 2250 MW 1250 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJ - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 07/08/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## SCH-IMO-NYISO\_LIMIT\_1600

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1950 MW

## EGRDNCTY\_345\_138\_AT1

Fri 08/06/2021 to Sat 10/09/2021 EXT FORCE by LI 08/11/2021

1939 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EGRDNCTY_345_138_AT2</b>						FWD
Fri 08/06/2021	to	Sat 10/09/2021	<u>EXT FORCE</u>	<u>by LI</u>	<u>08/11/2021</u>	(Import)
1939	Continuous	2359				CONED - LIPA <b>1250 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
<b>SPRNBRK_-EGRDNCTR_345_Y49</b>						FWD
Fri 08/06/2021	to	Sat 10/09/2021	<u>EXT FORCE</u>	<u>by LI</u>	<u>08/11/2021</u>	(Import)
1953	Continuous	2359				CONED - LIPA <b>775 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability 725 MW
						TTC with All Lines In Service 1500 MW
<b>SCH-NYISO-HQ_CEDARS_LIMIT_0</b>						REV
Tue 09/07/2021	to	Thu 09/30/2021				(Export)
0500	Continuous	1900				SCH - HQ_CEDARS <b>0 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 100 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>						FWD
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Import)
0600	Continuous	1300				MOSES SOUTH <b>2100 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
<b>SCH-IMO-NYISO_LIMIT_1400</b>						FWD
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Import)
0600	Continuous	1300				SCH - OH - NY <b>1700 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1950 MW
<b>SCH-NYISO-IMO_LIMIT_1200</b>						REV
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Export)
0600	Continuous	1300				SCH - OH - NY <b>1500 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1700 MW
<b>SCH-HQ_CEDARS-NYISO_LIMIT_80</b>						FWD
Tue 09/07/2021	to	Fri 10/15/2021				(Import)
0700	Continuous	2300				SCH - HQ_CEDARS <b>80 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability 110 MW
						TTC with All Lines In Service 190 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### E13THSTA-FARRAGUT\_345\_46

FWD

Wed 09/15/2021 to Wed 10/13/2021 UPDATED by CONED 09/15/2021

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### W49TH\_ST-E13THSTA\_345\_M55

FWD

Wed 09/15/2021 to Wed 10/13/2021 UPDATED by CONED 09/15/2021

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### PORTER\_\_-ROTTRDAM\_230\_30

FWD

Wed 09/15/2021 to Tue 11/30/2021 UPDATED by NGRID 08/31/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

### EDIC\_\_\_\_-N.SCTLND\_345\_14

FWD

Thu 09/16/2021 to Sun 11/14/2021 UPDATED by NGRID 08/31/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC **1670 MW**

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

### EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_-ROTTRDAM\_230\_30

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0600 1830

CENTRAL EAST - VC **1500 MW**

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

### HOMRC\_NY-MAINS\_NY\_345\_47

Sat 09/18/2021 to Fri 11/05/2021 UPDATED by PJM 07/23/2021

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

### PANNELL\_-CLAY\_\_\_\_345\_1

FWD

Mon 09/20/2021 to Fri 09/24/2021 UPDATED by NYPA 08/25/2021

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_600

Sat 09/25/2021 to Sat 09/25/2021  
0700 Daily 2300

Work scheduled by: ISONE

REV  
(Export)  
**800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1600 MW

## LINDN\_CG-LNDVFT\_345\_V-3022

Sat 09/25/2021 to Sat 09/25/2021  
1200 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## SCH-NE-NYISO\_LIMIT\_300

Sat 09/25/2021 to Sun 10/24/2021  
2301 Daily 0700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **500 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 1400 MW

## CHAT\_DC\_GC1

Sun 09/26/2021 to Sun 09/26/2021  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sun 09/26/2021 to Sun 09/26/2021  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Sun 09/26/2021 to Sun 09/26/2021  
0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Sun 09/26/2021 to Sun 09/26/2021  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC2**

Sun 09/26/2021 to Sun 09/26/2021  
0001 Continuous 0200  
Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sun 09/26/2021 to Sun 09/26/2021  
0001 Continuous 0200  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sun 09/26/2021 to Sun 09/26/2021  
0001 Continuous 0200  
Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**SCH-NYISO-NE\_LIMIT\_1200**

Sun 09/26/2021 to Sun 09/26/2021  
0001 Daily 0700  
Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1400 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1600 MW

**SCH-NYISO-NE\_LIMIT\_600**

Sun 09/26/2021 to Thu 10/14/2021  
0701 Daily 2300  
Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1600 MW

**SCH-NYISO-NE\_LIMIT\_1200**

Sun 09/26/2021 to Fri 10/01/2021  
2301 Daily 0700  
Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1400 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1600 MW

**NIAGARA\_KINTIGH\_345\_NS1-38**

Mon 09/27/2021 to Fri 10/01/2021 **EXTENDED by NYPA 08/20/2021**  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_345KV\_R94301

FWD

Mon 09/27/2021 to Mon 09/27/2021

(Import)

0800 Continuous 0900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

## FIVEMILE-STOLLERD\_345\_29

Mon 09/27/2021 to Fri 10/08/2021

CANCELLED by NYISO 09/27/2021

0800 Continuous 1400

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

## LEEDS\_\_\_\_-HURLYAVE\_345\_301

FWD

Mon 09/27/2021 to Fri 10/29/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

## DUNWODIE\_345KV\_3

FWD

Tue 09/28/2021 to Tue 09/28/2021

CANCELLED by ConEd 09/27/2021

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_4

FWD

Tue 09/28/2021 to Tue 09/28/2021

CANCELLED by ConEd 09/27/2021

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Tue 09/28/2021 to Tue 09/28/2021

CANCELLED by ConEd 09/27/2021

0201 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_3

FWD

Tue 09/28/2021 to Tue 09/28/2021

CANCELLED by ConEd 09/27/2021

1730 Continuous 1800

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_4**

FWD

Tue 09/28/2021 to Tue 09/28/2021 **CANCELLED** **by ConEd** **09/27/2021**

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Tue 09/28/2021 to Tue 09/28/2021 **CANCELLED** **by ConEd** **09/27/2021**

(Import)

1730 Continuous 1800

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**HURLYAVE-ROSETON\_345\_303**

FWD

Wed 09/29/2021 to Wed 09/29/2021 **09/22/2021**

(Import)

0700 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Thu 09/30/2021 to Thu 09/30/2021 **CANCELLED** **by ORU** **09/28/2021**

(Import)

0800 Continuous 1600

UPNY CONED

**7560 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ORU

**LEEDS\_345KV\_R395**

FWD

Thu 09/30/2021 to Thu 10/14/2021

(Import)

0900 Continuous 1500

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

**DUNWODIE\_345KV\_3**

FWD

Fri 10/01/2021 to Fri 10/01/2021 **UPDATED** **by CONED** **09/24/2021**

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_4**

FWD

Fri 10/01/2021 to Fri 10/01/2021 **UPDATED** **by CONED** **09/24/2021**

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W89

Fri 10/01/2021 to Tue 10/12/2021 UPDATED by CONED 09/24/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## NIAGARA -STA\_255\_345\_NH2

Fri 10/01/2021 to Sat 10/02/2021  
2200 Continuous 0459

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA -STA\_255\_345\_NH2

Sat 10/02/2021 to Sun 10/17/2021 UPDATED by NYPA 08/20/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sun 10/03/2021 to Tue 11/23/2021  
0500 Continuous 2000

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sun 10/03/2021 to Tue 11/23/2021  
0500 Continuous 2000

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## SCH-NYISO-HQ\_LIMIT\_800

Mon 10/04/2021 to Tue 10/05/2021 CANCELLED by HQ 09/29/2021  
0400 Continuous 1900

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

## CLAY -EDIC 345\_2-15

Mon 10/04/2021 to Sat 10/30/2021 UPDATED by NYPA 08/16/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## OSWEGO\_\_-ELBRIDGE\_345\_17

Mon 10/04/2021 to Mon 10/04/2021  
0800 Continuous 0830

Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## FRASER\_\_345\_FRASER SVC

Mon 10/04/2021 to Mon 10/04/2021  
0800 Continuous 1700

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

## ELBRIDGE-LAFAYTTE\_345\_17-LE

Mon 10/04/2021 to Fri 10/08/2021  
0800 Continuous 1630

Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## EFISHKIL-WOOD\_ST\_\_345\_F38

Fri 10/08/2021 to Mon 10/11/2021  
0001 Continuous 1000

Work scheduled by: ConEd

UPDATED by CONED 09/24/2021

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

Fri 10/08/2021 to Mon 10/11/2021  
0001 Continuous 1000

Work scheduled by: ConEd

UPDATED by CONED 09/24/2021

FWD  
(Import)  
UPNY CONED **7210 MW**  
Impacts Total Transfer Capability 605 MW  
TTC with All Lines In Service 7815 MW

## OSWEGO\_\_-ELBRIDGE\_345\_17

Fri 10/08/2021 to Fri 10/08/2021  
1600 Continuous 1630

Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## DUNWODIE\_345KV\_3

Tue 10/12/2021 to Tue 10/12/2021  
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/24/2021

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_4</b>						FWD	
Tue 10/12/2021	to	Tue 10/12/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/24/2021</u>	(Import)	
0130	Continuous	0200				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<b>EFISHKIL-WOOD_ST__345_F38</b>						FWD	
Tue 10/12/2021	to	Tue 10/12/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/24/2021</u>	(Import)	
0130	Continuous	0200				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	3815 MW
						TTC with All Lines In Service	7815 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>						FWD	
Tue 10/12/2021	to	Tue 10/12/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/24/2021</u>	(Import)	
0130	Continuous	0200				UPNY CONED	<b>7210 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	605 MW
						TTC with All Lines In Service	7815 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>						FWD	
Tue 10/12/2021	to	Tue 10/12/2021				(Import)	
0201	Continuous	0230				UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
<b>EASTVIEW-SPRNBRK__345_W79</b>						FWD	
Tue 10/12/2021	to	Wed 10/13/2021				(Import)	
0201	Continuous	2200				UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
<b>CEDARS__-ROSEMNTB_115_2/22</b>						FWD	REV
Tue 10/12/2021	to	Fri 10/15/2021				(Import)	(Export)
0500	Continuous	0800				SCH - HQ_CEDARS	<b>95 MW 40 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW 60 MW
						TTC with All Lines In Service	190 MW 100 MW
<b>DENNISON-ROSEMNTB_115_2/22</b>						FWD	REV
Tue 10/12/2021	to	Fri 10/15/2021				(Import)	(Export)
0500	Continuous	0800				SCH - HQ_CEDARS	<b>95 MW 40 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW 60 MW
						TTC with All Lines In Service	190 MW 100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Wed 10/13/2021 to Wed 10/13/2021

(Import)

2130 Continuous 2200

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

**W49TH\_ST\_345KV\_6**

FWD

Wed 10/13/2021 to Wed 10/13/2021

(Import)

2230 Continuous 2300

UPDATEDby CONED 09/15/2021

SCH - PJM\_HTP

**300 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Thu 10/14/2021 to Thu 10/14/2021

(Import)

0001 Continuous 0030

UPNY CONED

**7550 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

**DUNWODIE-MOTTHAVN\_345\_72**

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

UPDATEDby CONED 08/04/2021

SPR/DUN-SOUTH

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

UPDATEDby CONED 08/04/2021

SPR/DUN-SOUTH

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBK\_345\_W78**

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

**DUNWODIE\_345KV\_5**

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_7**

Thu 10/14/2021 to Sun 11/28/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SPRNBRK\_-DUNWODIE\_345\_W75**

Thu 10/14/2021 to Sun 11/28/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SPRNBRK\_\_345KV\_RNS3**

Thu 10/14/2021 to Sun 11/28/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SCH-NYISO-HQ\_LIMIT\_300**

Thu 10/14/2021 to Wed 10/20/2021  
0600 Continuous 1800

Work scheduled by: HQ

UPDATED by HQ 09/21/2021

REV  
(Export)  
SCH - HQ - NY **300 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1000 MW

**OSWEGO\_-VOLNEY\_\_345\_12**

Thu 10/14/2021 to Thu 10/14/2021  
1100 Daily(No Weekends) 1400

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**SCH-NYISO-NE\_LIMIT\_700**

Fri 10/15/2021 to Fri 10/15/2021  
0701 Daily 2300

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1600 MW

**SPRNBRK\_\_345KV\_RS3 & SPRNBRK\_\_345KV\_RS4**

Sat 10/16/2021 to Mon 10/18/2021  
0001 0200

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MILLWOOD-EASTVIEW\_345\_W85

Sat 10/16/2021 to Sat 10/16/2021  
0030 Continuous 0100  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

### DUNWODIE-MOTTHAVN\_345\_71

Sat 10/16/2021 to Mon 10/18/2021  
0101 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_3

Sat 10/16/2021 to Mon 10/18/2021  
0101 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SCH-NE-NYISO\_LIMIT\_1000

Sat 10/16/2021 to Sun 10/17/2021  
0701 Daily 2300  
Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1200 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1400 MW

### CLAY\_\_\_\_-INDPDNCE\_345\_26

Sat 10/16/2021 to Sat 10/16/2021  
0800 Daily 1000  
Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5000 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 5250 MW

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sun 10/17/2021 to Sun 10/17/2021  
0001 0200  
Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sun 10/17/2021 to Sun 10/17/2021  
0001 0200  
Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC2

Sun 10/17/2021 to Sun 10/17/2021  
0001 Continuous 0200  
Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC2

Sun 10/17/2021 to Sun 10/17/2021  
0001 Continuous 0200  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### SCH-HQ-NYISO\_LIMIT\_1150

Sun 10/17/2021 to Sun 10/17/2021  
0001 Continuous 0200  
Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

### CEDARS\_\_-ROSEMNTA\_115\_1/11

Mon 10/18/2021 to Thu 10/21/2021  
0500 Continuous 2359  
Work scheduled by: HQ

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **95 MW 40 MW**  
Impacts Total Transfer Capability 95 MW 60 MW  
TTC with All Lines In Service 190 MW 100 MW

### DENNISON-ROSEMNTA\_115\_1/11

Mon 10/18/2021 to Thu 10/21/2021  
0500 Continuous 2359  
Work scheduled by: HQ

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **95 MW 40 MW**  
Impacts Total Transfer Capability 95 MW 60 MW  
TTC with All Lines In Service 190 MW 100 MW

### SCH-HQ\_CEDARS-NYISO\_LIMIT\_80

Mon 10/18/2021 to Thu 10/21/2021  
0500 Continuous 2359  
Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS **80 MW**  
Impacts Total Transfer Capability 110 MW  
TTC with All Lines In Service 190 MW

### NIAGARA\_-KINTIGH\_345\_NS1-38

Mon 10/18/2021 to Sat 12/04/2021 **UPDATED by NYPA 08/20/2021**  
0500 Continuous 1900  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_700

Mon 10/18/2021 to Sat 10/23/2021  
0701 Daily 2300  
Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1600 MW

REV  
(Export)

## SCH-NE-NYISO\_LIMIT\_900

Thu 10/21/2021 to Fri 10/29/2021  
1700 Continuous 1600  
Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

FWD  
(Import)

## SCH-NYISO-NE\_LIMIT\_700

Sun 10/24/2021 to Sun 10/24/2021  
0701 Daily 1600  
Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1600 MW

REV  
(Export)

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/25/2021 to Sun 11/21/2021  
0700 Continuous 1600  
Work scheduled by: ISONE

SCH - NPX\_CSC  
Impacts Total Transfer Capability 330 MW  
TTC with All Lines In Service 330 MW

FWD REV  
(Import) (Export)

## LEEDS\_\_\_\_345KV\_R94301

Fri 10/29/2021 to Fri 10/29/2021  
1500 Continuous 1600  
Work scheduled by: CHGE

UPNY CONED  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

FWD  
(Import)

## W49TH\_ST\_345KV\_7

Sat 10/30/2021 to Sat 10/30/2021  
0001 Continuous 0030  
Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

FWD  
(Import)

## W49TH\_ST\_345KV\_5

Sat 10/30/2021 to Sun 12/05/2021 UPDATED by CONED 06/20/2021  
0001 Continuous 0300  
Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

FWD  
(Import)

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BUCHAN\_S-MILLWOOD\_345\_W97

Mon 11/01/2021 to Fri 12/10/2021  
0001 Continuous 0200

UPDATED by CE 09/10/2021

Work scheduled by: ConEd

FWD  
(Import)  
**7680 MW**  
UPNY CONED  
Impacts Total Transfer Capability 135 MW  
TTC with All Lines In Service 7815 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Fri 12/31/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD  
(Import)  
**2050 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2300 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Mon 11/01/2021 to Fri 12/31/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV  
(Export)  
**1900 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

## HURLYAVE-ROSETON\_345\_303

Mon 11/01/2021 to Fri 11/19/2021  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
**4100 MW**  
UPNY CONED  
Impacts Total Transfer Capability 3715 MW  
TTC with All Lines In Service 7815 MW

## W49TH\_ST\_345KV\_7

Tue 11/02/2021 to Tue 11/02/2021  
0200 Continuous 0230

Work scheduled by: ConEd

FWD  
(Import)  
**300 MW**  
SCH - PJM\_HTP  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## LINDN\_CG-LNDVFT\_345\_V-3022

Tue 11/02/2021 to Fri 11/05/2021  
0800 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
**0 MW 0 MW**  
SCH - PJM\_VFT  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## MILLWOOD\_345KV\_18

Wed 11/03/2021 to Fri 11/12/2021  
0001 Continuous 1800

UPDATED by CE 09/10/2021

Work scheduled by: ConEd

FWD  
(Import)  
**4350 MW**  
UPNY CONED  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BUCHAN\_S-MILLWOOD\_345\_W98**

FWD

Wed 11/03/2021 to Tue 11/09/2021  
0201 Continuous 0200

UPDATEDby CE09/10/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

**7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Wed 11/03/2021 to Tue 11/09/2021  
0201 Continuous 0200

UPDATEDby CE09/10/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

**7560 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

**HOMRC\_NY-MAINS\_NY\_345\_47**

Fri 11/05/2021 to Mon 11/08/2021  
1601 Continuous 0800

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**SHORE\_RD\_345\_138\_BK 1**

FWD

Mon 11/08/2021 to Wed 11/10/2021  
0001 Continuous 2359

Work scheduled by: LI

(Import)

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

**SHORE\_RD\_345\_138\_BK 2**

FWD

Thu 11/11/2021 to Fri 11/12/2021  
0001 Continuous 2359

Work scheduled by: LI

(Import)

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

**GOETHALS\_345KV\_5**

Fri 11/12/2021 to Tue 11/16/2021  
0001 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED06/30/2021

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

**BERKSHIR-ALPS\_345\_393**

FWD

REV

Sun 11/14/2021 to Wed 11/24/2021  
0700 Continuous 1600

Work scheduled by: ISONE

(Import) (Export)

SCH - NE - NY

**1100 MW 1700 MW**

Impacts Total Transfer Capability 300 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

**ARR: 78**

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Sun 11/14/2021	to	Wed 11/24/2021		(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
ARR: 78				TTC with All Lines In Service	200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Sun 11/14/2021	to	Wed 11/24/2021		(Import)	(Export)
0700		1600		SCH - NE - NY	<b>1100 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	300 MW
ARR: 78				TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>				FWD	
Sun 11/14/2021	to	Wed 11/24/2021		(Import)	
0700	Continuous	1600		SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Sun 11/14/2021	to	Wed 11/24/2021		(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>SCH-NE-NYISO_LIMIT_800</b>				FWD	
Sun 11/14/2021	to	Wed 11/24/2021		(Import)	
0700	Continuous	1600		SCH - NE - NY	<b>1000 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_700</b>					REV
Sun 11/14/2021	to	Wed 11/24/2021			(Export)
0700	Continuous	1600		SCH - NE - NY	<b>900 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1700 MW
<b>PORTER_-ROTTDAM_230_30 &amp; MASSENA_-MARCY_____765_MSU1</b>				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100		1730		CENTRAL EAST - VC	<b>1500 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	1475 MW
				TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				MOSES SOUTH	<b>1550 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW			
						TTC with All Lines In Service	3150 MW			
CHATGUAY-MASSENA__765_7040						FWD	REV			
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	(Export)			
0100	Continuous	1859				SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW			
						TTC with All Lines In Service	1500 MW			
MARCY__765_345_AT1						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				MOSES SOUTH	<b>1750 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW			
						TTC with All Lines In Service	3150 MW			
MARCY__765_345_AT2						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				MOSES SOUTH	<b>1700 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY__765_MSU1						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				CENTRAL EAST - VC	<b>1670 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1305 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY__765_MSU1						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY__765_MSU1						FWD	REV			
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	(Export)			
0100	Continuous	1859				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW			
						TTC with All Lines In Service	1500 MW			

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)
0100	Continuous	1859				
Work scheduled by: NYPA					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Mon 11/15/2021	to	Tue 11/30/2021				(Import)
0100		1859				
Work scheduled by:					MOSES SOUTH	500 MW
					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021				(Import) (Export)
0100		1859				
Work scheduled by:					SCH - HQ - NY	850 MW 0 MW
					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	
Mon 11/15/2021	to	Tue 11/30/2021				(Import)
0100		1859				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1					FWD	
Mon 11/15/2021	to	Tue 11/30/2021				(Import)
0100		1859				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	
Mon 11/15/2021	to	Tue 11/30/2021				(Import)
0100		1859				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
MILLWOOD-EASTVIEW_345_W85					FWD	
Fri 11/19/2021	to	Fri 11/19/2021	<u>UPDATED</u>	<u>by CE</u>	<u>06/28/2021</u>	(Import)
0001	Continuous	0030				
Work scheduled by: ConEd					UPNY CONED	7550 MW
					Impacts Total Transfer Capability	265 MW
					TTC with All Lines In Service	7815 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EASTVIEW-SPRNBK\_\_345\_W78

FWD

Fri 11/19/2021 to Wed 11/24/2021 UPDATED by CE 06/28/2021

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_7

FWD

Sat 11/20/2021 to Sat 11/20/2021 UPDATED by CONED 06/20/2021

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### DUNWODIE-MOTTHAVN\_345\_72

FWD

Sat 11/20/2021 to Wed 11/24/2021 UPDATED by CONED 06/07/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### DUNWODIE\_345KV\_8

FWD

Sat 11/20/2021 to Wed 11/24/2021 UPDATED by CONED 06/07/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4

FWD

Wed 11/24/2021 to Sun 11/28/2021

(Import)

0001 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

### MILLWOOD-EASTVIEW\_345\_W85

FWD

Wed 11/24/2021 to Wed 11/24/2021 UPDATED by CE 06/28/2021

(Import)

0130 Continuous 0200

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### DUNWODIE-MOTTHAVN\_345\_71

FWD

Wed 11/24/2021 to Sun 11/28/2021

(Import)

0201 Continuous 0100

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_3**

Wed 11/24/2021 to Sun 11/28/2021  
0201 Continuous 0100  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_7**

Thu 11/25/2021 to Fri 12/03/2021 UPDATED by CONED 06/20/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**SPRNBRK\_\_345KV\_RNS4**

Sun 11/28/2021 to Sun 11/28/2021 UPDATED by CONED 06/20/2021  
0300 Continuous 0330  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**SPRNBRK\_-W49TH\_ST\_345\_M52**

Sun 11/28/2021 to Wed 12/01/2021 UPDATED by CONED 06/20/2021  
0300 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 11/29/2021 to Fri 12/17/2021 UPDATED by PJM 09/15/2021  
0600 Continuous 1600  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 11/29/2021 to Fri 12/17/2021 UPDATED by PJM 09/15/2021  
0600 Continuous 1600  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Mon 11/29/2021 to Fri 12/17/2021 UPDATED by PJM 09/15/2021  
0600 Continuous 1600  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Mon 11/29/2021	to	Sat 12/18/2021		(Import)	(Export)
0700	Continuous	1600		SCH - NE - NY	<b>1100 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	300 MW
ARR: 78				TTC with All Lines In Service	1400 MW
<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Mon 11/29/2021	to	Sat 12/18/2021		(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
ARR: 78				TTC with All Lines In Service	200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Mon 11/29/2021	to	Sat 12/18/2021		(Import)	(Export)
0700		1600		SCH - NE - NY	<b>1100 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	300 MW
ARR: 78				TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>				FWD	
Mon 11/29/2021	to	Sat 12/18/2021		(Import)	
0700	Continuous	1600		SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Mon 11/29/2021	to	Sat 12/18/2021		(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>SCH-NE-NYISO_LIMIT_800</b>				FWD	
Mon 11/29/2021	to	Sat 12/18/2021		(Import)	
0700	Continuous	1600		SCH - NE - NY	<b>1000 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_700</b>					REV
Mon 11/29/2021	to	Sat 12/18/2021			(Export)
0700	Continuous	1600		SCH - NE - NY	<b>900 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_\_PACKARD\_\_230\_61

Tue 11/30/2021 to Mon 12/06/2021

0615 Continuous 1900

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1200 MW</b>	<b>1850 MW</b>
Impacts Total Transfer Capability	1100 MW	150 MW
TTC with All Lines In Service	2300 MW	2000 MW

## SPRNBRK\_\_345KV\_RNS4

Wed 12/01/2021 to Wed 12/01/2021

0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/20/2021

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3200 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

## MOSES\_\_-ADIRNDCK\_230\_MA1

Wed 12/01/2021 to Tue 05/31/2022

0700 Continuous 1300

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## MILLWOOD\_345KV\_18

Mon 12/06/2021 to Fri 12/10/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 09/10/2021

	FWD
	(Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

## MARCY\_\_345KV\_CSC

Mon 12/06/2021 to Fri 12/17/2021

0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2925 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

## BUCHAN\_S-MILLWOOD\_345\_W98

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 09/10/2021

	FWD
	(Import)
UPNY CONED	<b>7680 MW</b>
Impacts Total Transfer Capability	135 MW
TTC with All Lines In Service	7815 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 09/10/2021

	FWD
	(Import)
UPNY CONED	<b>7560 MW</b>
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	7815 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_345\_FRASER SVC

FWD

Tue 01/04/2022 to Mon 02/28/2022 UPDATED by NYPA 05/25/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## NIAGARA -PACKARD\_\_230\_61

FWD

REV

Mon 01/17/2022 to Fri 01/21/2022

(Import) (Export)

0615 Continuous 1900

SCH - OH - NY

**1200 MW 1850 MW**

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

## S.RIPLEY-DUNKIRK\_\_230\_68

Tue 01/18/2022 to Fri 02/04/2022 UPDATED by NGRID 09/24/2021

0700 Continuous 1730

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

## NIAGARA -STA\_255\_\_345\_NH2

FWD

Fri 01/21/2022 to Fri 03/04/2022 UPDATED by NYPA 08/20/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Mon 02/07/2022 to Sat 02/12/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_\_-FRASANNX\_345\_UCC2-41

FWD

Mon 02/07/2022 to Sat 02/12/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## ATHENS\_\_-PLSNTVLY\_345\_91

FWD

Sat 02/12/2022 to Wed 02/16/2022 UPDATED by NGRID 05/07/2021

(Import)

0600 Continuous 1900

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022  
0001 2200

Work scheduled by:

(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## LEEDS-PLSNTVLY\_345\_92

FWD

Thu 02/17/2022 to Fri 03/25/2022  
0001 Continuous 2200

Work scheduled by: ConEd

(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY\_345KV\_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022  
0001 Continuous 2200

Work scheduled by: ConEd

(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY-WOOD\_ST\_345\_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022  
0001 Continuous 2200

Work scheduled by: ConEd

(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## EASTVIEW-SPRNBK\_345\_W64

FWD

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021  
0001 Continuous 0030

Work scheduled by: ConEd

(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## SPRNBK\_345KV\_RNS5

FWD

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021  
0001 Continuous 0030

Work scheduled by: ConEd

(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## MILLWOOD-EASTVIEW\_345\_W99

FWD

Tue 02/22/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021  
0001 Continuous 0200

Work scheduled by: ConEd

(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY - EDIC 345 UE1-7

Wed 02/23/2022 to Mon 02/28/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

PORTER - ROTTRDAM 230\_31

Tue 03/01/2022 to Tue 12/31/2030

0600 Continuous 2359

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC 2805 MW  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

N. SCTLND-LEEDS 345\_93

Tue 03/01/2022 to Tue 03/15/2022

0700 Continuous 1900

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

EDIC - N. SCTLND 345\_14

Tue 03/01/2022 to Tue 04/12/2022

0700 Continuous 1900

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC 1670 MW  
Impacts Total Transfer Capability 1305 MW  
TTC with All Lines In Service 2975 MW

EDIC - N. SCTLND 345\_14 & PORTER - ROTTRDAM 230\_31

Tue 03/01/2022 to Tue 04/12/2022

0700 1900

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC 1500 MW  
Impacts Total Transfer Capability 1475 MW  
TTC with All Lines In Service 2975 MW

FRASANX-COOPERS 345\_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARCY - FRASANX 345\_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### N.SCTLND-ALPS\_\_\_\_345\_2

Tue 03/01/2022 to Tue 05/24/2022  
0700 Continuous 1900  
Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1400 MW

### N.SCTLND-ALPS\_\_\_\_345\_2

Tue 03/01/2022 to Tue 05/24/2022  
0700 Continuous 1900  
Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

### GOETHALS\_345KV\_5

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### LINDEN\_\_-GOETHALS\_230\_A2253

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### INDPDNCE-SCRIBA\_\_\_\_345\_25

Thu 03/10/2022 to Wed 03/16/2022  
0800 Continuous 1800  
Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Thu 03/17/2022 to Sun 03/20/2022  
0100 2200  
Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

### PLSNTVLY-WOOD\_ST\_\_\_\_345\_F30

Mon 03/21/2022 to Wed 03/23/2022  
0001 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W64</b>					FWD	
Mon 03/21/2022	to	Mon 03/21/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/31/2021</u>	(Import)	
0130	Continuous	0200			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
<b>SPRNBK__345KV_RNS5</b>					FWD	
Mon 03/21/2022	to	Mon 03/21/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/31/2021</u>	(Import)	
0130	Continuous	0200			SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<b>PLSNTVLY_345KV_RN5 &amp; PLSNTVLY_345KV_RN4</b>					FWD	
Sat 03/26/2022	to	Mon 03/28/2022			(Import)	
0001		2200			UPNY CONED	<b>3800 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
<b>ATHENS__-PLSNTVLY_345_91</b>					FWD	
Sat 03/26/2022	to	Sun 05/01/2022			(Import)	
0001	Continuous	2200			UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
<b>PLSNTVLY_345KV_RNS4</b>					FWD	
Sat 03/26/2022	to	Sun 05/01/2022			(Import)	
0001	Continuous	2200			UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
<b>PLSNTVLY-WOOD_ST__345_F31</b>					FWD	
Tue 03/29/2022	to	Wed 03/30/2022			(Import)	
0001	Continuous	2200			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
<b>LINDN_CG-LNDVFT__345_V-3022</b>					FWD	REV
Sun 04/03/2022	to	Sat 04/09/2022			(Import)	(Export)
1400	Continuous	1400			SCH - PJM_VFT	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_-TREMONT\_\_345\_X28

Tue 04/05/2022 to Wed 04/06/2022  
0201 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Wed 04/06/2022 to Wed 04/06/2022  
0301 Continuous 0330

Work scheduled by: ConEd

UPDATED by CONED 08/19/2021

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## EASTVIEW-SPRNBK\_\_345\_W79

Wed 04/06/2022 to Thu 04/07/2022  
0301 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 08/19/2021

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Thu 04/07/2022 to Thu 04/07/2022  
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 08/19/2021

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## EASTVIEW-SPRNBK\_\_345\_W64

Thu 04/07/2022 to Thu 04/07/2022  
0301 Continuous 0330

Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## SPRNBK\_\_345KV\_RNS5

Thu 04/07/2022 to Thu 04/07/2022  
0301 Continuous 0330

Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## MILLWOOD-EASTVIEW\_345\_W99

Thu 04/07/2022 to Tue 04/26/2022  
0301 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_\_345\_1

Mon 04/11/2022 to Fri 04/15/2022  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## PORTER\_-ROTTDAM\_230\_30

Wed 04/13/2022 to Tue 12/31/2030  
0600 Continuous 2359  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 04/18/2022 to Fri 04/22/2022  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## EDIC\_-FRASER\_\_\_\_\_345\_EF24-40

Thu 04/21/2022 to Tue 06/14/2022  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Sat 04/23/2022 to Tue 04/26/2022  
0001 2200  
Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## EASTVIEW-SPRNBK\_\_\_\_\_345\_W64

Tue 04/26/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021  
2130 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## SPRNBK\_\_\_\_\_345KV\_RNS5

Tue 04/26/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021  
2130 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31				FWD
Wed 04/27/2022	to	Fri 04/29/2022		(Import)
0001	Continuous	2200	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW
			TTC with All Lines In Service	7815 MW
NIAGARA__345_230_AT4				REV
Fri 04/29/2022	to	Fri 04/29/2022		(Export)
0500	Continuous	1700	SCH - OH - NY	<b>1750 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	250 MW
			TTC with All Lines In Service	2000 MW
BUCHAN_N-EASTVIEW_345_W93				FWD
Mon 05/02/2022	to	Mon 05/02/2022		(Import)
0001	Continuous	0030	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK__345_W79				FWD
Mon 05/02/2022	to	Thu 05/05/2022		(Import)
0001	Continuous	0200	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW
ROCHESTR-PANNELL__345_RP2				FWD
Mon 05/02/2022	to	Fri 05/06/2022		(Import)
0500	Continuous	1700	DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
BUCHAN_N-EASTVIEW_345_W93				FWD
Thu 05/05/2022	to	Thu 05/05/2022		(Import)
0130	Continuous	0200	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW
SPRNBK_-TREMONT__345_X28				FWD
Fri 05/06/2022	to	Mon 05/09/2022		(Import)
0201	Continuous	1800	SPR/DUN-SOUTH	<b>4200 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	4600 MW

**UPDATED by CONED 08/19/2021**



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_\_345\_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022  
0800 Continuous 1700

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/16/2022 to Fri 05/27/2022  
0600 Continuous 1800

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Fri 05/20/2022 to Fri 05/27/2022  
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## HOMR\_NYW-PIERC\_NY\_345\_48

Fri 05/20/2022 to Fri 05/27/2022  
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## NIAGARA\_-PACKARD\_230\_62

Sat 06/18/2022 to Sat 06/18/2022  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **700 MW 1550 MW**  
Impacts Total Transfer Capability 1250 MW 150 MW  
TTC with All Lines In Service 1950 MW 1700 MW

## NIAGARA\_345\_230\_AT4

Tue 06/28/2022 to Wed 06/29/2022  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

## BECK\_\_\_-NIAGARA\_230\_PA27

Tue 07/05/2022 to Sat 07/09/2022  
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCHESTR-PANNELL\_\_345\_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022

(Import)

0500 Continuous 2100

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## PANNELL\_-CLAY\_\_\_\_345\_1

FWD

Mon 09/12/2022 to Fri 09/16/2022

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

## FRASER\_-GILBOA\_\_\_\_345\_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## SPRNBK\_\_345KV\_RNS5

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0001 Continuous 0030

**UPDATED by CONED 09/17/2020**SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SPRNBK\_-W49TH\_ST\_345\_M51

FWD

Mon 09/19/2022 to Wed 09/21/2022

(Import)

0001 Continuous 2200

**UPDATED by CONED 09/17/2020**SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PANNELL\_-CLAY\_\_\_\_345\_2

FWD

Mon 09/19/2022 to Fri 09/23/2022

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

## SPRNBK\_\_345KV\_RNS5

FWD

Wed 09/21/2022 to Wed 09/21/2022

(Import)

2130 Continuous 2200

**UPDATED by CONED 09/17/2020**SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, September 29, 2021 to Friday, March 31, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M51						FWD	
Sat 10/01/2022	to	Mon 10/17/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/01/2020</u>	(Import)	
0001	Continuous	0300				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RNS5						FWD	
Sat 10/01/2022	to	Mon 10/17/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/01/2020</u>	(Import)	
0001	Continuous	0300				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022				(Import)	(Export)
0600	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
Mon 10/10/2022	to	Fri 10/14/2022				(Import)	
0600	Continuous	1600				SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501						FWD	
Mon 10/10/2022	to	Fri 10/14/2022				(Import)	
0600	Continuous	1600				SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1						FWD	
Mon 10/10/2022	to	Fri 10/14/2022				(Import)	
0600	Continuous	1600				SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2						FWD	
Mon 10/10/2022	to	Fri 10/14/2022				(Import)	
0600	Continuous	1600				SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Mon 10/31/2022 to Mon 11/28/2022

0500 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

## LEEDS\_\_345KV\_R94301

Mon 10/31/2022 to Mon 11/28/2022

0500 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

## MARCY\_\_-N.SCTLND\_345\_18

Mon 10/31/2022 to Mon 11/28/2022

0500 Continuous 1900

Work scheduled by: NGrid

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **1470 MW**

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

## N.SCTLND-LEEDS\_\_345\_94

Mon 10/31/2022 to Mon 11/28/2022

0500 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## PORTER\_\_-ROTTRDAM\_230\_30 & MARCY\_\_-N.SCTLND\_345\_18

Mon 10/31/2022 to Mon 11/28/2022

0500 1900

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **1300 MW**

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

## PORTER\_\_-ROTTRDAM\_230\_31 & MARCY\_\_-N.SCTLND\_345\_18

Mon 10/31/2022 to Mon 11/28/2022

0500 1900

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **1300 MW**

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW