

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

 Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

 FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021

0001 2359

Work scheduled by:

 FWD REV
(Import) (Export)
SCH - PJ - NY **2000 MW 1150 MW**
Impacts Total Transfer Capability 250 MW 100 MW
TTC with All Lines In Service 2250 MW 1250 MW

MARION_-FARRAGUT_345_C3403

 Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

 FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

 Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 07/08/2021

0456 Continuous 1600

Work scheduled by: IESO

 SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

 Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

 FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

 Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

 FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

DUNWODIE-SHORE_RD_345_Y50

 Sat 07/17/2021 to Sat 09/18/2021 EXT FORCE by CE 08/26/2021

1053 Continuous 0200

Work scheduled by: LI

 FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1						FWD
Sat 07/17/2021	to	Sat 09/18/2021	<u>EXT FORCE</u>	<u>by CE</u>	<u>08/26/2021</u>	(Import)
1053	Continuous	0200				CONED - LIPA 1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 2						FWD
Sat 07/17/2021	to	Sat 09/18/2021	<u>EXT FORCE</u>	<u>by CE</u>	<u>08/26/2021</u>	(Import)
1053	Continuous	0200				CONED - LIPA 1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
EGRDNCTY_345_138_AT1						FWD
Fri 08/06/2021	to	Fri 10/15/2021	<u>EXT FORCE</u>	<u>by LI</u>	<u>08/11/2021</u>	(Import)
1939	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
EGRDNCTY_345_138_AT2						FWD
Fri 08/06/2021	to	Fri 10/15/2021	<u>EXT FORCE</u>	<u>by LI</u>	<u>08/11/2021</u>	(Import)
1939	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
SPRNBK_-EGRDNCTR_345_Y49 & DUNWODIE-SHORE_RD_345_Y50						FWD
Fri 08/06/2021	to	Sat 09/18/2021				(Import)
1953		0200				CONED - LIPA 25 MW
Work scheduled by:						Impacts Total Transfer Capability 1475 MW
						TTC with All Lines In Service 1500 MW
SPRNBK_-EGRDNCTR_345_Y49						FWD
Fri 08/06/2021	to	Fri 10/15/2021	<u>EXT FORCE</u>	<u>by LI</u>	<u>08/11/2021</u>	(Import)
1953	Continuous	2359				CONED - LIPA 775 MW
Work scheduled by: LI						Impacts Total Transfer Capability 725 MW
						TTC with All Lines In Service 1500 MW
NIAGARA_-STA_255_345_NH2						FWD
Fri 08/27/2021	to	Mon 09/06/2021	<u>EXTENDED</u>	<u>by NYPA</u>	<u>09/02/2021</u>	(Import)
0500	Continuous	2300				DYSINGER EAST 1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700						REV
Sat 08/28/2021	to	Wed 09/08/2021				(Export)
0700	Daily	2259			SCH - NE - NY	900 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW
SCH-NE-NYISO_LIMIT_600						FWD
Sat 08/28/2021	to	Wed 09/08/2021				(Import)
2300	Daily	0659			SCH - NE - NY	800 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1400 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80						FWD
Mon 08/30/2021	to	Sun 09/05/2021	by HQ	08/26/2021		(Import)
0700	Continuous	2300			SCH - HQ_CEDARS	80 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	110 MW
					TTC with All Lines In Service	190 MW
LEEDS____-HURLYAVE_345_301						FWD
Thu 09/02/2021	to	Fri 09/03/2021				(Import)
0730	Daily(No Weekends)	2359			UPNY CONED	4100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	3715 MW
					TTC with All Lines In Service	7815 MW
LEEDS____345KV_R94301						FWD
Thu 09/02/2021	to	Fri 09/03/2021				(Import)
0730	Daily(No Weekends)	2359			UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
SCH-NYISO-NE_LIMIT_1100						REV
Sun 09/05/2021	to	Sun 09/05/2021	UPDATED	by ISONE	09/04/2021	(Export)
0001	Daily	0700			SCH - NE - NY	1300 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1600 MW
SCH-NYISO-NE_LIMIT_1000						REV
Mon 09/06/2021	to	Mon 09/06/2021	UPDATED	by ISONE	09/04/2021	(Export)
0001	Daily	0700			SCH - NE - NY	1200 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Mon 09/06/2021 to Tue 09/07/2021 UPDATED by ISONE 09/04/2021
2300 Daily 0700

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1600 MW

REV
(Export)

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

Tue 09/07/2021 to Tue 09/07/2021
0001 0030

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_KINTIGH_345_NS1-38

Tue 09/07/2021 to Wed 09/15/2021 UPDATED by NYPA 09/02/2021
0500 Continuous 2300

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1400 MW
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/07/2021 to Thu 09/30/2021
0500 Continuous 1900

Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS 0 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

FITZPTRK-EDIC_345_FE-1

Tue 09/07/2021 to Sat 09/11/2021 UPDATED by NGRID 08/19/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2825 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC_345_FE-1

Tue 09/07/2021 to Sat 09/11/2021 UPDATED by NGRID 08/19/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT 4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

MOSES_ADIRNDCK_230_MA2

Tue 09/07/2021 to Sun 11/14/2021 UPDATED by NYPA 09/01/2021
0600 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1400						FWD
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Import)
0600	Continuous	1300				SCH - OH - NY 1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1950 MW
SCH-NYISO-IMO_LIMIT_1200						REV
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Export)
0600	Continuous	1300				SCH - OH - NY 1500 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1700 MW
ROSETON_-ROCKTVRN_345_311						FWD
Tue 09/07/2021	to	Wed 09/08/2021			<u>07/15/2021</u>	(Import)
0700	Continuous	1615				UPNY CONED 4400 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 3415 MW
						TTC with All Lines In Service 7815 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80						FWD
Tue 09/07/2021	to	Fri 10/08/2021				(Import)
0700	Continuous	2300				SCH - HQ_CEDARS 80 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 110 MW
						TTC with All Lines In Service 190 MW
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4						FWD
Tue 09/07/2021	to	Tue 09/07/2021				(Import)
2201		2230				SPR/DUN-SOUTH 3200 MW
Work scheduled by:						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW
SCH-NYISO-NE_LIMIT_1100						REV
Tue 09/07/2021	to	Wed 09/08/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/04/2021</u>	(Export)
2300	Daily	0700				SCH - NE - NY 1300 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1600 MW
DUNWODIE_345KV_6						FWD
Wed 09/08/2021	to	Wed 09/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/17/2021</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Wed 09/08/2021 to Wed 09/08/2021 UPDATED by CONED 06/17/2021
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 09/08/2021 to Wed 09/08/2021 UPDATED by CONED 06/17/2021
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Wed 09/08/2021 to Sun 09/12/2021 UPDATED by CONED 09/03/2021
0001 Continuous 1800

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PIERCBRK-FIVEMILE_345_37

Wed 09/08/2021 to Thu 09/09/2021
0730 Continuous 1630

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LEEDS___-HURLYAVE_345_301

FWD

Fri 09/10/2021 to Fri 09/10/2021 UPDATED by CHGE 09/08/2021
0700 Daily 0759

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

LEEDS___345KV_R94301

FWD

Fri 09/10/2021 to Fri 09/10/2021 UPDATED by CHGE 09/08/2021
0700 Daily 0759

(Import)

Work scheduled by: CHGE

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

HURLYAVE-ROSETON_345_303

FWD

Fri 09/10/2021 to Tue 09/14/2021 UPDATED by CHGE 09/08/2021
0800 Daily 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Sat 09/11/2021 to Sat 09/11/2021 UPDATED by CONED 09/03/2021

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 09/11/2021 to Sat 09/11/2021 UPDATED by CONED 09/03/2021

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 09/11/2021 to Sun 09/12/2021 UPDATED by CONED 09/03/2021

(Import)

0001 Continuous 0200

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

FRASER_345_FRASER SVC

FWD

Sat 09/11/2021 to Sat 09/11/2021

(Import)

0800 Continuous 1000

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER_345_FRASER SVC

FWD

Sat 09/11/2021 to Sat 09/11/2021

(Import)

1500 Continuous 1700

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER_345_FRASER SVC

FWD

Sun 09/12/2021 to Sun 09/12/2021

(Import)

0800 Continuous 1000

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER_345_FRASER SVC

FWD

Sun 09/12/2021 to Sun 09/12/2021

(Import)

1500 Continuous 1700

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Sun 09/12/2021 to Sun 09/12/2021 UPDATED by CONED 09/03/2021

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sun 09/12/2021 to Sun 09/12/2021 UPDATED by CONED 09/03/2021

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Mon 09/13/2021 to Tue 09/14/2021 UPDATED by CONED 09/01/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

VOLNEY_-CLAY_345_6

FWD

Mon 09/13/2021 to Mon 09/13/2021

(Import)

0700 Daily(No Weekends) 1730

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 09/13/2021 to Wed 09/15/2021 UPDATED by NYPA 08/25/2021

(Import)

0700 Continuous 1600

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

PANNELL_-CLAY_345_2

FWD

Mon 09/13/2021 to Fri 09/17/2021 UPDATED by NYPA 05/12/2021

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

LEEDS_345_LEEDS SVC

FWD

Mon 09/13/2021 to Fri 09/17/2021

(Import)

0800 Continuous 1100

CENTRAL EAST - VC **2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Wed 09/15/2021 to Wed 10/13/2021 **UPDATED** **by CONED** **08/18/2021**
 0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Wed 09/15/2021 to Wed 10/13/2021 **UPDATED** **by CONED** **08/18/2021**
 0001 Continuous 2300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Wed 09/15/2021 to Wed 10/13/2021 **UPDATED** **by CONED** **08/18/2021**
 0001 Continuous 2300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PORTER__-ROTTRDAM_230_30

FWD

Wed 09/15/2021 to Tue 11/30/2021 **UPDATED** **by NGRID** **08/31/2021**
 0700 Continuous 1730

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

FWD

Thu 09/16/2021 to Sun 11/14/2021 **UPDATED** **by NGRID** **08/31/2021**
 0600 Continuous 1830

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021
 0600 1830

(Import)

Work scheduled by:

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

FWD

Thu 09/16/2021 to Fri 09/24/2021 **UPDATED** **by CHGE** **08/31/2021**
 0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 09/17/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

RAMAPO_-BUCHAN_N_345_Y94

FWD

Fri 09/17/2021 to Sat 09/18/2021

(Import)

0001 Continuous 0200

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Sat 09/18/2021 to Sat 09/18/2021

(Import)

0201 Continuous 0231

UPDATED by CONED 09/02/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 09/18/2021 to Tue 09/28/2021

(Import)

0201 Continuous 1000

UPDATED by CONED 09/02/2021

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021

UPDATED by PJM 07/23/2021

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

PANNELL_-CLAY_345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021

(Import)

0700 Continuous 1530

UPDATED by NYPA 08/25/2021

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PIERCBRK-FIVEMILE_345_37

Wed 09/22/2021 to Wed 09/22/2021

0730 Continuous 1100

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38

FWD

Sat 09/25/2021 to Tue 09/28/2021 UPDATED by CONED 09/02/2021

(Import)

0001 Continuous 1000

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Sat 09/25/2021 to Tue 09/28/2021 UPDATED by CONED 09/02/2021

(Import)

0001 Continuous 1000

Work scheduled by: ConEd

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

SCH-NYISO-NE_LIMIT_1000

REV

Sat 09/25/2021 to Sun 10/24/2021

(Export)

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1600 MW

CHAT_DC_GC1

FWD

Sun 09/26/2021 to Sun 09/26/2021

(Import)

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Sun 09/26/2021 to Sun 09/26/2021

(Export)

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sun 09/26/2021 to Sun 09/26/2021

(Import)

0001 0200

Work scheduled by:

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sun 09/26/2021 to Sun 09/26/2021

(Import) (Export)

0001 0200

Work scheduled by:

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 Continuous 0200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 09/26/2021 to Sun 09/26/2021
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NIAGARA_-KINTIGH_345_NSI-38

Mon 09/27/2021 to Fri 10/01/2021 **EXTENDED by NYPA 08/20/2021**
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Mon 09/27/2021 to Fri 10/08/2021
0800 Continuous 1400
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LEEDS_-HURLYAVE_345_301

Mon 09/27/2021 to Fri 10/29/2021
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_3

Tue 09/28/2021 to Tue 09/28/2021 **UPDATED by CONED 09/02/2021**
0930 Continuous 1000
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4						FWD
Tue 09/28/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/02/2021</u>	(Import)
0930	Continuous	1000				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
EFISHKIL-WOOD_ST_345_F38						FWD
Wed 09/29/2021	to	Wed 09/29/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/02/2021</u>	(Import)
0130	Continuous	0200				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3815 MW
						TTC with All Lines In Service 7815 MW
PLSNTVLE-DUNWODIE_345_W89						FWD
Wed 09/29/2021	to	Wed 09/29/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/02/2021</u>	(Import)
0130	Continuous	0200				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3815 MW
						TTC with All Lines In Service 7815 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD
Wed 09/29/2021	to	Wed 09/29/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/02/2021</u>	(Import)
0130	Continuous	0200				UPNY CONED 7210 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 605 MW
						TTC with All Lines In Service 7815 MW
LADENTWN-BUCHAN_S_345_Y88						FWD
Thu 09/30/2021	to	Thu 09/30/2021	<u>UPDATED</u>	<u>by ORU</u>	<u>08/13/2021</u>	(Import)
0800	Continuous	1600				UPNY CONED 7560 MW
Work scheduled by: ORU						Impacts Total Transfer Capability 255 MW
						TTC with All Lines In Service 7815 MW
NIAGARA_-STA_255_345_NH2						FWD
Sat 10/02/2021	to	Sun 10/17/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/20/2021</u>	(Import)
0500	Continuous	1900				DYSINGER EAST 1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW
CLAY_-EDIC_345_2-15						FWD
Mon 10/04/2021	to	Sat 10/30/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/16/2021</u>	(Import)
0700	Continuous	1730				OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Tue 10/05/2021 to Tue 10/05/2021
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_6

Wed 10/13/2021 to Wed 10/13/2021 UPDATED by CONED 08/18/2021
2230 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W85

Thu 10/14/2021 to Thu 10/14/2021
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_72

Thu 10/14/2021 to Sat 10/16/2021 UPDATED by CONED 08/04/2021
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Thu 10/14/2021 to Sat 10/16/2021 UPDATED by CONED 08/04/2021
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK_345_W78

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_5

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-DUNWODIE_345_W75

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS3

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4

Sat 10/16/2021 to Mon 10/18/2021
 0001 0200
 Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

Sat 10/16/2021 to Sat 10/16/2021
 0030 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_71

Sat 10/16/2021 to Mon 10/18/2021
 0101 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Sat 10/16/2021 to Mon 10/18/2021
 0101 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 10/18/2021 to Sat 12/04/2021
0500 Continuous 1900

UPDATEDby NYPA08/20/2021

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 10/20/2021 to Thu 10/21/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO_-BUCHAN_N_345_Y94

FWD

Wed 10/20/2021 to Thu 10/21/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_900

FWD

Thu 10/21/2021 to Fri 10/29/2021
1700 Continuous 1600

(Import)

Work scheduled by: ISONE

SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Tue 10/26/2021 to Sun 11/21/2021
0600 Continuous 1600

(Import) (Export)

Work scheduled by: ISONE

SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

W49TH_ST_345KV_5

FWD

Sat 10/30/2021 to Sun 12/05/2021
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

BUCHAN_S-MILLWOOD_345_W97

FWD

Mon 11/01/2021 to Fri 12/10/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED** **by IESO** **05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED** **by IESO** **05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

REV
 (Export)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 2000 MW

HURLYAVE-ROSETON_345_303

Mon 11/01/2021 to Fri 11/19/2021
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT_345_V-3022

Tue 11/02/2021 to Fri 11/05/2021
 0800 Continuous 1500
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJM_VFT **0 MW** **0 MW**
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

MILLWOOD_345KV_18

Wed 11/03/2021 to Fri 11/12/2021 **UPDATED** **by CE** **09/02/2021**
 0001 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

Wed 11/03/2021 to Tue 11/09/2021 **UPDATED** **by CE** **09/02/2021**
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7680 MW**
 Impacts Total Transfer Capability 135 MW
 TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 11/03/2021 to Tue 11/09/2021 **UPDATED** **by CE** **09/02/2021**
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7560 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Fri 11/05/2021 to Mon 11/08/2021

1601 Continuous 0800

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

GOETHALS_345KV_5

Fri 11/12/2021 to Tue 11/16/2021

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CONED 06/30/2021

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

PORTER_-ROTTRDAM_230_30 & MASSENA_-MARCY_765_MSU1

Mon 11/15/2021 to Tue 11/30/2021

0100 1730

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

UPDATED

by NYISO 06/03/2021

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

UPDATED

by NYISO 06/03/2021

FWD

(Import) (Export)

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

UPDATED

by NYISO 06/03/2021

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

MARCY_765_345_AT2

Mon 11/15/2021 to Tue 11/30/2021

0100 Continuous 1859

Work scheduled by: NYPA

UPDATED

by NYISO 06/03/2021

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				CENTRAL EAST - VC	1670 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1305 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY___765_MSU1						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY___765_MSU1						FWD	REV			
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	(Export)			
0100	Continuous	1859				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW			
						TTC with All Lines In Service	1500 MW			
MASSENA_-MARCY___765_MSU1						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				SCH - HQ_CEDARS	90 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040						FWD				
Mon 11/15/2021	to	Tue 11/30/2021				(Import)				
0100		1859				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2						FWD	REV			
Mon 11/15/2021	to	Tue 11/30/2021				(Import)	(Export)			
0100		1859				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW			
						TTC with All Lines In Service	1500 MW			
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2						FWD				
Mon 11/15/2021	to	Tue 11/30/2021				(Import)				
0100		1859				SCH - HQ_CEDARS	90 MW			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1					FWD
Mon 11/15/2021	to	Tue 11/30/2021			(Import)
0100		1859		SCH - HQ_CEDARS	90 MW
Work scheduled by:					Impacts Total Transfer Capability 109 MW
					TTC with All Lines In Service 199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD
Mon 11/15/2021	to	Tue 11/30/2021			(Import)
0100		1859		SCH - HQ_CEDARS	90 MW
Work scheduled by:					Impacts Total Transfer Capability 109 MW
					TTC with All Lines In Service 199 MW
S.RIPLEY-DUNKIRK_230_68					
Tue 11/16/2021	to	Sat 12/04/2021			SCH - PJ - NY
0700	Continuous	1730			Impacts Total Transfer Capability
Work scheduled by: NGrid					TTC with All Lines In Service
MILLWOOD-EASTVIEW_345_W85					FWD
Fri 11/19/2021	to	Fri 11/19/2021	UPDATED	by CE 06/28/2021	(Import)
0001	Continuous	0030			UPNY CONED 7550 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 265 MW
					TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK_345_W78					FWD
Fri 11/19/2021	to	Wed 11/24/2021	UPDATED	by CE 06/28/2021	(Import)
0001	Continuous	0200			UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
W49TH_ST_345KV_7					FWD
Sat 11/20/2021	to	Sat 11/20/2021	UPDATED	by CONED 06/20/2021	(Import)
0001	Continuous	0030			SCH - PJM_HTP 300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
DUNWODIE-MOTTHAVN_345_72					FWD
Sat 11/20/2021	to	Wed 11/24/2021	UPDATED	by CONED 06/07/2021	(Import)
0001	Continuous	0200			SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Sat 11/20/2021 to Wed 11/24/2021 UPDATED by CONED 06/07/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Wed 11/24/2021 to Sun 11/28/2021

(Import)

0001 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

MILLWOOD-EASTVIEW_345_W85

FWD

Wed 11/24/2021 to Wed 11/24/2021 UPDATED by CE 06/28/2021

(Import)

0130 Continuous 0200

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Wed 11/24/2021 to Sun 11/28/2021

(Import)

0201 Continuous 0100

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Wed 11/24/2021 to Sun 11/28/2021

(Import)

0201 Continuous 0100

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Thu 11/25/2021 to Fri 12/03/2021 UPDATED by CONED 06/20/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS4

FWD

Sun 11/28/2021 to Sun 11/28/2021 UPDATED by CONED 06/20/2021

(Import)

0300 Continuous 0330

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52

FWD

Sun 11/28/2021 to Wed 12/01/2021 UPDATED by CONED 06/20/2021

(Import)

0300 Continuous 0200

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-PACKARD_230_61

FWD

REV

Tue 11/30/2021 to Mon 12/06/2021

(Import) (Export)

0615 Continuous 1900

SCH - OH - NY **1200 MW 1850 MW**
Impacts Total Transfer Capability 1100 MW 150 MW
TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

SPRNBK_345KV_RNS4

FWD

Wed 12/01/2021 to Wed 12/01/2021 UPDATED by CONED 06/20/2021

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA1

FWD

Wed 12/01/2021 to Tue 05/31/2022

(Import)

0700 Continuous 1300

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY_345KV_CSC

FWD

Mon 12/06/2021 to Fri 12/17/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BUCHAN_S-MILLWOOD_345_W98

FWD

Tue 12/07/2021 to Fri 12/10/2021 UPDATED by CE 09/02/2021

(Import)

0201 Continuous 0200

UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

FWD

Tue 12/07/2021 to Fri 12/10/2021 UPDATED by CE 09/02/2021

(Import)

0201 Continuous 0200

UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Tue 12/07/2021 to Fri 12/10/2021 UPDATED by CE 09/02/2021

(Import)

0201 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Sun 12/12/2021 to Tue 12/14/2021 UPDATED by CE 07/21/2021

(Import)

2000 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sun 12/12/2021 to Tue 12/14/2021 UPDATED by CE 07/21/2021

(Import)

2000 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Sun 12/12/2021 to Tue 12/14/2021 UPDATED by CE 07/21/2021

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER_345_FRASER SVC

FWD

Tue 01/04/2022 to Mon 02/28/2022 UPDATED by NYPA 05/25/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA_-PACKARD_230_61

FWD

REV

Mon 01/17/2022 to Fri 01/21/2022

(Import) (Export)

0615 Continuous 1900

SCH - OH - NY

1200 MW 1850 MW

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

NIAGARA_-STA_255_345_NH2

FWD

Fri 01/21/2022 to Fri 03/04/2022 UPDATED by NYPA 08/20/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 02/07/2022 to Sat 02/12/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 02/07/2022 to Sat 02/12/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

ATHENS__-PLSNTVLY_345_91

FWD

Sat 02/12/2022 to Wed 02/16/2022

(Import)

0600 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

UPDATED by NGRID 05/07/2021

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

LEEDS__-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 02/22/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

MARCY__-EDIC__345_UE1-7

FWD

Wed 02/23/2022 to Mon 02/28/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PORTER__-ROTTRDAM_230_31

FWD

Tue 03/01/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

Work scheduled by: NGrid

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS__345_UCC2-41

FWD

Tue 03/01/2022 to Wed 04/20/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Tue 03/01/2022 to Wed 04/20/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021

0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

INDPDNCE-SCRIBA___345_25

Thu 03/10/2022 to Wed 03/16/2022

0800 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022

0100 2200

Work scheduled by:

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 03/21/2022 to Wed 03/23/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022
0001 2200

Work scheduled by:

UPNY CONED

(Import)

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

ATHENS_-PLSNTVLY_345_91

FWD

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

(Import)

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

FWD

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

(Import)

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F31

FWD

Tue 03/29/2022 to Wed 03/30/2022
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

(Import)

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT_345_X28

FWD

Tue 04/05/2022 to Wed 04/06/2022
0201 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

(Import)

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 04/06/2022 to Wed 04/06/2022 UPDATED by CONED 08/19/2021
0301 Continuous 0330

Work scheduled by: ConEd

UPNY CONED

(Import)

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W79

FWD

Wed 04/06/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021
0301 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

(Import)

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W64

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021
0301 Continuous 0330

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021
0301 Continuous 0330

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021
0301 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

PANNELL_-CLAY_345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PORTER_-ROTTRDAM_230_30

FWD

Wed 04/13/2022 to Tue 12/31/2030
0600 Continuous 2359

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

PANNELL_-CLAY_345_2

FWD

Mon 04/18/2022 to Fri 04/22/2022
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC - FRASER 345 EF24-40

Thu 04/21/2022 to Tue 06/14/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY 345KV_RN5 & PLSNTVLY 345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK 345_W64

Tue 04/26/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK 345KV_RNS5

Tue 04/26/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST 345_F31

Wed 04/27/2022 to Fri 04/29/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NIAGARA 345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1750 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

BUCHAN_N-EASTVIEW 345_W93

Mon 05/02/2022 to Mon 05/02/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Mon 05/02/2022 to Thu 05/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP2

Mon 05/02/2022 to Fri 05/06/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS____345_2

Mon 05/02/2022 to Mon 05/09/2022
0600 Daily 1800

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **750 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS____345_2

Mon 05/02/2022 to Mon 05/09/2022
0600 Daily 1800

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 05/05/2022 to Thu 05/05/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT__345_X28

Fri 05/06/2022 to Mon 05/09/2022 **UPDATED by CONED 08/19/2021**
0201 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

FRASER__345_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-PACKARD_230_62

Sat 06/18/2022 to Sat 06/18/2022

0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	700 MW	1550 MW
Impacts Total Transfer Capability	1250 MW	150 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA_345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022

0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

ROCHESTR-PANNELL_345_RP1

Mon 07/25/2022 to Fri 07/29/2022

0500 Continuous 2100

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

PANNELL_-CLAY____345_1

Mon 09/12/2022 to Fri 09/16/2022

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 08, 2021 to Friday, March 10, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SPRNBRK__345KV_RNS5

Mon 09/19/2022 to Mon 09/19/2022
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 09/17/2020

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 09/19/2022 to Wed 09/21/2022
0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 09/17/2020

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PANNELL_-CLAY__345_2

Mon 09/19/2022 to Fri 09/23/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

SPRNBRK__345KV_RNS5

Wed 09/21/2022 to Wed 09/21/2022
2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 09/17/2020

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 10/01/2022 to Mon 10/17/2022
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 08/01/2020

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Sat 10/01/2022 to Mon 10/17/2022
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 08/01/2020

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW