

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **2000 MW 1150 MW**
Impacts Total Transfer Capability 250 MW 100 MW
TTC with All Lines In Service 2250 MW 1250 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 07/08/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

DUNWODIE-SHORE_RD_345_Y50

Sat 07/17/2021 to Sat 09/18/2021 EXT FORCE by CE 08/26/2021

1053 Continuous 0200

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1						FWD
Sat 07/17/2021	to	Sat 09/18/2021	<u>EXT FORCE</u>	<u>by CE</u>	<u>08/26/2021</u>	(Import)
1053	Continuous	0200				CONED - LIPA 1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 2						FWD
Sat 07/17/2021	to	Sat 09/18/2021	<u>EXT FORCE</u>	<u>by CE</u>	<u>08/26/2021</u>	(Import)
1053	Continuous	0200				CONED - LIPA 1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
EGRDNCTY_345_138_AT1						FWD
Fri 08/06/2021	to	Fri 10/15/2021	<u>EXT FORCE</u>	<u>by LI</u>	<u>08/11/2021</u>	(Import)
1939	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
EGRDNCTY_345_138_AT2						FWD
Fri 08/06/2021	to	Fri 10/15/2021	<u>EXT FORCE</u>	<u>by LI</u>	<u>08/11/2021</u>	(Import)
1939	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
SPRNBK_-EGRDNCTR_345_Y49 & DUNWODIE-SHORE_RD_345_Y50						FWD
Fri 08/06/2021	to	Sat 09/18/2021				(Import)
1953		0200				CONED - LIPA 25 MW
Work scheduled by:						Impacts Total Transfer Capability 1475 MW
						TTC with All Lines In Service 1500 MW
SPRNBK_-EGRDNCTR_345_Y49						FWD
Fri 08/06/2021	to	Fri 10/15/2021	<u>EXT FORCE</u>	<u>by LI</u>	<u>08/11/2021</u>	(Import)
1953	Continuous	2359				CONED - LIPA 775 MW
Work scheduled by: LI						Impacts Total Transfer Capability 725 MW
						TTC with All Lines In Service 1500 MW
NIAGARA_-STA_255_345_NH2						FWD
Fri 08/27/2021	to	Mon 09/06/2021	<u>EXTENDED</u>	<u>by NYPA</u>	<u>09/02/2021</u>	(Import)
0500	Continuous	2300				DYSINGER EAST 1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700						REV
Sat 08/28/2021	to	Wed 09/08/2021				(Export)
0700	Daily	2259			SCH - NE - NY	900 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW
SCH-NE-NYISO_LIMIT_600						FWD
Sat 08/28/2021	to	Wed 09/08/2021				(Import)
2300	Daily	0659			SCH - NE - NY	800 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1000						REV
Mon 09/06/2021	to	Mon 09/06/2021	UPDATED	by ISONE	09/04/2021	(Export)
0001	Daily	0700			SCH - NE - NY	1200 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1600 MW
SCH-NYISO-NE_LIMIT_1000						REV
Mon 09/06/2021	to	Tue 09/07/2021	UPDATED	by ISONE	09/04/2021	(Export)
2300	Daily	0700			SCH - NE - NY	1200 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1600 MW
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4						FWD
Tue 09/07/2021	to	Tue 09/07/2021				(Import)
0001		0030			SPR/DUN-SOUTH	3200 MW
Work scheduled by:					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
NIAGARA_-KINTIGH__345_NS1-38						FWD
Tue 09/07/2021	to	Wed 09/15/2021	UPDATED	by NYPA	09/02/2021	(Import)
0500	Continuous	2300			DYSINGER EAST	1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
Tue 09/07/2021	to	Thu 09/30/2021				(Export)
0500	Continuous	1900			SCH - HQ_CEDARS	0 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_____345_FE-1						FWD
Tue 09/07/2021	to	Sat 09/11/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/19/2021</u>	(Import)
0600	Continuous	1830				CENTRAL EAST - VC 2825 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 2975 MW
FITZPTRK-EDIC_____345_FE-1						FWD
Tue 09/07/2021	to	Sat 09/11/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/19/2021</u>	(Import)
0600	Continuous	1830				OSWEGO EXPORT 4800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 450 MW
						TTC with All Lines In Service 5250 MW
MOSES____-ADIRNDCK_230_MA2						FWD
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Import)
0600	Continuous	1300				MOSES SOUTH 2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
SCH-IMO-NYISO_LIMIT_1400						FWD
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Import)
0600	Continuous	1300				SCH - OH - NY 1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1950 MW
SCH-NYISO-IMO_LIMIT_1200						REV
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Export)
0600	Continuous	1300				SCH - OH - NY 1500 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1700 MW
ROSETON_-ROCKTVRN_345_311						FWD
Tue 09/07/2021	to	Wed 09/08/2021			<u>07/15/2021</u>	(Import)
0700	Continuous	1615				UPNY CONED 4400 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 3415 MW
						TTC with All Lines In Service 7815 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80						FWD
Tue 09/07/2021	to	Fri 10/08/2021				(Import)
0700	Continuous	2300				SCH - HQ_CEDARS 80 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 110 MW
						TTC with All Lines In Service 190 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Tue 09/07/2021 to Tue 09/07/2021
2201 2230

(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

Work scheduled by:

SCH-NYISO-NE_LIMIT_1100

REV

Tue 09/07/2021 to Wed 09/08/2021 UPDATED by ISONE 09/04/2021
2300 Daily 0700

(Export)

SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

DUNWODIE_345KV_6

FWD

Wed 09/08/2021 to Wed 09/08/2021 UPDATED by CONED 06/17/2021
0001 Continuous 0030

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Wed 09/08/2021 to Wed 09/08/2021 UPDATED by CONED 06/17/2021
0001 Continuous 0030

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 09/08/2021 to Wed 09/08/2021 UPDATED by CONED 06/17/2021
0001 Continuous 0030

(Import)

UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Wed 09/08/2021 to Sun 09/12/2021 UPDATED by CONED 09/03/2021
0001 Continuous 1800

(Import)

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PIERCBRK-FIVEMILE_345_37

Wed 09/08/2021 to Thu 09/09/2021
0730 Continuous 1630

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Fri 09/10/2021 to Tue 09/14/2021 UPDATED by CHGE 09/09/2021
0800 Daily 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_6

FWD

Sat 09/11/2021 to Sat 09/11/2021 UPDATED by CONED 09/03/2021
0001 Continuous 1800

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sat 09/11/2021 to Sat 09/11/2021 UPDATED by CONED 09/03/2021
0001 Continuous 1800

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 09/11/2021 to Sun 09/12/2021 UPDATED by CONED 09/03/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

FRASER__345_FRASER SVC

FWD

Sat 09/11/2021 to Sat 09/11/2021
0800 Continuous 1000

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

FRASER__345_FRASER SVC

FWD

Sat 09/11/2021 to Sat 09/11/2021
1500 Continuous 1700

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

FRASER__345_FRASER SVC

FWD

Sun 09/12/2021 to Sun 09/12/2021
0800 Continuous 1000

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Sun 09/12/2021 to Sun 09/12/2021

(Import)

1500 Continuous 1700

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

DUNWODIE_345KV_6

FWD

Sun 09/12/2021 to Sun 09/12/2021

(Import)

1730 Continuous 1800

UPDATED**by CONED 09/03/2021**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sun 09/12/2021 to Sun 09/12/2021

(Import)

1730 Continuous 1800

UPDATED**by CONED 09/03/2021**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Mon 09/13/2021 to Mon 09/13/2021

(Import)

0001 Continuous 0500

UPDATED**by CONED 09/10/2021**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

VOLNEY_-CLAY___345_6

FWD

Mon 09/13/2021 to Mon 09/13/2021

(Import)

0700 Daily(No Weekends) 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 09/13/2021 to Wed 09/15/2021

(Import)

0700 Continuous 1600

UPDATED**by NYPA 08/25/2021**

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

PANNELL_-CLAY___345_2

FWD

Mon 09/13/2021 to Fri 09/17/2021

(Import)

0700 Continuous 1530

UPDATED**by NYPA 05/12/2021**

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 09/13/2021 to Fri 09/17/2021

(Import)

0800 Continuous 1100

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

W49TH_ST_345KV_6

FWD

Wed 09/15/2021 to Wed 09/15/2021

(Import)

0001 Continuous 0030

UPDATEDby CONED 09/09/2021

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Wed 09/15/2021 to Wed 10/13/2021

(Import)

0001 Continuous 2300

UPDATEDby CONED 09/09/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

FWD

Wed 09/15/2021 to Wed 10/13/2021

(Import)

0001 Continuous 2300

UPDATEDby CONED 09/09/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PORTER__-ROTTRDAM_230_30

FWD

Wed 09/15/2021 to Tue 11/30/2021

(Import)

0700 Continuous 1730

UPDATEDby NGRID 08/31/2021

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 09/15/2021 to Sat 09/18/2021

(Import)

2100 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Wed 09/15/2021 to Sat 09/18/2021

(Import)

2100 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Wed 09/15/2021 to Sat 09/18/2021

(Import)

2100 Continuous 0200

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EDIC____-N.SCTLND_345_14

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0600 Continuous 1830

UPDATED**by NGRID 08/31/2021**

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0600 1830

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

HURLYAVE-ROSETON__345_303

FWD

Thu 09/16/2021 to Fri 09/24/2021

(Import)

0800 Continuous 1600

UPDATED**by CHGE 08/31/2021**

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

DUNWODIE_345KV_3

FWD

Sat 09/18/2021 to Sat 09/18/2021

(Import)

0201 Continuous 0231

UPDATED**by CONED 09/02/2021**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 09/18/2021 to Tue 09/28/2021

(Import)

0201 Continuous 1000

UPDATED**by CONED 09/02/2021**

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021

UPDATED**by PJM 07/23/2021**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021

UPDATEDby NYPA08/25/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PIERCBRK-FIVEMILE_345_37

Wed 09/22/2021 to Wed 09/22/2021

0730 Continuous 1100

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

EFISHKIL-WOOD_ST_345_F38

FWD

Sat 09/25/2021 to Tue 09/28/2021

UPDATEDby CONED09/02/2021

(Import)

0001 Continuous 1000

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Sat 09/25/2021 to Tue 09/28/2021

UPDATEDby CONED09/02/2021

(Import)

0001 Continuous 1000

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SCH-NYISO-NE_LIMIT_1000

REV

Sat 09/25/2021 to Sun 10/24/2021

0700 Continuous 1600

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

CHAT_DC_GC1

FWD

Sun 09/26/2021 to Sun 09/26/2021

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sun 09/26/2021 to Sun 09/26/2021

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 09/26/2021 to Sun 09/26/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/27/2021 to Fri 10/01/2021 EXTENDED by NYPA 08/20/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Mon 09/27/2021 to Fri 10/08/2021
0800 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/27/2021 to Fri 10/29/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

DUNWODIE_345KV_3

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

0930 Continuous 1000

UPDATEDby CONED 09/02/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

0930 Continuous 1000

UPDATEDby CONED 09/02/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F38

FWD

Wed 09/29/2021 to Wed 09/29/2021

(Import)

0130 Continuous 0200

UPDATEDby CONED 09/02/2021

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 09/29/2021 to Wed 09/29/2021

(Import)

0130 Continuous 0200

UPDATEDby CONED 09/02/2021

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Wed 09/29/2021 to Wed 09/29/2021

(Import)

0130 Continuous 0200

UPDATEDby CONED 09/02/2021

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

FWD

Thu 09/30/2021 to Thu 09/30/2021

(Import)

0800 Continuous 1600

UPDATEDby ORU 08/13/2021

UPNY CONED

7560 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ORU

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

Sat 10/02/2021 to Sun 10/17/2021
0500 Continuous 1900

UPDATED by NYPA 08/20/2021

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 10/03/2021 to Tue 11/23/2021
0500 Continuous 2000

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 10/03/2021 to Tue 11/23/2021
0500 Continuous 2000

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_800

Mon 10/04/2021 to Tue 10/05/2021
0400 Continuous 1900

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

CLAY_-EDIC__345_2-15

Mon 10/04/2021 to Sat 10/30/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PLSNTVLE-DUNWODIE_345_W89

Tue 10/05/2021 to Tue 10/05/2021
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

SCH-NYISO-HQ_LIMIT_800

Wed 10/06/2021 to Thu 10/07/2021
0400 Continuous 1900

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Thu 10/07/2021 to Thu 10/07/2021 **CANCELLED** **by ConEd** **09/11/2021**

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BUCHAN_S-MILLWOOD_345_W98

FWD

Thu 10/07/2021 to Fri 10/08/2021 **CANCELLED** **by ConEd** **09/11/2021**

(Import)

0001 Continuous 2200

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD_345KV_18

FWD

Fri 10/08/2021 to Fri 10/08/2021 **CANCELLED** **by ConEd** **09/11/2021**

(Import)

2130 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Wed 10/13/2021 to Wed 10/13/2021 **UPDATED** **by CONED** **09/09/2021**

(Import)

2230 Continuous 2300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 10/14/2021 to Thu 10/14/2021

(Import)

0001 Continuous 0030

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_72

FWD

Thu 10/14/2021 to Sat 10/16/2021 **UPDATED** **by CONED** **08/04/2021**

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Thu 10/14/2021 to Sat 10/16/2021 **UPDATED** **by CONED** **08/04/2021**

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_5

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS3

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Sat 10/16/2021 to Mon 10/18/2021
0001 0200
Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

Sat 10/16/2021 to Sat 10/16/2021
0030 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Sat 10/16/2021 to Mon 10/18/2021
0101 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Sat 10/16/2021 to Mon 10/18/2021
0101 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 10/18/2021 to Sat 12/04/2021
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 08/20/2021

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 10/20/2021 to Thu 10/21/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO_-BUCHAN_N_345_Y94

Wed 10/20/2021 to Thu 10/21/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_900

Thu 10/21/2021 to Fri 10/29/2021
1700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SHOR_NPX-SHOREHAM_138_CSC

Tue 10/26/2021 to Sun 11/21/2021
0600 Continuous 1600

Work scheduled by: ISONE

FWD	REV
(Import)	(Export)
SCH - NPX_CSC 0 MW	0 MW
Impacts Total Transfer Capability 330 MW	330 MW
TTC with All Lines In Service 330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Sat 10/30/2021 to Sat 10/30/2021
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_5

Sat 10/30/2021 to Sun 12/05/2021 UPDATED by CONED 06/20/2021
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 11/01/2021 to Fri 12/10/2021 UPDATED by CE 09/10/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359
Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359
Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

HURLYAVE-ROSETON_345_303

Mon 11/01/2021 to Fri 11/19/2021
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

Tue 11/02/2021 to Tue 11/02/2021
0200 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Tue 11/02/2021 to Fri 11/05/2021

0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MILLWOOD_345KV_18

Wed 11/03/2021 to Fri 11/12/2021

0001 Continuous 1800

Work scheduled by: ConEd

UPDATED by CE 09/10/2021

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

BUCHAN_S-MILLWOOD_345_W98

Wed 11/03/2021 to Tue 11/09/2021

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 09/10/2021

	FWD
	(Import)
UPNY CONED	7680 MW
Impacts Total Transfer Capability	135 MW
TTC with All Lines In Service	7815 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 11/03/2021 to Tue 11/09/2021

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 09/10/2021

	FWD
	(Import)
UPNY CONED	7560 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	7815 MW

HOMRC_NY-MAINS_NY_345_47

Fri 11/05/2021 to Mon 11/08/2021

1601 Continuous 0800

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

GOETHALS_345KV_5

Fri 11/12/2021 to Tue 11/16/2021

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 06/30/2021

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

PORTER_-ROTTDAM_230_30 & MASSENA_-MARCY___765_MSU1

Mon 11/15/2021 to Tue 11/30/2021

0100 1730

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	1500 MW
Impacts Total Transfer Capability	1475 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				MOSES SOUTH	1550 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW			
						TTC with All Lines In Service	3150 MW			
CHATGUAY-MASSENA__765_7040						FWD	REV			
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	(Export)			
0100	Continuous	1859				SCH - HQ - NY	0 MW	0 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW			
						TTC with All Lines In Service	1500 MW			
MARCY____765_345_AT1						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				MOSES SOUTH	1750 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW			
						TTC with All Lines In Service	3150 MW			
MARCY____765_345_AT2						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				MOSES SOUTH	1700 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				CENTRAL EAST - VC	1670 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1305 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)				
0100	Continuous	1859				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	(Export)			
0100	Continuous	1859				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW			
						TTC with All Lines In Service	1500 MW			

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021 UPDATED by NYISO 06/03/2021

(Import)

0100 Continuous 1859

Work scheduled by: NYPA

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1859

Work scheduled by:

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100 1859

Work scheduled by:

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1859

Work scheduled by:

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100 1859

Work scheduled by:

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

(Import)

Mon 11/15/2021 to Tue 11/30/2021

SCH - HQ_CEDARS

90 MW

0100 1859

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

S.RIPLEY-DUNKIRK___230_68

Tue 11/16/2021 to Sat 12/04/2021

0700 Continuous 1730

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 11/19/2021 to Fri 11/19/2021

UPDATEDby CE06/28/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W78

FWD

Fri 11/19/2021 to Wed 11/24/2021

UPDATEDby CE06/28/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

FWD

Sat 11/20/2021 to Sat 11/20/2021

UPDATEDby CONED06/20/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

DUNWODIE-MOTTHAVN_345_72

FWD

Sat 11/20/2021 to Wed 11/24/2021

UPDATEDby CONED06/07/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sat 11/20/2021 to Wed 11/24/2021

UPDATEDby CONED06/07/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Wed 11/24/2021 to Sun 11/28/2021

(Import)

0001 0200

Work scheduled by:

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Wed 11/24/2021 to Wed 11/24/2021

UPDATEDby CE06/28/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Wed 11/24/2021 to Sun 11/28/2021
0201 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Wed 11/24/2021 to Sun 11/28/2021
0201 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

Thu 11/25/2021 to Fri 12/03/2021 UPDATED by CONED 06/20/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SPRNBRK_345KV_RNS4

Sun 11/28/2021 to Sun 11/28/2021 UPDATED by CONED 06/20/2021
0300 Continuous 0330
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M52

Sun 11/28/2021 to Wed 12/01/2021 UPDATED by CONED 06/20/2021
0300 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-PACKARD_230_61

Tue 11/30/2021 to Mon 12/06/2021
0615 Continuous 1900
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1850 MW**
Impacts Total Transfer Capability 1100 MW 150 MW
TTC with All Lines In Service 2300 MW 2000 MW

SPRNBRK_345KV_RNS4

Wed 12/01/2021 to Wed 12/01/2021 UPDATED by CONED 06/20/2021
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

Wed 12/01/2021 to Tue 05/31/2022

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MILLWOOD_345KV_18

Mon 12/06/2021 to Fri 12/10/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

09/10/2021

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MARCY____345KV_CSC

Mon 12/06/2021 to Fri 12/17/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

BUCHAN_S-MILLWOOD_345_W98

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

09/10/2021

FWD

(Import)

UPNY CONED **7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

09/10/2021

FWD

(Import)

UPNY CONED **7560 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W64

Sun 12/12/2021 to Tue 12/14/2021

2000 Continuous 0200

Work scheduled by: ConEd

CANCELLED

by ConEd

09/09/2021

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Sun 12/12/2021 to Tue 12/14/2021

2000 Continuous 0200

Work scheduled by: ConEd

CANCELLED

by ConEd

09/09/2021

FWD

(Import)

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Sun 12/12/2021 to Tue 12/14/2021 CANCELLED by ConEd 09/09/2021

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER__345_FRASER SVC

FWD

Tue 01/04/2022 to Mon 02/28/2022 UPDATED by NYPA 05/25/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA__PACKARD__230_61

FWD

REV

Mon 01/17/2022 to Fri 01/21/2022

(Import) (Export)

0615 Continuous 1900

SCH - OH - NY

1200 MW 1850 MW

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

NIAGARA__STA_255__345_NH2

FWD

Fri 01/21/2022 to Fri 03/04/2022 UPDATED by NYPA 08/20/2021

(Import)

0500 Continuous 1900

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 02/07/2022 to Sat 02/12/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY__FRASANNX_345_UCC2-41

FWD

Mon 02/07/2022 to Sat 02/12/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

ATHENS__PLSNTVLY_345_91

FWD

Sat 02/12/2022 to Wed 02/16/2022 UPDATED by NGRID 05/07/2021

(Import)

0600 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022
0001 2200

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022
0001 Continuous 2200

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

FWD

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 02/22/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
0001 Continuous 0200

Work scheduled by: ConEd

(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7

FWD

Wed 02/23/2022 to Mon 02/28/2022

(Import)

0700 Continuous 1530

OSWEGO EXPORT

5250 MW

Work scheduled by: NYPA

ARR: 19&16

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PORTER__-ROTTRDAM_230_31

FWD

Tue 03/01/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS__345_UCC2-41

FWD

Tue 03/01/2022 to Wed 04/20/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Tue 03/01/2022 to Wed 04/20/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022

UPDATEDby CONED 03/26/2021

0001 Continuous 0200

STATEN ISLAND

Work scheduled by: ConEd

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022

UPDATEDby CONED 03/26/2021

0001 Continuous 0200

SCH - PJ - NY

Work scheduled by: ConEd

Impacts Total Transfer Capability

TTC with All Lines In Service

INDPDNCE-SCRIBA__345_25

FWD

Thu 03/10/2022 to Wed 03/16/2022

(Import)

0800 Continuous 1800

OSWEGO EXPORT

5250 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 03/17/2022 to Sun 03/20/2022
0100 2200

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Mon 03/21/2022 to Wed 03/23/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W64

FWD

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

FWD

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022
0001 2200

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS_-PLSNTVLY_345_91

FWD

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

FWD

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 03/29/2022 to Wed 03/30/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT__345_X28

FWD

Tue 04/05/2022 to Wed 04/06/2022

(Import)

0201 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 04/06/2022 to Wed 04/06/2022

(Import)

0301 Continuous 0330

Work scheduled by: ConEd

UPDATEDby CONED 08/19/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

FWD

Wed 04/06/2022 to Thu 04/07/2022

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED 08/19/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 04/07/2022 to Thu 04/07/2022

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED 08/19/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

FWD

Thu 04/07/2022 to Thu 04/07/2022

(Import)

0301 Continuous 0330

Work scheduled by: ConEd

UPDATEDby CONED 08/31/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Thu 04/07/2022 to Thu 04/07/2022

(Import)

0301 Continuous 0330

Work scheduled by: ConEd

UPDATEDby CONED 08/31/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 2200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PANNELL -CLAY_345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PORTER -ROTTRDAM_230_30

FWD

Wed 04/13/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PANNELL -CLAY_345_2

FWD

Mon 04/18/2022 to Fri 04/22/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

EDIC -FRASER_345_EF24-40

FWD

Thu 04/21/2022 to Tue 06/14/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 04/23/2022 to Tue 04/26/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

EASTVIEW-SPRNBK_345_W64

FWD

Tue 04/26/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021

(Import)

2130 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Tue 04/26/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 04/27/2022 to Fri 04/29/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NIAGARA__345_230_AT4

REV

Fri 04/29/2022 to Fri 04/29/2022

(Export)

0500 Continuous 1700

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Mon 05/02/2022 to Thu 05/05/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

N.SCTLND-ALPS____345_2

FWD

Mon 05/02/2022 to Mon 05/09/2022

(Import)

0600 Daily 1800

SCH - NE - NY

750 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2					FWD	REV
Mon 05/02/2022	to	Mon 05/09/2022			(Import)	(Export)
0600	Daily	1800			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Thu 05/05/2022	to	Thu 05/05/2022			(Import)	
0130	Continuous	0200			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
SPRNBK_-TREMONT_345_X28					FWD	
Fri 05/06/2022	to	Mon 05/09/2022	UPDATED	by CONED 08/19/2021	(Import)	
0201	Continuous	1800			SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
FRASER_____345_FRASER SVC					FWD	
Mon 05/09/2022	to	Fri 05/13/2022			(Import)	
0800	Continuous	1700			CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
HOMRC_NY-MAINS_NY_345_47						
Fri 05/20/2022	to	Fri 05/27/2022	UPDATED	by PJM 11/19/2020	SCH - PJ - NY	
0800	Continuous	1600			Impacts Total Transfer Capability	
Work scheduled by: PJM					TTC with All Lines In Service	
HOMR_NYW-PIERC_NY_345_48						
Fri 05/20/2022	to	Fri 05/27/2022	UPDATED	by PJM 11/19/2020	SCH - PJ - NY	
0800	Continuous	1600			Impacts Total Transfer Capability	
Work scheduled by: PJM					TTC with All Lines In Service	
NIAGARA_-PACKARD_230_62					FWD	REV
Sat 06/18/2022	to	Sat 06/18/2022			(Import)	(Export)
0500	Continuous	1700			SCH - OH - NY	700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1250 MW
					TTC with All Lines In Service	1950 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

ROCHESTR-PANNELL__345_RP1

Mon 07/25/2022 to Fri 07/29/2022
0500 Continuous 2100

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

PANNELL_-CLAY____345_1

Mon 09/12/2022 to Fri 09/16/2022
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

FRASER__-GILBOA__345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

SPRNBRK__345KV_RNS5

Mon 09/19/2022 to Mon 09/19/2022 UPDATED by CONED 09/17/2020
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 09/19/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020
0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September11, 2021 to Monday ,March 13, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

FWD

Mon 09/19/2022 to Fri 09/23/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2250 MW

SPRNBK_345KV_RNS5

FWD

Wed 09/21/2022 to Wed 09/21/2022

(Import)

UPDATEDby CONED 09/17/2020

2130 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M51

FWD

Sat 10/01/2022 to Mon 10/17/2022

(Import)

UPDATEDby CONED 08/01/2020

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS5

FWD

Sat 10/01/2022 to Mon 10/17/2022

(Import)

UPDATEDby CONED 08/01/2020

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW