

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Tue 11/30/2021

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 100 MW
 TTC with All Lines In Service 2250 MW 1250 MW

MARION_-FARRAGUT_345_C3403

FWD

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 07/08/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

FWD

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021

(Import)

1807 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 1950 MW

EGRDNCTY_345_138_AT1

FWD

Fri 08/06/2021 to Fri 10/15/2021 EXT FORCE by LI 08/11/2021

(Import)

1939 Continuous 2359

Work scheduled by: LI

CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2

FWD

Fri 08/06/2021 to Fri 10/15/2021 EXT FORCE by LI 08/11/2021

(Import)

1939 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBRK_-EGRDNCTR_345_Y49

FWD

Fri 08/06/2021 to Fri 10/15/2021 EXT FORCE by LI 08/11/2021

(Import)

1953 Continuous 2359

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Tue 09/07/2021 to Thu 09/30/2021

(Export)

0500 Continuous 1900

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 09/07/2021 to Sun 11/14/2021 UPDATED by NYPA 09/01/2021

(Import)

0600 Continuous 1300

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1400

FWD

Tue 09/07/2021 to Sun 11/14/2021 UPDATED by NYPA 09/01/2021

(Import)

0600 Continuous 1300

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1200

REV

Tue 09/07/2021 to Sun 11/14/2021 UPDATED by NYPA 09/01/2021

(Export)

0600 Continuous 1300

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: IESO

SCH-HQ_CEDARS-NYISO_LIMIT_80

FWD

Tue 09/07/2021 to Fri 10/15/2021

(Import)

0700 Continuous 2300

SCH - HQ_CEDARS

80 MW

Impacts Total Transfer Capability 110 MW

TTC with All Lines In Service 190 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 09/13/2021 to Thu 09/23/2021 **EXTENDED** **by NGRID** **09/22/2021**

(Import)

0800 Continuous 1700

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

E13THSTA-FARRAGUT_345_46

FWD

Wed 09/15/2021 to Wed 10/13/2021 **UPDATED** **by CONED** **09/15/2021**

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

FWD

Wed 09/15/2021 to Wed 10/13/2021 **UPDATED** **by CONED** **09/15/2021**

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PORTER__-ROTTRDAM_230_30

FWD

Wed 09/15/2021 to Tue 11/30/2021 **UPDATED** **by NGRID** **08/31/2021**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC____-N.SCTLND_345_14

FWD

Thu 09/16/2021 to Sun 11/14/2021 **UPDATED** **by NGRID** **08/31/2021**

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0600 1830

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

HOMRC_NY-MAINS_NY_345_47Sat 09/18/2021 to Fri 11/05/2021 **UPDATED** **by PJM** **07/23/2021**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021

UPDATED**by NYPA****08/25/2021**

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

SCH-NYISO-NE_LIMIT_600

REV

Sat 09/25/2021 to Sat 09/25/2021

(Export)

0700 Daily 2300

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Sat 09/25/2021 to Sat 09/25/2021

(Import) (Export)

1200 Continuous 1500

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

SCH-NE-NYISO_LIMIT_300

FWD

Sat 09/25/2021 to Sun 10/24/2021

(Import)

2301 Daily 0700

SCH - NE - NY

500 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

CHAT_DC_GC1

FWD

Sun 09/26/2021 to Sun 09/26/2021

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sun 09/26/2021 to Sun 09/26/2021

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sun 09/26/2021 to Sun 09/26/2021

(Import)

0001 0200

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 0200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 Continuous 0200

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sun 09/26/2021 to Sun 09/26/2021
0001 Continuous 0200

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 09/26/2021 to Sun 09/26/2021
0001 Continuous 0200

Work scheduled by: HQ

	FWD (Import)
SCH - HQ - NY	1150 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

SCH-NYISO-NE_LIMIT_1200

Sun 09/26/2021 to Sun 09/26/2021
0001 Daily 0700

Work scheduled by: ISONE

	REV (Export)
SCH - NE - NY	1400 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1600 MW

SCH-NYISO-NE_LIMIT_600

Sun 09/26/2021 to Thu 10/14/2021
0701 Daily 2300

Work scheduled by: ISONE

	REV (Export)
SCH - NE - NY	800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1600 MW

SCH-NYISO-NE_LIMIT_1200

Sun 09/26/2021 to Fri 10/01/2021
2301 Daily 0700

Work scheduled by: ISONE

	REV (Export)
SCH - NE - NY	1400 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 09/27/2021 to Fri 10/01/2021

EXTENDEDby NYPA08/20/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS_345KV_R94301

FWD

Mon 09/27/2021 to Mon 09/27/2021

(Import)

0800 Continuous 0900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

FIVEMILE-STOLLERD_345_29

Mon 09/27/2021 to Fri 10/08/2021

0800 Continuous 1400

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

LEEDS_-HURLYAVE_345_301

FWD

Mon 09/27/2021 to Fri 10/29/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

DUNWODIE_345KV_3

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

0201 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Tue 09/28/2021 to Tue 09/28/2021
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Tue 09/28/2021 to Tue 09/28/2021
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Tue 09/28/2021 to Tue 09/28/2021
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

HURLYAVE-ROSETON__345_303

Wed 09/29/2021 to Wed 09/29/2021
0700 Continuous 1600
Work scheduled by: CHGE

09/22/2021

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Thu 09/30/2021 to Thu 09/30/2021
0800 Continuous 1600
Work scheduled by: ORU

UPDATED by ORU 08/13/2021

FWD
(Import)
UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

LEEDS____345KV_R395

Thu 09/30/2021 to Thu 10/14/2021
0900 Continuous 1500
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_3

Fri 10/01/2021 to Fri 10/01/2021
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by CONED 09/24/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4					FWD
Fri 10/01/2021	to	Fri 10/01/2021	<u>UPDATED</u>	<u>by CONED</u> <u>09/24/2021</u>	(Import)
0001	Continuous	0030			
Work scheduled by: ConEd					
					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W89					FWD
Fri 10/01/2021	to	Tue 10/12/2021	<u>UPDATED</u>	<u>by CONED</u> <u>09/24/2021</u>	(Import)
0001	Continuous	0200			
Work scheduled by: ConEd					
					UPNY CONED 4000 MW
					Impacts Total Transfer Capability 3815 MW
					TTC with All Lines In Service 7815 MW
NIAGARA_-STA_255_345_NH2					FWD
Sat 10/02/2021	to	Sun 10/17/2021	<u>UPDATED</u>	<u>by NYPA</u> <u>08/20/2021</u>	(Import)
0500	Continuous	1900			
Work scheduled by: NYPA					
					DYSINGER EAST 1400 MW
					Impacts Total Transfer Capability 1750 MW
					TTC with All Lines In Service 3150 MW
CHAT_DC_GC1					FWD
Sun 10/03/2021	to	Tue 11/23/2021			(Import)
0500	Continuous	2000			
Work scheduled by: HQ					
					MOSES SOUTH 2850 MW
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
CHAT_DC_GC1					REV
Sun 10/03/2021	to	Tue 11/23/2021			(Export)
0500	Continuous	2000			
Work scheduled by: HQ					
					SCH - HQ - NY 500 MW
					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW
SCH-NYISO-HQ_LIMIT_800					REV
Mon 10/04/2021	to	Tue 10/05/2021			(Export)
0400	Continuous	1900			
Work scheduled by: HQ					
					SCH - HQ - NY 800 MW
					Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service 1000 MW
CLAY_-EDIC_345_2-15					FWD
Mon 10/04/2021	to	Sat 10/30/2021	<u>UPDATED</u>	<u>by NYPA</u> <u>08/16/2021</u>	(Import)
0700	Continuous	1730			
Work scheduled by: NYPA					
					OSWEGO EXPORT 4850 MW
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September 26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__-ELBRIDGE_345_17

Mon 10/04/2021 to Mon 10/04/2021
0800 Continuous 0830

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FRASER__345_FRASER SVC

Mon 10/04/2021 to Mon 10/04/2021
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Mon 10/04/2021 to Fri 10/08/2021
0800 Continuous 1630

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

EFISHKIL-WOOD_ST__345_F38

Fri 10/08/2021 to Mon 10/11/2021
0001 Continuous 1000

Work scheduled by: ConEd

UPDATED by CONED 09/24/2021

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 10/08/2021 to Mon 10/11/2021
0001 Continuous 1000

Work scheduled by: ConEd

UPDATED by CONED 09/24/2021

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

OSWEGO__-ELBRIDGE_345_17

Fri 10/08/2021 to Fri 10/08/2021
1600 Continuous 1630

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

Tue 10/12/2021 to Tue 10/12/2021
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/24/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September 26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4						FWD	
Tue 10/12/2021	to	Tue 10/12/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/24/2021</u>	(Import)	
0130	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
EFISHKIL-WOOD_ST__345_F38						FWD	
Tue 10/12/2021	to	Tue 10/12/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/24/2021</u>	(Import)	
0130	Continuous	0200				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	3815 MW
						TTC with All Lines In Service	7815 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD	
Tue 10/12/2021	to	Tue 10/12/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/24/2021</u>	(Import)	
0130	Continuous	0200				UPNY CONED	7210 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	605 MW
						TTC with All Lines In Service	7815 MW
BUCHAN_N-EASTVIEW_345_W93						FWD	
Tue 10/12/2021	to	Tue 10/12/2021				(Import)	
0201	Continuous	0230				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBRK__345_W79						FWD	
Tue 10/12/2021	to	Wed 10/13/2021				(Import)	
0201	Continuous	2200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
CEDARS__-ROSEMNTB_115_2/22						FWD	REV
Tue 10/12/2021	to	Fri 10/15/2021				(Import)	(Export)
0500	Continuous	0800				SCH - HQ_CEDARS	95 MW 40 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW 60 MW
						TTC with All Lines In Service	190 MW 100 MW
DENNISON-ROSEMNTB_115_2/22						FWD	REV
Tue 10/12/2021	to	Fri 10/15/2021				(Import)	(Export)
0500	Continuous	0800				SCH - HQ_CEDARS	95 MW 40 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW 60 MW
						TTC with All Lines In Service	190 MW 100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 10/13/2021 to Wed 10/13/2021

(Import)

2130 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Wed 10/13/2021 to Wed 10/13/2021

(Import)

2230 Continuous 2300

UPDATEDby CONED 09/15/2021

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 10/14/2021 to Thu 10/14/2021

(Import)

0001 Continuous 0030

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_72

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

UPDATEDby CONED 08/04/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

UPDATEDby CONED 08/04/2021

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W78

FWD

Thu 10/14/2021 to Sat 10/16/2021

(Import)

0001 Continuous 0100

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 10/14/2021 to Sun 11/28/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-DUNWODIE_345_W75

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS3

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NYISO-HQ_LIMIT_300

Thu 10/14/2021 to Wed 10/20/2021 UPDATED by HQ 09/21/2021
0600 Continuous 1800
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **300 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-NE_LIMIT_700

Fri 10/15/2021 to Fri 10/15/2021
0701 Daily 2300
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4

Sat 10/16/2021 to Mon 10/18/2021
0001 0200
Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

Sat 10/16/2021 to Sat 10/16/2021
0030 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Sat 10/16/2021 to Mon 10/18/2021
0101 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Sat 10/16/2021 to Mon 10/18/2021
0101 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NE-NYISO_LIMIT_1000

Sat 10/16/2021 to Sun 10/17/2021
0701 Daily 2300
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 10/17/2021 to Sun 10/17/2021
0001 0200
Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 10/17/2021 to Sun 10/17/2021
0001 0200
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 10/17/2021 to Sun 10/17/2021
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 10/17/2021 to Sun 10/17/2021
0001 Continuous 0200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sun 10/17/2021 to Sun 10/17/2021
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

CEDARS_-ROSEMNTA_115_1/11

Mon 10/18/2021 to Thu 10/21/2021
0500 Continuous 2359
Work scheduled by: HQ

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 60 MW
TTC with All Lines In Service 190 MW 100 MW

DENNISON-ROSEMNTA_115_1/11

Mon 10/18/2021 to Thu 10/21/2021
0500 Continuous 2359
Work scheduled by: HQ

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 60 MW
TTC with All Lines In Service 190 MW 100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 10/18/2021 to Thu 10/21/2021
0500 Continuous 2359
Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 10/18/2021 to Sat 12/04/2021 **UPDATED by NYPA 08/20/2021**
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SCH-NYISO-NE_LIMIT_700

Mon 10/18/2021 to Sat 10/23/2021
0701 Daily 2300
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

SCH-NE-NYISO_LIMIT_900

Thu 10/21/2021 to Fri 10/29/2021
1700 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700

Sun 10/24/2021 to Sun 10/24/2021
0701 Daily 1600
Work scheduled by: ISONE

REV
(Export)
900 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/25/2021 to Sun 11/21/2021
0700 Continuous 1600
Work scheduled by: ISONE

FWD REV
(Import) (Export)
0 MW 0 MW
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

LEEDS____345KV_R94301

Fri 10/29/2021 to Fri 10/29/2021
1500 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

Sat 10/30/2021 to Sat 10/30/2021
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_5

Sat 10/30/2021 to Sun 12/05/2021 **UPDATED by CONED 06/20/2021**
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 11/01/2021 to Fri 12/10/2021 **UPDATED by CE 09/10/2021**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359
Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 11/01/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability

3715 MW

TTC with All Lines In Service

7815 MW

W49TH_ST_345KV_7

FWD

Tue 11/02/2021 to Tue 11/02/2021

(Import)

0200 Continuous 0230

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

LINDN_CG-LNDVFT_345_V-3022

FWD

REV

Tue 11/02/2021 to Fri 11/05/2021

(Import) (Export)

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

MILLWOOD_345KV_18

FWD

Wed 11/03/2021 to Fri 11/12/2021 UPDATED by CE 09/10/2021

(Import)

0001 Continuous 1800

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability

3465 MW

TTC with All Lines In Service

7815 MW

BUCHAN_S-MILLWOOD_345_W98

FWD

Wed 11/03/2021 to Tue 11/09/2021 UPDATED by CE 09/10/2021

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7680 MW

Impacts Total Transfer Capability

135 MW

TTC with All Lines In Service

7815 MW

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 11/03/2021 to Tue 11/09/2021 UPDATED by CE 09/10/2021

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7560 MW

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Fri 11/05/2021 to Mon 11/08/2021

1601 Continuous 0800

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SHORE_RD_345_138_BK 1

Mon 11/08/2021 to Wed 11/10/2021

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 11/11/2021 to Fri 11/12/2021

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

GOETHALS_345KV_5

Fri 11/12/2021 to Tue 11/16/2021

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED**by CONED 06/30/2021**

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

BERKSHIR-ALPS_____345_393

Sun 11/14/2021 to Wed 11/24/2021

0700 Continuous 1600

Work scheduled by: ISONE

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

1100 MW 1700 MW

Impacts Total Transfer Capability 300 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS_____345_393

Sun 11/14/2021 to Wed 11/24/2021

0700 Continuous 1600

Work scheduled by: ISONE

ARR: 78

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Sun 11/14/2021 to Wed 11/24/2021

0700 Continuous 1600

Work scheduled by:

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

1100 MW 1700 MW

Impacts Total Transfer Capability 300 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Sun 11/14/2021 to Wed 11/24/2021
0700 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

BERKSHIR-NORTHFLD_345_312

Sun 11/14/2021 to Wed 11/24/2021
0700 Continuous 1600
Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_800

Sun 11/14/2021 to Wed 11/24/2021
0700 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Sun 11/14/2021 to Wed 11/24/2021
0700 Continuous 1600
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1700 MW

PORTER__-ROTTRDAM_230_30 & MASSENA_-MARCY___765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 1730
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED by NYISO 06/03/2021**
0100 Continuous 1859
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED by NYISO 06/03/2021**
0100 Continuous 1859
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1						FWD			
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)			
0100	Continuous	1859				MOSES SOUTH	1750 MW		
Impacts Total Transfer Capability						1400 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MARCY____765_345_AT2						FWD			
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)			
0100	Continuous	1859				MOSES SOUTH	1700 MW		
Impacts Total Transfer Capability						1450 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)			
0100	Continuous	1859				CENTRAL EAST - VC	1670 MW		
Impacts Total Transfer Capability						1305 MW			
TTC with All Lines In Service						2975 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)			
0100	Continuous	1859				MOSES SOUTH	500 MW		
Impacts Total Transfer Capability						2650 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD	REV		
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	(Export)		
0100	Continuous	1859				SCH - HQ - NY	475 MW 1000 MW		
Impacts Total Transfer Capability						1025 MW 0 MW			
TTC with All Lines In Service						1500 MW 1000 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)			
0100	Continuous	1859				SCH - HQ_CEDARS	90 MW		
Impacts Total Transfer Capability						109 MW			
TTC with All Lines In Service						199 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD			
Mon 11/15/2021	to	Tue 11/30/2021				(Import)			
0100		1859				MOSES SOUTH	500 MW		
Impacts Total Transfer Capability						2650 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by:									

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -
MASSENA 230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

MILLWOOD-EASTVIEW_345_W85

Fri 11/19/2021 to Fri 11/19/2021 UPDATED by CE 06/28/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 7550 MW
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W78

Fri 11/19/2021 to Wed 11/24/2021 UPDATED by CE 06/28/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

Sat 11/20/2021 to Sat 11/20/2021 UPDATED by CONED 06/20/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

FWD

Sat 11/20/2021 to Wed 11/24/2021 UPDATED by CONED 06/07/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sat 11/20/2021 to Wed 11/24/2021 UPDATED by CONED 06/07/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4

FWD

Wed 11/24/2021 to Sun 11/28/2021
0001 0200

(Import)

Work scheduled by:

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Wed 11/24/2021 to Wed 11/24/2021 UPDATED by CE 06/28/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Wed 11/24/2021 to Sun 11/28/2021
0201 Continuous 0100

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

FWD

Wed 11/24/2021 to Sun 11/28/2021
0201 Continuous 0100

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

FWD

Thu 11/25/2021 to Fri 12/03/2021 UPDATED by CONED 06/20/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4						FWD	
Sun 11/28/2021	to	Sun 11/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)	
0300	Continuous	0330				3200 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH	1400 MW
						Impacts Total Transfer Capability	4600 MW
						TTC with All Lines In Service	
SPRNBK_-W49TH_ST_345_M52						FWD	
Sun 11/28/2021	to	Wed 12/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)	
0300	Continuous	0200				3200 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH	1400 MW
						Impacts Total Transfer Capability	4600 MW
						TTC with All Lines In Service	
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	(Import)	
0600	Continuous	1600				0 MW	
Work scheduled by: PJM						SCH - PJM_NEPTUNE	660 MW
						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	
NEWBRDGE-DUFFYAVE_345_501						FWD	
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	(Import)	
0600	Continuous	1600				0 MW	
Work scheduled by: PJM						SCH - PJM_NEPTUNE	660 MW
						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	
NEWBRDGE_345_138_BK_2						FWD	
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	(Import)	
0600	Continuous	1600				375 MW	
Work scheduled by: PJM						SCH - PJM_NEPTUNE	285 MW
						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	
BERKSHIR-ALPS_____345_393						FWD	REV
Mon 11/29/2021	to	Sat 12/18/2021				(Import)	(Export)
0700	Continuous	1600				1100 MW	1700 MW
Work scheduled by: ISONE						SCH - NE - NY	300 MW
						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Mon 11/29/2021	to	Sat 12/18/2021				(Import)	(Export)
0700	Continuous	1600				100 MW	100 MW
Work scheduled by: ISONE						SCH - NPX_1385	100 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW

ARR: 78

ARR: 78

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 11/29/2021 to Sat 12/18/2021
0700 1600

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1100 MW	1700 MW
Impacts Total Transfer Capability	300 MW	0 MW
TTC with All Lines In Service	1400 MW	1700 MW

BERKSHIR-NORTHFLD_345_312

Mon 11/29/2021 to Sat 12/18/2021
0700 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1300 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	1400 MW

BERKSHIR-NORTHFLD_345_312

Mon 11/29/2021 to Sat 12/18/2021
0700 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_800

Mon 11/29/2021 to Sat 12/18/2021
0700 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1000 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_700

Mon 11/29/2021 to Sat 12/18/2021
0700 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1700 MW

NIAGARA_-PACKARD_230_61

Tue 11/30/2021 to Mon 12/06/2021
0615 Continuous 1900

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1850 MW
Impacts Total Transfer Capability	1100 MW	150 MW
TTC with All Lines In Service	2300 MW	2000 MW

SPRNBK_345KV_RNS4

Wed 12/01/2021 to Wed 12/01/2021
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/20/2021

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Wed 12/01/2021 to Tue 05/31/2022

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MILLWOOD_345KV_18

Mon 12/06/2021 to Fri 12/10/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

09/10/2021

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MARCY___345KV_CSC

Mon 12/06/2021 to Fri 12/17/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

BUCHAN_S-MILLWOOD_345_W98

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

09/10/2021

FWD

(Import)

UPNY CONED **7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

09/10/2021

FWD

(Import)

UPNY CONED **7560 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

FRASER___345_FRASER SVC

Tue 01/04/2022 to Mon 02/28/2022

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

05/25/2021

FWD

(Import)

CENTRAL EAST - VC **2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-PACKARD__230_61

Mon 01/17/2022 to Fri 01/21/2022

0615 Continuous 1900

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - OH - NY **1200 MW 1850 MW**

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Tue 01/18/2022 to Fri 02/04/2022 UPDATED by NGRID 09/24/2021

0700 Continuous 1730

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_-STA_255_345_NH2

Fri 01/21/2022 to Fri 03/04/2022 UPDATED by NYPA 08/20/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 02/07/2022 to Sat 02/12/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Mon 02/07/2022 to Sat 02/12/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ATHENS_-PLSNTVLY_345_91

Sat 02/12/2022 to Wed 02/16/2022 UPDATED by NGRID 05/07/2021

0600 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 02/17/2022 to Sat 02/19/2022

0001 2200

Work scheduled by:

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

LEEDS_-PLSNTVLY_345_92

Thu 02/17/2022 to Fri 03/25/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Tue 02/22/2022 to Tue 02/22/2022

(Import)

0001 Continuous 0030

UPDATED by CONED 08/31/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Tue 02/22/2022 to Tue 02/22/2022

(Import)

0001 Continuous 0030

UPDATED by CONED 08/31/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 02/22/2022 to Mon 03/21/2022

(Import)

0001 Continuous 0200

UPDATED by CONED 08/31/2021

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MARCY_-EDIC_345_UE1-7

FWD

Wed 02/23/2022 to Mon 02/28/2022

(Import)

0700 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

PORTER_-ROTTDAM_230_31

FWD

Tue 03/01/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_93

Tue 03/01/2022 to Tue 03/15/2022
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Tue 03/01/2022 to Tue 04/12/2022
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_31

Tue 03/01/2022 to Tue 04/12/2022
0700 1900
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS____345_2

Tue 03/01/2022 to Tue 05/24/2022
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS____345_2

Tue 03/01/2022 to Tue 05/24/2022
0700 Continuous 1900
Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021

0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

INDPDNCE-SCRIBA__345_25

Thu 03/10/2022 to Wed 03/16/2022

0800 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022

0100 2200

Work scheduled by:

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 03/21/2022 to Wed 03/23/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

ATHENS__-PLSNTVLY_345_91

FWD

Sat 03/26/2022 to Sun 05/01/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 03/26/2022 to Sun 05/01/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 03/29/2022 to Wed 03/30/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

LINDN_CG-LNDVFT__345_V-3022

FWD

REV

Sun 04/03/2022 to Sat 04/09/2022

(Import) (Export)

1400 Continuous 1400

SCH - PJM_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

SPRNBK_-TREMONT__345_X28

FWD

Tue 04/05/2022 to Wed 04/06/2022

(Import)

0201 Continuous 0300

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 04/06/2022 to Wed 04/06/2022

(Import)

0301 Continuous 0330

UPDATED by CONED 08/19/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Wed 04/06/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 0330

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 0330

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 2200

Work scheduled by: ConEd

UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

PANNELL_-CLAY____345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

PORTER_-ROTTDAM_230_30

FWD

Wed 04/13/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY____345_2

Mon 04/18/2022 to Fri 04/22/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

EDIC____-FRASER____345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022

0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBRK__345_W64

Tue 04/26/2022 to Tue 04/26/2022

2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBRK__345KV_RNS5

Tue 04/26/2022 to Tue 04/26/2022

2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F31

Wed 04/27/2022 to Fri 04/29/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NIAGARA__345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022

0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1750 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Mon 05/02/2022 to Mon 05/02/2022
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W79

Mon 05/02/2022 to Thu 05/05/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL_345_RP2

Mon 05/02/2022 to Fri 05/06/2022
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 05/05/2022 to Thu 05/05/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT_345_X28

Fri 05/06/2022 to Mon 05/09/2022 **UPDATED by CONED 08/19/2021**
0201 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

FRASER_345_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022
0800 Continuous 1700
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Fri 05/27/2022
0600 Continuous 1800
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_-PACKARD_230_62

Sat 06/18/2022 to Sat 06/18/2022

0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	700 MW	1550 MW
Impacts Total Transfer Capability	1250 MW	150 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA_345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022

0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

ROCHESTR-PANNELL_345_RP1

Mon 07/25/2022 to Fri 07/29/2022

0500 Continuous 2100

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

PANNELL_-CLAY____345_1

Mon 09/12/2022 to Fri 09/16/2022

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SPRNBRK__345KV_RNS5

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0001 Continuous 0030

UPDATED by CONED 09/17/2020

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Mon 09/19/2022 to Wed 09/21/2022

(Import)

0001 Continuous 2200

UPDATED by CONED 09/17/2020

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PANNELL_-CLAY__345_2

FWD

Mon 09/19/2022 to Fri 09/23/2022

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

SPRNBRK__345KV_RNS5

FWD

Wed 09/21/2022 to Wed 09/21/2022

(Import)

2130 Continuous 2200

UPDATED by CONED 09/17/2020

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Sat 10/01/2022 to Mon 10/17/2022

(Import)

0001 Continuous 0300

UPDATED by CONED 08/01/2020

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

Sat 10/01/2022 to Mon 10/17/2022

(Import)

0001 Continuous 0300

UPDATED by CONED 08/01/2020

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC			FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022	(Import)	(Export)
0600	Continuous	1800	SCH - NPX_CSC	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW
			TTC with All Lines In Service	330 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE			FWD	
Mon 10/10/2022	to	Fri 10/14/2022	(Import)	
0600	Continuous	1600	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501			FWD	
Mon 10/10/2022	to	Fri 10/14/2022	(Import)	
0600	Continuous	1600	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1			FWD	
Mon 10/10/2022	to	Fri 10/14/2022	(Import)	
0600	Continuous	1600	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2			FWD	
Mon 10/10/2022	to	Fri 10/14/2022	(Import)	
0600	Continuous	1600	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
GILBOA_-N.SCTLND_345_GNS-1			FWD	
Mon 10/31/2022	to	Mon 11/28/2022	(Import)	
0500	Continuous	1900	CENTRAL EAST - VC	2520 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	455 MW
			TTC with All Lines In Service	2975 MW
LEEDS____345KV_R94301			FWD	
Mon 10/31/2022	to	Mon 11/28/2022	(Import)	
0500	Continuous	1900	UPNY CONED	3800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	4015 MW
			TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September26, 2021 to Tuesday ,March 28, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

1470 MW

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19

N.SCTLND-LEEDS___345_94

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PORTER___-ROTTRDAM_230_30 & MARCY___-N.SCTLND_345_18

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 1900

CENTRAL EAST - VC

1300 MW

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER___-ROTTRDAM_230_31 & MARCY___-N.SCTLND_345_18

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 1900

CENTRAL EAST - VC

1300 MW

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: