

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 05/31/2022

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2550 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

### MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### STLAWRNC-MOSES\_\_\_\_230\_L33P

Mon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	<b>375 MW</b>
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

### NIAGARA\_-KINTIGH\_345\_NS1-38

Mon 10/18/2021 to Sat 12/31/2022 UPDATED by NYPA 12/05/2021

0500 Continuous 2359

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

### BUCHAN\_S-MILLWOOD\_345\_W97

Mon 11/01/2021 to Fri 12/24/2021 EXTENDED by CE 12/21/2021

0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	<b>7680 MW</b>
Impacts Total Transfer Capability	135 MW
TTC with All Lines In Service	7815 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1750</b>						FWD
Mon 11/01/2021	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				SCH - OH - NY <b>2050 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 2300 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>						REV
Mon 11/01/2021	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				SCH - OH - NY <b>1900 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
<b>MOSES__-ADIRNDCK_230_MAl</b>						FWD
Wed 12/01/2021	to	Thu 12/23/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/13/2021</u>	(Import)
0700	Continuous	1500				MOSES SOUTH <b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
<b>KINTIGH_-STA_255__345_SH1-39</b>						FWD
Wed 12/08/2021	to	Sat 12/31/2022	<u>UPDATED</u>	<u>by NYSEG</u>	<u>12/14/2021</u>	(Import)
2000	Continuous	2359				DYSINGER EAST <b>1700 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service 3150 MW
<b>DYSINGER-KINTIGH__345_39 &amp; DYSINGER-STA_255__345_DH1</b>						FWD
Tue 12/14/2021	to	Sun 01/16/2022				(Import)
1129		1900				DYSINGER EAST <b>2650 MW</b>
Work scheduled by:						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 3150 MW
<b>DYSINGER-STA_255__345_DH1</b>						FWD
Tue 12/14/2021	to	Sun 01/16/2022	<u>FORCED</u>	<u>by NYISO</u>	<u>12/14/2021</u>	(Import)
1129	Continuous	1900				DYSINGER EAST <b>2550 MW</b>
Work scheduled by: NYISO						Impacts Total Transfer Capability 600 MW
						TTC with All Lines In Service 3150 MW
<b>BUCHAN_S-MILLWOOD_345_W98</b>						FWD
Thu 12/16/2021	to	Fri 12/24/2021	<u>EXTENDED</u>	<u>by CE</u>	<u>12/21/2021</u>	(Import)
0201	Continuous	0200				UPNY CONED <b>7680 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 135 MW
						TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LADENTWN-BUCHAN\_S\_345\_Y88

Thu 12/16/2021 to Fri 12/24/2021  
0201 Continuous 0200

EXTENDED by CE 12/21/2021

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7560 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 7815 MW

### LEEDS\_345\_LEEDS SVC

Fri 12/17/2021 to Wed 12/22/2021  
0226 Continuous 1618

EXT FORCE by NGRID 12/20/2021

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

### SCH-IMO-NYISO\_LIMIT\_1550

Fri 12/17/2021 to Thu 12/23/2021  
0601 Continuous 1500

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1850 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 2300 MW

### SCH-NYISO-IMO\_LIMIT\_1400

Fri 12/17/2021 to Thu 12/23/2021  
0601 Continuous 1500

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1700 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 2000 MW

### DUNWODIE-MOTTHAVN\_345\_71

Fri 12/17/2021 to Fri 12/24/2021  
2304 Continuous 2359

EXT FORCE by CONED 12/20/2021

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_3

Sat 12/18/2021 to Fri 12/24/2021  
2306 Continuous 2359

EXT FORCE by CONED 12/20/2021

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Sat 12/18/2021 to Fri 12/24/2021  
2308 Continuous 2359

EXT FORCE by CONED 12/20/2021

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NE-NYISO\_LIMIT\_700

Sun 12/19/2021 to Thu 12/23/2021  
2300 Daily 0659

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1400 MW

### SCH-NYISO-NE\_LIMIT\_1600

Sun 12/19/2021 to Thu 12/23/2021  
2300 Daily 0659

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1800 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1800 MW

### MILLWOOD\_345KV\_18

Mon 12/20/2021 to Mon 12/20/2021 EXTENDED by CE 12/21/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

### BECK\_-NIAGARA\_230\_PA27

Mon 12/20/2021 to Tue 12/21/2021 UPDATED by NYPA 12/21/2021  
0430 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **2100 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2300 MW

### FRASER\_-GILBOA\_345\_GF5-35

Mon 12/20/2021 to Tue 12/21/2021 UPDATED by NYPA 12/17/2021  
0800 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### LEEDS\_345\_LEEDS SVC & MARCY\_SO\_SERIES\_COMP\_I/S

Mon 12/20/2021 to Tue 12/21/2021  
0800 1700

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2715 MW**  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_SO\_SERIES\_COMP\_I/S

Mon 12/20/2021 to Tue 12/21/2021  
0800 Continuous 1700

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOMR\_NYW-PIERC\_NY\_345\_48

Tue 12/21/2021 to Tue 12/21/2021  
0800 Continuous 1600

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## FRASER\_345\_FRASER SVC

Mon 12/27/2021 to Wed 12/29/2021  
0700 Continuous 1300

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

## LEEDS\_-PLSNTVLY\_345\_92

Mon 12/27/2021 to Mon 12/27/2021  
0830 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

## LEEDS\_-ATHENS\_345\_95

Tue 12/28/2021 to Tue 12/28/2021  
0900 Daily(No Weekends) 1400

Work scheduled by: NGrid

UPDATED

by CE

12/09/2021

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

## LEEDS\_345KV\_R395

Tue 12/28/2021 to Tue 12/28/2021  
0900 Daily(No Weekends) 1400

Work scheduled by: NGrid

UPDATED

by CE

12/09/2021

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Wed 12/29/2021 to Wed 12/29/2021  
0800 Continuous 1800

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX\_CSC

**0 MW**

**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

## EDIC\_-FRASER\_345\_EF24-40

Wed 12/29/2021 to Thu 12/30/2021  
0830 Continuous 1500

Work scheduled by: NYSEG

UPDATED

by NYSEG

12/17/2021

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-IMO-NYISO\_LIMIT\_1550

Mon 01/03/2022 to Sat 04/30/2022  
0700 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1850 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 2300 MW

### SCH-NYISO-IMO\_LIMIT\_1400

Mon 01/03/2022 to Sat 04/30/2022  
0700 Continuous 2359

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1700 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 2000 MW

### MOSES\_\_-ADIRNDCK\_230\_Ma1

Mon 01/03/2022 to Tue 05/31/2022  
0700 Continuous 1300

Work scheduled by: NYPA

UPDATED by NYPA 12/13/2021

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### SAND\_BAR-PLATSBRG\_115\_PV20

Tue 01/04/2022 to Thu 01/06/2022  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### FRASER\_\_345\_FRASER SVC

Tue 01/04/2022 to Mon 02/28/2022  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 05/25/2021

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

### SCH-HQ\_CEDARS-NYISO\_LIMIT\_80

Wed 01/05/2022 to Wed 01/05/2022  
0800 Continuous 1700

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS **80 MW**  
Impacts Total Transfer Capability 199 MW  
TTC with All Lines In Service 279 MW

### HOPATCON-RAMAPO\_\_500\_5018

Thu 01/06/2022 to Mon 01/10/2022  
0200 Continuous 1900

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1650 MW 1200 MW**  
Impacts Total Transfer Capability 1200 MW 1000 MW  
TTC with All Lines In Service 2850 MW 2200 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 25, 2021 to Monday ,June 26, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HOPATCON-RAMAPO\_\_500\_5018**

Thu 01/06/2022 to Mon 01/10/2022  
0200 Continuous 1900  
Work scheduled by: PJM

FWD  
(Import)  
UPNY CONED **7480 MW**  
Impacts Total Transfer Capability 335 MW  
TTC with All Lines In Service 7815 MW

**RAMAPO\_\_345\_345\_PAR3500**

Thu 01/06/2022 to Mon 01/10/2022  
0200 Continuous 1900  
Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2500 MW 1250 MW**  
Impacts Total Transfer Capability 350 MW 950 MW  
TTC with All Lines In Service 2850 MW 2200 MW

**RAMAPO\_\_345\_345\_PAR4500**

Thu 01/06/2022 to Mon 01/10/2022  
0200 Continuous 1900  
Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2500 MW 1250 MW**  
Impacts Total Transfer Capability 350 MW 950 MW  
TTC with All Lines In Service 2850 MW 2200 MW

**RAMAPO\_\_500\_345\_BK 1500**

Thu 01/06/2022 to Mon 01/10/2022  
0200 Continuous 1900  
Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1650 MW 1200 MW**  
Impacts Total Transfer Capability 1200 MW 1000 MW  
TTC with All Lines In Service 2850 MW 2200 MW

**RAMAPO\_\_500\_345\_BK 1500**

Thu 01/06/2022 to Mon 01/10/2022  
0200 Continuous 1900  
Work scheduled by: PJM

FWD  
(Import)  
UPNY CONED **7480 MW**  
Impacts Total Transfer Capability 335 MW  
TTC with All Lines In Service 7815 MW

**BEAR SWP-EASTOVER\_230\_E205W**

Mon 01/10/2022 to Thu 01/13/2022 **UPDATED by NGRID 12/06/2021**  
0600 Continuous 1700  
Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**HURLYAVE-ROSETON\_\_345\_303**

Tue 01/11/2022 to Sat 01/22/2022 **UPDATED by CHGE 11/30/2021**  
0600 Continuous 1600  
Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 3715 MW  
TTC with All Lines In Service 7815 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 25, 2021 to Monday ,June 26, 2023

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 7815MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_-ADIRNDCK\_230\_MA1 & MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-  
 MASSENA\_230\_MMS2

Tue 01/11/2022 to Tue 01/11/2022  
 0700 1200

Work scheduled by:

SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 189 MW  
 TTC with All Lines In Service 279 MW

FWD  
 (Import)

MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-MASSENA\_230\_MMS2

Tue 01/11/2022 to Tue 01/11/2022  
 0700 1200

Work scheduled by:

SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

FWD REV  
 (Import) (Export)

MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-MASSENA\_230\_MMS2

Tue 01/11/2022 to Tue 01/11/2022  
 0700 1200

Work scheduled by:

SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 189 MW  
 TTC with All Lines In Service 279 MW

FWD  
 (Import)

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-ADIRNDCK\_230\_MA1 & MOSES\_\_\_-  
 MASSENA\_230\_MMS1 & MOSES\_\_\_-MASSENA\_230\_MMS2

Tue 01/11/2022 to Tue 01/11/2022  
 0700 1200

Work scheduled by:

SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 189 MW  
 TTC with All Lines In Service 279 MW

FWD  
 (Import)

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-  
 MASSENA\_230\_MMS2

Tue 01/11/2022 to Tue 01/11/2022  
 0700 1200

Work scheduled by:

SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 189 MW  
 TTC with All Lines In Service 279 MW

FWD  
 (Import)

CHATGUAY-MASSENA\_\_\_765\_7040

Wed 01/12/2022 to Sat 01/15/2022  
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

FWD  
 (Import)



# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHATGUAY-MASSENA\_\_765\_7040

Wed 01/12/2022 to Sat 01/15/2022  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

### DYSINGER-KINTIGH\_\_345\_38

Mon 01/17/2022 to Thu 01/20/2022  
0500 Continuous 1900

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2500 MW
Impacts Total Transfer Capability	650 MW
TTC with All Lines In Service	3150 MW

### NIAGARA\_-DYSINGER\_345\_ND1

Mon 01/17/2022 to Thu 01/20/2022  
0500 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2650 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	3150 MW

### S.RIPLEY-DUNKIRK\_\_230\_68

Tue 01/18/2022 to Fri 02/04/2022  
0700 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGRID 09/24/2021

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

### NIAGARA\_-STA\_255\_\_345\_NH2

Fri 01/21/2022 to Fri 03/04/2022  
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 08/20/2021

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

### NIAGARA\_-STA\_255\_\_345\_NH2 & KINTIGH\_-STA\_255\_\_345\_SH1-39

Fri 01/21/2022 to Fri 03/04/2022  
0500 1900

Work scheduled by:

	FWD
	(Import)
DYSINGER EAST	1250 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	3150 MW

### FIVEMILE-STOLLERD\_345\_29

Mon 01/24/2022 to Sun 01/30/2022  
0500 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### E13THSTA-FARRAGUT\_345\_45

FWD

Thu 01/27/2022 to Fri 01/28/2022

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### PLSNTVLY-WOOD\_ST\_345\_F30

FWD

Sat 01/29/2022 to Sat 01/29/2022

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### PLSNTVLY\_345KV\_RNS5

FWD

Sat 01/29/2022 to Sat 01/29/2022

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### PLSNTVLY-WOOD\_ST\_345\_F30

FWD

Wed 02/02/2022 to Wed 02/02/2022

(Import)

1930 Continuous 2000

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### PLSNTVLY\_345KV\_RNS5

FWD

Wed 02/02/2022 to Wed 02/02/2022

(Import)

1930 Continuous 2000

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### NIAGARA -PACKARD\_230\_61

FWD

REV

Thu 02/03/2022 to Sat 02/12/2022

(Import) (Export)

0615 Continuous 1900

UPDATED

by NGRID 12/03/2021

SCH - OH - NY

1400 MW 1850 MW

Impacts Total Transfer Capability 900 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

### MARCY -N.SCTLND\_345\_18

FWD

Tue 02/08/2022 to Wed 02/09/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

1470 MW

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY\_345KV\_RNS4**

FWD

Sat 02/12/2022 to Sat 02/12/2022 UPDATED by CONED 11/12/2021  
0600 Continuous 0630

(Import)

Work scheduled by: NGrid

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

**ATHENS\_\_-PLSNTVLY\_345\_91**

FWD

Sat 02/12/2022 to Wed 02/16/2022 UPDATED by CONED 11/12/2021  
0600 Continuous 1900

(Import)

Work scheduled by: NGrid

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Sun 02/13/2022 to Mon 02/14/2022  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Sun 02/13/2022 to Mon 02/14/2022  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7580 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 7815 MW

**MILLWOOD\_345KV\_18**

FWD

Mon 02/14/2022 to Tue 02/15/2022  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

**EDIC\_\_-FRASER\_\_345\_EF24-40**

FWD

Mon 02/14/2022 to Tue 02/22/2022  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**EASTVIEW-SPRNBK\_\_345\_W78**

FWD

Tue 02/15/2022 to Wed 02/16/2022  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Tue 02/15/2022 to Wed 02/16/2022

(Import)

0001 Continuous 0200

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS3**

FWD

Tue 02/15/2022 to Wed 02/16/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Wed 02/16/2022 to Wed 02/16/2022

(Import)

1830 Continuous 1900

**UPDATED by CONED 11/12/2021**

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

**LEEDS\_-PLSNTVLY\_345\_92**

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

**UPDATED by NYISO 11/15/2021**

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS5**

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

**UPDATED by NYISO 11/15/2021**

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EASTVIEW-SPRNBK\_\_345\_W64

Sun 02/20/2022 to Mon 02/21/2022  
2000 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

### MILLWOOD-EASTVIEW\_345\_W99

Sun 02/20/2022 to Mon 02/21/2022  
2000 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

### SPRNBK\_\_345KV\_RNS5

Sun 02/20/2022 to Mon 02/21/2022  
2000 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### EASTVIEW-SPRNBK\_\_345\_W64

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

### SPRNBK\_\_345KV\_RNS5

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### MILLWOOD-EASTVIEW\_345\_W99

Tue 02/22/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

### MARCY\_\_-EDIC\_\_345\_UE1-7

Wed 02/23/2022 to Mon 02/28/2022  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 25, 2021 to Monday ,June 26, 2023

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 7815MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Sun 02/27/2022 to Wed 03/02/2022

(Import)

0201 Continuous 2230

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**FIVEMILE-STOLLERD\_345\_29**

Tue 03/01/2022 to Tue 04/12/2022

0500 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

**PORTER\_\_-ROTTRDAM\_230\_31**

FWD

Tue 03/01/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**N.SCTLND-LEEDS\_\_\_\_345\_93**

FWD

Tue 03/01/2022 to Mon 03/28/2022

(Import)

0700 Continuous 1900

**UPDATED****by NGRID 11/15/2021**

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**EDIC\_\_\_\_-N.SCTLND\_345\_14**

FWD

Tue 03/01/2022 to Tue 04/12/2022

(Import)

0700 Continuous 1900

**UPDATED****by NGRID 11/15/2021**

CENTRAL EAST - VC

**1670 MW**

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_-ROTTRDAM\_230\_31**

FWD

Tue 03/01/2022 to Tue 04/12/2022

(Import)

0700 1900

CENTRAL EAST - VC

**1500 MW**

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Tue 03/01/2022 to Wed 04/20/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## N.SCTLND-ALPS\_\_\_\_\_345\_2

Tue 03/01/2022 to Fri 06/24/2022  
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 11/15/2021

FWD  
(Import)  
SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1400 MW

## N.SCTLND-ALPS\_\_\_\_\_345\_2

Tue 03/01/2022 to Fri 06/24/2022  
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 11/15/2021

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

## GOETHALS\_345KV\_5

Sat 03/05/2022 to Mon 04/04/2022  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## LINDEN\_\_\_-GOETHALS\_230\_A2253

Sat 03/05/2022 to Mon 04/04/2022  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## LINDEN\_\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402

Sat 03/05/2022 to Mon 04/04/2022  
0001 Continuous 0200

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJ - NY <b>2550 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability 300 MW	300 MW
TTC with All Lines In Service 2850 MW	2200 MW

## LINDEN\_\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_\_-FARRAGUT\_345\_C3403

Sat 03/05/2022 to Mon 04/04/2022  
0001 Continuous 0200

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJ - NY <b>2550 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability 300 MW	300 MW
TTC with All Lines In Service 2850 MW	2200 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 25, 2021 to Monday ,June 26, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LINDEN\_\_-GOETHALS\_230\_A2253 & MARION\_\_-FARRAGUT\_345\_C3403**

Sat 03/05/2022 to Mon 04/04/2022  
0001 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2550 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

**INDPDNCE-SCRIBA\_\_345\_25**

Thu 03/10/2022 to Wed 03/16/2022  
0800 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	<b>5250 MW</b>
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

**NIAGARA\_-DYSINGER\_345\_ND1**

Fri 03/11/2022 to Fri 03/11/2022  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>2650 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	3150 MW

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

Thu 03/17/2022 to Sun 03/20/2022  
0100 2200

Work scheduled by:

	FWD
	(Import)
UPNY CONED	<b>3800 MW</b>
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

Mon 03/21/2022 to Wed 03/23/2022  
0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	3815 MW
TTC with All Lines In Service	7815 MW

**EASTVIEW-SPRNBK\_\_345\_W64**

Mon 03/21/2022 to Mon 03/21/2022 **UPDATED** **by CONED** **08/31/2021**  
0130 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

**SPRNBK\_\_345KV\_RNS5**

Mon 03/21/2022 to Mon 03/21/2022 **UPDATED** **by CONED** **08/31/2021**  
0130 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3200 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW



**NYISO TRANSFER LIMITATIONS**

Saturday ,December 25, 2021 to Monday ,June 26, 2023

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>7815MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-STA\_255\_\_345\_NH2**

FWD

Fri 03/25/2022 to Fri 03/25/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_-STA\_255\_\_345\_NH2 & KINTIGH\_-STA\_255\_\_345\_SH1-39**

FWD

Fri 03/25/2022 to Fri 03/25/2022

(Import)

0500 1700

DYSINGER EAST **1250 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Sat 03/26/2022 to Mon 03/28/2022

(Import)

0001 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

**ATHENS\_-PLSNTVLY\_345\_91**

FWD

Sat 03/26/2022 to Sun 05/01/2022

(Import)

0001 Continuous 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Sat 03/26/2022 to Sun 05/01/2022

(Import)

0001 Continuous 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

FWD

Tue 03/29/2022 to Wed 03/30/2022

(Import)

0001 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_6**

FWD

Thu 03/31/2022 to Sat 04/02/2022

(Import)

2100 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_8

Thu 03/31/2022 to Sat 04/02/2022  
2100 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### PLSNTVLE-DUNWODIE\_345\_W90

Thu 03/31/2022 to Tue 04/05/2022  
2100 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

Thu 03/31/2022 to Tue 04/05/2022  
2100 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7260 MW**  
Impacts Total Transfer Capability 555 MW  
TTC with All Lines In Service 7815 MW

### LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Sun 04/03/2022 to Sat 04/09/2022  
1400 Continuous 1400  
Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJM_VFT <b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability 315 MW	315 MW
TTC with All Lines In Service 315 MW	315 MW

### SPRNBK\_-TREMONT\_\_\_345\_X28

Tue 04/05/2022 to Wed 04/06/2022  
0201 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_6

Tue 04/05/2022 to Tue 04/05/2022  
2130 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_8

Tue 04/05/2022 to Tue 04/05/2022  
2130 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Wed 04/06/2022 to Wed 04/06/2022 UPDATED by CONED 08/19/2021

(Import)

0301 Continuous 0330

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### EASTVIEW-SPRNBK\_345\_W79

FWD

Wed 04/06/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021

(Import)

0301 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021

(Import)

0230 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### EASTVIEW-SPRNBK\_345\_W64

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 0330

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### SPRNBK\_345KV\_RNS5

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 0330

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### MILLWOOD-EASTVIEW\_345\_W99

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 2200

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### MOTTHAVN-RAINEY\_345\_Q12

FWD

Mon 04/11/2022 to Thu 04/28/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PANNELL\_-CLAY\_\_\_\_\_345\_1

Mon 04/11/2022 to Fri 04/15/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### GOETHALS\_345KV\_5

Wed 04/13/2022 to Fri 05/13/2022  
0001 Continuous 0259

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### PORTER\_-ROTTRDAM\_230\_30

Wed 04/13/2022 to Tue 12/31/2030  
0600 Continuous 2359

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

### PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 04/18/2022 to Fri 04/22/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### SCH-NE-NYISO\_LIMIT\_700

Tue 04/19/2022 to Fri 04/22/2022  
0601 Continuous 0759

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1400 MW

### EDIC\_-FRASER\_\_\_\_\_345\_EF24-40

Thu 04/21/2022 to Tue 06/14/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_\_\_\_345KV\_CSC

Fri 04/22/2022 to Sat 04/23/2022  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_700</b>				FWD
Fri 04/22/2022	to	Sun 04/24/2022		(Import)
1601	Continuous	1800	SCH - NE - NY	<b>900 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1400 MW
<b>PLSNTVLY_345KV_RN5 &amp; PLSNTVLY_345KV_RN4</b>				FWD
Sat 04/23/2022	to	Tue 04/26/2022		(Import)
0001		2200	UPNY CONED	<b>3800 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	4015 MW
			TTC with All Lines In Service	7815 MW
<b>ROCHESTR-PANNELL__345_RP1</b>				FWD
Mon 04/25/2022	to	Fri 04/29/2022		(Import)
0500	Continuous	1700	DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
<b>SAND_BAR-PLATSBRG_115_PV20</b>				
Mon 04/25/2022	to	Fri 04/29/2022		
0700	Continuous	1530	SCH - NE - NY	
Work scheduled by: NYPA			Impacts Total Transfer Capability	
			TTC with All Lines In Service	
<b>EASTVIEW-SPRNBK__345_W64</b>				FWD
Tue 04/26/2022	to	Tue 04/26/2022	<b>UPDATED</b>	(Import)
2130	Continuous	2200	<b>by CONED</b>	
Work scheduled by: ConEd			<b>08/31/2021</b>	
			UPNY CONED	<b>4350 MW</b>
			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW
<b>SPRNBK__345KV_RNS5</b>				FWD
Tue 04/26/2022	to	Tue 04/26/2022	<b>UPDATED</b>	(Import)
2130	Continuous	2200	<b>by CONED</b>	
Work scheduled by: ConEd			<b>08/31/2021</b>	
			SPR/DUN-SOUTH	<b>3200 MW</b>
			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
<b>PLSNTVLY-WOOD_ST__345_F31</b>				FWD
Wed 04/27/2022	to	Fri 04/29/2022		(Import)
0001	Continuous	2200	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW
			TTC with All Lines In Service	7815 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_\_345\_230\_AT4

Fri 04/29/2022 to Fri 04/29/2022  
0500 Continuous 1700

Work scheduled by: NYPA

REV  
(Export)  
**1750 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2000 MW

### BUCHAN\_N-EASTVIEW\_345\_W93

Mon 05/02/2022 to Mon 05/02/2022  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

### EASTVIEW-SPRNBK\_\_345\_W79

Mon 05/02/2022 to Thu 05/05/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

### ROCHESTR-PANNELL\_\_345\_RP2

Mon 05/02/2022 to Fri 05/06/2022  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### BUCHAN\_N-EASTVIEW\_345\_W93

Thu 05/05/2022 to Thu 05/05/2022  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

### SPRNBK\_-TREMONT\_\_345\_X28

Fri 05/06/2022 to Mon 05/09/2022 **UPDATED by CONED 08/19/2021**  
0201 Continuous 1800

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

### FRASER\_\_345\_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022  
0800 Continuous 1700

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLE-DUNWODIE\_345\_W89

Fri 05/13/2022 to Fri 05/13/2022  
0200 Continuous 0230

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

### EFISHKIL-WOOD\_ST\_\_345\_F38

Fri 05/13/2022 to Fri 05/13/2022  
0200 Continuous 0430

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y86

Fri 05/13/2022 to Fri 05/13/2022  
0200 Continuous 0430

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7210 MW**  
Impacts Total Transfer Capability 605 MW  
TTC with All Lines In Service 7815 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Fri 05/13/2022 to Fri 05/13/2022  
0400 Continuous 0430

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/16/2022 to Fri 05/27/2022  
0600 Continuous 1800

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

### DUNWODIE-MOTTHAVN\_345\_71

Thu 05/19/2022 to Fri 05/20/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_3

Thu 05/19/2022 to Fri 05/20/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_5

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### HOMRC\_NY-MAINS\_NY\_345\_47

Fri 05/20/2022 to Fri 05/27/2022

UPDATED

by PJM

11/19/2020

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

### HOMR\_NYW-PIERC\_NY\_345\_48

Fri 05/20/2022 to Fri 05/27/2022

UPDATED

by PJM

11/19/2020

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

### MARCY\_-EDIC\_345\_UE1-7

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

### PORTER\_-ROTTRDAM\_230\_30 & VOLNEY\_-MARCY\_345\_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

### PORTER\_-ROTTRDAM\_230\_31 & VOLNEY\_-MARCY\_345\_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

### VOLNEY\_-MARCY\_345\_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19



# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### VOLNEY\_\_-MARCY\_\_\_\_345\_19

Sat 05/21/2022 to Sat 05/21/2022  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Wed 06/01/2022 to Tue 11/29/2022  
0700 Continuous 1800

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-DYSINGER\_345\_ND1

Mon 06/13/2022 to Fri 06/17/2022  
0500 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2650 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_-PACKARD\_\_230\_62

Sat 06/18/2022 to Sat 06/18/2022  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>700 MW</b>	<b>1550 MW</b>
Impacts Total Transfer Capability	1250 MW	150 MW
TTC with All Lines In Service	1950 MW	1700 MW

### NIAGARA\_\_345\_230\_AT4

Tue 06/28/2022 to Wed 06/29/2022  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

### BECK\_\_-NIAGARA\_\_230\_PA27

Tue 07/05/2022 to Sat 07/09/2022  
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### NIAGARA\_-DYSINGER\_345\_ND1

Mon 07/11/2022 to Fri 07/15/2022  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2650 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCHESTR-PANNELL\_\_345\_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022

(Import)

0500 Continuous 2100

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NIAGARA\_-STA\_255\_\_345\_NH2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NIAGARA\_-STA\_255\_\_345\_NH2 & KINTIGH\_-STA\_255\_\_345\_SH1-39

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 1700

DYSINGER EAST **1250 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

## MARCY\_-EDIC\_\_345\_UE1-7

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&amp;16

## PORTER\_-ROTTRDAM\_230\_30 & VOLNEY\_-MARCY\_\_345\_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## PORTER\_-ROTTRDAM\_230\_31 & VOLNEY\_-MARCY\_\_345\_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## VOLNEY\_-MARCY\_\_345\_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 7815MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**VOLNEY\_\_-MARCY\_\_\_\_345\_19**

Sat 08/06/2022 to Sat 08/06/2022  
 0500 Continuous 1830

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 OSWEGO EXPORT **4900 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 5250 MW

**SAND\_BAR-PLATSBURG\_115\_PV20**

Mon 08/22/2022 to Fri 08/26/2022  
 0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 08/29/2022 to Fri 09/09/2022  
 0800 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4400 MW**  
 Impacts Total Transfer Capability 3415 MW  
 TTC with All Lines In Service 7815 MW

**MOTTHAVN-RAINEY\_\_\_\_345\_Q12**

Thu 09/01/2022 to Mon 09/05/2022  
 0001 Continuous 0200

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**PANNELL\_-CLAY\_\_\_\_345\_1**

Mon 09/12/2022 to Fri 09/16/2022  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**FRASER\_-GILBOA\_\_\_\_345\_GF5-35**

Mon 09/12/2022 to Sun 09/18/2022  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**PANNELL\_-CLAY\_\_\_\_345\_2**

Mon 09/19/2022 to Fri 09/23/2022  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_-DYSINGER\_345\_ND1

Mon 09/26/2022 to Fri 09/30/2022  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2650 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3150 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/03/2022 to Fri 10/21/2022  
0600 Continuous 1800

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 10/10/2022 to Fri 10/14/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 10/10/2022 to Fri 10/14/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_1

Mon 10/10/2022 to Fri 10/14/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_2

Mon 10/10/2022 to Fri 10/14/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### GILBOA\_-N.SCTLND\_345\_GNS-1

Mon 10/31/2022 to Mon 11/28/2022  
0500 Continuous 1900

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 25, 2021 to Monday ,June 26, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_345KV\_R94301

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

## MARCY\_\_\_\_-N.SCTLND\_345\_18

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

1470 MW

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19

## N.SCTLND-LEEDS\_\_\_\_345\_94

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## PORTER\_\_\_\_-ROTTRDAM\_230\_30 &amp; MARCY\_\_\_\_-N.SCTLND\_345\_18

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 1900

CENTRAL EAST - VC

1300 MW

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## PORTER\_\_\_\_-ROTTRDAM\_230\_31 &amp; MARCY\_\_\_\_-N.SCTLND\_345\_18

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 1900

CENTRAL EAST - VC

1300 MW

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

FWD

Wed 11/30/2022 to Wed 03/01/2023

(Import)

0700 Continuous 1100

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## SHOR\_NPX-SHOREHAM\_138\_CSC

FWD

REV

Mon 05/01/2023 to Fri 05/05/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX\_CSC

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI