

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 05/31/2022

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 10/18/2021 to Sat 12/31/2022 UPDATED by NYPA 12/05/2021

0500 Continuous 2359

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 11/01/2021 to Wed 12/22/2021 UPDATED by CE 12/15/2021

0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	7680 MW
Impacts Total Transfer Capability	135 MW
TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750						FWD
Mon 11/01/2021	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				2050 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Mon 11/01/2021	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
SCH-NYISO-IMO_LIMIT_1200						REV
Wed 11/03/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>12/15/2021</u>	(Export)
0800	Continuous	0600				1500 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 2000 MW
SCH-IMO-NYISO_LIMIT_1550						FWD
Fri 11/12/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>12/15/2021</u>	(Import)
1201	Continuous	0600				1850 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 450 MW
						TTC with All Lines In Service 2300 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	(Import)
0600	Continuous	1600				0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW
NEWBRDGE-DUFFYAVE_345_501						FWD
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	(Import)
0600	Continuous	1600				0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW
NEWBRDGE_345_138_BK_2						FWD
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	(Import)
0600	Continuous	1600				375 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 285 MW
						TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 11/29/2021 to Fri 12/17/2021

UPDATED

by CH

10/07/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Wed 12/01/2021 to Thu 12/23/2021

UPDATED

by NYPA

12/13/2021

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

FWD

Mon 12/06/2021 to Wed 12/15/2021

UPDATED

by NYPA

12/15/2021

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MILLWOOD_345KV_18

FWD

Wed 12/08/2021 to Thu 12/16/2021

UPDATED

by CE

12/15/2021

(Import)

0201 Continuous 0240

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

KINTIGH_-STA_255__345_SH1-39

FWD

Wed 12/08/2021 to Sat 12/31/2022

UPDATED

by NYSEG

12/14/2021

(Import)

2000 Continuous 2359

Work scheduled by: NYSEG

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 12/13/2021 to Thu 12/16/2021

UPDATED

by CHGE

12/10/2021

(Import)

0630 Continuous 1515

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

BERKSHIR-ALPS____345_393

FWD

REV

Tue 12/14/2021 to Tue 12/14/2021

UPDATED

by ISONE

12/13/2021

(Import) (Export)

0800 Continuous 1700

Work scheduled by: ISONE

ARR: 78

SCH - NE - NY

1100 MW 1700 MW

Impacts Total Transfer Capability 300 MW 100 MW

TTC with All Lines In Service 1400 MW 1800 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Tue 12/14/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/13/2021</u>	(Import)	(Export)
0800	Continuous	1700				100 MW	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
N.SCTLND-ALPS_____345_2						FWD	
Tue 12/14/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/13/2021</u>	(Import)	
0800	Continuous	1700				900 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS_____345_2						FWD	REV
Tue 12/14/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/13/2021</u>	(Import)	(Export)
0800	Continuous	1700				100 MW	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_400						FWD	
Tue 12/14/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/13/2021</u>	(Import)	
0800	Continuous	1700				600 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_800							REV
Tue 12/14/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/13/2021</u>		(Export)
0800	Continuous	1700				1000 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1800 MW
DYSINGER-KINTIGH_345_39 & DYSINGER-STA_255_345_DH1						FWD	
Tue 12/14/2021	to	Sun 01/16/2022				(Import)	
1129		1900				2650 MW	
Work scheduled by:						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	3150 MW
DYSINGER-STA_255_345_DH1						FWD	
Tue 12/14/2021	to	Sun 01/16/2022	<u>FORCED</u>	<u>by NYISO</u>	<u>12/14/2021</u>	(Import)	
1129	Continuous	1900				2550 MW	
Work scheduled by: NYISO						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W98

FWD

Thu 12/16/2021 to Wed 12/22/2021 UPDATED by CE 12/15/2021

(Import)

0201 Continuous 0200

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

FWD

Thu 12/16/2021 to Wed 12/22/2021 UPDATED by CE 12/15/2021

(Import)

0201 Continuous 0200

UPNY CONED

7560 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT_345_X28

FWD

Fri 12/17/2021 to Fri 12/17/2021

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LEEDS_345_LEEDS SVC

FWD

Fri 12/17/2021 to Mon 12/20/2021

(Import)

0226 Continuous 2359

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PIERCBRK-FIVEMILE_345_37

FWD

Fri 12/17/2021 to Fri 12/17/2021

(Import)

0600 Continuous 1137

SCH - PJ - NY

2700 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1550

FWD

Fri 12/17/2021 to Thu 12/23/2021

(Import)

0601 Continuous 1500

SCH - OH - NY

1850 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1400

REV

Fri 12/17/2021 to Thu 12/23/2021

(Export)

0601 Continuous 1500

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Fri 12/17/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/15/2021</u>	(Import)	(Export)
0800	Daily(No Weekends)	1700				1100 MW	1700 MW
Work scheduled by: NGrid					ARR: 78		
					SCH - NE - NY	300 MW	100 MW
					Impacts Total Transfer Capability	1400 MW	1800 MW
					TTC with All Lines In Service		
BERKSHIR-ALPS_____345_393						FWD	REV
Fri 12/17/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/15/2021</u>	(Import)	(Export)
0800	Daily(No Weekends)	1700				100 MW	100 MW
Work scheduled by: NGrid					ARR: 78		
					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service		
N.SCTLND-ALPS_____345_2						FWD	
Fri 12/17/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/15/2021</u>	(Import)	
0800	Daily(No Weekends)	1700				900 MW	
Work scheduled by: NGrid							
					SCH - NE - NY	500 MW	
					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service		
N.SCTLND-ALPS_____345_2						FWD	REV
Fri 12/17/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/15/2021</u>	(Import)	(Export)
0800	Daily(No Weekends)	1700				100 MW	100 MW
Work scheduled by: NGrid							
					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service		
SCH-NE-NYISO_LIMIT_900						FWD	
Fri 12/17/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/15/2021</u>	(Import)	
0800	Daily(No Weekends)	1700				1100 MW	
Work scheduled by: NGrid							
					SCH - NE - NY	300 MW	
					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service		
SCH-NYISO-NE_LIMIT_800							REV
Fri 12/17/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/15/2021</u>		(Export)
0800	Daily(No Weekends)	1700					1000 MW
Work scheduled by: NGrid							
					SCH - NE - NY		800 MW
					Impacts Total Transfer Capability		1800 MW
					TTC with All Lines In Service		
DUNWODIE-MOTTHAVN_345_71						FWD	
Fri 12/17/2021	to	Thu 12/23/2021				(Import)	
2304	Continuous	0700				3800 MW	
Work scheduled by: ConEd							
					SPR/DUN-SOUTH	800 MW	
					Impacts Total Transfer Capability	4600 MW	
					TTC with All Lines In Service		

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1200

REV

Sat 12/18/2021 to Sat 12/18/2021
0900 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

(Export)

Impacts Total Transfer Capability

1500 MW

TTC with All Lines In Service

500 MW

2000 MW

DUNWODIE_345KV_3

FWD

Sat 12/18/2021 to Thu 12/23/2021
2306 Continuous 0700

Work scheduled by: ConEd

SPR/DUN-SOUTH

(Import)

Impacts Total Transfer Capability

3800 MW

TTC with All Lines In Service

800 MW

4600 MW

DUNWODIE_345KV_5

FWD

Sat 12/18/2021 to Thu 12/23/2021
2308 Continuous 0700

Work scheduled by: ConEd

SPR/DUN-SOUTH

(Import)

Impacts Total Transfer Capability

3800 MW

TTC with All Lines In Service

800 MW

4600 MW

CHAT_DC_GC1

FWD

Sun 12/19/2021 to Sun 12/19/2021
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

2850 MW

TTC with All Lines In Service

300 MW

3150 MW

CHAT_DC_GC1

REV

Sun 12/19/2021 to Sun 12/19/2021
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

(Export)

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

500 MW

1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sun 12/19/2021 to Sun 12/19/2021
0001 0200

Work scheduled by:

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

2550 MW

TTC with All Lines In Service

600 MW

3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sun 12/19/2021 to Sun 12/19/2021
0001 0200

Work scheduled by:

SCH - HQ - NY

(Import) (Export)

Impacts Total Transfer Capability

1370 MW 0 MW

TTC with All Lines In Service

130 MW

1000 MW

1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Sun 12/19/2021 to Sun 12/19/2021

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Sun 12/19/2021 to Sun 12/19/2021

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Sun 12/19/2021 to Sun 12/19/2021

(Import)

0001 Continuous 0200

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SCH-NE-NYISO_LIMIT_700

FWD

Sun 12/19/2021 to Thu 12/23/2021

(Import)

2300 Daily 0659

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_1600

REV

Sun 12/19/2021 to Thu 12/23/2021

(Export)

2300 Daily 0659

SCH - NE - NY

1800 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1800 MW

Work scheduled by: ISONE

MILLWOOD_345KV_18

FWD

Mon 12/20/2021 to Wed 12/22/2021

(Import)

UPDATED**by CE****12/15/2021**

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BECK_-NIAGARA_230_PA27

FWD

Mon 12/20/2021 to Wed 12/22/2021

(Import)

UPDATED**by NYPA****12/08/2021**

0430 Continuous 1700

SCH - OH - NY

2100 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S

Mon 12/20/2021 to Mon 12/20/2021
0800 2359

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2715 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 2975 MW

FRASER__-GILBOA____345_GF5-35

Mon 12/20/2021 to Tue 12/21/2021 UPDATED by NYPA 12/17/2021
0800 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

Mon 12/20/2021 to Tue 12/21/2021
0800 Continuous 1700

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

FRASER____345_FRASER SVC & MARCY_SO_SERIES_COMP_I/S

Tue 12/21/2021 to Tue 12/21/2021
0700 1700

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2700 MW**
Impacts Total Transfer Capability 275 MW
TTC with All Lines In Service 2975 MW

FRASER____345_FRASER SVC

Tue 12/21/2021 to Fri 12/24/2021
0700 Continuous 2359

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

HOMR_NYW-PIERC_NY_345_48

Tue 12/21/2021 to Tue 12/21/2021
0800 Continuous 1600

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASER____345_FRASER SVC

Wed 12/22/2021 to Fri 12/24/2021 CANCELLED by NYISO 12/17/2021
0800 Continuous 2359

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Mon 12/27/2021 to Mon 12/27/2021

(Import)

0830 Daily(No Weekends) 1500

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

LEEDS___-ATHENS___345_95

FWD

Tue 12/28/2021 to Tue 12/28/2021

(Import)

0900 Daily(No Weekends) 1400

UPDATEDby CE12/09/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

LEEDS___345KV_R395

FWD

Tue 12/28/2021 to Tue 12/28/2021

(Import)

0900 Daily(No Weekends) 1400

UPDATEDby CE12/09/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

EDIC___-FRASER___345_EF24-40

FWD

Wed 12/29/2021 to Thu 12/30/2021

(Import)

0830 Continuous 1500

UPDATEDby NYSEG12/17/2021

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

SCH-IMO-NYISO_LIMIT_1550

FWD

Mon 01/03/2022 to Sat 04/30/2022

(Import)

0700 Continuous 2359

SCH - OH - NY

1850 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1400

REV

Mon 01/03/2022 to Sat 04/30/2022

(Export)

0700 Continuous 2359

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 01/03/2022 to Tue 05/31/2022

(Import)

0700 Continuous 1300

UPDATEDby NYPA12/13/2021

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Tue 01/04/2022 to Thu 01/06/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASER_345_FRASER SVC

Tue 01/04/2022 to Mon 02/28/2022
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

05/25/2021

CENTRAL EAST - VC

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

2935 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 01/05/2022 to Wed 01/05/2022
0800 Continuous 1700

Work scheduled by: HQ

SCH - HQ_CEDARS

Impacts Total Transfer Capability 199 MW

TTC with All Lines In Service 279 MW

FWD

(Import)

80 MW

HOPATCON-RAMAPO_500_5018

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability 1200 MW 1000 MW

TTC with All Lines In Service 2850 MW 2200 MW

FWD

REV

(Import) (Export)

1650 MW 1200 MW

HOPATCON-RAMAPO_500_5018

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

UPNY CONED

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

7480 MW

RAMAPO_345_345_PAR3500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability 350 MW 950 MW

TTC with All Lines In Service 2850 MW 2200 MW

FWD

REV

(Import) (Export)

2500 MW 1250 MW

RAMAPO_345_345_PAR4500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability 350 MW 950 MW

TTC with All Lines In Service 2850 MW 2200 MW

FWD

REV

(Import) (Export)

2500 MW 1250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1650 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1000 MW
TTC with All Lines In Service	2850 MW	2200 MW

RAMAPO___500_345_BK 1500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

	FWD
	(Import)
UPNY CONED	7480 MW
Impacts Total Transfer Capability	335 MW
TTC with All Lines In Service	7815 MW

BEAR SWP-EASTOVER_230_E205W

Mon 01/10/2022 to Thu 01/13/2022
0600 Continuous 1700

Work scheduled by: ISONE

UPDATED by NGRID 12/06/2021

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HURLYAVE-ROSETON___345_303

Tue 01/11/2022 to Sat 01/22/2022
0600 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 11/30/2021

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	3715 MW
TTC with All Lines In Service	7815 MW

DYSINGER-KINTIGH___345_38

Mon 01/17/2022 to Thu 01/20/2022
0500 Continuous 1900

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2500 MW
Impacts Total Transfer Capability	650 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 01/17/2022 to Thu 01/20/2022
0500 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2650 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	3150 MW

S.RIPLEY-DUNKIRK___230_68

Tue 01/18/2022 to Fri 02/04/2022
0700 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGRID 09/24/2021

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

FWD

Fri 01/21/2022 to Fri 03/04/2022 UPDATED by NYPA 08/20/2021
0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2 & KINTIGH_-STA_255__345_SH1-39

FWD

Fri 01/21/2022 to Fri 03/04/2022
0500 1900

(Import)

Work scheduled by:

DYSINGER EAST **1250 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Mon 01/24/2022 to Sun 01/30/2022
0500 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

E13THSTA-FARRAGUT_345_45

FWD

Thu 01/27/2022 to Fri 01/28/2022
0001 Continuous 0100

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F30

FWD

Sat 01/29/2022 to Sat 01/29/2022
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

FWD

Sat 01/29/2022 to Sat 01/29/2022
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

FWD

Wed 02/02/2022 to Wed 02/02/2022
1930 Continuous 2000

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Wed 02/02/2022 to Wed 02/02/2022

(Import)

1930 Continuous 2000

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NIAGARA -PACKARD_230_61

FWD

REV

Thu 02/03/2022 to Sat 02/12/2022

(Import) (Export)

0615 Continuous 1900

UPDATED

by NGRID 12/03/2021

SCH - OH - NY

1400 MW 1850 MW

Impacts Total Transfer Capability 900 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

MARCY -N.SCTLND_345_18

FWD

Tue 02/08/2022 to Wed 02/09/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

1470 MW

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

PLSNTVLY_345KV_RNS4

FWD

Sat 02/12/2022 to Sat 02/12/2022

(Import)

0600 Continuous 0630

UPDATED

by CONED 11/12/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

ATHENS -PLSNTVLY_345_91

FWD

Sat 02/12/2022 to Wed 02/16/2022

(Import)

0600 Continuous 1900

UPDATED

by CONED 11/12/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 02/13/2022 to Mon 02/14/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

RAMAPO -BUCHAN_N_345_Y94

FWD

Sun 02/13/2022 to Mon 02/14/2022

(Import)

0001 Continuous 0200

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Mon 02/14/2022 to Tue 02/15/2022

(Import)

0001 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EDIC -FRASER_345_EF24-40

FWD

Mon 02/14/2022 to Tue 02/22/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Wed 02/16/2022 to Wed 02/16/2022

(Import)

1830 Continuous 1900

UPDATED by CONED 11/12/2021

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

LEEDS -PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPDATED by NYISO 11/15/2021

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPDATED by NYISO 11/15/2021

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Sun 02/20/2022 to Mon 02/21/2022
2000 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Sun 02/20/2022 to Mon 02/21/2022
2000 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Sun 02/20/2022 to Mon 02/21/2022
2000 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Tue 02/22/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

MARCY__-EDIC__345_UE1-7

Wed 02/23/2022 to Mon 02/28/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Tue 03/01/2022 to Tue 04/12/2022

0500 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

PORTER__-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030

0600 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS____345_93

Tue 03/01/2022 to Mon 03/28/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATED**by NGRID 11/15/2021**

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Tue 03/01/2022 to Tue 04/12/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATED**by NGRID 11/15/2021**

FWD

(Import)

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 04/12/2022

0700 1900

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2						FWD	
Tue 03/01/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/15/2021</u>	(Import)	
0700	Continuous	1900				900 MW	
Work scheduled by: NGrid						SCH - NE - NY	
						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS_____345_2						FWD	REV
Tue 03/01/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/15/2021</u>	(Import) (Export)	
0700	Continuous	1900				100 MW 100 MW	
Work scheduled by: NGrid						SCH - NPX_1385	
						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
GOETHALS_345KV_5							
Sat 03/05/2022	to	Mon 04/04/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>03/26/2021</u>	STATEN ISLAND	
0001	Continuous	0200				Impacts Total Transfer Capability	
Work scheduled by: ConEd						TTC with All Lines In Service	
LINDEN__-GOETHALS_230_A2253							
Sat 03/05/2022	to	Mon 04/04/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>03/26/2021</u>	SCH - PJ - NY	
0001	Continuous	0200				Impacts Total Transfer Capability	
Work scheduled by: ConEd						TTC with All Lines In Service	
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402						FWD	REV
Sat 03/05/2022	to	Mon 04/04/2022				(Import) (Export)	
0001		0200				2550 MW 1900 MW	
Work scheduled by:						SCH - PJ - NY	
						Impacts Total Transfer Capability	300 MW 300 MW
						TTC with All Lines In Service	2850 MW 2200 MW
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403						FWD	REV
Sat 03/05/2022	to	Mon 04/04/2022				(Import) (Export)	
0001		0200				2550 MW 1900 MW	
Work scheduled by:						SCH - PJ - NY	
						Impacts Total Transfer Capability	300 MW 300 MW
						TTC with All Lines In Service	2850 MW 2200 MW
LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403						FWD	REV
Sat 03/05/2022	to	Mon 04/04/2022				(Import) (Export)	
0001		0200				2550 MW 1900 MW	
Work scheduled by:						SCH - PJ - NY	
						Impacts Total Transfer Capability	300 MW 300 MW
						TTC with All Lines In Service	2850 MW 2200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

INDPDNCE-SCRIBA__345_25

Thu 03/10/2022 to Wed 03/16/2022
0800 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA_-DYSINGER_345_ND1

Fri 03/11/2022 to Fri 03/11/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022
0100 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 03/21/2022 to Wed 03/23/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

Mon 03/21/2022 to Mon 03/21/2022 **UPDATED by CONED 08/31/2021**
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Mon 03/21/2022 to Mon 03/21/2022 **UPDATED by CONED 08/31/2021**
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-STA_255__345_NH2

Fri 03/25/2022 to Fri 03/25/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2 & KINTIGH_-STA_255__345_SH1-39

Fri 03/25/2022 to Fri 03/25/2022
0500 1700

Work scheduled by:

FWD
(Import)
DYSINGER EAST **1250 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 03/26/2022 to Mon 03/28/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS_-PLSNTVLY_345_91

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F31

Tue 03/29/2022 to Wed 03/30/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/03/2022 to Sat 04/09/2022
1400 Continuous 1400

Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJM_VFT	0 MW 0 MW
Impacts Total Transfer Capability	315 MW 315 MW
TTC with All Lines In Service	315 MW 315 MW

SPRNBK_-TREMONT__345_X28

Tue 04/05/2022 to Wed 04/06/2022
0201 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 04/06/2022 to Wed 04/06/2022 UPDATED by CONED 08/19/2021

(Import)

0301 Continuous 0330

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Wed 04/06/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021

(Import)

0301 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021

(Import)

0230 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 0330

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 0330

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 2200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q12

FWD

Mon 04/11/2022 to Thu 04/28/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Wed 04/13/2022 to Fri 05/13/2022

0001 Continuous 0259

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

PORTER_-ROTTRDAM_230_30

FWD

Wed 04/13/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PANNELL_-CLAY_____345_2

FWD

Mon 04/18/2022 to Fri 04/22/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

EDIC_-FRASER_____345_EF24-40

FWD

Thu 04/21/2022 to Tue 06/14/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_____345KV_CSC

FWD

Fri 04/22/2022 to Sat 04/23/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 04/23/2022 to Tue 04/26/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 04/25/2022 to Fri 04/29/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SAND_BAR-PLATSBRG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

EASTVIEW-SPRNBK__345_W64

FWD

Tue 04/26/2022 to Tue 04/26/2022

UPDATED by CONED 08/31/2021

(Import)

2130 Continuous 2200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Tue 04/26/2022 to Tue 04/26/2022

UPDATED by CONED 08/31/2021

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 04/27/2022 to Fri 04/29/2022

(Import)

0001 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NIAGARA__345_230_AT4

REV

Fri 04/29/2022 to Fri 04/29/2022

(Export)

0500 Continuous 1700

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

1750 MW

250 MW

2000 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0001 Continuous 0030

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Mon 05/02/2022 to Thu 05/05/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 05/05/2022 to Thu 05/05/2022

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT__345_X28

FWD

Fri 05/06/2022 to Mon 05/09/2022

(Import)

0201 Continuous 1800

UPDATED by CONED 08/19/2021

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER__345_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022

(Import)

0800 Continuous 1700

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F38

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0400 Continuous 0430

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 05/16/2022 to Fri 05/27/2022

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

DUNWODIE-MOTTHAVN_345_71

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022

UPDATEDby PJM11/19/2020

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MARCY_-EDIC_345_UE1-7

Sat 05/21/2022 to Sat 05/21/2022

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY_345_19

Sat 05/21/2022 to Sat 05/21/2022

0700 1730

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2655 MW**
 Impacts Total Transfer Capability 320 MW
 TTC with All Lines In Service 2975 MW

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY_345_19

Sat 05/21/2022 to Sat 05/21/2022

0700 1730

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2655 MW**
 Impacts Total Transfer Capability 320 MW
 TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Sat 05/21/2022 to Sat 05/21/2022

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Sat 05/21/2022 to Sat 05/21/2022

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022

0700 Continuous 1800

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-PACKARD_230_62

Sat 06/18/2022 to Sat 06/18/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **700 MW 1550 MW**
Impacts Total Transfer Capability 1250 MW 150 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA_345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

BECK_-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL_345_RP1

Mon 07/25/2022 to Fri 07/29/2022
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255_345_NH2

Mon 08/01/2022 to Fri 08/05/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255_345_NH2 & KINTIGH_-STA_255_345_SH1-39

Mon 08/01/2022 to Fri 08/05/2022
0500 1700

Work scheduled by:

FWD
(Import)
DYSINGER EAST **1250 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 3150 MW

MARCY_-EDIC_345_UE1-7

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 7815MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MOTTHAVN-RAINEY_345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PANNELL_-CLAY_345_1

FWD

Mon 09/12/2022 to Fri 09/16/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

FRASER_-GILBOA_345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_2

FWD

Mon 09/19/2022 to Fri 09/23/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 09/26/2022 to Fri 09/30/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK_345KV_RNS5

FWD

Sat 10/01/2022 to Mon 10/17/2022

(Import)

0001 Continuous 0300

CANCELLED by ConEd 12/18/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51

Sat 10/01/2022 to Tue 11/08/2022
0001 Continuous 0300

CANCELLED by ConEd 12/18/2021

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
0600 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
2520 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R94301

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

1470 MW

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19**N.SCTLND-LEEDS___345_94**

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PORTER___-ROTTRDAM_230_30 & MARCY___-N.SCTLND_345_18

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 1900

CENTRAL EAST - VC

1300 MW

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER___-ROTTRDAM_230_31 & MARCY___-N.SCTLND_345_18

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 1900

CENTRAL EAST - VC

1300 MW

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

SPRNBRK___345KV_RNS5

FWD

Tue 11/08/2022 to Tue 11/08/2022

(Import)

0230 Continuous 0300

CANCELLED by ConEd 12/18/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MAI

FWD

Wed 11/30/2022 to Wed 03/01/2023

(Import)

0700 Continuous 1100

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,December 19, 2021 to Tuesday ,June 20, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

FWD REV

Mon 05/01/2023 to Fri 05/05/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI