

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 05/31/2022

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 11/29/2021

1807 Continuous 2359

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

PORTER_-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021 UPDATED by NGRID 08/31/2021

0700 Continuous 1730

Work scheduled by: NGrid

	FWD (Import)
CENTRAL EAST - VC	2805 MW
Impacts Total Transfer Capability	170 MW
TTC with All Lines In Service	2975 MW

CHAT_DC_GC1

Sun 10/03/2021 to Tue 11/30/2021 UPDATED by HQ 11/23/2021

0500 Continuous 1900

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

REV

Sun 10/03/2021 to Tue 11/30/2021
0500 Continuous 1900

UPDATEDby HQ11/23/2021

(Export)

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

SCH-HQ-NYISO_LIMIT_1200

FWD

Thu 10/07/2021 to Tue 11/30/2021
0001 Continuous 1900

UPDATEDby HQ11/23/2021

(Import)

Work scheduled by: HQ

SCH - HQ - NY

1200 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1500 MW

DUNWODIE_345KV_5

FWD

Thu 10/14/2021 to Thu 12/02/2021
0001 Continuous 2200

EXTENDEDby CONED11/21/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_7

FWD

Thu 10/14/2021 to Thu 12/02/2021
0001 Continuous 2200

EXTENDEDby CONED11/21/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

SPRNBK_-DUNWODIE_345_W75

FWD

Thu 10/14/2021 to Thu 12/02/2021
0001 Continuous 2200

EXTENDEDby CONED11/21/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

SPRNBK_345KV_RNS3

FWD

Thu 10/14/2021 to Thu 12/02/2021
0001 Continuous 2200

EXTENDEDby CONED11/21/2021

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 10/18/2021 to Sat 12/31/2022
0500 Continuous 2359

UPDATEDby NYPA11/18/2021

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-KINTIGH__345_38

Tue 10/26/2021 to Wed 12/08/2021

1127 Continuous 1900

Work scheduled by: NYISO

FWD

(Import)

DYSINGER EAST **2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Tue 10/26/2021 to Wed 12/08/2021

1127 Continuous 1900

Work scheduled by: NYISO

FWD

(Import)

DYSINGER EAST **2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_5

Sat 10/30/2021 to Sun 12/12/2021

0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED by CONED 12/02/2021

FWD

(Import)

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 11/01/2021 to Thu 12/16/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 12/03/2021

FWD

(Import)

UPNY CONED **7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD

(Import)

SCH - OH - NY **2050 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

REV

(Export)

SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

SCH-NYISO-IMO_LIMIT_1200

Wed 11/03/2021 to Fri 12/17/2021

0800 Continuous 1700

Work scheduled by: IESO

EXTENDED by IESO 11/19/2021

REV

(Export)

SCH - OH - NY **1500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Wed 11/10/2021 to Tue 11/30/2021
0300 Continuous 1859

EXTENDED by HQ 11/04/2021

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Wed 11/10/2021 to Tue 11/30/2021
0300 Continuous 1859

EXTENDED by HQ 11/04/2021

Work scheduled by: HQ

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Wed 11/10/2021 to Tue 11/30/2021
0300 1859

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Wed 11/10/2021 to Tue 11/30/2021
0300 1859

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Wed 11/10/2021 to Tue 11/30/2021
0300 Continuous 1859

EXTENDED by HQ 11/04/2021

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Wed 11/10/2021 to Tue 11/30/2021
0300 Continuous 1859

EXTENDED by HQ 11/04/2021

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-IMO-NYISO_LIMIT_1550

Fri 11/12/2021 to Fri 12/17/2021
1201 Continuous 1700

EXTENDED by IESO 11/19/2021

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1850 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 2300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & MASSENA_-MARCY____765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

1730

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY____765_345_AT1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

UPDATEDby NYPA11/24/2021

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY____765_345_AT2

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

UPDATEDby NYPA11/24/2021

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY____765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

UPDATEDby NYPA11/24/2021

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

UPDATEDby NYPA11/24/2021

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

REV

Mon 11/15/2021 to Tue 11/30/2021

(Import) (Export)

0100

Continuous

1859

UPDATEDby NYPA11/24/2021

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW

0 MW

TTC with All Lines In Service 1500 MW

1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 11/15/2021 to Tue 11/30/2021

(Import)

0100

Continuous

1859

UPDATEDby NYPA11/24/2021

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 189 MW

TTC with All Lines In Service 279 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Tue 11/23/2021 to Wed 12/01/2021
0001 0200

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

HOMR_NYW-PIERC_NY_345_48

Tue 11/23/2021 to Tue 12/07/2021
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DUNWODIE-MOTTHAVN_345_71

Wed 11/24/2021 to Tue 11/30/2021 **UPDATED by CE 10/01/2021**
0201 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Wed 11/24/2021 to Tue 11/30/2021 **UPDATED by CE 10/01/2021**
0201 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Mon 11/29/2021 to Tue 11/30/2021 **UPDATED by NYPA 08/20/2021**
0500 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1650 MW 1450 MW**
Impacts Total Transfer Capability 650 MW 550 MW
TTC with All Lines In Service 2300 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 11/29/2021 to Fri 12/17/2021 UPDATED by PJM 09/15/2021

(Import)

0600 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 11/29/2021 to Fri 12/17/2021 UPDATED by PJM 09/15/2021

(Import)

0600 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

FWD

Mon 11/29/2021 to Fri 12/17/2021 UPDATED by PJM 09/15/2021

(Import)

0600 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_800

FWD

Mon 11/29/2021 to Wed 12/01/2021 UPDATED by ISONE 12/02/2021

(Import)

0700 Daily 2259

Work scheduled by: ISONE

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_900

FWD

Mon 11/29/2021 to Wed 12/01/2021

(Import)

0700 Daily 2259

Work scheduled by: ISONE

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

REV

Mon 11/29/2021 to Wed 12/01/2021

(Export)

0700 Daily 2259

Work scheduled by: ISONE

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1800 MW

BERKSHIR-ALPS_345_393

FWD

REV

Mon 11/29/2021 to Thu 12/02/2021 UPDATED by ISONE 11/24/2021

(Import) (Export)

0700 Continuous 1200

Work scheduled by: ISONE

ARR: 78

SCH - NE - NY

1100 MW

1700 MW

Impacts Total Transfer Capability 300 MW

100 MW

TTC with All Lines In Service 1400 MW

1800 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Mon 11/29/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/24/2021</u>	(Import)	(Export)
0700	Continuous	1200				100 MW	100 MW
Work scheduled by: ISONE					ARR: 78	Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 11/29/2021	to	Thu 12/02/2021				(Import)	(Export)
0700		1200				1100 MW	1700 MW
Work scheduled by:					ARR: 78	Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	
Mon 11/29/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/24/2021</u>	(Import)	
0700	Continuous	1200				1300 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 11/29/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/24/2021</u>	(Import)	(Export)
0700	Continuous	1200				100 MW	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SCH-NPX_1385-NYISO_LIMIT_75						FWD	
Mon 11/29/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/24/2021</u>	(Import)	
0700	Continuous	1200				75 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	125 MW
						TTC with All Lines In Service	200 MW
LEEDS_____345KV_R395						FWD	
Mon 11/29/2021	to	Fri 12/03/2021				(Import)	
0700	Continuous	1700				3800 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	4015 MW
						TTC with All Lines In Service	7815 MW
HURLYAVE-ROSETON____345_303						FWD	
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by CH</u>	<u>10/07/2021</u>	(Import)	
0800	Continuous	1600				4100 MW	
Work scheduled by: CHGE						Impacts Total Transfer Capability	3715 MW
						TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600					FWD	
Mon 11/29/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/02/2021</u>	(Import)
2300	Daily	0659				
Work scheduled by: ISONE					SCH - NE - NY	800 MW
					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1400 MW
SCH-NE-NYISO_LIMIT_700					FWD	
Mon 11/29/2021	to	Thu 12/02/2021				(Import)
2300	Daily	0659				
Work scheduled by: ISONE					SCH - NE - NY	900 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_200					REV	
Mon 11/29/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/02/2021</u>	(Export)
2300	Daily	0659				
Work scheduled by: ISONE					SCH - NE - NY	400 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	1800 MW
SCH-NYISO-NE_LIMIT_600					REV	
Mon 11/29/2021	to	Thu 12/02/2021				(Export)
2300	Daily	0659				
Work scheduled by: ISONE					SCH - NE - NY	800 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1800 MW
NIAGARA_-PACKARD__230_61					FWD	REV
Tue 11/30/2021	to	Fri 12/10/2021				(Import) (Export)
0821	Continuous	1900				
Work scheduled by: NGrid					SCH - OH - NY	1200 MW 1850 MW
					Impacts Total Transfer Capability	1100 MW 150 MW
					TTC with All Lines In Service	2300 MW 2000 MW
W49TH_ST_345KV_7					FWD	
Wed 12/01/2021	to	Sun 12/12/2021	<u>EXTENDED</u>	<u>by CONED</u>	<u>12/02/2021</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SCH - PJM_HTP	300 MW
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
SCH-NYISO-NE_LIMIT_600					REV	
Wed 12/01/2021	to	Wed 12/01/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/02/2021</u>	(Export)
0700	Daily	2259				
Work scheduled by: ISONE					SCH - NE - NY	800 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1800 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_800

Thu 12/02/2021 to Thu 12/02/2021 UPDATED by ISONE 12/02/2021
0700 Daily 1200

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_900

Thu 12/02/2021 to Thu 12/02/2021
0700 Daily 1200

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_600

Thu 12/02/2021 to Thu 12/02/2021 UPDATED by ISONE 12/02/2021
0700 Daily 1200

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1800 MW

SCH-NYISO-NE_LIMIT_800

Thu 12/02/2021 to Thu 12/02/2021
0700 Daily 1200

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1800 MW

LINDN_CG-LNDVFT___345_V-3022

Thu 12/02/2021 to Thu 12/02/2021
0800 Continuous 1000

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

SCH-NE-NYISO_LIMIT_700

Thu 12/02/2021 to Sat 12/04/2021 UPDATED by ISONE 12/02/2021
2300 Daily 0659

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1100

Thu 12/02/2021 to Sat 12/04/2021 **UPDATED** **by ISONE** **12/02/2021**
 2300 Daily 0659

Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1800 MW

REV

(Export)

1300 MW

MARCY -EDIC 345 UE1-7

Fri 12/03/2021 to Fri 12/03/2021
 0700 Daily(No Weekends) 1000

Work scheduled by: NGrid

ARR: 19&16

OSWEGO EXPORT
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

FWD

(Import)

5250 MW

FRASER 345 FRASER SVC

Sat 12/04/2021 to Sun 12/05/2021
 0800 Continuous 1600

Work scheduled by: NYSEG

CENTRAL EAST - VC
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

FWD

(Import)

2935 MW

LINDN_CG-LNDVFT 345 V-3022

Sun 12/05/2021 to Sun 12/05/2021
 1300 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

FWD

REV

(Import) (Export)

0 MW 0 MW

MARCY 345KV_CSC

Mon 12/06/2021 to Fri 12/17/2021
 0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

FWD

(Import)

2925 MW

MILLWOOD_345KV_18

Tue 12/07/2021 to Thu 12/16/2021 **UPDATED** **by CE** **12/03/2021**
 0201 Continuous 0200

Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

FWD

(Import)

4350 MW

SPRNBK 345KV_RNS4

Tue 12/07/2021 to Tue 12/07/2021 **EXTENDED** **by CONED** **12/02/2021**
 0300 Continuous 0330

Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD

(Import)

3200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M52

FWD

Tue 12/07/2021 to Fri 12/10/2021 EXTENDED by CONED 12/02/2021

(Import)

0300 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

KINTIGH_-STA_255_345_SH1-39

FWD

Wed 12/08/2021 to Sun 01/16/2022 UPDATED by NYSEG 12/01/2021

(Import)

2000 Continuous 1900

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

SPRNBRK_345KV_RNS4

FWD

Fri 12/10/2021 to Fri 12/10/2021 EXTENDED by CONED 12/02/2021

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CHAT_DC_GC1

FWD

Sun 12/12/2021 to Sun 12/12/2021

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sun 12/12/2021 to Sun 12/12/2021

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sun 12/12/2021 to Sun 12/12/2021

(Import)

0001 0200

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sun 12/12/2021 to Sun 12/12/2021

(Import) (Export)

0001 0200

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 12/12/2021 to Sun 12/12/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 12/12/2021 to Sun 12/12/2021
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 12/12/2021 to Sun 12/12/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

LADENTWN-BUCHAN_S_345_Y88

Thu 12/16/2021 to Sun 12/19/2021
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 12/03/2021

FWD
(Import)
UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

BECK___-NIAGARA_230_PA27

Thu 12/16/2021 to Sat 12/18/2021
0530 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 12/02/2021

FWD
(Import)
SCH - OH - NY **2100 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2300 MW

FRASER___-GILBOA___345_GF5-35

Mon 12/20/2021 to Tue 12/21/2021
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

EDIC___-FRASER___345_EF24-40

Wed 12/22/2021 to Thu 12/23/2021
0830 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYSEG 11/05/2021

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

Mon 12/27/2021 to Mon 12/27/2021
0830 Daily(No Weekends) 1500
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

FRASER___345_FRASER SVC

Tue 01/04/2022 to Mon 02/28/2022 **UPDATED by NYPA 05/25/2021**
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO___500_5018

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1450 MW 1200 MW**
Impacts Total Transfer Capability 1400 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

HOPATCON-RAMAPO___500_5018

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900
Work scheduled by: PJM

FWD
(Import)
UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

RAMAPO___345_345_PAR3500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2350 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___345_345_PAR4500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2350 MW 1250 MW**
Impacts Total Transfer Capability 500 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___500_345_BK 1500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1450 MW 1200 MW**
Impacts Total Transfer Capability 1400 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD

(Import)

UPNY CONED

7480 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

BEAR SWP-EASTOVER_230_E205W

Mon 01/10/2022 to Thu 01/13/2022
0700 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HURLYAVE-ROSETON___345_303

Tue 01/11/2022 to Sat 01/22/2022
0600 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE11/30/2021

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY___345_Q11

Wed 01/12/2022 to Sat 01/15/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DYSINGER-KINTIGH___345_38

Mon 01/17/2022 to Thu 01/20/2022
0500 Continuous 1900

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2500 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 01/17/2022 to Thu 01/20/2022
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2500 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK___230_68

Tue 01/18/2022 to Fri 02/04/2022
0700 Continuous 1730

Work scheduled by: NGrid

UPDATEDby NGRID09/24/2021

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

FWD

Fri 01/21/2022 to Fri 03/04/2022
0500 Continuous 1900

UPDATEDby NYPA08/20/2021

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Mon 01/24/2022 to Sun 01/30/2022
0500 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PLSNTVLY-WOOD_ST__345_F30

FWD

Sat 01/29/2022 to Sat 01/29/2022
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

FWD

Sat 01/29/2022 to Sat 01/29/2022
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

FWD

Wed 02/02/2022 to Wed 02/02/2022
1930 Continuous 2000

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

FWD

Wed 02/02/2022 to Wed 02/02/2022
1930 Continuous 2000

Work scheduled by: ConEd

(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NIAGARA_-PACKARD__230_61

FWD

REV

Thu 02/03/2022 to Sat 02/12/2022
0615 Continuous 1900

UPDATEDby NGRID12/03/2021

(Import) (Export)

Work scheduled by: NGrid

SCH - OH - NY **1200 MW 1850 MW**
Impacts Total Transfer Capability 1100 MW 150 MW
TTC with All Lines In Service 2300 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-N.SCTLND_345_18

Tue 02/08/2022 to Wed 02/09/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1505 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS4

Sat 02/12/2022 to Sat 02/12/2022
0600 Continuous 0630

Work scheduled by: NGrid

UPDATED by CONED 11/12/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

Sat 02/12/2022 to Wed 02/16/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by CONED 11/12/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 02/13/2022 to Mon 02/14/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

Sun 02/13/2022 to Mon 02/14/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Mon 02/14/2022 to Tue 02/15/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Wed 02/16/2022 to Wed 02/16/2022
1830 Continuous 1900

Work scheduled by: NGrid

UPDATED by CONED 11/12/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

LEEDS-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPDATEDby NYISO 11/15/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPDATEDby NYISO 11/15/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 02/22/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

MARCY__-EDIC__345_UE1-7

FWD

Wed 02/23/2022 to Mon 02/28/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

FIVEMILE-STOLLERD_345_29

Tue 03/01/2022 to Tue 04/12/2022

0500 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PORTER__-ROTTRDAM_230_31

FWD

Tue 03/01/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS__345_93

FWD

Tue 03/01/2022 to Mon 03/28/2022 UPDATED by NGRID 11/15/2021

(Import)

0700 Continuous 1900

Work scheduled by: NGrid

CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

FWD

Tue 03/01/2022 to Tue 04/12/2022 UPDATED by NGRID 11/15/2021

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_31

FWD

Tue 03/01/2022 to Tue 04/12/2022

(Import)

0700 1900

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

FRASANNX-COOPERS____345_UCC2-41

FWD

Tue 03/01/2022 to Wed 04/20/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY____-FRASANNX_345_UCC2-41

FWD

Tue 03/01/2022 to Wed 04/20/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

N.SCTLND-ALPS____345_2

FWD

Tue 03/01/2022 to Fri 06/24/2022 UPDATED by NGRID 11/15/2021

(Import)

0700 Continuous 1900

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

N.SCTLND-ALPS____345_2

FWD

REV

Tue 03/01/2022 to Fri 06/24/2022 UPDATED by NGRID 11/15/2021

(Import) (Export)

0700 Continuous 1900

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

Work scheduled by: NGrid

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021

0001 Continuous 0200

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 03/05/2022 to Mon 04/04/2022

0001 0200

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Sat 03/05/2022 to Mon 04/04/2022

0001 0200

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sat 03/05/2022 to Mon 04/04/2022

0001 0200

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

INDPDNCE-SCRIBA__345_25

Thu 03/10/2022 to Wed 03/16/2022

0800 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

NIAGARA_-DYSINGER_345_ND1

Fri 03/11/2022 to Fri 03/11/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)

DYSINGER EAST

2500 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022

0100 2200

Work scheduled by:

FWD
(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Mon 03/21/2022 to Wed 03/23/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

Mon 03/21/2022 to Mon 03/21/2022

0130 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 08/31/2021

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Mon 03/21/2022 to Mon 03/21/2022

0130 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 08/31/2021

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-STA_255__345_NH2

Fri 03/25/2022 to Fri 03/25/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 03/26/2022 to Mon 03/28/2022

0001 2200

Work scheduled by:

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

ATHENS_-PLSNTVLY_345_91

Sat 03/26/2022 to Sun 05/01/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 03/26/2022 to Sun 05/01/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31					FWD	
Tue 03/29/2022 to Wed 03/30/2022					(Import)	
0001	Continuous	2200			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Sun 04/03/2022 to Sat 04/09/2022					(Import)	(Export)
1400	Continuous	1400			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
SPRNBK_-TREMONT__345_X28					FWD	
Tue 04/05/2022 to Wed 04/06/2022					(Import)	
0201	Continuous	0300			SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Wed 04/06/2022 to Wed 04/06/2022					(Import)	
0301	Continuous	0330	<u>UPDATED</u>	<u>by CONED 08/19/2021</u>	UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK__345_W79					FWD	
Wed 04/06/2022 to Thu 04/07/2022					(Import)	
0301	Continuous	0300	<u>UPDATED</u>	<u>by CONED 08/19/2021</u>	UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Thu 04/07/2022 to Thu 04/07/2022					(Import)	
0230	Continuous	0300	<u>UPDATED</u>	<u>by CONED 08/19/2021</u>	UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK__345_W64					FWD	
Thu 04/07/2022 to Thu 04/07/2022					(Import)	
0301	Continuous	0330	<u>UPDATED</u>	<u>by CONED 08/31/2021</u>	UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 0330

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 2200

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PANNELL_-CLAY____345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Wed 04/13/2022 to Fri 05/13/2022

0001 Continuous 0259

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

PORTER__-ROTTRDAM_230_30

FWD

Wed 04/13/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PANNELL_-CLAY____345_2

FWD

Mon 04/18/2022 to Fri 04/22/2022

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

EDIC____-FRASER____345_EF24-40

FWD

Thu 04/21/2022 to Tue 06/14/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Fri 04/22/2022 to Sat 04/23/2022

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022

0001 2200

Work scheduled by:

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP1

Mon 04/25/2022 to Fri 04/29/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

EASTVIEW-SPRNBK__345_W64

Tue 04/26/2022 to Tue 04/26/2022

2130 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CONED 08/31/2021

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Tue 04/26/2022 to Tue 04/26/2022

2130 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CONED 08/31/2021

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F31

Wed 04/27/2022 to Fri 04/29/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 05/02/2022 to Mon 05/02/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

Mon 05/02/2022 to Thu 05/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP2

Mon 05/02/2022 to Fri 05/06/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 05/05/2022 to Thu 05/05/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT__345_X28

Fri 05/06/2022 to Mon 05/09/2022 **UPDATED by CONED 08/19/2021**
0201 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

FRASER__345_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Fri 05/27/2022
0600 Continuous 1800

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARCY_-EDIC_345_UE1-7

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

	FWD (Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY_345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 1730

Work scheduled by:

	FWD (Import)
CENTRAL EAST - VC	2655 MW
Impacts Total Transfer Capability	320 MW
TTC with All Lines In Service	2975 MW

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY_345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 1730

Work scheduled by:

	FWD (Import)
CENTRAL EAST - VC	2655 MW
Impacts Total Transfer Capability	320 MW
TTC with All Lines In Service	2975 MW

VOLNEY_-MARCY_345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
CENTRAL EAST - VC	2825 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022
0700 Continuous 1800

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2500 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-PACKARD__230_62

Sat 06/18/2022 to Sat 06/18/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 700 MW	1550 MW
Impacts Total Transfer Capability 1250 MW	150 MW
TTC with All Lines In Service 1950 MW	1700 MW

NIAGARA__345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 1900 MW	1400 MW
Impacts Total Transfer Capability 50 MW	300 MW
TTC with All Lines In Service 1950 MW	1700 MW

BECK__-NIAGARA__230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2500 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022

(Import)

0500 Continuous 2100

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-STA_255__345_NH2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY_-EDIC____345_UE1-7

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16**PORTER_-ROTTDAM_230_30 & VOLNEY_-MARCY____345_19**

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER_-ROTTDAM_230_31 & VOLNEY_-MARCY____345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

VOLNEY_-MARCY____345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**VOLNEY_-MARCY____345_19**

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

ROSETON_-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

PANNELL_-CLAY____345_1

Mon 09/12/2022 to Fri 09/16/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

FRASER_-GILBOA____345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

PANNELL_-CLAY____345_2

Mon 09/19/2022 to Fri 09/23/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NIAGARA_-DYSINGER_345_ND1

Mon 09/26/2022 to Fri 09/30/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2500 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

SPRNBK_-W49TH_ST_345_M51

Sat 10/01/2022 to Mon 10/17/2022
0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

UPDATED by CONED 08/01/2020

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/03/2022 to Fri 10/21/2022

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

Work scheduled by: LI

GILBOA_-N.SCTLND_345_GNS-1

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Saturday ,December 04, 2021 to Monday ,June 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R94301			FWD	
Mon 10/31/2022	to	Mon 11/28/2022	(Import)	
0500	Continuous	1900	UPNY CONED	3800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	4015 MW
			TTC with All Lines In Service	7815 MW
MARCY____-N.SCTLND_345_18			FWD	
Mon 10/31/2022	to	Mon 11/28/2022	(Import)	
0500	Continuous	1900	CENTRAL EAST - VC	1470 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	1505 MW
ARR: 19			TTC with All Lines In Service	2975 MW
N.SCTLND-LEEDS____345_94			FWD	
Mon 10/31/2022	to	Mon 11/28/2022	(Import)	
0500	Continuous	1900	CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW
PORTER____-ROTTRDAM_230_30 & MARCY____-N.SCTLND_345_18			FWD	
Mon 10/31/2022	to	Mon 11/28/2022	(Import)	
0500		1900	CENTRAL EAST - VC	1300 MW
Work scheduled by:			Impacts Total Transfer Capability	1675 MW
			TTC with All Lines In Service	2975 MW
PORTER____-ROTTRDAM_230_31 & MARCY____-N.SCTLND_345_18			FWD	
Mon 10/31/2022	to	Mon 11/28/2022	(Import)	
0500		1900	CENTRAL EAST - VC	1300 MW
Work scheduled by:			Impacts Total Transfer Capability	1675 MW
			TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MAI			FWD	
Wed 11/30/2022	to	Wed 03/01/2023	(Import)	
0700	Continuous	1100	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
SHOR_NPX-SHOREHAM_138_CSC			FWD	REV
Mon 05/01/2023	to	Fri 05/05/2023	(Import)	(Export)
0600	Continuous	1800	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW 330 MW
			TTC with All Lines In Service	330 MW 330 MW