

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 05/31/2022

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 05/31/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Tue 05/31/2022

0456 Continuous 1600

Work scheduled by: IESO

EXT FORCE by IESO 11/04/2021

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022

1807 Continuous 2359

Work scheduled by: LI

EXT FORCE by LI 11/29/2021

	FWD (Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

DUNWODIE_345KV_5

Thu 10/14/2021 to Thu 12/02/2021

0001 Continuous 2200

Work scheduled by: ConEd

EXTENDED by CONED 11/21/2021

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_7

Thu 10/14/2021 to Thu 12/02/2021

0001 Continuous 2200

Work scheduled by: ConEd

EXTENDED by CONED 11/21/2021

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75

FWD

 Thu 10/14/2021 to Thu 12/02/2021 EXTENDED by CONED 11/21/2021

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

FWD

 Thu 10/14/2021 to Thu 12/02/2021 EXTENDED by CONED 11/21/2021

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-KINTIGH_345_NS1-38

FWD

 Mon 10/18/2021 to Sat 12/31/2022 UPDATED by NYPA 12/05/2021

(Import)

0500 Continuous 2359

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DYSINGER-KINTIGH_345_38

FWD

Tue 10/26/2021 to Wed 12/08/2021

(Import)

1127 Continuous 1900

DYSINGER EAST **2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYISO

NIAGARA_-DYSINGER_345_ND1

FWD

Tue 10/26/2021 to Wed 12/08/2021

(Import)

1127 Continuous 1900

DYSINGER EAST **2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYISO

W49TH_ST_345KV_5

FWD

 Sat 10/30/2021 to Sun 12/12/2021 EXTENDED by CONED 12/02/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

BUCHAN_S-MILLWOOD_345_W97

FWD

 Mon 11/01/2021 to Thu 12/16/2021 UPDATED by CE 12/06/2021

(Import)

0001 Continuous 0200

UPNY CONED **7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 2000 MW

SCH-NYISO-IMO_LIMIT_1200

REV

Wed 11/03/2021 to Fri 12/17/2021 EXTENDED by IESO 11/19/2021

(Export)

0800 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY **1500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_1550

FWD

Fri 11/12/2021 to Fri 12/17/2021 EXTENDED by IESO 11/19/2021

(Import)

1201 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY **1850 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 2300 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Tue 11/23/2021 to Wed 12/01/2021

(Import)

0001 0200

Work scheduled by:

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

HOMR_NYW-PIERC_NY_345_48

Tue 11/23/2021 to Tue 12/07/2021

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 11/29/2021 to Fri 12/17/2021 UPDATED by PJM 09/15/2021

(Import)

0600 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 11/29/2021 to Fri 12/17/2021
0600 Continuous 1600

UPDATED by PJM 09/15/2021

Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 11/29/2021 to Fri 12/17/2021
0600 Continuous 1600

UPDATED by PJM 09/15/2021

Work scheduled by: PJM

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_800

Mon 11/29/2021 to Wed 12/01/2021
0700 Daily 2259

UPDATED by ISONE 12/02/2021

Work scheduled by: ISONE

FWD
(Import)
1000 MW
SCH - NE - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_900

Mon 11/29/2021 to Wed 12/01/2021
0700 Daily 2259

Work scheduled by: ISONE

FWD
(Import)
1100 MW
SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Mon 11/29/2021 to Wed 12/01/2021
0700 Daily 2259

Work scheduled by: ISONE

REV
(Export)
1000 MW
SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1800 MW

BERKSHIR-ALPS_345_393

Mon 11/29/2021 to Thu 12/02/2021
0700 Continuous 1200

UPDATED by ISONE 11/24/2021

Work scheduled by: ISONE

ARR: 78

FWD REV
(Import) (Export)
1100 MW 1700 MW
SCH - NE - NY
Impacts Total Transfer Capability 300 MW 100 MW
TTC with All Lines In Service 1400 MW 1800 MW

BERKSHIR-ALPS_345_393

Mon 11/29/2021 to Thu 12/02/2021
0700 Continuous 1200

UPDATED by ISONE 11/24/2021

Work scheduled by: ISONE

ARR: 78

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 11/29/2021	to	Thu 12/02/2021			(Import)	(Export)
0700		1200			SCH - NE - NY	1100 MW 1700 MW
Work scheduled by:					Impacts Total Transfer Capability	300 MW 100 MW
ARR: 78					TTC with All Lines In Service	1400 MW 1800 MW
BERKSHIR-NORTHFLD_345_312					FWD	
Mon 11/29/2021	to	Thu 12/02/2021	UPDATED	by ISONE 11/24/2021	(Import)	
0700	Continuous	1200			SCH - NE - NY	1300 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 11/29/2021	to	Thu 12/02/2021	UPDATED	by ISONE 11/24/2021	(Import)	(Export)
0700	Continuous	1200			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NPX_1385-NYISO_LIMIT_75					FWD	
Mon 11/29/2021	to	Thu 12/02/2021	UPDATED	by ISONE 11/24/2021	(Import)	
0700	Continuous	1200			SCH - NPX_1385	75 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	125 MW
					TTC with All Lines In Service	200 MW
LEEDS_____345KV_R395					FWD	
Mon 11/29/2021	to	Fri 12/03/2021			(Import)	
0700	Continuous	1700			UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
HURLYAVE-ROSETON__345_303					FWD	
Mon 11/29/2021	to	Fri 12/17/2021	UPDATED	by CH 10/07/2021	(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	3715 MW
					TTC with All Lines In Service	7815 MW
SCH-NE-NYISO_LIMIT_600					FWD	
Mon 11/29/2021	to	Thu 12/02/2021	UPDATED	by ISONE 12/02/2021	(Import)	
2300	Daily	0659			SCH - NE - NY	800 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1400 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_700

Mon 11/29/2021 to Thu 12/02/2021
2300 Daily 0659

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_200

Mon 11/29/2021 to Thu 12/02/2021
2300 Daily 0659

Work scheduled by: ISONE

UPDATED by ISONE 12/02/2021

REV
(Export)
SCH - NE - NY **400 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 1800 MW

SCH-NYISO-NE_LIMIT_600

Mon 11/29/2021 to Thu 12/02/2021
2300 Daily 0659

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1800 MW

NIAGARA_-PACKARD__230_61

Tue 11/30/2021 to Fri 12/10/2021
0821 Continuous 1900

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1850 MW**
Impacts Total Transfer Capability 1100 MW 150 MW
TTC with All Lines In Service 2300 MW 2000 MW

W49TH_ST_345KV_7

Wed 12/01/2021 to Sun 12/12/2021
0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED by CONED 12/02/2021

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-NYISO-NE_LIMIT_600

Wed 12/01/2021 to Wed 12/01/2021
0700 Daily 2259

Work scheduled by: ISONE

UPDATED by ISONE 12/02/2021

REV
(Export)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1800 MW

MOSES_-ADIRNDCK_230_MAL

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,December 06, 2021 to Wednesday,June 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800					FWD	
Thu 12/02/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u> <u>12/02/2021</u>	(Import)	
0700	Daily	1200			SCH - NE - NY	1000 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1400 MW
SCH-NE-NYISO_LIMIT_900					FWD	
Thu 12/02/2021	to	Thu 12/02/2021			(Import)	
0700	Daily	1200			SCH - NE - NY	1100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_600					REV	
Thu 12/02/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u> <u>12/02/2021</u>	(Export)	
0700	Daily	1200			SCH - NE - NY	800 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1800 MW
SCH-NYISO-NE_LIMIT_800					REV	
Thu 12/02/2021	to	Thu 12/02/2021			(Export)	
0700	Daily	1200			SCH - NE - NY	1000 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1800 MW
LINDN_CG-LNDVFT___345_V-3022					FWD	REV
Thu 12/02/2021	to	Thu 12/02/2021			(Import)	(Export)
0800	Continuous	1000			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
SCH-NE-NYISO_LIMIT_700					FWD	
Thu 12/02/2021	to	Sat 12/04/2021	<u>UPDATED</u>	<u>by ISONE</u> <u>12/02/2021</u>	(Import)	
2300	Daily	0659			SCH - NE - NY	900 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1100					REV	
Thu 12/02/2021	to	Sat 12/04/2021	<u>UPDATED</u>	<u>by ISONE</u> <u>12/02/2021</u>	(Export)	
2300	Daily	0659			SCH - NE - NY	1300 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1800 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Fri 12/03/2021 to Fri 12/03/2021

0700 Daily(No Weekends) 1000

Work scheduled by: NGrid

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FRASER 345 FRASER SVC

Sat 12/04/2021 to Sun 12/05/2021

0800 Continuous 1600

Work scheduled by: NYSEG

UPDATED by NYSEG 12/05/2021

FWD
(Import)
CENTRAL EAST - VC 2935 MW
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT 345 V-3022

Sun 12/05/2021 to Sun 12/05/2021

1300 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

MARCY 345KV_CSC

Mon 12/06/2021 to Fri 12/17/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MILLWOOD 345KV_18

Tue 12/07/2021 to Thu 12/16/2021

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 12/06/2021

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBRK 345KV_RNS4

Tue 12/07/2021 to Tue 12/07/2021

0300 Continuous 0330

Work scheduled by: ConEd

EXTENDED by CONED 12/02/2021

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK -W49TH_ST 345 M52

Tue 12/07/2021 to Fri 12/10/2021

0300 Continuous 0200

Work scheduled by: ConEd

EXTENDED by CONED 12/02/2021

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,December 06, 2021 to Wednesday,June 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Wed 12/08/2021 to Sun 01/16/2022
2000 Continuous 1900

UPDATED by NYSEG 12/01/2021

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SPRNBRK__345KV_RNS4

Fri 12/10/2021 to Fri 12/10/2021
0130 Continuous 0200

EXTENDED by CONED 12/02/2021

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CHAT_DC_GC1

Sun 12/12/2021 to Sun 12/12/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 12/12/2021 to Sun 12/12/2021
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 12/12/2021 to Sun 12/12/2021
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 12/12/2021 to Sun 12/12/2021
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 12/12/2021 to Sun 12/12/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Sun 12/12/2021 to Sun 12/12/2021

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Sun 12/12/2021 to Sun 12/12/2021

(Import)

0001 Continuous 0200

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

LADENTWN-BUCHAN_S_345_Y88

FWD

Thu 12/16/2021 to Wed 12/22/2021

(Import)

0201 Continuous 0200

UPDATEDby CE12/06/2021

UPNY CONED

7560 MW

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: ConEd

BECK_-NIAGARA_230_PA27

FWD

Thu 12/16/2021 to Sat 12/18/2021

(Import)

0530 Continuous 1700

UPDATEDby NYPA12/02/2021

SCH - OH - NY

2100 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

2300 MW

Work scheduled by: NYPA

FRASER_-GILBOA_345_GF5-35

FWD

Mon 12/20/2021 to Tue 12/21/2021

(Import)

0800 Continuous 1700

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability

325 MW

TTC with All Lines In Service

2975 MW

Work scheduled by: NYSEG

EDIC_-FRASER_345_EF24-40

FWD

Wed 12/22/2021 to Thu 12/23/2021

(Import)

0830 Continuous 1500

UPDATEDby NYSEG11/05/2021

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability

475 MW

TTC with All Lines In Service

2975 MW

Work scheduled by: NYSEG

LEEDS_-PLSNTVLY_345_92

FWD

Mon 12/27/2021 to Mon 12/27/2021

(Import)

0830 Daily(No Weekends) 1500

UPNY CONED

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

Tue 01/04/2022 to Mon 02/28/2022
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 05/25/2021

CENTRAL EAST - VC
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

FWD

(Import)

2935 MW

HOPATCON-RAMAPO___500_5018

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability 1400 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

FWD

(Import) (Export)

1450 MW 1200 MW

1400 MW 1000 MW

2850 MW 2200 MW

HOPATCON-RAMAPO___500_5018

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

UPNY CONED
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

7480 MW

335 MW

7815 MW

RAMAPO___345_345_PAR3500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability 500 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

FWD

(Import) (Export)

2350 MW 1250 MW

500 MW 950 MW

2850 MW 2200 MW

RAMAPO___345_345_PAR4500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability 500 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

FWD

(Import) (Export)

2350 MW 1250 MW

500 MW 950 MW

2850 MW 2200 MW

RAMAPO___500_345_BK 1500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability 1400 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

FWD

(Import) (Export)

1450 MW 1200 MW

1400 MW 1000 MW

2850 MW 2200 MW

RAMAPO___500_345_BK 1500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

UPNY CONED
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

7480 MW

335 MW

7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-EASTOVER_230_E205W

Mon 01/10/2022 to Thu 01/13/2022 UPDATED by NGRID 12/06/2021

0600 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HURLYAVE-ROSETON_345_303

Tue 01/11/2022 to Sat 01/22/2022 UPDATED by CHGE 11/30/2021

0600 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY_345_Q11

Wed 01/12/2022 to Sat 01/15/2022 CANCELLED by ConEd 12/06/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DYSINGER-KINTIGH_345_38

Mon 01/17/2022 to Thu 01/20/2022

0500 Continuous 1900

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2500 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 01/17/2022 to Thu 01/20/2022

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2500 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Tue 01/18/2022 to Fri 02/04/2022 UPDATED by NGRID 09/24/2021

0700 Continuous 1730

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_-STA_255_345_NH2

Fri 01/21/2022 to Fri 03/04/2022 UPDATED by NYPA 08/20/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Mon 01/24/2022 to Sun 01/30/2022
0500 Continuous 1900
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PLSNTVLY-WOOD_ST_345_F30

Sat 01/29/2022 to Sat 01/29/2022
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sat 01/29/2022 to Sat 01/29/2022
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

Wed 02/02/2022 to Wed 02/02/2022
1930 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Wed 02/02/2022 to Wed 02/02/2022
1930 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NIAGARA -PACKARD_230_61

Thu 02/03/2022 to Sat 02/12/2022 **UPDATED by NGRID 12/03/2021**
0615 Continuous 1900
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1850 MW**
Impacts Total Transfer Capability 1100 MW 150 MW
TTC with All Lines In Service 2300 MW 2000 MW

MARCY -N.SCTLND_345_18

Tue 02/08/2022 to Wed 02/09/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1505 MW
TTC with All Lines In Service 2975 MW

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sat 02/12/2022 to Sat 02/12/2022 UPDATED by CONED 11/12/2021

(Import)

0600 Continuous 0630

Work scheduled by: NGrid

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

FWD

Sat 02/12/2022 to Wed 02/16/2022 UPDATED by CONED 11/12/2021

(Import)

0600 Continuous 1900

Work scheduled by: NGrid

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 02/13/2022 to Mon 02/14/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

FWD

Sun 02/13/2022 to Mon 02/14/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **7580 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

FWD

Mon 02/14/2022 to Tue 02/15/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

FWD

Wed 02/16/2022 to Wed 02/16/2022 UPDATED by CONED 11/12/2021

(Import)

1830 Continuous 1900

Work scheduled by: NGrid

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

Work scheduled by:

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

 Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

 Tue 02/22/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MARCY__-EDIC____345_UE1-7

FWD

Wed 02/23/2022 to Mon 02/28/2022

(Import)

0700 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

FIVEMILE-STOLLERD_345_29

Tue 03/01/2022 to Tue 04/12/2022

0500 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

PORTER__-ROTTRDAM_230_31

FWD

Tue 03/01/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

N.SCTLND-LEEDS____345_93

FWD

 Tue 03/01/2022 to Mon 03/28/2022 UPDATED by NGRID 11/15/2021

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC____-N.SCTLND_345_14

FWD

 Tue 03/01/2022 to Tue 04/12/2022 UPDATED by NGRID 11/15/2021

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 04/12/2022
0700 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS____345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS____345_2

Tue 03/01/2022 to Fri 06/24/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 11/15/2021

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS____345_2

Tue 03/01/2022 to Fri 06/24/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 11/15/2021

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN____-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,December 06, 2021 to Wednesday,June 07, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402			FWD	REV
Sat 03/05/2022	to	Mon 04/04/2022	(Import)	(Export)
0001		0200	SCH - PJ - NY	2550 MW 1900 MW
Work scheduled by:			Impacts Total Transfer Capability	300 MW 300 MW
			TTC with All Lines In Service	2850 MW 2200 MW
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403			FWD	REV
Sat 03/05/2022	to	Mon 04/04/2022	(Import)	(Export)
0001		0200	SCH - PJ - NY	2550 MW 1900 MW
Work scheduled by:			Impacts Total Transfer Capability	300 MW 300 MW
			TTC with All Lines In Service	2850 MW 2200 MW
LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403			FWD	REV
Sat 03/05/2022	to	Mon 04/04/2022	(Import)	(Export)
0001		0200	SCH - PJ - NY	2550 MW 1900 MW
Work scheduled by:			Impacts Total Transfer Capability	300 MW 300 MW
			TTC with All Lines In Service	2850 MW 2200 MW
INDPDNCE-SCRIBA__345_25			FWD	
Thu 03/10/2022	to	Wed 03/16/2022	(Import)	
0800	Continuous	1800	OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	5250 MW
NIAGARA_-DYSINGER_345_ND1			FWD	
Fri 03/11/2022	to	Fri 03/11/2022	(Import)	
0500	Continuous	1700	DYSINGER EAST	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	650 MW
			TTC with All Lines In Service	3150 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4			FWD	
Thu 03/17/2022	to	Sun 03/20/2022	(Import)	
0100		2200	UPNY CONED	3800 MW
Work scheduled by:			Impacts Total Transfer Capability	4015 MW
			TTC with All Lines In Service	7815 MW
PLSNTVLY-WOOD_ST__345_F30			FWD	
Mon 03/21/2022	to	Wed 03/23/2022	(Import)	
0001	Continuous	2200	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW
			TTC with All Lines In Service	7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
 0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
 0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NIAGARA_-STA_255__345_NH2

FWD

Fri 03/25/2022 to Fri 03/25/2022
 0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022
 0001 2200

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

FWD

Sat 03/26/2022 to Sun 05/01/2022
 0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

FWD

Sat 03/26/2022 to Sun 05/01/2022
 0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 03/29/2022 to Wed 03/30/2022
 0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Sun 04/03/2022	to	Sat 04/09/2022			(Import)	(Export)
1400	Continuous	1400			SCH - PJM_VFT	0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
SPRNBK_-TREMONT__345_X28					FWD	
Tue 04/05/2022	to	Wed 04/06/2022			(Import)	
0201	Continuous	0300			SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Wed 04/06/2022	to	Wed 04/06/2022	UPDATED	by CONED 08/19/2021	(Import)	
0301	Continuous	0330			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK__345_W79					FWD	
Wed 04/06/2022	to	Thu 04/07/2022	UPDATED	by CONED 08/19/2021	(Import)	
0301	Continuous	0300			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Thu 04/07/2022	to	Thu 04/07/2022	UPDATED	by CONED 08/19/2021	(Import)	
0230	Continuous	0300			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK__345_W64					FWD	
Thu 04/07/2022	to	Thu 04/07/2022	UPDATED	by CONED 08/31/2021	(Import)	
0301	Continuous	0330			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
SPRNBK__345KV_RNS5					FWD	
Thu 04/07/2022	to	Thu 04/07/2022	UPDATED	by CONED 08/31/2021	(Import)	
0301	Continuous	0330			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 2200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PANNELL -CLAY_345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Wed 04/13/2022 to Fri 05/13/2022

0001 Continuous 0259

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

PORTER -ROTTDAM_230_30

FWD

Wed 04/13/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PANNELL -CLAY_345_2

FWD

Mon 04/18/2022 to Fri 04/22/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

EDIC -FRASER_345_EF24-40

FWD

Thu 04/21/2022 to Tue 06/14/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_345KV_CSC

FWD

Fri 04/22/2022 to Sat 04/23/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 04/23/2022 to Tue 04/26/2022
0001 2200

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP1

FWD

Mon 04/25/2022 to Fri 04/29/2022
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EASTVIEW-SPRNBK__345_W64

FWD

Tue 04/26/2022 to Tue 04/26/2022 **UPDATED by CONED 08/31/2021**
2130 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Tue 04/26/2022 to Tue 04/26/2022 **UPDATED by CONED 08/31/2021**
2130 Continuous 2200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 04/27/2022 to Fri 04/29/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NIAGARA__345_230_AT4

REV

Fri 04/29/2022 to Fri 04/29/2022
0500 Continuous 1700

(Export)

Work scheduled by: NYPA

SCH - OH - NY **1750 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Mon 05/02/2022 to Mon 05/02/2022
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W79

Mon 05/02/2022 to Thu 05/05/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL_345_RP2

Mon 05/02/2022 to Fri 05/06/2022
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 05/05/2022 to Thu 05/05/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT_345_X28

Fri 05/06/2022 to Mon 05/09/2022 **UPDATED by CONED 08/19/2021**
0201 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

FRASER_345_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022
0800 Continuous 1700
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Fri 05/27/2022
0600 Continuous 1800
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARCY_-EDIC_345_UE1-7

Sat 05/21/2022 to Sat 05/21/2022

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY_345_19

Sat 05/21/2022 to Sat 05/21/2022

0700 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY_345_19

Sat 05/21/2022 to Sat 05/21/2022

0700 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Sat 05/21/2022 to Sat 05/21/2022

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Sat 05/21/2022 to Sat 05/21/2022

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022
0700 Continuous 1800
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
0500 Continuous 2100
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2500 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-PACKARD_230_62

Sat 06/18/2022 to Sat 06/18/2022
0500 Continuous 1700
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	700 MW	1550 MW
Impacts Total Transfer Capability	1250 MW	150 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA_345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

BECK___-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2500 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL_345_RP1

Mon 07/25/2022 to Fri 07/29/2022
0500 Continuous 2100
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255_345_NH2

Mon 08/01/2022 to Fri 08/05/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MARCY_-EDIC_345_UE1-7

Sat 08/06/2022 to Sat 08/06/2022

0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD

(Import)

OSWEGO EXPORT 5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sat 08/06/2022

0500 1830

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC 2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sat 08/06/2022

0500 1830

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC 2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sat 08/06/2022

0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sat 08/06/2022

0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

OSWEGO EXPORT 4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

PANNELL_-CLAY_345_1

FWD

Mon 09/12/2022 to Fri 09/16/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

FRASER_-GILBOA_345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_2

FWD

Mon 09/19/2022 to Fri 09/23/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 09/26/2022 to Fri 09/30/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2500 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK_345KV_RNS5

FWD

Sat 10/01/2022 to Mon 10/17/2022

(Import)

0001 Continuous 0300

EXTENDED by CONED 12/06/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Sat 10/01/2022 to Tue 11/08/2022

(Import)

0001 Continuous 0300

EXTENDED by CONED 12/06/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
0600 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE_345_138_BK_1

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NEWBRDGE_345_138_BK_2

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

LEEDS____345KV_R94301

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 06, 2021 to Wednesday,June 07, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Mon 10/31/2022 to Mon 11/28/2022

0500 Continuous 1900

Work scheduled by: NGrid

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1505 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS___345_94

Mon 10/31/2022 to Mon 11/28/2022

0500 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PORTER___-ROTTRDAM_230_30 & MARCY___-N.SCTLND_345_18

Mon 10/31/2022 to Mon 11/28/2022

0500 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

PORTER___-ROTTRDAM_230_31 & MARCY___-N.SCTLND_345_18

Mon 10/31/2022 to Mon 11/28/2022

0500 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

SPRNBK___345KV_RNS5

Tue 11/08/2022 to Tue 11/08/2022

0230 Continuous 0300

Work scheduled by: ConEd

EXTENDED by CONED 12/06/2021

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MAI

Wed 11/30/2022 to Wed 03/01/2023

0700 Continuous 1100

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023

0600 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW