

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 05/31/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 10/18/2021 to Sat 12/31/2022 UPDATED by NYPA 12/05/2021

0500 Continuous 2359

Work scheduled by: NYPA

FWD
(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 11/01/2021 to Fri 12/24/2021 EXTENDED by CE 12/21/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750						FWD
Mon 11/01/2021	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				2050 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Mon 11/01/2021	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
MOSES__-ADIRNDCK_230_Ma1						FWD
Wed 12/01/2021	to	Thu 12/23/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/13/2021</u>	(Import)
0700	Continuous	1500				2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
KINTIGH_-STA_255__345_SH1-39						FWD
Wed 12/08/2021	to	Sat 12/31/2022	<u>UPDATED</u>	<u>by NYSEG</u>	<u>12/14/2021</u>	(Import)
2000	Continuous	2359				1700 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service 3150 MW
DYSINGER-KINTIGH__345_39 & DYSINGER-STA_255__345_DH1						FWD
Tue 12/14/2021	to	Sun 01/16/2022				(Import)
1129		1900				2650 MW
Work scheduled by:						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 3150 MW
DYSINGER-STA_255__345_DH1						FWD
Tue 12/14/2021	to	Sun 01/16/2022	<u>FORCED</u>	<u>by NYISO</u>	<u>12/14/2021</u>	(Import)
1129	Continuous	1900				2550 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability 600 MW
						TTC with All Lines In Service 3150 MW
BUCHAN_S-MILLWOOD_345_W98						FWD
Thu 12/16/2021	to	Fri 12/24/2021	<u>EXTENDED</u>	<u>by CE</u>	<u>12/21/2021</u>	(Import)
0201	Continuous	0200				7680 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 135 MW
						TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

Thu 12/16/2021 to Fri 12/24/2021
0201 Continuous 0200

EXTENDED by CE 12/21/2021

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

LEEDS_345_LEEDS SVC

Fri 12/17/2021 to Wed 12/22/2021
0226 Continuous 1618

EXT FORCE by NGRID 12/20/2021

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1550

Fri 12/17/2021 to Thu 12/23/2021
0601 Continuous 1500

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1850 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1400

Fri 12/17/2021 to Thu 12/23/2021
0601 Continuous 1500

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2000 MW

DUNWODIE-MOTTHAVN_345_71

Fri 12/17/2021 to Fri 12/24/2021
2304 Continuous 2359

EXT FORCE by CONED 12/20/2021

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Sat 12/18/2021 to Fri 12/24/2021
2306 Continuous 2359

EXT FORCE by CONED 12/20/2021

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Sat 12/18/2021 to Fri 12/24/2021
2308 Continuous 2359

EXT FORCE by CONED 12/20/2021

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 12/19/2021 to Sun 12/19/2021
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 12/19/2021 to Sun 12/19/2021
0001 Continuous 0200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 12/19/2021 to Sun 12/19/2021
0001 0200
Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 12/19/2021 to Sun 12/19/2021
0001 0200
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 12/19/2021 to Sun 12/19/2021
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 12/19/2021 to Sun 12/19/2021
0001 Continuous 0200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 12/19/2021 to Sun 12/19/2021
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_700

FWD

Sun 12/19/2021 to Thu 12/23/2021

(Import)

2300 Daily 0659

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_1600

REV

Sun 12/19/2021 to Thu 12/23/2021

(Export)

2300 Daily 0659

SCH - NE - NY

1800 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1800 MW

Work scheduled by: ISONE

MILLWOOD_345KV_18

FWD

Mon 12/20/2021 to Mon 12/20/2021

(Import)

0001 Continuous 0200

EXTENDED**by CE****12/21/2021**

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BECK_-NIAGARA_230_PA27

FWD

Mon 12/20/2021 to Tue 12/21/2021

(Import)

0430 Continuous 1700

UPDATED**by NYPA****12/21/2021**

SCH - OH - NY

2100 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYPA

FRASER_-GILBOA_345_GF5-35

FWD

Mon 12/20/2021 to Tue 12/21/2021

(Import)

0800 Continuous 1700

UPDATED**by NYPA****12/17/2021**

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS_345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S

FWD

Mon 12/20/2021 to Tue 12/21/2021

(Import)

0800 1700

CENTRAL EAST - VC

2715 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY_SO_SERIES_COMP_I/S

FWD

Mon 12/20/2021 to Tue 12/21/2021

(Import)

0800 Continuous 1700

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48

Tue 12/21/2021 to Tue 12/21/2021
0800 Continuous 1600

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASER___345_FRASER SVC

Mon 12/27/2021 to Wed 12/29/2021
0700 Continuous 1300

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

LEEDS___-PLSNTVLY_345_92

Mon 12/27/2021 to Mon 12/27/2021
0830 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

LEEDS___-ATHENS___345_95

Tue 12/28/2021 to Tue 12/28/2021
0900 Daily(No Weekends) 1400

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

LEEDS___345KV_R395

Tue 12/28/2021 to Tue 12/28/2021
0900 Daily(No Weekends) 1400

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 12/29/2021 to Wed 12/29/2021
0800 Continuous 1800

Work scheduled by: LI

FWD

REV

(Import) (Export)

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

EDIC___-FRASER___345_EF24-40

Wed 12/29/2021 to Thu 12/30/2021
0830 Continuous 1500

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1550

Mon 01/03/2022 to Sat 04/30/2022
0700 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1850 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1400

Mon 01/03/2022 to Sat 04/30/2022
0700 Continuous 2359

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2000 MW

MOSES__-ADIRNDCK_230_Ma1

Mon 01/03/2022 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

UPDATED by NYPA 12/13/2021

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Tue 01/04/2022 to Thu 01/06/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASER__345_FRASER SVC

Tue 01/04/2022 to Mon 02/28/2022
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 05/25/2021

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 01/05/2022 to Wed 01/05/2022
0800 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 199 MW
TTC with All Lines In Service 279 MW

HOPATCON-RAMAPO__500_5018

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1650 MW 1200 MW**
Impacts Total Transfer Capability 1200 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD
(Import)
UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

RAMAPO__345_345_PAR3500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2500 MW 1250 MW**
Impacts Total Transfer Capability 350 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO__345_345_PAR4500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2500 MW 1250 MW**
Impacts Total Transfer Capability 350 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO__500_345_BK 1500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1650 MW 1200 MW**
Impacts Total Transfer Capability 1200 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO__500_345_BK 1500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD
(Import)
UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

BEAR SWP-EASTOVER_230_E205W

Mon 01/10/2022 to Thu 01/13/2022 UPDATED by NGRID 12/06/2021
0600 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HURLYAVE-ROSETON__345_303

Tue 01/11/2022 to Sat 01/22/2022 UPDATED by CHGE 11/30/2021
0600 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1 & MOSES___-MASSENA_230_MMS1 & MOSES___-
MASSENA_230_MMS2

Tue 01/11/2022 to Tue 01/11/2022
0700 1200

Work scheduled by:

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD
(Import)

MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2

Tue 01/11/2022 to Tue 01/11/2022
0700 1200

Work scheduled by:

SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD REV
(Import) (Export)

MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2

Tue 01/11/2022 to Tue 01/11/2022
0700 1200

Work scheduled by:

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD
(Import)

STLAWRNC-MOSES___230_L33P & MOSES___-ADIRNDCK_230_MA1 & MOSES___-
MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2

Tue 01/11/2022 to Tue 01/11/2022
0700 1200

Work scheduled by:

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD
(Import)

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-
MASSENA_230_MMS2

Tue 01/11/2022 to Tue 01/11/2022
0700 1200

Work scheduled by:

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD
(Import)

CHATGUAY-MASSENA___765_7040

Wed 01/12/2022 to Sat 01/15/2022
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Wed 01/12/2022 to Sat 01/15/2022
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

DYSINGER-KINTIGH__345_38

Mon 01/17/2022 to Thu 01/20/2022
0500 Continuous 1900

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2500 MW
Impacts Total Transfer Capability	650 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 01/17/2022 to Thu 01/20/2022
0500 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2650 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	3150 MW

S.RIPLEY-DUNKIRK__230_68

Tue 01/18/2022 to Fri 02/04/2022
0700 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGRID 09/24/2021

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-STA_255__345_NH2

Fri 01/21/2022 to Fri 03/04/2022
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 08/20/2021

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-STA_255__345_NH2 & KINTIGH_-STA_255__345_SH1-39

Fri 01/21/2022 to Fri 03/04/2022
0500 1900

Work scheduled by:

	FWD
	(Import)
DYSINGER EAST	1250 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	3150 MW

FIVEMILE-STOLLERD_345_29

Mon 01/24/2022 to Sun 01/30/2022
0500 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

FWD

Thu 01/27/2022 to Fri 01/28/2022

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Sat 01/29/2022 to Sat 01/29/2022

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Sat 01/29/2022 to Sat 01/29/2022

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Wed 02/02/2022 to Wed 02/02/2022

(Import)

1930 Continuous 2000

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Wed 02/02/2022 to Wed 02/02/2022

(Import)

1930 Continuous 2000

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NIAGARA_-PACKARD__230_61

FWD

REV

Thu 02/03/2022 to Sat 02/12/2022

(Import) (Export)

0615 Continuous 1900

UPDATED by NGRID 12/03/2021

SCH - OH - NY

1400 MW 1850 MW

Impacts Total Transfer Capability 900 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

MARCY_-N.SCTLND_345_18

FWD

Tue 02/08/2022 to Wed 02/09/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

1470 MW

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sat 02/12/2022 to Sat 02/12/2022 UPDATED by CONED 11/12/2021

(Import)

0600 Continuous 0630

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

FWD

Sat 02/12/2022 to Wed 02/16/2022 UPDATED by CONED 11/12/2021

(Import)

0600 Continuous 1900

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 02/13/2022 to Mon 02/14/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

FWD

Sun 02/13/2022 to Mon 02/14/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

FWD

Mon 02/14/2022 to Tue 02/15/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

EDIC__-FRASER__345_EF24-40

FWD

Mon 02/14/2022 to Tue 02/22/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK__345_W78

FWD

Tue 02/15/2022 to Wed 02/16/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Tue 02/15/2022 to Wed 02/16/2022

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

SPRNBRK_345KV_RNS3

FWD

Tue 02/15/2022 to Wed 02/16/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS4

FWD

Wed 02/16/2022 to Wed 02/16/2022

(Import)

1830 Continuous 1900

UPDATED**by CONED 11/12/2021**

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

Work scheduled by: NGrid

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

Work scheduled by:

TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPDATED**by NYISO 11/15/2021**

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPDATED**by NYISO 11/15/2021**

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Sun 02/20/2022 to Mon 02/21/2022

2000 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Sun 02/20/2022 to Mon 02/21/2022

2000 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Sun 02/20/2022 to Mon 02/21/2022

2000 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Tue 02/22/2022 to Tue 02/22/2022

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED 08/31/2021

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Tue 02/22/2022 to Tue 02/22/2022

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED 08/31/2021

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Tue 02/22/2022 to Mon 03/21/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 08/31/2021

FWD

(Import)

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

MARCY__-EDIC__345_UE1-7

Wed 02/23/2022 to Mon 02/28/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

FWD

Sun 02/27/2022 to Wed 03/02/2022

(Import)

0201 Continuous 2230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FIVEMILE-STOLLERD_345_29

Tue 03/01/2022 to Tue 04/12/2022

0500 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

PORTER__-ROTTRDAM_230_31

FWD

Tue 03/01/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

N.SCTLND-LEEDS____345_93

FWD

Tue 03/01/2022 to Mon 03/28/2022

(Import)

0700 Continuous 1900

UPDATED**by NGRID 11/15/2021**

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC____-N.SCTLND_345_14

FWD

Tue 03/01/2022 to Tue 04/12/2022

(Import)

0700 Continuous 1900

UPDATED**by NGRID 11/15/2021**

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_31

FWD

Tue 03/01/2022 to Tue 04/12/2022

(Import)

0700 1900

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

FRASANNX-COOPERS__345_UCC2-41

FWD

Tue 03/01/2022 to Wed 04/20/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS___345_2

Tue 03/01/2022 to Fri 06/24/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 11/15/2021

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS___345_2

Tue 03/01/2022 to Fri 06/24/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 11/15/2021

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN___-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN___-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 03/05/2022 to Mon 04/04/2022
0001 Continuous 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

LINDEN___-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION___-FARRAGUT_345_C3403

Sat 03/05/2022 to Mon 04/04/2022
0001 Continuous 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sat 03/05/2022 to Mon 04/04/2022
0001 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

INDPDNCE-SCRIBA__345_25

Thu 03/10/2022 to Wed 03/16/2022
0800 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

NIAGARA_-DYSINGER_345_ND1

Fri 03/11/2022 to Fri 03/11/2022
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2650 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022
0100 2200

Work scheduled by:

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 03/21/2022 to Wed 03/23/2022
0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	3815 MW
TTC with All Lines In Service	7815 MW

EASTVIEW-SPRNBK__345_W64

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
0130 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

SPRNBK__345KV_RNS5

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
0130 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__STA_255__345_NH2

FWD

Fri 03/25/2022 to Fri 03/25/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA__STA_255__345_NH2 & KINTIGH__STA_255__345_SH1-39

FWD

Fri 03/25/2022 to Fri 03/25/2022

(Import)

0500 1700

DYSINGER EAST **1250 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022

(Import)

0001 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

ATHENS__-PLSNTVLY_345_91

FWD

Sat 03/26/2022 to Sun 05/01/2022

(Import)

0001 Continuous 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 03/26/2022 to Sun 05/01/2022

(Import)

0001 Continuous 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 03/29/2022 to Wed 03/30/2022

(Import)

0001 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Thu 03/31/2022 to Sat 04/02/2022

(Import)

2100 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Thu 03/31/2022 to Sat 04/02/2022
2100 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Thu 03/31/2022 to Tue 04/05/2022
2100 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST-PLSNTVLE_345_Y87

Thu 03/31/2022 to Tue 04/05/2022
2100 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 04/03/2022 to Sat 04/09/2022
1400 Continuous 1400
Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJM_VFT	0 MW 0 MW
Impacts Total Transfer Capability	315 MW 315 MW
TTC with All Lines In Service	315 MW 315 MW

SPRNBK_-TREMONT___345_X28

Tue 04/05/2022 to Wed 04/06/2022
0201 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Tue 04/05/2022 to Tue 04/05/2022
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Tue 04/05/2022 to Tue 04/05/2022
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 04/06/2022 to Wed 04/06/2022 UPDATED by CONED 08/19/2021

(Import)

0301 Continuous 0330

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Wed 04/06/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021

(Import)

0301 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021

(Import)

0230 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 0330

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 0330

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 2200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q12

FWD

Mon 04/11/2022 to Thu 04/28/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Wed 04/13/2022 to Fri 05/13/2022

0001 Continuous 0259

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

PORTER_-ROTTRDAM_230_30

FWD

Wed 04/13/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PANNELL_-CLAY_____345_2

FWD

Mon 04/18/2022 to Fri 04/22/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

SCH-NE-NYISO_LIMIT_700

FWD

Tue 04/19/2022 to Fri 04/22/2022

(Import)

0601 Continuous 0759

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

EDIC_-FRASER_____345_EF24-40

FWD

Thu 04/21/2022 to Tue 06/14/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_____345KV_CSC

FWD

Fri 04/22/2022 to Sat 04/23/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_700

Fri 04/22/2022 to Sun 04/24/2022

1601 Continuous 1800

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022

0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL_345_RP1

Mon 04/25/2022 to Fri 04/29/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W64

Tue 04/26/2022 to Tue 04/26/2022

2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

Tue 04/26/2022 to Tue 04/26/2022

2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST_345_F31

Wed 04/27/2022 to Fri 04/29/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 05/02/2022 to Mon 05/02/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

Mon 05/02/2022 to Thu 05/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP2

Mon 05/02/2022 to Fri 05/06/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 05/05/2022 to Thu 05/05/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT__345_X28

Fri 05/06/2022 to Mon 05/09/2022 **UPDATED by CONED 08/19/2021**
0201 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

FRASER__345_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EFISHKIL-WOOD_ST__345_F38

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0400 Continuous 0430
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Fri 05/27/2022
0600 Continuous 1800
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

DUNWODIE-MOTTHAVN_345_71

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022

UPDATED

by PJM

11/19/2020

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022

UPDATED

by PJM

11/19/2020

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

MARCY_-EDIC_345_UE1-7

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY_345_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY_345_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

VOLNEY_-MARCY_345_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022
0700 Continuous 1800

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-PACKARD__230_62

Sat 06/18/2022 to Sat 06/18/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 700 MW	1550 MW
Impacts Total Transfer Capability 1250 MW	150 MW
TTC with All Lines In Service 1950 MW	1700 MW

NIAGARA__345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 1900 MW	1400 MW
Impacts Total Transfer Capability 50 MW	300 MW
TTC with All Lines In Service 1950 MW	1700 MW

BECK__-NIAGARA__230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022

(Import)

0500 Continuous 2100

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-STA_255__345_NH2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-STA_255__345_NH2 & KINTIGH_-STA_255__345_SH1-39

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 1700

DYSINGER EAST **1250 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

MARCY_-EDIC__345_UE1-7

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY__345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY__345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

VOLNEY_-MARCY__345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY -MARCY 345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19**SAND_BAR-PLATSBURG_115_PV20**

Mon 08/22/2022 to Fri 08/26/2022

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

ROSETON -ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MOTTHAVN-RAINEY 345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PANNELL -CLAY 345_1

FWD

Mon 09/12/2022 to Fri 09/16/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

FRASER -GILBOA 345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PANNELL -CLAY 345_2

FWD

Mon 09/19/2022 to Fri 09/23/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

Mon 09/26/2022 to Fri 09/30/2022
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
0600 Continuous 1800
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 24, 2021 to Sunday ,June 25, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R94301			FWD	
Mon 10/31/2022	to	Mon 11/28/2022	(Import)	
0500	Continuous	1900	UPNY CONED	3800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	4015 MW
			TTC with All Lines In Service	7815 MW
MARCY____-N.SCTLND_345_18			FWD	
Mon 10/31/2022	to	Mon 11/28/2022	(Import)	
0500	Continuous	1900	CENTRAL EAST - VC	1470 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	1505 MW
			TTC with All Lines In Service	2975 MW
N.SCTLND-LEEDS____345_94			FWD	
Mon 10/31/2022	to	Mon 11/28/2022	(Import)	
0500	Continuous	1900	CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW
PORTER____-ROTTRDAM_230_30 & MARCY____-N.SCTLND_345_18			FWD	
Mon 10/31/2022	to	Mon 11/28/2022	(Import)	
0500		1900	CENTRAL EAST - VC	1300 MW
Work scheduled by:			Impacts Total Transfer Capability	1675 MW
			TTC with All Lines In Service	2975 MW
PORTER____-ROTTRDAM_230_31 & MARCY____-N.SCTLND_345_18			FWD	
Mon 10/31/2022	to	Mon 11/28/2022	(Import)	
0500		1900	CENTRAL EAST - VC	1300 MW
Work scheduled by:			Impacts Total Transfer Capability	1675 MW
			TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MAI			FWD	
Wed 11/30/2022	to	Wed 03/01/2023	(Import)	
0700	Continuous	1100	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
SHOR_NPX-SHOREHAM_138_CSC			FWD	REV
Mon 05/01/2023	to	Fri 05/05/2023	(Import)	(Export)
0600	Continuous	1800	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW 330 MW
			TTC with All Lines In Service	330 MW 330 MW