

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 05/31/2022

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

STLAWRNC-MOSES____230_L33P

Mon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 10/18/2021 to Sat 12/31/2022 UPDATED by NYPA 12/05/2021

0500 Continuous 2359

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

W49TH_ST_345KV_5

Sat 10/30/2021 to Sun 12/12/2021 EXTENDED by CONED 12/02/2021

0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

FWD

Mon 11/01/2021 to Wed 12/22/2021
0001 Continuous 0200

UPDATEDby CE12/15/2021

(Import)

Work scheduled by: ConEd

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Sat 04/30/2022
0001 Continuous 2359

UPDATEDby IESO05/03/2019

(Import)

Work scheduled by: IESO

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Sat 04/30/2022
0001 Continuous 2359

UPDATEDby IESO05/03/2019

(Export)

Work scheduled by: IESO

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

SCH-NYISO-IMO_LIMIT_1200

REV

Wed 11/03/2021 to Fri 12/17/2021
0800 Continuous 0600

UPDATEDby IESO12/15/2021

(Export)

Work scheduled by: IESO

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_1550

FWD

Fri 11/12/2021 to Fri 12/17/2021
1201 Continuous 0600

UPDATEDby IESO12/15/2021

(Import)

Work scheduled by: IESO

SCH - OH - NY

1850 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2300 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 11/29/2021 to Fri 12/17/2021
0600 Continuous 1600

UPDATEDby PJM09/15/2021

(Import)

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRIDGE-DUFFYAVE_345_501

FWD

Mon 11/29/2021 to Fri 12/17/2021
0600 Continuous 1600

UPDATEDby PJM09/15/2021

(Import)

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

FWD

Mon 11/29/2021 to Fri 12/17/2021

UPDATEDby PJM09/15/2021

(Import)

0600 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 11/29/2021 to Fri 12/17/2021

UPDATEDby CH10/07/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

FWD

Wed 12/01/2021 to Sun 12/12/2021

EXTENDEDby CONED12/02/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

MOSES_-ADIRNDCK_230_MA1

FWD

Wed 12/01/2021 to Thu 12/23/2021

UPDATEDby NYPA12/13/2021

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MARCY_345KV_CSC

FWD

Mon 12/06/2021 to Wed 12/15/2021

UPDATEDby NYPA12/15/2021

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MILLWOOD_345KV_18

FWD

Wed 12/08/2021 to Thu 12/16/2021

UPDATEDby CE12/15/2021

(Import)

0201 Continuous 0240

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

KINTIGH_-STA_255_345_SH1-39

FWD

Wed 12/08/2021 to Sat 12/31/2022

UPDATEDby NYSEG12/14/2021

(Import)

2000 Continuous 2359

Work scheduled by: NYSEG

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W98

FWD

Fri 12/10/2021 to Sat 12/11/2021 **FORCED** **by CONED** **12/10/2021**

(Import)

1252 Continuous 2359

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

FWD

Fri 12/10/2021 to Sat 12/11/2021 **FORCED** **by CONED** **12/10/2021**

(Import)

1252 Continuous 2359

UPNY CONED

7560 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CHAT_DC_GC1

FWD

Sun 12/12/2021 to Sun 12/12/2021

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sun 12/12/2021 to Sun 12/12/2021

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sun 12/12/2021 to Sun 12/12/2021

(Import)

0001 0200

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sun 12/12/2021 to Sun 12/12/2021

(Import) (Export)

0001 0200

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

CHAT_DC_GC2

FWD

Sun 12/12/2021 to Sun 12/12/2021

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2						REV	
Sun 12/12/2021	to	Sun 12/12/2021				(Export)	
0001	Continuous	0200			SCH - HQ - NY	500 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1000 MW	
SCH-HQ-NYISO_LIMIT_1150						FWD	
Sun 12/12/2021	to	Sun 12/12/2021				(Import)	
0001	Continuous	0200			SCH - HQ - NY	1150 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	350 MW	
					TTC with All Lines In Service	1500 MW	
LEEDS____-HURLYAVE_345_301						FWD	
Mon 12/13/2021	to	Fri 12/17/2021	UPDATED	by CHGE	12/10/2021	(Import)	
0630	Continuous	1600			UPNY CONED	4100 MW	
Work scheduled by: CHGE					Impacts Total Transfer Capability	3715 MW	
					TTC with All Lines In Service	7815 MW	
BERKSHIR-ALPS____345_393						FWD	REV
Tue 12/14/2021	to	Tue 12/14/2021	UPDATED	by ISONE	12/13/2021	(Import)	(Export)
0800	Continuous	1700			SCH - NE - NY	1100 MW	1700 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	300 MW	100 MW
					TTC with All Lines In Service	1400 MW	1800 MW
BERKSHIR-ALPS____345_393						FWD	REV
Tue 12/14/2021	to	Tue 12/14/2021	UPDATED	by ISONE	12/13/2021	(Import)	(Export)
0800	Continuous	1700			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
N.SCTLND-ALPS____345_2						FWD	
Tue 12/14/2021	to	Tue 12/14/2021	UPDATED	by ISONE	12/13/2021	(Import)	
0800	Continuous	1700			SCH - NE - NY	900 MW	
Work scheduled by: ISONE					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1400 MW	
N.SCTLND-ALPS____345_2						FWD	REV
Tue 12/14/2021	to	Tue 12/14/2021	UPDATED	by ISONE	12/13/2021	(Import)	(Export)
0800	Continuous	1700			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_400					FWD
Tue 12/14/2021	to	Tue 12/14/2021	UPDATED	by ISONE 12/13/2021	(Import)
0800	Continuous	1700			600 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_800					REV
Tue 12/14/2021	to	Tue 12/14/2021	UPDATED	by ISONE 12/13/2021	(Export)
0800	Continuous	1700			1000 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 1800 MW
DYSINGER-KINTIGH__345_39 & DYSINGER-STA_255__345_DH1					FWD
Tue 12/14/2021	to	Sun 01/16/2022			(Import)
1129		1900			2650 MW
Work scheduled by:					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 3150 MW
DYSINGER-STA_255__345_DH1					FWD
Tue 12/14/2021	to	Sun 01/16/2022	FORCED	by NYISO 12/14/2021	(Import)
1129	Continuous	1900			2550 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability 600 MW
					TTC with All Lines In Service 3150 MW
BUCHAN_S-MILLWOOD_345_W98					FWD
Thu 12/16/2021	to	Wed 12/22/2021	UPDATED	by CE 12/15/2021	(Import)
0201	Continuous	0200			7680 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 135 MW
					TTC with All Lines In Service 7815 MW
LADENTWN-BUCHAN_S_345_Y88					FWD
Thu 12/16/2021	to	Wed 12/22/2021	UPDATED	by CE 12/15/2021	(Import)
0201	Continuous	0200			7560 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 255 MW
					TTC with All Lines In Service 7815 MW
SPRNBK_-TREMONT__345_X28					FWD
Fri 12/17/2021	to	Fri 12/17/2021			(Import)
0001	Continuous	1800			4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37

Fri 12/17/2021 to Sat 12/18/2021
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
SCH - PJ - NY **2700 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2850 MW

SCH-IMO-NYISO_LIMIT_1550

Fri 12/17/2021 to Thu 12/23/2021
0601 Continuous 1500

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1850 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1400

Fri 12/17/2021 to Thu 12/23/2021
0601 Continuous 1500

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2000 MW

BERKSHIR-ALPS_____345_393

Fri 12/17/2021 to Fri 12/17/2021
0800 Daily(No Weekends) 1700

Work scheduled by: NGrid

UPDATED by ISONE 12/15/2021

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1100 MW 1700 MW**
Impacts Total Transfer Capability 300 MW 100 MW
TTC with All Lines In Service 1400 MW 1800 MW

BERKSHIR-ALPS_____345_393

Fri 12/17/2021 to Fri 12/17/2021
0800 Daily(No Weekends) 1700

Work scheduled by: NGrid

UPDATED by ISONE 12/15/2021

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS_____345_2

Fri 12/17/2021 to Fri 12/17/2021
0800 Daily(No Weekends) 1700

Work scheduled by: NGrid

UPDATED by ISONE 12/15/2021

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS_____345_2

Fri 12/17/2021 to Fri 12/17/2021
0800 Daily(No Weekends) 1700

Work scheduled by: NGrid

UPDATED by ISONE 12/15/2021

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900Fri 12/17/2021 to Fri 12/17/2021 **UPDATED** **by ISONE** **12/15/2021**

0800 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800Fri 12/17/2021 to Fri 12/17/2021 **UPDATED** **by ISONE** **12/15/2021**

0800 Daily(No Weekends) 1700

Work scheduled by: NGrid

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1800 MW

BECK____-NIAGARA_345_PA301

Fri 12/17/2021 to Fri 12/17/2021

0801 Continuous 0900

Work scheduled by: IESO

FWD REV
(Import) (Export)
SCH - OH - NY **1100 MW 950 MW**
Impacts Total Transfer Capability 1200 MW 1050 MW
TTC with All Lines In Service 2300 MW 2000 MW

FRASER____345_FRASER SVCSat 12/18/2021 to Mon 12/20/2021 **UPDATED** **by NYSEG** **12/16/2021**

0800 Continuous 2359

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-IMO_LIMIT_1200

Sat 12/18/2021 to Sat 12/18/2021

0900 Continuous 1600

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2000 MW

CHAT_DC_GC1

Sun 12/19/2021 to Sun 12/19/2021

0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 12/19/2021 to Sun 12/19/2021

0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 12/19/2021 to Sun 12/19/2021
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 12/19/2021 to Sun 12/19/2021
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 12/19/2021 to Sun 12/19/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 12/19/2021 to Sun 12/19/2021
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 12/19/2021 to Sun 12/19/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

SCH-NE-NYISO_LIMIT_700

Sun 12/19/2021 to Thu 12/23/2021
2300 Daily 0659

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1000

Sun 12/19/2021 to Thu 12/23/2021
2300 Daily 0659

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1800 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Mon 12/20/2021 to Wed 12/22/2021 UPDATED by CE 12/15/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

BECK_-NIAGARA_230_PA27

FWD

Mon 12/20/2021 to Wed 12/22/2021 UPDATED by NYPA 12/08/2021

(Import)

0430 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY **2100 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2300 MW

FRASER_345_FRASER SVC & MARCY_SO_SERIES_COMP_I/S

FWD

Mon 12/20/2021 to Mon 12/20/2021

(Import)

0800 2359

Work scheduled by:

CENTRAL EAST - VC **2700 MW**
 Impacts Total Transfer Capability 275 MW
 TTC with All Lines In Service 2975 MW

FRASER_-GILBOA_345_GF5-35

FWD

Mon 12/20/2021 to Tue 12/21/2021

(Import)

0800 Continuous 1700

Work scheduled by: NYSEG

CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Mon 12/20/2021 to Tue 12/21/2021

(Import)

0800 Continuous 1700

Work scheduled by: NYISO

CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

HOMR_NYW-PIERC_NY_345_48

Tue 12/21/2021 to Tue 12/21/2021

0800 Continuous 1600

Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

EDIC_-FRASER_345_EF24-40

FWD

Wed 12/22/2021 to Thu 12/23/2021 UPDATED by NYSEG 11/05/2021

(Import)

0830 Continuous 1500

Work scheduled by: NYSEG

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Mon 12/27/2021 to Mon 12/27/2021

(Import)

0830 Daily(No Weekends) 1500

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

LEEDS___-ATHENS___345_95

FWD

Tue 12/28/2021 to Tue 12/28/2021

(Import)

0900 Daily(No Weekends) 1400

Work scheduled by: NGrid

UPDATEDby CE12/09/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

LEEDS___345KV_R395

FWD

Tue 12/28/2021 to Tue 12/28/2021

(Import)

0900 Daily(No Weekends) 1400

Work scheduled by: NGrid

UPDATEDby CE12/09/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

SCH-IMO-NYISO_LIMIT_1550

FWD

Mon 01/03/2022 to Sat 04/30/2022

(Import)

0700 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

1850 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1400

REV

Mon 01/03/2022 to Sat 04/30/2022

(Export)

0700 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 2000 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 01/03/2022 to Tue 05/31/2022

(Import)

0700 Continuous 1300

Work scheduled by: NYPA

UPDATEDby NYPA12/13/2021

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FRASER___345_FRASER SVC

FWD

Tue 01/04/2022 to Mon 02/28/2022

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA05/25/2021

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 01/05/2022 to Wed 01/05/2022
0800 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 199 MW
TTC with All Lines In Service 279 MW

HOPATCON-RAMAPO___500_5018

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1650 MW 1200 MW**
Impacts Total Transfer Capability 1200 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

HOPATCON-RAMAPO___500_5018

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD
(Import)
UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

RAMAPO___345_345_PAR3500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2500 MW 1250 MW**
Impacts Total Transfer Capability 350 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___345_345_PAR4500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2500 MW 1250 MW**
Impacts Total Transfer Capability 350 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___500_345_BK 1500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1650 MW 1200 MW**
Impacts Total Transfer Capability 1200 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___500_345_BK 1500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD
(Import)
UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-EASTOVER_230_E205W

Mon 01/10/2022 to Thu 01/13/2022 UPDATED by NGRID 12/06/2021

0600 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HURLYAVE-ROSETON_345_303

Tue 01/11/2022 to Sat 01/22/2022 UPDATED by CHGE 11/30/2021

0600 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

DYSINGER-KINTIGH_345_38

Mon 01/17/2022 to Thu 01/20/2022

0500 Continuous 1900

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2500 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 01/17/2022 to Thu 01/20/2022

0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Tue 01/18/2022 to Fri 02/04/2022 UPDATED by NGRID 09/24/2021

0700 Continuous 1730

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-STA_255_345_NH2

Fri 01/21/2022 to Fri 03/04/2022 UPDATED by NYPA 08/20/2021

0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255_345_NH2 & KINTIGH_-STA_255_345_SH1-39

Fri 01/21/2022 to Fri 03/04/2022

0500 1900

Work scheduled by:

FWD
(Import)
DYSINGER EAST **1250 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Mon 01/24/2022 to Sun 01/30/2022

0500 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

E13THSTA-FARRAGUT_345_45

Thu 01/27/2022 to Fri 01/28/2022

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST_345_F30

Sat 01/29/2022 to Sat 01/29/2022

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sat 01/29/2022 to Sat 01/29/2022

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

Wed 02/02/2022 to Wed 02/02/2022

1930 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Wed 02/02/2022 to Wed 02/02/2022

1930 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

NIAGARA_-PACKARD_230_61

Thu 02/03/2022 to Sat 02/12/2022

0615 Continuous 1900

Work scheduled by: NGrid

UPDATED**by NGRID 12/03/2021**

FWD

REV

(Import) (Export)

SCH - OH - NY

1400 MW 1850 MW

Impacts Total Transfer Capability 900 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Tue 02/08/2022 to Wed 02/09/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1505 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS4

Sat 02/12/2022 to Sat 02/12/2022
0600 Continuous 0630

Work scheduled by: NGrid

UPDATED by CONED 11/12/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS___-PLSNTVLY_345_91

Sat 02/12/2022 to Wed 02/16/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by CONED 11/12/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 02/13/2022 to Mon 02/14/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO___-BUCHAN_N_345_Y94

Sun 02/13/2022 to Mon 02/14/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Mon 02/14/2022 to Tue 02/15/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EDIC___-FRASER___345_EF24-40

Mon 02/14/2022 to Tue 02/22/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Wed 02/16/2022 to Wed 02/16/2022 UPDATED by CONED 11/12/2021

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

LEEDS__-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBRK__345_W64

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Tue 02/22/2022 to Tue 02/22/2022

(Import)

0001 Continuous 0030

UPDATED

by CONED 08/31/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Tue 02/22/2022 to Tue 02/22/2022

(Import)

0001 Continuous 0030

UPDATED

by CONED 08/31/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 02/22/2022 to Mon 03/21/2022

(Import)

0001 Continuous 0200

UPDATED

by CONED 08/31/2021

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MARCY__-EDIC__345_UE1-7

FWD

Wed 02/23/2022 to Mon 02/28/2022

(Import)

0700 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

FIVEMILE-STOLLERD_345_29

Tue 03/01/2022 to Tue 04/12/2022

0500 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

PORTER__-ROTTRDAM_230_31

FWD

Tue 03/01/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_93					FWD	
Tue 03/01/2022	to	Mon 03/28/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/15/2021</u>	(Import)
0700	Continuous	1900				2650 MW
Work scheduled by: NGrid					CENTRAL EAST - VC	325 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	
EDIC____-N.SCTLND_345_14					FWD	
Tue 03/01/2022	to	Tue 04/12/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/15/2021</u>	(Import)
0700	Continuous	1900				1670 MW
Work scheduled by: NGrid					CENTRAL EAST - VC	1305 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	
EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_31					FWD	
Tue 03/01/2022	to	Tue 04/12/2022				(Import)
0700		1900				1500 MW
Work scheduled by:					CENTRAL EAST - VC	1475 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	
FRASANX-COOPERS____345_UCC2-41					FWD	
Tue 03/01/2022	to	Wed 04/20/2022				(Import)
0700	Continuous	1530				2500 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	475 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	
MARCY____-FRASANX_345_UCC2-41					FWD	
Tue 03/01/2022	to	Wed 04/20/2022				(Import)
0700	Continuous	1530				2500 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	475 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	
N.SCTLND-ALPS____345_2					FWD	
Tue 03/01/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/15/2021</u>	(Import)
0700	Continuous	1900				900 MW
Work scheduled by: NGrid					SCH - NE - NY	500 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	
N.SCTLND-ALPS____345_2					FWD	
Tue 03/01/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/15/2021</u>	(Import) (Export)
0700	Continuous	1900				100 MW 100 MW
Work scheduled by: NGrid					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021

0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 03/05/2022 to Mon 04/04/2022

0001 0200

Work scheduled by:

FWD REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability

300 MW 300 MW

TTC with All Lines In Service

2850 MW 2200 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Sat 03/05/2022 to Mon 04/04/2022

0001 0200

Work scheduled by:

FWD REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability

300 MW 300 MW

TTC with All Lines In Service

2850 MW 2200 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sat 03/05/2022 to Mon 04/04/2022

0001 0200

Work scheduled by:

FWD REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability

300 MW 300 MW

TTC with All Lines In Service

2850 MW 2200 MW

INDPDNCE-SCRIBA__345_25

Thu 03/10/2022 to Wed 03/16/2022

0800 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

NIAGARA_-DYSINGER_345_ND1

Fri 03/11/2022 to Fri 03/11/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 03/17/2022 to Sun 03/20/2022
0100 2200

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

FWD

Mon 03/21/2022 to Wed 03/23/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-STA_255__345_NH2

FWD

Fri 03/25/2022 to Fri 03/25/2022
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2 & KINTIGH_-STA_255__345_SH1-39

FWD

Fri 03/25/2022 to Fri 03/25/2022
0500 1700

(Import)

Work scheduled by:

DYSINGER EAST **1250 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022
0001 2200

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F31

Tue 03/29/2022 to Wed 03/30/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/03/2022 to Sat 04/09/2022
1400 Continuous 1400
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

SPRNBK_-TREMONT__345_X28

Tue 04/05/2022 to Wed 04/06/2022
0201 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 04/06/2022 to Wed 04/06/2022 UPDATED by CONED 08/19/2021
0301 Continuous 0330
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

Wed 04/06/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021
0301 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W64

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021
0301 Continuous 0330

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021
0301 Continuous 0330

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021
0301 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY_345_Q12

FWD

Mon 04/11/2022 to Thu 04/28/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PANNELL_-CLAY_345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

GOETHALS_345KV_5

Wed 04/13/2022 to Fri 05/13/2022
0001 Continuous 0259

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

FWD

Wed 04/13/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PANNELL_-CLAY____345_2

FWD

Mon 04/18/2022 to Fri 04/22/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

EDIC____-FRASER____345_EF24-40

FWD

Thu 04/21/2022 to Tue 06/14/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____345KV_CSC

FWD

Fri 04/22/2022 to Sat 04/23/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 04/23/2022 to Tue 04/26/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

ROCHESTR-PANNELL__345_RP1

FWD

Mon 04/25/2022 to Fri 04/29/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SAND_BAR-PLATSBRG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64					FWD
Tue 04/26/2022	to	Tue 04/26/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/31/2021</u>	(Import)
2130	Continuous	2200			UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
SPRNBK__345KV_RNS5					FWD
Tue 04/26/2022	to	Tue 04/26/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/31/2021</u>	(Import)
2130	Continuous	2200			SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
PLSNTVLY-WOOD_ST__345_F31					FWD
Wed 04/27/2022	to	Fri 04/29/2022			(Import)
0001	Continuous	2200			UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3815 MW
					TTC with All Lines In Service 7815 MW
NIAGARA__345_230_AT4					REV
Fri 04/29/2022	to	Fri 04/29/2022			(Export)
0500	Continuous	1700			SCH - OH - NY 1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 2000 MW
BUCHAN_N-EASTVIEW_345_W93					FWD
Mon 05/02/2022	to	Mon 05/02/2022			(Import)
0001	Continuous	0030			UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK__345_W79					FWD
Mon 05/02/2022	to	Thu 05/05/2022			(Import)
0001	Continuous	0200			UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
ROCHESTR-PANNELL__345_RP2					FWD
Mon 05/02/2022	to	Fri 05/06/2022			(Import)
0500	Continuous	1700			DYSINGER EAST 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Thu 05/05/2022 to Thu 05/05/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBRK_-TREMONT_345_X28

Fri 05/06/2022 to Mon 05/09/2022
0201 Continuous 1800

Work scheduled by: ConEd

UPDATED by CONED 08/19/2021

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

FRASER_345_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EFISHKIL-WOOD_ST_345_F38

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0400 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Fri 05/27/2022
0600 Continuous 1800
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

DUNWODIE-MOTTHAVN_345_71

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_3

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_5

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARCY_-EDIC_345_UE1-7

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730
Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022
0700 Continuous 1800

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-PACKARD__230_62

Sat 06/18/2022 to Sat 06/18/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **700 MW 1550 MW**
Impacts Total Transfer Capability 1250 MW 150 MW
TTC with All Lines In Service 1950 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4				FWD	REV
				(Import)	(Export)
Tue 06/28/2022	to	Wed 06/29/2022			
0500	Continuous	1700	SCH - OH - NY	1900 MW	1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	1950 MW
					1700 MW
BECK____-NIAGARA__230_PA27					
Tue 07/05/2022	to	Sat 07/09/2022			
0500	Continuous	2100	SCH - OH - NY		
Work scheduled by: NYPA				Impacts Total Transfer Capability	
				TTC with All Lines In Service	
NIAGARA_-DYSINGER_345_ND1				FWD	
Mon 07/11/2022	to	Fri 07/15/2022		(Import)	
0500	Continuous	1700	DYSINGER EAST	2650 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	3150 MW
ROCHESTR-PANNELL__345_RP1				FWD	
Mon 07/25/2022	to	Fri 07/29/2022		(Import)	
0500	Continuous	2100	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
NIAGARA_-STA_255__345_NH2				FWD	
Mon 08/01/2022	to	Fri 08/05/2022		(Import)	
0500	Continuous	1700	DYSINGER EAST	1400 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1750 MW
				TTC with All Lines In Service	3150 MW
NIAGARA_-STA_255__345_NH2 & KINTIGH_-STA_255__345_SH1-39				FWD	
Mon 08/01/2022	to	Fri 08/05/2022		(Import)	
0500		1700	DYSINGER EAST	1250 MW	
Work scheduled by:				Impacts Total Transfer Capability	1900 MW
				TTC with All Lines In Service	3150 MW
MARCY____-EDIC____345_UE1-7				FWD	
Sat 08/06/2022	to	Sat 08/06/2022		(Import)	
0500	Continuous	1830	OSWEGO EXPORT	5250 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

ROSETON__-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY____345_Q12

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1					FWD	
Mon 09/12/2022	to	Fri 09/16/2022			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
FRASER_-GILBOA_____345_GF5-35					FWD	
Mon 09/12/2022	to	Sun 09/18/2022			(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2650 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
PANNELL_-CLAY_____345_2					FWD	
Mon 09/19/2022	to	Fri 09/23/2022			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
NIAGARA_-DYSINGER_345_ND1					FWD	
Mon 09/26/2022	to	Fri 09/30/2022			(Import)	
0500	Continuous	1700			DYSINGER EAST	2650 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	3150 MW
SPRNBK__345KV_RNS5					FWD	
Sat 10/01/2022	to	Mon 10/17/2022	<u>EXTENDED</u>	<u>by CONED 12/06/2021</u>	(Import)	
0001	Continuous	0300			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBK_-W49TH_ST_345_M51					FWD	
Sat 10/01/2022	to	Tue 11/08/2022	<u>EXTENDED</u>	<u>by CONED 12/06/2021</u>	(Import)	
0001	Continuous	0300			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022			(Import)	(Export)
0600	Continuous	1800			SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

Work scheduled by: LI

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

Work scheduled by: LI

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

Work scheduled by: LI

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

Work scheduled by: LI

TTC with All Lines In Service 660 MW

GILBOA_-N.SCTLND_345_GNS-1

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2975 MW

LEEDS_345KV_R94301

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

Work scheduled by: NGrid

TTC with All Lines In Service 7815 MW

MARCY_-N.SCTLND_345_18

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

1470 MW

Impacts Total Transfer Capability 1505 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,December 16, 2021 to Saturday ,June 17, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_94

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & MARCY____-N.SCTLND_345_18

Mon 10/31/2022 to Mon 11/28/2022
0500 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & MARCY____-N.SCTLND_345_18

Mon 10/31/2022 to Mon 11/28/2022
0500 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

SPRNBK__345KV_RNS5

Tue 11/08/2022 to Tue 11/08/2022 **EXTENDED by CONED 12/06/2021**
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MOSES____-ADIRNDCK_230_MAI

Wed 11/30/2022 to Wed 03/01/2023
0700 Continuous 1100

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_CSC 0 MW	0 MW
Impacts Total Transfer Capability 330 MW	330 MW
TTC with All Lines In Service 330 MW	330 MW