

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 05/31/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 10/18/2021 to Sat 12/31/2022 UPDATED by NYPA 12/05/2021

0500 Continuous 2359

Work scheduled by: NYPA

FWD
(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_5

Sat 10/30/2021 to Sun 12/12/2021 EXTENDED by CONED 12/02/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97						FWD
Mon 11/01/2021	to	Wed 12/22/2021	<u>UPDATED</u>	<u>by CE</u>	<u>12/15/2021</u>	(Import)
0001	Continuous	0200				UPNY CONED 7680 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 135 MW
						TTC with All Lines In Service 7815 MW
SCH-IMO-NYISO_LIMIT_1750						FWD
Mon 11/01/2021	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				SCH - OH - NY 2050 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Mon 11/01/2021	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				SCH - OH - NY 1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
SCH-NYISO-IMO_LIMIT_1200						REV
Wed 11/03/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>12/15/2021</u>	(Export)
0800	Continuous	0600				SCH - OH - NY 1500 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 2000 MW
SCH-IMO-NYISO_LIMIT_1550						FWD
Fri 11/12/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>12/15/2021</u>	(Import)
1201	Continuous	0600				SCH - OH - NY 1850 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 450 MW
						TTC with All Lines In Service 2300 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	(Import)
0600	Continuous	1600				SCH - PJM_NEPTUNE 0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW
NEWBRDGE-DUFFYAVE_345_501						FWD
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	(Import)
0600	Continuous	1600				SCH - PJM_NEPTUNE 0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

FWD

Mon 11/29/2021 to Fri 12/17/2021 UPDATED by PJM 09/15/2021

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

HURLYAVE-ROSETON_345_303

FWD

Mon 11/29/2021 to Fri 12/17/2021 UPDATED by CH 10/07/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

W49TH_ST_345KV_7

FWD

Wed 12/01/2021 to Sun 12/12/2021 EXTENDED by CONED 12/02/2021

(Import)

0001 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA1

FWD

Wed 12/01/2021 to Thu 12/23/2021 UPDATED by NYPA 12/13/2021

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY_345KV_CSC

FWD

Mon 12/06/2021 to Wed 12/15/2021 UPDATED by NYPA 12/15/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MILLWOOD_345KV_18

FWD

Wed 12/08/2021 to Thu 12/16/2021 UPDATED by CE 12/15/2021

(Import)

0201 Continuous 0240

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

KINTIGH_-STA_255_345_SH1-39

FWD

Wed 12/08/2021 to Sat 12/31/2022 UPDATED by NYSEG 12/14/2021

(Import)

2000 Continuous 2359

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 12/12/2021 to Sun 12/12/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 12/12/2021 to Sun 12/12/2021
0001 Continuous 0200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 12/12/2021 to Sun 12/12/2021
0001 0200

Work scheduled by:

FWD

(Import)

MOSES SOUTH **2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 12/12/2021 to Sun 12/12/2021
0001 0200

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - HQ - NY **1370 MW 0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 12/12/2021 to Sun 12/12/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 12/12/2021 to Sun 12/12/2021
0001 Continuous 0200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 12/12/2021 to Sun 12/12/2021
0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY **1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-HURLYAVE_345_301						FWD		
Mon 12/13/2021	to	Thu 12/16/2021	<u>UPDATED</u>	<u>by CHGE</u>	<u>12/10/2021</u>	UPNY CONED	(Import)	
0630	Continuous	1515				Impacts Total Transfer Capability	4100 MW	
Work scheduled by: CHGE						TTC with All Lines In Service	3715 MW	
						7815 MW		
BERKSHIR-ALPS____345_393						FWD		REV
Tue 12/14/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/13/2021</u>	SCH - NE - NY	(Import)	(Export)
0800	Continuous	1700				Impacts Total Transfer Capability	1100 MW	1700 MW
Work scheduled by: ISONE						TTC with All Lines In Service	300 MW	100 MW
						1400 MW	1800 MW	
BERKSHIR-ALPS____345_393						FWD		REV
Tue 12/14/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/13/2021</u>	SCH - NPX_1385	(Import)	(Export)
0800	Continuous	1700				Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: ISONE						TTC with All Lines In Service	100 MW	100 MW
						200 MW	200 MW	
N.SCTLND-ALPS____345_2						FWD		
Tue 12/14/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/13/2021</u>	SCH - NE - NY	(Import)	
0800	Continuous	1700				Impacts Total Transfer Capability	900 MW	
Work scheduled by: ISONE						TTC with All Lines In Service	500 MW	
						1400 MW		
N.SCTLND-ALPS____345_2						FWD		REV
Tue 12/14/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/13/2021</u>	SCH - NPX_1385	(Import)	(Export)
0800	Continuous	1700				Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: ISONE						TTC with All Lines In Service	100 MW	100 MW
						200 MW	200 MW	
SCH-NE-NYISO_LIMIT_400						FWD		
Tue 12/14/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/13/2021</u>	SCH - NE - NY	(Import)	
0800	Continuous	1700				Impacts Total Transfer Capability	600 MW	
Work scheduled by: ISONE						TTC with All Lines In Service	800 MW	
						1400 MW		
SCH-NYISO-NE_LIMIT_800								REV
Tue 12/14/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/13/2021</u>	SCH - NE - NY		(Export)
0800	Continuous	1700				Impacts Total Transfer Capability		1000 MW
Work scheduled by: ISONE						TTC with All Lines In Service		800 MW
								1800 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-KINTIGH__345_39 & DYSINGER-STA_255__345_DH1

Tue 12/14/2021 to Sun 01/16/2022
1129 1900

Work scheduled by:

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

DYSINGER-STA_255__345_DH1

Tue 12/14/2021 to Sun 01/16/2022
1129 Continuous 1900

Work scheduled by: NYISO

FORCED **by NYISO** **12/14/2021**

FWD
(Import)
DYSINGER EAST **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

BUCHAN_S-MILLWOOD_345_W98

Thu 12/16/2021 to Wed 12/22/2021
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED **by CE** **12/15/2021**

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Thu 12/16/2021 to Wed 12/22/2021
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED **by CE** **12/15/2021**

FWD
(Import)
UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT__345_X28

Fri 12/17/2021 to Fri 12/17/2021
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

LEEDS__345_LEEDS SVC

Fri 12/17/2021 to Mon 12/20/2021
0226 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

PIERCBK-FIVEMILE_345_37

Fri 12/17/2021 to Fri 12/17/2021
0600 Continuous 1137

Work scheduled by: NGrid

FWD
(Import)
SCH - PJ - NY **2700 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2850 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1550

FWD

Fri 12/17/2021 to Thu 12/23/2021

(Import)

0601 Continuous 1500

Work scheduled by: IESO

SCH - OH - NY

1850 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1400

REV

Fri 12/17/2021 to Thu 12/23/2021

(Export)

0601 Continuous 1500

Work scheduled by: IESO

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 2000 MW

BERKSHIR-ALPS_____345_393

FWD

REV

Fri 12/17/2021 to Fri 12/17/2021

UPDATEDby ISONE 12/15/2021

(Import) (Export)

0800 Daily(No Weekends) 1700

Work scheduled by: NGrid

SCH - NE - NY

1100 MW 1700 MW

Impacts Total Transfer Capability 300 MW 100 MW

TTC with All Lines In Service 1400 MW 1800 MW

ARR: 78

BERKSHIR-ALPS_____345_393

FWD

REV

Fri 12/17/2021 to Fri 12/17/2021

UPDATEDby ISONE 12/15/2021

(Import) (Export)

0800 Daily(No Weekends) 1700

Work scheduled by: NGrid

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

ARR: 78

N.SCTLND-ALPS_____345_2

FWD

Fri 12/17/2021 to Fri 12/17/2021

UPDATEDby ISONE 12/15/2021

(Import)

0800 Daily(No Weekends) 1700

Work scheduled by: NGrid

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS_____345_2

FWD

REV

Fri 12/17/2021 to Fri 12/17/2021

UPDATEDby ISONE 12/15/2021

(Import) (Export)

0800 Daily(No Weekends) 1700

Work scheduled by: NGrid

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_900

FWD

Fri 12/17/2021 to Fri 12/17/2021

UPDATEDby ISONE 12/15/2021

(Import)

0800 Daily(No Weekends) 1700

Work scheduled by: NGrid

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800

Fri 12/17/2021 to Fri 12/17/2021

UPDATEDby ISONE 12/15/2021

0800 Daily(No Weekends) 1700

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1000 MW

800 MW

1800 MW

SCH-NYISO-IMO_LIMIT_1200

Sat 12/18/2021 to Sat 12/18/2021

0900 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1500 MW

500 MW

2000 MW

CHAT_DC_GC1

Sun 12/19/2021 to Sun 12/19/2021

0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

2850 MW

300 MW

3150 MW

CHAT_DC_GC1

Sun 12/19/2021 to Sun 12/19/2021

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 12/19/2021 to Sun 12/19/2021

0001 0200

Work scheduled by:

FWD

(Import)

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

2550 MW

600 MW

3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 12/19/2021 to Sun 12/19/2021

0001 0200

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import) (Export)

1370 MW 0 MW

130 MW 1000 MW

1500 MW 1000 MW

CHAT_DC_GC2

Sun 12/19/2021 to Sun 12/19/2021

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2850 MW

300 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 12/19/2021 to Sun 12/19/2021
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 12/19/2021 to Sun 12/19/2021
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1150 MW

350 MW

1500 MW

SCH-NE-NYISO_LIMIT_700

Sun 12/19/2021 to Thu 12/23/2021
2300 Daily 0659

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

900 MW

500 MW

1400 MW

SCH-NYISO-NE_LIMIT_1000

Sun 12/19/2021 to Thu 12/23/2021
2300 Daily 0659

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1200 MW

600 MW

1800 MW

MILLWOOD_345KV_18

Mon 12/20/2021 to Wed 12/22/2021 **UPDATED by CE 12/15/2021**
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

3465 MW

7815 MW

BECK_-NIAGARA_230_PA27

Mon 12/20/2021 to Wed 12/22/2021 **UPDATED by NYPA 12/08/2021**
0430 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2100 MW

200 MW

2300 MW

LEEDS_345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S

Mon 12/20/2021 to Mon 12/20/2021
0800 2359

Work scheduled by:

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2715 MW

260 MW

2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

FWD

Mon 12/20/2021 to Tue 12/21/2021

UPDATEDby NYPA12/17/2021

(Import)

0800 Continuous 1700

Work scheduled by: NYPA

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Mon 12/20/2021 to Tue 12/21/2021

(Import)

0800 Continuous 1700

Work scheduled by: NYISO

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

FRASER__345_FRASER SVC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 12/21/2021 to Tue 12/21/2021

(Import)

0700 1700

Work scheduled by:

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

FRASER__345_FRASER SVC

FWD

Tue 12/21/2021 to Fri 12/24/2021

(Import)

0700 Continuous 2359

Work scheduled by: NYSEG

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

HOMR_NYW-PIERC_NY_345_48

Tue 12/21/2021 to Tue 12/21/2021

0800 Continuous 1600

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASER__345_FRASER SVC

FWD

Wed 12/22/2021 to Fri 12/24/2021

(Import)

0800 Continuous 2359

Work scheduled by: NYSEG

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

LEEDS__-PLSNTVLY_345_92

FWD

Mon 12/27/2021 to Mon 12/27/2021

(Import)

0830 Daily(No Weekends) 1500

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-ATHENS____345_95

FWD

Tue 12/28/2021 to Tue 12/28/2021

UPDATEDby CE12/09/2021

(Import)

0900 Daily(No Weekends) 1400

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

LEEDS____345KV_R395

FWD

Tue 12/28/2021 to Tue 12/28/2021

UPDATEDby CE12/09/2021

(Import)

0900 Daily(No Weekends) 1400

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

EDIC____-FRASER____345_EF24-40

FWD

Wed 12/29/2021 to Thu 12/30/2021

UPDATEDby NYSEG12/17/2021

(Import)

0830 Continuous 1500

Work scheduled by: NYSEG

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1550

FWD

Mon 01/03/2022 to Sat 04/30/2022

(Import)

0700 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

1850 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1400

REV

Mon 01/03/2022 to Sat 04/30/2022

(Export)

0700 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 2000 MW

MOSES____-ADIRNDCK_230_MAI

FWD

Mon 01/03/2022 to Tue 05/31/2022

UPDATEDby NYPA12/13/2021

(Import)

0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 01/04/2022 to Thu 01/06/2022

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Tue 01/04/2022 to Mon 02/28/2022
0700 Continuous 1730

UPDATED by NYPA 05/25/2021

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

FWD

Wed 01/05/2022 to Wed 01/05/2022
0800 Continuous 1700

(Import)

Work scheduled by: HQ

SCH - HQ_CEDARS

80 MW

Impacts Total Transfer Capability 199 MW

TTC with All Lines In Service 279 MW

HOPATCON-RAMAPO___500_5018

FWD

REV

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

(Import) (Export)

Work scheduled by: PJM

SCH - PJ - NY

1650 MW 1200 MW

Impacts Total Transfer Capability 1200 MW 1000 MW

TTC with All Lines In Service 2850 MW 2200 MW

HOPATCON-RAMAPO___500_5018

FWD

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

(Import)

Work scheduled by: PJM

UPNY CONED

7480 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

RAMAPO___345_345_PAR3500

FWD

REV

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

(Import) (Export)

Work scheduled by: PJM

SCH - PJ - NY

2500 MW 1250 MW

Impacts Total Transfer Capability 350 MW 950 MW

TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___345_345_PAR4500

FWD

REV

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

(Import) (Export)

Work scheduled by: PJM

SCH - PJ - NY

2500 MW 1250 MW

Impacts Total Transfer Capability 350 MW 950 MW

TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___500_345_BK 1500

FWD

REV

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

(Import) (Export)

Work scheduled by: PJM

SCH - PJ - NY

1650 MW 1200 MW

Impacts Total Transfer Capability 1200 MW 1000 MW

TTC with All Lines In Service 2850 MW 2200 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Thu 01/06/2022 to Mon 01/10/2022
0200 Continuous 1900

Work scheduled by: PJM

FWD

(Import)

UPNY CONED

7480 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

BEAR SWP-EASTOVER_230_E205W

Mon 01/10/2022 to Thu 01/13/2022
0600 Continuous 1700

Work scheduled by: ISONE

UPDATEDby NGRID 12/06/2021

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HURLYAVE-ROSETON___345_303

Tue 01/11/2022 to Sat 01/22/2022
0600 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE 11/30/2021

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

DYSINGER-KINTIGH___345_38

Mon 01/17/2022 to Thu 01/20/2022
0500 Continuous 1900

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2500 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 01/17/2022 to Thu 01/20/2022
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK___230_68

Tue 01/18/2022 to Fri 02/04/2022
0700 Continuous 1730

Work scheduled by: NGrid

UPDATEDby NGRID 09/24/2021

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_-STA_255___345_NH2

Fri 01/21/2022 to Fri 03/04/2022
0500 Continuous 1900

Work scheduled by: NYPA

UPDATEDby NYPA 08/20/2021

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2 & KINTIGH_-STA_255__345_SH1-39

Fri 01/21/2022 to Fri 03/04/2022
0500 1900

Work scheduled by:

FWD

(Import)

DYSINGER EAST **1250 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Mon 01/24/2022 to Sun 01/30/2022
0500 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

E13THSTA-FARRAGUT_345_45

Thu 01/27/2022 to Fri 01/28/2022
0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F30

Sat 01/29/2022 to Sat 01/29/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sat 01/29/2022 to Sat 01/29/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Wed 02/02/2022 to Wed 02/02/2022
1930 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Wed 02/02/2022 to Wed 02/02/2022
1930 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__PACKARD__230_61

Thu 02/03/2022 to Sat 02/12/2022
0615 Continuous 1900

UPDATED by NGRID 12/03/2021

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1850 MW
Impacts Total Transfer Capability	900 MW	150 MW
TTC with All Lines In Service	2300 MW	2000 MW

MARCY__N.SCTLND_345_18

Tue 02/08/2022 to Wed 02/09/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	1470 MW
Impacts Total Transfer Capability	1505 MW
TTC with All Lines In Service	2975 MW

PLSNTVLY_345KV_RNS4

Sat 02/12/2022 to Sat 02/12/2022
0600 Continuous 0630

UPDATED by CONED 11/12/2021

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

ATHENS__PLSNTVLY_345_91

Sat 02/12/2022 to Wed 02/16/2022
0600 Continuous 1900

UPDATED by CONED 11/12/2021

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 02/13/2022 to Mon 02/14/2022
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

RAMAPO__BUCHAN_N_345_Y94

Sun 02/13/2022 to Mon 02/14/2022
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	7580 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	7815 MW

MILLWOOD_345KV_18

Mon 02/14/2022 to Tue 02/15/2022
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

FWD

Mon 02/14/2022 to Tue 02/22/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Wed 02/16/2022 to Wed 02/16/2022

(Import)

1830 Continuous 1900

UPDATED by CONED 11/12/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

LEEDS____-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPDATED by NYISO 11/15/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPDATED by NYISO 11/15/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W64

FWD

Tue 02/22/2022 to Tue 02/22/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED 08/31/2021

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

FWD

Tue 02/22/2022 to Tue 02/22/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED 08/31/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 02/22/2022 to Mon 03/21/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 08/31/2021

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

MARCY_-EDIC_345_UE1-7

FWD

Wed 02/23/2022 to Mon 02/28/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&16**FIVEMILE-STOLLERD_345_29**

Tue 03/01/2022 to Tue 04/12/2022

0500 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030

0600 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS____345_93

Tue 03/01/2022 to Mon 03/28/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID 11/15/2021

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Tue 03/01/2022 to Tue 04/12/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID 11/15/2021

FWD

(Import)

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 04/12/2022

0700 1900

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS____345_2

Tue 03/01/2022 to Fri 06/24/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID 11/15/2021

FWD

(Import)

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
N.SCTLND-ALPS_____345_2						
Tue 03/01/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>11/15/2021</u>	SCH - NPX_1385	100 MW
0700	Continuous	1900			Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid					TTC with All Lines In Service	200 MW
GOETHALS_345KV_5						
Sat 03/05/2022	to	Mon 04/04/2022	<u>UPDATED</u>	<u>by CONED</u> <u>03/26/2021</u>	STATEN ISLAND	
0001	Continuous	0200			Impacts Total Transfer Capability	
Work scheduled by: ConEd					TTC with All Lines In Service	
LINDEN__-GOETHALS_230_A2253						
Sat 03/05/2022	to	Mon 04/04/2022	<u>UPDATED</u>	<u>by CONED</u> <u>03/26/2021</u>	SCH - PJ - NY	
0001	Continuous	0200			Impacts Total Transfer Capability	
Work scheduled by: ConEd					TTC with All Lines In Service	
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402						
Sat 03/05/2022	to	Mon 04/04/2022			SCH - PJ - NY	2550 MW
0001		0200			Impacts Total Transfer Capability	300 MW
Work scheduled by:					TTC with All Lines In Service	2850 MW
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403						
Sat 03/05/2022	to	Mon 04/04/2022			SCH - PJ - NY	2550 MW
0001		0200			Impacts Total Transfer Capability	300 MW
Work scheduled by:					TTC with All Lines In Service	2850 MW
LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403						
Sat 03/05/2022	to	Mon 04/04/2022			SCH - PJ - NY	2550 MW
0001		0200			Impacts Total Transfer Capability	300 MW
Work scheduled by:					TTC with All Lines In Service	2850 MW
INDPDNCE-SCRIBA_____345_25						
Thu 03/10/2022	to	Wed 03/16/2022			OSWEGO EXPORT	5250 MW
0800	Continuous	1800			Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

FWD

Fri 03/11/2022 to Fri 03/11/2022
0500 Continuous 1700

Work scheduled by: NYPA

(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 03/17/2022 to Sun 03/20/2022
0100 2200

Work scheduled by:

(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Mon 03/21/2022 to Wed 03/23/2022
0001 Continuous 2200

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBRK_345_W64

FWD

Mon 03/21/2022 to Mon 03/21/2022 **UPDATED by CONED 08/31/2021**
0130 Continuous 0200

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBRK_345KV_RNS5

FWD

Mon 03/21/2022 to Mon 03/21/2022 **UPDATED by CONED 08/31/2021**
0130 Continuous 0200

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-STA_255_345_NH2

FWD

Fri 03/25/2022 to Fri 03/25/2022
0500 Continuous 1700

Work scheduled by: NYPA

(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255_345_NH2 & KINTIGH_-STA_255_345_SH1-39

FWD

Fri 03/25/2022 to Fri 03/25/2022
0500 1700

Work scheduled by:

(Import)
DYSINGER EAST **1250 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 03/26/2022 to Mon 03/28/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F31

Tue 03/29/2022 to Wed 03/30/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/03/2022 to Sat 04/09/2022
1400 Continuous 1400

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

SPRNBK_-TREMONT__345_X28

Tue 04/05/2022 to Wed 04/06/2022
0201 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 04/06/2022 to Wed 04/06/2022
0301 Continuous 0330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

UPDATED by CONED 08/19/2021

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Wed 04/06/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021

(Import)

0301 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021

(Import)

0230 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 0330

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 0330

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021

(Import)

0301 Continuous 2200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q12

FWD

Mon 04/11/2022 to Thu 04/28/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PANNELL_-CLAY____345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Wed 04/13/2022 to Fri 05/13/2022

0001 Continuous 0259

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

PORTER_-ROTTDAM_230_30

Wed 04/13/2022 to Tue 12/31/2030

0600 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

PANNELL_-CLAY____345_2

Mon 04/18/2022 to Fri 04/22/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

EDIC_-FRASER____345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC

Fri 04/22/2022 to Sat 04/23/2022

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022

0001 2200

Work scheduled by:

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL____345_RP1

Mon 04/25/2022 to Fri 04/29/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

EASTVIEW-SPRNBK__345_W64

Tue 04/26/2022 to Tue 04/26/2022

2130 Continuous 2200

Work scheduled by: ConEd

UPDATED

by CONED 08/31/2021

UPNY CONED

FWD

(Import)

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Tue 04/26/2022 to Tue 04/26/2022

2130 Continuous 2200

Work scheduled by: ConEd

UPDATED

by CONED 08/31/2021

SPR/DUN-SOUTH

FWD

(Import)

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F31

Wed 04/27/2022 to Fri 04/29/2022

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

FWD

(Import)

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

NIAGARA__345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1750 MW

250 MW

2000 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 05/02/2022 to Mon 05/02/2022

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

FWD

(Import)

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

Mon 05/02/2022 to Thu 05/05/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD

(Import)

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 05/05/2022 to Thu 05/05/2022

(Import)

0130 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT__345_X28

FWD

Fri 05/06/2022 to Mon 05/09/2022

(Import)

0201 Continuous 1800

SPR/DUN-SOUTH **4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER__345_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022

(Import)

0800 Continuous 1700

CENTRAL EAST - VC **2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0230

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F38

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED **7210 MW**

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0400 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Fri 05/27/2022
0600 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

DUNWODIE-MOTTHAVN_345_71

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Sat 05/21/2022 to Sat 05/21/2022

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER -ROTTRDAM 230_30 & VOLNEY -MARC 345_19

Sat 05/21/2022 to Sat 05/21/2022

0700 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER -ROTTRDAM 230_31 & VOLNEY -MARC 345_19

Sat 05/21/2022 to Sat 05/21/2022

0700 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY -MARC 345_19

Sat 05/21/2022 to Sat 05/21/2022

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY -MARC 345_19

Sat 05/21/2022 to Sat 05/21/2022

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK 230_MA2

Wed 06/01/2022 to Tue 11/29/2022

0700 Continuous 1800

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA -DYSINGER 345_ND1

Mon 06/13/2022 to Fri 06/17/2022

0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__PACKARD__230_62			FWD	REV
Sat 06/18/2022	to	Sat 06/18/2022	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	700 MW 1550 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1250 MW 150 MW
			TTC with All Lines In Service	1950 MW 1700 MW
NIAGARA__345_230_AT4			FWD	REV
Tue 06/28/2022	to	Wed 06/29/2022	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW 300 MW
			TTC with All Lines In Service	1950 MW 1700 MW
BECK__-NIAGARA__230_PA27				
Tue 07/05/2022	to	Sat 07/09/2022	SCH - OH - NY	
0500	Continuous	2100	Impacts Total Transfer Capability	
Work scheduled by: NYPA			TTC with All Lines In Service	
NIAGARA_-DYSINGER_345_ND1			FWD	
Mon 07/11/2022	to	Fri 07/15/2022	(Import)	
0500	Continuous	1700	DYSINGER EAST	2650 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	3150 MW
ROCHESTR-PANNELL__345_RP1			FWD	
Mon 07/25/2022	to	Fri 07/29/2022	(Import)	
0500	Continuous	2100	DYSINGER EAST	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
NIAGARA_-STA_255__345_NH2			FWD	
Mon 08/01/2022	to	Fri 08/05/2022	(Import)	
0500	Continuous	1700	DYSINGER EAST	1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1750 MW
			TTC with All Lines In Service	3150 MW
NIAGARA_-STA_255__345_NH2 & KINTIGH_-STA_255__345_SH1-39			FWD	
Mon 08/01/2022	to	Fri 08/05/2022	(Import)	
0500		1700	DYSINGER EAST	1250 MW
Work scheduled by:			Impacts Total Transfer Capability	1900 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Sat 08/06/2022 to Sat 08/06/2022

0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PORTER -ROTTRDAM 230_30 & VOLNEY -MARC 345_19

Sat 08/06/2022 to Sat 08/06/2022

0500 1830

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

PORTER -ROTTRDAM 230_31 & VOLNEY -MARC 345_19

Sat 08/06/2022 to Sat 08/06/2022

0500 1830

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

VOLNEY -MARC 345_19

Sat 08/06/2022 to Sat 08/06/2022

0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY -MARC 345_19

Sat 08/06/2022 to Sat 08/06/2022

0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

SAND BAR-PLATSBRG 115_PV20

Mon 08/22/2022 to Fri 08/26/2022

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

ROSETON -ROCKTVRN 345_311

Mon 08/29/2022 to Fri 09/09/2022

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PANNELL_-CLAY___345_1

Mon 09/12/2022 to Fri 09/16/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FRASER_-GILBOA___345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PANNELL_-CLAY___345_2

Mon 09/19/2022 to Fri 09/23/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NIAGARA_-DYSINGER_345_ND1

Mon 09/26/2022 to Fri 09/30/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

SPRNBRK___345KV_RNS5

Sat 10/01/2022 to Mon 10/17/2022 EXTENDED by CONED 12/06/2021
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 10/01/2022 to Tue 11/08/2022 EXTENDED by CONED 12/06/2021
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
0600 Continuous 1800
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600
Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600
Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE_345_138_BK_1

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600
Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NEWBRDGE_345_138_BK_2

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600
Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900
Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

LEEDS____345KV_R94301

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900
Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 17, 2021 to Sunday ,June 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900

Work scheduled by: NGrid

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1505 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS___345_94

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PORTER___-ROTTRDAM_230_30 & MARCY___-N.SCTLND_345_18

Mon 10/31/2022 to Mon 11/28/2022
0500 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

PORTER___-ROTTRDAM_230_31 & MARCY___-N.SCTLND_345_18

Mon 10/31/2022 to Mon 11/28/2022
0500 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

SPRNBRK___345KV_RNS5

Tue 11/08/2022 to Tue 11/08/2022
0230 Continuous 0300

Work scheduled by: ConEd

EXTENDED by CONED 12/06/2021

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MAI

Wed 11/30/2022 to Wed 03/01/2023
0700 Continuous 1100

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW