

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 05/31/2022

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

### MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 05/31/2022 EXT FORCE by CONED 11/08/2021

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 11/29/2021

1807 Continuous 2359

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

### DUNWODIE\_345KV\_5

Thu 10/14/2021 to Thu 12/02/2021 EXTENDED by CONED 11/21/2021

0001 Continuous 2200

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

### DUNWODIE\_345KV\_7

Thu 10/14/2021 to Thu 12/02/2021 EXTENDED by CONED 11/21/2021

0001 Continuous 2200

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 7815MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_-DUNWODIE\_345\_W75**

FWD

Thu 10/14/2021 to Thu 12/02/2021 **EXTENDED** **by CONED** **11/21/2021**

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS3**

FWD

Thu 10/14/2021 to Thu 12/02/2021 **EXTENDED** **by CONED** **11/21/2021**

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Mon 10/18/2021 to Sat 12/31/2022 **UPDATED** **by NYPA** **12/05/2021**

(Import)

0500 Continuous 2359

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**DYSINGER-KINTIGH\_345\_38**

FWD

Tue 10/26/2021 to Wed 12/08/2021

(Import)

1127 Continuous 1900

DYSINGER EAST

**2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYISO

**NIAGARA\_-DYSINGER\_345\_ND1**

FWD

Tue 10/26/2021 to Wed 12/08/2021

(Import)

1127 Continuous 1900

DYSINGER EAST

**2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYISO

**W49TH\_ST\_345KV\_5**

FWD

Sat 10/30/2021 to Sun 12/12/2021 **EXTENDED** **by CONED** **12/02/2021**

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**BUCHAN\_S-MILLWOOD\_345\_W97**

FWD

Mon 11/01/2021 to Thu 12/16/2021 **UPDATED** **by CE** **12/07/2021**

(Import)

0001 Continuous 0200

UPNY CONED

**7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1750</b>						FWD
Mon 11/01/2021	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				<b>2050 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 2300 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>						REV
Mon 11/01/2021	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				<b>1900 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
<b>SCH-NYISO-IMO_LIMIT_1200</b>						REV
Wed 11/03/2021	to	Fri 12/17/2021	<u>EXTENDED</u>	<u>by IESO</u>	<u>11/19/2021</u>	(Export)
0800	Continuous	0600				<b>1500 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 2000 MW
<b>SCH-IMO-NYISO_LIMIT_1550</b>						FWD
Fri 11/12/2021	to	Fri 12/17/2021	<u>EXTENDED</u>	<u>by IESO</u>	<u>11/19/2021</u>	(Import)
1201	Continuous	0600				<b>1850 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 450 MW
						TTC with All Lines In Service 2300 MW
<b>HOMR_NYW-PIERC_NY_345_48</b>						
Tue 11/23/2021	to	Thu 12/09/2021	<u>EXTENDED</u>	<u>by PJM</u>	<u>12/07/2021</u>	
0800	Continuous	1600				
Work scheduled by: PJM						SCH - PJ - NY
						Impacts Total Transfer Capability
						TTC with All Lines In Service
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>						FWD
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	(Import)
0600	Continuous	1600				<b>0 MW</b>
Work scheduled by: PJM						SCH - PJM_NEPTUNE
						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW
<b>NEWBRDGE-DUFFYAVE_345_501</b>						FWD
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	(Import)
0600	Continuous	1600				<b>0 MW</b>
Work scheduled by: PJM						SCH - PJM_NEPTUNE
						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2							FWD		
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	SCH - PJM_NEPTUNE	(Import)		
0600	Continuous	1600				Impacts Total Transfer Capability	375 MW		
Work scheduled by: PJM						TTC with All Lines In Service	285 MW		
							660 MW		
BERKSHIR-ALPS_____345_393								FWD	REV
Mon 11/29/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/24/2021</u>	SCH - NE - NY	(Import)	(Export)	
0700	Continuous	1200				Impacts Total Transfer Capability	1100 MW	1700 MW	
Work scheduled by: ISONE						TTC with All Lines In Service	300 MW	100 MW	
							1400 MW	1800 MW	
BERKSHIR-ALPS_____345_393								FWD	REV
Mon 11/29/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/24/2021</u>	SCH - NPX_1385	(Import)	(Export)	
0700	Continuous	1200				Impacts Total Transfer Capability	100 MW	100 MW	
Work scheduled by: ISONE						TTC with All Lines In Service	100 MW	100 MW	
							200 MW	200 MW	
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312								FWD	REV
Mon 11/29/2021	to	Thu 12/02/2021				SCH - NE - NY	(Import)	(Export)	
0700		1200				Impacts Total Transfer Capability	1100 MW	1700 MW	
Work scheduled by:						TTC with All Lines In Service	300 MW	100 MW	
							1400 MW	1800 MW	
BERKSHIR-NORTHFLD_345_312								FWD	
Mon 11/29/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/24/2021</u>	SCH - NE - NY	(Import)		
0700	Continuous	1200				Impacts Total Transfer Capability	1300 MW		
Work scheduled by: ISONE						TTC with All Lines In Service	100 MW		
							1400 MW		
BERKSHIR-NORTHFLD_345_312								FWD	REV
Mon 11/29/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/24/2021</u>	SCH - NPX_1385	(Import)	(Export)	
0700	Continuous	1200				Impacts Total Transfer Capability	100 MW	100 MW	
Work scheduled by: ISONE						TTC with All Lines In Service	100 MW	100 MW	
							200 MW	200 MW	
SCH-NPX_1385-NYISO_LIMIT_75								FWD	
Mon 11/29/2021	to	Thu 12/02/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/24/2021</u>	SCH - NPX_1385	(Import)		
0700	Continuous	1200				Impacts Total Transfer Capability	75 MW		
Work scheduled by: ISONE						TTC with All Lines In Service	125 MW		
							200 MW		

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_345KV\_R395

FWD

Mon 11/29/2021 to Fri 12/03/2021

(Import)

0700 Continuous 1700

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

## HURLYAVE-ROSETON\_\_345\_303

FWD

Mon 11/29/2021 to Fri 12/17/2021

(Import)

0800 Continuous 1600

UPDATEDby CH10/07/2021

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

## SCH-NE-NYISO\_LIMIT\_600

FWD

Mon 11/29/2021 to Thu 12/02/2021

(Import)

2300 Daily 0659

UPDATEDby ISONE12/02/2021

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

## SCH-NE-NYISO\_LIMIT\_700

FWD

Mon 11/29/2021 to Thu 12/02/2021

(Import)

2300 Daily 0659

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

## SCH-NYISO-NE\_LIMIT\_200

REV

Mon 11/29/2021 to Thu 12/02/2021

(Export)

2300 Daily 0659

UPDATEDby ISONE12/02/2021

SCH - NE - NY

400 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 1800 MW

Work scheduled by: ISONE

## SCH-NYISO-NE\_LIMIT\_600

REV

Mon 11/29/2021 to Thu 12/02/2021

(Export)

2300 Daily 0659

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1800 MW

Work scheduled by: ISONE

## NIAGARA\_-PACKARD\_\_230\_61

FWD

REV

Tue 11/30/2021 to Fri 12/10/2021

(Import) (Export)

0821 Continuous 1900

SCH - OH - NY

1200 MW 1850 MW

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Tuesday , December 07, 2021 to Thursday , June 08, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST\_345KV\_7

Wed 12/01/2021 to Sun 12/12/2021 EXTENDED by CONED 12/02/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## MOSES-ADIRNDCK\_230\_MAI

Wed 12/01/2021 to Tue 05/31/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## SCH-NE-NYISO\_LIMIT\_800

Thu 12/02/2021 to Thu 12/02/2021 UPDATED by ISONE 12/02/2021  
0700 Daily 1200

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

## SCH-NE-NYISO\_LIMIT\_900

Thu 12/02/2021 to Thu 12/02/2021  
0700 Daily 1200

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_600

Thu 12/02/2021 to Thu 12/02/2021 UPDATED by ISONE 12/02/2021  
0700 Daily 1200

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **800 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 1800 MW

## SCH-NYISO-NE\_LIMIT\_800

Thu 12/02/2021 to Thu 12/02/2021  
0700 Daily 1200

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1800 MW

## LINDN\_CG-LNDVFT\_345\_V-3022

Thu 12/02/2021 to Thu 12/02/2021  
0800 Continuous 1000

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_700</b>					FWD	
Thu 12/02/2021	to	Sat 12/04/2021	<u>UPDATED</u>	<u>by ISONE</u> <u>12/02/2021</u>	(Import)	
2300	Daily	0659			SCH - NE - NY	<b>900 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_1100</b>					REV	
Thu 12/02/2021	to	Sat 12/04/2021	<u>UPDATED</u>	<u>by ISONE</u> <u>12/02/2021</u>	(Export)	
2300	Daily	0659			SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1800 MW
<b>MARCY___-EDIC___345_UE1-7</b>					FWD	
Fri 12/03/2021	to	Fri 12/03/2021			(Import)	
0700	Daily(No Weekends)	1000			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
ARR: 19&16					TTC with All Lines In Service	5250 MW
<b>FRASER___345_FRASER SVC</b>					FWD	
Sat 12/04/2021	to	Sun 12/05/2021	<u>UPDATED</u>	<u>by NYSEG</u> <u>12/05/2021</u>	(Import)	
0800	Continuous	1600			CENTRAL EAST - VC	<b>2935 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
<b>LINDN_CG-LNDVFT___345_V-3022</b>					FWD	REV
Sun 12/05/2021	to	Sun 12/05/2021			(Import) (Export)	
1300	Continuous	1500			SCH - PJM_VFT	<b>0 MW 0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
<b>MARCY___345KV_CSC</b>					FWD	
Mon 12/06/2021	to	Fri 12/17/2021			(Import)	
0700	Continuous	1730			CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
<b>SPRNBK___345KV_RNS4</b>					FWD	
Tue 12/07/2021	to	Tue 12/07/2021	<u>EXTENDED</u>	<u>by CONED</u> <u>12/02/2021</u>	(Import)	
0300	Continuous	0330			SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_-W49TH\_ST\_345\_M52**

FWD

Tue 12/07/2021 to Fri 12/10/2021 **EXTENDED** **by CONED** **12/02/2021**  
0300 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**MILLWOOD\_345KV\_18**

FWD

Wed 12/08/2021 to Thu 12/16/2021 **UPDATED** **by CE** **12/07/2021**  
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

**KINTIGH\_-STA\_255\_345\_SH1-39**

FWD

Wed 12/08/2021 to Sun 01/16/2022 **UPDATED** **by NYSEG** **12/01/2021**  
2000 Continuous 1900

(Import)

Work scheduled by: NYSEG

DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**SPRNBK\_345KV\_RNS4**

FWD

Fri 12/10/2021 to Fri 12/10/2021 **EXTENDED** **by CONED** **12/02/2021**  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**CHAT\_DC\_GC1**

FWD

Sun 12/12/2021 to Sun 12/12/2021  
0001 Continuous 0200

(Import)

Work scheduled by: HQ

MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

REV

Sun 12/12/2021 to Sun 12/12/2021  
0001 Continuous 0200

(Export)

Work scheduled by: HQ

SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

Sun 12/12/2021 to Sun 12/12/2021  
0001 0200

(Import)

Work scheduled by:

MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sun 12/12/2021 to Sun 12/12/2021  
0001 0200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

### CHAT\_DC\_GC2

Sun 12/12/2021 to Sun 12/12/2021  
0001 Continuous 0200

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

### CHAT\_DC\_GC2

Sun 12/12/2021 to Sun 12/12/2021  
0001 Continuous 0200

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	<b>500 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

### SCH-HQ-NYISO\_LIMIT\_1150

Sun 12/12/2021 to Sun 12/12/2021  
0001 Continuous 0200

Work scheduled by: HQ

	FWD (Import)
SCH - HQ - NY	<b>1150 MW</b>
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

### LADENTWN-BUCHAN\_S\_345\_Y88

Thu 12/16/2021 to Wed 12/22/2021  
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 12/07/2021

	FWD (Import)
UPNY CONED	<b>7560 MW</b>
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	7815 MW

### BECK\_-NIAGARA\_230\_PA27

Thu 12/16/2021 to Sat 12/18/2021  
0530 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 12/02/2021

	FWD (Import)
SCH - OH - NY	<b>2100 MW</b>
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	2300 MW

### FRASER\_-GILBOA\_345\_GF5-35

Mon 12/20/2021 to Tue 12/21/2021  
0800 Continuous 1700

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40

FWD

Wed 12/22/2021 to Thu 12/23/2021 UPDATED by NYSEG 11/05/2021

(Import)

0830 Continuous 1500

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## LEEDS\_\_\_\_-PLSNTVLY\_\_\_\_345\_92

FWD

Mon 12/27/2021 to Mon 12/27/2021

(Import)

0830 Daily(No Weekends) 1500

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

## LEEDS\_\_\_\_-ATHENS\_\_\_\_345\_95

FWD

Tue 12/28/2021 to Tue 12/28/2021

(Import)

0900 Daily(No Weekends) 1400

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

## FRASER\_\_\_\_345\_FRASER SVC

FWD

Tue 01/04/2022 to Mon 02/28/2022 UPDATED by NYPA 05/25/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## HOPATCON-RAMAPO\_\_\_\_500\_5018

FWD

REV

Thu 01/06/2022 to Mon 01/10/2022

(Import) (Export)

0200 Continuous 1900

SCH - PJ - NY

**1450 MW 1200 MW**

Impacts Total Transfer Capability 1400 MW 1000 MW

TTC with All Lines In Service 2850 MW 2200 MW

Work scheduled by: PJM

## HOPATCON-RAMAPO\_\_\_\_500\_5018

FWD

Thu 01/06/2022 to Mon 01/10/2022

(Import)

0200 Continuous 1900

UPNY CONED

**7480 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: PJM

## RAMAPO\_\_\_\_345\_345\_PAR3500

FWD

REV

Thu 01/06/2022 to Mon 01/10/2022

(Import) (Export)

0200 Continuous 1900

SCH - PJ - NY

**2350 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 950 MW

TTC with All Lines In Service 2850 MW 2200 MW

Work scheduled by: PJM

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### RAMAPO\_\_\_345\_345\_PAR4500

Thu 01/06/2022 to Mon 01/10/2022  
0200 Continuous 1900  
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2350 MW	1250 MW
Impacts Total Transfer Capability	500 MW	950 MW
TTC with All Lines In Service	2850 MW	2200 MW

### RAMAPO\_\_\_500\_345\_BK 1500

Thu 01/06/2022 to Mon 01/10/2022  
0200 Continuous 1900  
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1450 MW	1200 MW
Impacts Total Transfer Capability	1400 MW	1000 MW
TTC with All Lines In Service	2850 MW	2200 MW

### RAMAPO\_\_\_500\_345\_BK 1500

Thu 01/06/2022 to Mon 01/10/2022  
0200 Continuous 1900  
Work scheduled by: PJM

	FWD
	(Import)
UPNY CONED	7480 MW
Impacts Total Transfer Capability	335 MW
TTC with All Lines In Service	7815 MW

### BEAR SWP-EASTOVER\_230\_E205W

Mon 01/10/2022 to Thu 01/13/2022 **UPDATED by NGRID 12/06/2021**  
0600 Continuous 1700  
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

### HURLYAVE-ROSETON\_\_\_345\_303

Tue 01/11/2022 to Sat 01/22/2022 **UPDATED by CHGE 11/30/2021**  
0600 Continuous 1600  
Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	3715 MW
TTC with All Lines In Service	7815 MW

### MOTTHAVN-RAINEY\_\_\_345\_Q11

Wed 01/12/2022 to Sat 01/15/2022 **CANCELLED by ConEd 12/06/2021**  
0001 Continuous 0200  
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

### DYSINGER-KINTIGH\_\_\_345\_38

Mon 01/17/2022 to Thu 01/20/2022  
0500 Continuous 1900  
Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2500 MW
Impacts Total Transfer Capability	650 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-DYSINGER\_345\_ND1**

FWD

Mon 01/17/2022 to Thu 01/20/2022

(Import)

0500 Continuous 1900

DYSINGER EAST 2500 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**S.RIPLEY-DUNKIRK\_230\_68**

Tue 01/18/2022 to Fri 02/04/2022

UPDATEDby NGRID 09/24/2021

0700 Continuous 1730

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

**NIAGARA\_-STA\_255\_345\_NH2**

FWD

Fri 01/21/2022 to Fri 03/04/2022

UPDATEDby NYPA 08/20/2021

0500 Continuous 1900

(Import)

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FIVEMILE-STOLLERD\_345\_29**

Mon 01/24/2022 to Sun 01/30/2022

0500 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Sat 01/29/2022 to Sat 01/29/2022

(Import)

0001 Continuous 0030

UPNY CONED 4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS5**

FWD

Sat 01/29/2022 to Sat 01/29/2022

(Import)

0001 Continuous 0030

UPNY CONED 3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Wed 02/02/2022 to Wed 02/02/2022

(Import)

1930 Continuous 2000

UPNY CONED 4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY\_345KV\_RNS5**

FWD

Wed 02/02/2022 to Wed 02/02/2022

(Import)

1930 Continuous 2000

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**NIAGARA -PACKARD\_230\_61**

FWD

REV

Thu 02/03/2022 to Sat 02/12/2022

UPDATEDby NGRID 12/03/2021

(Import) (Export)

0615 Continuous 1900

SCH - OH - NY

**1200 MW 1850 MW**

Impacts Total Transfer Capability 1100 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

**MARCY -N.SCTLND\_345\_18**

FWD

Tue 02/08/2022 to Wed 02/09/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**1470 MW**

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****PLSNTVLY\_345KV\_RNS4**

FWD

Sat 02/12/2022 to Sat 02/12/2022

UPDATEDby CONED 11/12/2021

(Import)

0600 Continuous 0630

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

**ATHENS -PLSNTVLY\_345\_91**

FWD

Sat 02/12/2022 to Wed 02/16/2022

UPDATEDby CONED 11/12/2021

(Import)

0600 Continuous 1900

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Sun 02/13/2022 to Mon 02/14/2022

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**RAMAPO -BUCHAN\_N\_345\_Y94**

FWD

Sun 02/13/2022 to Mon 02/14/2022

(Import)

0001 Continuous 0200

UPNY CONED

**7580 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD\_345KV\_18**

FWD

Mon 02/14/2022 to Tue 02/15/2022

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Wed 02/16/2022 to Wed 02/16/2022

(Import)

1830 Continuous 1900

UPDATEDby CONED 11/12/2021

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

**LEEDS\_\_-PLSNTVLY\_345\_92**

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPDATEDby NYISO 11/15/2021

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS5**

FWD

Thu 02/17/2022 to Fri 03/25/2022

(Import)

0001 Continuous 2200

UPDATEDby NYISO 11/15/2021

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W64**

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MILLWOOD-EASTVIEW\_345\_W99

Sun 02/20/2022 to Mon 02/21/2022  
2000 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

## SPRNBK\_345KV\_RNS5

Sun 02/20/2022 to Mon 02/21/2022  
2000 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_345\_W64

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## SPRNBK\_345KV\_RNS5

Tue 02/22/2022 to Tue 02/22/2022 UPDATED by CONED 08/31/2021  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## MILLWOOD-EASTVIEW\_345\_W99

Tue 02/22/2022 to Mon 03/21/2022 UPDATED by CONED 08/31/2021  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

## MARCY\_-EDIC\_345\_UE1-7

Wed 02/23/2022 to Mon 02/28/2022  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19&amp;16

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## FIVEMILE-STOLLERD\_345\_29

Tue 03/01/2022 to Tue 04/12/2022  
0500 Continuous 1900  
Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 7815MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PORTER\_\_-ROTTRDAM\_230\_31**

FWD

Tue 03/01/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**N.SCTLND-LEEDS\_\_\_\_345\_93**

FWD

Tue 03/01/2022 to Mon 03/28/2022

UPDATEDby NGRID 11/15/2021

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**EDIC\_\_\_\_-N.SCTLND\_345\_14**

FWD

Tue 03/01/2022 to Tue 04/12/2022

UPDATEDby NGRID 11/15/2021

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

**1670 MW**

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_-ROTTRDAM\_230\_31**

FWD

Tue 03/01/2022 to Tue 04/12/2022

(Import)

0700 1900

CENTRAL EAST - VC

**1500 MW**

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Tue 03/01/2022 to Wed 04/20/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_\_-FRASANNX\_345\_UCC2-41**

FWD

Tue 03/01/2022 to Wed 04/20/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****N.SCTLND-ALPS\_\_\_\_345\_2**

FWD

Tue 03/01/2022 to Fri 06/24/2022

(Import)

0700 Continuous 1900

UPDATEDby NGRID 11/15/2021

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid



**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>N.SCTLND-ALPS_____345_2</b>					FWD	REV
Tue 03/01/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>11/15/2021</u>	(Import)	(Export)
0700	Continuous	1900			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>GOETHALS_345KV_5</b>						
Sat 03/05/2022	to	Mon 04/04/2022	<u>UPDATED</u>	<u>by CONED</u> <u>03/26/2021</u>	STATEN ISLAND	
0001	Continuous	0200			Impacts Total Transfer Capability	
Work scheduled by: ConEd					TTC with All Lines In Service	
<b>LINDEN__-GOETHALS_230_A2253</b>						
Sat 03/05/2022	to	Mon 04/04/2022	<u>UPDATED</u>	<u>by CONED</u> <u>03/26/2021</u>	SCH - PJ - NY	
0001	Continuous	0200			Impacts Total Transfer Capability	
Work scheduled by: ConEd					TTC with All Lines In Service	
<b>LINDEN__-GOETHALS_230_A2253 &amp; HUDSONP_-FARRAGUT_345_B3402</b>					FWD	REV
Sat 03/05/2022	to	Mon 04/04/2022			(Import)	(Export)
0001		0200			SCH - PJ - NY	<b>2550 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	2850 MW
<b>LINDEN__-GOETHALS_230_A2253 &amp; HUDSONP_-FARRAGUT_345_B3402 &amp; MARION__-FARRAGUT_345_C3403</b>					FWD	REV
Sat 03/05/2022	to	Mon 04/04/2022			(Import)	(Export)
0001		0200			SCH - PJ - NY	<b>2550 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	2850 MW
<b>LINDEN__-GOETHALS_230_A2253 &amp; MARION__-FARRAGUT_345_C3403</b>					FWD	REV
Sat 03/05/2022	to	Mon 04/04/2022			(Import)	(Export)
0001		0200			SCH - PJ - NY	<b>2550 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	2850 MW
<b>INDPDNCE-SCRIBA_____345_25</b>					FWD	
Thu 03/10/2022	to	Wed 03/16/2022			(Import)	
0800	Continuous	1800			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-DYSINGER\_345\_ND1**

FWD

Fri 03/11/2022 to Fri 03/11/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

**2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Thu 03/17/2022 to Sun 03/20/2022

(Import)

0100 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Mon 03/21/2022 to Wed 03/23/2022

(Import)

0001 Continuous 2200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W64**

FWD

Mon 03/21/2022 to Mon 03/21/2022

(Import)

0130 Continuous 0200

**UPDATED****by CONED 08/31/2021**

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS5**

FWD

Mon 03/21/2022 to Mon 03/21/2022

(Import)

0130 Continuous 0200

**UPDATED****by CONED 08/31/2021**

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NIAGARA\_-STA\_255\_345\_NH2**

FWD

Fri 03/25/2022 to Fri 03/25/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Sat 03/26/2022 to Mon 03/28/2022

(Import)

0001 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ATHENS\_\_-PLSNTVLY\_345\_91**

Sat 03/26/2022 to Sun 05/01/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

**PLSNTVLY\_345KV\_RNS4**

Sat 03/26/2022 to Sun 05/01/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

Tue 03/29/2022 to Wed 03/30/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

**LINDN\_CG-LNDVFT\_\_345\_V-3022**

Sun 04/03/2022 to Sat 04/09/2022

1400 Continuous 1400

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

**SPRNBK\_\_TREMONTE\_\_345\_X28**

Tue 04/05/2022 to Wed 04/06/2022

0201 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Wed 04/06/2022 to Wed 04/06/2022

0301 Continuous 0330

Work scheduled by: ConEd

UPDATEDby CONED 08/19/2021

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

**EASTVIEW-SPRNBK\_\_345\_W79**

Wed 04/06/2022 to Thu 04/07/2022

0301 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED 08/19/2021

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021  
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021  
0301 Continuous 0330

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

**SPRNBK\_\_345KV\_RNS5**

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/31/2021  
0301 Continuous 0330

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 08/31/2021  
0301 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

**PANNELL\_-CLAY\_\_\_\_345\_1**

FWD

Mon 04/11/2022 to Fri 04/15/2022  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**GOETHALS\_345KV\_5**

Wed 04/13/2022 to Fri 05/13/2022  
0001 Continuous 0259

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**PORTER\_-ROTTDAM\_230\_30**

FWD

Wed 04/13/2022 to Tue 12/31/2030  
0600 Continuous 2359

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 7815MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PANNELL\_-CLAY\_\_\_\_\_345\_2**

FWD

Mon 04/18/2022 to Fri 04/22/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**EDIC\_\_\_\_\_FRASER\_\_\_\_\_345\_EF24-40**

FWD

Thu 04/21/2022 to Tue 06/14/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_\_\_345KV\_CSC**

FWD

Fri 04/22/2022 to Sat 04/23/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Sat 04/23/2022 to Tue 04/26/2022

(Import)

0001 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

**ROCHESTR-PANNELL\_\_\_\_\_345\_RP1**

FWD

Mon 04/25/2022 to Fri 04/29/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**SAND\_BAR-PLATSBRG\_115\_PV20**

Mon 04/25/2022 to Fri 04/29/2022

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

**EASTVIEW-SPRNBK\_\_\_\_\_345\_W64**

FWD

Tue 04/26/2022 to Tue 04/26/2022

(Import)

2130 Continuous 2200

**UPDATED****by CONED 08/31/2021**

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_\_345KV\_RNS5**

FWD

Tue 04/26/2022 to Tue 04/26/2022 **UPDATED by CONED 08/31/2021**

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

FWD

Wed 04/27/2022 to Fri 04/29/2022

(Import)

0001 Continuous 2200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**NIAGARA\_\_345\_230\_AT4**

REV

Fri 04/29/2022 to Fri 04/29/2022

(Export)

0500 Continuous 1700

SCH - OH - NY

**1750 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_345\_W79**

FWD

Mon 05/02/2022 to Thu 05/05/2022

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Thu 05/05/2022 to Thu 05/05/2022

(Import)

0130 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_-TREMONT\_345\_X28

FWD

Fri 05/06/2022 to Mon 05/09/2022 UPDATED by CONED 08/19/2021

(Import)

0201 Continuous 1800

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## FRASER\_345\_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022

(Import)

0800 Continuous 1700

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0230

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## EFISHKIL-WOOD\_ST\_345\_F38

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

**7210 MW**

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0400 Continuous 0430

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## SHOR\_NPX-SHOREHAM\_138\_CSC

FWD

REV

Mon 05/16/2022 to Fri 05/27/2022

(Import) (Export)

0600 Continuous 1800

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_3**

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_5**

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**HOMRC\_NY-MAINS\_NY\_345\_47**

Fri 05/20/2022 to Fri 05/27/2022

**UPDATED****by PJM****11/19/2020**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

**HOMR\_NYW-PIERC\_NY\_345\_48**

Fri 05/20/2022 to Fri 05/27/2022

**UPDATED****by PJM****11/19/2020**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

**MARCY\_-EDIC\_345\_UE1-7**

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 Continuous 1730

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16****PORTER\_-ROTTDAM\_230\_30 & VOLNEY\_-MARCY\_345\_19**

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 1730

CENTRAL EAST - VC

**2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:



# NYISO TRANSFER LIMITATIONS

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER\_\_-ROTTRDAM\_230\_31 &amp; VOLNEY\_\_-MARCY\_\_\_\_345\_19

Sat 05/21/2022 to Sat 05/21/2022  
0700 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2655 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 2975 MW

VOLNEY\_\_-MARCY\_\_\_\_345\_19

Sat 05/21/2022 to Sat 05/21/2022  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

VOLNEY\_\_-MARCY\_\_\_\_345\_19

Sat 05/21/2022 to Sat 05/21/2022  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

MOSES\_\_-ADIRNDCK\_230\_MA2

Wed 06/01/2022 to Tue 11/29/2022  
0700 Continuous 1800

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

NIAGARA\_\_-DYSINGER\_345\_ND1

Mon 06/13/2022 to Fri 06/17/2022  
0500 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2500 MW**  
Impacts Total Transfer Capability 650 MW  
TTC with All Lines In Service 3150 MW

NIAGARA\_\_-PACKARD\_\_230\_62

Sat 06/18/2022 to Sat 06/18/2022  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>700 MW</b>	<b>1550 MW</b>
Impacts Total Transfer Capability	1250 MW	150 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA\_\_345\_230\_AT4

Tue 06/28/2022 to Wed 06/29/2022  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BECK\_\_\_\_-NIAGARA\_\_230\_PA27

Tue 07/05/2022 to Sat 07/09/2022

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## NIAGARA\_-DYSINGER\_345\_ND1

Mon 07/11/2022 to Fri 07/15/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

## ROCHESTR-PANNELL\_\_345\_RP1

Mon 07/25/2022 to Fri 07/29/2022

0500 Continuous 2100

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_-STA\_255\_\_345\_NH2

Mon 08/01/2022 to Fri 08/05/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7

Sat 08/06/2022 to Sat 08/06/2022

0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19&amp;16

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## PORTER\_-ROTTRDAM\_230\_30 & VOLNEY\_-MARCY\_\_\_\_345\_19

Sat 08/06/2022 to Sat 08/06/2022

0500 1830

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

**2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

## PORTER\_-ROTTRDAM\_230\_31 & VOLNEY\_-MARCY\_\_\_\_345\_19

Sat 08/06/2022 to Sat 08/06/2022

0500 1830

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

**2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY -MARCY 345\_19

Sat 08/06/2022 to Sat 08/06/2022  
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2825 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

VOLNEY -MARCY 345\_19

Sat 08/06/2022 to Sat 08/06/2022  
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT 4900 MW  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

SAND\_BAR-PLATSBURG 115\_PV20

Mon 08/22/2022 to Fri 08/26/2022  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

ROSETON -ROCKTVRN 345\_311

Mon 08/29/2022 to Fri 09/09/2022  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4400 MW  
Impacts Total Transfer Capability 3415 MW  
TTC with All Lines In Service 7815 MW

PANNELL -CLAY 345\_1

Mon 09/12/2022 to Fri 09/16/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

FRASER -GILBOA 345\_GF5-35

Mon 09/12/2022 to Sun 09/18/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

PANNELL -CLAY 345\_2

Mon 09/19/2022 to Fri 09/23/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_-DYSINGER\_345\_ND1

FWD

Mon 09/26/2022 to Fri 09/30/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2500 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### SPRNBRK\_345KV\_RNS5

FWD

Sat 10/01/2022 to Mon 10/17/2022

(Import)

0001 Continuous 0300

EXTENDED by CONED 12/06/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### SPRNBRK\_-W49TH\_ST\_345\_M51

FWD

Sat 10/01/2022 to Tue 11/08/2022

(Import)

0001 Continuous 0300

EXTENDED by CONED 12/06/2021

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### SHOR\_NPX-SHOREHAM\_138\_CSC

FWD

REV

Mon 10/03/2022 to Fri 10/21/2022

(Import) (Export)

0600 Continuous 1800

SCH - NPX\_CSC

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0600 Continuous 1600

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

### NEWBRDGE-DUFFYAVE\_345\_501

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0600 Continuous 1600

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

### NEWBRDGE\_345\_138\_BK\_1

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0600 Continuous 1600

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 07, 2021 to Thursday ,June 08, 2023

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 7815MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRIDGE\_345\_138\_BK\_2**

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0600 Continuous 1600

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**LEEDS\_\_\_\_345KV\_R94301**

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

**MARCY\_\_\_\_-N.SCTLND\_345\_18**

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

**1470 MW**

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**ARR: 19****N.SCTLND-LEEDS\_\_\_\_345\_94**

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**PORTER\_\_-ROTTRDAM\_230\_30 & MARCY\_\_\_\_-N.SCTLND\_345\_18**

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 1900

CENTRAL EAST - VC

**1300 MW**

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**PORTER\_\_-ROTTRDAM\_230\_31 & MARCY\_\_\_\_-N.SCTLND\_345\_18**

FWD

Mon 10/31/2022 to Mon 11/28/2022

(Import)

0500 1900

CENTRAL EAST - VC

**1300 MW**

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBRK\_\_345KV\_RNS5**

FWD

Tue 11/08/2022 to Tue 11/08/2022 EXTENDED by CONED 12/06/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Wed 11/30/2022 to Wed 03/01/2023

(Import)

0700 Continuous 1100

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**SHOR\_NPX-SHOREHAM\_138\_CSC**

FWD

REV

Mon 05/01/2023 to Fri 05/05/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI