

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1900 MW**

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## NEWBRIDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DYSINGER-STA\_255\_\_345\_DH2

FWD

Tue 12/14/2021 to Sat 04/02/2022 EXT FORCE by NYISO 02/04/2022

(Import)

1129 Continuous 1900

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYISO

## NIAGARA\_-DYSINGER\_345\_ND2

FWD

Tue 12/14/2021 to Sat 04/02/2022 EXT FORCE by NYISO 02/04/2022

(Import)

1129 Continuous 1900

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYISO

## NIAGARA\_-DYSINGER\_345\_ND2 & DYSINGER-STA\_255\_\_345\_DH2

FWD

Tue 12/14/2021 to Sat 04/02/2022

(Import)

1129 1900

DYSINGER EAST **2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

## DYSINGER-STA\_255\_\_345\_DH1

FWD

Fri 01/28/2022 to Fri 02/11/2022 UPDATED by NT 02/09/2022

(Import)

0600 Continuous 1259

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NT

## DYSINGER-STA\_255\_\_345\_DH1 & DYSINGER-STA\_255\_\_345\_DH2

FWD

Fri 01/28/2022 to Fri 02/11/2022

(Import)

0600 1259

DYSINGER EAST **1300 MW**

Impacts Total Transfer Capability 1850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

## NIAGARA\_-DYSINGER\_345\_ND2 & DYSINGER-STA\_255\_\_345\_DH1

FWD

Fri 01/28/2022 to Fri 02/11/2022

(Import)

0600 1259

DYSINGER EAST **2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

## MOSES\_-ADIRNDCK\_230\_MAI

FWD

Fri 01/28/2022 to Fri 02/25/2022 UPDATED by NYPA 02/16/2022

(Import)

0700 Continuous 1529

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1550**

FWD

Fri 01/28/2022 to Fri 02/25/2022 UPDATED by IESO 02/16/2022

(Import)

0700 Continuous 1530

Work scheduled by: IESO

SCH - OH - NY

**1850 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2300 MW

**SCH-NYISO-IMO\_LIMIT\_1400**

REV

Fri 01/28/2022 to Fri 02/25/2022 UPDATED by IESO 02/16/2022

(Export)

0700 Continuous 1530

Work scheduled by: IESO

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 2000 MW

**FIVEMILE-STOLLERD\_345\_29**Mon 01/31/2022 to Sun 02/13/2022 UPDATED by NYSEG 01/20/2022

0500 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**CHATGUAY-MASSENA\_765\_7040**

FWD

Wed 02/09/2022 to Fri 02/11/2022 EXTENDED by NYPA 02/10/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Wed 02/09/2022 to Fri 02/11/2022 EXTENDED by NYPA 02/10/2022

(Import) (Export)

0700 Continuous 1530

Work scheduled by: NYPA

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**BECK\_-NIAGARA\_345\_PA301**

FWD

REV

Wed 02/09/2022 to Fri 06/17/2022 UPDATED by IESO 02/07/2022

(Import) (Export)

0700 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

**1100 MW****950 MW**

Impacts Total Transfer Capability 1200 MW 1050 MW

TTC with All Lines In Service 2300 MW 2000 MW

**CHAT\_DC\_GC1**

FWD

Wed 02/09/2022 to Fri 02/11/2022 UPDATED by HQ 02/11/2022

(Import)

0741 Continuous 1530

Work scheduled by: HQ

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHAT\_DC\_GC1

REV

Wed 02/09/2022 to Fri 02/11/2022 UPDATED by HQ 02/11/2022

(Export)

0741 Continuous 1530

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

FWD

Wed 02/09/2022 to Fri 02/11/2022

(Import)

0743 1530

Work scheduled by:

MOSES SOUTH

**2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

FWD

REV

Wed 02/09/2022 to Fri 02/11/2022

(Import) (Export)

0743 1530

Work scheduled by:

SCH - HQ - NY

**1370 MW 0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## CHAT\_DC\_GC2

FWD

Wed 02/09/2022 to Fri 02/11/2022

(Import)

0743 Continuous 1530

Work scheduled by: HQ

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

REV

Wed 02/09/2022 to Fri 02/11/2022 UPDATED by HQ 02/11/2022

(Export)

0743 Continuous 1530

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

## SCH-IMO-NYISO\_LIMIT\_200

FWD

Wed 02/09/2022 to Tue 03/01/2022 UPDATED by NYISO 02/07/2022

(Import)

2300 Daily 0500

Work scheduled by: NYISO

SCH - OH - NY

**500 MW**

Impacts Total Transfer Capability 1800 MW

TTC with All Lines In Service 2300 MW

## SCH-IMO-NYISO\_LIMIT\_500

FWD

Thu 02/10/2022 to Tue 03/01/2022 UPDATED by IESO 02/07/2022

(Import)

2001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

**800 MW**

Impacts Total Transfer Capability 1500 MW

TTC with All Lines In Service 2300 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-DYSINGER\_345\_ND1

FWD

Fri 02/11/2022 to Sat 02/19/2022 UPDATED by NT 02/09/2022

(Import)

1300 Continuous 1700

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NT

## NIAGARA\_-DYSINGER\_345\_ND1 & DYSINGER-STA 255\_345\_DH2

FWD

Fri 02/11/2022 to Sat 02/19/2022

(Import)

1300 1700

DYSINGER EAST **2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

## NIAGARA\_-DYSINGER\_345\_ND1 & NIAGARA\_-DYSINGER\_345\_ND2

FWD

Fri 02/11/2022 to Sat 02/19/2022

(Import)

1300 1700

DYSINGER EAST **1300 MW**

Impacts Total Transfer Capability 1850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

## PLSNTVLY\_345KV\_RNS4

FWD

Sat 02/12/2022 to Sat 02/12/2022 UPDATED by CONED 11/12/2021

(Import)

0600 Continuous 0630

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

## ATHENS\_-PLSNTVLY\_345\_91

FWD

Sat 02/12/2022 to Sat 02/12/2022 UPDATED by CONED 11/12/2021

(Import)

0600 Continuous 1630

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Sun 02/13/2022 to Mon 02/14/2022 UPDATED by CONED 02/12/2022

(Import)

0001 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## RAMAPO\_-BUCHAN\_N\_345\_Y94

FWD

Sun 02/13/2022 to Mon 02/14/2022 UPDATED by CONED 02/12/2022

(Import)

0001 Continuous 0200

UPNY CONED **7580 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MILLWOOD\_345KV\_18

FWD

Mon 02/14/2022 to Tue 02/15/2022 UPDATED by CONED 02/15/2022

(Import)

0001 Continuous 1731

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_5

FWD

Wed 02/16/2022 to Wed 02/16/2022 UPDATED by CONED 02/07/2022

(Import)

0201 Continuous 0230

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_7

FWD

Wed 02/16/2022 to Wed 02/16/2022 UPDATED by CONED 02/07/2022

(Import)

0201 Continuous 0230

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

## LEEDS\_\_\_-PLSNTVLY\_345\_92

FWD

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021

(Import)

0001 Continuous 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021

(Import)

0001 Continuous 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## SCH-NYISO-IMO\_NIAGARA\_CB\_3108

REV

Thu 02/17/2022 to Thu 02/17/2022 UPDATED by NYPA 02/07/2022

(Export)

0500 Continuous 1600

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS5**

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NIAGARA\_-STA\_255\_\_345\_NH2**

FWD

Mon 02/21/2022 to Sat 04/02/2022

(Import)

0500 Continuous 1900

**UPDATED****by NYPA****02/04/2022**

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_5**

FWD

Mon 02/21/2022 to Mon 02/21/2022

(Import)

2130 Continuous 2200

**UPDATED****by CONED****02/07/2022**

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_7**

FWD

Mon 02/21/2022 to Mon 02/21/2022

(Import)

2130 Continuous 2200

**UPDATED****by CONED****02/07/2022**

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	REV
Tue 02/22/2022 to Tue 02/22/2022				(Import)	(Export)
0001	Continuous	1800		SCH - PJ - NY	<b>1650 MW 1200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1200 MW 1000 MW
				TTC with All Lines In Service	2850 MW 2200 MW
HOPATCON-RAMAPO___500_5018				FWD	
Tue 02/22/2022 to Tue 02/22/2022				(Import)	
0001	Continuous	1800		UPNY CONED	<b>7480 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
RAMAPO___345_345_PAR3500				FWD	REV
Tue 02/22/2022 to Tue 02/22/2022				(Import)	(Export)
0001	Continuous	1800		SCH - PJ - NY	<b>2500 MW 1250 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW 950 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___345_345_PAR4500				FWD	REV
Tue 02/22/2022 to Tue 02/22/2022				(Import)	(Export)
0001	Continuous	1800		SCH - PJ - NY	<b>2500 MW 1250 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW 950 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___500_345_BK 1500				FWD	REV
Tue 02/22/2022 to Tue 02/22/2022				(Import)	(Export)
0001	Continuous	1800		SCH - PJ - NY	<b>1650 MW 1200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1200 MW 1000 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___500_345_BK 1500				FWD	
Tue 02/22/2022 to Tue 02/22/2022				(Import)	
0001	Continuous	1800		UPNY CONED	<b>7480 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK___345_W64				FWD	
Tue 02/22/2022 to Wed 02/23/2022				(Import)	
0001	Continuous	0030	<b>UPDATED by CONED 02/11/2022</b>	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	3465 MW
				TTC with All Lines In Service	7815 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RNS5

FWD

Tue 02/22/2022 to Wed 02/23/2022 UPDATED by CONED 02/11/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## MILLWOOD-EASTVIEW\_345\_W99

FWD

Tue 02/22/2022 to Mon 03/21/2022 UPDATED by CONED 02/11/2022

(Import)

0001 Continuous 0200

UPNY CONED **7550 MW**  
 Impacts Total Transfer Capability 265 MW  
 TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## MOTTHAVN-RAINEY\_\_345\_Q11

FWD

Wed 02/23/2022 to Sat 02/26/2022

(Import)

0100 Continuous 2200

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## MARCY\_\_-EDIC\_\_345\_UE1-7

FWD

Wed 02/23/2022 to Mon 02/28/2022 UPDATED by NYPA 01/17/2022

(Import)

0600 Continuous 1730

OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&amp;16

## W49TH\_ST-E13THSTA\_345\_M54

FWD

Sun 02/27/2022 to Wed 03/02/2022

(Import)

0201 Continuous 2230

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## MOSES\_\_-ADIRNDCK\_230\_MAI

FWD

Mon 02/28/2022 to Tue 05/31/2022 UPDATED by NYPA 02/16/2022

(Import)

0700 Continuous 1300

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## FIVEMILE-STOLLERD\_345\_29

Tue 03/01/2022 to Tue 04/12/2022

0500 Continuous 1900

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

Work scheduled by: NYSEG

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31					FWD	
Tue 03/01/2022	to	Tue 12/31/2030			(Import)	
0600	Continuous	2359			CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
SCH-NYISO-NE_LIMIT_800						REV
Tue 03/01/2022	to	Sat 03/26/2022	<u>UPDATED</u>	<u>by ISONE 02/03/2022</u>	(Export)	
0700	Continuous	2259			SCH - NE - NY	1000 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1800 MW
BERKSHIR-ALPS____345_393					FWD	REV
Tue 03/01/2022	to	Sun 03/27/2022	<u>UPDATED</u>	<u>by ISONE 02/03/2022</u>	(Import)	(Export)
0700	Continuous	1800			SCH - NE - NY	1100 MW 1700 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	300 MW 100 MW
					TTC with All Lines In Service	1400 MW 1800 MW
BERKSHIR-ALPS____345_393					FWD	REV
Tue 03/01/2022	to	Sun 03/27/2022	<u>UPDATED</u>	<u>by ISONE 02/03/2022</u>	(Import)	(Export)
0700	Continuous	1800			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Tue 03/01/2022	to	Sun 03/27/2022			(Import)	(Export)
0700		1800			SCH - NE - NY	1100 MW 1700 MW
Work scheduled by:					Impacts Total Transfer Capability	300 MW 100 MW
					TTC with All Lines In Service	1400 MW 1800 MW
BERKSHIR-NORTHFLD_345_312					FWD	
Tue 03/01/2022	to	Sun 03/27/2022	<u>UPDATED</u>	<u>by ISONE 02/03/2022</u>	(Import)	
0700	Continuous	1800			SCH - NE - NY	1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Tue 03/01/2022	to	Sun 03/27/2022	<u>UPDATED</u>	<u>by ISONE 02/03/2022</u>	(Import)	(Export)
0700	Continuous	1800			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>N.SCTLND-LEEDS</b> ____ <b>345_93</b>					FWD		
Tue 03/01/2022	to	Mon 03/28/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/15/2021</u>	(Import)	
0700	Continuous	1900					
Work scheduled by: NGrid					CENTRAL EAST - VC	<b>2650 MW</b>	
					Impacts Total Transfer Capability	325 MW	
					TTC with All Lines In Service	2975 MW	
<b>EDIC</b> ____ <b>-N.SCTLND_345_14</b>					FWD		
Tue 03/01/2022	to	Tue 04/12/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/15/2021</u>	(Import)	
0700	Continuous	1900					
Work scheduled by: NGrid					CENTRAL EAST - VC	<b>1670 MW</b>	
					Impacts Total Transfer Capability	1305 MW	
					TTC with All Lines In Service	2975 MW	
<b>EDIC</b> ____ <b>-N.SCTLND_345_14 &amp; PORTER</b> ____ <b>-ROTTDAM_230_31</b>					FWD		
Tue 03/01/2022	to	Tue 04/12/2022				(Import)	
0700		1900					
Work scheduled by:					CENTRAL EAST - VC	<b>1500 MW</b>	
					Impacts Total Transfer Capability	1475 MW	
					TTC with All Lines In Service	2975 MW	
<b>FRASANX-COOPERS</b> ____ <b>345_UCC2-41</b>					FWD		
Tue 03/01/2022	to	Wed 04/20/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/02/2022</u>	(Import)	
0700	Continuous	1530					
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2500 MW</b>	
					Impacts Total Transfer Capability	475 MW	
					TTC with All Lines In Service	2975 MW	
<b>MARCY</b> ____ <b>-FRASANX_345_UCC2-41</b>					FWD		
Tue 03/01/2022	to	Wed 04/20/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/02/2022</u>	(Import)	
0700	Continuous	1530					
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2500 MW</b>	
					Impacts Total Transfer Capability	475 MW	
					TTC with All Lines In Service	2975 MW	
<b>N.SCTLND-ALPS</b> ____ <b>345_2</b>					FWD		
Tue 03/01/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/15/2021</u>	(Import)	
0700	Continuous	1900					
Work scheduled by: NGrid					SCH - NE - NY	<b>900 MW</b>	
					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1400 MW	
<b>N.SCTLND-ALPS</b> ____ <b>345_2</b>					FWD		
Tue 03/01/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/15/2021</u>	(Import)	REV
0700	Continuous	1900					(Export)
Work scheduled by: NGrid					SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_600

REV

Tue 03/01/2022 to Sun 03/27/2022 UPDATED by ISONE 02/03/2022

(Export)

2300 Continuous 0659

Work scheduled by: NGrid

SCH - NE - NY

**800 MW**

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1800 MW

## W49TH\_ST\_345KV\_5

FWD

Fri 03/04/2022 to Fri 03/04/2022

(Import)

0001 Continuous 0031

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

## SPRNBRK\_\_345KV\_RNS4

FWD

Fri 03/04/2022 to Sat 03/05/2022

(Import)

0001 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

## SPRNBRK\_-W49TH\_ST\_345\_M52

FWD

Fri 03/04/2022 to Sat 03/19/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

## W49TH\_ST\_345KV\_5

FWD

Mon 03/07/2022 to Sat 03/19/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

## SPRNBRK\_\_345KV\_RNS4

FWD

Thu 03/10/2022 to Tue 03/15/2022

(Import)

0001 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

## INDPDNCE-SCRIBA\_\_345\_25

FWD

Thu 03/10/2022 to Wed 03/16/2022

(Import)

0800 Continuous 1800

Work scheduled by: NGrid

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ\_CEDARS-NYISO\_LIMIT\_240**

FWD

Mon 03/14/2022 to Thu 03/31/2022

(Import)

0500 Continuous 2200

SCH - HQ\_CEDARS

**240 MW**

Impacts Total Transfer Capability 39 MW

TTC with All Lines In Service 279 MW

Work scheduled by: HQ

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

REV

Mon 03/14/2022 to Thu 03/31/2022

(Export)

0500 Continuous 2200

SCH - HQ\_CEDARS

**0 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Thu 03/17/2022 to Sun 03/20/2022

(Import)

0100 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

**GOETHALS\_345KV\_5**

Sat 03/19/2022 to Wed 04/20/2022

0001 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Mon 03/21/2022 to Wed 03/23/2022

(Import)

0001 Continuous 2200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**EGRDNCTY\_345\_138\_AT1**

FWD

Mon 03/21/2022 to Sat 03/26/2022

(Import)

0001 Continuous 0300

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**EGRDNCTY\_345\_138\_AT2**

FWD

Mon 03/21/2022 to Sat 03/26/2022

(Import)

0001 Continuous 0300

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_-EGRDNCTR\_345\_Y49

FWD

Mon 03/21/2022 to Sat 03/26/2022

(Import)

0001 Continuous 0300

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

Work scheduled by: ConEd

TTC with All Lines In Service 1500 MW

## EASTVIEW-SPRNBK\_345\_W64

FWD

Mon 03/21/2022 to Mon 03/21/2022

(Import)

UPDATEDby CONED 02/11/2022

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

## SPRNBK\_345KV\_RNS5

FWD

Mon 03/21/2022 to Mon 03/21/2022

(Import)

UPDATEDby CONED 02/11/2022

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

Work scheduled by:

TTC with All Lines In Service 7815 MW

## ATHENS\_-PLSNTVLY\_345\_91

FWD

Sat 03/26/2022 to Sun 05/01/2022

(Import)

UPDATEDby CE01/03/2022

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

## PLSNTVLY\_345KV\_RNS4

FWD

Sat 03/26/2022 to Sun 05/01/2022

(Import)

UPDATEDby CE01/03/2022

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

## SCH-NYISO-NE\_LIMIT\_800

REV

Sun 03/27/2022 to Sun 03/27/2022

(Export)

UPDATEDby ISONE 02/03/2022

0700 Continuous 1800

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: NGrid

TTC with All Lines In Service

1800 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY-WOOD\_ST\_\_345\_F31

Tue 03/29/2022 to Wed 03/30/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

## DUNWODIE\_345KV\_6

Fri 04/01/2022 to Sat 04/02/2022

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CE

01/25/2022

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Fri 04/01/2022 to Sat 04/02/2022

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CE

01/25/2022

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## PLSNTVLE-DUNWODIE\_345\_W90

Fri 04/01/2022 to Tue 04/05/2022

0001 Continuous 2200

Work scheduled by: ConEd

UPDATED

by CE

01/25/2022

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Fri 04/01/2022 to Tue 04/05/2022

0001 Continuous 2200

Work scheduled by: ConEd

UPDATED

by CE

01/25/2022

FWD

(Import)

UPNY CONED

**7260 MW**

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

Sun 04/03/2022 to Sat 04/09/2022

1400 Continuous 1400

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM\_VFT

**0 MW**

**0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

## N.SCTLND-ALPS\_\_\_\_345\_2 & NRTH1385-NOR HBR\_\_138\_601

Mon 04/04/2022 to Mon 04/18/2022

0001 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - NPX\_1385

**0 MW**

**0 MW**

Impacts Total Transfer Capability 200 MW

200 MW

TTC with All Lines In Service 200 MW

200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2 & NRTH1385-NOR HBR____138_602			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-ALPS_____345_2 & NRTH1385-NOR HBR____138_603			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR____138_601			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR____138_601 & NRTH1385-NOR HBR____138_602			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR____138_601 & NRTH1385-NOR HBR____138_603			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR____138_602			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR____138_602 & NRTH1385-NOR HBR____138_603			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW



**NYISO TRANSFER LIMITATIONS**

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603						FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022				(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022				(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
SPRNBK_-TREMONT__345_X28						FWD	
Tue 04/05/2022	to	Wed 04/06/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/12/2022</u>	(Import)	
0201	Continuous	0300			SPR/DUN-SOUTH	4200 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6						FWD	
Tue 04/05/2022	to	Tue 04/05/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/25/2022</u>	(Import)	
2130	Continuous	2200			SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8						FWD	
Tue 04/05/2022	to	Tue 04/05/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/25/2022</u>	(Import)	
2130	Continuous	2200			SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
BUCHAN_N-EASTVIEW_345_W93						FWD	
Wed 04/06/2022	to	Wed 04/06/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>	(Import)	
0301	Continuous	0330			UPNY CONED	4350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK__345_W79						FWD	
Wed 04/06/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>	(Import)	
0301	Continuous	0300			UPNY CONED	4350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93						FWD	
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>	(Import)	
0230	Continuous	0300				UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK__345_W64						FWD	
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>02/11/2022</u>	(Import)	
0301	Continuous	0330				UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
SPRNBK__345KV_RNS5						FWD	
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>02/11/2022</u>	(Import)	
0301	Continuous	0330				SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
MILLWOOD-EASTVIEW_345_W99						FWD	
Thu 04/07/2022	to	Tue 04/26/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>02/11/2022</u>	(Import)	
0301	Continuous	2200				UPNY CONED	<b>7550 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	265 MW
						TTC with All Lines In Service	7815 MW
MOTTHAVN-RAINEY__345_Q12						FWD	
Mon 04/11/2022	to	Thu 04/28/2022				(Import)	
0001	Continuous	0200				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_601						FWD	REV
Mon 04/11/2022	to	Tue 04/12/2022				(Import)	(Export)
0600		1800				SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_602						FWD	REV
Mon 04/11/2022	to	Tue 04/12/2022				(Import)	(Export)
0600		1800				SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FROST\_BR-SOUTHNGT\_345\_329 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/11/2022 to Tue 04/12/2022  
0600 1800

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-NYISO-NE\_LIMIT\_1100

Mon 04/11/2022 to Tue 04/12/2022  
0600 Continuous 1800

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	<b>1300 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1800 MW

## PANNELL\_-CLAY\_\_\_\_345\_1

Mon 04/11/2022 to Fri 04/15/2022  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	<b>1300 MW</b>
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

## PORTER\_\_-ROTTRDAM\_230\_30

Wed 04/13/2022 to Tue 12/31/2030  
0600 Continuous 2359

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	<b>2805 MW</b>
Impacts Total Transfer Capability	170 MW
TTC with All Lines In Service	2975 MW

## PORTER\_\_-ROTTRDAM\_230\_30 & PORTER\_\_-ROTTRDAM\_230\_31

Wed 04/13/2022 to Tue 12/31/2030  
0600 2359

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	<b>2635 MW</b>
Impacts Total Transfer Capability	340 MW
TTC with All Lines In Service	2975 MW

## PANNELL\_-CLAY\_\_\_\_345\_2

Mon 04/18/2022 to Fri 04/22/2022  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	<b>1300 MW</b>
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

## SCH-NE-NYISO\_LIMIT\_700

Tue 04/19/2022 to Fri 04/22/2022  
0601 Continuous 0759

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	<b>900 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1400 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, February 16, 2022 to Friday , August 18, 2023

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>7815MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40**

Thu 04/21/2022 to Tue 06/14/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**DUNWODIE\_345KV\_4**

Fri 04/22/2022 to Fri 04/22/2022  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_6**

Fri 04/22/2022 to Fri 04/22/2022  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE-SHORE\_RD\_345\_Y50**

Fri 04/22/2022 to Sun 04/24/2022  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

**SHORE\_RD\_345\_138\_BK 1**

Fri 04/22/2022 to Sun 04/24/2022  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

**SHORE\_RD\_345\_138\_BK 2**

Fri 04/22/2022 to Sun 04/24/2022  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

**MARCY\_\_\_\_345KV\_CSC**

Fri 04/22/2022 to Sat 04/23/2022  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_700</b>				FWD	
Fri 04/22/2022	to	Sun 04/24/2022		(Import)	
1601	Continuous	1800		SCH - NE - NY	<b>900 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1400 MW
<b>PLSNTVLY_345KV_RN5 &amp; PLSNTVLY_345KV_RN4</b>				FWD	
Sat 04/23/2022	to	Tue 04/26/2022		(Import)	
0001		2200		UPNY CONED	<b>3800 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
<b>DUNWODIE_345KV_4</b>				FWD	
Sun 04/24/2022	to	Sun 04/24/2022		(Import)	
2130	Continuous	2200		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_6</b>				FWD	
Sun 04/24/2022	to	Sun 04/24/2022		(Import)	
2130	Continuous	2200		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>ROCHESTR-PANNELL__345_RP1</b>				FWD	
Mon 04/25/2022	to	Fri 04/29/2022		(Import)	
0500	Continuous	1700		DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
<b>SAND_BAR-PLATSBRG_115_PV20</b>					
Mon 04/25/2022	to	Fri 04/29/2022	<b><u>UPDATED</u></b>	<b><u>by ISONE</u></b>	<b><u>01/28/2022</u></b>
0700	Continuous	1530		SCH - NE - NY	
Work scheduled by: NYPA				Impacts Total Transfer Capability	
				TTC with All Lines In Service	
<b>SCH-NYISO-NE_LIMIT_1500</b>					REV
Mon 04/25/2022	to	Fri 04/29/2022	<b><u>UPDATED</u></b>	<b><u>by ISONE</u></b>	<b><u>01/28/2022</u></b>
0700	Continuous	1530		SCH - NE - NY	<b>1700 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	1800 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W64</b>					FWD
Tue 04/26/2022	to	Tue 04/26/2022	<u>UPDATED</u>	<u>by CONED</u> <u>02/11/2022</u>	(Import)
2130	Continuous	2200			UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
<b>SPRNBK__345KV_RNS5</b>					FWD
Tue 04/26/2022	to	Tue 04/26/2022	<u>UPDATED</u>	<u>by CONED</u> <u>02/11/2022</u>	(Import)
2130	Continuous	2200			SPR/DUN-SOUTH <b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<b>PLSNTVLY-WOOD_ST__345_F31</b>					FWD
Wed 04/27/2022	to	Fri 04/29/2022			(Import)
0001	Continuous	2200			UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 3815 MW
					TTC with All Lines In Service 7815 MW
<b>NIAGARA__345_230_AT4</b>					REV
Fri 04/29/2022	to	Fri 04/29/2022			(Export)
0500	Continuous	1700			SCH - OH - NY <b>1750 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 2000 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>					FWD
Mon 05/02/2022	to	Mon 05/02/2022			(Import)
0001	Continuous	0030			UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
<b>EASTVIEW-SPRNBK__345_W79</b>					FWD
Mon 05/02/2022	to	Thu 05/05/2022			(Import)
0001	Continuous	0200			UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
<b>ROCHESTR-PANNELL__345_RP2</b>					FWD
Mon 05/02/2022	to	Fri 05/06/2022			(Import)
0500	Continuous	1700			DYSINGER EAST <b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Thu 05/05/2022 to Thu 05/05/2022

(Import)

0130 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## SPRNBRK\_-TREMONT\_\_345\_X28

FWD

Fri 05/06/2022 to Mon 05/09/2022

(Import)

0201 Continuous 1800

UPDATEDby CONED 08/19/2021

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## FRASER\_\_345\_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022

(Import)

0800 Continuous 1700

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0230

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## EFISHKIL-WOOD\_ST\_\_345\_F38

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

**7210 MW**

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0400 Continuous 0430

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EFISHKIL-WOOD_ST__345_F38</b>					FWD	
Sun 05/15/2022	to	Tue 05/17/2022			(Import)	
2100	Continuous	0300			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>					FWD	
Sun 05/15/2022	to	Tue 05/17/2022			(Import)	
2100	Continuous	0300			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>					FWD	
Sun 05/15/2022	to	Tue 05/17/2022			(Import)	
2100	Continuous	0300			UPNY CONED	<b>7210 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	605 MW
					TTC with All Lines In Service	7815 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Mon 05/16/2022	to	Sat 05/21/2022	<b>UPDATED</b>	<b>by LI</b>	(Import)	(Export)
0600	Continuous	2000		<b>02/10/2022</b>	SCH - NPX_CSC	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>DUNWODIE-MOTTHAVN_345_71</b>					FWD	
Thu 05/19/2022	to	Fri 05/20/2022			(Import)	
0001	Continuous	0200			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_3</b>					FWD	
Thu 05/19/2022	to	Fri 05/20/2022			(Import)	
0001	Continuous	0200			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_5</b>					FWD	
Thu 05/19/2022	to	Fri 05/20/2022			(Import)	
0001	Continuous	0200			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Sat 05/21/2022 to Sat 05/21/2022  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

PORTER -ROTTRDAM 230\_30 & VOLNEY -MARC 345\_19

Sat 05/21/2022 to Sat 05/21/2022  
0700 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC 2655 MW  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 2975 MW

PORTER -ROTTRDAM 230\_31 & VOLNEY -MARC 345\_19

Sat 05/21/2022 to Sat 05/21/2022  
0700 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC 2655 MW  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 2975 MW

VOLNEY -MARC 345\_19

Sat 05/21/2022 to Sat 05/21/2022  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2825 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

VOLNEY -MARC 345\_19

Sat 05/21/2022 to Sat 05/21/2022  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT 4900 MW  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK 230\_MA2

Wed 06/01/2022 to Tue 11/29/2022  
0700 Continuous 1800

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

NIAGARA -DYSINGER 345\_ND1

Mon 06/13/2022 to Fri 06/17/2022  
0500 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 2700 MW  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_\_PACKARD\_\_230\_62**

Sat 06/18/2022 to Sat 06/18/2022  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>700 MW</b>	<b>1550 MW</b>
Impacts Total Transfer Capability	1250 MW	150 MW
TTC with All Lines In Service	1950 MW	1700 MW

**BEAR SWP-EASTOVER\_230\_E205W**

Mon 06/27/2022 to Tue 06/28/2022  
0700 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

**NIAGARA\_\_345\_230\_AT4**

Tue 06/28/2022 to Wed 06/29/2022  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

**BEAR SWP-EASTOVER\_230\_E205W**

Tue 06/28/2022 to Tue 06/28/2022  
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

**BEAR SWP-EASTOVER\_230\_E205W**

Tue 06/28/2022 to Thu 06/30/2022  
1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

**BECK\_\_\_\_-NIAGARA\_\_230\_PA27**

Tue 07/05/2022 to Sat 07/09/2022  
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

**NIAGARA\_\_DYSINGER\_345\_ND1**

Mon 07/11/2022 to Fri 07/15/2022  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>2700 MW</b>
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 07/25/2022 to Fri 07/29/2022

(Import)

0500 Continuous 2100

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**NIAGARA\_-DYSINGER\_345\_ND2**

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MARCY\_-EDIC\_\_\_\_345\_UE1-7**

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16**


---

**PORTER\_-ROTTRDAM\_230\_30 & VOLNEY\_-MARCY\_\_\_\_345\_19**

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

---

**PORTER\_-ROTTRDAM\_230\_31 & VOLNEY\_-MARCY\_\_\_\_345\_19**

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

---

**VOLNEY\_-MARCY\_\_\_\_345\_19**

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**


---

**VOLNEY\_-MARCY\_\_\_\_345\_19**

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 08/22/2022 to Fri 08/26/2022  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## ROSETON\_-ROCKTVRN\_345\_311

Mon 08/29/2022 to Fri 09/09/2022  
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

## MOTTHAVN-RAINEY\_\_\_345\_Q12

Thu 09/01/2022 to Mon 09/05/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## PANNELL\_-CLAY\_\_\_\_\_345\_1

Mon 09/12/2022 to Fri 09/16/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## FRASER\_-GILBOA\_\_\_345\_GF5-35

Mon 09/12/2022 to Sun 09/18/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 09/19/2022 to Fri 09/23/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## MARCY\_-EDIC\_\_\_\_\_345\_UE1-7

Mon 09/19/2022 to Sat 10/08/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&16

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 09/19/2022 to Fri 10/21/2022

10/04/2021

FWD

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

## EGRDNCTY\_345\_138\_AT1

Sat 10/01/2022 to Wed 05/31/2023

FWD

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT2

Sat 10/01/2022 to Wed 05/31/2023

FWD

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

## SPRNBRK\_-EGRDNCTR\_345\_Y49

Sat 10/01/2022 to Wed 05/31/2023

FWD

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/03/2022 to Fri 10/21/2022

UPDATED

by LI

01/07/2022

FWD

(Import) (Export)

1000 Continuous 1500

Work scheduled by: LI

SCH - NPX\_CSC

**0 MW**

**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

## EDIC\_\_\_-N.SCTLND\_345\_14

Mon 10/10/2022 to Mon 10/31/2022

FWD

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

**1670 MW**

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

## EDIC\_\_\_-N.SCTLND\_345\_14 & PORTER\_-ROTTDAM\_230\_30

Mon 10/10/2022 to Mon 10/31/2022

FWD

(Import)

0700 1530

Work scheduled by:

CENTRAL EAST - VC

**1500 MW**

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_\_\_-ROTTDAM\_230\_31

FWD

Mon 10/10/2022 to Mon 10/31/2022  
0700 1530

(Import)

CENTRAL EAST - VC **1500 MW**  
Impacts Total Transfer Capability 1475 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by:

NIAGARA\_-DYSINGER\_345\_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022 UPDATED by NYPA 02/10/2022  
0500 Continuous 1700

(Import)

DYSINGER EAST **2700 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON\_\_\_\_345\_303

FWD

Mon 10/24/2022 to Fri 11/04/2022 10/04/2021  
0800 Continuous 1600

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 3715 MW  
TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

GILBOA\_\_\_\_-N.SCTLND\_345\_GNS-1

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021  
0700 Continuous 1900

(Import)

CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS\_\_\_\_345KV\_R94301

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021  
0700 Continuous 1900

(Import)

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

MARCY\_\_\_\_-N.SCTLND\_345\_18

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021  
0700 Continuous 1900

(Import)

CENTRAL EAST - VC **1470 MW**  
Impacts Total Transfer Capability 1505 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19

N.SCTLND-LEEDS\_\_\_\_345\_94

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021  
0700 Continuous 1900

(Import)

CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER\_\_-ROTTRDAM\_230\_30 & MARCY\_\_-N.SCTLND\_345\_18

Tue 11/01/2022 to Tue 12/06/2022  
0700 1900

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **1300 MW**  
Impacts Total Transfer Capability 1675 MW  
TTC with All Lines In Service 2975 MW

PORTER\_\_-ROTTRDAM\_230\_31 & MARCY\_\_-N.SCTLND\_345\_18

Tue 11/01/2022 to Tue 12/06/2022  
0700 1900

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **1300 MW**  
Impacts Total Transfer Capability 1675 MW  
TTC with All Lines In Service 2975 MW

LEEDS\_\_-HURLYAVE\_345\_301

Mon 11/07/2022 to Fri 12/09/2022  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 3715 MW  
TTC with All Lines In Service 7815 MW

MOSES\_\_-ADIRNDCK\_230\_MA1

Wed 11/30/2022 to Wed 03/01/2023  
0700 Continuous 1100

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

FRASER\_\_345\_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023 **UPDATED by NYPA 12/30/2021**  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

PLSNTVLY\_345KV\_RNS4

Sat 04/01/2023 to Sat 04/01/2023  
0700 Continuous 0730

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

ATHENS\_\_-PLSNTVLY\_345\_91

Sat 04/01/2023 to Sat 04/15/2023  
0700 Continuous 1900

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 16, 2022 to Friday , August 18, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY\_345KV\_RNS4

Sat 04/15/2023 to Sat 04/15/2023  
1830 Continuous 1900  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

### PLSNTVLY\_345KV\_RNS5

Sun 04/16/2023 to Sun 04/16/2023  
0700 Continuous 0730  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

### LEEDS\_\_\_-PLSNTVLY\_345\_92

Sun 04/16/2023 to Sun 04/30/2023  
0700 Continuous 1900  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

### PLSNTVLY\_345KV\_RNS5

Sun 04/30/2023 to Sun 04/30/2023  
1830 Continuous 1900  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/01/2023 to Fri 05/05/2023  
0600 Continuous 1800  
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW