

NYISO TRANSFER LIMITATIONS

Monday ,February 14, 2022 to Wednesday, August 16, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability 2550 MW 1900 MW

TTC with All Lines In Service 300 MW 300 MW

2850 MW 2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRIDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability 375 MW 285 MW

TTC with All Lines In Service 660 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 10/18/2021 to Sat 12/31/2022 UPDATED by NYPA 01/08/2022

0500 Continuous 2359

Work scheduled by: NYPA

FWD
(Import)

DYSINGER EAST

Impacts Total Transfer Capability 1700 MW 1450 MW

TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY

Impacts Total Transfer Capability 2050 MW 250 MW

TTC with All Lines In Service 2300 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 14, 2022 to Wednesday, August 16, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: IESO

KINTIGH_STA_255_345_SH1-39

FWD

Wed 12/08/2021 to Sat 12/31/2022 UPDATED by RGE 01/08/2022

(Import)

2000 Continuous 2359

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYSEG

DYSINGER-KINTIGH_345_39 & DYSINGER-STA_255_345_DH1

FWD

Fri 01/28/2022 to Fri 02/11/2022

(Import)

0600 1259

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3150 MW

Work scheduled by:

DYSINGER-STA_255_345_DH1

FWD

Fri 01/28/2022 to Fri 02/11/2022 UPDATED by NT 02/09/2022

(Import)

0600 Continuous 1259

DYSINGER EAST

2550 MW

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NT

MOSES_ADIRNDCK_230_MAI

FWD

Fri 01/28/2022 to Mon 02/28/2022 UPDATED by NYPA 01/21/2022

(Import)

0700 Continuous 1600

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1550

FWD

Fri 01/28/2022 to Mon 02/28/2022 UPDATED by IESO 01/19/2022

(Import)

0700 Continuous 1600

SCH - OH - NY

1850 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

2300 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1400

REV

Fri 01/28/2022 to Mon 02/28/2022 UPDATED by IESO 01/19/2022

(Export)

0700 Continuous 1600

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: IESO

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Mon 01/31/2022 to Sun 02/13/2022 UPDATED by NYSEG 01/20/2022

0500 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_500

Fri 02/04/2022 to Thu 02/10/2022

0600 Continuous 2000

Work scheduled by: NGrid

FWD

(Import)

SCH - OH - NY

800 MW

Impacts Total Transfer Capability 1500 MW

TTC with All Lines In Service 2300 MW

CHATGUAY-MASSENA_765_7040

Wed 02/09/2022 to Fri 02/11/2022 EXTENDED by NYPA 02/10/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Wed 02/09/2022 to Fri 02/11/2022 EXTENDED by NYPA 02/10/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

BECK____-NIAGARA_345_PA301

Wed 02/09/2022 to Fri 06/17/2022 UPDATED by IESO 02/07/2022

0700 Continuous 1700

Work scheduled by: IESO

FWD

REV

(Import) (Export)

SCH - OH - NY

1100 MW 950 MW

Impacts Total Transfer Capability 1200 MW 1050 MW

TTC with All Lines In Service 2300 MW 2000 MW

MARCY____-N.SCTLND_345_18

Wed 02/09/2022 to Thu 02/10/2022 UPDATED by NYPA 02/09/2022

0730 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

1470 MW

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

CHAT_DC_GC1

Wed 02/09/2022 to Fri 02/11/2022 UPDATED by HQ 02/11/2022

0741 Continuous 1530

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 14, 2022 to Wednesday, August 16, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1						REV
Wed 02/09/2022	to	Fri 02/11/2022	<u>UPDATED</u>	<u>by HQ</u>	<u>02/11/2022</u>	(Export)
0741	Continuous	1530				500 MW
Work scheduled by: HQ						500 MW
						1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD
Wed 02/09/2022	to	Fri 02/11/2022				(Import)
0743		1530				2550 MW
Work scheduled by:						600 MW
						3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD REV
Wed 02/09/2022	to	Fri 02/11/2022				(Import) (Export)
0743		1530				1370 MW 0 MW
Work scheduled by:						130 MW 1000 MW
						1500 MW 1000 MW
CHAT_DC_GC2						FWD
Wed 02/09/2022	to	Fri 02/11/2022	<u>UPDATED</u>	<u>by HQ</u>	<u>02/11/2022</u>	(Import)
0743	Continuous	1530				2850 MW
Work scheduled by: HQ						300 MW
						3150 MW
CHAT_DC_GC2						REV
Wed 02/09/2022	to	Fri 02/11/2022	<u>UPDATED</u>	<u>by HQ</u>	<u>02/11/2022</u>	(Export)
0743	Continuous	1530				500 MW
Work scheduled by: HQ						500 MW
						1000 MW
SCH-IMO-NYISO_LIMIT_200						FWD
Wed 02/09/2022	to	Tue 03/01/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/07/2022</u>	(Import)
2300	Daily	0500				500 MW
Work scheduled by: NYISO						1800 MW
						2300 MW
SCH-IMO-NYISO_LIMIT_500						FWD
Thu 02/10/2022	to	Tue 03/01/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>02/07/2022</u>	(Import)
2001	Continuous	2359				800 MW
Work scheduled by: IESO						1500 MW
						2300 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Fri 02/11/2022 to Fri 02/11/2022 CANCELLED by HQ 02/09/2022
0500 Continuous 2000

(Import)

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Fri 02/11/2022 to Fri 02/11/2022 CANCELLED by HQ 02/09/2022
0500 Continuous 2000

(Export)

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NIAGARA_-DYSINGER_345_ND1

FWD

Fri 02/11/2022 to Sat 02/19/2022 UPDATED by NT 02/09/2022
1300 Continuous 1700

(Import)

DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NT

PLSNTVLY_345KV_RNS4

FWD

Sat 02/12/2022 to Sat 02/12/2022 UPDATED by CONED 11/12/2021
0600 Continuous 0630

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

ATHENS_-PLSNTVLY_345_91

FWD

Sat 02/12/2022 to Sat 02/12/2022 UPDATED by CONED 11/12/2021
0600 Continuous 1630

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 02/13/2022 to Mon 02/14/2022 UPDATED by CONED 02/12/2022
0001 Continuous 0200

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

RAMAPO_-BUCHAN_N_345_Y94

FWD

Sun 02/13/2022 to Mon 02/14/2022 UPDATED by CONED 02/12/2022
0001 Continuous 0200

(Import)

UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,February 14, 2022 to Wednesday, August 16, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Mon 02/14/2022 to Tue 02/15/2022 EXTENDED by CONED 02/14/2022

(Import)

0001 Continuous 1731

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Wed 02/16/2022 to Wed 02/16/2022 UPDATED by CONED 02/07/2022

(Import)

0201 Continuous 0230

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Wed 02/16/2022 to Wed 02/16/2022 UPDATED by CONED 02/07/2022

(Import)

0201 Continuous 0230

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

LEEDS___-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SCH-NYISO-IMO_NIAGARA_CB_3108

REV

Thu 02/17/2022 to Thu 02/17/2022 UPDATED by NYPA 02/07/2022

(Export)

0500 Continuous 1600

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Sun 02/20/2022 to Mon 02/21/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

Sun 02/20/2022 to Mon 02/21/2022

2000 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Sun 02/20/2022 to Mon 02/21/2022

2000 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Sun 02/20/2022 to Mon 02/21/2022

2000 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-STA_255__345_NH2

Mon 02/21/2022 to Sat 04/02/2022 **UPDATED by NYPA 02/04/2022**

0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2 & KINTIGH_-STA_255__345_SH1-39

Mon 02/21/2022 to Sat 04/02/2022

0500 1900

Work scheduled by:

FWD

(Import)

DYSINGER EAST

1250 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_5

Mon 02/21/2022 to Mon 02/21/2022 **UPDATED by CONED 02/07/2022**

2130 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 14, 2022 to Wednesday, August 16, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Mon 02/21/2022 to Mon 02/21/2022 **UPDATED by CONED 02/07/2022**
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

HOPATCON-RAMAPO___500_5018

Tue 02/22/2022 to Tue 02/22/2022
 0001 Continuous 1800
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1650 MW 1200 MW**
 Impacts Total Transfer Capability 1200 MW 1000 MW
 TTC with All Lines In Service 2850 MW 2200 MW

HOPATCON-RAMAPO___500_5018

Tue 02/22/2022 to Tue 02/22/2022
 0001 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7480 MW**
 Impacts Total Transfer Capability 335 MW
 TTC with All Lines In Service 7815 MW

RAMAPO___345_345_PAR3500

Tue 02/22/2022 to Tue 02/22/2022
 0001 Continuous 1800
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2500 MW 1250 MW**
 Impacts Total Transfer Capability 350 MW 950 MW
 TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___345_345_PAR4500

Tue 02/22/2022 to Tue 02/22/2022
 0001 Continuous 1800
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2500 MW 1250 MW**
 Impacts Total Transfer Capability 350 MW 950 MW
 TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___500_345_BK 1500

Tue 02/22/2022 to Tue 02/22/2022
 0001 Continuous 1800
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1650 MW 1200 MW**
 Impacts Total Transfer Capability 1200 MW 1000 MW
 TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___500_345_BK 1500

Tue 02/22/2022 to Tue 02/22/2022
 0001 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7480 MW**
 Impacts Total Transfer Capability 335 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 14, 2022 to Wednesday, August 16, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Tue 02/22/2022 to Wed 02/23/2022 UPDATED by CONED 02/11/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Tue 02/22/2022 to Wed 02/23/2022 UPDATED by CONED 02/11/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 02/22/2022 to Mon 03/21/2022 UPDATED by CONED 02/11/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

MARCY__-EDIC__345_UE1-7

FWD

Wed 02/23/2022 to Mon 02/28/2022 UPDATED by NYPA 01/17/2022

(Import)

0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

W49TH_ST-E13THSTA_345_M54

FWD

Sun 02/27/2022 to Wed 03/02/2022

(Import)

0201 Continuous 2230

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 02/28/2022 to Tue 05/31/2022

(Import)

1601 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Tue 03/01/2022 to Tue 04/12/2022

0500 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31					FWD	
Tue 03/01/2022 to Tue 12/31/2030					(Import)	
0600 Continuous 2359					CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
SCH-NYISO-NE_LIMIT_800					REV	
Tue 03/01/2022 to Sat 03/26/2022					(Export)	
0700 Continuous 2259					SCH - NE - NY	1000 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1800 MW
BERKSHIR-ALPS____345_393					FWD	REV
Tue 03/01/2022 to Sun 03/27/2022					(Import)	(Export)
0700 Continuous 1800					SCH - NE - NY	1100 MW 1700 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	300 MW 100 MW
					TTC with All Lines In Service	1400 MW 1800 MW
BERKSHIR-ALPS____345_393					FWD	REV
Tue 03/01/2022 to Sun 03/27/2022					(Import)	(Export)
0700 Continuous 1800					SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Tue 03/01/2022 to Sun 03/27/2022					(Import)	(Export)
0700 1800					SCH - NE - NY	1100 MW 1700 MW
Work scheduled by:					Impacts Total Transfer Capability	300 MW 100 MW
					TTC with All Lines In Service	1400 MW 1800 MW
BERKSHIR-NORTHFLD_345_312					FWD	
Tue 03/01/2022 to Sun 03/27/2022					(Import)	
0700 Continuous 1800					SCH - NE - NY	1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Tue 03/01/2022 to Sun 03/27/2022					(Import)	(Export)
0700 Continuous 1800					SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS ____ 345_93					FWD	
Tue 03/01/2022	to	Mon 03/28/2022	UPDATED	by NGRID	11/15/2021	(Import)
0700	Continuous	1900				
Work scheduled by: NGrid					CENTRAL EAST - VC	2650 MW
					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
EDIC ____ -N.SCTLND_345_14					FWD	
Tue 03/01/2022	to	Tue 04/12/2022	UPDATED	by NGRID	11/15/2021	(Import)
0700	Continuous	1900				
Work scheduled by: NGrid					CENTRAL EAST - VC	1670 MW
					Impacts Total Transfer Capability	1305 MW
					TTC with All Lines In Service	2975 MW
EDIC ____ -N.SCTLND_345_14 & PORTER ____ -ROTTDAM_230_31					FWD	
Tue 03/01/2022	to	Tue 04/12/2022				(Import)
0700		1900				
Work scheduled by:					CENTRAL EAST - VC	1500 MW
					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW
FRASANX-COOPERS ____ 345_UCC2-41					FWD	
Tue 03/01/2022	to	Wed 04/20/2022	UPDATED	by NYPA	02/02/2022	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2500 MW
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MARCY ____ -FRASANX_345_UCC2-41					FWD	
Tue 03/01/2022	to	Wed 04/20/2022	UPDATED	by NYPA	02/02/2022	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2500 MW
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
N.SCTLND-ALPS ____ 345_2					FWD	
Tue 03/01/2022	to	Fri 06/24/2022	UPDATED	by NGRID	11/15/2021	(Import)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - NE - NY	900 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS ____ 345_2					FWD	REV
Tue 03/01/2022	to	Fri 06/24/2022	UPDATED	by NGRID	11/15/2021	(Import) (Export)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_600

REV

Tue 03/01/2022 to Sun 03/27/2022 UPDATED by ISONE 02/03/2022

(Export)

2300 Continuous 0659

Work scheduled by: NGrid

SCH - NE - NY

800 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1800 MW

W49TH_ST_345KV_5

FWD

Fri 03/04/2022 to Fri 03/04/2022

(Import)

0001 Continuous 0031

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SPRNBRK__345KV_RNS4

FWD

Fri 03/04/2022 to Sat 03/05/2022

(Import)

0001 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M52

FWD

Fri 03/04/2022 to Sat 03/19/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Mon 03/07/2022 to Sat 03/19/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SPRNBRK__345KV_RNS4

FWD

Thu 03/10/2022 to Tue 03/15/2022

(Import)

0001 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

INDPDNCE-SCRIBA__345_25

FWD

Thu 03/10/2022 to Wed 03/16/2022

(Import)

0800 Continuous 1800

Work scheduled by: NGrid

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 03/17/2022 to Sun 03/20/2022
0100 2200

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

GOETHALS_345KV_5

Sat 03/19/2022 to Wed 04/20/2022
0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

PLSNTVLY-WOOD_ST_345_F30

FWD

Mon 03/21/2022 to Wed 03/23/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EGRDNCTY_345_138_AT1

FWD

Mon 03/21/2022 to Sat 03/26/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

FWD

Mon 03/21/2022 to Sat 03/26/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

FWD

Mon 03/21/2022 to Sat 03/26/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

EASTVIEW-SPRNBK_345_W64

FWD

Mon 03/21/2022 to Mon 03/21/2022
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPDATED by CONED 02/11/2022

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Mon 03/21/2022 to Mon 03/21/2022 UPDATED by CONED 02/11/2022
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 03/26/2022 to Mon 03/28/2022
0001 2200

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

FWD

Sat 03/26/2022 to Sun 05/01/2022 UPDATED by CE 01/03/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

FWD

Sat 03/26/2022 to Sun 05/01/2022 UPDATED by CE 01/03/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SCH-NYISO-NE_LIMIT_800

REV

Sun 03/27/2022 to Sun 03/27/2022 UPDATED by ISONE 02/03/2022
0700 Continuous 1800

(Export)

Work scheduled by: NGrid

SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1800 MW

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 03/29/2022 to Wed 03/30/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_6

FWD

Fri 04/01/2022 to Sat 04/02/2022 UPDATED by CE 01/25/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8						FWD				
Fri 04/01/2022	to	Sat 04/02/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/25/2022</u>	(Import)				
0001	Continuous	0300				SPR/DUN-SOUTH	3800 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			
PLSNTVLE-DUNWODIE_345_W90						FWD				
Fri 04/01/2022	to	Tue 04/05/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/25/2022</u>	(Import)				
0001	Continuous	2200				UPNY CONED	4000 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	3815 MW			
						TTC with All Lines In Service	7815 MW			
WOOD_ST_-PLSNTVLE_345_Y87						FWD				
Fri 04/01/2022	to	Tue 04/05/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/25/2022</u>	(Import)				
0001	Continuous	2200				UPNY CONED	7260 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	555 MW			
						TTC with All Lines In Service	7815 MW			
LINDN_CG-LNDVFT___345_V-3022						FWD	REV			
Sun 04/03/2022	to	Sat 04/09/2022				(Import)	(Export)			
1400	Continuous	1400				SCH - PJM_VFT	0 MW	0 MW		
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW			
						TTC with All Lines In Service	315 MW			
N.SCTLND-ALPS___345_2 & NRTH1385-NOR HBR___138_601						FWD	REV			
Mon 04/04/2022	to	Mon 04/18/2022				(Import)	(Export)			
0001		2359				SCH - NPX_1385	0 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	200 MW			
						TTC with All Lines In Service	200 MW			
N.SCTLND-ALPS___345_2 & NRTH1385-NOR HBR___138_602						FWD	REV			
Mon 04/04/2022	to	Mon 04/18/2022				(Import)	(Export)			
0001		2359				SCH - NPX_1385	0 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	200 MW			
						TTC with All Lines In Service	200 MW			
N.SCTLND-ALPS___345_2 & NRTH1385-NOR HBR___138_603						FWD	REV			
Mon 04/04/2022	to	Mon 04/18/2022				(Import)	(Export)			
0001		2359				SCH - NPX_1385	0 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	200 MW			
						TTC with All Lines In Service	200 MW			

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 14, 2022 to Wednesday, August 16, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__TREMONT__345_X28						FWD
Tue 04/05/2022	to	Wed 04/06/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/12/2022</u>	(Import)
0201	Continuous	0300				SPR/DUN-SOUTH 4200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_6						FWD
Tue 04/05/2022	to	Tue 04/05/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/25/2022</u>	(Import)
2130	Continuous	2200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8						FWD
Tue 04/05/2022	to	Tue 04/05/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/25/2022</u>	(Import)
2130	Continuous	2200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
BUCHAN_N-EASTVIEW_345_W93						FWD
Wed 04/06/2022	to	Wed 04/06/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>	(Import)
0301	Continuous	0330				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3465 MW
						TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK__345_W79						FWD
Wed 04/06/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>	(Import)
0301	Continuous	0300				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3465 MW
						TTC with All Lines In Service 7815 MW
BUCHAN_N-EASTVIEW_345_W93						FWD
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>	(Import)
0230	Continuous	0300				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3465 MW
						TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK__345_W64						FWD
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>02/11/2022</u>	(Import)
0301	Continuous	0330				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3465 MW
						TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5					FWD	
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u> <u>02/11/2022</u>	(Import)	
0301	Continuous	0330			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
MILLWOOD-EASTVIEW_345_W99					FWD	
Thu 04/07/2022	to	Tue 04/26/2022	<u>UPDATED</u>	<u>by CONED</u> <u>02/11/2022</u>	(Import)	
0301	Continuous	2200			UPNY CONED	7550 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	265 MW
					TTC with All Lines In Service	7815 MW
MOTTHAVN-RAINEY__345_Q12					FWD	
Mon 04/11/2022	to	Thu 04/28/2022			(Import)	
0001	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_601					FWD	REV
Mon 04/11/2022	to	Tue 04/12/2022			(Import)	(Export)
0600		1800			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/11/2022	to	Tue 04/12/2022			(Import)	(Export)
0600		1800			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/11/2022	to	Tue 04/12/2022			(Import)	(Export)
0600		1800			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_1100						REV
Mon 04/11/2022	to	Tue 04/12/2022				(Export)
0600	Continuous	1800			SCH - NE - NY	1300 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1800 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Mon 04/11/2022 to Fri 04/15/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

PORTER_-ROTTRDAM_230_30

Wed 04/13/2022 to Tue 12/31/2030

0600 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

PORTER_-ROTTRDAM_230_30 & PORTER_-ROTTRDAM_230_31

Wed 04/13/2022 to Tue 12/31/2030

0600 2359

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **2635 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

PANNELL_-CLAY_____345_2

Mon 04/18/2022 to Fri 04/22/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_700

Tue 04/19/2022 to Fri 04/22/2022

0601 Continuous 0759

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY **900 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

EDIC_-FRASER_____345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_4

Fri 04/22/2022 to Fri 04/22/2022

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Fri 04/22/2022 to Fri 04/22/2022
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Fri 04/22/2022 to Sun 04/24/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Fri 04/22/2022 to Sun 04/24/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Fri 04/22/2022 to Sun 04/24/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MARCY____345KV_CSC

Fri 04/22/2022 to Sat 04/23/2022
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_700

Fri 04/22/2022 to Sun 04/24/2022
1601 Continuous 1800
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022
0001 2200
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Sun 04/24/2022 to Sun 04/24/2022
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Sun 04/24/2022 to Sun 04/24/2022
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

ROCHESTR-PANNELL_345_RP1

Mon 04/25/2022 to Fri 04/29/2022
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022 **UPDATED by ISONE 01/28/2022**
0700 Continuous 1530
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NYISO-NE_LIMIT_1500

Mon 04/25/2022 to Fri 04/29/2022 **UPDATED by ISONE 01/28/2022**
0700 Continuous 1530
Work scheduled by: NYPA

REV
(Export)
SCH - NE - NY **1700 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1800 MW

EASTVIEW-SPRNBK_345_W64

Tue 04/26/2022 to Tue 04/26/2022 **UPDATED by CONED 02/11/2022**
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

Tue 04/26/2022 to Tue 04/26/2022 **UPDATED by CONED 02/11/2022**
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 04/27/2022 to Fri 04/29/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NIAGARA__345_230_AT4

REV

Fri 04/29/2022 to Fri 04/29/2022

(Export)

0500 Continuous 1700

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Mon 05/02/2022 to Thu 05/05/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 05/05/2022 to Thu 05/05/2022

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT__345_X28

FWD

Fri 05/06/2022 to Mon 05/09/2022

(Import)

0201 Continuous 1800

UPDATED by CONED 08/19/2021

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022

(Import)

0800 Continuous 1700

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F38

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0400 Continuous 0430

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F38

FWD

Sun 05/15/2022 to Tue 05/17/2022

(Import)

2100 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sun 05/15/2022 to Tue 05/17/2022

(Import)

2100 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,February 14, 2022 to Wednesday, August 16, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

Sun 05/15/2022 to Tue 05/17/2022
2100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Sat 05/21/2022
0600 Continuous 2000

Work scheduled by: LI

UPDATED by LI 02/10/2022

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

DUNWODIE-MOTTHAVN_345_71

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MARCY_-EDIC_345_UE1-7

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER_-ROTTDAM_230_30 & VOLNEY_-MARCY_345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 2655 MW
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2825 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT 4900 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022
0700 Continuous 1800

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 2650 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-PACKARD_230_62

Sat 06/18/2022 to Sat 06/18/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 700 MW 1550 MW
Impacts Total Transfer Capability 1250 MW 150 MW
TTC with All Lines In Service 1950 MW 1700 MW

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022
0700 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022
1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2650 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	3150 MW

ROCHESTR-PANNELL__345_RP1

Mon 07/25/2022 to Fri 07/29/2022
0500 Continuous 2100

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MARCY____-EDIC____345_UE1-7

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

ARR: 19&16

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 2655 MW
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 2655 MW
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2825 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT 4900 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

ROSETON__-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY____345_Q12

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 14, 2022 to Wednesday, August 16, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Mon 09/12/2022 to Fri 09/16/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

FRASER_-GILBOA_____345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

PANNELL_-CLAY_____345_2

Mon 09/19/2022 to Fri 09/23/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MARCY_-EDIC_____345_UE1-7

Mon 09/19/2022 to Sat 10/08/2022

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD

(Import)

OSWEGO EXPORT 5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

LEEDS_-HURLYAVE_345_301

Mon 09/19/2022 to Fri 10/21/2022

0800 Continuous 1600

Work scheduled by: CHGE

10/04/2021

FWD

(Import)

UPNY CONED 4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA 1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA 1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 14, 2022 to Wednesday, August 16, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022

1000 Continuous 1500

Work scheduled by: LI

UPDATEDby LI01/07/2022

FWD

REV

(Import) (Export)

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

EDIC_-N.SCTLND_345_14

Mon 10/10/2022 to Mon 10/31/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14 & PORTER_-ROTTRDAM_230_30

Mon 10/10/2022 to Mon 10/31/2022

0700 1530

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14 & PORTER_-ROTTRDAM_230_31

Mon 10/10/2022 to Mon 10/31/2022

0700 1530

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-DYSINGER_345_ND1

Mon 10/17/2022 to Fri 10/21/2022

0500 Continuous 1700

Work scheduled by: NYPA

UPDATEDby NYPA02/10/2022

FWD

(Import)

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Mon 10/24/2022 to Fri 11/04/2022

0800 Continuous 1600

Work scheduled by: CHGE

10/04/2021

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

(Import)

0500 Continuous 1900

Work scheduled by: NGrid

CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

LEEDS__345KV_R94301

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

(Import)

0500 Continuous 1900

Work scheduled by: NGrid

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

MARCY__-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

(Import)

0500 Continuous 1900

Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC **1470 MW**
 Impacts Total Transfer Capability 1505 MW
 TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS__345_94

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

(Import)

0500 Continuous 1900

Work scheduled by: NGrid

CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & MARCY__-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0500 1900

Work scheduled by:

CENTRAL EAST - VC **1300 MW**
 Impacts Total Transfer Capability 1675 MW
 TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & MARCY__-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0500 1900

Work scheduled by:

CENTRAL EAST - VC **1300 MW**
 Impacts Total Transfer Capability 1675 MW
 TTC with All Lines In Service 2975 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 11/07/2022 to Fri 12/09/2022

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Wed 11/30/2022 to Wed 03/01/2023

(Import)

0700 Continuous 1100

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___345_FRASER SVC

FWD

Tue 01/03/2023 to Tue 02/28/2023

(Import)

0700 Continuous 1730

UPDATEDby NYPA12/30/2021

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Sat 04/01/2023 to Sat 04/01/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

ATHENS___-PLSNTVLY_345_91

FWD

Sat 04/01/2023 to Sat 04/15/2023

(Import)

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

LEEDS___-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023

(Import)

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Monday ,February 14, 2022 to Wednesday, August 16, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Sun 04/30/2023 to Sun 04/30/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 05/01/2023 to Fri 05/05/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI