

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33PMon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NIAGARA_-KINTIGH_345_NS1-38Mon 10/18/2021 to Sat 12/31/2022 UPDATED by NYPA 01/08/2022

0500 Continuous 2359

Work scheduled by: NYPA

FWD
(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1750Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: IESO

KINTIGH_STA_255_345_SH1-39

FWD

Wed 12/08/2021 to Sat 12/31/2022 UPDATED by RGE 01/08/2022

(Import)

2000 Continuous 2359

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYSEG

BECK_NIAGARA_345_PA301

FWD

REV

Thu 01/20/2022 to Thu 02/03/2022 UPDATED by IESO 02/07/2022

(Import) (Export)

0700 Continuous 0217

SCH - OH - NY

1100 MW 950 MW

Impacts Total Transfer Capability

1200 MW 1050 MW

TTC with All Lines In Service

2300 MW 2000 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_500

FWD

Wed 01/26/2022 to Thu 02/03/2022 UPDATED by IESO 02/07/2022

(Import)

0001 Continuous 0235

SCH - OH - NY

800 MW

Impacts Total Transfer Capability

1500 MW

TTC with All Lines In Service

2300 MW

Work scheduled by: IESO

DYSINGER-KINTIGH_345_39 & DYSINGER-STA_255_345_DH1

FWD

Fri 01/28/2022 to Mon 02/14/2022

(Import)

0600 2000

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3150 MW

Work scheduled by:

DYSINGER-STA_255_345_DH1

FWD

Fri 01/28/2022 to Mon 02/14/2022 EXTENDED by NT 02/03/2022

(Import)

0600 Continuous 2000

DYSINGER EAST

2550 MW

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NT

MOSES_ADIRNDCK_230_MAI

FWD

Fri 01/28/2022 to Mon 02/28/2022 UPDATED by NYPA 01/21/2022

(Import)

0700 Continuous 1600

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1550

FWD

Fri 01/28/2022 to Mon 02/28/2022 UPDATED by IESO 01/19/2022

(Import)

0700 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY **1850 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1400

REV

Fri 01/28/2022 to Mon 02/28/2022 UPDATED by IESO 01/19/2022

(Export)

0700 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY **1700 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 2000 MW

FIVEMILE-STOLLERD_345_29Mon 01/31/2022 to Sun 02/13/2022 UPDATED by NYSEG 01/20/2022

0500 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

MOTTHAVN-RAINEY_345_Q11

FWD

Wed 02/02/2022 to Sat 02/05/2022 EXT FORCE by CE 02/04/2022

(Import)

1416 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_200

FWD

Wed 02/02/2022 to Thu 02/03/2022 UPDATED by NYISO 02/07/2022

(Import)

2300 Daily 0500

Work scheduled by: NYISO

SCH - OH - NY **500 MW**
 Impacts Total Transfer Capability 1800 MW
 TTC with All Lines In Service 2300 MW

SCH-IMO-NYISO_LIMIT_500

FWD

Fri 02/04/2022 to Thu 02/10/2022

(Import)

0600 Continuous 2000

Work scheduled by: NGrid

SCH - OH - NY **800 MW**
 Impacts Total Transfer Capability 1500 MW
 TTC with All Lines In Service 2300 MW

NIAGARA_-PACKARD_230_61

FWD

REV

Fri 02/04/2022 to Thu 02/10/2022 UPDATED by NGRID 12/03/2021

(Import) (Export)

0615 Continuous 1900

Work scheduled by: NGrid

SCH - OH - NY **1400 MW** **1850 MW**
 Impacts Total Transfer Capability 900 MW 150 MW
 TTC with All Lines In Service 2300 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	REV
Mon 02/07/2022	to	Mon 02/07/2022		(Import)	(Export)
0301	Continuous	1800	SCH - PJ - NY	1650 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1200 MW
				TTC with All Lines In Service	2850 MW
HOPATCON-RAMAPO___500_5018				FWD	
Mon 02/07/2022	to	Mon 02/07/2022		(Import)	
0301	Continuous	1800	UPNY CONED	7480 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
RAMAPO___345_345_PAR3500				FWD	REV
Mon 02/07/2022	to	Mon 02/07/2022		(Import)	(Export)
0301	Continuous	1800	SCH - PJ - NY	2500 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	2850 MW
RAMAPO___345_345_PAR4500				FWD	REV
Mon 02/07/2022	to	Mon 02/07/2022		(Import)	(Export)
0301	Continuous	1800	SCH - PJ - NY	2500 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	2850 MW
RAMAPO___500_345_BK 1500				FWD	REV
Mon 02/07/2022	to	Mon 02/07/2022		(Import)	(Export)
0301	Continuous	1800	SCH - PJ - NY	1650 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1200 MW
				TTC with All Lines In Service	2850 MW
RAMAPO___500_345_BK 1500				FWD	
Mon 02/07/2022	to	Mon 02/07/2022		(Import)	
0301	Continuous	1800	UPNY CONED	7480 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
SCH-HQ_CEDARS-NYISO_LIMIT_20				FWD	
Mon 02/07/2022	to	Mon 02/07/2022		(Import)	
0700	Daily(No Weekends)	1700	SCH - HQ_CEDARS	20 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	259 MW
				TTC with All Lines In Service	279 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1 & MOSES___-MASSENA_230_MMS1 & MOSES___-
MASSENA_230_MMS2

Tue 02/08/2022 to Tue 02/08/2022
0700 1200

Work scheduled by:

SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD
(Import)

MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2

Tue 02/08/2022 to Tue 02/08/2022
0700 1200

Work scheduled by:

SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD REV
(Import) (Export)

MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2

Tue 02/08/2022 to Tue 02/08/2022
0700 1200

Work scheduled by:

SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD
(Import)

STLAWRNC-MOSES___230_L33P & MOSES___-ADIRNDCK_230_MA1 & MOSES___-
MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2

Tue 02/08/2022 to Tue 02/08/2022
0700 1200

Work scheduled by:

SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD
(Import)

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-
MASSENA_230_MMS2

Tue 02/08/2022 to Tue 02/08/2022
0700 1200

Work scheduled by:

SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD
(Import)

CHATGUAY-MASSENA___765_7040

Wed 02/09/2022 to Sat 02/12/2022
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **7815MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Wed 02/09/2022 to Sat 02/12/2022

0700 Continuous 1530

Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD REV
(Import) (Export)**0 MW 0 MW****BECK__-NIAGARA__345_PA301**

Wed 02/09/2022 to Fri 06/17/2022

0700 Continuous 1700

Work scheduled by: IESO

UPDATED**by IESO****02/07/2022**

SCH - OH - NY

Impacts Total Transfer Capability 1200 MW 1050 MW

TTC with All Lines In Service 2300 MW 2000 MW

FWD REV
(Import) (Export)**1100 MW 950 MW****MARCY__-N.SCTLND_345_18**

Wed 02/09/2022 to Thu 02/10/2022

0730 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****02/03/2022**

CENTRAL EAST - VC

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

FWD
(Import)**1470 MW****ARR: 19****SCH-IMO-NYISO_LIMIT_200**

Wed 02/09/2022 to Tue 03/01/2022

2300 Daily 0500

Work scheduled by: NYISO

UPDATED**by NYISO****02/07/2022**

SCH - OH - NY

Impacts Total Transfer Capability 1800 MW

TTC with All Lines In Service 2300 MW

FWD
(Import)**500 MW****SCH-IMO-NYISO_LIMIT_500**

Thu 02/10/2022 to Tue 03/01/2022

2001 Continuous 2359

Work scheduled by: IESO

UPDATED**by IESO****02/07/2022**

SCH - OH - NY

Impacts Total Transfer Capability 1500 MW

TTC with All Lines In Service 2300 MW

FWD
(Import)**800 MW****CHAT_DC_GC1**

Fri 02/11/2022 to Fri 02/11/2022

0500 Continuous 2000

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

FWD
(Import)**2850 MW****CHAT_DC_GC1**

Fri 02/11/2022 to Fri 02/11/2022

0500 Continuous 2000

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

REV
(Export)**500 MW**

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sat 02/12/2022 to Sat 02/12/2022 **UPDATED** **by CONED** **11/12/2021**
0600 Continuous 0630

(Import)

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

FWD

Sat 02/12/2022 to Wed 02/16/2022 **UPDATED** **by CONED** **11/12/2021**
0600 Continuous 1900

(Import)

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 02/13/2022 to Mon 02/14/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

FWD

Sun 02/13/2022 to Mon 02/14/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

FWD

Mon 02/14/2022 to Tue 02/15/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W78

FWD

Tue 02/15/2022 to Wed 02/16/2022 **CANCELLED** **by ConEd** **02/08/2022**
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Tue 02/15/2022 to Wed 02/16/2022 **CANCELLED** **by ConEd** **02/08/2022**
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3

FWD

Tue 02/15/2022 to Wed 02/16/2022 **CANCELLED** **by ConEd** **02/08/2022**

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-DYSINGER_345_ND1

FWD

Tue 02/15/2022 to Sat 02/19/2022 **UPDATED** **by NT** **02/04/2022**

(Import)

0500 Continuous 1700

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NT

W49TH_ST_345KV_5

FWD

Wed 02/16/2022 to Wed 02/16/2022 **UPDATED** **by CONED** **02/07/2022**

(Import)

0201 Continuous 0230

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Wed 02/16/2022 to Wed 02/16/2022 **UPDATED** **by CONED** **02/07/2022**

(Import)

0201 Continuous 0230

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Wed 02/16/2022 to Wed 02/16/2022 **UPDATED** **by CONED** **11/12/2021**

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 02/17/2022 to Sat 02/19/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

LEEDS_-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Fri 03/25/2022 **UPDATED** **by NYISO** **11/15/2021**

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SCH-NYISO-IMO_NIAGARA_CB_3108

REV

Thu 02/17/2022 to Thu 02/17/2022 UPDATED by NYPA 02/07/2022

(Export)

0500 Continuous 1600

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

PLSNTVLY-WOOD_ST_345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-STA_255_345_NH2

FWD

Mon 02/21/2022 to Sat 04/02/2022 UPDATED by NYPA 02/04/2022

(Import)

0500 Continuous 1900

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2 & KINTIGH_-STA_255__345_SH1-39

Mon 02/21/2022 to Sat 04/02/2022
0500 1900

Work scheduled by:

FWD
(Import)
DYSINGER EAST **1250 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_5

Mon 02/21/2022 to Mon 02/21/2022 UPDATED by CONED 02/07/2022
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Mon 02/21/2022 to Mon 02/21/2022 UPDATED by CONED 02/07/2022
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

EASTVIEW-SPRNBK__345_W64

Tue 02/22/2022 to Wed 02/23/2022 UPDATED by CONED 01/13/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Tue 02/22/2022 to Wed 02/23/2022 UPDATED by CONED 01/13/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Tue 02/22/2022 to Mon 03/21/2022 UPDATED by CONED 01/13/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

MARCY_-EDIC__345_UE1-7

Wed 02/23/2022 to Mon 02/28/2022 UPDATED by NYPA 01/17/2022
0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Sun 02/27/2022 to Wed 03/02/2022
0201 Continuous 2230

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES-ADIRNDCK_230_MAI

Mon 02/28/2022 to Tue 05/31/2022
1601 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Tue 03/01/2022 to Tue 04/12/2022
0500 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PORTER-ROTTDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030
0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-NE_LIMIT_800

Tue 03/01/2022 to Sat 03/26/2022 **UPDATED by ISONE 02/03/2022**
0700 Continuous 2259

Work scheduled by: NGrid

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1800 MW

BERKSHIR-ALPS_345_393

Tue 03/01/2022 to Sun 03/27/2022 **UPDATED by ISONE 02/03/2022**
0700 Continuous 1800

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **1100 MW 1700 MW**
Impacts Total Transfer Capability 300 MW 100 MW
TTC with All Lines In Service 1400 MW 1800 MW

BERKSHIR-ALPS_345_393

Tue 03/01/2022 to Sun 03/27/2022 **UPDATED by ISONE 02/03/2022**
0700 Continuous 1800

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Tue 03/01/2022 to Sun 03/27/2022
0700 1800

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1100 MW	1700 MW
Impacts Total Transfer Capability	300 MW	100 MW
TTC with All Lines In Service	1400 MW	1800 MW

BERKSHIR-NORTHFLD_345_312

Tue 03/01/2022 to Sun 03/27/2022
0700 Continuous 1800

Work scheduled by: NGrid

UPDATED by ISONE 02/03/2022

	FWD
	(Import)
SCH - NE - NY	1300 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	1400 MW

BERKSHIR-NORTHFLD_345_312

Tue 03/01/2022 to Sun 03/27/2022
0700 Continuous 1800

Work scheduled by: NGrid

UPDATED by ISONE 02/03/2022

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

N.SCTLND-LEEDS_____345_93

Tue 03/01/2022 to Mon 03/28/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 11/15/2021

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

EDIC_____-N.SCTLND_345_14

Tue 03/01/2022 to Tue 04/12/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 11/15/2021

	FWD
	(Import)
CENTRAL EAST - VC	1670 MW
Impacts Total Transfer Capability	1305 MW
TTC with All Lines In Service	2975 MW

EDIC_____-N.SCTLND_345_14 & PORTER_____-ROTTDAM_230_31

Tue 03/01/2022 to Tue 04/12/2022
0700 1900

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	1500 MW
Impacts Total Transfer Capability	1475 MW
TTC with All Lines In Service	2975 MW

FRASANNX-COOPERS____345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 02/02/2022

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Tue 03/01/2022 to Wed 04/20/2022

UPDATEDby NYPA02/02/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS___345_2

FWD

Tue 03/01/2022 to Fri 06/24/2022

UPDATEDby NGRID11/15/2021

(Import)

0700 Continuous 1900

Work scheduled by: NGrid

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS___345_2

FWD

REV

Tue 03/01/2022 to Fri 06/24/2022

UPDATEDby NGRID11/15/2021

(Import) (Export)

0700 Continuous 1900

Work scheduled by: NGrid

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_600

REV

Tue 03/01/2022 to Sun 03/27/2022

UPDATEDby ISONE02/03/2022

(Export)

2300 Continuous 0659

Work scheduled by: NGrid

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1800 MW

W49TH_ST_345KV_5

FWD

Fri 03/04/2022 to Fri 03/04/2022

(Import)

0001 Continuous 0031

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SPRNBRK___345KV_RNS4

FWD

Fri 03/04/2022 to Sat 03/05/2022

(Import)

0001 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M52

FWD

Fri 03/04/2022 to Sat 03/19/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Mon 03/07/2022 to Sat 03/19/2022

(Import)

0001 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS4

FWD

Thu 03/10/2022 to Tue 03/15/2022

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

INDPDNCE-SCRIBA_345_25

FWD

Thu 03/10/2022 to Wed 03/16/2022

(Import)

0800 Continuous 1800

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 03/17/2022 to Sun 03/20/2022

(Import)

0100 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

PLSNTVLY-WOOD_ST_345_F30

FWD

Mon 03/21/2022 to Wed 03/23/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT1

FWD

Mon 03/21/2022 to Sat 03/26/2022

(Import)

0001 Continuous 0300

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT2

FWD

Mon 03/21/2022 to Sat 03/26/2022

(Import)

0001 Continuous 0300

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49					FWD
Mon 03/21/2022	to	Sat 03/26/2022			(Import)
0001	Continuous	0300		CONED - LIPA	775 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 725 MW
					TTC with All Lines In Service 1500 MW
EASTVIEW-SPRNBK_345_W64					FWD
Mon 03/21/2022	to	Mon 03/21/2022	<u>UPDATED</u>	<u>by CONED</u> <u>01/13/2022</u>	(Import)
0130	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
SPRNBK_345KV_RNS5					FWD
Mon 03/21/2022	to	Mon 03/21/2022	<u>UPDATED</u>	<u>by CONED</u> <u>01/13/2022</u>	(Import)
0130	Continuous	0200		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4					FWD
Sat 03/26/2022	to	Mon 03/28/2022			(Import)
0001		2200		UPNY CONED	3800 MW
Work scheduled by:					Impacts Total Transfer Capability 4015 MW
					TTC with All Lines In Service 7815 MW
ATHENS_-PLSNTVLY_345_91					FWD
Sat 03/26/2022	to	Sun 05/01/2022	<u>UPDATED</u>	<u>by CE</u> <u>01/03/2022</u>	(Import)
0001	Continuous	2200		UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 4015 MW
					TTC with All Lines In Service 7815 MW
PLSNTVLY_345KV_RNS4					FWD
Sat 03/26/2022	to	Sun 05/01/2022	<u>UPDATED</u>	<u>by CE</u> <u>01/03/2022</u>	(Import)
0001	Continuous	2200		UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 4015 MW
					TTC with All Lines In Service 7815 MW
SCH-NYISO-NE_LIMIT_800					REV
Sun 03/27/2022	to	Sun 03/27/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/03/2022</u>	(Export)
0700	Continuous	1800		SCH - NE - NY	1000 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 1800 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

Tue 03/29/2022 to Wed 03/30/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_6

Fri 04/01/2022 to Sat 04/02/2022

0001 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CE01/25/2022

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Fri 04/01/2022 to Sat 04/02/2022

0001 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CE01/25/2022

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Fri 04/01/2022 to Tue 04/05/2022

0001 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CE01/25/2022

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y87

Fri 04/01/2022 to Tue 04/05/2022

0001 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CE01/25/2022

FWD

(Import)

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/03/2022 to Sat 04/09/2022

1400 Continuous 1400

Work scheduled by: PJM

FWD

(Import)

REV

(Export)

SCH - PJM_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_601

Mon 04/04/2022 to Mon 04/18/2022

0001 2359

Work scheduled by:

FWD

(Import)

REV

(Export)

SCH - NPX_1385

0 MW

0 MW

Impacts Total Transfer Capability 200 MW

200 MW

TTC with All Lines In Service 200 MW

200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2 & NRTH1385-NOR HBR____138_602			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-ALPS_____345_2 & NRTH1385-NOR HBR____138_603			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR____138_601			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR____138_601 & NRTH1385-NOR HBR____138_602			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR____138_601 & NRTH1385-NOR HBR____138_603			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR____138_602			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR____138_602 & NRTH1385-NOR HBR____138_603			FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603						FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022				(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022				(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
SPRNBK_-TREMONT__345_X28						FWD	
Tue 04/05/2022	to	Wed 04/06/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/12/2022</u>	(Import)	
0201	Continuous	0300			SPR/DUN-SOUTH	4200 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6						FWD	
Tue 04/05/2022	to	Tue 04/05/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/25/2022</u>	(Import)	
2130	Continuous	2200			SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8						FWD	
Tue 04/05/2022	to	Tue 04/05/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/25/2022</u>	(Import)	
2130	Continuous	2200			SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
BUCHAN_N-EASTVIEW_345_W93						FWD	
Wed 04/06/2022	to	Wed 04/06/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>	(Import)	
0301	Continuous	0330			UPNY CONED	4350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK__345_W79						FWD	
Wed 04/06/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>	(Import)	
0301	Continuous	0300			UPNY CONED	4350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 08/19/2021
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 01/13/2022
0301 Continuous 0330

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Thu 04/07/2022 to Thu 04/07/2022 UPDATED by CONED 01/13/2022
0301 Continuous 0330

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/07/2022 to Tue 04/26/2022 UPDATED by CONED 01/13/2022
0301 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY__345_Q12

FWD

Mon 04/11/2022 to Thu 04/28/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PANNELL_-CLAY____345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PORTER__-ROTTRDAM_230_30

FWD

Wed 04/13/2022 to Tue 12/31/2030
0600 Continuous 2359

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31

FWD

Wed 04/13/2022 to Tue 12/31/2030
 0600 2359

Work scheduled by:

CENTRAL EAST - VC **2635 MW**
 Impacts Total Transfer Capability 340 MW
 TTC with All Lines In Service 2975 MW

PANNELL_-CLAY_____345_2

FWD

Mon 04/18/2022 to Fri 04/22/2022
 0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_700

FWD

Tue 04/19/2022 to Fri 04/22/2022
 0601 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1400 MW

EDIC____-FRASER_____345_EF24-40

FWD

Thu 04/21/2022 to Tue 06/14/2022
 0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_4

FWD

Fri 04/22/2022 to Fri 04/22/2022
 0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Fri 04/22/2022 to Fri 04/22/2022
 0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

FWD

Fri 04/22/2022 to Sun 04/24/2022
 0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA **800 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1				FWD
Fri 04/22/2022	to	Sun 04/24/2022		(Import)
0001	Continuous	2200	CONED - LIPA	1350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2				FWD
Fri 04/22/2022	to	Sun 04/24/2022		(Import)
0001	Continuous	2200	CONED - LIPA	1350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1500 MW
MARCY____345KV_CSC				FWD
Fri 04/22/2022	to	Sat 04/23/2022		(Import)
0700	Continuous	1730	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW
SCH-NE-NYISO_LIMIT_700				FWD
Fri 04/22/2022	to	Sun 04/24/2022		(Import)
1601	Continuous	1800	SCH - NE - NY	900 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1400 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4				FWD
Sat 04/23/2022	to	Tue 04/26/2022		(Import)
0001		2200	UPNY CONED	3800 MW
Work scheduled by:			Impacts Total Transfer Capability	4015 MW
			TTC with All Lines In Service	7815 MW
DUNWODIE_345KV_4				FWD
Sun 04/24/2022	to	Sun 04/24/2022		(Import)
2130	Continuous	2200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6				FWD
Sun 04/24/2022	to	Sun 04/24/2022		(Import)
2130	Continuous	2200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 04/25/2022 to Fri 04/29/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SAND_BAR-PLATSBRG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022

UPDATEDby ISONE 01/28/2022

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

SCH-NYISO-NE_LIMIT_1500

REV

Mon 04/25/2022 to Fri 04/29/2022

UPDATEDby ISONE 01/28/2022

0700 Continuous 1530

(Export)

SCH - NE - NY

1700 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK__345_W64

FWD

Tue 04/26/2022 to Tue 04/26/2022

UPDATEDby CONED 01/13/2022

2130 Continuous 2200

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Tue 04/26/2022 to Tue 04/26/2022

UPDATEDby CONED 01/13/2022

2130 Continuous 2200

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 04/27/2022 to Fri 04/29/2022

0001 Continuous 2200

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NIAGARA__345_230_AT4

REV

Fri 04/29/2022 to Fri 04/29/2022

0500 Continuous 1700

(Export)

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Mon 05/02/2022 to Thu 05/05/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL_345_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 05/05/2022 to Thu 05/05/2022

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT_345_X28

FWD

Fri 05/06/2022 to Mon 05/09/2022

(Import)

0201 Continuous 1800

UPDATED by CONED 08/19/2021

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER_345_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022

(Import)

0800 Continuous 1700

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0400 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EFISHKIL-WOOD_ST__345_F38

Sun 05/15/2022 to Tue 05/17/2022
2100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

Sun 05/15/2022 to Tue 05/17/2022
2100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Sun 05/15/2022 to Tue 05/17/2022
2100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Fri 05/27/2022
0600 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

MARCY_-EDIC_345_UE1-7

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NYPA

ARR: 19&16

TTC with All Lines In Service 5250 MW

PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY_345_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

Work scheduled by:

TTC with All Lines In Service 2975 MW

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY_345_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

Work scheduled by:

TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022
0700 Continuous 1800

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-PACKARD_230_62

Sat 06/18/2022 to Sat 06/18/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 700 MW	1550 MW
Impacts Total Transfer Capability 1250 MW	150 MW
TTC with All Lines In Service 1950 MW	1700 MW

NIAGARA_345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 1900 MW	1400 MW
Impacts Total Transfer Capability 50 MW	300 MW
TTC with All Lines In Service 1950 MW	1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BECK__-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 07/11/2022 to Fri 07/15/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2650 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL_345_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022

(Import)

0500 Continuous 2100

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY_-EDIC_345_UE1-7

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16**PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY_345_19**

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY_345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

VOLNEY_-MARCY_345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**VOLNEY_-MARCY_345_19**

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

ROSETON_-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY___345_Q12

Thu 09/01/2022 to Mon 09/05/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PANNELL_-CLAY_____345_1

Mon 09/12/2022 to Fri 09/16/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

FRASER_-GILBOA___345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

PANNELL_-CLAY_____345_2

Mon 09/19/2022 to Fri 09/23/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MARCY_-EDIC_____345_UE1-7

Mon 09/19/2022 to Sat 10/08/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 10/21/2022

10/04/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 09/26/2022 to Fri 09/30/2022

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

FWD

Sat 10/01/2022 to Wed 05/31/2023

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sat 10/01/2022 to Wed 05/31/2023

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/03/2022 to Fri 10/21/2022

(Import) (Export)

UPDATEDby LI01/07/2022

1000 Continuous 1500

Work scheduled by: LI

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

EDIC____-N.SCTLND_345_14

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_30

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700

1530

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_31

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700

1530

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

HURLYAVE-ROSETON____345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022

10/04/2021

(Import)

0800

Continuous

1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

GILBOA____-N.SCTLND_345_GNS-1

FWD

Tue 11/01/2022 to Tue 12/06/2022

UPDATEDby NGRID12/29/2021

(Import)

0500

Continuous

1900

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS____345KV_R94301

FWD

Tue 11/01/2022 to Tue 12/06/2022

UPDATEDby NGRID12/29/2021

(Import)

0500

Continuous

1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

MARCY____-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

UPDATEDby NGRID12/29/2021

(Import)

0500

Continuous

1900

CENTRAL EAST - VC

1470 MW

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19**N.SCTLND-LEEDS____345_94**

FWD

Tue 11/01/2022 to Tue 12/06/2022

UPDATEDby NGRID12/29/2021

(Import)

0500

Continuous

1900

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Tuesday ,February 08, 2022 to Thursday ,August 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0500 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0500 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

LEEDS__-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

MOSES__-ADIRNDCK_230_MAI

Wed 11/30/2022 to Wed 03/01/2023
0700 Continuous 1100

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER__345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 12/30/2021

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023

(Import)

0700 Continuous 0730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

LEEDS___-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023

(Import)

0700 Continuous 1900

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Sun 04/30/2023 to Sun 04/30/2023

(Import)

1830 Continuous 1900

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 05/01/2023 to Fri 05/05/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC **0 MW** **0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI