

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## NEWBRIDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

SCH - PJM\_NEPTUNE

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)

SCH - OH - NY

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)

SCH - OH - NY

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 28, 2022 to Wednesday, August 30, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DYSINGER-STA\_255\_\_345\_DH2**

FWD

Tue 12/14/2021 to Sat 04/02/2022 EXT FORCE by NYISO 02/04/2022

(Import)

1129 Continuous 1900

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYISO

**NIAGARA\_-DYSINGER\_345\_ND2**

FWD

Tue 12/14/2021 to Sat 04/02/2022 EXT FORCE by NYISO 02/04/2022

(Import)

1129 Continuous 1900

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYISO

**NIAGARA\_-DYSINGER\_345\_ND2 & DYSINGER-STA\_255\_\_345\_DH2**

FWD

Tue 12/14/2021 to Sat 04/02/2022

(Import)

1129 1900

DYSINGER EAST **2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Fri 01/28/2022 to Fri 02/25/2022 UPDATED by NYPA 02/16/2022

(Import)

0700 Continuous 1529

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**SCH-IMO-NYISO\_LIMIT\_1550**

FWD

Fri 01/28/2022 to Fri 02/25/2022 UPDATED by IESO 02/16/2022

(Import)

0700 Continuous 1530

SCH - OH - NY **1850 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

**SCH-NYISO-IMO\_LIMIT\_1400**

REV

Fri 01/28/2022 to Fri 02/25/2022 UPDATED by IESO 02/16/2022

(Export)

0700 Continuous 1530

SCH - OH - NY **1700 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

**BECK\_-NIAGARA\_345\_PA301**

FWD

REV

Wed 02/09/2022 to Fri 06/17/2022 EXTENDED by IESO 02/24/2022

(Import) (Export)

0700 Continuous 1700

SCH - OH - NY **1100 MW 950 MW**

Impacts Total Transfer Capability 1200 MW 1050 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Monday ,February 28, 2022 to Wednesday, August 30, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_200**

FWD

Wed 02/09/2022 to Fri 03/25/2022 EXTENDED by NYISO 02/24/2022  
2300 Daily 0500

(Import)

Work scheduled by: NYISO

SCH - OH - NY **500 MW**  
Impacts Total Transfer Capability 1800 MW  
TTC with All Lines In Service 2300 MW

**SCH-IMO-NYISO\_LIMIT\_500**

FWD

Thu 02/10/2022 to Thu 03/24/2022 EXTENDED by IESO 02/24/2022  
2001 Continuous 2359

(Import)

Work scheduled by: IESO

SCH - OH - NY **800 MW**  
Impacts Total Transfer Capability 1500 MW  
TTC with All Lines In Service 2300 MW

**LEEDS\_\_\_-PLSNTVLY\_345\_92**

FWD

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021  
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

**PLSNTVLY\_345KV\_RNS5**

FWD

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021  
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

**NIAGARA\_-STA\_255\_345\_NH2**

FWD

Mon 02/21/2022 to Sat 04/02/2022 UPDATED by NYPA 02/04/2022  
0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**W49TH\_ST\_345KV\_5**

FWD

Wed 02/23/2022 to Wed 02/23/2022 UPDATED by CONED 02/07/2022  
0030 Continuous 0100

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

FWD

Wed 02/23/2022 to Wed 02/23/2022 UPDATED by CONED 02/07/2022  
0030 Continuous 0100

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 28, 2022 to Wednesday, August 30, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Wed 02/23/2022 to Wed 02/23/2022  
0100 Continuous 1700

UPDATEDby CONED 02/28/2022

(Import)

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

**SPRNBK\_\_345KV\_RNS5**

FWD

Wed 02/23/2022 to Wed 02/23/2022  
0100 Continuous 1700

UPDATEDby CONED 02/28/2022

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Wed 02/23/2022 to Tue 03/22/2022  
0100 Continuous 0200

UPDATEDby CONED 02/28/2022

(Import)

Work scheduled by: ConEd

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

**MARCY\_\_-EDIC\_\_345\_UE1-7**

FWD

Wed 02/23/2022 to Sat 02/26/2022  
0600 Continuous 1800

UPDATEDby NYPA 01/17/2022

(Import)

Work scheduled by: NYPA

**ARR: 19&16**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**MARCY\_\_345KV\_CSC**

FWD

Sat 02/26/2022 to Sat 02/26/2022  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

**S.RIPLEY-DUNKIRK\_\_230\_68**

Mon 02/28/2022 to Fri 03/18/2022  
0700 Continuous 1700

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 02/28/2022 to Tue 05/31/2022  
0700 Continuous 1300

UPDATEDby NYPA 02/16/2022

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

Tue 03/01/2022 to Tue 03/01/2022  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Tue 03/01/2022 to Tue 03/01/2022  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**FIVEMILE-STOLLERD\_345\_29**

Tue 03/01/2022 to Tue 04/12/2022  
0500 Continuous 1900  
Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**PORTER\_\_-ROTTRDAM\_230\_31**

Tue 03/01/2022 to Tue 12/31/2030  
0600 Continuous 2359  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

**SCH-NE-NYISO\_LIMIT\_800**

Tue 03/01/2022 to Sat 03/05/2022 **UPDATED by ISONE 02/28/2022**  
0700 Continuous 2259  
Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Tue 03/01/2022 to Sun 03/27/2022 **UPDATED by ISONE 02/28/2022**  
0700 Continuous 1800  
Work scheduled by: NGrid **ARR: 78**

FWD	REV
(Import)	(Export)
SCH - NE - NY <b>1100 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability 300 MW	100 MW
TTC with All Lines In Service 1400 MW	1800 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Tue 03/01/2022 to Sun 03/27/2022 **UPDATED by ISONE 02/28/2022**  
0700 Continuous 1800  
Work scheduled by: NGrid **ARR: 78**

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 28, 2022 to Wednesday, August 30, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312

Tue 03/01/2022 to Sun 03/27/2022  
0700 1800

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

1100 MW 1700 MW

300 MW 100 MW

1400 MW 1800 MW

## BERKSHIR-NORTHFLD\_345\_312

Tue 03/01/2022 to Sun 03/27/2022  
0700 Continuous 1800

Work scheduled by: NGrid

UPDATED

by ISONE 02/28/2022

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

1300 MW

100 MW

1400 MW

## BERKSHIR-NORTHFLD\_345\_312

Tue 03/01/2022 to Sun 03/27/2022  
0700 Continuous 1800

Work scheduled by: NGrid

UPDATED

by ISONE 02/28/2022

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

## FRASANX-COOPERS\_\_345\_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA 02/02/2022

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

2500 MW

475 MW

2975 MW

## MARCY\_\_-FRASANX\_345\_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA 02/02/2022

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

2500 MW

475 MW

2975 MW

## SCH-NE-NYISO\_LIMIT\_700

Tue 03/01/2022 to Sat 03/05/2022  
2300 Continuous 0659

Work scheduled by: NGrid

UPDATED

by ISONE 02/28/2022

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

900 MW

500 MW

1400 MW

## SCH-NYISO-NE\_LIMIT\_800

Wed 03/02/2022 to Sun 03/06/2022  
0700 Continuous 2259

Work scheduled by: NGrid

UPDATED

by ISONE 02/28/2022

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV  
(Export)

1000 MW

800 MW

1800 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_600

REV

Wed 03/02/2022 to Sun 03/27/2022 UPDATED by ISONE 02/28/2022

(Export)

2300 Continuous 0659

Work scheduled by: NGrid

SCH - NE - NY

**800 MW**

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1800 MW

## W49TH\_ST\_345KV\_5

FWD

Fri 03/04/2022 to Fri 03/04/2022

(Import)

0001 Continuous 0031

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

## SPRNBRK\_\_345KV\_RNS4

FWD

Fri 03/04/2022 to Sat 03/05/2022

(Import)

0001 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

## SPRNBRK\_-W49TH\_ST\_345\_M52

FWD

Fri 03/04/2022 to Sat 03/19/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

## W49TH\_ST\_345KV\_6

FWD

Fri 03/04/2022 to Fri 03/04/2022

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

## W49TH\_ST\_345KV\_8

FWD

Fri 03/04/2022 to Fri 03/04/2022

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

## SCH-NE-NYISO\_LIMIT\_800

FWD

Sat 03/05/2022 to Sun 03/06/2022 UPDATED by ISONE 02/28/2022

(Import)

2300 Continuous 0659

Work scheduled by: NGrid

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1400 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_800</b>					FWD
Sun 03/06/2022	to	Sun 03/06/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Import)
0700	Continuous	2259			
Work scheduled by: NGrid					
					SCH - NE - NY <b>1000 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>					FWD
Sun 03/06/2022	to	Mon 03/07/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Import)
2300	Continuous	0659			
Work scheduled by: NGrid					
					SCH - NE - NY <b>1000 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1400 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>					FWD
Mon 03/07/2022	to	Mon 03/07/2022			(Import)
0001	Continuous	0030			
Work scheduled by: ConEd					
					UPNY CONED <b>4350 MW</b>
					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
<b>RAMAPO__-BUCHAN_N_345_Y94</b>					FWD
Mon 03/07/2022	to	Mon 03/07/2022			(Import)
0001	Continuous	0030			
Work scheduled by: ConEd					
					UPNY CONED <b>7580 MW</b>
					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 7815 MW
<b>W49TH_ST_345KV_5</b>					FWD
Mon 03/07/2022	to	Sat 03/19/2022			(Import)
0001	Continuous	0200			
Work scheduled by: ConEd					
					SCH - PJM_HTP <b>300 MW</b>
					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
<b>SCH-NYISO-NE_LIMIT_800</b>					REV
Mon 03/07/2022	to	Mon 03/07/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Export)
0700	Continuous	1800			
Work scheduled by: NGrid					
					SCH - NE - NY <b>1000 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 1800 MW
<b>SCH-NE-NYISO_LIMIT_800</b>					FWD
Mon 03/07/2022	to	Mon 03/07/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Import)
0700	Continuous	2259			
Work scheduled by: NGrid					
					SCH - NE - NY <b>1000 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1400 MW



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_800</b>					FWD
Mon 03/07/2022	to	Tue 03/08/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Import)
2300	Continuous	0659			<b>1000 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>					FWD
Tue 03/08/2022	to	Tue 03/08/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Import)
0700	Continuous	2259			<b>1000 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1400 MW
<b>SCH-NYISO-NE_LIMIT_800</b>					REV
Tue 03/08/2022	to	Sat 03/26/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Export)
0700	Continuous	2259			<b>1000 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 1800 MW
<b>EDIC____-N.SCTLND_345_14</b>					FWD
Tue 03/08/2022	to	Tue 04/12/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>02/25/2022</u>	(Import)
0700	Continuous	1900			<b>1670 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 1305 MW
					TTC with All Lines In Service 2975 MW
<b>EDIC____-N.SCTLND_345_14 &amp; PORTER__-ROTTRDAM_230_31</b>					FWD
Tue 03/08/2022	to	Tue 04/12/2022			(Import)
0700		1900			<b>1500 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 1475 MW
					TTC with All Lines In Service 2975 MW
<b>N.SCTLND-LEEDS____345_93</b>					FWD
Tue 03/08/2022	to	Tue 04/12/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>02/25/2022</u>	(Import)
0700	Continuous	1900			<b>2650 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 325 MW
					TTC with All Lines In Service 2975 MW
<b>N.SCTLND-ALPS____345_2</b>					FWD
Tue 03/08/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>02/25/2022</u>	(Import)
0700	Continuous	1900			<b>900 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1400 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>N.SCTLND-ALPS_____345_2</b>							
Tue 03/08/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/25/2022</u>	SCH - NPX_1385	<b>100 MW</b>
0700	Continuous	1900				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD	
Tue 03/08/2022	to	Wed 03/09/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/28/2022</u>	SCH - NE - NY	<b>1000 MW</b>
2300	Continuous	0659				Impacts Total Transfer Capability	400 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD	
Wed 03/09/2022	to	Wed 03/09/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/28/2022</u>	SCH - NE - NY	<b>1000 MW</b>
0700	Continuous	2259				Impacts Total Transfer Capability	400 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD	
Wed 03/09/2022	to	Thu 03/10/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/28/2022</u>	SCH - NE - NY	<b>1000 MW</b>
2300	Continuous	0659				Impacts Total Transfer Capability	400 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
<b>SPRNBK__345KV_RNS4</b>						FWD	
Thu 03/10/2022	to	Tue 03/15/2022				SPR/DUN-SOUTH	<b>3200 MW</b>
0001	Continuous	1800				Impacts Total Transfer Capability	1400 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD	
Thu 03/10/2022	to	Thu 03/10/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/28/2022</u>	SCH - NE - NY	<b>1000 MW</b>
0700	Continuous	2259				Impacts Total Transfer Capability	400 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
<b>INDPDNCE-SCRIBA_____345_25</b>						FWD	
Thu 03/10/2022	to	Wed 03/16/2022				OSWEGO EXPORT	<b>5250 MW</b>
0800	Continuous	1800				Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid						TTC with All Lines In Service	5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_800</b>						FWD
Thu 03/10/2022	to	Fri 03/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/28/2022</u>	(Import)
2300	Continuous	0659				<b>1000 MW</b>
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability
						400 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD
Fri 03/11/2022	to	Fri 03/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/28/2022</u>	(Import)
0700	Continuous	2259				<b>1000 MW</b>
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability
						400 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD
Fri 03/11/2022	to	Sat 03/12/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/28/2022</u>	(Import)
2300	Continuous	0659				<b>1000 MW</b>
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability
						400 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD
Sat 03/12/2022	to	Sat 03/12/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/28/2022</u>	(Import)
0700	Continuous	2259				<b>1000 MW</b>
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability
						400 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD
Sat 03/12/2022	to	Sun 03/13/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/28/2022</u>	(Import)
2300	Continuous	0659				<b>1000 MW</b>
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability
						400 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD
Sun 03/13/2022	to	Sun 03/13/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/28/2022</u>	(Import)
0700	Continuous	2259				<b>1000 MW</b>
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability
						400 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD
Sun 03/13/2022	to	Mon 03/14/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/28/2022</u>	(Import)
2300	Continuous	0659				<b>1000 MW</b>
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability
						400 MW
					TTC with All Lines In Service	1400 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BUCHAN\_N-EASTVIEW\_345\_W93

Mon 03/14/2022 to Mon 03/14/2022  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Mon 03/14/2022 to Mon 03/14/2022  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7580 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 7815 MW

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_240

Mon 03/14/2022 to Thu 03/31/2022  
0500 Continuous 2200  
Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS **240 MW**  
Impacts Total Transfer Capability 39 MW  
TTC with All Lines In Service 279 MW

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 03/14/2022 to Thu 03/31/2022  
0500 Continuous 2200  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ\_CEDARS **0 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 100 MW

## SCH-NE-NYISO\_LIMIT\_800

Mon 03/14/2022 to Mon 03/14/2022 **UPDATED by ISONE 02/28/2022**  
0700 Continuous 2259  
Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

## SCH-NE-NYISO\_LIMIT\_800

Mon 03/14/2022 to Tue 03/15/2022 **UPDATED by ISONE 02/28/2022**  
2300 Continuous 0659  
Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

## SCH-NE-NYISO\_LIMIT\_800

Tue 03/15/2022 to Tue 03/15/2022 **UPDATED by ISONE 02/28/2022**  
0700 Continuous 2259  
Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_800</b>					FWD
Tue 03/15/2022	to	Wed 03/16/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Import)
2300	Continuous	0659			
Work scheduled by: NGrid					
					SCH - NE - NY <b>1000 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>					FWD
Wed 03/16/2022	to	Wed 03/16/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Import)
0700	Continuous	2259			
Work scheduled by: NGrid					
					SCH - NE - NY <b>1000 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>					FWD
Wed 03/16/2022	to	Thu 03/17/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Import)
2300	Continuous	0659			
Work scheduled by: NGrid					
					SCH - NE - NY <b>1000 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1400 MW
<b>PLSNTVLY_345KV_RN5 &amp; PLSNTVLY_345KV_RN4</b>					FWD
Thu 03/17/2022	to	Sun 03/20/2022			(Import)
0100		2200			
Work scheduled by:					
					UPNY CONED <b>3800 MW</b>
					Impacts Total Transfer Capability 4015 MW
					TTC with All Lines In Service 7815 MW
<b>SCH-NE-NYISO_LIMIT_800</b>					FWD
Thu 03/17/2022	to	Thu 03/17/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Import)
0700	Continuous	2259			
Work scheduled by: NGrid					
					SCH - NE - NY <b>1000 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>					FWD
Thu 03/17/2022	to	Fri 03/18/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Import)
2300	Continuous	0659			
Work scheduled by: NGrid					
					SCH - NE - NY <b>1000 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1400 MW
<b>SCH-NE-NYISO_LIMIT_800</b>					FWD
Fri 03/18/2022	to	Fri 03/18/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>02/28/2022</u>	(Import)
0700	Continuous	2259			
Work scheduled by: NGrid					
					SCH - NE - NY <b>1000 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1400 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NE-NYISO\_LIMIT\_800

FWD

Fri 03/18/2022 to Sat 03/19/2022 UPDATED by ISONE 02/28/2022

(Import)

2300 Continuous 0659

Work scheduled by: NGrid

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

## GOETHALS\_345KV\_5

Sat 03/19/2022 to Wed 04/20/2022

0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

## EASTVIEW-SPRNBK\_345\_W64

FWD

Sat 03/19/2022 to Mon 03/21/2022 UPDATED by CONED 02/28/2022

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

## SPRNBK\_345KV\_RNS5

FWD

Sat 03/19/2022 to Mon 03/21/2022 UPDATED by CONED 02/28/2022

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## SCH-NE-NYISO\_LIMIT\_800

FWD

Sat 03/19/2022 to Sat 03/19/2022 UPDATED by ISONE 02/28/2022

(Import)

0700 Continuous 2259

Work scheduled by: NGrid

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

## SCH-NE-NYISO\_LIMIT\_800

FWD

Sat 03/19/2022 to Sun 03/20/2022 UPDATED by ISONE 02/28/2022

(Import)

2300 Continuous 0659

Work scheduled by: NGrid

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

## SCH-NE-NYISO\_LIMIT\_800

FWD

Sun 03/20/2022 to Sun 03/20/2022 UPDATED by ISONE 02/28/2022

(Import)

0700 Continuous 2259

Work scheduled by: NGrid

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_800**

Sun 03/20/2022 to Mon 03/21/2022  
2300 Continuous 0659

UPDATED by ISONE 02/28/2022

Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

Mon 03/21/2022 to Wed 03/23/2022  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

**SCH-NE-NYISO\_LIMIT\_800**

Mon 03/21/2022 to Mon 03/21/2022  
0700 Continuous 2259

UPDATED by ISONE 02/28/2022

Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**SCH-NE-NYISO\_LIMIT\_800**

Mon 03/21/2022 to Tue 03/22/2022  
2300 Continuous 0659

UPDATED by ISONE 02/28/2022

Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**EASTVIEW-SPRNBK\_\_345\_W64**

Tue 03/22/2022 to Tue 03/22/2022  
0130 Continuous 0200

UPDATED by CONED 02/28/2022

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

**SPRNBK\_\_345KV\_RNS5**

Tue 03/22/2022 to Tue 03/22/2022  
0130 Continuous 0200

UPDATED by CONED 02/28/2022

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**SCH-NE-NYISO\_LIMIT\_800**

Tue 03/22/2022 to Tue 03/22/2022  
0700 Continuous 2259

UPDATED by ISONE 02/28/2022

Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_800**

Tue 03/22/2022 to Wed 03/23/2022  
2300 Continuous 0659

UPDATED by ISONE 02/28/2022

Work scheduled by: NGrid

FWD  
(Import)  
**1000 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**SCH-NE-NYISO\_LIMIT\_800**

Wed 03/23/2022 to Wed 03/23/2022  
0700 Continuous 2259

UPDATED by ISONE 02/28/2022

Work scheduled by: NGrid

FWD  
(Import)  
**1000 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**SCH-NE-NYISO\_LIMIT\_800**

Wed 03/23/2022 to Thu 03/24/2022  
2300 Continuous 0659

UPDATED by ISONE 02/28/2022

Work scheduled by: NGrid

FWD  
(Import)  
**1000 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**SCH-NE-NYISO\_LIMIT\_800**

Thu 03/24/2022 to Thu 03/24/2022  
0700 Continuous 2259

UPDATED by ISONE 02/28/2022

Work scheduled by: NGrid

FWD  
(Import)  
**1000 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**SCH-NE-NYISO\_LIMIT\_800**

Thu 03/24/2022 to Fri 03/25/2022  
2300 Continuous 0659

UPDATED by ISONE 02/28/2022

Work scheduled by: NGrid

FWD  
(Import)  
**1000 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**SCH-NE-NYISO\_LIMIT\_800**

Fri 03/25/2022 to Fri 03/25/2022  
0700 Continuous 2259

UPDATED by ISONE 02/28/2022

Work scheduled by: NGrid

FWD  
(Import)  
**1000 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**SCH-NE-NYISO\_LIMIT\_800**

Fri 03/25/2022 to Sat 03/26/2022  
2300 Continuous 0659

UPDATED by ISONE 02/28/2022

Work scheduled by: NGrid

FWD  
(Import)  
**1000 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Sat 03/26/2022 to Mon 03/28/2022  
0001 2200

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## ATHENS\_-PLSNTVLY\_345\_91

Sat 03/26/2022 to Sun 05/01/2022  
0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by CE 01/03/2022

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY\_345KV\_RNS4

Sat 03/26/2022 to Sun 05/01/2022  
0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by CE 01/03/2022

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## SCH-NE-NYISO\_LIMIT\_800

Sat 03/26/2022 to Sat 03/26/2022  
0700 Continuous 1800

Work scheduled by: NGrid

UPDATED by ISONE 02/28/2022

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

## SCH-NE-NYISO\_LIMIT\_800

Sat 03/26/2022 to Sun 03/27/2022  
2300 Continuous 0659

Work scheduled by: NGrid

UPDATED by ISONE 02/28/2022

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

## SCH-NE-NYISO\_LIMIT\_800

Sun 03/27/2022 to Sun 03/27/2022  
0700 Continuous 1800

Work scheduled by: NGrid

UPDATED by ISONE 02/28/2022

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_800

Sun 03/27/2022 to Sun 03/27/2022  
0700 Continuous 1800

Work scheduled by: NGrid

UPDATED by ISONE 02/28/2022

REV  
(Export)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1800 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31					FWD	
Tue 03/29/2022	to	Wed 03/30/2022			(Import)	
0001	Continuous	2200			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
DUNWODIE_345KV_6					FWD	
Fri 04/01/2022	to	Sun 04/03/2022	<u>UPDATED</u>	<u>by CE</u> <u>02/25/2022</u>	(Import)	
0001	Continuous	0300			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8					FWD	
Fri 04/01/2022	to	Sun 04/03/2022	<u>UPDATED</u>	<u>by CE</u> <u>02/25/2022</u>	(Import)	
0001	Continuous	0300			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
PLSNTVLE-DUNWODIE_345_W90					FWD	
Fri 04/01/2022	to	Sun 04/03/2022	<u>UPDATED</u>	<u>by CE</u> <u>02/25/2022</u>	(Import)	
0001	Continuous	0300			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Sun 04/03/2022	to	Sat 04/09/2022			(Import)	(Export)
1400	Continuous	1400			SCH - PJM_VFT	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_601					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022			(Import)	(Export)
0001		2359			SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022			(Import)	(Export)
0001		2359			SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## N.SCTLND-ALPS\_\_\_\_\_345\_2 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2022 to Mon 04/18/2022

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_601

Mon 04/04/2022 to Mon 04/18/2022

0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602

Mon 04/04/2022 to Mon 04/18/2022

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2022 to Mon 04/18/2022

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_602

Mon 04/04/2022 to Mon 04/18/2022

0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2022 to Mon 04/18/2022

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2022 to Mon 04/18/2022

0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NRTH1385-NRTHPORT_138_NNC</b>					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022			(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	<b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
<b>SCH-HQ_CEDARS-NYISO_LIMIT_220</b>					FWD	
Mon 04/04/2022	to	Thu 04/07/2022			(Import)	
0200	Continuous	0200			SCH - HQ_CEDARS	<b>220 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	59 MW
					TTC with All Lines In Service	279 MW
<b>SPRNBK_-TREMONT_345_X28</b>					FWD	
Tue 04/05/2022	to	Wed 04/06/2022	<b>UPDATED</b>	<b>by CE</b>	<b>01/12/2022</b>	(Import)
0201	Continuous	0300			SPR/DUN-SOUTH	<b>4200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>					FWD	
Wed 04/06/2022	to	Wed 04/06/2022	<b>UPDATED</b>	<b>by CONED</b>	<b>02/24/2022</b>	(Import)
0001	Continuous	0330			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
<b>EASTVIEW-SPRNBK_345_W79</b>					FWD	
Wed 04/06/2022	to	Thu 04/07/2022	<b>UPDATED</b>	<b>by CONED</b>	<b>02/24/2022</b>	(Import)
0001	Continuous	0300			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>					FWD	
Thu 04/07/2022	to	Thu 04/07/2022	<b>UPDATED</b>	<b>by CONED</b>	<b>02/24/2022</b>	(Import)
0230	Continuous	0300			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
<b>EASTVIEW-SPRNBK_345_W64</b>					FWD	
Thu 04/07/2022	to	Thu 04/07/2022			(Import)	
0301	Continuous	0330			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5			FWD	
Thu 04/07/2022	to	Thu 04/07/2022	(Import)	
0301	Continuous	0330	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
MILLWOOD-EASTVIEW_345_W99			FWD	
Thu 04/07/2022	to	Tue 04/26/2022	(Import)	
0301	Continuous	2200	UPNY CONED	7550 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	265 MW
			TTC with All Lines In Service	7815 MW
MOTTHAVN-RAINEY__345_Q12			FWD	
Mon 04/11/2022	to	Thu 04/28/2022	(Import)	
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
PANNELL_-CLAY____345_1			FWD	
Mon 04/11/2022	to	Fri 04/15/2022	(Import)	
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_601			FWD	REV
Tue 04/12/2022	to	Mon 04/18/2022	(Import)	(Export)
0600		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_602			FWD	REV
Tue 04/12/2022	to	Mon 04/18/2022	(Import)	(Export)
0600		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_603			FWD	REV
Tue 04/12/2022	to	Mon 04/18/2022	(Import)	(Export)
0600		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_1100

REV

Tue 04/12/2022 to Tue 04/19/2022 UPDATED by ISONE 02/28/2022  
0600 Continuous 0559

(Export)

Work scheduled by: ISONE

SCH - NE - NY

**1300 MW**

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1800 MW

## PORTER\_\_-ROTTRDAM\_230\_30

FWD

Wed 04/13/2022 to Tue 12/31/2030  
0600 Continuous 2359

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability

170 MW

TTC with All Lines In Service

2975 MW

## PORTER\_\_-ROTTRDAM\_230\_30 &amp; PORTER\_\_-ROTTRDAM\_230\_31

FWD

Wed 04/13/2022 to Tue 12/31/2030  
0600 2359

(Import)

Work scheduled by:

CENTRAL EAST - VC

**2635 MW**

Impacts Total Transfer Capability

340 MW

TTC with All Lines In Service

2975 MW

## WATRCURE-OAKDALE\_\_345\_31

Wed 04/13/2022 to Wed 04/13/2022  
0800 Continuous 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## W49TH\_ST\_345KV\_6

FWD

Thu 04/14/2022 to Thu 04/14/2022  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability

TTC with All Lines In Service

360 MW

660 MW

## W49TH\_ST-E13THSTA\_345\_M55

FWD

Thu 04/14/2022 to Sat 04/16/2022  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability

TTC with All Lines In Service

800 MW

4600 MW

## W49TH\_ST\_345KV\_6

FWD

Sat 04/16/2022 to Sat 04/16/2022  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability

TTC with All Lines In Service

360 MW

660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 04/18/2022 to Fri 04/22/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## SCH-NE-NYISO\_LIMIT\_700

Tue 04/19/2022 to Fri 04/22/2022

0601 Continuous 0759

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY **900 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

## EDIC\_-FRASER\_\_\_\_\_345\_EF24-40

Thu 04/21/2022 to Tue 06/14/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## DUNWODIE\_345KV\_4

Fri 04/22/2022 to Fri 04/22/2022

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_6

Fri 04/22/2022 to Fri 04/22/2022

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE-SHORE\_RD\_345\_Y50

Fri 04/22/2022 to Sun 04/24/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA **800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

## SHORE\_RD\_345\_138\_BK\_1

Fri 04/22/2022 to Sun 04/24/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA **1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SHORE\_RD\_345\_138\_BK 2

FWD

Fri 04/22/2022 to Sun 04/24/2022

(Import)

0001 Continuous 2200

CONED - LIPA

1350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

## MARCY\_345KV\_CSC

FWD

Fri 04/22/2022 to Sat 04/23/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2925 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

## SCH-NE-NYISO\_LIMIT\_700

FWD

Fri 04/22/2022 to Sun 04/24/2022

(Import)

1601 Continuous 1800

SCH - NE - NY

900 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Sat 04/23/2022 to Tue 04/26/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Work scheduled by:

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

## DUNWODIE\_345KV\_4

FWD

Sun 04/24/2022 to Sun 04/24/2022

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_6

FWD

Sun 04/24/2022 to Sun 04/24/2022

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## ROCHESTR-PANNELL\_345\_RP1

FWD

Mon 04/25/2022 to Fri 04/29/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 04/25/2022 to Fri 04/29/2022 UPDATED by ISONE 01/28/2022

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## SCH-NYISO-NE\_LIMIT\_1500

Mon 04/25/2022 to Fri 04/29/2022 UPDATED by ISONE 01/28/2022

0700 Continuous 1530

Work scheduled by: NYPA

REV  
(Export)  
**1700 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1800 MW

## SCH-NE-NYISO\_LIMIT\_700

Tue 04/26/2022 to Sat 04/30/2022

0801 Continuous 0800

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1400 MW

## EASTVIEW-SPRNBK\_\_345\_W64

Tue 04/26/2022 to Tue 04/26/2022

2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## SPRNBK\_\_345KV\_RNS5

Tue 04/26/2022 to Tue 04/26/2022

2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F31

Wed 04/27/2022 to Fri 04/29/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## NIAGARA\_\_345\_230\_AT4

Fri 04/29/2022 to Fri 04/29/2022

0500 Continuous 1700

Work scheduled by: NYPA

REV  
(Export)  
**1750 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CRICKVLY-PLSNTVLY\_345\_F84**

Mon 05/02/2022 to Fri 05/06/2022  
 0001 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - NE - NY **350 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 1400 MW

**CRICKVLY-PLSNTVLY\_345\_F84**

Mon 05/02/2022 to Fri 05/06/2022  
 0001 Continuous 2200  
 Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

**ROCHESTR-PANNELL\_345\_RP2**

Mon 05/02/2022 to Fri 05/06/2022  
 0500 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Tue 05/03/2022 to Tue 05/03/2022  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 3465 MW  
 TTC with All Lines In Service 7815 MW

**EASTVIEW-SPRNBRK\_345\_W79**

Tue 05/03/2022 to Fri 05/06/2022  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 3465 MW  
 TTC with All Lines In Service 7815 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Fri 05/06/2022 to Fri 05/06/2022  
 0130 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 3465 MW  
 TTC with All Lines In Service 7815 MW

**SPRNBRK\_-TREMONT\_345\_X28**

Fri 05/06/2022 to Mon 05/09/2022 **UPDATED by CONED 08/19/2021**  
 0201 Continuous 1800  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **4200 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_\_345\_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022

(Import)

0800 Continuous 1700

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## RAMAPO\_\_-LADENTWN\_345\_W72

FWD

Tue 05/10/2022 to Wed 05/11/2022

(Import)

0700 Continuous 1900

UPDATEDby CE02/23/2022

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ORU

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## EFISHKIL-WOOD\_ST\_\_345\_F38

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0400 Continuous 0430

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## EFISHKIL-WOOD\_ST\_\_345\_F38

FWD

Sun 05/15/2022 to Tue 05/17/2022

(Import)

2100 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W89

Sun 05/15/2022 to Tue 05/17/2022  
2100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

Sun 05/15/2022 to Tue 05/17/2022  
2100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7210 MW**  
Impacts Total Transfer Capability 605 MW  
TTC with All Lines In Service 7815 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/16/2022 to Sat 05/21/2022  
0600 Continuous 2000

Work scheduled by: LI

UPDATED by LI 02/10/2022

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## HOMR\_NYW-PIERC\_NY\_345\_48

Mon 05/16/2022 to Fri 05/20/2022  
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## DUNWODIE-MOTTHAVN\_345\_71

Thu 05/19/2022 to Fri 05/20/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_3

Thu 05/19/2022 to Fri 05/20/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Thu 05/19/2022 to Fri 05/20/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Sat 05/21/2022 to Sat 05/21/2022  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

PORTER -ROTTRDAM 230\_30 & VOLNEY -MARC 345\_19

Sat 05/21/2022 to Sat 05/21/2022  
0700 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC 2655 MW  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 2975 MW

PORTER -ROTTRDAM 230\_31 & VOLNEY -MARC 345\_19

Sat 05/21/2022 to Sat 05/21/2022  
0700 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC 2655 MW  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 2975 MW

VOLNEY -MARC 345\_19

Sat 05/21/2022 to Sat 05/21/2022  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2825 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

VOLNEY -MARC 345\_19

Sat 05/21/2022 to Sat 05/21/2022  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT 4900 MW  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

MOSES -ADIRNDCK 230\_MA2

Wed 06/01/2022 to Tue 11/29/2022  
0700 Continuous 1800

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

FROST\_BR-LONG MTN 345\_352

Thu 06/09/2022 to Sat 06/18/2022  
0700 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY 1150 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1400 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-DYSINGER\_345\_ND1

Mon 06/13/2022 to Fri 06/17/2022  
0500 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2700 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-PACKARD\_230\_62

Sat 06/18/2022 to Sat 06/18/2022  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **700 MW 1550 MW**  
Impacts Total Transfer Capability 1250 MW 150 MW  
TTC with All Lines In Service 1950 MW 1700 MW

## BEAR SWP-EASTOVER\_230\_E205W

Mon 06/27/2022 to Tue 06/28/2022  
0700 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## NIAGARA\_345\_230\_AT4

Tue 06/28/2022 to Wed 06/29/2022  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

## BEAR SWP-EASTOVER\_230\_E205W

Tue 06/28/2022 to Tue 06/28/2022  
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## BEAR SWP-EASTOVER\_230\_E205W

Tue 06/28/2022 to Thu 06/30/2022  
1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## BECK\_-NIAGARA\_230\_PA27

Tue 07/05/2022 to Sat 07/09/2022  
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-DYSINGER\_345\_ND1

Mon 07/11/2022 to Fri 07/15/2022  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2700 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 3150 MW

## HURLYAVE-ROSETON\_345\_303

Mon 07/11/2022 to Fri 07/22/2022  
0800 Continuous 1600

Work scheduled by: CHGE

02/14/2022

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 3715 MW  
TTC with All Lines In Service 7815 MW

## ROCHESTR-PANNELL\_345\_RP1

Mon 07/25/2022 to Fri 07/29/2022  
0500 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-DYSINGER\_345\_ND2

Mon 08/01/2022 to Fri 08/05/2022  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2700 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_-EDIC\_345\_UE1-7

Sat 08/06/2022 to Sat 08/06/2022  
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## PORTER\_-ROTTDAM\_230\_30 & VOLNEY\_-MARCY\_345\_19

Sat 08/06/2022 to Sat 08/06/2022  
0500 1830

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2655 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 2975 MW

## PORTER\_-ROTTDAM\_230\_31 & VOLNEY\_-MARCY\_345\_19

Sat 08/06/2022 to Sat 08/06/2022  
0500 1830

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2655 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## VOLNEY\_\_-MARCY\_\_\_\_345\_19

Sat 08/06/2022 to Sat 08/06/2022  
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

## VOLNEY\_\_-MARCY\_\_\_\_345\_19

Sat 08/06/2022 to Sat 08/06/2022  
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 08/22/2022 to Fri 08/26/2022  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## ROSETON\_-ROCKTVERN\_345\_311

Mon 08/29/2022 to Fri 09/09/2022  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 3415 MW  
TTC with All Lines In Service 7815 MW

## MOTTHAVN-RAINEY\_\_\_\_345\_Q12

Thu 09/01/2022 to Mon 09/05/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## PANNELL\_-CLAY\_\_\_\_345\_1

Mon 09/12/2022 to Fri 09/16/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## FRASER\_-GILBOA\_\_\_\_345\_GF5-35

Mon 09/12/2022 to Sun 09/18/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2					FWD	
Mon 09/19/2022	to	Fri 09/23/2022			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
MARCY_-EDIC_____345_UE1-7					FWD	
Mon 09/19/2022	to	Sat 10/08/2022			(Import)	
0700	Continuous	1530			OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
LEEDS_-HURLYAVE_345_301					FWD	
Mon 09/19/2022	to	Fri 10/21/2022		<u>10/04/2021</u>	(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	3715 MW
					TTC with All Lines In Service	7815 MW
EGRDNCTY_345_138_AT1					FWD	
Sat 10/01/2022	to	Wed 05/31/2023			(Import)	
0001	Continuous	2359			CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT2					FWD	
Sat 10/01/2022	to	Wed 05/31/2023			(Import)	
0001	Continuous	2359			CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
SPRNBK_-EGRDNCTR_345_Y49					FWD	
Sat 10/01/2022	to	Wed 05/31/2023			(Import)	
0001	Continuous	2359			CONED - LIPA	775 MW
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by LI</u>	<u>01/07/2022</u>	(Import) (Export)
1000	Continuous	1500			SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 28, 2022 to Wednesday, August 30, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EDIC\_\_\_\_-N.SCTLND\_345\_14

Mon 10/10/2022 to Mon 10/31/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **1670 MW**

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

### EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_\_\_-ROTTRDAM\_230\_30

Mon 10/10/2022 to Mon 10/31/2022

0700 1530

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **1500 MW**

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

### EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_\_\_-ROTTRDAM\_230\_31

Mon 10/10/2022 to Mon 10/31/2022

0700 1530

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **1500 MW**

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

### NIAGARA\_-DYSINGER\_345\_ND1

Mon 10/17/2022 to Fri 10/21/2022

0500 Continuous 1700

Work scheduled by: NYPA

UPDATED

by NYPA

02/10/2022

FWD

(Import)

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

### HURLYAVE-ROSETON\_\_\_\_345\_303

Mon 10/24/2022 to Fri 11/04/2022

0800 Continuous 1600

Work scheduled by: CHGE

10/04/2021

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

### GILBOA\_\_\_\_-N.SCTLND\_345\_GNS-1

Tue 11/01/2022 to Tue 12/06/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATED

by NGRID

12/29/2021

FWD

(Import)

CENTRAL EAST - VC **2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

### LEEDS\_\_\_\_345KV\_R94301

Tue 11/01/2022 to Tue 12/06/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATED

by NGRID

12/29/2021

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 28, 2022 to Wednesday, August 30, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

(Import)

0700 Continuous 1900

CENTRAL EAST - VC **1470 MW**

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19

## N.SCTLND-LEEDS\_\_\_345\_94

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

(Import)

0700 Continuous 1900

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## PORTER\_\_\_-ROTTRDAM\_230\_30 & MARCY\_\_\_-N.SCTLND\_345\_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 1900

CENTRAL EAST - VC **1300 MW**

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## PORTER\_\_\_-ROTTRDAM\_230\_31 & MARCY\_\_\_-N.SCTLND\_345\_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 1900

CENTRAL EAST - VC **1300 MW**

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 11/07/2022 to Fri 12/09/2022

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Wed 11/30/2022 to Wed 03/01/2023

(Import)

0700 Continuous 1100

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## FRASER\_\_\_345\_FRASER SVC

FWD

Tue 01/03/2023 to Tue 02/28/2023 UPDATED by NYPA 12/30/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS4

Sat 04/01/2023 to Sat 04/01/2023  
0700 Continuous 0730  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## ATHENS\_\_-PLSNTVLY\_345\_91

Sat 04/01/2023 to Sat 04/15/2023  
0700 Continuous 1900  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY\_345KV\_RNS4

Sat 04/15/2023 to Sat 04/15/2023  
1830 Continuous 1900  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY\_345KV\_RNS5

Sun 04/16/2023 to Sun 04/16/2023  
0700 Continuous 0730  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## LEEDS\_\_-PLSNTVLY\_345\_92

Sun 04/16/2023 to Sun 04/30/2023  
0700 Continuous 1900  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY\_345KV\_RNS5

Sun 04/30/2023 to Sun 04/30/2023  
1830 Continuous 1900  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/01/2023 to Fri 05/05/2023  
0600 Continuous 1800  
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW