

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 07/25/2022

0456 Continuous 0800

Work scheduled by: IESO

EXT FORCE by IESO 11/04/2021

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022

1807 Continuous 2359

Work scheduled by: LI

EXT FORCE by LI 12/10/2021

	FWD (Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Sat 04/30/2022

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

	FWD (Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Sat 04/30/2022

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

	REV (Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	2000 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255__345_DH2					FWD		
Tue 12/14/2021	to	Sat 04/02/2022	<u>EXT FORCE</u>	<u>by NYISO</u>	<u>02/04/2022</u>	(Import)	
1129	Continuous	1900				DYSINGER EAST	2850 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
NIAGARA_-DYSINGER_345_ND2						FWD	
Tue 12/14/2021	to	Sat 04/02/2022	<u>EXT FORCE</u>	<u>by NYISO</u>	<u>02/04/2022</u>	(Import)	
1129	Continuous	1900				DYSINGER EAST	2700 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	3150 MW
NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255__345_DH2						FWD	
Tue 12/14/2021	to	Sat 04/02/2022				(Import)	
1129		1900				DYSINGER EAST	2500 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	3150 MW
BECK__-NIAGARA__345_PA301						FWD	REV
Wed 02/09/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/22/2022</u>	(Import)	(Export)
0700	Continuous	1700				SCH - OH - NY	1100 MW 950 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	1200 MW 1050 MW
						TTC with All Lines In Service	2300 MW 2000 MW
LEEDS__-PLSNTVLY_345_92						FWD	
Thu 02/17/2022	to	Sun 03/27/2022	<u>UPDATED</u>	<u>by CE</u>	<u>03/22/2022</u>	(Import)	
0001	Continuous	2200				UPNY CONED	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	4015 MW
						TTC with All Lines In Service	7815 MW
PLSNTVLY_345KV_RNS5						FWD	
Thu 02/17/2022	to	Sun 03/27/2022	<u>UPDATED</u>	<u>by CE</u>	<u>03/22/2022</u>	(Import)	
0001	Continuous	2200				UPNY CONED	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	4015 MW
						TTC with All Lines In Service	7815 MW
NIAGARA_-STA_255__345_NH2						FWD	
Mon 02/21/2022	to	Tue 12/31/2030	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2022</u>	(Import)	
0500	Continuous	1900				DYSINGER EAST	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

FWD

Mon 02/28/2022 to Tue 05/31/2022

UPDATEDby NYPA02/16/2022

(Import)

0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

PORTER____-ROTTDAM_230_31

FWD

Tue 03/01/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

Work scheduled by: NGrid

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS____345_393

FWD

REV

Tue 03/01/2022 to Sun 03/27/2022

UPDATEDby ISONE02/28/2022

(Import) (Export)

0700 Continuous 1800

Work scheduled by: NGrid

ARR: 78

SCH - NE - NY

1100 MW 1700 MW

Impacts Total Transfer Capability 300 MW 100 MW

TTC with All Lines In Service 1400 MW 1800 MW

BERKSHIR-ALPS____345_393

FWD

REV

Tue 03/01/2022 to Sun 03/27/2022

UPDATEDby ISONE02/28/2022

(Import) (Export)

0700 Continuous 1800

Work scheduled by: NGrid

ARR: 78

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Tue 03/01/2022 to Sun 03/27/2022

(Import) (Export)

0700 1800

Work scheduled by:

ARR: 78

SCH - NE - NY

1100 MW 1700 MW

Impacts Total Transfer Capability 300 MW 100 MW

TTC with All Lines In Service 1400 MW 1800 MW

BERKSHIR-NORTHFLD_345_312

FWD

(Import)

Tue 03/01/2022 to Sun 03/27/2022

UPDATEDby ISONE02/28/2022

0700 Continuous 1800

Work scheduled by: NGrid

SCH - NE - NY

1300 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Tue 03/01/2022 to Sun 03/27/2022

UPDATEDby ISONE02/28/2022

(Import) (Export)

0700 Continuous 1800

Work scheduled by: NGrid

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

UPDATEDby NYPA02/02/2022

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

UPDATEDby NYPA02/02/2022

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

SCH-NYISO-NE_LIMIT_600

REV

Wed 03/02/2022 to Sun 03/27/2022
2300 Continuous 0659

UPDATEDby ISONE02/28/2022

(Export)

Work scheduled by: NGrid

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1800 MW

N.SCTLND-LEEDS__345_93

FWD

Tue 03/08/2022 to Tue 04/12/2022
0700 Continuous 1900

UPDATEDby NGRID03/09/2022

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

EDIC__-N.SCTLND_345_14

FWD

Tue 03/08/2022 to Tue 05/10/2022
0700 Continuous 1530

UPDATEDby NGRID03/09/2022

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

EDIC__-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_31

FWD

Tue 03/08/2022 to Tue 05/10/2022
0700 1530

(Import)

Work scheduled by:

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS__345_2

FWD

Tue 03/08/2022 to Fri 06/24/2022
0700 Continuous 1900

UPDATEDby NGRID03/09/2022

(Import)

Work scheduled by: NGrid

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2						FWD	REV
Tue 03/08/2022	to	Fri 06/24/2022	UPDATED	by NGRID	03/09/2022	(Import)	(Export)
0700	Continuous	1900				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
EGRDNCTY_345_138_AT1						FWD	
Sat 03/12/2022	to	Sun 05/15/2022	FORCED	by CE	03/13/2022	(Import)	
2148	Continuous	2359				1250 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT2						FWD	
Sat 03/12/2022	to	Sun 05/15/2022	FORCED	by CE	03/13/2022	(Import)	
2148	Continuous	2359				1250 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
SPRNBK_-EGRDNCTR_345_Y49						FWD	
Sat 03/12/2022	to	Sun 05/15/2022	FORCED	by CE	03/13/2022	(Import)	
2148	Continuous	2359				775 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	725 MW
						TTC with All Lines In Service	1500 MW
SCH-HQ_CEDARS-NYISO_LIMIT_240						FWD	
Mon 03/14/2022	to	Sat 04/02/2022				(Import)	
0500	Continuous	2200				240 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	39 MW
						TTC with All Lines In Service	279 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0							REV
Mon 03/14/2022	to	Sat 04/02/2022					(Export)
0500	Continuous	2200				0 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	100 MW
GOETHALS_345KV_5							
Sat 03/19/2022	to	Wed 04/20/2022	UPDATED	by CE	04/01/2022		
0001	Continuous	0300				STATEN ISLAND	
Work scheduled by: ConEd						Impacts Total Transfer Capability	
						TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Mon 03/21/2022 to Sun 04/03/2022 EXT FORCE by CE 03/28/2022

(Import)

0809 Continuous 2359

SCH - PJM_HTP **310 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 03/21/2022 to Sun 04/03/2022 EXT FORCE by CE 03/28/2022

(Import)

0811 Continuous 2359

SCH - PJM_HTP **310 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F30

FWD

Thu 03/24/2022 to Sun 03/27/2022 UPDATED by CONED 03/22/2022

(Import)

0201 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_700

FWD

Fri 03/25/2022 to Sat 04/30/2022 UPDATED by NYISO 03/22/2022

(Import)

0001 Continuous 2359

SCH - OH - NY **1000 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_400

FWD

Fri 03/25/2022 to Sat 04/30/2022 UPDATED by NYISO 03/22/2022

(Import)

2300 Daily 0500

SCH - OH - NY **700 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYISO

SCH-NE-NYISO_LIMIT_800

FWD

Sat 03/26/2022 to Sun 03/27/2022 UPDATED by ISONE 02/28/2022

(Import)

2300 Continuous 0659

SCH - NE - NY **1000 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

CHAT_DC_GC1

FWD

Sun 03/27/2022 to Sun 03/27/2022

(Import)

0001 Continuous 0200

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 03/27/2022 to Sun 03/27/2022
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/27/2022 to Sun 03/27/2022
0001 0200

Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/27/2022 to Sun 03/27/2022
0001 0200

Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability 130 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

REV
(Export)

CHAT_DC_GC2

Sun 03/27/2022 to Sun 03/27/2022
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC2

Sun 03/27/2022 to Sun 03/27/2022
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

SCH-HQ-NYISO_LIMIT_1150

Sun 03/27/2022 to Sun 03/27/2022
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

SCH-NE-NYISO_LIMIT_800

Sun 03/27/2022 to Sun 03/27/2022
0700 Continuous 1800

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

FWD
(Import)

UPDATED by ISONE 02/28/2022

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800

REV

Sun 03/27/2022 to Sun 03/27/2022 UPDATED by ISONE 02/28/2022
0700 Continuous 1800

(Export)

Work scheduled by: NGrid

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1800 MW

DUNWODIE_345KV_6

FWD

Fri 04/01/2022 to Sun 04/03/2022 CANCELLED by NYISO 03/29/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Fri 04/01/2022 to Sun 04/03/2022 CANCELLED by NYISO 03/29/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Fri 04/01/2022 to Sun 04/03/2022 CANCELLED by NYISO 03/29/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Fri 04/01/2022 to Sun 04/03/2022 CANCELLED by NYISO 03/29/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

FIVEMILE-STOLLERD_345_29

Fri 04/01/2022 to Fri 05/13/2022 UPDATED by NYSEG 03/03/2022
0500 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W64

FWD

Sat 04/02/2022 to Mon 04/04/2022 CANCELLED by ConEd 04/01/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Sat 04/02/2022 to Mon 04/04/2022
0001 Continuous 0200

CANCELLED by ConEd 04/01/2022

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

SPRNBRK_345KV_RNS5

Sat 04/02/2022 to Mon 04/04/2022
0001 Continuous 0200

CANCELLED by ConEd 04/01/2022

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

RAMAPO_-LADENTWN_345_W72

Sun 04/03/2022 to Sun 04/03/2022
0700 Continuous 1900

Work scheduled by: ORU

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/03/2022 to Sat 04/09/2022
1400 Continuous 1400

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_601

Mon 04/04/2022 to Mon 04/18/2022
0001 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - NPX_1385

0 MW**0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_602

Mon 04/04/2022 to Mon 04/18/2022
0001 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - NPX_1385

0 MW**0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_603

Mon 04/04/2022 to Mon 04/18/2022
0001 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - NPX_1385

0 MW**0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022		(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022		(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022		(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022		(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022		(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022		(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022		(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_220

Mon 04/04/2022 to Thu 04/07/2022
0200 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **220 MW**
Impacts Total Transfer Capability 59 MW
TTC with All Lines In Service 279 MW

SPRNBK_-TREMONT_345_X28

Mon 04/04/2022 to Wed 04/06/2022
0201 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 03/28/2022

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

SCH-NE-NYISO_LIMIT_900

Mon 04/04/2022 to Mon 04/04/2022
0600 Daily 0659

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1400

Mon 04/04/2022 to Thu 04/07/2022
0600 Continuous 1730

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1600 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1800 MW

SCH-NYISO-NE_LIMIT_1300

Mon 04/04/2022 to Wed 04/06/2022
0700 Daily 2259

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1500 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1800 MW

SCH-NE-NYISO_LIMIT_900

Mon 04/04/2022 to Thu 04/07/2022
2300 Daily 0659

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

VOLNEY_-CLAY_345_6

Tue 04/05/2022 to Wed 04/06/2022
0630 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 04/06/2022 to Wed 04/06/2022 EXTENDED by CONED 04/01/2022

(Import)

0001 Continuous 1700

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Wed 04/06/2022 to Fri 04/08/2022 EXTENDED by CONED 04/01/2022

(Import)

0001 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SCH-NYISO-NE_LIMIT_1300

REV

Thu 04/07/2022 to Thu 04/07/2022

(Export)

0700 Daily 1730

SCH - NE - NY

1500 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1800 MW

Work scheduled by: ISONE

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 04/08/2022 to Fri 04/08/2022 EXTENDED by CONED 04/01/2022

(Import)

0230 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 04/09/2022 to Mon 04/11/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

ATHENS_-PLSNTVLY_345_91

FWD

Sat 04/09/2022 to Sun 05/15/2022 UPDATED by CE 01/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 04/09/2022 to Sun 05/15/2022 UPDATED by CE 01/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12				FWD	
Mon 04/11/2022	to	Thu 04/28/2022		(Import)	
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
PANNELL -CLAY___345_1				FWD	
Mon 04/11/2022	to	Fri 04/15/2022		(Import)	
0700	Continuous	1530		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
PLSNTVLY-WOOD_ST__345_F31				FWD	
Tue 04/12/2022	to	Wed 04/13/2022		(Import)	
0001	Continuous	2200		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	3815 MW
				TTC with All Lines In Service	7815 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_601				FWD	REV
Tue 04/12/2022	to	Mon 04/18/2022		(Import)	(Export)
0600		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_602				FWD	REV
Tue 04/12/2022	to	Mon 04/18/2022		(Import)	(Export)
0600		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_603				FWD	REV
Tue 04/12/2022	to	Mon 04/18/2022		(Import)	(Export)
0600		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_1100					REV
Tue 04/12/2022	to	Tue 04/19/2022	<u>UPDATED</u> by ISONE 02/28/2022		(Export)
0600	Continuous	0559		SCH - NE - NY	1300 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1800 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Wed 04/13/2022 to Wed 04/13/2022
0800 Continuous 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST_345KV_6

Thu 04/14/2022 to Thu 04/14/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Thu 04/14/2022 to Sat 04/16/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Thu 04/14/2022 to Thu 04/14/2022
0301 Continuous 0330

Work scheduled by: ConEd

UPDATED**by CONED 03/16/2022**

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Thu 04/14/2022 to Thu 04/14/2022
0301 Continuous 0330

Work scheduled by: ConEd

UPDATED**by CONED 03/16/2022**

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Thu 04/14/2022 to Tue 04/26/2022
0301 Continuous 2200

Work scheduled by: ConEd

UPDATED**by CONED 03/16/2022**

FWD

(Import)

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_6

Sat 04/16/2022 to Sat 04/16/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Sat 04/16/2022 to Mon 04/18/2022
0201 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PANNELL -CLAY_345_2

Mon 04/18/2022 to Fri 04/22/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_700

Tue 04/19/2022 to Fri 04/22/2022
0601 Continuous 0759
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

GOETHALS_345KV_5

Wed 04/20/2022 to Fri 05/20/2022
0301 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Wed 04/20/2022 to Fri 05/20/2022
0301 Continuous 0300
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Wed 04/20/2022 to Fri 05/20/2022
0301 Continuous 0300
Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJ - NY 2550 MW	1900 MW
Impacts Total Transfer Capability 300 MW	300 MW
TTC with All Lines In Service 2850 MW	2200 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022
0301 Continuous 0300
Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJ - NY 2550 MW	1900 MW
Impacts Total Transfer Capability 300 MW	300 MW
TTC with All Lines In Service 2850 MW	2200 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

EDIC____-FRASER____345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MARCY____345KV_CSC

Fri 04/22/2022 to Sat 04/23/2022
0700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

SCH-NE-NYISO_LIMIT_700

Fri 04/22/2022 to Sun 04/24/2022
1601 Continuous 1800

Work scheduled by: ISONE

	FWD (Import)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1400 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 04/25/2022 to Mon 04/25/2022
0001 Continuous 0030

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 04/25/2022 to Mon 04/25/2022
0001 Continuous 0030

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	7580 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	7815 MW

ROCHESTR-PANNELL__345_RP1

Mon 04/25/2022 to Fri 04/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022 UPDATED by ISONE 01/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NYISO-NE_LIMIT_1500

Mon 04/25/2022 to Fri 04/29/2022 UPDATED by ISONE 01/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

REV
(Export)
1700 MW
SCH - NE - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1800 MW

SCH-NE-NYISO_LIMIT_700

Tue 04/26/2022 to Sat 04/30/2022
0801 Continuous 0800

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

EASTVIEW-SPRNBK__345_W64

Tue 04/26/2022 to Tue 04/26/2022 UPDATED by CONED 03/16/2022
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Tue 04/26/2022 to Tue 04/26/2022 UPDATED by CONED 03/16/2022
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA__345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_400

Sat 04/30/2022 to Sat 04/30/2022 UPDATED by NYISO 03/22/2022
2300 Daily 2359

Work scheduled by: NYISO

FWD
(Import)
SCH - OH - NY **700 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 2300 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F84

Mon 05/02/2022 to Fri 05/06/2022
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - NE - NY **350 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Mon 05/02/2022 to Fri 05/06/2022
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 05/02/2022 to Mon 05/02/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 05/02/2022 to Mon 05/02/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7580 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP2

Mon 05/02/2022 to Fri 05/06/2022
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Tue 05/03/2022 to Tue 05/03/2022
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

Tue 05/03/2022 to Fri 05/06/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 05/06/2022 to Fri 05/06/2022
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBRK_-TREMONT_345_X28

FWD

Fri 05/06/2022 to Mon 05/09/2022
0201 Continuous 1800

(Import)

Work scheduled by: ConEd

UPDATED by CONED 03/29/2022

SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 05/07/2022 to Tue 05/10/2022
0001 2200

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

S.PERRY_-MEYER_230_87 & NIAGARA_-STA_255_345_NH2

FWD

Mon 05/09/2022 to Mon 05/09/2022
0700 1400

(Import)

Work scheduled by:

DYSINGER EAST **1200 MW**
Impacts Total Transfer Capability 1950 MW
TTC with All Lines In Service 3150 MW

WETHSRFD-S.PERRY_230_85 & NIAGARA_-STA_255_345_NH2

FWD

Mon 05/09/2022 to Mon 05/09/2022
0700 1400

(Import)

Work scheduled by:

DYSINGER EAST **1200 MW**
Impacts Total Transfer Capability 1950 MW
TTC with All Lines In Service 3150 MW

FRASER_345_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022
0800 Continuous 1700

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

RAMAPO_-LADENTWN_345_W72

FWD

Tue 05/10/2022 to Wed 05/11/2022
0700 Continuous 1900

(Import)

Work scheduled by: ORU

UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 05/11/2022 to Fri 05/13/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Wed 05/11/2022 to Thu 05/26/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED 03/29/2022

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PORTER__-ROTTRDAM_230_30

FWD

Wed 05/11/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

UPDATEDby NGRID 03/09/2022

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31

FWD

Wed 05/11/2022 to Tue 12/31/2030

(Import)

0600 2359

CENTRAL EAST - VC

2635 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F38

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0400 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Sat 05/21/2022
0600 Continuous 2000

Work scheduled by: LI

UPDATED by LI 02/10/2022

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

HOMR_NYW-PIERC_NY_345_48

Mon 05/16/2022 to Fri 05/20/2022
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOPATCON-RAMAPO___500_5018

Wed 05/18/2022 to Sun 05/22/2022
0200 Continuous 2300

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1100 MW 1000 MW**
Impacts Total Transfer Capability 1150 MW 250 MW
TTC with All Lines In Service 2250 MW 1250 MW

HOPATCON-RAMAPO___500_5018

Wed 05/18/2022 to Sun 05/22/2022
0200 Continuous 2300

Work scheduled by: PJM

FWD
(Import)
UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

RAMAPO___345_345_PAR3500

Wed 05/18/2022 to Sun 05/22/2022
0200 Continuous 2300

Work scheduled by: PJM

FWD
(Import)
SCH - PJ - NY **1750 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2250 MW

RAMAPO___345_345_PAR4500

Wed 05/18/2022 to Sun 05/22/2022
0200 Continuous 2300

Work scheduled by: PJM

FWD
(Import)
SCH - PJ - NY **1750 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500				FWD	REV
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	(Export)
0200	Continuous	2300		SCH - PJ - NY	1100 MW 1000 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	1150 MW 250 MW
				TTC with All Lines In Service	2250 MW 1250 MW
RAMAPO___500_345_BK 1500				FWD	
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	
0200	Continuous	2300		UPNY CONED	7480 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
DUNWODIE-MOTTHAVN_345_71				FWD	
Thu 05/19/2022	to	Fri 05/20/2022		(Import)	
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_3				FWD	
Thu 05/19/2022	to	Fri 05/20/2022		(Import)	
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5				FWD	
Thu 05/19/2022	to	Fri 05/20/2022		(Import)	
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
MOTTHAVN-RAINEY___345_Q11				FWD	
Sat 05/21/2022	to	Tue 05/24/2022		(Import)	
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
MARCY___-EDIC___345_UE1-7				FWD	
Sat 05/21/2022	to	Sat 05/21/2022		(Import)	
0700	Continuous	1730		OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
 0700 1730

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
 0700 1730

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

MOTTHAVN-RAINEY____345_Q12

Tue 05/24/2022 to Sat 05/28/2022
 0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PIERCBRK-FIVEMILE_345_37

Tue 05/31/2022 to Wed 06/01/2022
 0730 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_300

Wed 06/01/2022 to Wed 06/08/2022
 0700 Continuous 1600

Work scheduled by: ISONE

UPDATED**by ISONE 03/04/2022**

FWD

(Import)

SCH - NE - NY **500 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900						REV	
Wed 06/01/2022	to	Wed 06/08/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/04/2022</u>	(Export)	
0700	Continuous	1600					
Work scheduled by: ISONE					SCH - NE - NY	1100 MW	
					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1600 MW	
MOSES-ADIRNDCK_230_MA2						FWD	
Wed 06/01/2022	to	Tue 11/29/2022				(Import)	
0700	Continuous	1800					
Work scheduled by: NYPA					MOSES SOUTH	2100 MW	
					Impacts Total Transfer Capability	1050 MW	
					TTC with All Lines In Service	3150 MW	
FROST_BR-LONG_MTN_345_352						FWD	
Thu 06/09/2022	to	Sat 06/18/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/04/2022</u>	(Import)	
0700	Continuous	1600					
Work scheduled by: ISONE					SCH - NE - NY	1150 MW	
					Impacts Total Transfer Capability	250 MW	
					TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_200						FWD	
Thu 06/09/2022	to	Sat 06/18/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/04/2022</u>	(Import)	
0700	Continuous	1600					
Work scheduled by: ISONE					SCH - NE - NY	400 MW	
					Impacts Total Transfer Capability	1000 MW	
					TTC with All Lines In Service	1400 MW	
NIAGARA-DYSINGER_345_ND1						FWD	
Mon 06/13/2022	to	Fri 06/17/2022				(Import)	
0500	Continuous	2100					
Work scheduled by: NYPA					DYSINGER EAST	2700 MW	
					Impacts Total Transfer Capability	450 MW	
					TTC with All Lines In Service	3150 MW	
OAKDALE-FRASER_345_32						FWD	
Wed 06/15/2022	to	Fri 06/17/2022				(Import)	
0800	Continuous	1600					
Work scheduled by: NYSEG					CENTRAL EAST - VC	2650 MW	
					Impacts Total Transfer Capability	325 MW	
					TTC with All Lines In Service	2975 MW	
NIAGARA-PACKARD_230_62						FWD	REV
Sat 06/18/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/02/2022</u>	(Import)	(Export)
0500	Continuous	1700					
Work scheduled by: NYPA					SCH - OH - NY	700 MW	1550 MW
					Impacts Total Transfer Capability	1250 MW	150 MW
					TTC with All Lines In Service	1950 MW	1700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__ -GILBOA__ 345_GF5-35

Tue 06/21/2022 to Sun 06/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022
0700 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

CLRKSCRN-OAKDALE__ 345_36

Mon 06/27/2022 to Fri 07/01/2022
0830 Continuous 1530

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC 2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

NIAGARA__ 345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY 1900 MW 1400 MW

Impacts Total Transfer Capability 50 MW 300 MW

TTC with All Lines In Service 1950 MW 1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022
1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BECK____ -NIAGARA__ 230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 07/11/2022 to Fri 07/15/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON_345_303

FWD

Mon 07/11/2022 to Fri 07/22/2022

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

ROCHESTR-PANNELL_345_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022

(Import)

0500 Continuous 2100

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS_345_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY_-FRASANNX_345_UCC2-41**

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**NIAGARA_-DYSINGER_345_ND2**

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY_-EDIC_345_UE1-7

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY_345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FRASER_-GILBOA_345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MARCY_-EDIC_345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

LEEDS_-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 10/21/2022

10/04/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

EGRDNCTY_345_138_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023

UPDATED**by CONED 03/10/2022**

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

FWD

Sat 10/01/2022 to Wed 05/31/2023

UPDATED**by CONED 03/10/2022**

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023

UPDATEDby CONED 03/10/2022

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022

UPDATEDby LI01/07/2022

1000 Continuous 1500

Work scheduled by: LI

FWD

REV

(Import) (Export)

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

EDIC_-N.SCTLND_345_14

Mon 10/10/2022 to Mon 10/31/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14 & PORTER_-ROTTRDAM_230_30

Mon 10/10/2022 to Mon 10/31/2022

0700 1530

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14 & PORTER_-ROTTRDAM_230_31

Mon 10/10/2022 to Mon 10/31/2022

0700 1530

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-DYSINGER_345_ND1

Mon 10/17/2022 to Fri 10/21/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_345_1

Mon 10/24/2022 to Fri 10/28/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022

10/04/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

MAINESBG-WATRCURE_345_30

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY

2200 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2250 MW

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022

0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

PANNELL_-CLAY____345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

CLAY____-EDIC____345_1-16

FWD

Tue 11/01/2022 to Thu 11/03/2022

(Import)

0600 Continuous 1900

Work scheduled by: NGrid

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

GILBOA__-N.SCTLND_345_GNS-1

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID 12/29/2021

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

LEEDS____345KV_R94301

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID 12/29/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18					FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>12/29/2021</u>	(Import)	
0700	Continuous	1900			CENTRAL EAST - VC	1470 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1505 MW
					TTC with All Lines In Service	2975 MW
N.SCTLND-LEEDS___345_94					FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>12/29/2021</u>	(Import)	
0700	Continuous	1900			CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
PORTER___-ROTTRDAM_230_30 & MARCY___-N.SCTLND_345_18					FWD	
Tue 11/01/2022	to	Tue 12/06/2022			(Import)	
0700		1900			CENTRAL EAST - VC	1300 MW
Work scheduled by:					Impacts Total Transfer Capability	1675 MW
					TTC with All Lines In Service	2975 MW
PORTER___-ROTTRDAM_230_31 & MARCY___-N.SCTLND_345_18					FWD	
Tue 11/01/2022	to	Tue 12/06/2022			(Import)	
0700		1900			CENTRAL EAST - VC	1300 MW
Work scheduled by:					Impacts Total Transfer Capability	1675 MW
					TTC with All Lines In Service	2975 MW
LINDN_CG-LNDVFT___345_V-3022					FWD	REV
Tue 11/01/2022	to	Fri 11/04/2022			(Import)	(Export)
0800	Continuous	1500			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
LEEDS___-HURLYAVE_345_301					FWD	
Mon 11/07/2022	to	Fri 12/09/2022			(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	3715 MW
					TTC with All Lines In Service	7815 MW
MOSES___-ADIRNDCK_230_MAI					FWD	
Wed 11/30/2022	to	Wed 03/01/2023			(Import)	
0700	Continuous	1100			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

FWD

Fri 12/30/2022 to Sat 12/31/2022

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

FRASER____345_FRASER SVC

FWD

Tue 01/03/2023 to Tue 02/28/2023

(Import)

0700 Continuous 1730

UPDATED

by NYPA

12/30/2021

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Sat 04/01/2023 to Sat 04/01/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

ATHENS____-PLSNTVLY_345_91

FWD

Sat 04/01/2023 to Sat 04/15/2023

(Import)

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

LEEDS____-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023

(Import)

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Friday ,April 01, 2022 to Sunday ,October 01, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Sun 04/30/2023 to Sun 04/30/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 05/01/2023 to Fri 05/05/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI