

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1900 MW**

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Mon 07/25/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 0800

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DYSINGER-STA_255__345_DH2</b>					FWD		
Tue 12/14/2021	to	Sat 04/02/2022	<b><u>EXT FORCE</u></b>	<b><u>by NYISO</u></b>	<b><u>02/04/2022</u></b>	(Import)	
1129	Continuous	1900				DYSINGER EAST	<b>2850 MW</b>
Work scheduled by: NYISO						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>NIAGARA_-DYSINGER_345_ND2</b>					FWD		
Tue 12/14/2021	to	Sat 04/02/2022	<b><u>EXT FORCE</u></b>	<b><u>by NYISO</u></b>	<b><u>02/04/2022</u></b>	(Import)	
1129	Continuous	1900				DYSINGER EAST	<b>2700 MW</b>
Work scheduled by: NYISO						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	3150 MW
<b>NIAGARA_-DYSINGER_345_ND2 &amp; DYSINGER-STA_255__345_DH2</b>					FWD		
Tue 12/14/2021	to	Sat 04/02/2022				(Import)	
1129		1900				DYSINGER EAST	<b>2500 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	3150 MW
<b>BECK__-NIAGARA__345_PA301</b>					FWD	REV	
Wed 02/09/2022	to	Fri 06/17/2022	<b><u>UPDATED</u></b>	<b><u>by NYISO</u></b>	<b><u>03/22/2022</u></b>	(Import)	(Export)
0700	Continuous	1700				SCH - OH - NY	<b>1100 MW 950 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	1200 MW 1050 MW
						TTC with All Lines In Service	2300 MW 2000 MW
<b>NIAGARA_-STA_255__345_NH2</b>					FWD		
Mon 02/21/2022	to	Tue 12/31/2030	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>02/04/2022</u></b>	(Import)	
0500	Continuous	1900				DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MOSES__-ADIRNDCK_230_MA1</b>					FWD		
Mon 02/28/2022	to	Tue 05/31/2022	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>02/16/2022</u></b>	(Import)	
0700	Continuous	1300				MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<b>PORTER__-ROTTRDAM_230_31</b>					FWD		
Tue 03/01/2022	to	Tue 12/31/2030				(Import)	
0600	Continuous	2359				CENTRAL EAST - VC	<b>2805 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	170 MW
						TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FRASANNX-COOPERS__345_UCC2-41</b>						FWD	
Tue 03/01/2022	to	Wed 04/20/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/02/2022</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<b>MARCY__-FRASANNX_345_UCC2-41</b>						FWD	
Tue 03/01/2022	to	Wed 04/20/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/02/2022</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<b>N.SCTLND-LEEDS__345_93</b>						FWD	
Tue 03/08/2022	to	Tue 04/12/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	
0700	Continuous	1900				CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW
<b>EDIC__-N.SCTLND_345_14</b>						FWD	
Tue 03/08/2022	to	Tue 05/10/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	<b>1670 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	1305 MW
						TTC with All Lines In Service	2975 MW
<b>EDIC__-N.SCTLND_345_14 &amp; PORTER__-ROTTRDAM_230_31</b>						FWD	
Tue 03/08/2022	to	Tue 05/10/2022				(Import)	
0700		1530				CENTRAL EAST - VC	<b>1500 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	1475 MW
						TTC with All Lines In Service	2975 MW
<b>N.SCTLND-ALPS__345_2</b>						FWD	
Tue 03/08/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	
0700	Continuous	1900				SCH - NE - NY	<b>900 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
<b>N.SCTLND-ALPS__345_2</b>						FWD	REV
Tue 03/08/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	(Export)
0700	Continuous	1900				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EGRDNCTY_345_138_AT1</b>					FWD	
Sat 03/12/2022	to	Sun 05/15/2022	<b><u>FORCED</u></b>	<b><u>by CE</u></b>	<b><u>03/13/2022</u></b>	(Import)
2148	Continuous	2359				
Work scheduled by: ConEd					CONED - LIPA	<b>1250 MW</b>
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
<b>EGRDNCTY_345_138_AT2</b>					FWD	
Sat 03/12/2022	to	Sun 05/15/2022	<b><u>FORCED</u></b>	<b><u>by CE</u></b>	<b><u>03/13/2022</u></b>	(Import)
2148	Continuous	2359				
Work scheduled by: ConEd					CONED - LIPA	<b>1250 MW</b>
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
<b>SPRNBK_-EGRDNCTR_345_Y49</b>					FWD	
Sat 03/12/2022	to	Sun 05/15/2022	<b><u>FORCED</u></b>	<b><u>by CE</u></b>	<b><u>03/13/2022</u></b>	(Import)
2148	Continuous	2359				
Work scheduled by: ConEd					CONED - LIPA	<b>775 MW</b>
					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
<b>SCH-HQ_CEDARS-NYISO_LIMIT_240</b>					FWD	
Mon 03/14/2022	to	Thu 04/07/2022	<b><u>EXTENDED</u></b>	<b><u>by HQ</u></b>	<b><u>04/03/2022</u></b>	(Import)
0500	Continuous	2200				
Work scheduled by: HQ					SCH - HQ_CEDARS	<b>240 MW</b>
					Impacts Total Transfer Capability	39 MW
					TTC with All Lines In Service	279 MW
<b>SCH-NYISO-HQ_CEDARS_LIMIT_0</b>					REV	
Mon 03/14/2022	to	Thu 04/07/2022	<b><u>EXTENDED</u></b>	<b><u>by HQ</u></b>	<b><u>04/03/2022</u></b>	(Export)
0500	Continuous	2200				
Work scheduled by: HQ					SCH - HQ_CEDARS	<b>0 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	100 MW
<b>GOETHALS_345KV_5</b>						
Sat 03/19/2022	to	Wed 04/20/2022	<b><u>UPDATED</u></b>	<b><u>by CE</u></b>	<b><u>04/01/2022</u></b>	
0001	Continuous	0300				
Work scheduled by: ConEd					STATEN ISLAND	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
<b>W49TH_ST_345KV_6</b>					FWD	
Mon 03/21/2022	to	Wed 04/06/2022	<b><u>EXT FORCE</u></b>	<b><u>by CE</u></b>	<b><u>04/02/2022</u></b>	(Import)
0809	Continuous	2359				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>310 MW</b>
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

FWD

Mon 03/21/2022 to Wed 04/06/2022 **EXT FORCE** **by CE** **04/02/2022**

(Import)

0811 Continuous 2359

SCH - PJM\_HTP

**310 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_700**

FWD

Fri 03/25/2022 to Sat 04/30/2022 **UPDATED** **by NYISO** **03/22/2022**

(Import)

0001 Continuous 2359

SCH - OH - NY

**1000 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

**SCH-IMO-NYISO\_LIMIT\_400**

FWD

Fri 03/25/2022 to Sat 04/30/2022 **UPDATED** **by NYISO** **03/22/2022**

(Import)

2300 Daily 0500

SCH - OH - NY

**700 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYISO

**DUNWODIE\_345KV\_6**

FWD

Fri 04/01/2022 to Sun 04/03/2022 **CANCELLED** **by NYISO** **03/29/2022**

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Fri 04/01/2022 to Sun 04/03/2022 **CANCELLED** **by NYISO** **03/29/2022**

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Fri 04/01/2022 to Sun 04/03/2022 **CANCELLED** **by NYISO** **03/29/2022**

(Import)

0001 Continuous 0300

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Fri 04/01/2022 to Sun 04/03/2022 **CANCELLED** **by NYISO** **03/29/2022**

(Import)

0001 Continuous 0300

UPNY CONED

**7260 MW**

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FIVEMILE-STOLLERD\_345\_29

Fri 04/01/2022 to Fri 05/13/2022 UPDATED by NYSEG 03/03/2022  
0500 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## EASTVIEW-SPRNBK\_345\_W64

Sat 04/02/2022 to Mon 04/04/2022 CANCELLED by ConEd 04/01/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## MILLWOOD-EASTVIEW\_345\_W99

Sat 04/02/2022 to Mon 04/04/2022 CANCELLED by ConEd 04/01/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

## SPRNBK\_345KV\_RNS5

Sat 04/02/2022 to Mon 04/04/2022 CANCELLED by ConEd 04/01/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## RAMAPO\_-LADENTWN\_345\_W72

Sun 04/03/2022 to Sun 04/03/2022  
0700 Continuous 1900

Work scheduled by: ORU

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 3415 MW  
TTC with All Lines In Service 7815 MW

## LINDN\_CG-LNDVFT\_345\_V-3022

Sun 04/03/2022 to Sat 04/09/2022  
1400 Continuous 1400

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## N.SCTLND-ALPS\_345\_2 & NRTH1385-NOR HBR\_138\_601

Mon 04/04/2022 to Mon 04/18/2022  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022		(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-ALPS_____345_2 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022		(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u> <u>by ISONE</u> <u>04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022		(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022		(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u> <u>by ISONE</u> <u>04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022		(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_1300						REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>04/02/2022</u>		(Export)
0001	Continuous	2359			SCH - NE - NY	1500 MW
Work scheduled by: LI					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1800 MW
SCH-HQ_CEDARS-NYISO_LIMIT_220					FWD	
Mon 04/04/2022	to	Thu 04/07/2022			(Import)	
0200	Continuous	0200			SCH - HQ_CEDARS	220 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	59 MW
					TTC with All Lines In Service	279 MW
SPRNBK_-TREMONT__345_X28					FWD	
Mon 04/04/2022	to	Wed 04/06/2022	<u>UPDATED</u>	<u>by CE</u> <u>03/28/2022</u>	(Import)	
0201	Continuous	0300			SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
SCH-NYISO-NE_LIMIT_900						REV
Mon 04/04/2022	to	Mon 04/04/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>04/02/2022</u>	(Export)	
0600	Daily	0659			SCH - NE - NY	1100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1800 MW
SCH-NYISO-NE_LIMIT_1400						REV
Mon 04/04/2022	to	Thu 04/07/2022			(Export)	
0600	Continuous	1730			SCH - NE - NY	1600 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1800 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_900

REV

Mon 04/04/2022 to Thu 04/07/2022 UPDATED by ISONE 04/02/2022

(Export)

2300 Daily 0659

SCH - NE - NY

**1100 MW**

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: ISONE

## VOLNEY -CLAY 345\_6

FWD

Tue 04/05/2022 to Wed 04/06/2022

(Import)

0630 Continuous 1700

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Wed 04/06/2022 to Wed 04/06/2022

(Import)

0001 Continuous 1700

EXTENDED by CONED 04/01/2022

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: ConEd

## EASTVIEW-SPRNBK 345\_W79

FWD

Wed 04/06/2022 to Fri 04/08/2022

(Import)

0001 Continuous 0300

EXTENDED by CONED 04/01/2022

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: ConEd

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Fri 04/08/2022 to Fri 04/08/2022

(Import)

0230 Continuous 0300

EXTENDED by CONED 04/01/2022

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Sat 04/09/2022 to Mon 04/11/2022

(Import)

0001 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by:

## ATHENS -PLSNTVLY\_345\_91

FWD

Sat 04/09/2022 to Sun 05/15/2022

(Import)

0001 Continuous 2200

UPDATED by CE 01/03/2022

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS4

FWD

Sat 04/09/2022 to Sun 05/15/2022 UPDATED by CE 01/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## PORTER\_-ROTTRDAM\_230\_30

FWD

Sat 04/09/2022 to Mon 04/11/2022 CANCELLED by NYISO 04/02/2022

(Import)

1500 Continuous 0800

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## EDIC\_-N.SCTLND\_345\_14 &amp; PORTER\_-ROTTRDAM\_230\_30

FWD

Sat 04/09/2022 to Sun 04/10/2022

(Import)

1600 0800

CENTRAL EAST - VC

**1500 MW**

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## PORTER\_-ROTTRDAM\_230\_30 &amp; PORTER\_-ROTTRDAM\_230\_31

FWD

Sat 04/09/2022 to Sun 04/10/2022

(Import)

1600 0800

CENTRAL EAST - VC

**2635 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## PORTER\_-ROTTRDAM\_230\_30

FWD

Sat 04/09/2022 to Mon 04/11/2022 UPDATED by NGRID 04/02/2022

(Import)

1600 Daily 0800

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## EDIC\_-N.SCTLND\_345\_14 &amp; PORTER\_-ROTTRDAM\_230\_30

FWD

Sun 04/10/2022 to Mon 04/11/2022

(Import)

1600 0800

CENTRAL EAST - VC

**1500 MW**

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## PORTER\_-ROTTRDAM\_230\_30 &amp; PORTER\_-ROTTRDAM\_230\_31

FWD

Sun 04/10/2022 to Mon 04/11/2022

(Import)

1600 0800

CENTRAL EAST - VC

**2635 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOTTHAVN-RAINEY\_\_\_345\_Q12

Mon 04/11/2022 to Thu 04/28/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## PANNELL -CLAY\_\_\_345\_1

Mon 04/11/2022 to Fri 04/15/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F31

Tue 04/12/2022 to Wed 04/13/2022  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## FROST\_BR-SOUTHNGT\_345\_329 & NRTH1385-NOR HBR\_\_138\_601

Tue 04/12/2022 to Mon 04/18/2022  
0600 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability 200 MW	200 MW
TTC with All Lines In Service 200 MW	200 MW

## FROST\_BR-SOUTHNGT\_345\_329 & NRTH1385-NOR HBR\_\_138\_602

Tue 04/12/2022 to Mon 04/18/2022  
0600 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability 200 MW	200 MW
TTC with All Lines In Service 200 MW	200 MW

## FROST\_BR-SOUTHNGT\_345\_329 & NRTH1385-NOR HBR\_\_138\_603

Tue 04/12/2022 to Mon 04/18/2022  
0600 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - NPX_1385 <b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability 200 MW	200 MW
TTC with All Lines In Service 200 MW	200 MW

## SCH-NYISO-NE\_LIMIT\_1100

Tue 04/12/2022 to Tue 04/19/2022  
0600 Continuous 0559

Work scheduled by: ISONE

UPDATED by ISONE 02/28/2022

	REV
	(Export)
SCH - NE - NY	<b>1300 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1800 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WATRCURE-OAKDALE\_\_345\_31

Wed 04/13/2022 to Wed 04/13/2022  
0800 Continuous 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## W49TH\_ST\_345KV\_6

Thu 04/14/2022 to Thu 04/14/2022  
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 350 MW

## W49TH\_ST-E13THSTA\_345\_M55

Thu 04/14/2022 to Sat 04/16/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

Impacts Total Transfer Capability 3800 MW

TTC with All Lines In Service 800 MW

## EASTVIEW-SPRNBK\_\_345\_W64

Thu 04/14/2022 to Thu 04/14/2022  
0301 Continuous 0330

Work scheduled by: ConEd

UPDATED

by CONED

03/16/2022

FWD

(Import)

UPNY CONED

Impacts Total Transfer Capability 4350 MW

TTC with All Lines In Service 3465 MW

## SPRNBK\_\_345KV\_RNS5

Thu 04/14/2022 to Thu 04/14/2022  
0301 Continuous 0330

Work scheduled by: ConEd

UPDATED

by CONED

03/16/2022

FWD

(Import)

SPR/DUN-SOUTH

Impacts Total Transfer Capability 3200 MW

TTC with All Lines In Service 1400 MW

## MILLWOOD-EASTVIEW\_345\_W99

Thu 04/14/2022 to Tue 04/26/2022  
0301 Continuous 2200

Work scheduled by: ConEd

UPDATED

by CONED

03/16/2022

FWD

(Import)

UPNY CONED

Impacts Total Transfer Capability 7550 MW

TTC with All Lines In Service 265 MW

## W49TH\_ST\_345KV\_6

Sat 04/16/2022 to Sat 04/16/2022  
0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 350 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST-E13THSTA\_345\_M54**

Sat 04/16/2022 to Mon 04/18/2022

0201 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_7**

Mon 04/18/2022 to Mon 04/18/2022

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

Mon 04/18/2022 to Fri 04/22/2022

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**PANNELL\_-CLAY\_345\_2**

Mon 04/18/2022 to Fri 04/22/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**SCH-NE-NYISO\_LIMIT\_700**

Tue 04/19/2022 to Fri 04/22/2022

0601 Continuous 0759

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

**GOETHALS\_345KV\_5**

Wed 04/20/2022 to Fri 05/20/2022

0301 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

**LINDEN\_-GOETHALS\_230\_A2253**

Wed 04/20/2022 to Fri 05/20/2022

0301 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDEN\_\_ -GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402

Wed 04/20/2022 to Fri 05/20/2022  
0301 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

## LINDEN\_\_ -GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_ -FARRAGUT\_345\_C3403

Wed 04/20/2022 to Fri 05/20/2022  
0301 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

## LINDEN\_\_ -GOETHALS\_230\_A2253 & MARION\_\_ -FARRAGUT\_345\_C3403

Wed 04/20/2022 to Fri 05/20/2022  
0301 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

## EDIC\_\_ -FRASER\_\_ 345\_EF24-40

Thu 04/21/2022 to Tue 06/14/2022  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

## MARCY\_\_ 345KV\_CSC

Fri 04/22/2022 to Sat 04/23/2022  
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

## SCH-NE-NYISO\_LIMIT\_700

Fri 04/22/2022 to Sun 04/24/2022  
1601 Continuous 1800

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1400 MW

## W49TH\_ST\_345KV\_7

Fri 04/22/2022 to Fri 04/22/2022  
1830 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Mon 04/25/2022 to Mon 04/25/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Mon 04/25/2022 to Mon 04/25/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

**7580 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 04/25/2022 to Fri 04/29/2022

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**SAND\_BAR-PLATSBURG\_115\_PV20**

Mon 04/25/2022 to Fri 04/29/2022

**UPDATED****by ISONE 01/28/2022**

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**SCH-NYISO-NE\_LIMIT\_1500**

REV

Mon 04/25/2022 to Fri 04/29/2022

**UPDATED****by ISONE 01/28/2022**

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

**1700 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1800 MW

**SCH-NE-NYISO\_LIMIT\_700**

FWD

Tue 04/26/2022 to Sat 04/30/2022

(Import)

0801 Continuous 0800

Work scheduled by: ISONE

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Tue 04/26/2022 to Tue 04/26/2022

**UPDATED****by CONED 03/16/2022**

2130 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5					FWD	
Tue 04/26/2022	to	Tue 04/26/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>03/16/2022</u>	(Import)
2130	Continuous	2200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
NIAGARA__345_230_AT4						REV
Fri 04/29/2022	to	Fri 04/29/2022				(Export)
0500	Continuous	1700				
Work scheduled by: NYPA					SCH - OH - NY	1750 MW
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	2000 MW
SCH-IMO-NYISO_LIMIT_400					FWD	
Sat 04/30/2022	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/22/2022</u>	(Import)
2300	Daily	2359				
Work scheduled by: NYISO					SCH - OH - NY	700 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	2300 MW
CRICKVLY-PLSNTVLY_345_F84					FWD	
Mon 05/02/2022	to	Fri 05/06/2022				(Import)
0001	Continuous	2200				
Work scheduled by: ConEd					SCH - NE - NY	350 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F84					FWD	REV
Mon 05/02/2022	to	Fri 05/06/2022				(Import) (Export)
0001	Continuous	2200				
Work scheduled by: ConEd					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Mon 05/02/2022	to	Mon 05/02/2022				(Import)
0130	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
RAMAPO__-BUCHAN_N_345_Y94					FWD	
Mon 05/02/2022	to	Mon 05/02/2022				(Import)
0130	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	7580 MW
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	7815 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCHESTR-PANNELL\_\_345\_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Tue 05/03/2022 to Tue 05/03/2022

(Import)

0001 Continuous 0030

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## EASTVIEW-SPRNBK\_\_345\_W79

FWD

Tue 05/03/2022 to Fri 05/06/2022

(Import)

0001 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Fri 05/06/2022 to Fri 05/06/2022

(Import)

0130 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## SPRNBK\_-TREMONT\_\_345\_X28

FWD

Fri 05/06/2022 to Mon 05/09/2022

(Import)

0201 Continuous 1800

**UPDATED by CONED 03/29/2022**SPR/DUN-SOUTH **4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Sat 05/07/2022 to Tue 05/10/2022

(Import)

0001 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

## S.PERRY\_-MEYER\_\_230\_87 & NIAGARA\_-STA\_255\_\_345\_NH2

FWD

Mon 05/09/2022 to Mon 05/09/2022

(Import)

0700 1400

DYSINGER EAST **1200 MW**

Impacts Total Transfer Capability 1950 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WETHSRFD-S.PERRY\_\_230\_85 & NIAGARA\_-STA\_255\_\_345\_NH2

Mon 05/09/2022 to Mon 05/09/2022  
0700 1400

Work scheduled by:

FWD  
(Import)  
DYSINGER EAST **1200 MW**  
Impacts Total Transfer Capability 1950 MW  
TTC with All Lines In Service 3150 MW

## FRASER\_\_345\_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022  
0800 Continuous 1700

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

## RAMAPO\_-LADENTWN\_345\_W72

Tue 05/10/2022 to Wed 05/11/2022 UPDATED by CE 02/23/2022  
0700 Continuous 1900

Work scheduled by: ORU

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 3415 MW  
TTC with All Lines In Service 7815 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F31

Wed 05/11/2022 to Fri 05/13/2022  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## E13THSTA-FARRAGUT\_345\_46

Wed 05/11/2022 to Thu 05/26/2022 UPDATED by CONED 03/29/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## PORTER\_-ROTTRDAM\_230\_30

Wed 05/11/2022 to Tue 12/31/2030 UPDATED by NGRID 03/09/2022  
0600 Continuous 2359

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## PORTER\_-ROTTRDAM\_230\_30 & PORTER\_-ROTTRDAM\_230\_31

Wed 05/11/2022 to Tue 12/31/2030  
0600 2359

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2635 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLE-DUNWODIE\_345\_W89

Fri 05/13/2022 to Fri 05/13/2022  
0200 Continuous 0230  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

### EFISHKIL-WOOD\_ST\_\_345\_F38

Fri 05/13/2022 to Fri 05/13/2022  
0200 Continuous 0430  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y86

Fri 05/13/2022 to Fri 05/13/2022  
0200 Continuous 0430  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7210 MW**  
Impacts Total Transfer Capability 605 MW  
TTC with All Lines In Service 7815 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Fri 05/13/2022 to Fri 05/13/2022  
0400 Continuous 0430  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/16/2022 to Sat 05/21/2022 **UPDATED by LI 02/10/2022**  
0600 Continuous 2000  
Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

### HOMR\_NYW-PIERC\_NY\_345\_48

Mon 05/16/2022 to Fri 05/20/2022  
0800 Continuous 1500  
Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### HOPATCON-RAMAPO\_\_500\_5018

Wed 05/18/2022 to Sun 05/22/2022  
0200 Continuous 2300  
Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1100 MW 1000 MW**  
Impacts Total Transfer Capability 1150 MW 250 MW  
TTC with All Lines In Service 2250 MW 1250 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOPATCON-RAMAPO\_\_\_500\_5018

Wed 05/18/2022 to Sun 05/22/2022  
0200 Continuous 2300

Work scheduled by: PJM

FWD

(Import)

UPNY CONED **7480 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

## RAMAPO\_\_\_345\_345\_PAR3500

Wed 05/18/2022 to Sun 05/22/2022  
0200 Continuous 2300

Work scheduled by: PJM

FWD

(Import)

SCH - PJ - NY **1750 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2250 MW

## RAMAPO\_\_\_345\_345\_PAR4500

Wed 05/18/2022 to Sun 05/22/2022  
0200 Continuous 2300

Work scheduled by: PJM

FWD

(Import)

SCH - PJ - NY **1750 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2250 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Wed 05/18/2022 to Sun 05/22/2022  
0200 Continuous 2300

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJ - NY **1100 MW 1000 MW**

Impacts Total Transfer Capability 1150 MW 250 MW

TTC with All Lines In Service 2250 MW 1250 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Wed 05/18/2022 to Sun 05/22/2022  
0200 Continuous 2300

Work scheduled by: PJM

FWD

(Import)

UPNY CONED **7480 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

## DUNWODIE-MOTTHAVN\_345\_71

Thu 05/19/2022 to Fri 05/20/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_3

Thu 05/19/2022 to Fri 05/20/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_5

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### MOTTHAVN-RAINEY\_345\_Q11

FWD

Sat 05/21/2022 to Tue 05/24/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### MARCY\_-EDIC\_345\_UE1-7

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

### PORTER\_-ROTTRDAM\_230\_30 & VOLNEY\_-MARCY\_345\_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

### PORTER\_-ROTTRDAM\_230\_31 & VOLNEY\_-MARCY\_345\_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

### VOLNEY\_-MARCY\_345\_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

### VOLNEY\_-MARCY\_345\_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOTTHAVN-RAINEY\_\_\_345\_Q12

Tue 05/24/2022 to Sat 05/28/2022

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### PIERCBRK-FIVEMILE\_345\_37

Tue 05/31/2022 to Wed 06/01/2022

0730 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

### SCH-NE-NYISO\_LIMIT\_300

Wed 06/01/2022 to Wed 06/08/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATED

by ISONE

03/04/2022

FWD

(Import)

SCH - NE - NY

**500 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

### SCH-NYISO-NE\_LIMIT\_900

Wed 06/01/2022 to Wed 06/08/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATED

by ISONE

03/04/2022

REV

(Export)

SCH - NE - NY

**1100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1600 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Wed 06/01/2022 to Tue 11/29/2022

0700 Continuous 1800

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

### FROST\_BR-LONG\_MTN\_345\_352

Thu 06/09/2022 to Sat 06/18/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATED

by ISONE

03/04/2022

FWD

(Import)

SCH - NE - NY

**1150 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1400 MW

### SCH-NE-NYISO\_LIMIT\_200

Thu 06/09/2022 to Sat 06/18/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATED

by ISONE

03/04/2022

FWD

(Import)

SCH - NE - NY

**400 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1400 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-DYSINGER\_345\_ND1

FWD

Mon 06/13/2022 to Fri 06/17/2022

(Import)

0500 Continuous 2100

DYSINGER EAST

**2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## OAKDALE\_-FRASER\_345\_32

FWD

Wed 06/15/2022 to Fri 06/17/2022

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## NIAGARA\_-PACKARD\_230\_62

FWD

REV

Sat 06/18/2022 to Fri 06/24/2022

(Import) (Export)

0500 Continuous 1700

UPDATEDby NYPA03/02/2022

SCH - OH - NY

**700 MW 1550 MW**

Impacts Total Transfer Capability 1250 MW 150 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

## FRASER\_-GILBOA\_345\_GF5-35

FWD

Tue 06/21/2022 to Sun 06/26/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## BEAR SWP-EASTOVER\_230\_E205W

Mon 06/27/2022 to Tue 06/28/2022

0700 Continuous 0759

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

## CLRKSCRN-OAKDALE\_345\_36

FWD

Mon 06/27/2022 to Fri 07/01/2022

(Import)

0830 Continuous 1530

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## NIAGARA\_345\_230\_AT4

FWD

REV

Tue 06/28/2022 to Wed 06/29/2022

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**1900 MW 1400 MW**

Impacts Total Transfer Capability 50 MW 300 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BEAR SWP-EASTOVER\_230\_E205W

Tue 06/28/2022 to Tue 06/28/2022

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## BEAR SWP-EASTOVER\_230\_E205W

Tue 06/28/2022 to Thu 06/30/2022

1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## BECK\_\_\_\_-NIAGARA\_230\_PA27

Tue 07/05/2022 to Sat 07/09/2022

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## NIAGARA\_-DYSINGER\_345\_ND1

Mon 07/11/2022 to Fri 07/15/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

## HURLYAVE-ROSETON\_\_345\_303

Mon 07/11/2022 to Fri 07/22/2022

0800 Continuous 1600

Work scheduled by: CHGE

02/14/2022

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

## ROCHESTR-PANNELL\_\_345\_RP1

Mon 07/25/2022 to Fri 07/29/2022

0500 Continuous 2100

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19



# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

## NIAGARA\_-DYSINGER\_345\_ND2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

**2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MARCY\_\_\_-EDIC\_\_\_\_\_345\_UE1-7

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16**

## PORTER\_-ROTTRDAM\_230\_30 & VOLNEY\_-MARCY\_\_\_\_\_345\_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC

**2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## PORTER\_-ROTTRDAM\_230\_31 & VOLNEY\_-MARCY\_\_\_\_\_345\_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC

**2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## VOLNEY\_-MARCY\_\_\_\_\_345\_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

## VOLNEY\_-MARCY\_\_\_\_\_345\_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

## MARCY\_\_-FRASANNX\_345\_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 08/22/2022 to Fri 08/26/2022

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 08/29/2022 to Fri 09/09/2022

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

## MOTTHAVN-RAINEY\_\_345\_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## FRASER\_\_-GILBOA\_\_345\_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MARCY\_\_-EDIC\_\_345\_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16**

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LEEDS___-HURLYAVE_345_301</b>					FWD	
Mon 09/19/2022	to	Fri 10/21/2022		<u>10/04/2021</u>	(Import)	
0800	Continuous	1600			UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability	3715 MW
					TTC with All Lines In Service	7815 MW
<b>EGRDNCTY_345_138_AT1</b>					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u> <u>03/10/2022</u>	(Import)	
0001	Continuous	2359			CONED - LIPA	<b>1250 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
<b>EGRDNCTY_345_138_AT2</b>					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u> <u>03/10/2022</u>	(Import)	
0001	Continuous	2359			CONED - LIPA	<b>1250 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
<b>SPRNBRK_-EGRDNCTR_345_Y49</b>					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u> <u>03/10/2022</u>	(Import)	
0001	Continuous	2359			CONED - LIPA	<b>775 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by LI</u> <u>01/07/2022</u>	(Import) (Export)	
1000	Continuous	1500			SCH - NPX_CSC	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>EDIC___-N.SCTLND_345_14</b>					FWD	
Mon 10/10/2022	to	Mon 10/31/2022			(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	<b>1670 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1305 MW
					TTC with All Lines In Service	2975 MW
<b>EDIC___-N.SCTLND_345_14 &amp; PORTER_-ROTTRDAM_230_30</b>					FWD	
Mon 10/10/2022	to	Mon 10/31/2022			(Import)	
0700		1530			CENTRAL EAST - VC	<b>1500 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EDIC\_\_\_\_-N.SCTLND\_345\_14 & PORTER\_\_\_\_-ROTTDAM\_230\_31

Mon 10/10/2022 to Mon 10/31/2022  
0700 1530

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **1500 MW**  
Impacts Total Transfer Capability 1475 MW  
TTC with All Lines In Service 2975 MW

## NIAGARA\_-DYSINGER\_345\_ND1

Mon 10/17/2022 to Fri 10/21/2022  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/10/2022

FWD  
(Import)  
DYSINGER EAST **2700 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 3150 MW

## PANNELL\_-CLAY\_\_\_\_345\_1

Mon 10/24/2022 to Fri 10/28/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## HURLYAVE-ROSETON\_\_345\_303

Mon 10/24/2022 to Fri 11/04/2022  
0800 Continuous 1600

Work scheduled by: CHGE

10/04/2021

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 3715 MW  
TTC with All Lines In Service 7815 MW

## MAINESBG-WATRCURE\_345\_30

Tue 10/25/2022 to Tue 10/25/2022  
0800 Daily 1500

Work scheduled by: NYSEG

FWD  
(Import)  
SCH - PJ - NY **2200 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2250 MW

## WATRCURE-OAKDALE\_\_345\_31

Thu 10/27/2022 to Thu 10/27/2022  
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## PANNELL\_-CLAY\_\_\_\_345\_2

Mon 10/31/2022 to Fri 11/04/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16

Tue 11/01/2022 to Thu 11/03/2022

0600 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

GILBOA\_\_\_\_-N.SCTLND\_345\_GNS-1

Tue 11/01/2022 to Tue 12/06/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATED

by NGRID 12/29/2021

FWD

(Import)

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

LEEDS\_\_\_\_345KV\_R94301

Tue 11/01/2022 to Tue 12/06/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATED

by NGRID 12/29/2021

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

MARCY\_\_\_\_-N.SCTLND\_345\_18

Tue 11/01/2022 to Tue 12/06/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATED

by NGRID 12/29/2021

FWD

(Import)

CENTRAL EAST - VC

**1470 MW**

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

ARR: 19

N.SCTLND-LEEDS\_\_\_\_345\_94

Tue 11/01/2022 to Tue 12/06/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATED

by NGRID 12/29/2021

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

PORTER\_\_\_\_-ROTTRDAM\_230\_30 & MARCY\_\_\_\_-N.SCTLND\_345\_18

Tue 11/01/2022 to Tue 12/06/2022

0700 1900

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

**1300 MW**

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

PORTER\_\_\_\_-ROTTRDAM\_230\_31 & MARCY\_\_\_\_-N.SCTLND\_345\_18

Tue 11/01/2022 to Tue 12/06/2022

0700 1900

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

**1300 MW**

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Tue 11/01/2022 to Fri 11/04/2022  
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

### LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 11/07/2022 to Fri 12/09/2022  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	3715 MW
TTC with All Lines In Service	7815 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MAl

Wed 11/30/2022 to Wed 03/01/2023  
0700 Continuous 1100

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

### CLAY\_\_\_-EDIC\_\_\_345\_1-16

Fri 12/30/2022 to Sat 12/31/2022  
0600 Continuous 1900

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

### FRASER\_\_\_345\_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 12/30/2021

	FWD
	(Import)
CENTRAL EAST - VC	2935 MW
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	2975 MW

### PLSNTVLY\_345KV\_RNS4

Sat 04/01/2023 to Sat 04/01/2023  
0700 Continuous 0730

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

### ATHENS\_\_\_-PLSNTVLY\_345\_91

Sat 04/01/2023 to Sat 04/15/2023  
0700 Continuous 1900

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 03, 2022 to Tuesday ,October 03, 2023

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY\_345KV\_RNS4

Sat 04/15/2023 to Sat 04/15/2023  
1830 Continuous 1900

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

### PLSNTVLY\_345KV\_RNS5

Sun 04/16/2023 to Sun 04/16/2023  
0700 Continuous 0730

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

### LEEDS\_\_\_-PLSNTVLY\_345\_92

Sun 04/16/2023 to Sun 04/30/2023  
0700 Continuous 1900

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

### PLSNTVLY\_345KV\_RNS5

Sun 04/30/2023 to Sun 04/30/2023  
1830 Continuous 1900

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/01/2023 to Fri 05/05/2023  
0600 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/02/2023 to Fri 10/06/2023  
0600 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW