

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 07/25/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 0800

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255__345_DH2					FWD		
Tue 12/14/2021	to	Sat 04/02/2022	<u>EXT FORCE</u>	<u>by NYISO</u>	<u>02/04/2022</u>	(Import)	
1129	Continuous	1900				DYSINGER EAST	2850 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
NIAGARA_-DYSINGER_345_ND2					FWD		
Tue 12/14/2021	to	Sat 04/02/2022	<u>EXT FORCE</u>	<u>by NYISO</u>	<u>02/04/2022</u>	(Import)	
1129	Continuous	1900				DYSINGER EAST	2700 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	3150 MW
NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255__345_DH2					FWD		
Tue 12/14/2021	to	Sat 04/02/2022				(Import)	
1129		1900				DYSINGER EAST	2500 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	3150 MW
BECK__-NIAGARA__345_PA301					FWD	REV	
Wed 02/09/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/22/2022</u>	(Import)	(Export)
0700	Continuous	1700				SCH - OH - NY	1100 MW 950 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	1200 MW 1050 MW
						TTC with All Lines In Service	2300 MW 2000 MW
NIAGARA_-STA_255__345_NH2					FWD		
Mon 02/21/2022	to	Tue 12/31/2030	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2022</u>	(Import)	
0500	Continuous	1900				DYSINGER EAST	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MOSES__-ADIRNDCK_230_MA1					FWD		
Mon 02/28/2022	to	Tue 05/31/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/16/2022</u>	(Import)	
0700	Continuous	1300				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
PORTER__-ROTTRDAM_230_31					FWD		
Tue 03/01/2022	to	Tue 12/31/2030				(Import)	
0600	Continuous	2359				CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	170 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41					FWD		
Tue 03/01/2022	to	Wed 04/20/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/02/2022</u>	(Import)	
0700	Continuous	1530					
Work scheduled by: NYPA					ARR: 19		
					CENTRAL EAST - VC	2500 MW	
					Impacts Total Transfer Capability	475 MW	
					TTC with All Lines In Service	2975 MW	
MARCY__-FRASANX_345_UCC2-41					FWD		
Tue 03/01/2022	to	Wed 04/20/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/02/2022</u>	(Import)	
0700	Continuous	1530					
Work scheduled by: NYPA					ARR: 19		
					CENTRAL EAST - VC	2500 MW	
					Impacts Total Transfer Capability	475 MW	
					TTC with All Lines In Service	2975 MW	
N.SCTLND-LEEDS__345_93					FWD		
Tue 03/08/2022	to	Tue 04/12/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	
0700	Continuous	1900					
Work scheduled by: NGrid							
					CENTRAL EAST - VC	2650 MW	
					Impacts Total Transfer Capability	325 MW	
					TTC with All Lines In Service	2975 MW	
EDIC__-N.SCTLND_345_14					FWD		
Tue 03/08/2022	to	Tue 05/10/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	
0700	Continuous	1530					
Work scheduled by: NGrid							
					CENTRAL EAST - VC	1670 MW	
					Impacts Total Transfer Capability	1305 MW	
					TTC with All Lines In Service	2975 MW	
EDIC__-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_31					FWD		
Tue 03/08/2022	to	Tue 05/10/2022				(Import)	
0700		1530					
Work scheduled by:							
					CENTRAL EAST - VC	1500 MW	
					Impacts Total Transfer Capability	1475 MW	
					TTC with All Lines In Service	2975 MW	
N.SCTLND-ALPS__345_2					FWD		
Tue 03/08/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	
0700	Continuous	1900					
Work scheduled by: NGrid							
					SCH - NE - NY	900 MW	
					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1400 MW	
N.SCTLND-ALPS__345_2					FWD		
Tue 03/08/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	REV
0700	Continuous	1900					(Export)
Work scheduled by: NGrid							
					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Sat 03/12/2022 to Sun 05/15/2022
2148 Continuous 2359

FORCED**by CE****03/13/2022**

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 03/12/2022 to Sun 05/15/2022
2148 Continuous 2359

FORCED**by CE****03/13/2022**

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK -EGRDNCTR_345_Y49

Sat 03/12/2022 to Sun 05/15/2022
2148 Continuous 2359

FORCED**by CE****03/13/2022**

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/14/2022 to Thu 04/07/2022
0500 Continuous 2200

EXTENDED**by HQ****04/03/2022**

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **240 MW**
Impacts Total Transfer Capability 39 MW
TTC with All Lines In Service 279 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/14/2022 to Thu 04/07/2022
0500 Continuous 2200

EXTENDED**by HQ****04/03/2022**

Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

GOETHALS_345KV_5

Sat 03/19/2022 to Wed 04/20/2022
0001 Continuous 0300

UPDATED**by CE****04/01/2022**

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Mon 03/21/2022 to Sat 04/30/2022
0809 Continuous 2359

EXT FORCE**by CE****04/04/2022**

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **310 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

FWD

Mon 03/21/2022 to Sat 04/30/2022 **EXT FORCE** **by CE** **04/04/2022**

(Import)

0811 Continuous 2359

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_700

FWD

Fri 03/25/2022 to Sat 04/30/2022 **UPDATED** **by NYISO** **03/22/2022**

(Import)

0001 Continuous 2359

SCH - OH - NY

1000 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_400

FWD

Fri 03/25/2022 to Sat 04/30/2022 **UPDATED** **by NYISO** **03/22/2022**

(Import)

2300 Daily 0500

SCH - OH - NY

700 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYISO

FIVEMILE-STOLLERD_345_29Fri 04/01/2022 to Fri 05/13/2022 **UPDATED** **by NYSEG** **03/03/2022**

0500 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

EASTVIEW-SPRNBK_345_W64

FWD

Sat 04/02/2022 to Mon 04/04/2022 **CANCELLED** **by ConEd** **04/01/2022**

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 04/02/2022 to Mon 04/04/2022 **CANCELLED** **by ConEd** **04/01/2022**

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Sat 04/02/2022 to Mon 04/04/2022 **CANCELLED** **by ConEd** **04/01/2022**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-LADENTWN_345_W72

Sun 04/03/2022 to Sun 04/03/2022
0700 Continuous 1900

Work scheduled by: ORU

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/03/2022 to Sat 04/09/2022
1400 Continuous 1400

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_601

Mon 04/04/2022 to Mon 04/18/2022
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_602

Mon 04/04/2022 to Mon 04/18/2022
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_603

Mon 04/04/2022 to Mon 04/18/2022
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601

Mon 04/04/2022 to Mon 04/18/2022 **UPDATED by ISONE 04/02/2022**
0001 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/04/2022 to Mon 04/18/2022
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_1300						REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>		(Export)
0001	Continuous	2359			SCH - NE - NY	1500 MW
Work scheduled by: LI					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1800 MW
SCH-HQ_CEDARS-NYISO_LIMIT_220					FWD	
Mon 04/04/2022	to	Thu 04/07/2022	<u>CANCELLED</u>	<u>by HQ 04/04/2022</u>	(Import)	
0200	Continuous	0200			SCH - HQ_CEDARS	220 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	59 MW
					TTC with All Lines In Service	279 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28						FWD
Mon 04/04/2022	to	Wed 04/06/2022	<u>UPDATED</u>	<u>by CE</u>	<u>03/28/2022</u>	(Import)
0201	Continuous	0300				SPR/DUN-SOUTH 4200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 4600 MW
SCH-NYISO-NE_LIMIT_900						REV
Mon 04/04/2022	to	Mon 04/04/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/02/2022</u>	(Export)
0600	Daily	0659				SCH - NE - NY 1100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1800 MW
SCH-NYISO-NE_LIMIT_1400						REV
Mon 04/04/2022	to	Thu 04/07/2022				(Export)
0600	Continuous	1730				SCH - NE - NY 1600 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1800 MW
SCH-NYISO-NE_LIMIT_900						REV
Mon 04/04/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/02/2022</u>	(Export)
2300	Daily	0659				SCH - NE - NY 1100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1800 MW
VOLNEY_-CLAY_345_6						FWD
Tue 04/05/2022	to	Wed 04/06/2022				(Import)
0630	Continuous	1700				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
BUCHAN_N-EASTVIEW_345_W93						FWD
Wed 04/06/2022	to	Wed 04/06/2022	<u>EXTENDED</u>	<u>by CONED</u>	<u>04/01/2022</u>	(Import)
0001	Continuous	1700				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3465 MW
						TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK_345_W79						FWD
Wed 04/06/2022	to	Fri 04/08/2022	<u>EXTENDED</u>	<u>by CONED</u>	<u>04/01/2022</u>	(Import)
0001	Continuous	0300				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3465 MW
						TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 04/08/2022 to Fri 04/08/2022 EXTENDED by CONED 04/01/2022

(Import)

0230 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 04/09/2022 to Mon 04/11/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

ATHENS_-PLSNTVLY_345_91

FWD

Sat 04/09/2022 to Sun 05/15/2022 UPDATED by CE 01/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 04/09/2022 to Sun 05/15/2022 UPDATED by CE 01/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PORTER_-ROTTDAM_230_30

FWD

Sat 04/09/2022 to Mon 04/11/2022 CANCELLED by NYISO 04/02/2022

(Import)

1500 Continuous 0800

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC_-N.SCTLND_345_14 & PORTER_-ROTTDAM_230_30

FWD

Sat 04/09/2022 to Sun 04/10/2022

(Import)

1600 0800

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER_-ROTTDAM_230_30 & PORTER_-ROTTDAM_230_31

FWD

Sat 04/09/2022 to Sun 04/10/2022

(Import)

1600 0800

CENTRAL EAST - VC

2635 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30					FWD	
Sat 04/09/2022	to	Mon 04/11/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>04/02/2022</u>	(Import)	
1600	Daily	0800			CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30					FWD	
Sun 04/10/2022	to	Mon 04/11/2022			(Import)	
1600		0800			CENTRAL EAST - VC	1500 MW
Work scheduled by:					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW
PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31					FWD	
Sun 04/10/2022	to	Mon 04/11/2022			(Import)	
1600		0800			CENTRAL EAST - VC	2635 MW
Work scheduled by:					Impacts Total Transfer Capability	340 MW
					TTC with All Lines In Service	2975 MW
MOTTHAVN-RAINEY____345_Q12					FWD	
Mon 04/11/2022	to	Thu 04/28/2022			(Import)	
0001	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
PANNELL_-CLAY____345_1					FWD	
Mon 04/11/2022	to	Fri 04/15/2022			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
PLSNTVLY-WOOD_ST__345_F31					FWD	
Tue 04/12/2022	to	Wed 04/13/2022			(Import)	
0001	Continuous	2200			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_601					FWD	REV
Tue 04/12/2022	to	Mon 04/18/2022			(Import)	(Export)
0600		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR_138_602

Tue 04/12/2022 to Mon 04/18/2022
0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR_138_603

Tue 04/12/2022 to Mon 04/18/2022
0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_1100

Tue 04/12/2022 to Tue 04/19/2022 UPDATED by ISONE 02/28/2022
0600 Continuous 0559

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1300 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1800 MW

WATRCURE-OAKDALE_345_31

Wed 04/13/2022 to Wed 04/13/2022
0800 Continuous 1500

Work scheduled by: NYSEG

SCH - PJ - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

W49TH_ST-E13THSTA_345_M55

Thu 04/14/2022 to Sat 04/16/2022
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

EASTVIEW-SPRNBK_345_W64

Thu 04/14/2022 to Thu 04/14/2022 UPDATED by CONED 03/16/2022
0301 Continuous 0330

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

SPRNBK_345KV_RNS5

Thu 04/14/2022 to Thu 04/14/2022 UPDATED by CONED 03/16/2022
0301 Continuous 0330

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/14/2022 to Tue 04/26/2022

UPDATEDby CONED 03/16/2022

(Import)

0301 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

W49TH_ST-E13THSTA_345_M54

FWD

Sat 04/16/2022 to Mon 04/18/2022

CANCELLEDby ConEd 04/04/2022

(Import)

0201 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

FWD

Mon 04/18/2022 to Mon 04/18/2022

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

FWD

Mon 04/18/2022 to Fri 04/22/2022

0001 Continuous 1900

Work scheduled by: ConEd

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

PANNELL_-CLAY____345_2

FWD

Mon 04/18/2022 to Fri 04/22/2022

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_700

FWD

Tue 04/19/2022 to Fri 04/22/2022

0601 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

GOETHALS_345KV_5

Wed 04/20/2022 to Fri 05/20/2022

0301 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253

Wed 04/20/2022 to Fri 05/20/2022

0301 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Wed 04/20/2022 to Fri 05/20/2022

0301 0300

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022

0301 0300

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022

0301 0300

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

EDIC__-FRASER_345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__345KV_CSC

Fri 04/22/2022 to Sat 04/23/2022

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_700

Fri 04/22/2022 to Sun 04/24/2022

1601 Continuous 1800

Work scheduled by: ISONE

FWD
(Import)

SCH - NE - NY

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Fri 04/22/2022 to Fri 04/22/2022
1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 04/25/2022 to Mon 04/25/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 04/25/2022 to Mon 04/25/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP1

Mon 04/25/2022 to Fri 04/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022 **UPDATED by ISONE 01/28/2022**
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NYISO-NE_LIMIT_1500

Mon 04/25/2022 to Fri 04/29/2022 **UPDATED by ISONE 01/28/2022**
0700 Continuous 1530

Work scheduled by: NYPA

REV
(Export)
SCH - NE - NY **1700 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1800 MW

SCH-NE-NYISO_LIMIT_700

Tue 04/26/2022 to Sat 04/30/2022
0801 Continuous 0800

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64					FWD	
Tue 04/26/2022	to	Tue 04/26/2022	<u>UPDATED</u>	<u>by CONED</u> <u>03/16/2022</u>	(Import)	
2130	Continuous	2200			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
SPRNBK__345KV_RNS5					FWD	
Tue 04/26/2022	to	Tue 04/26/2022	<u>UPDATED</u>	<u>by CONED</u> <u>03/16/2022</u>	(Import)	
2130	Continuous	2200			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
NIAGARA__345_230_AT4					REV	
Fri 04/29/2022	to	Fri 04/29/2022			(Export)	
0500	Continuous	1700			SCH - OH - NY	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	2000 MW
SCH-IMO-NYISO_LIMIT_400					FWD	
Sat 04/30/2022	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by NYISO</u> <u>03/22/2022</u>	(Import)	
2300	Daily	2359			SCH - OH - NY	700 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	2300 MW
CRICKVLY-PLSNTVLY_345_F84					FWD	
Mon 05/02/2022	to	Fri 05/06/2022			(Import)	
0001	Continuous	2200			SCH - NE - NY	350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F84					FWD	REV
Mon 05/02/2022	to	Fri 05/06/2022			(Import)	(Export)
0001	Continuous	2200			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Mon 05/02/2022	to	Mon 05/02/2022			(Import)	
0130	Continuous	0200			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Tue 05/03/2022 to Tue 05/03/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

FWD

Tue 05/03/2022 to Fri 05/06/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 05/06/2022 to Fri 05/06/2022

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT__345_X28

FWD

Fri 05/06/2022 to Mon 05/09/2022

(Import)

0201 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 05/07/2022 to Tue 05/10/2022

(Import)

0001 2200

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.PERRY_-MEYER___230_87 & NIAGARA_-STA_255___345_NH2

Mon 05/09/2022 to Mon 05/09/2022
0700 1400

Work scheduled by:

FWD
(Import)
DYSINGER EAST **1200 MW**
Impacts Total Transfer Capability 1950 MW
TTC with All Lines In Service 3150 MW

WETHSRFD-S.PERRY___230_85 & NIAGARA_-STA_255___345_NH2

Mon 05/09/2022 to Mon 05/09/2022
0700 1400

Work scheduled by:

FWD
(Import)
DYSINGER EAST **1200 MW**
Impacts Total Transfer Capability 1950 MW
TTC with All Lines In Service 3150 MW

FRASER___345_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

RAMAPO_-LADENTWN_345_W72

Tue 05/10/2022 to Wed 05/11/2022
0700 Continuous 1900

Work scheduled by: ORU

UPDATED by CE 02/23/2022

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST___345_F31

Wed 05/11/2022 to Fri 05/13/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_46

Wed 05/11/2022 to Thu 05/26/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/29/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PORTER_-ROTTDAM_230_30

Wed 05/11/2022 to Tue 12/31/2030
0600 Continuous 2359

Work scheduled by: NGrid

UPDATED by NGRID 03/09/2022

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31

Wed 05/11/2022 to Tue 12/31/2030
0600 2359

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2635 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EFISHKIL-WOOD_ST__345_F38

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0400 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Sat 05/21/2022 UPDATED by LI 02/10/2022
0600 Continuous 2000

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

HOMR_NYW-PIERC_NY_345_48

Mon 05/16/2022 to Fri 05/20/2022
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	REV
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	(Export)
0200	Continuous	2300	SCH - PJ - NY	1100 MW	1000 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	1150 MW 250 MW
				TTC with All Lines In Service	2250 MW 1250 MW
HOPATCON-RAMAPO___500_5018				FWD	
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	
0200	Continuous	2300	UPNY CONED	7480 MW	
Work scheduled by: PJM				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
RAMAPO___345_345_PAR3500				FWD	
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	
0200	Continuous	2300	SCH - PJ - NY	1750 MW	
Work scheduled by: PJM				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	2250 MW
RAMAPO___345_345_PAR4500				FWD	
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	
0200	Continuous	2300	SCH - PJ - NY	1750 MW	
Work scheduled by: PJM				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	2250 MW
RAMAPO___500_345_BK 1500				FWD	REV
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	(Export)
0200	Continuous	2300	SCH - PJ - NY	1100 MW	1000 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	1150 MW 250 MW
				TTC with All Lines In Service	2250 MW 1250 MW
RAMAPO___500_345_BK 1500				FWD	
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	
0200	Continuous	2300	UPNY CONED	7480 MW	
Work scheduled by: PJM				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
DUNWODIE-MOTTHAVN_345_71				FWD	
Thu 05/19/2022	to	Fri 05/20/2022		(Import)	
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOTTHAVN-RAINEY___345_Q11

Sat 05/21/2022 to Tue 05/24/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MARCY___-EDIC___345_UE1-7

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER___-ROTTRDAM_230_30 & VOLNEY___-MARCY___345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 1730
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER___-ROTTRDAM_230_31 & VOLNEY___-MARCY___345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 1730
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY___-MARCY___345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOTTHAVN-RAINEY____345_Q12

Tue 05/24/2022 to Sat 05/28/2022
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37

Tue 05/31/2022 to Wed 06/01/2022

0730 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_300

Wed 06/01/2022 to Wed 06/08/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 03/04/2022

SCH - NE - NY

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

500 MW**SCH-NYISO-NE_LIMIT_900**

Wed 06/01/2022 to Wed 06/08/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 03/04/2022

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1100 MW

500 MW

1600 MW

MOSES__-ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022

0700 Continuous 1800

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2100 MW**FROST_BR-LONG_MTN_345_352**

Thu 06/09/2022 to Sat 06/18/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 03/04/2022

SCH - NE - NY

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

1150 MW**SCH-NE-NYISO_LIMIT_200**

Thu 06/09/2022 to Sat 06/18/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 03/04/2022

SCH - NE - NY

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

400 MW**NIAGARA_-DYSINGER_345_ND1**

Mon 06/13/2022 to Fri 06/17/2022

0500 Continuous 2100

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2700 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER___345_32

Wed 06/15/2022 to Fri 06/17/2022
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-PACKARD___230_62

Sat 06/18/2022 to Fri 06/24/2022
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 03/02/2022

FWD REV
(Import) (Export)
SCH - OH - NY **700 MW 1550 MW**
Impacts Total Transfer Capability 1250 MW 150 MW
TTC with All Lines In Service 1950 MW 1700 MW

FRASER_-GILBOA___345_GF5-35

Tue 06/21/2022 to Sun 06/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022
0700 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CLRKSCRN-OAKDALE___345_36

Mon 06/27/2022 to Fri 07/01/2022
0830 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NIAGARA___345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022

1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 07/11/2022 to Fri 07/22/2022

0800 Continuous 1600

Work scheduled by: CHGE

02/14/2022

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP1

Mon 07/25/2022 to Fri 07/29/2022

0500 Continuous 2100

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022

0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022

0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY_-EDIC_345_UE1-7

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY_345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY_345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

VOLNEY_-MARCY_345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

VOLNEY_-MARCY_345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

FRASANNX-COOPERS_345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MOTTHAVN-RAINEY___345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER___-GILBOA___345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___-EDIC___345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022

(Import)

0700 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 10/21/2022

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

10/04/2021

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by CONED 03/10/2022

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by CONED 03/10/2022

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by CONED 03/10/2022

Work scheduled by: LI

FWD
(Import)
775 MW
CONED - LIPA
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
1000 Continuous 1500

UPDATED by LI 01/07/2022

Work scheduled by: LI

FWD	REV
(Import)	(Export)
0 MW	0 MW
SCH - NPX_CSC	
Impacts Total Transfer Capability 330 MW	330 MW
TTC with All Lines In Service 330 MW	330 MW

EDIC____-N.SCTLND_345_14

Mon 10/10/2022 to Mon 10/31/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
1670 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & PORTER_-ROTTRDAM_230_30

Mon 10/10/2022 to Mon 10/31/2022
0700 1530

Work scheduled by:

FWD
(Import)
1500 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & PORTER_-ROTTRDAM_230_31

Mon 10/10/2022 to Mon 10/31/2022
0700 1530

Work scheduled by:

FWD
(Import)
1500 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022 UPDATED by NYPA 02/10/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON_345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022

10/04/2021

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MAINESBG-WATRCURE_345_30

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0800 Daily 1500

SCH - PJ - NY **2200 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYSEG

WATRCURE-OAKDALE_345_31

Thu 10/27/2022 to Thu 10/27/2022

0800 Daily 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

PANNELL_-CLAY_345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_1-16

FWD

Tue 11/01/2022 to Thu 11/03/2022

(Import)

0600 Continuous 1900

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

LEEDS____345KV_R94301

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021
0700 Continuous 1900

Work scheduled by: NGrid

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1505 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS____345_94

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT____345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

MOSES___-ADIRNDCK_230_MAI

Wed 11/30/2022 to Wed 03/01/2023

0700 Continuous 1100

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

CLAY___-EDIC___345_1-16

Fri 12/30/2022 to Sat 12/31/2022

0600 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

FRASER___345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023

0700 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA12/30/2021

FWD

(Import)

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023

0700 Continuous 0730

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

ATHENS___-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023

0700 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023

1830 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 04, 2022 to Wednesday,October 04, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

LEEDS-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

FWD

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

(Import) (Export)

Work scheduled by: LI

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800

(Import) (Export)

Work scheduled by: LI

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW