

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 07/25/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 0800

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255__345_DH2

FWD

Tue 12/14/2021 to Sat 04/02/2022 **EXT FORCE** **by NYISO** **02/04/2022**

(Import)

1129 Continuous 1900

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYISO

NIAGARA_-DYSINGER_345_ND2

FWD

Tue 12/14/2021 to Sat 04/02/2022 **EXT FORCE** **by NYISO** **02/04/2022**

(Import)

1129 Continuous 1900

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYISO

NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255__345_DH2

FWD

Tue 12/14/2021 to Sat 04/02/2022

(Import)

1129 1900

DYSINGER EAST **2500 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

BECK_-NIAGARA_345_PA301

FWD

REV

Wed 02/09/2022 to Fri 06/17/2022 **UPDATED** **by NYISO** **03/22/2022**

(Import) (Export)

0700 Continuous 1700

SCH - OH - NY **1100 MW 950 MW**

Impacts Total Transfer Capability 1200 MW 1050 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: IESO

NIAGARA_-STA_255__345_NH2

FWD

Mon 02/21/2022 to Tue 12/31/2030 **UPDATED** **by NYPA** **02/04/2022**

(Import)

0500 Continuous 1900

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 02/28/2022 to Tue 05/31/2022 **UPDATED** **by NYPA** **02/16/2022**

(Import)

0700 Continuous 1300

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PORTER_-ROTTDAM_230_31

FWD

Tue 03/01/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Tue 03/01/2022 to Wed 04/20/2022

UPDATEDby NYPA02/02/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Tue 03/01/2022 to Wed 04/20/2022

UPDATEDby NYPA02/02/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS__345_93

FWD

Tue 03/08/2022 to Tue 04/12/2022

UPDATEDby NGRID03/09/2022

(Import)

0700 Continuous 1900

Work scheduled by: NGrid

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

EDIC__-N.SCTLND_345_14

FWD

Tue 03/08/2022 to Tue 05/10/2022

UPDATEDby NGRID03/09/2022

(Import)

0700 Continuous 1530

Work scheduled by: NGrid

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

EDIC__-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_31

FWD

Tue 03/08/2022 to Tue 05/10/2022

(Import)

0700 1530

Work scheduled by:

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS__345_2

FWD

Tue 03/08/2022 to Fri 06/24/2022

UPDATEDby NGRID03/09/2022

(Import)

0700 Continuous 1900

Work scheduled by: NGrid

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS__345_2

FWD

REV

Tue 03/08/2022 to Fri 06/24/2022

UPDATEDby NGRID03/09/2022

(Import) (Export)

0700 Continuous 1900

Work scheduled by: NGrid

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Sat 03/12/2022 to Sun 05/15/2022
2148 Continuous 2359

FORCED**by CE****03/13/2022**

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 03/12/2022 to Sun 05/15/2022
2148 Continuous 2359

FORCED**by CE****03/13/2022**

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK -EGRDNCTR_345_Y49

Sat 03/12/2022 to Sun 05/15/2022
2148 Continuous 2359

FORCED**by CE****03/13/2022**

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/14/2022 to Thu 04/07/2022
0500 Continuous 2200

EXTENDED**by HQ****04/03/2022**

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **240 MW**
Impacts Total Transfer Capability 39 MW
TTC with All Lines In Service 279 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/14/2022 to Thu 04/07/2022
0500 Continuous 2200

EXTENDED**by HQ****04/03/2022**

Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

GOETHALS_345KV_5

Sat 03/19/2022 to Wed 04/20/2022
0001 Continuous 0300

UPDATED**by CE****04/01/2022**

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Mon 03/21/2022 to Sat 04/30/2022
0809 Continuous 2359

EXT FORCE**by CE****04/04/2022**

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **310 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

FWD

Mon 03/21/2022 to Sat 04/30/2022 EXT FORCE by CE 04/04/2022

(Import)

0811 Continuous 2359

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_700

FWD

Fri 03/25/2022 to Sat 04/30/2022 UPDATED by NYISO 03/22/2022

(Import)

0001 Continuous 2359

SCH - OH - NY

1000 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_400

FWD

Fri 03/25/2022 to Sat 04/30/2022 UPDATED by NYISO 03/22/2022

(Import)

2300 Daily 0500

SCH - OH - NY

700 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYISO

FIVEMILE-STOLLERD_345_29

Fri 04/01/2022 to Fri 05/13/2022 UPDATED by NYSEG 03/03/2022

0500 Continuous 1900

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

EASTVIEW-SPRNBK_345_W64

FWD

Sat 04/02/2022 to Mon 04/04/2022 CANCELLED by ConEd 04/01/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 04/02/2022 to Mon 04/04/2022 CANCELLED by ConEd 04/01/2022

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Sat 04/02/2022 to Mon 04/04/2022 CANCELLED by ConEd 04/01/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-LADENTWN_345_W72

Sun 04/03/2022 to Sun 04/03/2022
0700 Continuous 1900
Work scheduled by: ORU

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/03/2022 to Sat 04/09/2022
1400 Continuous 1400
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_601

Mon 04/04/2022 to Mon 04/18/2022
0001 2359
Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_602

Mon 04/04/2022 to Mon 04/18/2022
0001 2359
Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_603

Mon 04/04/2022 to Mon 04/18/2022
0001 2359
Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601

Mon 04/04/2022 to Mon 04/18/2022 **UPDATED by ISONE 04/02/2022**
0001 Continuous 2359
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/04/2022 to Mon 04/18/2022
0001 2359
Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_1300						REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>		(Export)
0001	Continuous	2359			SCH - NE - NY	1500 MW
Work scheduled by: LI					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1800 MW
SCH-HQ_CEDARS-NYISO_LIMIT_220					FWD	
Mon 04/04/2022	to	Thu 04/07/2022	<u>CANCELLED</u>	<u>by HQ 04/04/2022</u>	(Import)	
0200	Continuous	0200			SCH - HQ_CEDARS	220 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	59 MW
					TTC with All Lines In Service	279 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28					FWD	
Mon 04/04/2022	to	Wed 04/06/2022	<u>UPDATED</u>	<u>by CE</u>	<u>03/28/2022</u>	(Import)
0201	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	4200 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
SCH-NYISO-NE_LIMIT_900					REV	
Mon 04/04/2022	to	Mon 04/04/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/02/2022</u>	(Export)
0600	Daily	0659				
Work scheduled by: ISONE					SCH - NE - NY	1100 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1800 MW
SCH-NYISO-NE_LIMIT_1400					REV	
Mon 04/04/2022	to	Thu 04/07/2022				(Export)
0600	Continuous	1730				
Work scheduled by: ISONE					SCH - NE - NY	1600 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1800 MW
SCH-NYISO-NE_LIMIT_900					REV	
Mon 04/04/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/02/2022</u>	(Export)
2300	Daily	0659				
Work scheduled by: ISONE					SCH - NE - NY	1100 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1800 MW
VOLNEY_-CLAY_345_6					FWD	
Tue 04/05/2022	to	Wed 04/06/2022				(Import)
0630	Continuous	1700				
Work scheduled by: NGrid					OSWEGO EXPORT	5250 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Wed 04/06/2022	to	Wed 04/06/2022	<u>EXTENDED</u>	<u>by CONED</u>	<u>04/01/2022</u>	(Import)
0001	Continuous	1700				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK_345_W79					FWD	
Wed 04/06/2022	to	Fri 04/08/2022	<u>EXTENDED</u>	<u>by CONED</u>	<u>04/01/2022</u>	(Import)
0001	Continuous	0300				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 04/08/2022 to Fri 04/08/2022 EXTENDED by CONED 04/01/2022

(Import)

0230 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 04/09/2022 to Mon 04/11/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

ATHENS_-PLSNTVLY_345_91

FWD

Sat 04/09/2022 to Sun 05/15/2022 UPDATED by CE 01/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 04/09/2022 to Sun 05/15/2022 UPDATED by CE 01/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PORTER_-ROTTDAM_230_30

FWD

Sat 04/09/2022 to Mon 04/11/2022 CANCELLED by NYISO 04/02/2022

(Import)

1500 Continuous 0800

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC_-N.SCTLND_345_14 & PORTER_-ROTTDAM_230_30

FWD

Sat 04/09/2022 to Sun 04/10/2022

(Import)

1600 0800

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER_-ROTTDAM_230_30 & PORTER_-ROTTDAM_230_31

FWD

Sat 04/09/2022 to Sun 04/10/2022

(Import)

1600 0800

CENTRAL EAST - VC

2635 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30					FWD	
Sat 04/09/2022	to	Mon 04/11/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>04/02/2022</u>	(Import)	
1600	Daily	0800			CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30					FWD	
Sun 04/10/2022	to	Mon 04/11/2022			(Import)	
1600		0800			CENTRAL EAST - VC	1500 MW
Work scheduled by:					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW
PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31					FWD	
Sun 04/10/2022	to	Mon 04/11/2022			(Import)	
1600		0800			CENTRAL EAST - VC	2635 MW
Work scheduled by:					Impacts Total Transfer Capability	340 MW
					TTC with All Lines In Service	2975 MW
MOTTHAVN-RAINEY____345_Q12					FWD	
Mon 04/11/2022	to	Thu 04/28/2022			(Import)	
0001	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
PANNELL_-CLAY____345_1					FWD	
Mon 04/11/2022	to	Fri 04/15/2022			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
PLSNTVLY-WOOD_ST__345_F31					FWD	
Tue 04/12/2022	to	Wed 04/13/2022			(Import)	
0001	Continuous	2200			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_601					FWD	REV
Tue 04/12/2022	to	Mon 04/18/2022			(Import)	(Export)
0600		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_602

Tue 04/12/2022 to Mon 04/18/2022
0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_603

Tue 04/12/2022 to Mon 04/18/2022
0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_1100

Tue 04/12/2022 to Tue 04/19/2022 UPDATED by ISONE 02/28/2022
0600 Continuous 0559

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1300 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1800 MW

WATRCURE-OAKDALE__345_31

Wed 04/13/2022 to Wed 04/13/2022
0800 Continuous 1500

Work scheduled by: NYSEG

SCH - PJ - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

W49TH_ST-E13THSTA_345_M55

Thu 04/14/2022 to Sat 04/16/2022
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

EASTVIEW-SPRNBK__345_W64

Thu 04/14/2022 to Thu 04/14/2022 UPDATED by CONED 03/16/2022
0301 Continuous 0330

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

SPRNBK__345KV_RNS5

Thu 04/14/2022 to Thu 04/14/2022 UPDATED by CONED 03/16/2022
0301 Continuous 0330

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 04/14/2022 to Fri 04/22/2022

UPDATEDby CONED 03/16/2022

(Import)

0301 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

W49TH_ST-E13THSTA_345_M54

FWD

Sat 04/16/2022 to Mon 04/18/2022

CANCELLEDby ConEd 04/04/2022

(Import)

0201 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

FWD

Mon 04/18/2022 to Mon 04/18/2022

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

FWD

Mon 04/18/2022 to Fri 04/22/2022

0001 Continuous 1900

Work scheduled by: ConEd

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

PANNELL_-CLAY____345_2

FWD

Mon 04/18/2022 to Fri 04/22/2022

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_700

FWD

Tue 04/19/2022 to Fri 04/22/2022

0601 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

GOETHALS_345KV_5

Wed 04/20/2022 to Fri 05/20/2022

0301 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253

Wed 04/20/2022 to Fri 05/20/2022

0301 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Wed 04/20/2022 to Fri 05/20/2022

0301 0300

Work scheduled by:

FWD REV
 (Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

2550 MW 1900 MW
 300 MW 300 MW
 2850 MW 2200 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022

0301 0300

Work scheduled by:

FWD REV
 (Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

2550 MW 1900 MW
 300 MW 300 MW
 2850 MW 2200 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022

0301 0300

Work scheduled by:

FWD REV
 (Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

2550 MW 1900 MW
 300 MW 300 MW
 2850 MW 2200 MW

EDIC__-FRASER_345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

2500 MW
 475 MW
 2975 MW

MARCY__345KV_CSC

Fri 04/22/2022 to Sat 04/23/2022

0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

2925 MW
 50 MW
 2975 MW

SCH-NE-NYISO_LIMIT_700

Fri 04/22/2022 to Sun 04/24/2022

1601 Continuous 1800

Work scheduled by: ISONE

FWD
 (Import)

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

900 MW
 500 MW
 1400 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

FWD

Fri 04/22/2022 to Fri 04/22/2022

(Import)

1830 Continuous 1900

SCH - PJM_HTP

300 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

EASTVIEW-SPRNBK__345_W64

FWD

Fri 04/22/2022 to Fri 04/22/2022

(Import)

2130 Continuous 2200

UPDATED**by CONED 03/16/2022**

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Fri 04/22/2022 to Fri 04/22/2022

(Import)

2130 Continuous 2200

UPDATED**by CONED 03/16/2022**

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 04/25/2022 to Mon 04/25/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

FWD

Mon 04/25/2022 to Mon 04/25/2022

(Import)

0001 Continuous 0030

UPNY CONED

7580 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP1

FWD

Mon 04/25/2022 to Fri 04/29/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022

UPDATED**by ISONE 01/28/2022**

0700 Continuous 1530

SCH - NE - NY

Work scheduled by: NYPA

Impacts Total Transfer Capability

TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1500

Mon 04/25/2022 to Fri 04/29/2022 **UPDATED by ISONE 01/28/2022**

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1700 MW

100 MW

1800 MW

SCH-NE-NYISO_LIMIT_700

Tue 04/26/2022 to Sat 04/30/2022

0801 Continuous 0800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

900 MW

500 MW

1400 MW

NIAGARA_345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1750 MW

250 MW

2000 MW

SCH-IMO-NYISO_LIMIT_400

Sat 04/30/2022 to Sat 04/30/2022 **UPDATED by NYISO 03/22/2022**

2300 Daily 2359

Work scheduled by: NYISO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

700 MW

1600 MW

2300 MW

CRICKVLY-PLSNTVLY_345_F84

Mon 05/02/2022 to Fri 05/06/2022

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

350 MW

1050 MW

1400 MW

CRICKVLY-PLSNTVLY_345_F84

Mon 05/02/2022 to Fri 05/06/2022

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import) (Export)

100 MW

100 MW

100 MW

200 MW

200 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 05/02/2022 to Mon 05/02/2022

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

3465 MW

7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Tue 05/03/2022 to Tue 05/03/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

FWD

Tue 05/03/2022 to Fri 05/06/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 05/06/2022 to Fri 05/06/2022

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT__345_X28

FWD

Fri 05/06/2022 to Mon 05/09/2022

(Import)

0201 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 05/07/2022 to Tue 05/10/2022

(Import)

0001 2200

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

FWD

Mon 05/09/2022 to Tue 05/24/2022 UPDATED by CONED 03/29/2022

(Import)

0301 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

S.PERRY-MEYER_230_87 & NIAGARA-STA_255_345_NH2

FWD

Mon 05/09/2022 to Mon 05/09/2022

(Import)

0700 1400

DYSINGER EAST

1200 MW

Impacts Total Transfer Capability 1950 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

WETHSRFD-S.PERRY_230_85 & NIAGARA-STA_255_345_NH2

FWD

Mon 05/09/2022 to Mon 05/09/2022

(Import)

0700 1400

DYSINGER EAST

1200 MW

Impacts Total Transfer Capability 1950 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

FRASER_345_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022

(Import)

0800 Continuous 1700

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

RAMAPO-LADENTWN_345_W72

FWD

Tue 05/10/2022 to Wed 05/11/2022 UPDATED by CE 02/23/2022

(Import)

0700 Continuous 1900

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ORU

PLSNTVLY-WOOD_ST_345_F31

FWD

Wed 05/11/2022 to Fri 05/13/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PORTER-ROTTDAM_230_30

FWD

Wed 05/11/2022 to Tue 12/31/2030 UPDATED by NGRID 03/09/2022

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31

FWD

Wed 05/11/2022 to Tue 12/31/2030

(Import)

0600

2359

CENTRAL EAST - VC

2635 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200

Continuous

0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F38

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200

Continuous

0430

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200

Continuous

0430

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0400

Continuous

0430

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 05/16/2022 to Sat 05/21/2022

(Import) (Export)

0600

Continuous

2000

UPDATEDby LI02/10/2022

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

HOMR_NYW-PIERC_NY_345_48

Mon 05/16/2022 to Fri 05/20/2022

0800

Continuous

1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	REV
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	(Export)
0200	Continuous	2300	SCH - PJ - NY	1100 MW	1000 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	1150 MW 250 MW
				TTC with All Lines In Service	2250 MW 1250 MW
HOPATCON-RAMAPO___500_5018				FWD	
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	
0200	Continuous	2300	UPNY CONED	7480 MW	
Work scheduled by: PJM				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
RAMAPO___345_345_PAR3500				FWD	
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	
0200	Continuous	2300	SCH - PJ - NY	1750 MW	
Work scheduled by: PJM				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	2250 MW
RAMAPO___345_345_PAR4500				FWD	
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	
0200	Continuous	2300	SCH - PJ - NY	1750 MW	
Work scheduled by: PJM				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	2250 MW
RAMAPO___500_345_BK 1500				FWD	REV
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	(Export)
0200	Continuous	2300	SCH - PJ - NY	1100 MW	1000 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	1150 MW 250 MW
				TTC with All Lines In Service	2250 MW 1250 MW
RAMAPO___500_345_BK 1500				FWD	
Wed 05/18/2022	to	Sun 05/22/2022		(Import)	
0200	Continuous	2300	UPNY CONED	7480 MW	
Work scheduled by: PJM				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
DUNWODIE-MOTTHAVN_345_71				FWD	
Thu 05/19/2022	to	Fri 05/20/2022		(Import)	
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTHAVN-RAINEY___345_Q11

FWD

Sat 05/21/2022 to Tue 05/24/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARCY___-EDIC___345_UE1-7

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

PORTER___-ROTTRDAM_230_30 & VOLNEY___-MARCY___345_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER___-ROTTRDAM_230_31 & VOLNEY___-MARCY___345_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

VOLNEY___-MARCY___345_19

FWD

Sat 05/21/2022 to Sat 05/21/2022

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT 4900 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA 800 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA 1350 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA 1350 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOTTHAVN-RAINEY____345_Q12

Tue 05/24/2022 to Sat 05/28/2022
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Fri 05/27/2022 to Sat 05/28/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

PIERCEBRK-FIVEMILE_345_37

Tue 05/31/2022 to Wed 06/01/2022
0730 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_300

Wed 06/01/2022 to Wed 06/08/2022
0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE03/04/2022

FWD

(Import)

SCH - NE - NY

500 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_900

Wed 06/01/2022 to Wed 06/08/2022
0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE03/04/2022

REV

(Export)

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1600 MW

MOSES__-ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022
0700 Continuous 1800

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

FROST_BR-LONG_MTN_345_352

Thu 06/09/2022 to Sat 06/18/2022
0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE03/04/2022

FWD

(Import)

SCH - NE - NY

1150 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_200

Thu 06/09/2022 to Sat 06/18/2022
0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE03/04/2022

FWD

(Import)

SCH - NE - NY

400 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 06/13/2022 to Fri 06/17/2022

(Import)

0500 Continuous 2100

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER_345_32

FWD

Wed 06/15/2022 to Fri 06/17/2022

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NIAGARA_-PACKARD_230_62

FWD

REV

Sat 06/18/2022 to Fri 06/24/2022

(Import) (Export)

0500 Continuous 1700

UPDATED by NYPA 03/02/2022SCH - OH - NY **700 MW 1550 MW**

Impacts Total Transfer Capability 1250 MW 150 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

FRASER_-GILBOA_345_GF5-35

FWD

Tue 06/21/2022 to Sun 06/26/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022

0700 Continuous 0759

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

CLRKSCRN-OAKDALE_345_36

FWD

Mon 06/27/2022 to Fri 07/01/2022

(Import)

0830 Continuous 1530

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NIAGARA_345_230_AT4

FWD

REV

Tue 06/28/2022 to Wed 06/29/2022

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY **1900 MW 1400 MW**

Impacts Total Transfer Capability 50 MW 300 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022

1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 07/11/2022 to Fri 07/22/2022

0800 Continuous 1600

Work scheduled by: CHGE

02/14/2022

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP1

Mon 07/25/2022 to Fri 07/29/2022

0500 Continuous 2100

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA_-DYSINGER_345_ND2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___-EDIC_____345_UE1-7

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY_____345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY_____345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 1830

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

VOLNEY_-MARCY_____345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

VOLNEY_-MARCY_____345_19

FWD

Sat 08/06/2022 to Sat 08/06/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MOTTHAVN-RAINEY__345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER__-GILBOA__345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY__-EDIC__345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022

(Import)

0700 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 09/19/2022 to Fri 10/21/2022

0800 Continuous 1600

10/04/2021

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

UPDATEDby CONED 03/10/2022

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

UPDATEDby CONED 03/10/2022

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

UPDATEDby CONED 03/10/2022

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022

1000 Continuous 1500

UPDATEDby LI01/07/2022

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW

330 MW

TTC with All Lines In Service 330 MW

330 MW

EDIC___-N.SCTLND_345_14

Mon 10/10/2022 to Mon 10/31/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

EDIC___-N.SCTLND_345_14 & PORTER_-ROTTRDAM_230_30

Mon 10/10/2022 to Mon 10/31/2022

0700 Continuous 1530

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_31

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700

1530

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022

(Import)

0500

Continuous

1700

UPDATEDby NYPA02/10/2022

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY____345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022

(Import)

0700

Continuous

1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON__345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022

(Import)

0800

Continuous

1600

10/04/2021

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MAINESBG-WATRCURE_345_30

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0800

Daily

1500

SCH - PJ - NY

2200 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYSEG

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022

0800

Daily

1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

PANNELL_-CLAY____345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022

(Import)

0700

Continuous

1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY___-EDIC___345_1-16

FWD

Tue 11/01/2022 to Thu 11/03/2022

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5250 MW

GILBOA___-N.SCTLND_345_GNS-1

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

UPDATED**by NGRID 12/29/2021**

0700 Continuous 1900

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2975 MW

LEEDS___345KV_R94301

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

UPDATED**by NGRID 12/29/2021**

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

Work scheduled by: NGrid

TTC with All Lines In Service 7815 MW

MARCY___-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

UPDATED**by NGRID 12/29/2021**

0700 Continuous 1900

CENTRAL EAST - VC

1470 MW

Impacts Total Transfer Capability 1505 MW

Work scheduled by: NGrid

ARR: 19

TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS___345_94

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

UPDATED**by NGRID 12/29/2021**

0700 Continuous 1900

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2975 MW

PORTER___-ROTTRDAM_230_30 & MARCY___-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 1900

CENTRAL EAST - VC

1300 MW

Impacts Total Transfer Capability 1675 MW

Work scheduled by:

TTC with All Lines In Service 2975 MW

PORTER___-ROTTRDAM_230_31 & MARCY___-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 1900

CENTRAL EAST - VC

1300 MW

Impacts Total Transfer Capability 1675 MW

Work scheduled by:

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS___-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	3715 MW
TTC with All Lines In Service	7815 MW

MOSES___-ADIRNDCK_230_MA1

Wed 11/30/2022 to Wed 03/01/2023
0700 Continuous 1100

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

CLAY___-EDIC___345_1-16

Fri 12/30/2022 to Sat 12/31/2022
0600 Continuous 1900

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

FRASER___345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 12/30/2021

	FWD
	(Import)
CENTRAL EAST - VC	2935 MW
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	2975 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

ATHENS___-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,April 05, 2022 to Thursday ,October 05, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS___-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW