

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 07/25/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 0800

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

	FWD (Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

	REV (Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	2000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BECK___-NIAGARA__345_PA301							
Wed 02/09/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/22/2022</u>		
0700	Continuous	1700				SCH - OH - NY	1100 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	2000 MW
NIAGARA_-STA_255__345_NH2						FWD	
Mon 02/21/2022	to	Tue 12/31/2030	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2022</u>	(Import)	
0500	Continuous	1900				DYSINGER EAST	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MA1						FWD	
Mon 02/28/2022	to	Tue 05/31/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/16/2022</u>	(Import)	
0700	Continuous	1300				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
PORTER___-ROTTDAM_230_31						FWD	
Tue 03/01/2022	to	Tue 12/31/2030				(Import)	
0600	Continuous	2359				CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	170 MW
						TTC with All Lines In Service	2975 MW
FRASANX-COOPERS__345_UCC2-41						FWD	
Tue 03/01/2022	to	Thu 04/21/2022	<u>EXTENDED</u>	<u>by NYPA</u>	<u>04/13/2022</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
MARCY___-FRASANX_345_UCC2-41						FWD	
Tue 03/01/2022	to	Thu 04/21/2022	<u>EXTENDED</u>	<u>by NYPA</u>	<u>04/13/2022</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
N.SCTLND-LEEDS___345_93						FWD	
Tue 03/08/2022	to	Tue 04/12/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	
0700	Continuous	1900				CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

FWD

Tue 03/08/2022 to Tue 05/10/2022 UPDATED by NGRID 03/09/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **1670 MW**
 Impacts Total Transfer Capability 1305 MW
 TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_31

FWD

Tue 03/08/2022 to Tue 05/10/2022

(Import)

0700 1530

CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

Work scheduled by:

N.SCTLND-ALPS____345_2

FWD

Tue 03/08/2022 to Fri 06/24/2022 UPDATED by NGRID 03/09/2022

(Import)

0700 Continuous 1900

SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

N.SCTLND-ALPS____345_2

FWD

REV

Tue 03/08/2022 to Fri 06/24/2022 UPDATED by NGRID 03/09/2022

(Import) (Export)

0700 Continuous 1900

SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

EGRDNCTY_345_138_AT1

FWD

Sat 03/12/2022 to Sun 05/15/2022 FORCED by CE 03/13/2022

(Import)

2148 Continuous 2359

CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT2

FWD

Sat 03/12/2022 to Sun 05/15/2022 FORCED by CE 03/13/2022

(Import)

2148 Continuous 2359

CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SPRNBK____-EGRDNCTR_345_Y49

FWD

Sat 03/12/2022 to Sun 05/15/2022 FORCED by CE 03/13/2022

(Import)

2148 Continuous 2359

CONED - LIPA **775 MW**
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

FWD

Mon 03/14/2022 to Tue 04/12/2022

EXTENDEDby HQ04/07/2022

(Import)

0500 Continuous 1700

SCH - HQ_CEDARS

240 MW

Impacts Total Transfer Capability 39 MW

TTC with All Lines In Service 279 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 03/14/2022 to Tue 04/12/2022

EXTENDEDby HQ04/07/2022

(Export)

0500 Continuous 1700

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

GOETHALS_345KV_5

Sat 03/19/2022 to Wed 04/20/2022

UPDATEDby CE04/01/2022

0001 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 03/21/2022 to Sat 04/30/2022

EXT FORCEby CE04/04/2022

(Import)

0809 Continuous 2359

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 03/21/2022 to Sat 04/30/2022

EXT FORCEby CE04/04/2022

(Import)

0811 Continuous 2359

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_700

FWD

Fri 03/25/2022 to Sat 04/30/2022

UPDATEDby NYISO03/22/2022

(Import)

0001 Continuous 2359

SCH - OH - NY

1000 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_400

FWD

Fri 03/25/2022 to Sat 04/30/2022

UPDATEDby NYISO03/22/2022

(Import)

2300 Daily 0500

SCH - OH - NY

700 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYISO

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Fri 04/01/2022 to Tue 12/31/2030 EXTENDED by NYSEG 04/06/2022

0500 Continuous 2359

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDN_CG-LNDVFT_345_V-3022

Sun 04/03/2022 to Sat 04/09/2022

1400 Continuous 1400

Work scheduled by: PJM

FWD REV
(Import) (Export)

SCH - PJM_VFT

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_601

Mon 04/04/2022 to Mon 04/18/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_602

Mon 04/04/2022 to Mon 04/18/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_603

Mon 04/04/2022 to Mon 04/18/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601

Mon 04/04/2022 to Mon 04/18/2022 UPDATED by ISONE 04/02/2022

0001 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 04/04/2022 to Mon 04/18/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_1300						REV
Mon 04/04/2022	to	Mon 04/18/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>		(Export)
0001	Continuous	2359			SCH - NE - NY	1500 MW
Work scheduled by: LI					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1800 MW
EASTVIEW-SPRNBK__345_W79					FWD	
Wed 04/06/2022	to	Sat 04/09/2022	<u>UPDATED</u>	<u>by CONED 04/06/2022</u>	(Import)	
0001	Continuous	0300			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Sat 04/09/2022 to Sat 04/09/2022 UPDATED by CONED 04/06/2022
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EDIC__-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30

FWD

Sat 04/09/2022 to Sun 04/10/2022
1600 0800

(Import)

Work scheduled by:

CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31

FWD

Sat 04/09/2022 to Sun 04/10/2022
1600 0800

(Import)

Work scheduled by:

CENTRAL EAST - VC **2635 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30

FWD

Sat 04/09/2022 to Mon 04/11/2022 UPDATED by NGRID 04/02/2022
1600 Daily 0800

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-NE_LIMIT_100

REV

Sat 04/09/2022 to Mon 04/11/2022 UPDATED by NGRID 04/02/2022
1600 Daily 0800

(Export)

Work scheduled by: NGrid

SCH - NE - NY **300 MW**
Impacts Total Transfer Capability 1500 MW
TTC with All Lines In Service 1800 MW

EDIC__-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30

FWD

Sun 04/10/2022 to Mon 04/11/2022
1600 0800

(Import)

Work scheduled by:

CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31

FWD

Sun 04/10/2022 to Mon 04/11/2022
1600 0800

(Import)

Work scheduled by:

CENTRAL EAST - VC **2635 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q12					FWD	
Mon 04/11/2022	to	Thu 04/28/2022	<u>CANCELLED</u>	<u>by ConEd</u>	<u>04/11/2022</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
EASTVIEW-SPRNBK__345_W64					FWD	
Mon 04/11/2022	to	Mon 04/11/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>04/07/2022</u>	(Import)
0301	Continuous	0330				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
SPRNBK__345KV_RNS5					FWD	
Mon 04/11/2022	to	Mon 04/11/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>04/07/2022</u>	(Import)
0301	Continuous	0330				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
MILLWOOD-EASTVIEW_345_W99					FWD	
Mon 04/11/2022	to	Sun 04/17/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>04/07/2022</u>	(Import)
0301	Continuous	2200				
Work scheduled by: ConEd					UPNY CONED	7550 MW
					Impacts Total Transfer Capability	265 MW
					TTC with All Lines In Service	7815 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_601					FWD	REV
Mon 04/11/2022	to	Mon 04/18/2022			(Import)	(Export)
0600		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/11/2022	to	Mon 04/18/2022			(Import)	(Export)
0600		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/11/2022	to	Mon 04/18/2022			(Import)	(Export)
0600		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY____345_1

Mon 04/11/2022 to Fri 04/15/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_300

Tue 04/12/2022 to Tue 04/19/2022

1800 Continuous 0559

Work scheduled by: ISONE

UPDATEDby ISONE 04/08/2022

FWD

(Import)

SCH - NE - NY

500 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

WATRCURE-OAKDALE__345_31

Wed 04/13/2022 to Wed 04/13/2022

0800 Continuous 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST-E13THSTA_345_M55

Thu 04/14/2022 to Sat 04/16/2022

0001 Continuous 0200

Work scheduled by: ConEd

CANCELLEDby ConEd 04/10/2022

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Thu 04/14/2022 to Thu 04/14/2022

0300 Continuous 0600

Work scheduled by: ConEd

CANCELLEDby ConEd 04/14/2022

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

OSWEGO_-VOLNEY__345_11

Sat 04/16/2022 to Sat 04/16/2022

0630 Daily 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

EASTVIEW-SPRNBK__345_W64

Sun 04/17/2022 to Sun 04/17/2022

2130 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CONED 04/07/2022

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Sun 04/17/2022 to Sun 04/17/2022 UPDATED by CONED 04/07/2022

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Mon 04/18/2022 to Mon 04/18/2022

(Import)

0001 Continuous 0030

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31

FWD

Mon 04/18/2022 to Tue 04/19/2022 UPDATED by CONED 04/07/2022

(Import)

0001 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

HUDSONTP-W49TH_ST_345_Y56

FWD

Mon 04/18/2022 to Fri 04/22/2022

(Import)

0001 Continuous 1900

SCH - PJM_HTP **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

ATHENS__-PLSNTVLY_345_91

FWD

Mon 04/18/2022 to Sun 05/15/2022 UPDATED by CE 04/07/2022

(Import)

0001 Continuous 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Mon 04/18/2022 to Sun 05/15/2022 UPDATED by CE 04/07/2022

(Import)

0001 Continuous 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SCH-NE-NYISO_LIMIT_800

FWD

Mon 04/18/2022 to Mon 04/18/2022

(Import)

0600 Continuous 0659

SCH - NE - NY **1000 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Mon 04/18/2022 to Thu 04/21/2022
0700 Continuous 2259

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

PANNELL -CLAY 345_2

Mon 04/18/2022 to Fri 04/22/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_800

Mon 04/18/2022 to Fri 04/22/2022
2300 Continuous 0659

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1300

Tue 04/19/2022 to Tue 04/19/2022
0001 Continuous 0559

Work scheduled by: ISONE

UPDATED by ISONE 04/08/2022

REV
(Export)
SCH - NE - NY **1500 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1800 MW

SCH-NE-NYISO_LIMIT_300

Tue 04/19/2022 to Fri 04/22/2022
0601 Continuous 0759

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1300

Tue 04/19/2022 to Fri 04/22/2022
0601 Continuous 0759

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1500 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1800 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 04/19/2022 to Tue 04/26/2022
0700 Continuous 1730

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Tue 04/19/2022 to Wed 04/20/2022
2200 Continuous 0300
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Tue 04/19/2022 to Wed 04/20/2022
2200 Continuous 0300
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Tue 04/19/2022 to Wed 04/20/2022
2200 0300
Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Tue 04/19/2022 to Wed 04/20/2022
2200 0300
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Tue 04/19/2022 to Wed 04/20/2022
2200 Continuous 0300
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Tue 04/19/2022 to Wed 04/20/2022
2200 Continuous 0300
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Tue 04/19/2022 to Wed 04/20/2022
2200 Continuous 0300
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 04/20/2022 to Fri 04/22/2022
0001 2200

(Import)

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_200

FWD

Wed 04/20/2022 to Fri 04/22/2022
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

SCH - NE - NY

400 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1400 MW

GOETHALS_345KV_5

Wed 04/20/2022 to Fri 05/20/2022
0301 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Wed 04/20/2022 to Fri 05/20/2022
0301 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

(Import) (Export)

Work scheduled by:

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

(Import) (Export)

Work scheduled by:

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

LINDEN_-GOETHALS_230_A2253 & MARION_-FARRAGUT_345_C3403

FWD

REV

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

(Import) (Export)

Work scheduled by:

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Fri 04/22/2022 to Fri 04/22/2022
0700 Continuous 1800
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

MARCY_345KV_CSC

Fri 04/22/2022 to Sat 04/23/2022
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

EDIC_-FRASER_345_EF24-40

Fri 04/22/2022 to Tue 06/14/2022 UPDATED by NJYPA 04/13/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_300

Fri 04/22/2022 to Sun 04/24/2022
1601 Continuous 1800
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1300

Fri 04/22/2022 to Sun 04/24/2022
1601 Continuous 1800
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1500 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1800 MW

W49TH_ST_345KV_7

Fri 04/22/2022 to Fri 04/22/2022
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 04/25/2022 to Mon 04/25/2022
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Mon 04/25/2022 to Mon 04/25/2022

(Import)

0001 Continuous 0030

UPNY CONED

7580 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP1

FWD

Mon 04/25/2022 to Fri 04/29/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

DYSINGER-STA_255__345_DH1

FWD

Mon 04/25/2022 to Sat 04/30/2022

(Import)

0600 Continuous 1800

DYSINGER EAST

2850 MW

Work scheduled by: NT

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2 & DYSINGER-STA_255__345_DH1

FWD

Mon 04/25/2022 to Sat 04/30/2022

(Import)

0600 1800

DYSINGER EAST

1250 MW

Work scheduled by:

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022

CANCELLED by NYPA 04/12/2022

0700 Continuous 1530

SCH - NE - NY

Work scheduled by: NYPA

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-NYISO-NE_LIMIT_1500

REV

Mon 04/25/2022 to Fri 04/29/2022

CANCELLED by NYPA 04/12/2022

(Export)

0700 Continuous 1530

SCH - NE - NY

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1800 MW

SCH-NE-NYISO_LIMIT_700

FWD

Tue 04/26/2022 to Sat 04/30/2022

(Import)

0801 Continuous 0800

SCH - NE - NY

900 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Wed 04/27/2022 to Thu 04/28/2022
0500 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

800 MW**NIAGARA_345_230_AT4**

Fri 04/29/2022 to Fri 04/29/2022
0500 Continuous 1700
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

REV
(Export)

1750 MW**SCH-IMO-NYISO_LIMIT_400**

Sat 04/30/2022 to Sat 04/30/2022 **UPDATED by NYISO 03/22/2022**
2300 Daily 2359
Work scheduled by: NYISO

SCH - OH - NY
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 2300 MW

FWD
(Import)

700 MW**BUCHAN_N-EASTVIEW_345_W93**

Mon 05/02/2022 to Mon 05/02/2022
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

4350 MW**RAMAPO_-BUCHAN_N_345_Y94**

Mon 05/02/2022 to Mon 05/02/2022
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

7580 MW**SCH-HQ_CEDARS-NYISO_LIMIT_220**

Mon 05/02/2022 to Fri 05/20/2022
0200 Continuous 0200
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 270 MW

FWD
(Import)

220 MW**ROCHESTR-PANNELL_345_RP2**

Mon 05/02/2022 to Fri 05/06/2022
0500 Continuous 1700
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

2300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Tue 05/03/2022 to Tue 05/03/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Tue 05/03/2022 to Fri 05/06/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Tue 05/03/2022 to Fri 05/06/2022

(Import)

0700 Continuous 1530

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Tue 05/03/2022 to Fri 05/06/2022

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

LEEDS_345KV_R395

FWD

Tue 05/03/2022 to Tue 05/03/2022

(Import)

0830 Daily(No Weekends) 1100

UPDATED**by NGRID 04/14/2022**

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 05/06/2022 to Fri 05/06/2022

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 05/07/2022 to Tue 05/10/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28

Sun 05/08/2022 to Wed 05/11/2022
0201 Continuous 0300

UPDATED by CONED 04/13/2022

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_46

Mon 05/09/2022 to Tue 05/24/2022
0301 Continuous 0200

UPDATED by CONED 03/29/2022

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

S.PERRY_-MEYER_230_87 & NIAGARA_-STA_255_345_NH2

Mon 05/09/2022 to Mon 05/09/2022
0700 1400

Work scheduled by:

FWD
(Import)
DYSINGER EAST **1200 MW**
Impacts Total Transfer Capability 1950 MW
TTC with All Lines In Service 3150 MW

WETHSRFD-S.PERRY_230_85 & NIAGARA_-STA_255_345_NH2

Mon 05/09/2022 to Mon 05/09/2022
0700 1400

Work scheduled by:

FWD
(Import)
DYSINGER EAST **1200 MW**
Impacts Total Transfer Capability 1950 MW
TTC with All Lines In Service 3150 MW

FRASER_345_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

RAMAPO_-LADENTWN_345_W72

Tue 05/10/2022 to Wed 05/11/2022
0700 Continuous 1900

UPDATED by CE 02/23/2022

Work scheduled by: ORU

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F31

Wed 05/11/2022 to Fri 05/13/2022
0001 Continuous 2200

UPDATED by CONED 04/07/2022

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

FWD

Wed 05/11/2022 to Tue 12/31/2030 UPDATED by NGRID 03/09/2022

(Import)

0600 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31

FWD

Wed 05/11/2022 to Tue 12/31/2030

(Import)

0600 2359

CENTRAL EAST - VC

2635 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F38

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0400 Continuous 0430

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 05/16/2022 to Sat 05/21/2022 UPDATED by LI 02/10/2022

(Import) (Export)

0600 Continuous 2000

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48

Mon 05/16/2022 to Fri 05/20/2022

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HOPATCON-RAMAPO___500_5018

Wed 05/18/2022 to Sun 05/22/2022

0200 Continuous 2300

Work scheduled by: PJM

FWD REV

(Import) (Export)

SCH - PJ - NY

1100 MW 1000 MW

Impacts Total Transfer Capability 1150 MW 250 MW

TTC with All Lines In Service 2250 MW 1250 MW

HOPATCON-RAMAPO___500_5018

Wed 05/18/2022 to Sun 05/22/2022

0200 Continuous 2300

Work scheduled by: PJM

FWD

(Import)

UPNY CONED

7480 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

RAMAPO___345_345_PAR3500

Wed 05/18/2022 to Sun 05/22/2022

0200 Continuous 2300

Work scheduled by: PJM

FWD

(Import)

SCH - PJ - NY

1750 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2250 MW

RAMAPO___345_345_PAR4500

Wed 05/18/2022 to Sun 05/22/2022

0200 Continuous 2300

Work scheduled by: PJM

FWD

(Import)

SCH - PJ - NY

1750 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2250 MW

RAMAPO___500_345_BK 1500

Wed 05/18/2022 to Sun 05/22/2022

0200 Continuous 2300

Work scheduled by: PJM

FWD REV

(Import) (Export)

SCH - PJ - NY

1100 MW 1000 MW

Impacts Total Transfer Capability 1150 MW 250 MW

TTC with All Lines In Service 2250 MW 1250 MW

RAMAPO___500_345_BK 1500

Wed 05/18/2022 to Sun 05/22/2022

0200 Continuous 2300

Work scheduled by: PJM

FWD

(Import)

UPNY CONED

7480 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

MOTTHAVN-RAINEY_345_Q11

FWD

Sat 05/21/2022 to Tue 05/24/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

MARCY_-EDIC_345_UE1-7

FWD

Sat 05/21/2022 to Sun 05/22/2022

(Import)

0500 Continuous 1730

UPDATED**by NYPA 04/07/2022**

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NYPA

ARR: 19&16

TTC with All Lines In Service 5250 MW

PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY_345_19

FWD

Sat 05/21/2022 to Sun 05/22/2022

(Import)

0500 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

Work scheduled by:

TTC with All Lines In Service 2975 MW

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY_345_19

FWD

Sat 05/21/2022 to Sun 05/22/2022

(Import)

0500 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

Work scheduled by:

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19					FWD		
Sat 05/21/2022	to	Sun 05/22/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/07/2022</u>	(Import)	
0500	Continuous	1730				CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY____345_19					FWD		
Sat 05/21/2022	to	Sun 05/22/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/07/2022</u>	(Import)	
0500	Continuous	1730				OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	5250 MW
CRICKVLY-PLSNTVLY_345_F84					FWD		
Mon 05/23/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by CE</u>	<u>04/06/2022</u>	(Import)	
0001	Continuous	2200				SCH - NE - NY	350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F84					FWD		
Mon 05/23/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by CE</u>	<u>04/06/2022</u>	(Import)	(Export)
0001	Continuous	2200				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
DUNWODIE-SHORE_RD_345_Y50					FWD		
Mon 05/23/2022	to	Sun 05/29/2022				(Import)	
0001	Continuous	0200				CONED - LIPA	800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1500 MW
DUNWODIE_345KV_4					FWD		
Mon 05/23/2022	to	Sun 05/29/2022				(Import)	
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6					FWD		
Mon 05/23/2022	to	Sun 05/29/2022				(Import)	
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1

Mon 05/23/2022 to Sun 05/29/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA **1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 05/23/2022 to Sun 05/29/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA **1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

MOTTHAVN-RAINEY___345_Q12

Tue 05/24/2022 to Sat 05/28/2022

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/27/2022 to Sat 05/28/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

MARCY___-EDIC___345_UE1-7

Sat 05/28/2022 to Sun 05/29/2022

0600 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD

(Import)

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

Sun 05/29/2022 to Sun 05/29/2022

0201 Continuous 1800

Work scheduled by: ConEd

UPDATEDby CE04/12/2022

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Sun 05/29/2022 to Sun 05/29/2022

0201 Continuous 1800

Work scheduled by: ConEd

UPDATEDby CE04/12/2022

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Sun 05/29/2022 to Sun 05/29/2022
0201 Continuous 1800

Work scheduled by: ConEd

UPDATED by CE 04/12/2022

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PIERCBRK-FIVEMILE_345_37

Tue 05/31/2022 to Wed 06/01/2022
0730 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_300

Wed 06/01/2022 to Wed 06/08/2022
0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/04/2022

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_900

Wed 06/01/2022 to Wed 06/08/2022
0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/04/2022

REV
(Export)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1600 MW

MOSES__-ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022
0700 Continuous 1800

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FROST_BR-LONG_MTN_345_352

Thu 06/09/2022 to Sat 06/18/2022
0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/04/2022

FWD
(Import)
SCH - NE - NY **1150 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_200

Thu 06/09/2022 to Sat 06/18/2022
0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/04/2022

FWD
(Import)
SCH - NE - NY **400 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 06/13/2022 to Fri 06/17/2022

(Import)

0500 Continuous 2100

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER_345_32

FWD

Wed 06/15/2022 to Fri 06/17/2022

(Import)

0800 Continuous 1600

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NIAGARA_-PACKARD_230_62

FWD

REV

Sat 06/18/2022 to Fri 06/24/2022

(Import) (Export)

0500 Continuous 1700

UPDATED by NYPA 03/02/2022SCH - OH - NY **700 MW 1550 MW**

Impacts Total Transfer Capability 1250 MW 150 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

MARCY_-EDIC_345_UE1-7

FWD

Sat 06/18/2022 to Sun 06/19/2022

(Import)

0600 Continuous 1830

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

FRASER_-GILBOA_345_GF5-35

FWD

Tue 06/21/2022 to Sun 06/26/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022

0700 Continuous 0759

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

CLRKSCRN-OAKDALE_345_36

FWD

Mon 06/27/2022 to Fri 07/01/2022

(Import)

0830 Continuous 1530

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022
1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2700 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	3150 MW

HURLYAVE-ROSETON__345_303

Mon 07/11/2022 to Fri 07/22/2022
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	3715 MW
TTC with All Lines In Service	7815 MW

ROCHESTR-PANNELL__345_RP1

Mon 07/25/2022 to Fri 07/29/2022
0500 Continuous 2100

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY__-FRASANNX_345_UCC2-41**

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**NIAGARA_-DYSINGER_345_ND2**

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY__-EDIC____345_UE1-7

FWD

Sat 08/06/2022 to Sun 08/07/2022

(Import)

0500 Continuous 1830

UPDATED**by NYPA****04/07/2022**

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16**PORTER__-ROTTRDAM_230_30 & VOLNEY__-MARCY____345_19**

FWD

Sat 08/06/2022 to Sun 08/07/2022

(Import)

0500 1830

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY____345_19

FWD

Sat 08/06/2022 to Sun 08/07/2022

(Import)

0500 1830

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

VOLNEY__-MARCY____345_19

FWD

Sat 08/06/2022 to Sun 08/07/2022

(Import)

0500 Continuous 1830

UPDATED**by NYPA****04/07/2022**

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

FWD

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

UPDATED

by NYPA

04/07/2022

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

FRASANX-COOPERS__345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY__-FRASANX_345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MOTTHAVN-RAINEY__345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER_-GILBOA__345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Mon 09/19/2022 to Sat 10/08/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

LEEDS -HURLYAVE 345 301

Mon 09/19/2022 to Fri 10/21/2022
0800 Continuous 1600

Work scheduled by: CHGE

10/04/2021

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

EGRDNCTY 345 138 AT1

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY 345 138 AT2

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK -EGRDNCTR 345 Y49

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

SHOR_NPX-SHOREHAM 138 CSC

Mon 10/03/2022 to Fri 10/21/2022
1000 Continuous 1500

Work scheduled by: LI

UPDATED by LI 01/07/2022

FWD	REV
(Import)	(Export)
SCH - NPX_CSC 0 MW	0 MW
Impacts Total Transfer Capability 330 MW	330 MW
TTC with All Lines In Service 330 MW	330 MW

EDIC -N.SCTLND 345 14

Mon 10/10/2022 to Mon 10/31/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_30

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700

1530

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_31

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700

1530

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022

(Import)

0500

Continuous

1700

UPDATEDby NYPA02/10/2022

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY____345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022

(Import)

0700

Continuous

1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON__345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022

(Import)

0800

Continuous

1600

UPDATEDby CH04/13/2022

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MAINESBG-WATRCURE_345_30

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0800

Daily

1500

SCH - PJ - NY

2200 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYSEG

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022

0800

Daily

1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Mon 10/31/2022 to Fri 11/04/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY_-EDIC_____345_1-16

Tue 11/01/2022 to Thu 11/03/2022
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

LEEDS_____345KV_R94301

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

MARCY_-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1505 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS_____345_94

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PORTER_-ROTTDAM_230_30 & MARCY_-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31 & MARCY__-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700

1900

CENTRAL EAST - VC

1300 MW

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

LINDN_CG-LNDVFT__345_V-3022

FWD

REV

Tue 11/01/2022 to Fri 11/04/2022

(Import) (Export)

0800

Continuous

1500

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

LEEDS__-HURLYAVE_345_301

FWD

Mon 11/07/2022 to Fri 12/09/2022

(Import)

0800

Continuous

1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MOSES__-ADIRNDCK_230_MAI

FWD

Wed 11/30/2022 to Wed 03/01/2023

(Import)

0700

Continuous

1100

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY__-EDIC__345_1-16

FWD

Fri 12/30/2022 to Sat 12/31/2022

(Import)

0600

Continuous

1900

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

FRASER__345_FRASER SVC

FWD

Tue 01/03/2023 to Tue 02/28/2023

(Import)

0700

Continuous

1730

UPDATEDby NYPA12/30/2021

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Sat 04/01/2023 to Sat 04/01/2023

(Import)

0700

Continuous

0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 14, 2022 to Saturday ,October 14, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI