

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 07/25/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 0800

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-NIAGARA__345_PA301						FWD	REV
Wed 02/09/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/22/2022</u>	(Import)	(Export)
0700	Continuous	1700				1100 MW	950 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	1200 MW
						TTC with All Lines In Service	2300 MW
NIAGARA_-STA_255__345_NH2						FWD	
Mon 02/21/2022	to	Tue 12/31/2030	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2022</u>	(Import)	
0500	Continuous	1900				1700 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MA1						FWD	
Mon 02/28/2022	to	Tue 05/31/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/16/2022</u>	(Import)	
0700	Continuous	1300				2300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
PORTER___-ROTTDAM_230_31						FWD	
Tue 03/01/2022	to	Tue 12/31/2030				(Import)	
0600	Continuous	2359				2805 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	170 MW
						TTC with All Lines In Service	2975 MW
FRASANNX-COOPERS__345_UCC2-41						FWD	
Tue 03/01/2022	to	Thu 04/21/2022	<u>EXTENDED</u>	<u>by NYPA</u>	<u>04/13/2022</u>	(Import)	
0700	Continuous	1530				2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
MARCY___-FRASANNX_345_UCC2-41						FWD	
Tue 03/01/2022	to	Thu 04/21/2022	<u>EXTENDED</u>	<u>by NYPA</u>	<u>04/13/2022</u>	(Import)	
0700	Continuous	1530				2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
N.SCTLND-LEEDS___345_93						FWD	
Tue 03/08/2022	to	Tue 04/12/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	
0700	Continuous	1900				2650 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14					FWD		
Tue 03/08/2022	to	Tue 05/10/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	1670 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					2975 MW		
EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_31					FWD		
Tue 03/08/2022	to	Tue 05/10/2022				(Import)	
0700		1530				CENTRAL EAST - VC	1500 MW
Work scheduled by:					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					2975 MW		
N.SCTLND-ALPS____345_2					FWD		
Tue 03/08/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	
0700	Continuous	1900				SCH - NE - NY	900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					1400 MW		
N.SCTLND-ALPS____345_2					FWD		
Tue 03/08/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	REV
0700	Continuous	1900				SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					200 MW		
EGRDNCTY_345_138_AT1					FWD		
Sat 03/12/2022	to	Sun 05/15/2022	<u>FORCED</u>	<u>by CE</u>	<u>03/13/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					1500 MW		
EGRDNCTY_345_138_AT2					FWD		
Sat 03/12/2022	to	Sun 05/15/2022	<u>FORCED</u>	<u>by CE</u>	<u>03/13/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					1500 MW		
SPRNBK_-EGRDNCTR_345_Y49					FWD		
Sat 03/12/2022	to	Sun 05/15/2022	<u>FORCED</u>	<u>by CE</u>	<u>03/13/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	775 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					1500 MW		

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

FWD

Mon 03/14/2022 to Tue 04/12/2022
0500 Continuous 1700

EXTENDEDby HQ04/07/2022

(Import)

SCH - HQ_CEDARS

240 MW

Impacts Total Transfer Capability 39 MW

TTC with All Lines In Service 279 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 03/14/2022 to Tue 04/12/2022
0500 Continuous 1700

EXTENDEDby HQ04/07/2022

(Export)

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

GOETHALS_345KV_5

Sat 03/19/2022 to Wed 04/20/2022
0001 Continuous 0300

UPDATEDby CE04/01/2022

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 03/21/2022 to Sat 04/30/2022
0809 Continuous 2359

EXT FORCEby CE04/04/2022

(Import)

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 03/21/2022 to Sat 04/30/2022
0811 Continuous 2359

EXT FORCEby CE04/04/2022

(Import)

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_700

FWD

Fri 03/25/2022 to Sat 04/30/2022
0001 Continuous 2359

UPDATEDby NYISO03/22/2022

(Import)

SCH - OH - NY

1000 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_400

FWD

Fri 03/25/2022 to Sat 04/30/2022
2300 Daily 0500

UPDATEDby NYISO03/22/2022

(Import)

SCH - OH - NY

700 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYISO

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Fri 04/01/2022 to Tue 12/31/2030 EXTENDED by NYSEG 04/06/2022

0500 Continuous 2359

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_601

Mon 04/04/2022 to Thu 04/14/2022

0001 1919

Work scheduled by:

FWD REV

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601

Mon 04/04/2022 to Thu 04/14/2022

0001 Continuous 1919

Work scheduled by: LI

FWD REV

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 04/04/2022 to Thu 04/14/2022

0001 1919

Work scheduled by:

FWD REV

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 04/04/2022 to Thu 04/14/2022

0001 1919

Work scheduled by:

FWD REV

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 04/04/2022 to Thu 04/14/2022

0001 Continuous 1919

Work scheduled by: LI

FWD REV

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_602

Mon 04/04/2022 to Thu 04/14/2022

0001 1923

Work scheduled by:

FWD REV

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/04/2022	to	Thu 04/14/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>	(Import)	(Export)
0001	Continuous	1923			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Thu 04/14/2022			(Import)	(Export)
0001		1923			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Thu 04/14/2022			(Import)	(Export)
0001		1926			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Thu 04/14/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>	(Import)	(Export)
0001	Continuous	1926			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_1300						REV
Mon 04/04/2022	to	Fri 04/15/2022	<u>UPDATED</u>	<u>by ISONE 04/02/2022</u>		(Export)
0001	Continuous	1600			SCH - NE - NY	1500 MW
Work scheduled by: LI					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1800 MW
EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_30					FWD	
Sat 04/09/2022	to	Sun 04/10/2022			(Import)	
1600		0800			CENTRAL EAST - VC	1500 MW
Work scheduled by:					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW
PORTER____-ROTTRDAM_230_30 & PORTER____-ROTTRDAM_230_31					FWD	
Sat 04/09/2022	to	Sun 04/10/2022			(Import)	
1600		0800			CENTRAL EAST - VC	2635 MW
Work scheduled by:					Impacts Total Transfer Capability	340 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

FWD

Sat 04/09/2022 to Mon 04/11/2022 UPDATED by NGRID 04/02/2022

(Import)

1600 Daily 0800

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

SCH-NYISO-NE_LIMIT_100

REV

Sat 04/09/2022 to Mon 04/11/2022 UPDATED by NGRID 04/02/2022

(Export)

1600 Daily 0800

Work scheduled by: NGrid

SCH - NE - NY **300 MW**
 Impacts Total Transfer Capability 1500 MW
 TTC with All Lines In Service 1800 MW

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30

FWD

Sun 04/10/2022 to Mon 04/11/2022

(Import)

1600 0800

Work scheduled by:

CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31

FWD

Sun 04/10/2022 to Mon 04/11/2022

(Import)

1600 0800

Work scheduled by:

CENTRAL EAST - VC **2635 MW**
 Impacts Total Transfer Capability 340 MW
 TTC with All Lines In Service 2975 MW

MOTTHAVN-RAINEY____345_Q12

FWD

Mon 04/11/2022 to Thu 04/28/2022 CANCELLED by ConEd 04/11/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK____345_W64

FWD

Mon 04/11/2022 to Mon 04/11/2022 UPDATED by CONED 04/07/2022

(Import)

0301 Continuous 0330

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

SPRNBK____345KV_RNS5

FWD

Mon 04/11/2022 to Mon 04/11/2022 UPDATED by CONED 04/07/2022

(Import)

0301 Continuous 0330

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 04/11/2022 to Sun 04/17/2022 UPDATED by CONED 04/07/2022

(Import)

0301 Continuous 2200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR_138_601

FWD

REV

Mon 04/11/2022 to Thu 04/14/2022

(Import) (Export)

0600 1919

SCH - NPX_1385

0 MW**0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR_138_602

FWD

REV

Mon 04/11/2022 to Thu 04/14/2022

(Import) (Export)

0600 1923

SCH - NPX_1385

0 MW**0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR_138_603

FWD

REV

Mon 04/11/2022 to Thu 04/14/2022

(Import) (Export)

0600 1926

SCH - NPX_1385

0 MW**0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

PANNELL_-CLAY_345_1

FWD

Mon 04/11/2022 to Fri 04/15/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

SCH-NE-NYISO_LIMIT_300

FWD

Tue 04/12/2022 to Fri 04/15/2022 UPDATED by ISONE 04/08/2022

(Import)

1800 Continuous 1559

SCH - NE - NY

500 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

WATRCURE-OAKDALE_345_31

Wed 04/13/2022 to Wed 04/13/2022

0800 Continuous 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Thu 04/14/2022 to Sat 04/16/2022 **CANCELLED** **by ConEd** **04/10/2022**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Thu 04/14/2022 to Thu 04/14/2022 **CANCELLED** **by ConEd** **04/14/2022**

(Import)

0300 Continuous 0600

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

OSWEGO__VOLNEY__345_11

FWD

Sat 04/16/2022 to Sat 04/16/2022

(Import)

0630 Daily 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

EASTVIEW-SPRNBK_345_W64

FWD

Sun 04/17/2022 to Sun 04/17/2022 **UPDATED** **by CONED** **04/07/2022**

(Import)

2130 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Sun 04/17/2022 to Sun 04/17/2022 **UPDATED** **by CONED** **04/07/2022**

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Mon 04/18/2022 to Mon 04/18/2022

(Import)

0001 Continuous 0030

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31

FWD

Mon 04/18/2022 to Tue 04/19/2022 **UPDATED** **by CONED** **04/07/2022**

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Mon 04/18/2022 to Fri 04/22/2022

0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
0 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

ATHENS -PLSNTVLY_345_91

Mon 04/18/2022 to Sun 05/15/2022

0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by CE 04/07/2022

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Mon 04/18/2022 to Sun 05/15/2022

0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by CE 04/07/2022

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_800

Mon 04/18/2022 to Mon 04/18/2022

0600 Continuous 0659

Work scheduled by: ISONE

FWD
(Import)
1000 MW
SCH - NE - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_900

Mon 04/18/2022 to Thu 04/21/2022

0700 Continuous 2259

Work scheduled by: ISONE

FWD
(Import)
1100 MW
SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

PANNELL -CLAY 345_2

Mon 04/18/2022 to Fri 04/22/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
1300 MW
WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_800

Mon 04/18/2022 to Fri 04/22/2022

2300 Continuous 0659

Work scheduled by: ISONE

FWD
(Import)
1000 MW
SCH - NE - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_300

Tue 04/19/2022 to Fri 04/22/2022
0601 Continuous 0759
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1300

Tue 04/19/2022 to Fri 04/22/2022
0601 Continuous 0759
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1500 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1800 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 04/19/2022 to Tue 04/26/2022 UPDATED by NYPA 04/13/2022
0700 Continuous 1730
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CHAT_DC_GC1

Tue 04/19/2022 to Wed 04/20/2022
2200 Continuous 0300
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Tue 04/19/2022 to Wed 04/20/2022
2200 Continuous 0300
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Tue 04/19/2022 to Wed 04/20/2022
2200 0300
Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Tue 04/19/2022 to Wed 04/20/2022
2200 0300
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Tue 04/19/2022 to Wed 04/20/2022

(Import)

2200 Continuous 0300

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Tue 04/19/2022 to Wed 04/20/2022

(Export)

2200 Continuous 0300

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Tue 04/19/2022 to Wed 04/20/2022

(Import)

2200 Continuous 0300

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 04/20/2022 to Fri 04/22/2022

(Import)

0001 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

SCH-NE-NYISO_LIMIT_200

FWD

Wed 04/20/2022 to Fri 04/22/2022

(Import)

0001 Continuous 2200

UPDATED by CONED 04/06/2022

SCH - NE - NY

400 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ConEd

GOETHALS_345KV_5

Wed 04/20/2022 to Fri 05/20/2022

0301 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

LINDEN_-GOETHALS_230_A2253

Wed 04/20/2022 to Fri 05/20/2022

0301 Continuous 0300

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

SCH-NE-NYISO_LIMIT_900

Fri 04/22/2022 to Fri 04/22/2022
0700 Continuous 1800

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

MARCY____345KV_CSC

Fri 04/22/2022 to Sat 04/23/2022
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

EDIC____-FRASER____345_EF24-40

Fri 04/22/2022 to Tue 06/14/2022
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NJYPA 04/13/2022

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

SCH-NE-NYISO_LIMIT_300

Fri 04/22/2022 to Sun 04/24/2022
1601 Continuous 1800

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	500 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1300

REV

Fri 04/22/2022 to Sun 04/24/2022

(Export)

1601 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

1500 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1800 MW

W49TH_ST_345KV_7

FWD

Fri 04/22/2022 to Fri 04/22/2022

(Import)

1830 Continuous 1900

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 04/25/2022 to Mon 04/25/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability

3465 MW

TTC with All Lines In Service

7815 MW

RAMAPO_-BUCHAN_N_345_Y94

FWD

Mon 04/25/2022 to Mon 04/25/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

7580 MW

Impacts Total Transfer Capability

235 MW

TTC with All Lines In Service

7815 MW

ROCHESTR-PANNELL_345_RP1

FWD

Mon 04/25/2022 to Fri 04/29/2022

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

DYSINGER-STA_255_345_DH1

FWD

Mon 04/25/2022 to Sat 04/30/2022

(Import)

0600 Continuous 1800

Work scheduled by: NT

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

NIAGARA_-STA_255_345_NH2 & DYSINGER-STA_255_345_DH1

FWD

Mon 04/25/2022 to Sat 04/30/2022

(Import)

0600 1800

Work scheduled by:

DYSINGER EAST

1250 MW

Impacts Total Transfer Capability

1900 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022 **CANCELLED by NYPA 04/12/2022**
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NYISO-NE_LIMIT_1500

Mon 04/25/2022 to Fri 04/29/2022 **CANCELLED by NYPA 04/12/2022**
0700 Continuous 1530

Work scheduled by: NYPA

REV
(Export)
1700 MW
SCH - NE - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1800 MW

SCH-NE-NYISO_LIMIT_700

Tue 04/26/2022 to Sat 04/30/2022
0801 Continuous 0800

Work scheduled by: ISONE

FWD
(Import)
900 MW
SCH - NE - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-HQ_LIMIT_800

Wed 04/27/2022 to Thu 04/28/2022
0500 Continuous 1900

Work scheduled by: HQ

REV
(Export)
800 MW
SCH - HQ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

NIAGARA_345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_400

Sat 04/30/2022 to Sat 04/30/2022 **UPDATED by NYISO 03/22/2022**
2300 Daily 2359

Work scheduled by: NYISO

FWD
(Import)
700 MW
SCH - OH - NY
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 2300 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 05/02/2022 to Mon 05/02/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0130 Continuous 0200

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SCH-HQ_CEDARS-NYISO_LIMIT_220

FWD

Mon 05/02/2022 to Fri 05/20/2022

(Import)

0200 Continuous 0200

SCH - HQ_CEDARS

220 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 270 MW

Work scheduled by: HQ

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Tue 05/03/2022 to Tue 05/03/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Tue 05/03/2022 to Fri 05/06/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA__765_7040

FWD

Tue 05/03/2022 to Fri 05/06/2022

(Import)

0700 Continuous 1530

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

REV

Tue 05/03/2022 to Fri 05/06/2022

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R395

FWD

Tue 05/03/2022 to Tue 05/03/2022

UPDATEDby NGRID 04/14/2022

(Import)

0830 Daily(No Weekends) 1100

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 05/06/2022 to Fri 05/06/2022

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 05/07/2022 to Tue 05/10/2022

(Import)

0001 2200

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT__345_X28

FWD

Sun 05/08/2022 to Wed 05/11/2022

(Import)

0201 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_46

FWD

Mon 05/09/2022 to Tue 05/24/2022

(Import)

0301 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

S.PERRY_-MEYER__230_87 & NIAGARA_-STA_255__345_NH2

FWD

Mon 05/09/2022 to Mon 05/09/2022

(Import)

0700 1400

Work scheduled by:

DYSINGER EAST

1200 MW

Impacts Total Transfer Capability 1950 MW

TTC with All Lines In Service 3150 MW

WETHSRFD-S.PERRY__230_85 & NIAGARA_-STA_255__345_NH2

FWD

Mon 05/09/2022 to Mon 05/09/2022

(Import)

0700 1400

Work scheduled by:

DYSINGER EAST

1200 MW

Impacts Total Transfer Capability 1950 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022

(Import)

0800 Continuous 1700

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

RAMAPO___-LADENTWN_345_W72

FWD

Tue 05/10/2022 to Wed 05/11/2022

(Import)

0700 Continuous 1900

UPDATEDby CE02/23/2022

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ORU

PLSNTVLY-WOOD_ST___345_F31

FWD

Wed 05/11/2022 to Fri 05/13/2022

(Import)

0001 Continuous 2200

UPDATEDby CONED04/07/2022

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PORTER___-ROTTRDAM_230_30

FWD

Wed 05/11/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

UPDATEDby NGRID03/09/2022

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PORTER___-ROTTRDAM_230_30 & PORTER___-ROTTRDAM_230_31

FWD

Wed 05/11/2022 to Tue 12/31/2030

(Import)

0600 2359

CENTRAL EAST - VC

2635 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST___345_F38

FWD

Fri 05/13/2022 to Fri 05/13/2022

(Import)

0200 Continuous 0430

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0400 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Sat 05/21/2022 UPDATED by LI 02/10/2022
0600 Continuous 2000

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

HOMR_NYW-PIERC_NY_345_48

Mon 05/16/2022 to Fri 05/20/2022
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOPATCON-RAMAPO___500_5018

Wed 05/18/2022 to Sun 05/22/2022
0200 Continuous 2300

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1100 MW 1000 MW**
Impacts Total Transfer Capability 1150 MW 250 MW
TTC with All Lines In Service 2250 MW 1250 MW

HOPATCON-RAMAPO___500_5018

Wed 05/18/2022 to Sun 05/22/2022
0200 Continuous 2300

Work scheduled by: PJM

FWD
(Import)
UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

RAMAPO___345_345_PAR3500

Wed 05/18/2022 to Sun 05/22/2022
0200 Continuous 2300

Work scheduled by: PJM

FWD
(Import)
SCH - PJ - NY **1750 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500

Wed 05/18/2022 to Sun 05/22/2022
0200 Continuous 2300
Work scheduled by: PJM

FWD
(Import)
SCH - PJ - NY **1750 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2250 MW

RAMAPO___500_345_BK 1500

Wed 05/18/2022 to Sun 05/22/2022
0200 Continuous 2300
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1100 MW 1000 MW**
Impacts Total Transfer Capability 1150 MW 250 MW
TTC with All Lines In Service 2250 MW 1250 MW

RAMAPO___500_345_BK 1500

Wed 05/18/2022 to Sun 05/22/2022
0200 Continuous 2300
Work scheduled by: PJM

FWD
(Import)
UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_71

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOTTHAVN-RAINEY___345_Q11

Sat 05/21/2022 to Tue 05/24/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7					FWD	
Sat 05/21/2022	to	Sun 05/22/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/07/2022</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					OSWEGO EXPORT	5250 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
PORTER -ROTTRDAM 230_30 & VOLNEY -MARC 345_19					FWD	
Sat 05/21/2022	to	Sun 05/22/2022				(Import)
0500		1730				
Work scheduled by:					CENTRAL EAST - VC	2655 MW
					Impacts Total Transfer Capability	320 MW
					TTC with All Lines In Service	2975 MW
PORTER -ROTTRDAM 230_31 & VOLNEY -MARC 345_19					FWD	
Sat 05/21/2022	to	Sun 05/22/2022				(Import)
0500		1730				
Work scheduled by:					CENTRAL EAST - VC	2655 MW
					Impacts Total Transfer Capability	320 MW
					TTC with All Lines In Service	2975 MW
VOLNEY -MARC 345_19					FWD	
Sat 05/21/2022	to	Sun 05/22/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/07/2022</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	2825 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
VOLNEY -MARC 345_19					FWD	
Sat 05/21/2022	to	Sun 05/22/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/07/2022</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					OSWEGO EXPORT	4900 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
CRICKVLY-PLSNTVLY 345_F84					FWD	
Mon 05/23/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by CE</u>	<u>04/06/2022</u>	(Import)
0001	Continuous	2200				
Work scheduled by: ConEd					SCH - NE - NY	350 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY 345_F84					FWD	REV
Mon 05/23/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by CE</u>	<u>04/06/2022</u>	(Import) (Export)
0001	Continuous	2200				
Work scheduled by: ConEd					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

FWD

Mon 05/23/2022 to Sun 05/29/2022

(Import)

0001 Continuous 0200

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

FWD

Mon 05/23/2022 to Sun 05/29/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Mon 05/23/2022 to Sun 05/29/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

FWD

Mon 05/23/2022 to Sun 05/29/2022

(Import)

0001 Continuous 0200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

Work scheduled by: ConEd

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

FWD

Mon 05/23/2022 to Sun 05/29/2022

(Import)

0001 Continuous 0200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

Work scheduled by: ConEd

TTC with All Lines In Service 1500 MW

MOTTHAVN-RAINEY_345_Q12

FWD

Tue 05/24/2022 to Sat 05/28/2022

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

BUCHAN_S-MILLWOOD_345_W97

FWD

Fri 05/27/2022 to Sat 05/28/2022

(Import)

0001 Continuous 0200

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

Work scheduled by: ConEd

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Sat 05/28/2022 to Sun 05/29/2022
0600 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

DUNWODIE 345KV_3

Sun 05/29/2022 to Sun 05/29/2022
0201 Continuous 1800

Work scheduled by: ConEd

UPDATED by CE 04/12/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE 345KV_4

Sun 05/29/2022 to Sun 05/29/2022
0201 Continuous 1800

Work scheduled by: ConEd

UPDATED by CE 04/12/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE 345 W89

Sun 05/29/2022 to Sun 05/29/2022
0201 Continuous 1800

Work scheduled by: ConEd

UPDATED by CE 04/12/2022

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PIERCBRK-FIVEMILE 345_37

Tue 05/31/2022 to Wed 06/01/2022
0730 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NE-NYISO LIMIT_300

Wed 06/01/2022 to Wed 06/08/2022
0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/04/2022

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE LIMIT_900

Wed 06/01/2022 to Wed 06/08/2022
0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/04/2022

REV
(Export)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 06/01/2022 to Tue 11/29/2022

(Import)

0700 Continuous 1800

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FROST_BR-LONG MTN_345_352

FWD

Thu 06/09/2022 to Sat 06/18/2022

(Import)

0700 Continuous 1600

UPDATEDby ISONE 03/04/2022

SCH - NE - NY

1150 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NE-NYISO_LIMIT_200

FWD

Thu 06/09/2022 to Sat 06/18/2022

(Import)

0700 Continuous 1600

UPDATEDby ISONE 03/04/2022

SCH - NE - NY

400 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 06/13/2022 to Fri 06/17/2022

(Import)

0500 Continuous 2100

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER___345_32

FWD

Wed 06/15/2022 to Fri 06/17/2022

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NIAGARA_-PACKARD_230_62

FWD

REV

Sat 06/18/2022 to Fri 06/24/2022

(Import) (Export)

0500 Continuous 1700

UPDATEDby NYPA 03/02/2022

SCH - OH - NY

700 MW 1550 MW

Impacts Total Transfer Capability 1250 MW 150 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

MARCY___-EDIC___345_UE1-7

FWD

Sat 06/18/2022 to Sun 06/19/2022

(Import)

0600 Continuous 1830

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__ 345_GF5-35

FWD

Tue 06/21/2022 to Sun 06/26/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022

0700 Continuous 0759

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

CLRKSCRN-OAKDALE__ 345_36

FWD

Mon 06/27/2022 to Fri 07/01/2022

(Import)

0830 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NIAGARA__ 345_230_AT4

FWD

REV

Tue 06/28/2022 to Wed 06/29/2022

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

1900 MW 1400 MW

Impacts Total Transfer Capability 50 MW 300 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022

0800 Daily(No Weekends) 1500

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022

1501 Continuous 1700

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

BECK____-NIAGARA__ 230_PA27

Tue 07/05/2022 to Sat 07/09/2022

0500 Continuous 2100

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 07/11/2022 to Fri 07/15/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON_345_303

FWD

Mon 07/11/2022 to Fri 07/22/2022

(Import)

0800 Continuous 1600

02/14/2022UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

ROCHESTR-PANNELL_345_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022

(Import)

0500 Continuous 2100

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANX-COOPERS_345_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY_-FRASANX_345_UCC2-41**

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**NIAGARA_-DYSINGER_345_ND2**

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY_-EDIC_345_UE1-7

FWD

Sat 08/06/2022 to Sun 08/07/2022

(Import)

0500 Continuous 1830

UPDATED**by NYPA 04/07/2022**OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 1830

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 1830

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **2655 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

Work scheduled by: NYPA

UPDATEDby NYPA04/07/2022

FWD

(Import)

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

ARR: 19

VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

Work scheduled by: NYPA

UPDATEDby NYPA04/07/2022

FWD

(Import)

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

ARR: 19

FRASANNX-COOPERS__345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19

MARCY__-FRASANNX_345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19

SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY_345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FRASER_-GILBOA_345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MARCY_-EDIC_345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

LEEDS_-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 10/21/2022

10/04/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

EGRDNCTY_345_138_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023

UPDATEDby CONED03/10/2022

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

FWD

Sat 10/01/2022 to Wed 05/31/2023

UPDATEDby CONED03/10/2022

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2022</u>	(Import)
0001	Continuous	2359				775 MW
Work scheduled by: LI					CONED - LIPA	
					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by LI</u>	<u>01/07/2022</u>	(Import) (Export)
1000	Continuous	1500				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
EDIC_-N.SCTLND_345_14					FWD	
Mon 10/10/2022	to	Mon 10/31/2022				(Import)
0700	Continuous	1530			CENTRAL EAST - VC	1670 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1305 MW
					TTC with All Lines In Service	2975 MW
EDIC_-N.SCTLND_345_14 & PORTER_-ROTTRDAM_230_30					FWD	
Mon 10/10/2022	to	Mon 10/31/2022				(Import)
0700		1530			CENTRAL EAST - VC	1500 MW
Work scheduled by:					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW
EDIC_-N.SCTLND_345_14 & PORTER_-ROTTRDAM_230_31					FWD	
Mon 10/10/2022	to	Mon 10/31/2022				(Import)
0700		1530			CENTRAL EAST - VC	1500 MW
Work scheduled by:					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW
NIAGARA_-DYSINGER_345_ND1					FWD	
Mon 10/17/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/10/2022</u>	(Import)
0500	Continuous	1700				
Work scheduled by: NYPA					DYSINGER EAST	2700 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	3150 MW
PANNELL_-CLAY_345_1					FWD	
Mon 10/24/2022	to	Fri 10/28/2022				(Import)
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022

UPDATEDby CH04/13/2022

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

MAINESBG-WATRCURE_345_30

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY

2200 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2250 MW

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022

0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

PANNELL_-CLAY____345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

CLAY____-EDIC____345_1-16

FWD

Tue 11/01/2022 to Thu 11/03/2022

(Import)

0600 Continuous 1900

Work scheduled by: NGrid

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

GILBOA__-N.SCTLND_345_GNS-1

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID12/29/2021

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

LEEDS____345KV_R94301

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID12/29/2021

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

(Import)

0700 Continuous 1900

CENTRAL EAST - VC **1470 MW**

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19

N.SCTLND-LEEDS___345_94

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

(Import)

0700 Continuous 1900

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PORTER___-ROTTRDAM_230_30 & MARCY___-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 1900

CENTRAL EAST - VC **1300 MW**

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER___-ROTTRDAM_230_31 & MARCY___-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 1900

CENTRAL EAST - VC **1300 MW**

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Tue 11/01/2022 to Fri 11/04/2022

(Import) (Export)

0800 Continuous 1500

SCH - PJM_VFT **0 MW** **0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

LEEDS___-HURLYAVE_345_301

FWD

Mon 11/07/2022 to Fri 12/09/2022

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MOSES___-ADIRNDCK_230_MAI

FWD

Wed 11/30/2022 to Wed 03/01/2023

(Import)

0700 Continuous 1100

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Fri 12/30/2022 to Sat 12/31/2022
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER____345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 12/30/2021

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS____-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS____-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 15, 2022 to Sunday ,October 15, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW