

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 07/25/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 0800

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-NIAGARA__345_PA301						FWD	REV
Wed 02/09/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/22/2022</u>	(Import)	(Export)
0700	Continuous	1700				1100 MW	950 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	1200 MW
						TTC with All Lines In Service	2300 MW
							2000 MW
NIAGARA_-STA_255__345_NH2						FWD	
Mon 02/21/2022	to	Tue 12/31/2030	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/04/2022</u>	(Import)	
0500	Continuous	1900				1700 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MA1						FWD	
Mon 02/28/2022	to	Tue 05/31/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/16/2022</u>	(Import)	
0700	Continuous	1300				2300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
PORTER___-ROTTDAM_230_31						FWD	
Tue 03/01/2022	to	Tue 12/31/2030				(Import)	
0600	Continuous	2359				2805 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	170 MW
						TTC with All Lines In Service	2975 MW
FRASANNX-COOPERS__345_UCC2-41						FWD	
Tue 03/01/2022	to	Thu 04/21/2022	<u>EXTENDED</u>	<u>by NYPA</u>	<u>04/13/2022</u>	(Import)	
0700	Continuous	1530				2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
							ARR: 19
MARCY___-FRASANNX_345_UCC2-41						FWD	
Tue 03/01/2022	to	Thu 04/21/2022	<u>EXTENDED</u>	<u>by NYPA</u>	<u>04/13/2022</u>	(Import)	
0700	Continuous	1530				2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
							ARR: 19
EDIC___-N.SCTLND_345_14						FWD	
Tue 03/08/2022	to	Tue 05/10/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2022</u>	(Import)	
0700	Continuous	1530				1670 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	1305 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_31

FWD

Tue 03/08/2022 to Tue 05/10/2022
0700 1530

(Import)

CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

Work scheduled by:

N.SCTLND-ALPS____345_2

FWD

Tue 03/08/2022 to Fri 06/24/2022 UPDATED by NGRID 03/09/2022
0700 Continuous 1900

(Import)

SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

N.SCTLND-ALPS____345_2

FWD

REV

Tue 03/08/2022 to Fri 06/24/2022 UPDATED by NGRID 03/09/2022
0700 Continuous 1900

(Import) (Export)

SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

EGRDNCTY_345_138_AT1

FWD

Sat 03/12/2022 to Sun 05/15/2022 FORCED by CE 03/13/2022
2148 Continuous 2359

(Import)

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT2

FWD

Sat 03/12/2022 to Sun 05/15/2022 FORCED by CE 03/13/2022
2148 Continuous 2359

(Import)

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SPRNBRK_-EGRDNCTR_345_Y49

FWD

Sat 03/12/2022 to Sun 05/15/2022 FORCED by CE 03/13/2022
2148 Continuous 2359

(Import)

CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

GOETHALS_345KV_5

Sat 03/19/2022 to Wed 04/20/2022 UPDATED by CE 04/01/2022
0001 Continuous 0300

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6					FWD		
Mon 03/21/2022	to	Sat 04/30/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>04/04/2022</u>	(Import)	
0809	Continuous	2359				SCH - PJM_HTP	310 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 350 MW		
					TTC with All Lines In Service 660 MW		
W49TH_ST_345KV_8					FWD		
Mon 03/21/2022	to	Sat 04/30/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>04/04/2022</u>	(Import)	
0811	Continuous	2359				SCH - PJM_HTP	310 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 350 MW		
					TTC with All Lines In Service 660 MW		
SCH-IMO-NYISO_LIMIT_700					FWD		
Fri 03/25/2022	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/22/2022</u>	(Import)	
0001	Continuous	2359				SCH - OH - NY	1000 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 1300 MW		
					TTC with All Lines In Service 2300 MW		
SCH-IMO-NYISO_LIMIT_400					FWD		
Fri 03/25/2022	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/22/2022</u>	(Import)	
2300	Daily	0500				SCH - OH - NY	700 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability 1600 MW		
					TTC with All Lines In Service 2300 MW		
FIVEMILE-STOLLERD_345_29							
Fri 04/01/2022	to	Tue 12/31/2030	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>04/06/2022</u>		
0500	Continuous	2359				SCH - PJ - NY	
Work scheduled by: NYSEG					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_601					FWD REV		
Mon 04/04/2022	to	Thu 04/14/2022				(Import)	(Export)
0001		1919				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability 200 MW 200 MW		
					TTC with All Lines In Service 200 MW 200 MW		
NRTH1385-NOR HBR_138_601					FWD REV		
Mon 04/04/2022	to	Thu 04/14/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/02/2022</u>	(Import)	(Export)
0001	Continuous	1919				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability 100 MW 100 MW		
					TTC with All Lines In Service 200 MW 200 MW		

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 04/04/2022 to Thu 04/14/2022

0001 1919

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/04/2022 to Thu 04/14/2022

0001 1919

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 04/04/2022 to Thu 04/14/2022

0001 Continuous 1919

Work scheduled by: LI

UPDATED by ISONE 04/02/2022

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_602

Mon 04/04/2022 to Thu 04/14/2022

0001 1923

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 04/04/2022 to Thu 04/14/2022

0001 Continuous 1923

Work scheduled by: LI

UPDATED by ISONE 04/02/2022

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/04/2022 to Thu 04/14/2022

0001 1923

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

N.SCTLND-ALPS____345_2 & NRTH1385-NOR HBR__138_603

Mon 04/04/2022 to Thu 04/14/2022

0001 1926

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/04/2022	to	Thu 04/14/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>04/02/2022</u>	(Import)	(Export)
0001	Continuous	1926			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
SCH-NYISO-NE LIMIT_1300						REV
Mon 04/04/2022	to	Fri 04/15/2022	<u>UPDATED</u>	<u>by ISONE</u> <u>04/02/2022</u>		(Export)
0001	Continuous	1600			SCH - NE - NY	1500 MW
Work scheduled by: LI					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1800 MW
MILLWOOD-EASTVIEW_345_W99					FWD	
Mon 04/11/2022	to	Fri 04/15/2022	<u>UPDATED</u>	<u>by CONED</u> <u>04/07/2022</u>	(Import)	
0301	Continuous	1716			UPNY CONED	7550 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	265 MW
					TTC with All Lines In Service	7815 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_601					FWD	REV
Mon 04/11/2022	to	Thu 04/14/2022			(Import)	(Export)
0600		1919			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/11/2022	to	Thu 04/14/2022			(Import)	(Export)
0600		1923			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/11/2022	to	Thu 04/14/2022			(Import)	(Export)
0600		1926			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
PANNELL_-CLAY____345_1					FWD	
Mon 04/11/2022	to	Fri 04/15/2022			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_300

FWD

Tue 04/12/2022 to Fri 04/15/2022 UPDATED by ISONE 04/08/2022

(Import)

1800 Continuous 1559

Work scheduled by: ISONE

SCH - NE - NY

500 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

WATRCURE-OAKDALE__345_31

Wed 04/13/2022 to Wed 04/13/2022

0800 Continuous 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

EASTVIEW-SPRNBK__345_W64

FWD

Thu 04/14/2022 to Thu 04/14/2022 CANCELLED by ConEd 04/14/2022

(Import)

0300 Continuous 0600

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

OSWEGO__VOLNEY__345_11

FWD

Sat 04/16/2022 to Sat 04/16/2022

0630 Daily 1700

Work scheduled by: NGrid

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PLSNTVLY-WOOD_ST__345_F31

FWD

Mon 04/18/2022 to Tue 04/19/2022 UPDATED by CONED 04/07/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

ATHENS__PLSNTVLY_345_91

FWD

Mon 04/18/2022 to Sun 05/15/2022 UPDATED by CE 04/07/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

FWD

Mon 04/18/2022 to Sun 05/15/2022 UPDATED by CE 04/07/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800

Mon 04/18/2022 to Mon 04/18/2022
0600 Continuous 0659

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

W49TH_ST_345KV_7

Mon 04/18/2022 to Mon 04/18/2022
0600 Continuous 0908

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 04/18/2022 to Fri 04/22/2022
0600 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 04/18/2022 to Thu 04/21/2022
0700 Continuous 2259

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

PANNELL_-CLAY____345_2

Mon 04/18/2022 to Fri 04/22/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_800

Mon 04/18/2022 to Fri 04/22/2022
2300 Continuous 0659

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_300

Tue 04/19/2022 to Fri 04/22/2022
0601 Continuous 0759

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1300

Tue 04/19/2022 to Fri 04/22/2022

0601 Continuous 0759

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1500 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1800 MW

SAND_BAR-PLATSBRG_115_PV20

Tue 04/19/2022 to Tue 04/26/2022

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 04/13/2022

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CHAT_DC_GC1

Tue 04/19/2022 to Wed 04/20/2022

2200 Continuous 0300

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Tue 04/19/2022 to Wed 04/20/2022

2200 Continuous 0300

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Tue 04/19/2022 to Wed 04/20/2022

2200 0300

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Tue 04/19/2022 to Wed 04/20/2022

2200 0300

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Tue 04/19/2022 to Wed 04/20/2022

2200 Continuous 0300

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Tue 04/19/2022 to Wed 04/20/2022
2200 Continuous 0300

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

FWD

Tue 04/19/2022 to Wed 04/20/2022
2200 Continuous 0300

Work scheduled by: HQ

(Import)
SCH - HQ - NY 1150 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 04/20/2022 to Fri 04/22/2022
0001 2200

Work scheduled by:

(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_200

FWD

Wed 04/20/2022 to Fri 04/22/2022 UPDATED by CONED 04/06/2022
0001 Continuous 2200

Work scheduled by: ConEd

(Import)
SCH - NE - NY 400 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1400 MW

GOETHALS_345KV_5

Wed 04/20/2022 to Fri 05/20/2022
0301 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Wed 04/20/2022 to Fri 05/20/2022
0301 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Wed 04/20/2022 to Fri 05/20/2022
0301 Continuous 0300

Work scheduled by:

(Import) (Export)
SCH - PJ - NY 2550 MW 1900 MW
Impacts Total Transfer Capability 300 MW 300 MW
TTC with All Lines In Service 2850 MW 2200 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-
FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability 300 MW 300 MW
TTC with All Lines In Service 2850 MW 2200 MW

FWD REV
(Import) (Export)

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability 300 MW 300 MW
TTC with All Lines In Service 2850 MW 2200 MW

FWD REV
(Import) (Export)

SCH-NE-NYISO_LIMIT_900

Fri 04/22/2022 to Fri 04/22/2022
0700 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

FWD
(Import)

MARCY__345KV_CSC

Fri 04/22/2022 to Sat 04/23/2022
0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

EDIC__-FRASER__345_EF24-40

Fri 04/22/2022 to Tue 06/14/2022 **UPDATED by NJYPA 04/13/2022**
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

EDIC__-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30

Fri 04/22/2022 to Sat 04/23/2022
1600 0800

Work scheduled by:

CENTRAL EAST - VC
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31

Fri 04/22/2022 to Sat 04/23/2022
1600 0800

Work scheduled by:

CENTRAL EAST - VC
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

Fri 04/22/2022 to Sun 04/24/2022
1600 Daily 0800
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-NE_LIMIT_100

Fri 04/22/2022 to Sun 04/24/2022
1600 Daily 0800
Work scheduled by: NGrid

REV
(Export)
SCH - NE - NY **300 MW**
Impacts Total Transfer Capability 1500 MW
TTC with All Lines In Service 1800 MW

SCH-NE-NYISO_LIMIT_300

Fri 04/22/2022 to Sun 04/24/2022
1601 Continuous 1800
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1300

Fri 04/22/2022 to Sun 04/24/2022
1601 Continuous 1800
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1500 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1800 MW

W49TH_ST_345KV_7

Fri 04/22/2022 to Fri 04/22/2022
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30

Sat 04/23/2022 to Sun 04/24/2022
1600 0800
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31

Sat 04/23/2022 to Sun 04/24/2022
1600 0800
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2635 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 04/25/2022 to Mon 04/25/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

RAMAPO__-BUCHAN_N_345_Y94

FWD

Mon 04/25/2022 to Mon 04/25/2022

(Import)

0001 Continuous 0030

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL__345_RP1

FWD

Mon 04/25/2022 to Fri 04/29/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DYSINGER-STA_255__345_DH1

FWD

Mon 04/25/2022 to Sat 04/30/2022

(Import)

0600 Continuous 1800

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NT

NIAGARA_-STA_255__345_NH2 & DYSINGER-STA_255__345_DH1

FWD

Mon 04/25/2022 to Sat 04/30/2022

(Import)

0600 1800

DYSINGER EAST

1250 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

SCH-NE-NYISO_LIMIT_700

FWD

Tue 04/26/2022 to Sat 04/30/2022

(Import)

0801 Continuous 0800

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-HQ_LIMIT_800

REV

Wed 04/27/2022 to Thu 04/28/2022

(Export)

0500 Continuous 1900

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

REV

Fri 04/29/2022 to Fri 04/29/2022

(Export)

0500 Continuous 1700

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_400

FWD

Sat 04/30/2022 to Sat 04/30/2022

(Import)

2300 Daily 2359

UPDATED

by NYISO 03/22/2022

SCH - OH - NY

700 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYISO

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

RAMAPO__-BUCHAN_N_345_Y94

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0130 Continuous 0200

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SCH-HQ_CEDARS-NYISO_LIMIT_220

FWD

Mon 05/02/2022 to Fri 05/20/2022

(Import)

0200 Continuous 0200

SCH - HQ_CEDARS

220 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 270 MW

Work scheduled by: HQ

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Tue 05/03/2022 to Tue 05/03/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Tue 05/03/2022 to Fri 05/06/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

CHATGUAY-MASSENA__765_7040

Tue 05/03/2022 to Fri 05/06/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Tue 05/03/2022 to Fri 05/06/2022
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

LEEDS__345KV_R395

Tue 05/03/2022 to Tue 05/03/2022
0830 Daily(No Weekends) 1100

Work scheduled by: NGrid

UPDATED by NGRID 04/14/2022

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 05/06/2022 to Fri 05/06/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 05/07/2022 to Tue 05/10/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT__345_X28

Sun 05/08/2022 to Wed 05/11/2022
0201 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

FWD

Mon 05/09/2022 to Tue 05/24/2022 UPDATED by CONED 03/29/2022

(Import)

0301 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

S.PERRY-MEYER_230_87 & NIAGARA-STA_255_345_NH2

FWD

Mon 05/09/2022 to Mon 05/09/2022

(Import)

0700 1400

DYSINGER EAST **1200 MW**

Impacts Total Transfer Capability 1950 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

WETHSRFD-S.PERRY_230_85 & NIAGARA-STA_255_345_NH2

FWD

Mon 05/09/2022 to Mon 05/09/2022

(Import)

0700 1400

DYSINGER EAST **1200 MW**

Impacts Total Transfer Capability 1950 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

FRASER_345_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022

(Import)

0800 Continuous 1700

CENTRAL EAST - VC **2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

RAMAPO-LADENTWN_345_W72

FWD

Tue 05/10/2022 to Wed 05/11/2022 UPDATED by CE 02/23/2022

(Import)

0700 Continuous 1900

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ORU

PLSNTVLY-WOOD_ST_345_F31

FWD

Wed 05/11/2022 to Fri 05/13/2022 UPDATED by CONED 04/07/2022

(Import)

0001 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PORTER-ROTTDAM_230_30

FWD

Wed 05/11/2022 to Tue 12/31/2030 UPDATED by NGRID 03/09/2022

(Import)

0600 Continuous 2359

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31

Wed 05/11/2022 to Tue 12/31/2030
0600 2359

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2635 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EFISHKIL-WOOD_ST__345_F38

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0400 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Sat 05/21/2022 **UPDATED by LI 02/10/2022**
0600 Continuous 2000

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

HOMR_NYW-PIERC_NY_345_48

Mon 05/16/2022 to Fri 05/20/2022
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018			FWD	REV
Wed 05/18/2022	to	Sun 05/22/2022	(Import)	(Export)
0200	Continuous	2300	SCH - PJ - NY	1100 MW 1000 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	1150 MW 250 MW
			TTC with All Lines In Service	2250 MW 1250 MW
HOPATCON-RAMAPO___500_5018			FWD	
Wed 05/18/2022	to	Sun 05/22/2022	(Import)	
0200	Continuous	2300	UPNY CONED	7480 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	335 MW
			TTC with All Lines In Service	7815 MW
RAMAPO___345_345_PAR3500			FWD	
Wed 05/18/2022	to	Sun 05/22/2022	(Import)	
0200	Continuous	2300	SCH - PJ - NY	1750 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	2250 MW
RAMAPO___345_345_PAR4500			FWD	
Wed 05/18/2022	to	Sun 05/22/2022	(Import)	
0200	Continuous	2300	SCH - PJ - NY	1750 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	2250 MW
RAMAPO___500_345_BK 1500			FWD	REV
Wed 05/18/2022	to	Sun 05/22/2022	(Import)	(Export)
0200	Continuous	2300	SCH - PJ - NY	1100 MW 1000 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	1150 MW 250 MW
			TTC with All Lines In Service	2250 MW 1250 MW
RAMAPO___500_345_BK 1500			FWD	
Wed 05/18/2022	to	Sun 05/22/2022	(Import)	
0200	Continuous	2300	UPNY CONED	7480 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	335 MW
			TTC with All Lines In Service	7815 MW
DUNWODIE-MOTTHAVN_345_71			FWD	
Thu 05/19/2022	to	Fri 05/20/2022	(Import)	
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 05/19/2022 to Fri 05/20/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTHAVN-RAINEY___345_Q11

FWD

Sat 05/21/2022 to Tue 05/24/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARCY___-EDIC___345_UE1-7

FWD

Sat 05/21/2022 to Sun 05/22/2022

(Import)

0500 Continuous 1730

UPDATEDby NYPA 04/07/2022

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

PORTER___-ROTTRDAM_230_30 & VOLNEY___-MARCY___345_19

FWD

Sat 05/21/2022 to Sun 05/22/2022

(Import)

0500 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER___-ROTTRDAM_230_31 & VOLNEY___-MARCY___345_19

FWD

Sat 05/21/2022 to Sun 05/22/2022

(Import)

0500 1730

CENTRAL EAST - VC

2655 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

VOLNEY___-MARCY___345_19

FWD

Sat 05/21/2022 to Sun 05/22/2022

(Import)

0500 Continuous 1730

UPDATEDby NYPA 04/07/2022

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19					FWD	
Sat 05/21/2022	to	Sun 05/22/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/07/2022</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					OSWEGO EXPORT	4900 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
CRICKVLY-PLSNTVLY_345_F84					FWD	
Mon 05/23/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by CE</u>	<u>04/06/2022</u>	(Import)
0001	Continuous	2200				
Work scheduled by: ConEd					SCH - NE - NY	350 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F84					FWD	
Mon 05/23/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by CE</u>	<u>04/06/2022</u>	(Import) (Export)
0001	Continuous	2200				
Work scheduled by: ConEd					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
DUNWODIE-SHORE_RD_345_Y50					FWD	
Mon 05/23/2022	to	Sun 05/29/2022				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					CONED - LIPA	800 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1500 MW
DUNWODIE_345KV_4					FWD	
Mon 05/23/2022	to	Sun 05/29/2022				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6					FWD	
Mon 05/23/2022	to	Sun 05/29/2022				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SHORE_RD_345_138_BK 1					FWD	
Mon 05/23/2022	to	Sun 05/29/2022				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					CONED - LIPA	1350 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2					FWD
Mon 05/23/2022	to	Sun 05/29/2022			(Import)
0001	Continuous	0200		CONED - LIPA	1350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 150 MW
					TTC with All Lines In Service 1500 MW
MOTTHAVN-RAINEY___345_Q12					FWD
Tue 05/24/2022	to	Sat 05/28/2022			(Import)
0201	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
BUCHAN_S-MILLWOOD_345_W97					FWD
Fri 05/27/2022	to	Sat 05/28/2022			(Import)
0001	Continuous	0200		UPNY CONED	7680 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 135 MW
					TTC with All Lines In Service 7815 MW
MARCY___-EDIC___345_UE1-7					FWD
Sat 05/28/2022	to	Sun 05/29/2022			(Import)
0600	Continuous	1830		OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 0 MW
ARR: 19&16					TTC with All Lines In Service 5250 MW
DUNWODIE_345KV_3					FWD
Sun 05/29/2022	to	Sun 05/29/2022	UPDATED	by CE	(Import)
0201	Continuous	1800		04/12/2022	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_4					FWD
Sun 05/29/2022	to	Sun 05/29/2022	UPDATED	by CE	(Import)
0201	Continuous	1800		04/12/2022	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W89					FWD
Sun 05/29/2022	to	Sun 05/29/2022	UPDATED	by CE	(Import)
0201	Continuous	1800		04/12/2022	UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3815 MW
					TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37

Tue 05/31/2022 to Wed 06/01/2022

0730 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_300

Wed 06/01/2022 to Wed 06/08/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 03/04/2022

SCH - NE - NY

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

500 MW

SCH-NYISO-NE_LIMIT_900

Wed 06/01/2022 to Wed 06/08/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 03/04/2022

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1100 MW

500 MW

1600 MW

MOSES_-ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022

0700 Continuous 1800

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2100 MW

FROST_BR-LONG_MTN_345_352

Thu 06/09/2022 to Sat 06/18/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 03/04/2022

SCH - NE - NY

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

1150 MW

SCH-NE-NYISO_LIMIT_200

Thu 06/09/2022 to Sat 06/18/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 03/04/2022

SCH - NE - NY

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

400 MW

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022

0500 Continuous 2100

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2700 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER___345_32					FWD	
Wed 06/15/2022	to	Fri 06/17/2022			(Import)	
0800	Continuous	1600			CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
NIAGARA_-PACKARD___230_62					FWD	REV
Sat 06/18/2022	to	Fri 06/24/2022	<u>UPDATED</u>	<u>by NYPA</u> <u>03/02/2022</u>	(Import)	(Export)
0500	Continuous	1700			SCH - OH - NY	700 MW 1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1250 MW 150 MW
					TTC with All Lines In Service	1950 MW 1700 MW
MARCY_-EDIC___345_UE1-7					FWD	
Sat 06/18/2022	to	Sun 06/19/2022			(Import)	
0600	Continuous	1830			OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
FRASER_-GILBOA___345_GF5-35					FWD	
Tue 06/21/2022	to	Sun 06/26/2022			(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2650 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
BEAR SWP-EASTOVER_230_E205W						
Mon 06/27/2022	to	Tue 06/28/2022			SCH - NE - NY	
0700	Continuous	0759			Impacts Total Transfer Capability	
Work scheduled by: ISONE					TTC with All Lines In Service	
CLRKSCRN-OAKDALE___345_36					FWD	
Mon 06/27/2022	to	Fri 07/01/2022			(Import)	
0830	Continuous	1530			CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
NIAGARA___345_230_AT4					FWD	REV
Tue 06/28/2022	to	Wed 06/29/2022			(Import)	(Export)
0500	Continuous	1700			SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW 300 MW
					TTC with All Lines In Service	1950 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022

1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 07/11/2022 to Fri 07/22/2022

0800 Continuous 1600

Work scheduled by: CHGE

02/14/2022

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP1

Mon 07/25/2022 to Fri 07/29/2022

0500 Continuous 2100

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022

0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

FWD

(Import)

NIAGARA_-DYSINGER_345_ND2

Mon 08/01/2022 to Fri 08/05/2022

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST **2700 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 3150 MW

FWD

(Import)

MARCY___-EDIC___345_UE1-7

Sat 08/06/2022 to Sun 08/07/2022

0500 Continuous 1830

Work scheduled by: NYPA

UPDATED by NYPA 04/07/2022

ARR: 19&16

OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

FWD

(Import)

PORTER_-ROTTRDAM_230_30 & VOLNEY_-MARCY___345_19

Sat 08/06/2022 to Sun 08/07/2022

0500 1830

Work scheduled by:

CENTRAL EAST - VC **2655 MW**
 Impacts Total Transfer Capability 320 MW
 TTC with All Lines In Service 2975 MW

FWD

(Import)

PORTER_-ROTTRDAM_230_31 & VOLNEY_-MARCY___345_19

Sat 08/06/2022 to Sun 08/07/2022

0500 1830

Work scheduled by:

CENTRAL EAST - VC **2655 MW**
 Impacts Total Transfer Capability 320 MW
 TTC with All Lines In Service 2975 MW

FWD

(Import)

VOLNEY_-MARCY___345_19

Sat 08/06/2022 to Sun 08/07/2022

0500 Continuous 1830

Work scheduled by: NYPA

UPDATED by NYPA 04/07/2022

ARR: 19

CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

FWD

(Import)

VOLNEY_-MARCY___345_19

Sat 08/06/2022 to Sun 08/07/2022

0500 Continuous 1830

Work scheduled by: NYPA

UPDATED by NYPA 04/07/2022

ARR: 19

OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

FWD

(Import)

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MOTTHAVN-RAINEY__345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER__-GILBOA__345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY__-EDIC__345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022

(Import)

0700 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 09/19/2022 to Fri 10/21/2022

0800 Continuous 1600

10/04/2021

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

UPDATEDby CONED03/10/2022

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

UPDATEDby CONED03/10/2022

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

UPDATEDby CONED03/10/2022

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022

1000 Continuous 1500

UPDATEDby LI01/07/2022

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW

330 MW

TTC with All Lines In Service 330 MW

330 MW

EDIC___-N.SCTLND_345_14

Mon 10/10/2022 to Mon 10/31/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

EDIC___-N.SCTLND_345_14 & PORTER_-ROTTDAM_230_30

Mon 10/10/2022 to Mon 10/31/2022

0700 Continuous 1530

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_31

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700

1530

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022

(Import)

0500

Continuous

1700

UPDATED**by NYPA****02/10/2022**

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY____345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022

(Import)

0700

Continuous

1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON__345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022

(Import)

0800

Continuous

1600

UPDATED**by CH****04/13/2022**

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MAINESBG-WATRCURE_345_30

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0800

Daily

1500

SCH - PJ - NY

2200 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYSEG

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022

0800

Daily

1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

PANNELL_-CLAY____345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022

(Import)

0700

Continuous

1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16

Tue 11/01/2022 to Thu 11/03/2022
 0600 Continuous 1900

Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

GILBOA -N.SCTLND 345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022
 0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
 (Import)
 CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

LEEDS 345KV_R94301

Tue 11/01/2022 to Tue 12/06/2022
 0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

MARCY -N.SCTLND 345_18

Tue 11/01/2022 to Tue 12/06/2022
 0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021**ARR: 19**

FWD
 (Import)
 CENTRAL EAST - VC **1470 MW**
 Impacts Total Transfer Capability 1505 MW
 TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS 345_94

Tue 11/01/2022 to Tue 12/06/2022
 0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

PORTER -ROTTRDAM 230_30 & MARCY -N.SCTLND 345_18

Tue 11/01/2022 to Tue 12/06/2022
 0700 1900

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1300 MW**
 Impacts Total Transfer Capability 1675 MW
 TTC with All Lines In Service 2975 MW

PORTER -ROTTRDAM 230_31 & MARCY -N.SCTLND 345_18

Tue 11/01/2022 to Tue 12/06/2022
 0700 1900

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1300 MW**
 Impacts Total Transfer Capability 1675 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS___-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	3715 MW
TTC with All Lines In Service	7815 MW

MOSES___-ADIRNDCK_230_MAl

Wed 11/30/2022 to Wed 03/01/2023
0700 Continuous 1100

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

CLAY___-EDIC___345_1-16

Fri 12/30/2022 to Sat 12/31/2022
0600 Continuous 1900

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

FRASER___345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 12/30/2021

	FWD
	(Import)
CENTRAL EAST - VC	2935 MW
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	2975 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

ATHENS___-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

LEEDS__-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023

(Import)

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Sun 04/30/2023 to Sun 04/30/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 05/01/2023 to Fri 05/05/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/02/2023 to Fri 10/06/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Monday ,April 18, 2022 to Wednesday,October 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI