

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 07/25/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 0800

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|-------------------------------------|------------|----------------|-----------------|-----------------|-------------------|-----------------------------------|---------------|
| BECK___-NIAGARA__345_PA301 | | | | | | FWD | REV |
| Wed 02/09/2022 | to | Fri 06/17/2022 | <u>UPDATED</u> | <u>by NYISO</u> | <u>03/22/2022</u> | (Import) | (Export) |
| 0700 | Continuous | 1700 | | | | 1100 MW | 950 MW |
| Work scheduled by: IESO | | | | | | Impacts Total Transfer Capability | 1200 MW |
| | | | | | | TTC with All Lines In Service | 2300 MW |
| | | | | | | | 2000 MW |
| NIAGARA__STA_255__345_NH2 | | | | | | FWD | |
| Mon 02/21/2022 | to | Tue 12/31/2030 | <u>UPDATED</u> | <u>by NYPA</u> | <u>02/04/2022</u> | (Import) | |
| 0500 | Continuous | 2359 | | | | 1700 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1450 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| MOSES___-ADIRNDCK_230_MA1 | | | | | | FWD | |
| Mon 02/28/2022 | to | Tue 05/31/2022 | <u>UPDATED</u> | <u>by NYPA</u> | <u>02/16/2022</u> | (Import) | |
| 0700 | Continuous | 1300 | | | | 2300 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 850 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| PORTER___-ROTTDAM_230_31 | | | | | | FWD | |
| Tue 03/01/2022 | to | Tue 12/31/2030 | | | | (Import) | |
| 0600 | Continuous | 2359 | | | | 2805 MW | |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 170 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |
| FRASANX-COOPERS__345_UCC2-41 | | | | | | FWD | |
| Tue 03/01/2022 | to | Thu 04/21/2022 | <u>EXTENDED</u> | <u>by NYPA</u> | <u>04/13/2022</u> | (Import) | |
| 0700 | Continuous | 1530 | | | | 2500 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 475 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |
| | | | | | | | ARR: 19 |
| MARCY___-FRASANX_345_UCC2-41 | | | | | | FWD | |
| Tue 03/01/2022 | to | Thu 04/21/2022 | <u>EXTENDED</u> | <u>by NYPA</u> | <u>04/13/2022</u> | (Import) | |
| 0700 | Continuous | 1530 | | | | 2500 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 475 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |
| | | | | | | | ARR: 19 |
| EDIC___-N.SCTLND_345_14 | | | | | | FWD | |
| Tue 03/08/2022 | to | Tue 05/10/2022 | <u>UPDATED</u> | <u>by NGRID</u> | <u>03/09/2022</u> | (Import) | |
| 0700 | Continuous | 1530 | | | | 1670 MW | |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 1305 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_31

FWD

Tue 03/08/2022 to Tue 05/10/2022

(Import)

0700

1530

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

N.SCTLND-ALPS____345_2

FWD

Tue 03/08/2022 to Fri 06/24/2022

(Import)

0700

Continuous

1900

UPDATEDby NGRID 03/09/2022

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

N.SCTLND-ALPS____345_2

FWD

REV

Tue 03/08/2022 to Fri 06/24/2022

(Import) (Export)

0700

Continuous

1900

UPDATEDby NGRID 03/09/2022

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

Work scheduled by: NGrid

EGRDNCTY_345_138_AT1

FWD

Sat 03/12/2022 to Sun 05/15/2022

(Import)

2148

Continuous

2359

FORCEDby CE03/13/2022

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT2

FWD

Sat 03/12/2022 to Sun 05/15/2022

(Import)

2148

Continuous

2359

FORCEDby CE03/13/2022

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SPRNBRK_-EGRDNCTR_345_Y49

FWD

Sat 03/12/2022 to Sun 05/15/2022

(Import)

2148

Continuous

2359

FORCEDby CE03/13/2022

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

GOETHALS_345KV_5

Sat 03/19/2022 to Wed 04/20/2022

UPDATEDby CE04/01/2022

0001

Continuous

0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Mon 03/21/2022 to Sat 04/30/2022 EXT FORCE by CE 04/04/2022

(Import)

0809 Continuous 2359

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 03/21/2022 to Sat 04/30/2022 EXT FORCE by CE 04/04/2022

(Import)

0811 Continuous 2359

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_700

FWD

Fri 03/25/2022 to Sat 04/30/2022 UPDATED by NYISO 03/22/2022

(Import)

0001 Continuous 2359

SCH - OH - NY

1000 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_400

FWD

Fri 03/25/2022 to Sat 04/30/2022 UPDATED by NYISO 03/22/2022

(Import)

2300 Daily 0500

SCH - OH - NY

700 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: NYISO

FIVEMILE-STOLLERD_345_29

Fri 04/01/2022 to Tue 12/31/2030 EXTENDED by NYSEG 04/06/2022

0500 Continuous 2359

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

OSWEGO__VOLNEY__345_11

FWD

Sat 04/16/2022 to Sat 04/16/2022

(Import)

0630 Daily 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

PLSNTVLY-WOOD_ST__345_F31

FWD

Mon 04/18/2022 to Tue 04/19/2022 UPDATED by CONED 04/07/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

FWD

Mon 04/18/2022 to Sun 05/15/2022

UPDATEDby CE04/07/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

FWD

Mon 04/18/2022 to Sun 05/15/2022

UPDATEDby CE04/07/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_800

FWD

Mon 04/18/2022 to Mon 04/18/2022

(Import)

0600 Continuous 0659

Work scheduled by: ISONE

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

W49TH_ST_345KV_7

FWD

Mon 04/18/2022 to Mon 04/18/2022

(Import)

0600 Continuous 0908

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

FWD

Mon 04/18/2022 to Fri 04/22/2022

(Import)

0600 Continuous 1900

Work scheduled by: ConEd

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

FWD

Mon 04/18/2022 to Thu 04/21/2022

(Import)

0700 Continuous 2259

Work scheduled by: ISONE

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

PANNELL_-CLAY____345_2

FWD

Mon 04/18/2022 to Fri 04/22/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800

Mon 04/18/2022 to Fri 04/22/2022
2300 Continuous 0659
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_300

Tue 04/19/2022 to Fri 04/22/2022
0601 Continuous 0759
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1300

Tue 04/19/2022 to Fri 04/22/2022
0601 Continuous 0759
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1500 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1800 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 04/19/2022 to Tue 04/26/2022 **UPDATED by NYPA 04/13/2022**
0700 Continuous 1730
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CHAT_DC_GC2

Tue 04/19/2022 to Wed 04/20/2022
2200 Continuous 0300
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Tue 04/19/2022 to Wed 04/20/2022
2200 Continuous 0300
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Tue 04/19/2022 to Wed 04/20/2022
2200 Continuous 0300
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 04/20/2022 to Fri 04/22/2022
0001 2200

(Import)

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_200

FWD

Wed 04/20/2022 to Fri 04/22/2022 **UPDATED by CONED 04/06/2022**
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

SCH - NE - NY

400 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1400 MW

GOETHALS_345KV_5

Wed 04/20/2022 to Fri 05/20/2022
0301 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Wed 04/20/2022 to Fri 05/20/2022
0301 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

(Import) (Export)

Work scheduled by:

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

(Import) (Export)

Work scheduled by:

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

LINDEN_-GOETHALS_230_A2253 & MARION_-FARRAGUT_345_C3403

FWD

REV

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

(Import) (Export)

Work scheduled by:

SCH - PJ - NY

2550 MW 1900 MW

Impacts Total Transfer Capability 300 MW 300 MW

TTC with All Lines In Service 2850 MW 2200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__ -LADENTWN_345_W72

FWD

Wed 04/20/2022 to Thu 04/21/2022

(Import)

0743 Continuous 1500

Work scheduled by: ORU

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_900

FWD

Fri 04/22/2022 to Fri 04/22/2022

(Import)

0700 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

MARCY__ 345KV_CSC

FWD

Fri 04/22/2022 to Sat 04/23/2022

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

EDIC__ -FRASER__ 345_EF24-40

FWD

Fri 04/22/2022 to Tue 06/14/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NJYPA 04/19/2022

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_300

FWD

Fri 04/22/2022 to Sun 04/24/2022

(Import)

1601 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

500 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1300

REV

Fri 04/22/2022 to Sun 04/24/2022

(Export)

1601 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

1500 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1800 MW

W49TH_ST_345KV_7

FWD

Fri 04/22/2022 to Fri 04/22/2022

(Import)

1830 Continuous 1900

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sat 04/23/2022 to Sat 04/23/2022
0001 Continuous 0300

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 04/23/2022 to Sat 04/23/2022
0001 Continuous 0300

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 04/23/2022 to Sat 04/23/2022
0001 0300

Work scheduled by:

FWD

(Import)

MOSES SOUTH **2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 04/23/2022 to Sat 04/23/2022
0001 0300

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - HQ - NY **1370 MW 0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 04/23/2022 to Sat 04/23/2022
0001 Continuous 0300

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 04/23/2022 to Sat 04/23/2022
0001 Continuous 0300

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 04/23/2022 to Sat 04/23/2022
0001 Continuous 0300

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY **1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_30

FWD

Sun 04/24/2022 to Mon 04/25/2022

(Import)

1800 0800

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER____-ROTTRDAM_230_30

FWD

Sun 04/24/2022 to Mon 04/25/2022

(Import)

1800 Daily 0800

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PORTER____-ROTTRDAM_230_30 & PORTER____-ROTTRDAM_230_31

FWD

Sun 04/24/2022 to Mon 04/25/2022

(Import)

1800 0800

CENTRAL EAST - VC

2635 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

SCH-NYISO-NE_LIMIT_100

REV

Sun 04/24/2022 to Mon 04/25/2022

(Export)

1800 Daily 0800

SCH - NE - NY

300 MW

Impacts Total Transfer Capability 1500 MW

TTC with All Lines In Service 1800 MW

Work scheduled by: NGrid

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 04/25/2022 to Mon 04/25/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

RAMAPO____-BUCHAN_N_345_Y94

FWD

Mon 04/25/2022 to Mon 04/25/2022

(Import)

0001 Continuous 0030

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL____345_RP1

FWD

Mon 04/25/2022 to Fri 04/29/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255__345_DH1

FWD

Mon 04/25/2022 to Sat 04/30/2022

(Import)

0600 Continuous 1800

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NT

NIAGARA_-STA_255__345_NH2 & DYSINGER-STA_255__345_DH1

FWD

Mon 04/25/2022 to Sat 04/30/2022

(Import)

0600 1800

DYSINGER EAST **1250 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_30

FWD

Mon 04/25/2022 to Tue 04/26/2022

(Import)

1600 0800

CENTRAL EAST - VC **1500 MW**

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER____-ROTTRDAM_230_30

FWD

Mon 04/25/2022 to Tue 04/26/2022 **UPDATED by NGRID 04/20/2022**

(Import)

1600 Daily 0800

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PORTER____-ROTTRDAM_230_30 & PORTER____-ROTTRDAM_230_31

FWD

Mon 04/25/2022 to Tue 04/26/2022

(Import)

1600 0800

CENTRAL EAST - VC **2635 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

SCH-NYISO-NE_LIMIT_100

REV

Mon 04/25/2022 to Tue 04/26/2022 **UPDATED by NGRID 04/20/2022**

(Export)

1600 Daily 0800

SCH - NE - NY **300 MW**

Impacts Total Transfer Capability 1500 MW

TTC with All Lines In Service 1800 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_700

FWD

Tue 04/26/2022 to Sat 04/30/2022

(Import)

0801 Continuous 0800

SCH - NE - NY **900 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Wed 04/27/2022 to Thu 04/28/2022
0500 Continuous 1900

Work scheduled by: HQ

REV
(Export)
800 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

ROTTDAM-EASTOVER_230_38

Wed 04/27/2022 to Wed 05/04/2022
0900 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 04/01/2022**ARR: 77**

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
1750 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_400

Sat 04/30/2022 to Sat 04/30/2022
2300 Daily 2359

Work scheduled by: NYISO

UPDATED by NYISO 03/22/2022

FWD
(Import)
700 MW
SCH - OH - NY
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 2300 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 05/02/2022 to Mon 05/02/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 05/02/2022 to Mon 05/02/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
7580 MW
UPNY CONED
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

SCH-HQ_CEDARS-NYISO_LIMIT_220

Mon 05/02/2022 to Fri 05/20/2022
0200 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
220 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 270 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-NYISO-NE_LIMIT_1000

REV

Mon 05/02/2022 to Fri 05/06/2022

(Export)

0800 Continuous 1800

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_800

REV

Mon 05/02/2022 to Fri 05/06/2022

(Export)

2300 Daily(No Weekends) 0659

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

BUCHAN_N-EASTVIEW_345_W93

FWD

Tue 05/03/2022 to Tue 05/03/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Tue 05/03/2022 to Fri 05/06/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA__765_7040

FWD

Tue 05/03/2022 to Fri 05/06/2022

(Import)

0700 Continuous 1530

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

REV

Tue 05/03/2022 to Fri 05/06/2022

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R395

FWD

Tue 05/03/2022 to Tue 05/03/2022

UPDATED

by NGRID

04/14/2022

(Import)

0830 Daily(No Weekends) 1100

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 05/06/2022 to Fri 05/06/2022

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SCH-NYISO-NE_LIMIT_800

REV

Fri 05/06/2022 to Fri 05/06/2022

(Export)

2300 Daily(No Weekends) 2359

Work scheduled by: ISONE

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

1600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 05/07/2022 to Tue 05/10/2022

(Import)

0001 2200

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT_345_X28

FWD

Sun 05/08/2022 to Wed 05/11/2022

(Import)

0201 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_46

FWD

Mon 05/09/2022 to Tue 05/24/2022

(Import)

0301 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SCH-NYISO-NE_LIMIT_1000

REV

Mon 05/09/2022 to Fri 05/13/2022

(Export)

0600 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.PERRY_-MEYER___230_87 & NIAGARA_-STA_255___345_NH2

FWD

Mon 05/09/2022 to Mon 05/09/2022

(Import)

0700 1400

DYSINGER EAST 1200 MW

Impacts Total Transfer Capability 1950 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

WETHSRFD-S.PERRY___230_85 & NIAGARA_-STA_255___345_NH2

FWD

Mon 05/09/2022 to Mon 05/09/2022

(Import)

0700 1400

DYSINGER EAST 1200 MW

Impacts Total Transfer Capability 1950 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

FRASER___345_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022

(Import)

0800 Continuous 1700

CENTRAL EAST - VC 2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

SCH-NYISO-NE_LIMIT_800

REV

Mon 05/09/2022 to Fri 05/13/2022

(Export)

2300 Daily(No Weekends) 0659

SCH - NE - NY 1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

RAMAPO___-LADENTWN_345_W72

FWD

Tue 05/10/2022 to Wed 05/11/2022

(Import)

0700 Continuous 1900

UPDATED by CE 02/23/2022

UPNY CONED 4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ORU

PLSNTVLY-WOOD_ST___345_F31

FWD

Wed 05/11/2022 to Fri 05/13/2022

(Import)

0001 Continuous 2200

UPDATED by CONED 04/07/2022

UPNY CONED 4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PORTER___-ROTTRDAM_230_30

FWD

Wed 05/11/2022 to Tue 12/31/2030

(Import)

0600 Continuous 2359

UPDATED by NGRID 03/09/2022

CENTRAL EAST - VC 2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & PORTER__-ROTTRDAM_230_31

Wed 05/11/2022 to Tue 12/31/2030
0600 2359

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2635 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EFISHKIL-WOOD_ST__345_F38

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0400 Continuous 0430

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Sat 05/21/2022 **UPDATED by LI 02/10/2022**
0600 Continuous 2000

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

HOMR_NYW-PIERC_NY_345_48

Mon 05/16/2022 to Fri 05/20/2022
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|----------------------------|------------|----------------|---------------|-----------------------------------|-----------------|
| HOPATCON-RAMAPO___500_5018 | | | | FWD | REV |
| Wed 05/18/2022 | to | Sun 05/22/2022 | | (Import) | (Export) |
| 0200 | Continuous | 2300 | SCH - PJ - NY | 1100 MW | 1000 MW |
| Work scheduled by: PJM | | | | Impacts Total Transfer Capability | 1150 MW 250 MW |
| | | | | TTC with All Lines In Service | 2250 MW 1250 MW |
| HOPATCON-RAMAPO___500_5018 | | | | FWD | |
| Wed 05/18/2022 | to | Sun 05/22/2022 | | (Import) | |
| 0200 | Continuous | 2300 | UPNY CONED | 7480 MW | |
| Work scheduled by: PJM | | | | Impacts Total Transfer Capability | 335 MW |
| | | | | TTC with All Lines In Service | 7815 MW |
| RAMAPO___345_345_PAR3500 | | | | FWD | |
| Wed 05/18/2022 | to | Sun 05/22/2022 | | (Import) | |
| 0200 | Continuous | 2300 | SCH - PJ - NY | 1750 MW | |
| Work scheduled by: PJM | | | | Impacts Total Transfer Capability | 500 MW |
| | | | | TTC with All Lines In Service | 2250 MW |
| RAMAPO___345_345_PAR4500 | | | | FWD | |
| Wed 05/18/2022 | to | Sun 05/22/2022 | | (Import) | |
| 0200 | Continuous | 2300 | SCH - PJ - NY | 1750 MW | |
| Work scheduled by: PJM | | | | Impacts Total Transfer Capability | 500 MW |
| | | | | TTC with All Lines In Service | 2250 MW |
| RAMAPO___500_345_BK 1500 | | | | FWD | REV |
| Wed 05/18/2022 | to | Sun 05/22/2022 | | (Import) | (Export) |
| 0200 | Continuous | 2300 | SCH - PJ - NY | 1100 MW | 1000 MW |
| Work scheduled by: PJM | | | | Impacts Total Transfer Capability | 1150 MW 250 MW |
| | | | | TTC with All Lines In Service | 2250 MW 1250 MW |
| RAMAPO___500_345_BK 1500 | | | | FWD | |
| Wed 05/18/2022 | to | Sun 05/22/2022 | | (Import) | |
| 0200 | Continuous | 2300 | UPNY CONED | 7480 MW | |
| Work scheduled by: PJM | | | | Impacts Total Transfer Capability | 335 MW |
| | | | | TTC with All Lines In Service | 7815 MW |
| DUNWODIE-MOTTHAVN_345_71 | | | | FWD | |
| Thu 05/19/2022 | to | Fri 05/20/2022 | | (Import) | |
| 0001 | Continuous | 0200 | SPR/DUN-SOUTH | 3800 MW | |
| Work scheduled by: ConEd | | | | Impacts Total Transfer Capability | 800 MW |
| | | | | TTC with All Lines In Service | 4600 MW |

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOTTHAVN-RAINEY___345_Q11

Sat 05/21/2022 to Tue 05/24/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MARCY___-EDIC___345_UE1-7

Sat 05/21/2022 to Sun 05/22/2022 **UPDATED by NYPA 04/07/2022**
0500 Continuous 1730
Work scheduled by: NYPA **ARR: 19&16**

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER___-ROTTRDAM_230_30 & VOLNEY___-MARCY___345_19

Sat 05/21/2022 to Sun 05/22/2022
0500 1730
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER___-ROTTRDAM_230_31 & VOLNEY___-MARCY___345_19

Sat 05/21/2022 to Sun 05/22/2022
0500 1730
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY___-MARCY___345_19

Sat 05/21/2022 to Sun 05/22/2022 **UPDATED by NYPA 04/07/2022**
0500 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sun 05/22/2022
0500 Continuous 1730

UPDATED by NYPA 04/07/2022

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOTTHAVN-RAINEY____345_Q12

Tue 05/24/2022 to Sat 05/28/2022
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|----------------------------------|------------|----------------|----------------|--------------|-------------------|-----------------------------------|----------|
| CRICKVLY-PLSNTVLY_345_F84 | | | | | | FWD | |
| Wed 05/25/2022 | to | Sun 05/29/2022 | <u>UPDATED</u> | <u>by CE</u> | <u>04/21/2022</u> | (Import) | |
| 0001 | Continuous | 2200 | | | | 350 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 1050 MW |
| | | | | | | TTC with All Lines In Service | 1400 MW |
| CRICKVLY-PLSNTVLY_345_F84 | | | | | | FWD | REV |
| Wed 05/25/2022 | to | Sun 05/29/2022 | <u>UPDATED</u> | <u>by CE</u> | <u>04/21/2022</u> | (Import) | (Export) |
| 0001 | Continuous | 2200 | | | | 100 MW | 100 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |
| BUCHAN_S-MILLWOOD_345_W97 | | | | | | FWD | |
| Fri 05/27/2022 | to | Sat 05/28/2022 | | | | (Import) | |
| 0001 | Continuous | 0200 | | | | 7680 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 135 MW |
| | | | | | | TTC with All Lines In Service | 7815 MW |
| MARCY-EDIC_345_UE1-7 | | | | | | FWD | |
| Sat 05/28/2022 | to | Sun 05/29/2022 | | | | (Import) | |
| 0600 | Continuous | 1830 | | | | 5250 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 0 MW |
| | | | | | | TTC with All Lines In Service | 5250 MW |
| DUNWODIE_345KV_3 | | | | | | FWD | |
| Sun 05/29/2022 | to | Sun 05/29/2022 | <u>UPDATED</u> | <u>by CE</u> | <u>04/12/2022</u> | (Import) | |
| 0201 | Continuous | 1800 | | | | 3800 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 800 MW |
| | | | | | | TTC with All Lines In Service | 4600 MW |
| DUNWODIE_345KV_4 | | | | | | FWD | |
| Sun 05/29/2022 | to | Sun 05/29/2022 | <u>UPDATED</u> | <u>by CE</u> | <u>04/12/2022</u> | (Import) | |
| 0201 | Continuous | 1800 | | | | 3800 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 800 MW |
| | | | | | | TTC with All Lines In Service | 4600 MW |
| PLSNTVLE-DUNWODIE_345_W89 | | | | | | FWD | |
| Sun 05/29/2022 | to | Sun 05/29/2022 | <u>UPDATED</u> | <u>by CE</u> | <u>04/12/2022</u> | (Import) | |
| 0201 | Continuous | 1800 | | | | 4000 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 3815 MW |
| | | | | | | TTC with All Lines In Service | 7815 MW |

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37

Tue 05/31/2022 to Wed 06/01/2022

0730 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_300

Wed 06/01/2022 to Wed 06/08/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATED

by ISONE 03/04/2022

SCH - NE - NY

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

500 MW

SCH-NYISO-NE_LIMIT_900

Wed 06/01/2022 to Wed 06/08/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATED

by ISONE 03/04/2022

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1100 MW

500 MW

1600 MW

MOSES -ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022

0700 Continuous 1800

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2100 MW

FROST_BR-LONG_MTN_345_352

Thu 06/09/2022 to Sat 06/18/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATED

by ISONE 03/04/2022

SCH - NE - NY

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

1150 MW

SCH-NE-NYISO_LIMIT_200

Thu 06/09/2022 to Sat 06/18/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATED

by ISONE 03/04/2022

SCH - NE - NY

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

400 MW

NIAGARA -DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022

0500 Continuous 2100

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

1400 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER_345_32

Wed 06/15/2022 to Fri 06/17/2022
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MARCY_-EDIC_345_UE1-7

Sat 06/18/2022 to Sun 06/19/2022
0600 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA_-PACKARD_230_62

Mon 06/20/2022 to Sun 06/26/2022
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 04/19/2022

FWD REV
(Import) (Export)
SCH - OH - NY **700 MW 1550 MW**
Impacts Total Transfer Capability 1250 MW 150 MW
TTC with All Lines In Service 1950 MW 1700 MW

FRASER_-GILBOA_345_GF5-35

Tue 06/21/2022 to Sun 06/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022
0700 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022

1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Mon 07/11/2022 to Fri 07/22/2022

0800 Continuous 1600

Work scheduled by: CHGE

02/14/2022

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL_345_RP1

Mon 07/25/2022 to Fri 07/29/2022

0500 Continuous 2100

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-DYSINGER_345_ND2

Mon 08/01/2022 to Fri 08/05/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 3150 MW

MARCY__-EDIC____345_UE1-7

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

Work scheduled by: NYPA

UPDATED by NYPA 04/07/2022

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER__-ROTTRDAM_230_30 & VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

Work scheduled by: NYPA

UPDATED by NYPA 04/07/2022

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

Work scheduled by: NYPA

UPDATED

by NYPA

04/07/2022

ARR: 19

OSWEGO EXPORT

Impacts Total Transfer Capability 4900 MW

TTC with All Lines In Service 5250 MW

FWD

(Import)

FRASANNX-COOPERS__345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

MARCY__-FRASANNX_345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

ROSETON_-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

Impacts Total Transfer Capability 4400 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

MOTTHAVN-RAINEY__345_Q12

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

FRASER_-GILBOA__345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Mon 09/19/2022 to Sat 10/08/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

LEEDS -HURLYAVE 345 301

Mon 09/19/2022 to Fri 10/21/2022
0800 Continuous 1600

Work scheduled by: CHGE

10/04/2021

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

EGRDNCTY 345 138 AT1

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY 345 138 AT2

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK -EGRDNCTR 345 Y49

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

CLRKSCRN-OAKDALE 345 36

Mon 10/03/2022 to Fri 10/07/2022
0830 Continuous 1530

Work scheduled by: NYSEG

UPDATED by NYSEG 04/20/2022

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM 138 CSC

Mon 10/03/2022 to Fri 10/21/2022
1000 Continuous 1500

Work scheduled by: LI

UPDATED by LI 01/07/2022

| | |
|--|-------------|
| FWD | REV |
| (Import) | (Export) |
| SCH - NPX_CSC 0 MW | 0 MW |
| Impacts Total Transfer Capability 330 MW | 330 MW |
| TTC with All Lines In Service 330 MW | 330 MW |

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_30

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700 1530

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_31

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700 1530

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022

(Import)

0500 Continuous 1700

UPDATED**by NYPA****02/10/2022**

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022

(Import)

0500 Continuous 1700

UPDATED**by NYPA****02/10/2022**

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY____345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON____345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022

(Import)

0800 Continuous 1600

UPDATED**by CH****04/13/2022**

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500
Work scheduled by: NYSEG

FWD
(Import)
SCH - PJ - NY **2200 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2250 MW

WATRCURE-OAKDALE_345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY_345_2

Mon 10/31/2022 to Fri 11/04/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY_-EDIC_345_1-16

Tue 11/01/2022 to Thu 11/03/2022
0600 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

LEEDS_345KV_R94301

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

MARCY_-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
0700 Continuous 1900
Work scheduled by: NGrid **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1505 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_94

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & MARCY____-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 1900

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & MARCY____-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 1900

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

LINDN.CG-LNDVFT____345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

LEEDS____-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

MOSES____-ADIRNDCK_230_MAI

Wed 11/30/2022 to Wed 03/01/2023
0700 Continuous 1100

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CLAY____-EDIC____345_1-16

Fri 12/30/2022 to Sat 12/31/2022
0600 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Tue 01/03/2023 to Tue 02/28/2023
0700 Continuous 1730

UPDATEDby NYPA12/30/2021

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS4

FWD

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

FWD

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

LEEDS___-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

FWD

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 21, 2022 to Saturday ,October 21, 2023

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 7815MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | |
|--------------------------------------|------------|----------------|-----------------------------------|---------------|
| SHOR_NPX-SHOREHAM_138_CSC | | | FWD | REV |
| Mon 05/01/2023 | to | Fri 05/05/2023 | (Import) | (Export) |
| 0600 | Continuous | 1800 | SCH - NPX_CSC | 0 MW |
| Work scheduled by: LI | | | Impacts Total Transfer Capability | 330 MW |
| | | | TTC with All Lines In Service | 330 MW |
| SHOR_NPX-SHOREHAM_138_CSC | | | FWD | REV |
| Mon 10/02/2023 | to | Fri 10/06/2023 | (Import) | (Export) |
| 0600 | Continuous | 1800 | SCH - NPX_CSC | 0 MW |
| Work scheduled by: LI | | | Impacts Total Transfer Capability | 330 MW |
| | | | TTC with All Lines In Service | 330 MW |
| NEPTUNE_-DUFFYAVE_345_NEPTUNE | | | FWD | |
| Mon 10/09/2023 | to | Fri 10/13/2023 | (Import) | |
| 0600 | Continuous | 1600 | SCH - PJM_NEPTUNE | 0 MW |
| Work scheduled by: LI | | | Impacts Total Transfer Capability | 660 MW |
| | | | TTC with All Lines In Service | 660 MW |
| NEWBRDGE-DUFFYAVE_345_501 | | | FWD | |
| Mon 10/09/2023 | to | Fri 10/13/2023 | (Import) | |
| 0600 | Continuous | 1600 | SCH - PJM_NEPTUNE | 0 MW |
| Work scheduled by: LI | | | Impacts Total Transfer Capability | 660 MW |
| | | | TTC with All Lines In Service | 660 MW |
| NEWBRDGE_345_138_BK_1 | | | FWD | |
| Mon 10/09/2023 | to | Fri 10/13/2023 | (Import) | |
| 0600 | Continuous | 1600 | SCH - PJM_NEPTUNE | 375 MW |
| Work scheduled by: LI | | | Impacts Total Transfer Capability | 285 MW |
| | | | TTC with All Lines In Service | 660 MW |
| NEWBRDGE_345_138_BK_2 | | | FWD | |
| Mon 10/09/2023 | to | Fri 10/13/2023 | (Import) | |
| 0600 | Continuous | 1600 | SCH - PJM_NEPTUNE | 375 MW |
| Work scheduled by: LI | | | Impacts Total Transfer Capability | 285 MW |
| | | | TTC with All Lines In Service | 660 MW |